

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 91 Page 1 of 2													
PROJECT D/B Replace Military Family Housing P5		DATE 01 Nov 2004 - Monday													
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 21 °F, Max 44 °F; No Precipitation; No Wind													
QC NARRATIVES <div style="margin-left: 20px;"> Activities in Progress: AAI Worked on shutting down water and removing refrigerators </div> <div style="margin-left: 20px;"> General Comments: DAILY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS No remarks today </div> <div style="margin-left: 20px;"> Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY Held demo prep meeting today with AAI. See attached minutes of meeting. Will start next week with demo. They brought new license, number was okay by Jim LaFluer. </div>															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH No activities were started or finished today															
QC REQUIREMENTS No QC requirements were completed today															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today															
LABOR HOURS <div style="margin-left: 20px;"> The following labor hours were Reported today: </div> <table style="width: 100%; margin-left: 40px; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 0.0</td> <td style="text-align: right;">Total 0.0</td> <td style="text-align: right;">0.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	OPERATING ENGINEER	0.0	0.0	Total hours worked to date: 0.0		Total 0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked												
Asbestos Abatement	OPERATING ENGINEER	0.0	0.0												
Total hours worked to date: 0.0		Total 0.0	0.0												
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 0.0															

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 91 Page 2 of 2	
		DATE 01 Nov 2004 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 92	Page 1 of 2
		DATE 02 Nov 2004 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 53 °F; No Precipitation; 29 MPH Wind	
QC NARRATIVES Activities in Progress: EVERGREENE MANAGEMENT Review ed tree preservation plan with COE, Base and Base Arborist. Some trees are missing and mislabeled. Generally okay. Several additional trees w ere added to the removal due to the condition of the trees - old split trunks, and poor conditions Should there be added costs for removal of these trees (No additional Did not finish. NE area remains. Scheduled to finish on Wednesday at 10:30 am. AAI Shutting dow n w ater, and removing refrigerators General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS None today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE NA			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors w ere on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 92		Page 2 of 2												
		DATE 02 Nov 2004 - Tuesday														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004														
LABOR HOURS The following labor hours were Reported today: <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 0.0</td> <td style="text-align: right;">Total 0.0</td> <td style="text-align: right;">0.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	OPERATING ENGINEER	0.0	0.0	Total hours worked to date: 0.0		Total 0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked													
Asbestos Abatement	OPERATING ENGINEER	0.0	0.0													
Total hours worked to date: 0.0		Total 0.0	0.0													
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 0.0																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 93 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 03 Nov 2004 - Wednesday	
CONTRACTOR Evergreene Construction, L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 48 °F; 0.12 IN Precipitation; 20 MPH Wind			

QC NARRATIVES

Activities in Progress:
 AAI
 Shutting down water and removing refrigerators

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 None today

QUALITY CONTROL TESTING AND RESULTS
 None today

REMARKS
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Asbestos Abatement	OPERATING ENGINEER	0.0	0.0
Total hours worked to date: 0.0		Total 0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 93		Page 2 of 2
		DATE 03 Nov 2004 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 0.0				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 94 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 04 Nov 2004 - Thursday	
CONTRACTOR Evergreene Construction, L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 50 °F; No Precipitation; 14 MPH Wind			

QC NARRATIVES

Activities in Progress:
 AAI
 Shutting down water and removing refrigerators

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 None today

QUALITY CONTROL TESTING AND RESULTS
 None today

REMARKS
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Asbestos Abatement	OPERATING ENGINEER	0.0	0.0
Total hours worked to date: 0.0		Total 0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 94 Page 2 of 2	
		DATE 04 Nov 2004 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 0.0			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 95 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 05 Nov 2004 - Friday	
CONTRACTOR Evergreene Construction, L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 54 °F; No Precipitation; 13 MPH Wind			

QC NARRATIVES

Activities in Progress:
 AAI
 Shutting down water and removing refrigerators

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 None today

QUALITY CONTROL TESTING AND RESULTS
 None today

REMARKS
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Asbestos Abatement	OPERATING ENGINEER	0.0	0.0
Total hours worked to date: 0.0		Total 0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 95 Page 2 of 2	
		DATE 05 Nov 2004 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 0.0			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 96		Page 1 of 1												
		DATE 06 Nov 2004 - Saturday														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004														
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 23 °F, Max 39 °F; No Precipitation; 29 MPH Wind														
QC NARRATIVES No QC Narratives were reported today																
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																
ACTIVITY START/FINISH No activities were started or finished today																
QC REQUIREMENTS No QC requirements were completed today																
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 0.0</td> <td style="text-align: right;">Total 0.0</td> <td style="text-align: right;">0.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	OPERATING ENGINEER	0.0	0.0	Total hours worked to date: 0.0		Total 0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked													
Asbestos Abatement	OPERATING ENGINEER	0.0	0.0													
Total hours worked to date: 0.0		Total 0.0	0.0													
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 0.0																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 98 Page 1 of 1	
		DATE 08 Nov 2004 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 34 °F, Max 41 °F; 0.04 IN Precipitation; 8 MPH Wind		
QC NARRATIVES General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS Water to buildings 4204, 4210,4211 are connected to TLF units. Must be isolated - not just turned off at unit. Corp stop - need outage! Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues PREPARATORY AND/OR INITIALS HELD TODAY Held preparatory meeting today for HazMat with Steven Galley and AAI - see attached. CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS No labor hours were Reported today Total hours worked to date: 0.0			
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 0.0			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 99 Page 1 of 2									
		DATE 09 Nov 2004 - Tuesday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 46 °F; No Precipitation; 12 MPH Wind										
QC NARRATIVES Activities in Progress: AAI Demolished building #4215 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH The following activity was started today: <table border="0" style="width: 100%;"> <tr> <td style="width: 20%;">Activity No</td> <td style="width: 80%;">Description</td> </tr> <tr> <td>P5410</td> <td>All other Work for New Family</td> </tr> </table> No activities were finished today				Activity No	Description	P5410	All other Work for New Family				
Activity No	Description										
P5410	All other Work for New Family										
QC REQUIREMENTS No QC requirements were completed today											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today											
LABOR HOURS The following labor hours were Reported today: <table border="0" style="width: 100%;"> <tr> <td style="width: 30%;"><u>Employer</u></td> <td style="width: 30%;"><u>Labor Classification</u></td> <td style="width: 20%;"><u>Number of Employees</u></td> <td style="width: 20%;"><u>Hours Worked</u></td> </tr> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td>1.0</td> <td>5.0</td> </tr> </table>				<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>	Asbestos Abatement	LABORERS	1.0	5.0
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>								
Asbestos Abatement	LABORERS	1.0	5.0								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 99		Page 2 of 2
		DATE 09 Nov 2004 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Asbestos Abatement OPERATING ENGINEER Total hours worked to date: 15.0		Total	1.0 2.0	10.0 15.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
001	Link Belt 2800		0.0	10.0
Total operating hours to date: 10.0		Total	0.0	10.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 100 Page 1 of 2																	
		DATE 10 Nov 2004 - Wednesday																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																	
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 34 °F, Max 51 °F; 0.15 IN Precipitation; 13 MPH Wind																		
QC NARRATIVES Activities in Progress: AAI <input type="checkbox"/> Demolished building 4264 - crunching and hauling demolition debris. General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS Sent email to Jim LaFluer with UHF radio frequencies we want to use onsite Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																			
ACTIVITY START/FINISH No activities were started or finished today																			
QC REQUIREMENTS No QC requirements were completed today																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																			
LABOR HOURS The following labor hours were Reported today: <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 45.0</td> <td style="text-align: right;">Total 3.0</td> <td style="text-align: right;">30.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	2.0	20.0	Asbestos Abatement	OPERATING ENGINEER	1.0	10.0	Total hours worked to date: 45.0		Total 3.0	30.0
Employer	Labor Classification	Number of Employees	Hours Worked																
Asbestos Abatement	LABORERS	2.0	20.0																
Asbestos Abatement	OPERATING ENGINEER	1.0	10.0																
Total hours worked to date: 45.0		Total 3.0	30.0																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 100 Page 2 of 2													
		DATE 10 Nov 2004 - Wednesday													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004													
EQUIPMENT HOURS <p>The following equipment hours were Reported today:</p> <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>001</td> <td>Link Belt 2800</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 20.0</td> <td style="text-align: right;">Total 0.0</td> <td style="text-align: right;">10.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	Total operating hours to date: 20.0		Total 0.0	10.0
Serial Number	Description	Standby Hours	Operating Hours												
001	Link Belt 2800	0.0	10.0												
Total operating hours to date: 20.0		Total 0.0	10.0												
ACCIDENT REPORTING (Describe accidents) No accidents reported today															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.															
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 101 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Nov 2004 - Thursday	
CONTRACTOR Evergreene Construction, L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 49 °F; 0.15 IN Precipitation; 9 MPH Wind			

QC NARRATIVES

Activities in Progress:
 AAI ☐
 Demolished garages for buildings #4215 and #4212. Worked on hauling demolition debris.

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 None today

 QUALITY CONTROL TESTING AND RESULTS
 None today

 REMARKS
 Held weekly QC meeting - see attached meeting minutes

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No safety issues

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Asbestos Abatement	LABORERS	1.0	10.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
Total hours worked to date: 75.0		Total 3.0	30.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 101 Page 2 of 2	
		DATE 11 Nov 2004 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
001	Link Belt 2800	0.0	10.0
002	Samsung	0.0	8.5
Total operating hours to date: 38.5		Total	0.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 102	Page 1 of 2				
		DATE 12 Nov 2004 - Friday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 48 °F; No Precipitation; 12 MPH Wind					
QC NARRATIVES Activities in Progress: Patterson - No work AAI - No work General Comments: QUALITY CONTROL INSPECTION AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS No remarks Safety Inspection / Safety Meetings: DAILY SAFETY ISSUES No safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI & RFP STATUS UPDATE NA							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P51415</td> <td>Demo Building #4210</td> </tr> </table> No activities were finished today				Activity No	Description	P51415	Demo Building #4210
Activity No	Description						
P51415	Demo Building #4210						
QC REQUIREMENTS No QC requirements were completed today							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 102 Page 2 of 2	
		DATE 12 Nov 2004 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
LABOR HOURS No labor hours were Reported today Total hours worked to date: 75.0			
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 38.5			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 105	Page 1 of 2
		DATE 15 Nov 2004 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 34 °F, Max 55 °F; 21 IN Precipitation; 24 MPH Wind	
QC NARRATIVES Activities in Progress: ROMANS TRUCKING T - 3 - 4 loads of demo T - 6 - 4 loads of demo AAI Demolished garage #4213 and building #4210. Crunching and heavy demo debris. Checked building for refrigerators. General Comments: QUALITY CONTROL INSPECTION AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS No remarks Safety Inspection / Safety Meetings: DAILY SAFETY ISSUES No safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI & RFP STATUS UPDATE NA			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 105		Page 2 of 2
		DATE 15 Nov 2004 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
LABOR HOURS The following labor hours were Reported today:				
<u>Employer</u> Asbestos Abatement Asbestos Abatement Roman's Trucking Total hours worked to date: 119.5	<u>Labor Classification</u> LABORERS OPERATING ENGINEER TRUCK DRIVER, GROUP 1	<u>Number of Employees</u> 1.0 2.0 2.0 Total 5.0	<u>Hours Worked</u> 3.5 20.0 21.0 44.5	
EQUIPMENT HOURS The following equipment hours were Reported today:				
<u>Serial Number</u> 001 002 Total operating hours to date: 55.5	<u>Description</u> Link Belt 2800 Samsung	<u>Standby Hours</u> 0.0 3.0 Total 3.0	<u>Operating Hours</u> 10.0 7.0 17.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 106	Page 1 of 2				
		DATE 16 Nov 2004 - Tuesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 51 °F; No Precipitation; 17 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>PATTERSON□ Stripping sage brush and hauling off to East side of golf course. Worked on moving piles of dirt.</p> <p>AAI Demolished building #4211 All refrigerators removed Worked on hauling demo debris Shooting off water to building 4204 - broke 4 inch line to repair it</p> <p>ROMAN'S TRUCKING T -3 - 4 loads demo T - 6 - 4 loads demo</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS Hit service line to building 4211, must shut off water to TLF and laundry. Emergency repair. Note - we were afraid the above may happen and requested an outage but were denied.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTION Held site safety meeting - see attached</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI & RFP STATUS UPDATE None today</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P51440</td> <td>Demo Building #4215</td> </tr> </table> No activities were finished today				Activity No	Description	P51440	Demo Building #4215
Activity No	Description						
P51440	Demo Building #4215						
QC REQUIREMENTS No QC requirements were completed today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 106 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 16 Nov 2004 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Asbestos Abatement	LABORERS	1.0	10.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
Patterson	OPERATING ENGINEER	3.0	27.0
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0
Total hours worked to date: 197.5		Total	8.0
			78.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
001	Link Belt 2800	0.0	10.0
002	Samsung	0.0	10.0
004	T-6	0.0	10.5
005	T-3	0.0	10.5
Total operating hours to date: 96.5		Total	0.0
			41.0
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 107	Page 1 of 2
		DATE 17 Nov 2004 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 37 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PATTERSON Hauling sage brush to east side of golf course and move dirt piles AAI Demolished building 4204 All refrigerators removed Worked on hauling demo debris General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS None today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE NA			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 108	Page 1 of 2				
		DATE 18 Nov 2004 - Thursday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 48 °F; No Precipitation; 28 MPH Wind						
QC NARRATIVES							
<p>Activities in Progress:</p> <p>PATTERSON Worked on hauling sage brush to East side of golf course Worked on moving piles</p> <p>ROMAN'S TRUCKING T -3 - loads demo T - 6 - 4 loads demo</p> <p>AAI Demolished building 4271 Worked on hauling demo debris and loading out refrigerators All refrigerators removed from 4271 prior to demo</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS Held weekly QC meeting with COE - see attached meeting minutes</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Dust control is working well - no dust</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE NA</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P51515</td> <td>Demo Building #4264</td> </tr> </table> No activities were finished today				Activity No	Description	P51515	Demo Building #4264
Activity No	Description						
P51515	Demo Building #4264						
QC REQUIREMENTS No QC requirements were completed today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 108 Page 2 of 2																																					
PROJECT D/B Replace Military Family Housing P5		DATE 18 Nov 2004 - Thursday																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">40.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">21.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">21.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 371.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">102.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	4.0	40.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Patterson	OPERATING ENGINEER	2.0	21.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0	Total hours worked to date: 371.5		Total	102.0												
Employer	Labor Classification	Number of Employees	Hours Worked																																				
Asbestos Abatement	LABORERS	4.0	40.0																																				
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																				
Patterson	OPERATING ENGINEER	2.0	21.0																																				
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0																																				
Total hours worked to date: 371.5		Total	102.0																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>001</td> <td>Link Belt 2800</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>002</td> <td>Samsung</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>004</td> <td>T-6</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.5</td> </tr> <tr> <td>005</td> <td>T-3</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.5</td> </tr> <tr> <td>006</td> <td>544H Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">11.0</td> </tr> <tr> <td>008</td> <td>Dump Truck</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">11.0</td> </tr> <tr> <td>009</td> <td>JD862 B SKAPER</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 232.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">73.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	002	Samsung	0.0	10.0	004	T-6	0.0	10.5	005	T-3	0.0	10.5	006	544H Loader	0.0	11.0	008	Dump Truck	0.0	11.0	009	JD862 B SKAPER	0.0	10.0	Total operating hours to date: 232.5		Total	73.0
Serial Number	Description	Standby Hours	Operating Hours																																				
001	Link Belt 2800	0.0	10.0																																				
002	Samsung	0.0	10.0																																				
004	T-6	0.0	10.5																																				
005	T-3	0.0	10.5																																				
006	544H Loader	0.0	11.0																																				
008	Dump Truck	0.0	11.0																																				
009	JD862 B SKAPER	0.0	10.0																																				
Total operating hours to date: 232.5		Total	73.0																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 109	Page 1 of 2				
		DATE 19 Nov 2004 - Friday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 26 °F; No Precipitation; 29 MPH Wind						
QC NARRATIVES Activities in Progress: PATTERSON Worked on moving dirt from spoil piles to north side of project for fill on lots. AAI - No work General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS None today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Checked equipment to verify operation PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE NA							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5305</td> <td>Government Design Review & App</td> </tr> </tbody> </table>				Activity No	Description	P5305	Government Design Review & App
Activity No	Description						
P5305	Government Design Review & App						
QC REQUIREMENTS No QC requirements were completed today							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 109		Page 2 of 2
		DATE 19 Nov 2004 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
Patterson	OPERATING ENGINEER		2.0	20.0
Total hours worked to date: 391.5		Total	2.0	20.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
006	544H Loader		0.0	9.0
009	JD862 B SKAPER		0.0	11.0
Total operating hours to date: 252.5		Total	0.0	20.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 112	Page 1 of 2						
		DATE 22 Nov 2004 - Monday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 29 °F; No Precipitation; No Wind							
QC NARRATIVES Activities in Progress: PATTERSON Move dirt and level different areas of project Haul concrete pile on phase 5 west side ROMAN'S TRUCKING T - 3 - 4 loads of demo and one load of demo General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS None today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Back up alarms on demo equipment PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE NA									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P51520</td> <td>Demo Building #4265</td> </tr> <tr> <td>P5310</td> <td>Revised Housing - Site & Site</td> </tr> </table> No activities were finished today				Activity No	Description	P51520	Demo Building #4265	P5310	Revised Housing - Site & Site
Activity No	Description								
P51520	Demo Building #4265								
P5310	Revised Housing - Site & Site								
QC REQUIREMENTS No QC requirements were completed today									
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 112 Page 2 of 2																													
PROJECT D/B Replace Military Family Housing P5		DATE 22 Nov 2004 - Monday																													
CONTRACT NUMBER DACA67-02-D-2012 0004																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">39.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">12.5</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 443.0</td> <td style="text-align: right; border-top: 1px solid black;">Total 6.0</td> <td style="text-align: right; border-top: 1px solid black;">51.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Patterson	OPERATING ENGINEER	4.0	39.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	12.5	Total hours worked to date: 443.0		Total 6.0	51.5												
Employer	Labor Classification	Number of Employees	Hours Worked																												
Patterson	OPERATING ENGINEER	4.0	39.0																												
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	12.5																												
Total hours worked to date: 443.0		Total 6.0	51.5																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>004</td> <td>T-6</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.5</td> </tr> <tr> <td>005</td> <td>T-3</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>006</td> <td>544H Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>010</td> <td>JD Scraper</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>011</td> <td>JD Loader 544E</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 295.0</td> <td style="text-align: right; border-top: 1px solid black;">Total 0.0</td> <td style="text-align: right; border-top: 1px solid black;">42.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	004	T-6	0.0	10.5	005	T-3	0.0	2.0	006	544H Loader	0.0	10.0	010	JD Scraper	0.0	10.0	011	JD Loader 544E	0.0	10.0	Total operating hours to date: 295.0		Total 0.0	42.5
Serial Number	Description	Standby Hours	Operating Hours																												
004	T-6	0.0	10.5																												
005	T-3	0.0	2.0																												
006	544H Loader	0.0	10.0																												
010	JD Scraper	0.0	10.0																												
011	JD Loader 544E	0.0	10.0																												
Total operating hours to date: 295.0		Total 0.0	42.5																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 113	Page 1 of 2
		DATE 23 Nov 2004 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 23 °F, Max 46 °F; No Precipitation; 20 MPH Wind	
QC NARRATIVES Activities in Progress: AAI Worked on hauling demo debris and cleaning concrete slabs PATTERSON Moved dirt and hauled concrete to phase #4 sot they could crush ROMAN'S TRUCKING T - 3 - 4 loads of demo debris General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS None today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Vehicle safety inspection for all new site vehicles PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE NA			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 113		Page 2 of 2																																							
		DATE 23 Nov 2004 - Tuesday																																									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																									
LABOR HOURS The following labor hours were Reported today:																																											
<table border="0"> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td>4.0</td> <td>40.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>39.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td>1.0</td> <td>10.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 552.5</td> <td>Total</td> <td>11.0</td> </tr> </table>	Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	4.0	40.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Patterson	OPERATING ENGINEER	4.0	39.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	1.0	10.5	Total hours worked to date: 552.5		Total	11.0																			
Employer	Labor Classification	Number of Employees	Hours Worked																																								
Asbestos Abatement	LABORERS	4.0	40.0																																								
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																								
Patterson	OPERATING ENGINEER	4.0	39.0																																								
Roman's Trucking	TRUCK DRIVER, GROUP 1	1.0	10.5																																								
Total hours worked to date: 552.5		Total	11.0																																								
EQUIPMENT HOURS The following equipment hours were Reported today:																																											
<table border="0"> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> <tr> <td>001</td> <td>Link Belt 2800</td> <td>5.0</td> <td>5.0</td> </tr> <tr> <td>002</td> <td>Samsung</td> <td>4.0</td> <td>6.0</td> </tr> <tr> <td>005</td> <td>T-3</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>006</td> <td>544H Loader</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>010</td> <td>JD Scraper</td> <td>0.0</td> <td>3.0</td> </tr> <tr> <td>011</td> <td>JD Loader 544E</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>011</td> <td>Bob Cat</td> <td>4.0</td> <td>6.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td>0.0</td> <td>7.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 352.5</td> <td>Total</td> <td>13.0</td> </tr> </table>	Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	5.0	5.0	002	Samsung	4.0	6.0	005	T-3	0.0	10.5	006	544H Loader	0.0	10.0	010	JD Scraper	0.0	3.0	011	JD Loader 544E	0.0	10.0	011	Bob Cat	4.0	6.0	014	JD 330 Track Hoe	0.0	7.0	Total operating hours to date: 352.5		Total	13.0			
Serial Number	Description	Standby Hours	Operating Hours																																								
001	Link Belt 2800	5.0	5.0																																								
002	Samsung	4.0	6.0																																								
005	T-3	0.0	10.5																																								
006	544H Loader	0.0	10.0																																								
010	JD Scraper	0.0	3.0																																								
011	JD Loader 544E	0.0	10.0																																								
011	Bob Cat	4.0	6.0																																								
014	JD 330 Track Hoe	0.0	7.0																																								
Total operating hours to date: 352.5		Total	13.0																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																											
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																																							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 114	Page 1 of 2				
		DATE 24 Nov 2004 - Wednesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 44 °F; No Precipitation; No Wind						
QC NARRATIVES Activities in Progress: PATTERSON Watered and compacted fill dirt, cut a little more top soil off. AAI Worked on demo and clean up General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS None today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE NA							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P51525</td> <td>Demo Building #4266</td> </tr> </table> No activities were finished today				Activity No	Description	P51525	Demo Building #4266
Activity No	Description						
P51525	Demo Building #4266						
QC REQUIREMENTS No QC requirements were completed today							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 114 Page 2 of 2																																	
PROJECT D/B Replace Military Family Housing P5		DATE 24 Nov 2004 - Wednesday																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">28.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 606.5</td> <td style="text-align: right; border-top: 1px solid black;">Total 7.0</td> <td style="text-align: right; border-top: 1px solid black;">54.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	4.0	20.0	Asbestos Abatement	OPERATING ENGINEER	1.0	6.0	Patterson	OPERATING ENGINEER	2.0	28.0	Total hours worked to date: 606.5		Total 7.0	54.0												
Employer	Labor Classification	Number of Employees	Hours Worked																																
Asbestos Abatement	LABORERS	4.0	20.0																																
Asbestos Abatement	OPERATING ENGINEER	1.0	6.0																																
Patterson	OPERATING ENGINEER	2.0	28.0																																
Total hours worked to date: 606.5		Total 7.0	54.0																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>002</td> <td>Samsung</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>006</td> <td>544H Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">3.0</td> </tr> <tr> <td>010</td> <td>JD Scraper</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">3.0</td> </tr> <tr> <td>011</td> <td>JD Loader 544E</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>015</td> <td>JD Smooth Drum Roller</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 374.5</td> <td style="text-align: right; border-top: 1px solid black;">Total 0.0</td> <td style="text-align: right; border-top: 1px solid black;">22.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	002	Samsung	0.0	6.0	006	544H Loader	0.0	3.0	010	JD Scraper	0.0	3.0	011	JD Loader 544E	0.0	2.0	014	JD 330 Track Hoe	0.0	2.0	015	JD Smooth Drum Roller	0.0	6.0	Total operating hours to date: 374.5		Total 0.0	22.0
Serial Number	Description	Standby Hours	Operating Hours																																
002	Samsung	0.0	6.0																																
006	544H Loader	0.0	3.0																																
010	JD Scraper	0.0	3.0																																
011	JD Loader 544E	0.0	2.0																																
014	JD 330 Track Hoe	0.0	2.0																																
015	JD Smooth Drum Roller	0.0	6.0																																
Total operating hours to date: 374.5		Total 0.0	22.0																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 119	Page 1 of 2																
		DATE 29 Nov 2004 - Monday																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 24 °F; 0.15 IN Precipitation; No Wind																	
QC NARRATIVES																			
<p>Activities in Progress:</p> <p>PATTERSON Moved left over w ater main parts and pipe Sew er man holes and storm drain man holes Clean up Move to phase 5 - Ryan bringing w ater truck to Idaho</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS Received some drawings for distribution to surveyor, Evergreene, and COE</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Need more dust control at demo area - use more w ater</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE NA</p>																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																			
ACTIVITY START/FINISH																			
<p>The following activity was started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P51430</td> <td>Demo Building #4213</td> </tr> <tr> <td>P51435</td> <td>Demo Building #4214</td> </tr> <tr> <td>P51530</td> <td>Demo Building #4267</td> </tr> <tr> <td>P51535</td> <td>Demo Building #4268</td> </tr> </tbody> </table> <p>The following activity was finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5310</td> <td>Revised Housing - Site & Site</td> </tr> <tr> <td>P5410</td> <td>All other Work for New Family</td> </tr> </tbody> </table>				Activity No	Description	P51430	Demo Building #4213	P51435	Demo Building #4214	P51530	Demo Building #4267	P51535	Demo Building #4268	Activity No	Description	P5310	Revised Housing - Site & Site	P5410	All other Work for New Family
Activity No	Description																		
P51430	Demo Building #4213																		
P51435	Demo Building #4214																		
P51530	Demo Building #4267																		
P51535	Demo Building #4268																		
Activity No	Description																		
P5310	Revised Housing - Site & Site																		
P5410	All other Work for New Family																		
QC REQUIREMENTS No QC requirements were completed today																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today																			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 119 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 29 Nov 2004 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Asbestos Abatement	LABORERS	1.0	10.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
Patterson	TRUCK DRIVER, GROUP 1	1.0	9.0
Patterson	OPERATING ENGINEER	1.0	9.0
Total hours worked to date: 654.5		Total	5.0 48.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
002	Samsung	0.0	0.0
004	T-6	0.0	10.5
005	T-3	0.0	10.5
006	544H Loader	0.0	9.0
010	JD Scraper	0.0	0.0
011	JD Loader 544E	0.0	0.0
014	JD 330 Track Hoe	0.0	0.0
015	JD Smooth Drum Roller	0.0	0.0
015	Peterbilt Water Truck	0.0	9.0
016	Samsung SE 280	0.0	10.0
017	Link Belt 2800 Quantum	0.0	10.0
Total operating hours to date: 433.5		Total	0.0 59.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 120	Page 1 of 2								
		DATE 30 Nov 2004 - Tuesday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 17 °F, Max 26 °F; No Precipitation; No Wind									
QC NARRATIVES Activities in Progress: PATTERSON Move dirt from pile in middle of project to North side. North side needs 2' to 3' fill water and compact AAI Worked on demo loading and demo debris and clean up ROMAN'S TRUCKING T - 3 - 4 loads demo T - 6 - 4 loads demo General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS None today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Held site safety meeting PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE NA											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P51200</td> <td>Contractor Mobilization</td> </tr> <tr> <td>P5315</td> <td>Government Final Desing Back C</td> </tr> <tr> <td>P5415</td> <td>Government Design Review & App</td> </tr> </table> No activities were finished today				Activity No	Description	P51200	Contractor Mobilization	P5315	Government Final Desing Back C	P5415	Government Design Review & App
Activity No	Description										
P51200	Contractor Mobilization										
P5315	Government Final Desing Back C										
P5415	Government Design Review & App										
QC REQUIREMENTS No QC requirements were completed today											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 120 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 30 Nov 2004 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Asbestos Abatement	LABORERS	1.0	10.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
Patterson	OPERATING ENGINEER	2.0	19.0
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0
Total hours worked to date: 724.5		Total	70.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
004	T-6	0.0	10.5
005	T-3	0.0	10.5
006	544H Loader	0.0	9.0
011	JD Loader 544E	0.0	10.0
011	Bob Cat	0.0	2.0
016	Samsung SE 280	0.0	10.0
017	Link Belt 2800 Quantum	0.0	10.0
Total operating hours to date: 495.5		Total	62.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 121	Page 1 of 2								
		DATE 01 Dec 2004 - Wednesday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 21 °F, Max 30 °F; No Precipitation; No Wind									
QC NARRATIVES											
<p>Activities in Progress:</p> <p>PATTERSON Move dirt pile to North East side of project. Clean up and haul trees away</p> <p>AAI Demo, loading, demo debris, and clean up</p> <p>ROMAN'S TRUCKING T-3 - 4 loads of demo T-6 - loads of demo</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS None today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Back up alarms working on equipment</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE NA</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH The following activity was started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P51425</td> <td>Demo Building #4212</td> </tr> <tr> <td>P51540</td> <td>Demo Building #4269</td> </tr> <tr> <td>P51545</td> <td>Demo Building #4270</td> </tr> </tbody> </table> No activities were finished today				Activity No	Description	P51425	Demo Building #4212	P51540	Demo Building #4269	P51545	Demo Building #4270
Activity No	Description										
P51425	Demo Building #4212										
P51540	Demo Building #4269										
P51545	Demo Building #4270										
QC REQUIREMENTS No QC requirements were completed today											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 121		Page 2 of 2
		DATE 01 Dec 2004 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
Asbestos Abatement	LABORERS	1.0	10.0	
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	
Patterson	TRUCK DRIVER, GROUP 1	1.0	9.5	
Patterson	OPERATING ENGINEER	2.0	18.5	
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0	
Total hours worked to date: 803.5		Total	8.0	79.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
004	T-6	0.0	10.5	
005	T-3	0.0	10.5	
006	544H Loader	0.0	9.0	
010	JD Scraper	0.0	9.5	
011	Bob Cat	0.0	2.0	
014	JD 330 Track Hoe	0.0	2.0	
016	Samsung SE 280	0.0	10.0	
017	Link Belt 2800 Quantum	0.0	10.0	
Total operating hours to date: 559.0		Total	0.0	63.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 122	Page 1 of 2
		DATE 02 Dec 2004 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 28 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PATTERSON Move dirt and level out North East side of project ROMAN'S TRUCKING T-6 - 2 loads of demo T-3 - 3 loads of demo AAI Hauling demo debris and general clean up General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS Held w weekly QC meeting, see minutes of meeting Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No dust problems noted at demo area PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE NA			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 123		Page 1 of 2								
		DATE 03 Dec 2004 - Friday										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004										
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 30 °F; No Precipitation; No Wind										
QC NARRATIVES Activities in Progress: PATTERSON Move dirt and level out North East side of project and haul rock to crusher CONCRETE CRUSHER Set up crusher at MHAFB General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Inspect crusher equipment PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE NA												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today												
ACTIVITY START/FINISH No activities were started or finished today												
QC REQUIREMENTS No QC requirements were completed today												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today												
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>CONCRETE CRUSHER</td> <td>LABORERS</td> <td>3.0</td> <td>24.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	CONCRETE CRUSHER	LABORERS	3.0	24.0
Employer	Labor Classification	Number of Employees	Hours Worked									
CONCRETE CRUSHER	LABORERS	3.0	24.0									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 123		Page 2 of 2
		DATE 03 Dec 2004 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Patterson	TRUCK DRIVER, GROUP 1	1.0	2.5	
Patterson	OPERATING ENGINEER	1.0	2.5	
Total hours worked to date: 893.0		Total	5.0	29.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
006	544H Loader	0.0	2.5	
008	Dump Truck	0.0	2.5	
Total operating hours to date: 604.5		Total	0.0	5.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 126	Page 1 of 2						
		DATE 06 Dec 2004 - Monday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 23 °F, Max 39 °F; No Precipitation; 29 MPH Wind							
QC NARRATIVES									
<p>Activities in Progress:</p> <p>PATTERSON Worked on moving piles of dirt, stripping move sage brush and hauling of dirt pile by West Gate Project</p> <p>CONCRETE CRUSHER Finished setting up crusher and safety orientation</p> <p>ROMANS TRUCKING T-3 - 4 loads of demo T-6 - 4 loads of demo</p> <p>AC&G ENVIRONMENTAL See attached</p> <p>AAI Demolished building 4257 and worked on hauling demo debris Samsung Loader was delivered on site Worked on tearing roofs and doors off of sheds Worked on general clean up</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS None today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Crusher unit needs dust control water Has complete Job Hazard Analysis</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI & RFP STATUS UPDATE NA</p>									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)									
No preparatory or initial inspections were held today									
ACTIVITY START/FINISH									
<p>The following activity was started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P51205</td> <td>Abate Building #4204</td> </tr> <tr> <td>P51330</td> <td>Asbestos Abatement 34 Bldg.</td> </tr> </tbody> </table>				Activity No	Description	P51205	Abate Building #4204	P51330	Asbestos Abatement 34 Bldg.
Activity No	Description								
P51205	Abate Building #4204								
P51330	Asbestos Abatement 34 Bldg.								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 126 Page 2 of 2																																					
PROJECT D/B Replace Military Family Housing P5		DATE 06 Dec 2004 - Monday																																					
P51550 Demo Building #4271 P51555 Demo Building #4273 The following activity was finished today: <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%; border-bottom: 1px solid black;">Activity No</td> <td style="border-bottom: 1px solid black;">Description</td> </tr> <tr> <td>P51200</td> <td>Contractor Mobilization</td> </tr> </table>		Activity No	Description	P51200	Contractor Mobilization	CONTRACT NUMBER DACA67-02-D-2012 0004																																	
Activity No	Description																																						
P51200	Contractor Mobilization																																						
QC REQUIREMENTS No QC requirements were completed today																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="width: 30%; border-bottom: 1px solid black;">Employer</th> <th style="width: 35%; border-bottom: 1px solid black;">Labor Classification</th> <th style="width: 15%; border-bottom: 1px solid black;">Number of Employees</th> <th style="width: 20%; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>CONCRETE CRUSHER</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Patterson</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">21.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 961.0</td> <td style="text-align: right; border-top: 1px solid black;">Total 7.0</td> <td style="text-align: right; border-top: 1px solid black;">68.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	CONCRETE CRUSHER	LABORERS	2.0	20.0	Patterson	TRUCK DRIVER, GROUP 1	1.0	9.0	Patterson	OPERATING ENGINEER	2.0	18.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0	Total hours worked to date: 961.0		Total 7.0	68.0												
Employer	Labor Classification	Number of Employees	Hours Worked																																				
CONCRETE CRUSHER	LABORERS	2.0	20.0																																				
Patterson	TRUCK DRIVER, GROUP 1	1.0	9.0																																				
Patterson	OPERATING ENGINEER	2.0	18.0																																				
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0																																				
Total hours worked to date: 961.0		Total 7.0	68.0																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="width: 25%; border-bottom: 1px solid black;">Serial Number</th> <th style="width: 40%; border-bottom: 1px solid black;">Description</th> <th style="width: 15%; border-bottom: 1px solid black;">Standby Hours</th> <th style="width: 20%; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>004</td> <td>T-6</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.5</td> </tr> <tr> <td>005</td> <td>T-3</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.5</td> </tr> <tr> <td>006</td> <td>544H Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>008</td> <td>Dump Truck</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>011</td> <td>JD Loader 544E</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>018</td> <td>Volvo L150</td> <td style="text-align: right;">8.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>019</td> <td>Cat320</td> <td style="text-align: right;">8.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 656.5</td> <td style="text-align: right; border-top: 1px solid black;">Total 16.0</td> <td style="text-align: right; border-top: 1px solid black;">52.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	004	T-6	0.0	10.5	005	T-3	0.0	10.5	006	544H Loader	0.0	9.0	008	Dump Truck	0.0	9.0	011	JD Loader 544E	0.0	9.0	018	Volvo L150	8.0	2.0	019	Cat320	8.0	2.0	Total operating hours to date: 656.5		Total 16.0	52.0
Serial Number	Description	Standby Hours	Operating Hours																																				
004	T-6	0.0	10.5																																				
005	T-3	0.0	10.5																																				
006	544H Loader	0.0	9.0																																				
008	Dump Truck	0.0	9.0																																				
011	JD Loader 544E	0.0	9.0																																				
018	Volvo L150	8.0	2.0																																				
019	Cat320	8.0	2.0																																				
Total operating hours to date: 656.5		Total 16.0	52.0																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 127	Page 1 of 2
		DATE 07 Dec 2004 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 46 °F; No Precipitation; 8 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ROMANS TRUCKING T- 3 - 4 loads of demo T- 6 - 4 loads of demo</p> <p>CONCRETE CRUSHER Began crushing 396 tons of concrete on site - worked on crusher</p> <p>AAI Demolished building 4256 Worked on hauling demo debris Worked on general clean up Worked on piling up fencing and steel</p> <p>AC&G See attached</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS None today</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Held site safety meeting</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI & RFP STATUS UPDATE NA</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH The following activity was started today: Activity No Description			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 127 Page 2 of 2																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 07 Dec 2004 - Tuesday																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																							
P51210 Abate Building #4210 P51215 Abate Building #4211 No activities were finished today																																																																							
QC REQUIREMENTS No QC requirements were completed today																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">40.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">34.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">21.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">14.0</td> <td style="text-align: right; border-top: 1px solid black;">135.0</td> </tr> </tbody> </table> Total hours worked to date: 1,096.0				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	4.0	40.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	20.0	Patterson	OPERATING ENGINEER	4.0	34.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0	Total		14.0	135.0																																								
Employer	Labor Classification	Number of Employees	Hours Worked																																																																				
Asbestos Abatement	LABORERS	4.0	40.0																																																																				
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																																				
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	20.0																																																																				
Patterson	OPERATING ENGINEER	4.0	34.0																																																																				
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0																																																																				
Total		14.0	135.0																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>004</td><td>T-6</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>005</td><td>T-3</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>006</td><td>544H Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>010</td><td>JD Scraper</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>011</td><td>Bob Cat</td><td style="text-align: right;">6.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>017</td><td>Link Belt 2800 Quantum</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>018</td><td>Volvo L150</td><td style="text-align: right;">5.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>019</td><td>Cat320</td><td style="text-align: right;">5.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>021</td><td>NordBerg Crusher</td><td style="text-align: right;">5.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td style="text-align: right;">5.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>023</td><td>Samsung SE50</td><td style="text-align: right;">5.0</td><td style="text-align: right;">5.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">31.0</td> <td style="text-align: right; border-top: 1px solid black;">110.0</td> </tr> </tbody> </table> Total operating hours to date: 766.5				Serial Number	Description	Standby Hours	Operating Hours	004	T-6	0.0	10.5	005	T-3	0.0	10.5	006	544H Loader	0.0	9.0	008	Dump Truck	0.0	9.0	010	JD Scraper	0.0	7.0	011	Bob Cat	6.0	4.0	013	JD Track Hoe 790	0.0	9.0	014	JD 330 Track Hoe	0.0	6.0	016	Samsung SE 280	0.0	10.0	017	Link Belt 2800 Quantum	0.0	10.0	018	Volvo L150	5.0	5.0	019	Cat320	5.0	5.0	021	NordBerg Crusher	5.0	5.0	022	Samsung SL-180	5.0	5.0	023	Samsung SE50	5.0	5.0	Total		31.0	110.0
Serial Number	Description	Standby Hours	Operating Hours																																																																				
004	T-6	0.0	10.5																																																																				
005	T-3	0.0	10.5																																																																				
006	544H Loader	0.0	9.0																																																																				
008	Dump Truck	0.0	9.0																																																																				
010	JD Scraper	0.0	7.0																																																																				
011	Bob Cat	6.0	4.0																																																																				
013	JD Track Hoe 790	0.0	9.0																																																																				
014	JD 330 Track Hoe	0.0	6.0																																																																				
016	Samsung SE 280	0.0	10.0																																																																				
017	Link Belt 2800 Quantum	0.0	10.0																																																																				
018	Volvo L150	5.0	5.0																																																																				
019	Cat320	5.0	5.0																																																																				
021	NordBerg Crusher	5.0	5.0																																																																				
022	Samsung SL-180	5.0	5.0																																																																				
023	Samsung SE50	5.0	5.0																																																																				
Total		31.0	110.0																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 128	Page 1 of 2												
		DATE 08 Dec 2004 - Wednesday													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004													
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 36 °F, Max 46 °F; No Precipitation; 25 MPH Wind														
QC NARRATIVES															
<p>Activities in Progress:</p> <p>AC&G See attached</p> <p>PATTERSON Cut roads for phase 5 east loop. Hauled asphalt to end of run way - 10 loads. Used truck to haul dirt and rocks from road cut.</p> <p>AAI Demolished building #4262. Worked on hauling demo debris. Worked on general cleanup</p> <p>ROMAN'S TRUCKING T -3 - 4 loads of demo T- 6 - 4 loads of demo</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS None today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No dust problems at demo or crusher w ith rain</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI & RFP STATUS UPDATE NA</p>															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH															
<p>The following activity was started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P51220</td> <td>Abate Building #4215</td> </tr> <tr> <td>P51225</td> <td>Abate Building #4254</td> </tr> <tr> <td>P51230</td> <td>Abate Building #4255</td> </tr> <tr> <td>P51510</td> <td>Demo Building #4263</td> </tr> <tr> <td>P51560</td> <td>Demo Building #4274</td> </tr> </tbody> </table> <p>No activities were finished today</p>				Activity No	Description	P51220	Abate Building #4215	P51225	Abate Building #4254	P51230	Abate Building #4255	P51510	Demo Building #4263	P51560	Demo Building #4274
Activity No	Description														
P51220	Abate Building #4215														
P51225	Abate Building #4254														
P51230	Abate Building #4255														
P51510	Demo Building #4263														
P51560	Demo Building #4274														
Empty space for additional notes															

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 128		Page 2 of 2																																																								
		DATE 08 Dec 2004 - Wednesday																																																										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																										
QC REQUIREMENTS No QC requirements were completed today																																																												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																												
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>37.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td>2.0</td> <td>21.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 1,204.0</td> <td>Total</td> <td>11.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>108.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	3.0	30.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Patterson	OPERATING ENGINEER	4.0	37.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0	Total hours worked to date: 1,204.0		Total	11.0				108.0																												
Employer	Labor Classification	Number of Employees	Hours Worked																																																									
Asbestos Abatement	LABORERS	3.0	30.0																																																									
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																									
Patterson	OPERATING ENGINEER	4.0	37.0																																																									
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0																																																									
Total hours worked to date: 1,204.0		Total	11.0																																																									
			108.0																																																									
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>004</td> <td>T-6</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>005</td> <td>T-3</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>006</td> <td>544H Loader</td> <td>0.0</td> <td>9.0</td> </tr> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>9.0</td> </tr> <tr> <td>010</td> <td>JD Scraper</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>011</td> <td>Bob Cat</td> <td>4.0</td> <td>6.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td>0.0</td> <td>9.0</td> </tr> <tr> <td>016</td> <td>Samsung SE 280</td> <td>1.0</td> <td>9.0</td> </tr> <tr> <td>017</td> <td>Link Belt 2800 Quantum</td> <td>3.0</td> <td>7.0</td> </tr> <tr> <td>022</td> <td>Samsung SL-180</td> <td>2.0</td> <td>8.0</td> </tr> <tr> <td>023</td> <td>Samsung SE50</td> <td>2.0</td> <td>8.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 862.5</td> <td>Total</td> <td>12.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>96.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	004	T-6	0.0	10.5	005	T-3	0.0	10.5	006	544H Loader	0.0	9.0	008	Dump Truck	0.0	9.0	010	JD Scraper	0.0	10.0	011	Bob Cat	4.0	6.0	014	JD 330 Track Hoe	0.0	9.0	016	Samsung SE 280	1.0	9.0	017	Link Belt 2800 Quantum	3.0	7.0	022	Samsung SL-180	2.0	8.0	023	Samsung SE50	2.0	8.0	Total operating hours to date: 862.5		Total	12.0				96.0
Serial Number	Description	Standby Hours	Operating Hours																																																									
004	T-6	0.0	10.5																																																									
005	T-3	0.0	10.5																																																									
006	544H Loader	0.0	9.0																																																									
008	Dump Truck	0.0	9.0																																																									
010	JD Scraper	0.0	10.0																																																									
011	Bob Cat	4.0	6.0																																																									
014	JD 330 Track Hoe	0.0	9.0																																																									
016	Samsung SE 280	1.0	9.0																																																									
017	Link Belt 2800 Quantum	3.0	7.0																																																									
022	Samsung SL-180	2.0	8.0																																																									
023	Samsung SE50	2.0	8.0																																																									
Total operating hours to date: 862.5		Total	12.0																																																									
			96.0																																																									
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																												
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																												
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																																																									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 129	Page 1 of 2				
		DATE 09 Dec 2004 - Thursday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 46 °F; 0.61 IN Precipitation; No Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>AAI Demolished garages for building #4259 Worked on hauling demo debris Worked on pulling fencing Worked on moving steel to one spot Worked on cleaning slabs</p> <p>CONCRETE CRUSHER Crushed 406 tons of concrete</p> <p>ROMANS TRUCKING T - 3 - 4 loads of demo T - 6 - 4 loads of demo</p> <p>PATTERSON Cut roads w ith scraper - 2 hours Dress road up w ith 544 H loader - 4 hours Load dump truck w ith 330 w ith asphalt - 12 loads to east loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS Held w eekly QC meeting - see attached</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No dust control issues today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI & RFP STATUS UPDATE NA</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P51235</td> <td>Abate Building #4256</td> </tr> </tbody> </table>				Activity No	Description	P51235	Abate Building #4256
Activity No	Description						
P51235	Abate Building #4256						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 129 Page 2 of 2																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 09 Dec 2004 - Thursday																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																															
P51240 Abate Building #4257 P51245 Abate Building #4258 No activities were finished today																																																															
QC REQUIREMENTS No QC requirements were completed today																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">37.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Patterson</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">23.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">23.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">21.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">19.0</td> <td style="text-align: right;">152.0</td> </tr> </tbody> </table> <p>Total hours worked to date: 1,356.0</p>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	4.0	37.0	Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	18.0	Patterson	TRUCK DRIVER, GROUP 1	4.0	23.0	Patterson	OPERATING ENGINEER	4.0	23.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0	Total		19.0	152.0																												
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
Asbestos Abatement	LABORERS	4.0	37.0																																																												
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0																																																												
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	18.0																																																												
Patterson	TRUCK DRIVER, GROUP 1	4.0	23.0																																																												
Patterson	OPERATING ENGINEER	4.0	23.0																																																												
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0																																																												
Total		19.0	152.0																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>004</td><td>T-6</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>005</td><td>T-3</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>006</td><td>544H Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>010</td><td>JD Scraper</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>011</td><td>Bob Cat</td><td style="text-align: right;">8.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>017</td><td>Link Belt 2800 Quantum</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>018</td><td>Volvo L150</td><td style="text-align: right;">4.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>019</td><td>Cat320</td><td style="text-align: right;">4.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td style="text-align: right;">6.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>023</td><td>Samsung SE50</td><td style="text-align: right;">4.0</td><td style="text-align: right;">6.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">28.0</td> <td style="text-align: right;">85.0</td> </tr> </tbody> </table> <p>Total operating hours to date: 947.5</p>				Serial Number	Description	Standby Hours	Operating Hours	004	T-6	0.0	10.5	005	T-3	0.0	10.5	006	544H Loader	0.0	4.0	008	Dump Truck	0.0	9.0	010	JD Scraper	0.0	2.0	011	Bob Cat	8.0	2.0	014	JD 330 Track Hoe	0.0	9.0	016	Samsung SE 280	1.0	9.0	017	Link Belt 2800 Quantum	1.0	9.0	018	Volvo L150	4.0	5.0	019	Cat320	4.0	5.0	022	Samsung SL-180	6.0	4.0	023	Samsung SE50	4.0	6.0	Total		28.0	85.0
Serial Number	Description	Standby Hours	Operating Hours																																																												
004	T-6	0.0	10.5																																																												
005	T-3	0.0	10.5																																																												
006	544H Loader	0.0	4.0																																																												
008	Dump Truck	0.0	9.0																																																												
010	JD Scraper	0.0	2.0																																																												
011	Bob Cat	8.0	2.0																																																												
014	JD 330 Track Hoe	0.0	9.0																																																												
016	Samsung SE 280	1.0	9.0																																																												
017	Link Belt 2800 Quantum	1.0	9.0																																																												
018	Volvo L150	4.0	5.0																																																												
019	Cat320	4.0	5.0																																																												
022	Samsung SL-180	6.0	4.0																																																												
023	Samsung SE50	4.0	6.0																																																												
Total		28.0	85.0																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 130	Page 1 of 2												
		DATE 10 Dec 2004 - Friday													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004													
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 57 °F; No Precipitation; No Wind														
QC NARRATIVES Activities in Progress: CONCRETE CRUSHER No narrative written PATTERSON Hauled asphalt to north end of runway - 9 loads Move dirt pile by west gate with loader Hauled 10 loads of gravel to east loop General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS None today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Site very muddy- warned all to watch step PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI & RFP STATUS UPDATE NA															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P51250</td> <td>Abate Building #4261</td> </tr> <tr> <td>P51255</td> <td>Abate Building #4262</td> </tr> <tr> <td>P51260</td> <td>Abate Building #4263</td> </tr> </table> The following activity was finished today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5325</td> <td>IDEQ - Environmental Protectio</td> </tr> </table>				Activity No	Description	P51250	Abate Building #4261	P51255	Abate Building #4262	P51260	Abate Building #4263	Activity No	Description	P5325	IDEQ - Environmental Protectio
Activity No	Description														
P51250	Abate Building #4261														
P51255	Abate Building #4262														
P51260	Abate Building #4263														
Activity No	Description														
P5325	IDEQ - Environmental Protectio														
QC REQUIREMENTS No QC requirements were completed today															
Empty space for additional requirements or notes															

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 130 Page 2 of 2																					
PROJECT D/B Replace Military Family Housing P5		DATE 10 Dec 2004 - Friday																					
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today		CONTRACT NUMBER DACA67-02-D-2012 0004																					
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Patterson</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">3.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 1,387.0</td> <td style="text-align: right; border-top: 1px solid black;">Total 5.0</td> <td style="text-align: right; border-top: 1px solid black;">31.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	10.0	Patterson	TRUCK DRIVER, GROUP 1	1.0	3.0	Patterson	OPERATING ENGINEER	2.0	18.0	Total hours worked to date: 1,387.0		Total 5.0	31.0
Employer	Labor Classification	Number of Employees	Hours Worked																				
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	10.0																				
Patterson	TRUCK DRIVER, GROUP 1	1.0	3.0																				
Patterson	OPERATING ENGINEER	2.0	18.0																				
Total hours worked to date: 1,387.0		Total 5.0	31.0																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>006</td> <td>544H Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>008</td> <td>Dump Truck</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 974.5</td> <td style="text-align: right; border-top: 1px solid black;">Total 0.0</td> <td style="text-align: right; border-top: 1px solid black;">27.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	006	544H Loader	0.0	9.0	008	Dump Truck	0.0	9.0	014	JD 330 Track Hoe	0.0	9.0	Total operating hours to date: 974.5		Total 0.0	27.0
Serial Number	Description	Standby Hours	Operating Hours																				
006	544H Loader	0.0	9.0																				
008	Dump Truck	0.0	9.0																				
014	JD 330 Track Hoe	0.0	9.0																				
Total operating hours to date: 974.5		Total 0.0	27.0																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 133 <div style="text-align: right;">Page 1 of 2</div>
PROJECT D/B Replace Military Family Housing P5		DATE 13 Dec 2004 - Monday
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 42 °F; No Precipitation; 28 MPH Wind	

QC NARRATIVES

Activities in Progress:

AC&G
See attached

TRENCHING SERVICES INC
Trenched off site near gas 3' to east towards on site man hole #27 at approximately 7' deep. Stopped and waited for approval for on site trenching for next day

AAI
Demolished building #4258 and 4255
Worked on hauling demo debris
Worked on folding sheds and loading them into a double lined trailer
Hauled them to Simco road as ACM

PATTERSON
Hauled gravel - 5 loads
Install 8" sewer main 30' and install man hole #15A
Continue installing 8" sewer to man hole #27
26' of sewer installed to east side of gas main

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
None today

QUALITY CONTROL TESTING AND RESULTS
None today

REMARKS
Can not proceed with utilities from phase 4 into phase 5 without written NTP - verbal does not count

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
No dust control needs due to dampness

PREPARATORY AND/OR INITIALS HELD TODAY
None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
None today

RFI & RFP STATUS UPDATE
NA

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P51265	Abate Building #4264
P51270	Abate Building #4269

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 133 Page 2 of 2																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 13 Dec 2004 - Monday																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																							
P51275 Abate Building #4270 P51500 Demo Building #4261 P51505 Demo Building #4262 P5330 NTP - Phase 5 Grade/Trench (EA P5335 NTP - Phase 5 Site No activities were finished today																																																							
QC REQUIREMENTS No QC requirements were completed today																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">21.5</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">27.0</td> </tr> <tr> <td>Trenching Services</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">11.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 1,485.5</td> <td style="text-align: right; border-top: 1px solid black;">Total 12.0</td> <td style="text-align: right; border-top: 1px solid black;">98.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	3.0	30.0	Asbestos Abatement	OPERATING ENGINEER	3.0	21.5	Patterson	LABORERS	1.0	9.0	Patterson	OPERATING ENGINEER	3.0	27.0	Trenching Services	LABORERS	2.0	11.0	Total hours worked to date: 1,485.5		Total 12.0	98.5																								
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
Asbestos Abatement	LABORERS	3.0	30.0																																																				
Asbestos Abatement	OPERATING ENGINEER	3.0	21.5																																																				
Patterson	LABORERS	1.0	9.0																																																				
Patterson	OPERATING ENGINEER	3.0	27.0																																																				
Trenching Services	LABORERS	2.0	11.0																																																				
Total hours worked to date: 1,485.5		Total 12.0	98.5																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>006</td><td>544H Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>011</td><td>Bob Cat</td><td style="text-align: right;">5.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>017</td><td>Link Belt 2800 Quantum</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td style="text-align: right;">6.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>023</td><td>Samsung SE50</td><td style="text-align: right;">5.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>024</td><td>Vermeer 60 Ton</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.5</td></tr> <tr><td>025</td><td>JD 790 Track Hoe Hammer</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 1,040.0</td> <td style="text-align: right; border-top: 1px solid black;">Total 16.0</td> <td style="text-align: right; border-top: 1px solid black;">65.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	006	544H Loader	0.0	8.0	008	Dump Truck	0.0	1.0	011	Bob Cat	5.0	5.0	013	JD Track Hoe 790	0.0	4.0	014	JD 330 Track Hoe	0.0	9.0	016	Samsung SE 280	0.0	10.0	017	Link Belt 2800 Quantum	0.0	10.0	022	Samsung SL-180	6.0	4.0	023	Samsung SE50	5.0	5.0	024	Vermeer 60 Ton	0.0	2.5	025	JD 790 Track Hoe Hammer	0.0	7.0	Total operating hours to date: 1,040.0		Total 16.0	65.5
Serial Number	Description	Standby Hours	Operating Hours																																																				
006	544H Loader	0.0	8.0																																																				
008	Dump Truck	0.0	1.0																																																				
011	Bob Cat	5.0	5.0																																																				
013	JD Track Hoe 790	0.0	4.0																																																				
014	JD 330 Track Hoe	0.0	9.0																																																				
016	Samsung SE 280	0.0	10.0																																																				
017	Link Belt 2800 Quantum	0.0	10.0																																																				
022	Samsung SL-180	6.0	4.0																																																				
023	Samsung SE50	5.0	5.0																																																				
024	Vermeer 60 Ton	0.0	2.5																																																				
025	JD 790 Track Hoe Hammer	0.0	7.0																																																				
Total operating hours to date: 1,040.0		Total 16.0	65.5																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 134 <div style="text-align: right;">Page 1 of 2</div>										
		DATE 14 Dec 2004 - Tuesday										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004										
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 48 °F; No Precipitation; No Wind											
QC NARRATIVES												
<p>Activities in Progress:</p> <p>AC&G See attached</p> <p>AAI Demolished garages 4250 and 4251 Worked on hauling demo debris Worked on folding sheds and loading demo into double lined trailers as ACM</p> <p>TRENCHING SERVICES INC Man hole #27 to man hole #28 rock trenching for sanitary sewer on grade with Vermeer 60 ton rock trencher - trenching 6 ½ feet deep in rock</p> <p>PATTERSON Install 8" sewer main from man hole #15A. Continue installing 8" sewer to man hole #27 Install 120' of 8" sewer main</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS Received NTP for site work on phase 5</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Held site safety meeting - see attached</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE Trenching Services</p> <p>RFI & RFP STATUS UPDATE NA</p>												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)												
No preparatory or initial inspections were held today												
ACTIVITY START/FINISH												
<p>The following activity was started today:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 15%;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td>P511000</td> <td>Rough Grade Center Sub-divisio</td> </tr> <tr> <td>P51150</td> <td>Procure & Fabricate Sewer Pipe</td> </tr> <tr> <td>P51151</td> <td>Procure & Fabricate Water Line</td> </tr> <tr> <td>P51280</td> <td>Abate Building #4271</td> </tr> </tbody> </table> <p>No activities were finished today</p>			Activity No	Description	P511000	Rough Grade Center Sub-divisio	P51150	Procure & Fabricate Sewer Pipe	P51151	Procure & Fabricate Water Line	P51280	Abate Building #4271
Activity No	Description											
P511000	Rough Grade Center Sub-divisio											
P51150	Procure & Fabricate Sewer Pipe											
P51151	Procure & Fabricate Water Line											
P51280	Abate Building #4271											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 134 Page 2 of 2																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 14 Dec 2004 - Tuesday																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																			
QC REQUIREMENTS No QC requirements were completed today																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">21.5</td> </tr> <tr> <td>Trenching Services</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Trenching Services</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 1,557.5</td> <td style="text-align: right;">Total 8.0</td> <td style="text-align: right;">72.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	3.0	30.0	Asbestos Abatement	OPERATING ENGINEER	3.0	21.5	Trenching Services	LABORERS	1.0	10.0	Trenching Services	OPERATING ENGINEER	1.0	10.5	Total hours worked to date: 1,557.5		Total 8.0	72.0																								
Employer	Labor Classification	Number of Employees	Hours Worked																																																
Asbestos Abatement	LABORERS	3.0	30.0																																																
Asbestos Abatement	OPERATING ENGINEER	3.0	21.5																																																
Trenching Services	LABORERS	1.0	10.0																																																
Trenching Services	OPERATING ENGINEER	1.0	10.5																																																
Total hours worked to date: 1,557.5		Total 8.0	72.0																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>006</td><td>544H Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>011</td><td>Bob Cat</td><td style="text-align: right;">4.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>017</td><td>Link Belt 2800 Quantum</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td style="text-align: right;">6.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>023</td><td>Samsung SE50</td><td style="text-align: right;">6.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>024</td><td>Vermeer 60 Ton</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.5</td></tr> <tr><td>025</td><td>JD 790 Track Hoe Hammer</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 1,105.5</td> <td style="text-align: right;">Total 16.0</td> <td style="text-align: right;">65.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	006	544H Loader	0.0	9.0	011	Bob Cat	4.0	6.0	013	JD Track Hoe 790	0.0	2.0	014	JD 330 Track Hoe	0.0	9.0	016	Samsung SE 280	0.0	10.0	017	Link Belt 2800 Quantum	0.0	10.0	022	Samsung SL-180	6.0	4.0	023	Samsung SE50	6.0	4.0	024	Vermeer 60 Ton	0.0	9.5	025	JD 790 Track Hoe Hammer	0.0	2.0	Total operating hours to date: 1,105.5		Total 16.0	65.5
Serial Number	Description	Standby Hours	Operating Hours																																																
006	544H Loader	0.0	9.0																																																
011	Bob Cat	4.0	6.0																																																
013	JD Track Hoe 790	0.0	2.0																																																
014	JD 330 Track Hoe	0.0	9.0																																																
016	Samsung SE 280	0.0	10.0																																																
017	Link Belt 2800 Quantum	0.0	10.0																																																
022	Samsung SL-180	6.0	4.0																																																
023	Samsung SE50	6.0	4.0																																																
024	Vermeer 60 Ton	0.0	9.5																																																
025	JD 790 Track Hoe Hammer	0.0	2.0																																																
Total operating hours to date: 1,105.5		Total 16.0	65.5																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 135	Page 1 of 3
		DATE 15 Dec 2004 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 46 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AAI Demolished building 4261 Hauled demo debris Worked on general clean up Worked on folding sheds and loading them into 40 trailer Hauling them to Simco Road Landfill as ACM (non friable) Have completed 42 sheds at this time Will continue sheds when we have demolished more units as to give us better access to them</p> <p>TRENCHING SERVICES INC Trenching from station 15+05 to 17+49 Sanitary sewer on grade in rock Also man holes 29,30,31 Depth of 6 feet average</p> <p>CONCRETE CRUSHER Installed clutch in crusher</p> <p>PATTERSON Install 8" sewer main from man hole #15A to man hole #27. Continue installing sewer main toward man hole 29 approx trench get list of equipment and redo time sheets</p> <p>AC&G See attached</p> <p>ROMAN'S TRUCKING T-3 - 4 loads of demo T-6 - 4 loads of demo T - 5 one load of demo</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS No remarks</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Trenches are marked with caution tape</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY Held prep meeting for sanitary sewer - see attached</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE Trenching Services</p> <p>RFI & RFP STATUS UPDATE NA</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 135 Page 2 of 3																																																									
		DATE 15 Dec 2004 - Wednesday																																																									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																											
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P51490</td> <td>Demo Building #4259</td> </tr> <tr> <td>P51495</td> <td>Demo Building #4260</td> </tr> </table> No activities were finished today				Activity No	Description	P51490	Demo Building #4259	P51495	Demo Building #4260																																																		
Activity No	Description																																																										
P51490	Demo Building #4259																																																										
P51495	Demo Building #4260																																																										
QC REQUIREMENTS No QC requirements were completed today																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table border="0"> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>25.5</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>LABORERS</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>9.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>27.0</td> </tr> <tr> <td>Trenching Services</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Trenching Services</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Total hours worked to date:</td> <td>1,699.0</td> <td>Total 15.0</td> <td>141.5</td> </tr> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	3.0	30.0	Asbestos Abatement	OPERATING ENGINEER	3.0	25.5	CONCRETE CRUSHER	LABORERS	3.0	30.0	Patterson	LABORERS	1.0	9.0	Patterson	OPERATING ENGINEER	3.0	27.0	Trenching Services	LABORERS	1.0	10.0	Trenching Services	OPERATING ENGINEER	1.0	10.0	Total hours worked to date:	1,699.0	Total 15.0	141.5																				
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
Asbestos Abatement	LABORERS	3.0	30.0																																																								
Asbestos Abatement	OPERATING ENGINEER	3.0	25.5																																																								
CONCRETE CRUSHER	LABORERS	3.0	30.0																																																								
Patterson	LABORERS	1.0	9.0																																																								
Patterson	OPERATING ENGINEER	3.0	27.0																																																								
Trenching Services	LABORERS	1.0	10.0																																																								
Trenching Services	OPERATING ENGINEER	1.0	10.0																																																								
Total hours worked to date:	1,699.0	Total 15.0	141.5																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="0"> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> <tr> <td>004</td> <td>T-6</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>005</td> <td>T-3</td> <td>5.5</td> <td>4.5</td> </tr> <tr> <td>006</td> <td>544H Loader</td> <td>0.0</td> <td>9.0</td> </tr> <tr> <td>011</td> <td>Bob Cat</td> <td>3.0</td> <td>7.0</td> </tr> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td>0.0</td> <td>4.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td>0.0</td> <td>9.0</td> </tr> <tr> <td>016</td> <td>Samsung SE 280</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>017</td> <td>Link Belt 2800 Quantum</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>020</td> <td>T5</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>022</td> <td>Samsung SL-180</td> <td>7.0</td> <td>3.0</td> </tr> <tr> <td>023</td> <td>Samsung SE50</td> <td>8.0</td> <td>2.0</td> </tr> <tr> <td>024</td> <td>Vermeer 60 Ton</td> <td>0.0</td> <td>9.5</td> </tr> <tr> <td>Total</td> <td></td> <td>23.5</td> <td>89.0</td> </tr> </table>				Serial Number	Description	Standby Hours	Operating Hours	004	T-6	0.0	10.5	005	T-3	5.5	4.5	006	544H Loader	0.0	9.0	011	Bob Cat	3.0	7.0	013	JD Track Hoe 790	0.0	4.0	014	JD 330 Track Hoe	0.0	9.0	016	Samsung SE 280	0.0	10.0	017	Link Belt 2800 Quantum	0.0	10.0	020	T5	0.0	10.5	022	Samsung SL-180	7.0	3.0	023	Samsung SE50	8.0	2.0	024	Vermeer 60 Ton	0.0	9.5	Total		23.5	89.0
Serial Number	Description	Standby Hours	Operating Hours																																																								
004	T-6	0.0	10.5																																																								
005	T-3	5.5	4.5																																																								
006	544H Loader	0.0	9.0																																																								
011	Bob Cat	3.0	7.0																																																								
013	JD Track Hoe 790	0.0	4.0																																																								
014	JD 330 Track Hoe	0.0	9.0																																																								
016	Samsung SE 280	0.0	10.0																																																								
017	Link Belt 2800 Quantum	0.0	10.0																																																								
020	T5	0.0	10.5																																																								
022	Samsung SL-180	7.0	3.0																																																								
023	Samsung SE50	8.0	2.0																																																								
024	Vermeer 60 Ton	0.0	9.5																																																								
Total		23.5	89.0																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 135	Page 3 of 3
		DATE 15 Dec 2004 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
Total operating hours to date: 1,194.5			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 136	Page 1 of 2
		DATE 16 Dec 2004 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 41 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PATTERSON Install 18" sewer main from man hole 28 to man hole 29 Install man hole 29 and continue to 30 and 31 Length = 8"pipe 250' plus 3 man holes Met with Jim Williams on test holes and dug test holes. Looked at plans for service wide locations</p> <p>CONCRETE CRUSHER Finished installing clutch and crushed 663 tons of material</p> <p>AC&G See attached</p> <p>ROMAN'S TRUCKING T3 - 3 loads of demo T6 - 3 loads of demo</p> <p>AAI Demo loading demo debris and clean up</p> <p>TRENCHING SERVICES INC</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS Held weekly QC meeting with COE - see attached Dug test pits for rock - check along proposed ditch</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No dust problems on site - crusher causes minor dust for placing in hopper</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE NA</p> <p>RFI & RFP STATUS UPDATE NA</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 136 Page 2 of 2																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 16 Dec 2004 - Thursday																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																															
QC REQUIREMENTS No QC requirements were completed today																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Asbestos Abatement</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>CONCRETE CRUSHER</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>CONCRETE CRUSHER</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">36.0</td></tr> <tr><td>Roman's Trucking</td><td>TRUCK DRIVER, GROUP 1</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.0</td></tr> <tr><td>Trenching Services</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Trenching Services</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">16.0</td> <td style="text-align: right; border-top: 1px solid black;">135.0</td> </tr> </tbody> </table> Total hours worked to date: 1,834.0				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	1.0	10.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	CONCRETE CRUSHER	LABORERS	2.0	12.0	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	15.0	Patterson	LABORERS	1.0	9.0	Patterson	OPERATING ENGINEER	4.0	36.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	17.0	Trenching Services	LABORERS	1.0	8.0	Trenching Services	OPERATING ENGINEER	1.0	8.0	Total		16.0	135.0																
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
Asbestos Abatement	LABORERS	1.0	10.0																																																												
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																												
CONCRETE CRUSHER	LABORERS	2.0	12.0																																																												
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	15.0																																																												
Patterson	LABORERS	1.0	9.0																																																												
Patterson	OPERATING ENGINEER	4.0	36.0																																																												
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	17.0																																																												
Trenching Services	LABORERS	1.0	8.0																																																												
Trenching Services	OPERATING ENGINEER	1.0	8.0																																																												
Total		16.0	135.0																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>004</td><td>T-6</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>005</td><td>T-3</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>011</td><td>JD Loader 544E</td><td style="text-align: right;">4.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>011</td><td>Bob Cat</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">13.0</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td style="text-align: right;">6.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>017</td><td>Link Belt 2800 Quantum</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>019</td><td>Cat320</td><td style="text-align: right;">4.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>021</td><td>NordBerg Crusher</td><td style="text-align: right;">4.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>023</td><td>Samsung SE50</td><td style="text-align: right;">6.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>024</td><td>Vermeer 60 Ton</td><td style="text-align: right;">4.0</td><td style="text-align: right;">4.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">28.0</td> <td style="text-align: right; border-top: 1px solid black;">85.0</td> </tr> </tbody> </table> Total operating hours to date: 1,279.5				Serial Number	Description	Standby Hours	Operating Hours	004	T-6	0.0	8.5	005	T-3	0.0	8.5	011	JD Loader 544E	4.0	5.0	011	Bob Cat	0.0	9.0	013	JD Track Hoe 790	0.0	13.0	014	JD 330 Track Hoe	0.0	9.0	016	Samsung SE 280	6.0	4.0	017	Link Belt 2800 Quantum	0.0	10.0	019	Cat320	4.0	5.0	021	NordBerg Crusher	4.0	5.0	022	Samsung SL-180	0.0	0.0	023	Samsung SE50	6.0	4.0	024	Vermeer 60 Ton	4.0	4.0	Total		28.0	85.0
Serial Number	Description	Standby Hours	Operating Hours																																																												
004	T-6	0.0	8.5																																																												
005	T-3	0.0	8.5																																																												
011	JD Loader 544E	4.0	5.0																																																												
011	Bob Cat	0.0	9.0																																																												
013	JD Track Hoe 790	0.0	13.0																																																												
014	JD 330 Track Hoe	0.0	9.0																																																												
016	Samsung SE 280	6.0	4.0																																																												
017	Link Belt 2800 Quantum	0.0	10.0																																																												
019	Cat320	4.0	5.0																																																												
021	NordBerg Crusher	4.0	5.0																																																												
022	Samsung SL-180	0.0	0.0																																																												
023	Samsung SE50	6.0	4.0																																																												
024	Vermeer 60 Ton	4.0	4.0																																																												
Total		28.0	85.0																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 137	Page 1 of 2								
		DATE 17 Dec 2004 - Friday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 23 °F, Max 33 °F; No Precipitation; No Wind										
QC NARRATIVES											
<p>Activities in Progress:</p> <p>PATTERSON Install man hole 31 Install 8" sewer main to man hole 32 Install 90' of 8" sewer main Continue putting first lift on sewer main <input type="checkbox"/></p> <p>TRENCHING SERVICES Trenched from station 10+00 - 12+70 of hard rock for installation of sanitary sewer 4.5 to 5.5' deep</p> <p>CONCRETE CRUSHER Crushed 404 tons of 1.5 minus</p> <p>AAI No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Warned of slippery surfaces due to frost</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None</p> <p>RFI & RFP STATUS UPDATE NA</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH											
<p>The following activity was started today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P511010</td> <td>Install Main Sewer Line & Man</td> </tr> </table> <p>The following activity was finished today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5415</td> <td>Government Design Review & App</td> </tr> </table>				Activity No	Description	P511010	Install Main Sewer Line & Man	Activity No	Description	P5415	Government Design Review & App
Activity No	Description										
P511010	Install Main Sewer Line & Man										
Activity No	Description										
P5415	Government Design Review & App										
Empty space for additional notes											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 137 Page 2 of 2																																									
PROJECT D/B Replace Military Family Housing P5		DATE 17 Dec 2004 - Friday																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																											
QC REQUIREMENTS No QC requirements were completed today																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>CONCRETE CRUSHER</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Trenching Services</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Trenching Services</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 1,894.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">60.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	CONCRETE CRUSHER	LABORERS	1.0	8.0	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	16.0	Patterson	LABORERS	1.0	4.0	Patterson	OPERATING ENGINEER	4.0	16.0	Trenching Services	LABORERS	1.0	8.0	Trenching Services	OPERATING ENGINEER	1.0	8.0	Total hours worked to date: 1,894.0		Total	10.0				60.0				
Employer	Labor Classification	Number of Employees	Hours Worked																																								
CONCRETE CRUSHER	LABORERS	1.0	8.0																																								
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	16.0																																								
Patterson	LABORERS	1.0	4.0																																								
Patterson	OPERATING ENGINEER	4.0	16.0																																								
Trenching Services	LABORERS	1.0	8.0																																								
Trenching Services	OPERATING ENGINEER	1.0	8.0																																								
Total hours worked to date: 1,894.0		Total	10.0																																								
			60.0																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>006</td> <td>544H Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>011</td> <td>JD Loader 544E</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>019</td> <td>Cat320</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>021</td> <td>NordBerg Crusher</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>024</td> <td>Vermeer 60 Ton</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>026</td> <td>L150</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 1,313.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">34.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	006	544H Loader	0.0	4.0	011	JD Loader 544E	0.0	4.0	014	JD 330 Track Hoe	0.0	4.0	019	Cat320	3.0	5.0	021	NordBerg Crusher	3.0	5.0	024	Vermeer 60 Ton	1.0	7.0	026	L150	3.0	5.0	Total operating hours to date: 1,313.5		Total	10.0				34.0
Serial Number	Description	Standby Hours	Operating Hours																																								
006	544H Loader	0.0	4.0																																								
011	JD Loader 544E	0.0	4.0																																								
014	JD 330 Track Hoe	0.0	4.0																																								
019	Cat320	3.0	5.0																																								
021	NordBerg Crusher	3.0	5.0																																								
024	Vermeer 60 Ton	1.0	7.0																																								
026	L150	3.0	5.0																																								
Total operating hours to date: 1,313.5		Total	10.0																																								
			34.0																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 140	Page 1 of 2																
		DATE 20 Dec 2004 - Monday																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																	
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 35 °F; No Precipitation; No Wind																		
QC NARRATIVES																			
<p>Activities in Progress:</p> <p>ROMAN'S TRUCKING T-3 - 4 loads of demo debris T -6 - 4 loads of demo debris</p> <p>AAI Demo 4254 and two garages Loaded demo debris and dug concrete</p> <p>PATTERSON Install sewer from man hole 27 toward 33 total of 190' 8" sewer installed Installed sewer lateral to units 85,86,87 and started on 89</p> <p>CONCRETE CRUSHER Crushed 493 tons of concrete</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Debris piles are being wet down</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None</p>																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																			
ACTIVITY START/FINISH																			
<p>The following activity was started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P511015</td> <td>Install Main Water Line & Hydr</td> </tr> <tr> <td>P511065</td> <td>Install Storm Drains</td> </tr> <tr> <td>P51152</td> <td>Procure & Fabricate Storm Pipe</td> </tr> <tr> <td>P51480</td> <td>Demo Building #4257</td> </tr> <tr> <td>P51485</td> <td>Demo Building #4258</td> </tr> <tr> <td>P5420</td> <td>Revise All other Work</td> </tr> </tbody> </table> <p>The following activity was finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> </tbody> </table>				Activity No	Description	P511015	Install Main Water Line & Hydr	P511065	Install Storm Drains	P51152	Procure & Fabricate Storm Pipe	P51480	Demo Building #4257	P51485	Demo Building #4258	P5420	Revise All other Work	Activity No	Description
Activity No	Description																		
P511015	Install Main Water Line & Hydr																		
P511065	Install Storm Drains																		
P51152	Procure & Fabricate Storm Pipe																		
P51480	Demo Building #4257																		
P51485	Demo Building #4258																		
P5420	Revise All other Work																		
Activity No	Description																		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 140		Page 2 of 2																																																												
		DATE 20 Dec 2004 - Monday																																																														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																														
P51035 Government Review & A/E Approv																																																																
QC REQUIREMENTS No QC requirements were completed today																																																																
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td>1.0</td> <td>5.5</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>25.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>27.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td>2.0</td> <td>21.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 2,012.5</td> <td>Total</td> <td>14.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>118.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	1.0	5.5	Asbestos Abatement	OPERATING ENGINEER	3.0	25.0	CONCRETE CRUSHER	OPERATING ENGINEER	3.0	27.0	Patterson	LABORERS	1.0	8.0	Patterson	OPERATING ENGINEER	4.0	32.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0	Total hours worked to date: 2,012.5		Total	14.0				118.5																								
Employer	Labor Classification	Number of Employees	Hours Worked																																																													
Asbestos Abatement	LABORERS	1.0	5.5																																																													
Asbestos Abatement	OPERATING ENGINEER	3.0	25.0																																																													
CONCRETE CRUSHER	OPERATING ENGINEER	3.0	27.0																																																													
Patterson	LABORERS	1.0	8.0																																																													
Patterson	OPERATING ENGINEER	4.0	32.0																																																													
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0																																																													
Total hours worked to date: 2,012.5		Total	14.0																																																													
			118.5																																																													
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>001</td> <td>Link Belt 2800</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>002</td> <td>Samsung</td> <td>1.0</td> <td>9.0</td> </tr> <tr> <td>004</td> <td>T-6</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>005</td> <td>T-3</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>006</td> <td>544H Loader</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>011</td> <td>JD Loader 544E</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>019</td> <td>Cat320</td> <td>4.0</td> <td>5.0</td> </tr> <tr> <td>021</td> <td>NordBerg Crusher</td> <td>4.0</td> <td>5.0</td> </tr> <tr> <td>026</td> <td>L150</td> <td>4.0</td> <td>5.0</td> </tr> <tr> <td>026</td> <td>Hitachi</td> <td>0.0</td> <td>5.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 1,405.5</td> <td>Total</td> <td>13.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>92.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	002	Samsung	1.0	9.0	004	T-6	0.0	10.5	005	T-3	0.0	10.5	006	544H Loader	0.0	8.0	011	JD Loader 544E	0.0	8.0	013	JD Track Hoe 790	0.0	8.0	014	JD 330 Track Hoe	0.0	8.0	019	Cat320	4.0	5.0	021	NordBerg Crusher	4.0	5.0	026	L150	4.0	5.0	026	Hitachi	0.0	5.0	Total operating hours to date: 1,405.5		Total	13.0				92.0
Serial Number	Description	Standby Hours	Operating Hours																																																													
001	Link Belt 2800	0.0	10.0																																																													
002	Samsung	1.0	9.0																																																													
004	T-6	0.0	10.5																																																													
005	T-3	0.0	10.5																																																													
006	544H Loader	0.0	8.0																																																													
011	JD Loader 544E	0.0	8.0																																																													
013	JD Track Hoe 790	0.0	8.0																																																													
014	JD 330 Track Hoe	0.0	8.0																																																													
019	Cat320	4.0	5.0																																																													
021	NordBerg Crusher	4.0	5.0																																																													
026	L150	4.0	5.0																																																													
026	Hitachi	0.0	5.0																																																													
Total operating hours to date: 1,405.5		Total	13.0																																																													
			92.0																																																													
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																
<div style="height: 100px;"></div>																																																																
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 141	Page 1 of 2
		DATE 21 Dec 2004 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 21 °F, Max 35 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PATTERSON Install sewer main from man hole 27 to man hole 33 Install 160' total 8" sewer Install lateral to building 89 Start to back fill and compact trenches Install man hole 33 and 34 Continue installing sewer toward man hole 35</p> <p>CONCRETE CRUSHER Crushed 1056 tons of concrete</p> <p>ROMAN'S TRUCKING T3 - 4 loads of demo debris T6 - 4 loads of demo debris</p> <p>AAI Digging up concrete and loading demo debris Clean up</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Reviewed site work progress</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS Received draft phase 5 schedule for LaFluer</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Held site safety meeting see attached Provided water on concrete crushing operation</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None</p> <p>RFI & RFP STATUS UPDATE NA</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			
ACTIVITY START/FINISH			
No activities were started or finished today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 141 Page 2 of 2																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 21 Dec 2004 - Tuesday																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																															
QC REQUIREMENTS No QC requirements were completed today																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">40.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">28.5</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.5</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">34.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">21.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 2,164.5</td> <td style="text-align: right; border-top: 1px solid black;">Total 16.0</td> <td style="text-align: right; border-top: 1px solid black;">152.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	2.0	20.0	Asbestos Abatement	OPERATING ENGINEER	4.0	40.0	CONCRETE CRUSHER	OPERATING ENGINEER	3.0	28.5	Patterson	LABORERS	1.0	8.5	Patterson	OPERATING ENGINEER	4.0	34.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0	Total hours worked to date: 2,164.5		Total 16.0	152.0																												
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
Asbestos Abatement	LABORERS	2.0	20.0																																																												
Asbestos Abatement	OPERATING ENGINEER	4.0	40.0																																																												
CONCRETE CRUSHER	OPERATING ENGINEER	3.0	28.5																																																												
Patterson	LABORERS	1.0	8.5																																																												
Patterson	OPERATING ENGINEER	4.0	34.0																																																												
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0																																																												
Total hours worked to date: 2,164.5		Total 16.0	152.0																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>001</td><td>Link Belt 2800</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>002</td><td>Samsung</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>004</td><td>T-6</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>005</td><td>T-3</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>006</td><td>544H Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>011</td><td>JD Loader 544E</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>019</td><td>Cat320</td><td style="text-align: right;">2.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>021</td><td>NordBerg Crusher</td><td style="text-align: right;">2.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>026</td><td>L150</td><td style="text-align: right;">2.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>026</td><td>Hitachi</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 1,518.0</td> <td style="text-align: right; border-top: 1px solid black;">Total 6.0</td> <td style="text-align: right; border-top: 1px solid black;">112.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	002	Samsung	0.0	10.0	004	T-6	0.0	10.5	005	T-3	0.0	10.5	006	544H Loader	0.0	8.5	011	JD Loader 544E	0.0	8.5	013	JD Track Hoe 790	0.0	8.5	014	JD 330 Track Hoe	0.0	8.5	019	Cat320	2.0	7.5	021	NordBerg Crusher	2.0	7.5	022	Samsung SL-180	0.0	5.0	026	L150	2.0	7.5	026	Hitachi	0.0	10.0	Total operating hours to date: 1,518.0		Total 6.0	112.5
Serial Number	Description	Standby Hours	Operating Hours																																																												
001	Link Belt 2800	0.0	10.0																																																												
002	Samsung	0.0	10.0																																																												
004	T-6	0.0	10.5																																																												
005	T-3	0.0	10.5																																																												
006	544H Loader	0.0	8.5																																																												
011	JD Loader 544E	0.0	8.5																																																												
013	JD Track Hoe 790	0.0	8.5																																																												
014	JD 330 Track Hoe	0.0	8.5																																																												
019	Cat320	2.0	7.5																																																												
021	NordBerg Crusher	2.0	7.5																																																												
022	Samsung SL-180	0.0	5.0																																																												
026	L150	2.0	7.5																																																												
026	Hitachi	0.0	10.0																																																												
Total operating hours to date: 1,518.0		Total 6.0	112.5																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 142	Page 1 of 2						
		DATE 22 Dec 2004 - Wednesday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 41 °F; 0.01 IN Precipitation; 25 MPH Wind								
QC NARRATIVES									
<p>Activities in Progress:</p> <p>ROMAN'S TRUCKING T-3 - 4 loads of demo debris T-6 - 4 loads of demo debris</p> <p>AAI Loaded up demo debris, dug concrete sidewalks and sheds, and cleaned up</p> <p>PATTERSON Install 8" sewer main from man hole 34 to man hole 35 set man hole 35 and continued toward man hole 36 200' total sewer installed Compact trenches from man hole 27 to 31 - 85% compaction between manhole 15A and 27 - 95% east of man hole 27</p> <p>CONCRETE CRUSHER Crushed 206 tons of concrete and 846 tons of asphalt - daily total 1052 tons</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Soil density testing at sanitary sewer trench - all passed</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS Held weekly QC meeting with COE today - see meeting minutes Performed inspection of water disconnection at 4204,4210,4211</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Checked back up alarms</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None</p> <p>RFI & RFP STATUS UPDATE NA</p>									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH The following activity was started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P51470</td> <td>Demo Building #4255</td> </tr> <tr> <td>P51475</td> <td>Demo Building #4256</td> </tr> </tbody> </table> No activities were finished today				Activity No	Description	P51470	Demo Building #4255	P51475	Demo Building #4256
Activity No	Description								
P51470	Demo Building #4255								
P51475	Demo Building #4256								
Empty space for additional notes									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 142		Page 2 of 2																																																																								
		DATE 22 Dec 2004 - Wednesday																																																																										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																												
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>40.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>27.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>40.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td>2.0</td> <td>21.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 2,302.5</td> <td>Total</td> <td>14.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>138.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	OPERATING ENGINEER	4.0	40.0	CONCRETE CRUSHER	OPERATING ENGINEER	3.0	27.0	Patterson	LABORERS	1.0	10.0	Patterson	OPERATING ENGINEER	4.0	40.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0	Total hours worked to date: 2,302.5		Total	14.0				138.0																																								
Employer	Labor Classification	Number of Employees	Hours Worked																																																																									
Asbestos Abatement	OPERATING ENGINEER	4.0	40.0																																																																									
CONCRETE CRUSHER	OPERATING ENGINEER	3.0	27.0																																																																									
Patterson	LABORERS	1.0	10.0																																																																									
Patterson	OPERATING ENGINEER	4.0	40.0																																																																									
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0																																																																									
Total hours worked to date: 2,302.5		Total	14.0																																																																									
			138.0																																																																									
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>001</td><td>Link Belt 2800</td><td>0.0</td><td>10.0</td></tr> <tr><td>002</td><td>Samsung</td><td>0.0</td><td>10.0</td></tr> <tr><td>004</td><td>T-6</td><td>0.0</td><td>10.5</td></tr> <tr><td>005</td><td>T-3</td><td>0.0</td><td>10.5</td></tr> <tr><td>006</td><td>544H Loader</td><td>0.0</td><td>10.0</td></tr> <tr><td>008</td><td>Dump Truck</td><td>0.0</td><td>10.0</td></tr> <tr><td>011</td><td>JD Loader 544E</td><td>0.0</td><td>10.0</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td>0.0</td><td>10.0</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td>0.0</td><td>10.0</td></tr> <tr><td>019</td><td>Cat320</td><td>2.0</td><td>7.0</td></tr> <tr><td>021</td><td>NordBerg Crusher</td><td>2.0</td><td>7.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td>0.0</td><td>2.0</td></tr> <tr><td>023</td><td>Samsung SE50</td><td>0.0</td><td>8.0</td></tr> <tr><td>026</td><td>L150</td><td>2.0</td><td>7.0</td></tr> <tr><td>026</td><td>Hitachi</td><td>0.0</td><td>10.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 1,650.0</td> <td>Total</td> <td>6.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>132.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	002	Samsung	0.0	10.0	004	T-6	0.0	10.5	005	T-3	0.0	10.5	006	544H Loader	0.0	10.0	008	Dump Truck	0.0	10.0	011	JD Loader 544E	0.0	10.0	013	JD Track Hoe 790	0.0	10.0	014	JD 330 Track Hoe	0.0	10.0	019	Cat320	2.0	7.0	021	NordBerg Crusher	2.0	7.0	022	Samsung SL-180	0.0	2.0	023	Samsung SE50	0.0	8.0	026	L150	2.0	7.0	026	Hitachi	0.0	10.0	Total operating hours to date: 1,650.0		Total	6.0				132.0
Serial Number	Description	Standby Hours	Operating Hours																																																																									
001	Link Belt 2800	0.0	10.0																																																																									
002	Samsung	0.0	10.0																																																																									
004	T-6	0.0	10.5																																																																									
005	T-3	0.0	10.5																																																																									
006	544H Loader	0.0	10.0																																																																									
008	Dump Truck	0.0	10.0																																																																									
011	JD Loader 544E	0.0	10.0																																																																									
013	JD Track Hoe 790	0.0	10.0																																																																									
014	JD 330 Track Hoe	0.0	10.0																																																																									
019	Cat320	2.0	7.0																																																																									
021	NordBerg Crusher	2.0	7.0																																																																									
022	Samsung SL-180	0.0	2.0																																																																									
023	Samsung SE50	0.0	8.0																																																																									
026	L150	2.0	7.0																																																																									
026	Hitachi	0.0	10.0																																																																									
Total operating hours to date: 1,650.0		Total	6.0																																																																									
			132.0																																																																									
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																												
<div style="height: 100px;"></div>																																																																												
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																												
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 143	Page 1 of 2
		DATE 23 Dec 2004 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 23 °F, Max 36 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ROMAN'S TRUCKING T6 - one load of demo debris and 4 loads of ST <input type="checkbox"/> AAI Loading steel and digging concrete - garage and asbestos</p> <p>PATTERSON Install man hole 36 Install sewer between 36 and 37 Total sewer installed 150' backfills Compact trenches from man hole 33 to 36</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Walked east loop - no specific problems</p> <p>QUALITY CONTROL TESTING AND RESULTS Soil density testing on sanitary sewer trench</p> <p>REMARKS Using jack hammer on hoe to break up slabs - need water to prevent dust for chloradane contaminated soil</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Need water for dust control at slab demo</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None</p> <p>RFI & RFP STATUS UPDATE NA</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 143 Page 2 of 2																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 23 Dec 2004 - Thursday																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td colspan="2" style="padding-top: 5px;">Total hours worked to date: 2,377.5</td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">75.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	1.0	10.0	Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	Patterson	LABORERS	1.0	5.0	Patterson	OPERATING ENGINEER	4.0	20.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	1.0	10.0	Total hours worked to date: 2,377.5		Total	75.0																								
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
Asbestos Abatement	LABORERS	1.0	10.0																																																				
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0																																																				
Patterson	LABORERS	1.0	5.0																																																				
Patterson	OPERATING ENGINEER	4.0	20.0																																																				
Roman's Trucking	TRUCK DRIVER, GROUP 1	1.0	10.0																																																				
Total hours worked to date: 2,377.5		Total	75.0																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>001</td><td>Link Belt 2800</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>002</td><td>Samsung</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>004</td><td>T-6</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>006</td><td>544H Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>011</td><td>JD Loader 544E</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>015</td><td>Peterbilt Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>023</td><td>Samsung SE50</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>026</td><td>Hitachi</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr> <td colspan="2" style="padding-top: 5px;">Total operating hours to date: 1,725.0</td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">75.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	002	Samsung	0.0	10.0	004	T-6	0.0	10.0	006	544H Loader	0.0	5.0	011	JD Loader 544E	0.0	5.0	013	JD Track Hoe 790	0.0	5.0	014	JD 330 Track Hoe	0.0	5.0	015	Peterbilt Water Truck	0.0	5.0	022	Samsung SL-180	0.0	5.0	023	Samsung SE50	0.0	5.0	026	Hitachi	0.0	10.0	Total operating hours to date: 1,725.0		Total	75.0
Serial Number	Description	Standby Hours	Operating Hours																																																				
001	Link Belt 2800	0.0	10.0																																																				
002	Samsung	0.0	10.0																																																				
004	T-6	0.0	10.0																																																				
006	544H Loader	0.0	5.0																																																				
011	JD Loader 544E	0.0	5.0																																																				
013	JD Track Hoe 790	0.0	5.0																																																				
014	JD 330 Track Hoe	0.0	5.0																																																				
015	Peterbilt Water Truck	0.0	5.0																																																				
022	Samsung SL-180	0.0	5.0																																																				
023	Samsung SE50	0.0	5.0																																																				
026	Hitachi	0.0	10.0																																																				
Total operating hours to date: 1,725.0		Total	75.0																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 147	Page 1 of 2						
		DATE 27 Dec 2004 - Monday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 51 °F; No Precipitation; No Wind								
QC NARRATIVES									
<p>Activities in Progress:</p> <p>AAI Worked on digging up concrete asbestos slabs and garage. Cleaned up demo debris.</p> <p>PATTERSON Compact second lift on sewer trenches between man holes 15A and 32</p>									
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS No specific inspections</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS City of Mountain Home Park and Rec looked at play ground equipment - will get back to me</p>									
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No dust control issue today - even with breeze</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None</p> <p>RFI & RFP STATUS UPDATE NA</p>									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH The following activity was started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P51460</td> <td>Demo Building #4253</td> </tr> <tr> <td>P51465</td> <td>Demo Building #4254</td> </tr> </tbody> </table> <p>No activities were finished today</p>				Activity No	Description	P51460	Demo Building #4253	P51465	Demo Building #4254
Activity No	Description								
P51460	Demo Building #4253								
P51465	Demo Building #4254								
QC REQUIREMENTS No QC requirements were completed today									
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 147 Page 2 of 2																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 27 Dec 2004 - Monday																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 2,449.5</td> <td style="text-align: right; border-top: 1px solid black;">Total 8.0</td> <td style="text-align: right; border-top: 1px solid black;">72.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	2.0	20.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Patterson	PIPE LAYER	1.0	8.0	Patterson	OPERATING ENGINEER	3.0	24.0	Total hours worked to date: 2,449.5		Total 8.0	72.0																								
Employer	Labor Classification	Number of Employees	Hours Worked																																																
Asbestos Abatement	LABORERS	2.0	20.0																																																
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																
Patterson	PIPE LAYER	1.0	8.0																																																
Patterson	OPERATING ENGINEER	3.0	24.0																																																
Total hours worked to date: 2,449.5		Total 8.0	72.0																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>001</td><td>Link Belt 2800</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>002</td><td>Samsung</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>006</td><td>544H Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>011</td><td>JD Loader 544E</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>011</td><td>Bob Cat</td><td style="text-align: right;">0.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>015</td><td>Peterbilt Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>023</td><td>Samsung SE50</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 1,784.0</td> <td style="text-align: right; border-top: 1px solid black;">Total 4.0</td> <td style="text-align: right; border-top: 1px solid black;">59.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	2.0	8.0	002	Samsung	2.0	8.0	006	544H Loader	0.0	8.0	011	JD Loader 544E	0.0	4.0	011	Bob Cat	0.0	3.0	013	JD Track Hoe 790	0.0	12.0	014	JD 330 Track Hoe	0.0	8.0	015	Peterbilt Water Truck	0.0	4.0	022	Samsung SL-180	0.0	2.0	023	Samsung SE50	0.0	2.0	Total operating hours to date: 1,784.0		Total 4.0	59.0
Serial Number	Description	Standby Hours	Operating Hours																																																
001	Link Belt 2800	2.0	8.0																																																
002	Samsung	2.0	8.0																																																
006	544H Loader	0.0	8.0																																																
011	JD Loader 544E	0.0	4.0																																																
011	Bob Cat	0.0	3.0																																																
013	JD Track Hoe 790	0.0	12.0																																																
014	JD 330 Track Hoe	0.0	8.0																																																
015	Peterbilt Water Truck	0.0	4.0																																																
022	Samsung SL-180	0.0	2.0																																																
023	Samsung SE50	0.0	2.0																																																
Total operating hours to date: 1,784.0		Total 4.0	59.0																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 148		Page 1 of 2
		DATE 28 Dec 2004 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 50 °F; No Precipitation; 33 MPH Wind		
QC NARRATIVES				
<p>Activities in Progress:</p> <p>AAI Worked on digging up concrete. Worked on hauling clean concrete to crusher</p> <p>PATTERSON Compact trenches to 85% between manholes 15A to man hole 27 and the rest of the east loop.</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Review work of Patterson and AAI</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing on sanitary sewer trench - passed</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Held site safety meeting - see attached</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None</p> <p>RFI & RFP STATUS UPDATE NA</p>				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today				
ACTIVITY START/FINISH No activities were started or finished today				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer _____		Labor Classification _____		Number of Employees _____
				Hours Worked _____

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 148 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 28 Dec 2004 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Asbestos Abatement	LABORERS	1.0	5.0
Asbestos Abatement	OPERATING ENGINEER	4.0	35.0
Patterson	PIPE LAYER	1.0	8.0
Patterson	OPERATING ENGINEER	4.0	32.0
Total hours worked to date: 2,529.5		Total 10.0	80.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
001	Link Belt 2800	0.0	10.0
002	Samsung	0.0	10.0
006	544H Loader	0.0	6.0
011	Bob Cat	5.0	5.0
013	JD Track Hoe 790	0.0	8.0
014	JD 330 Track Hoe	0.0	8.0
015	Peterbilt Water Truck	0.0	8.0
022	Samsung SL-180	0.0	10.0
27	JD Roller	0.0	2.0
Total operating hours to date: 1,851.0		Total 5.0	67.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 149	Page 1 of 2						
		DATE 29 Dec 2004 - Wednesday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 53 °F; 0.61 IN Precipitation; 21 MPH Wind								
QC NARRATIVES Activities in Progress: PATTERSON Install hard lift on sewer trenches between man holes 15A to 32 And south from 27 to man hole 36 tested 95% in road and 95% between manhole 37 to 15A. Install sewer main from man hole 26 to man hole 27. Install manhole 37. Install total of 120' sewer <input type="checkbox"/> AAI Worked on digging concrete Hauling concrete to concrete crusher Performing general clean up General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Reviewed AAI progression of demo area QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing - all passed REMARKS Street names previously issued have been recalled. Do not make street signs with these names Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Rain today - most outside trades left PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None RFI & RFP STATUS UPDATE NA									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P51450</td> <td>Demo Building #4251</td> </tr> <tr> <td>P51455</td> <td>Demo Building #4252</td> </tr> </table> No activities were finished today				Activity No	Description	P51450	Demo Building #4251	P51455	Demo Building #4252
Activity No	Description								
P51450	Demo Building #4251								
P51455	Demo Building #4252								
QC REQUIREMENTS No QC requirements were completed today									
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 149 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 29 Dec 2004 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Asbestos Abatement	LABORERS	1.0	10.0
Asbestos Abatement	OPERATING ENGINEER	4.0	40.0
Patterson	PIPE LAYER	1.0	8.0
Patterson	OPERATING ENGINEER	4.0	32.0
Total hours worked to date: 2,619.5		Total	10.0 90.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
001	Link Belt 2800	0.0	10.0
006	544H Loader	0.0	8.0
011	Bob Cat	3.0	7.0
013	JD Track Hoe 790	0.0	8.0
014	JD 330 Track Hoe	0.0	8.0
015	Peterbilt Water Truck	0.0	8.0
016	Samsung SE 280	0.0	10.0
022	Samsung SL-180	0.0	10.0
27	JD Roller	0.0	8.0
Total operating hours to date: 1,928.0		Total	3.0 77.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 150	Page 1 of 2
		DATE 30 Dec 2004 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 46 °F; 0.03 IN Precipitation; No Wind		

QC NARRATIVES

Activities in Progress:

AAI
Digging concrete - hauling concrete to crusher with loader - no trucking today due to weather - too much mud

PATTERSON
Install last lift between main holes 15A to 32 and 37 to 36 - Second lift between 36 to manhole 37 - tested to 95% in all trenches

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
No specific inspections

QUALITY CONTROL TESTING AND RESULTS
MTI performed soil density testing - see attached

REMARKS
Held weekly QC meeting with COE - see attached

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
No safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
None

RFI & RFP STATUS UPDATE
NA

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

No activities were started today

The following activity was finished today:

Activity No	Description
P51205	Abate Building #4204
P51210	Abate Building #4210
P51215	Abate Building #4211
P51220	Abate Building #4215
P51225	Abate Building #4254
P51230	Abate Building #4255
P51235	Abate Building #4256
P51240	Abate Building #4257
P51245	Abate Building #4258
P51250	Abate Building #4261
P51255	Abate Building #4262
P51260	Abate Building #4263

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 150		Page 2 of 2																																								
		DATE 30 Dec 2004 - Thursday																																										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																										
P51265 Abate Building #4264 P51270 Abate Building #4269 P51275 Abate Building #4270 P51280 Abate Building #4271																																												
QC REQUIREMENTS No QC requirements were completed today																																												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																												
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>40.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>23.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 2,691.0</td> <td>Total</td> <td>71.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	OPERATING ENGINEER	4.0	40.0	Patterson	PIPE LAYER	1.0	8.0	Patterson	OPERATING ENGINEER	4.0	23.5	Total hours worked to date: 2,691.0		Total	71.5																				
Employer	Labor Classification	Number of Employees	Hours Worked																																									
Asbestos Abatement	OPERATING ENGINEER	4.0	40.0																																									
Patterson	PIPE LAYER	1.0	8.0																																									
Patterson	OPERATING ENGINEER	4.0	23.5																																									
Total hours worked to date: 2,691.0		Total	71.5																																									
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>001</td> <td>Link Belt 2800</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>006</td> <td>544H Loader</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>011</td> <td>Bob Cat</td> <td>3.0</td> <td>7.0</td> </tr> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td>0.0</td> <td>3.0</td> </tr> <tr> <td>016</td> <td>Samsung SE 280</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>022</td> <td>Samsung SL-180</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>27</td> <td>JD Roller</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 1,992.0</td> <td>Total</td> <td>64.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	006	544H Loader	0.0	8.0	011	Bob Cat	3.0	7.0	013	JD Track Hoe 790	0.0	8.0	014	JD 330 Track Hoe	0.0	3.0	016	Samsung SE 280	0.0	10.0	022	Samsung SL-180	0.0	10.0	27	JD Roller	0.0	8.0	Total operating hours to date: 1,992.0		Total	64.0
Serial Number	Description	Standby Hours	Operating Hours																																									
001	Link Belt 2800	0.0	10.0																																									
006	544H Loader	0.0	8.0																																									
011	Bob Cat	3.0	7.0																																									
013	JD Track Hoe 790	0.0	8.0																																									
014	JD 330 Track Hoe	0.0	3.0																																									
016	Samsung SE 280	0.0	10.0																																									
022	Samsung SL-180	0.0	10.0																																									
27	JD Roller	0.0	8.0																																									
Total operating hours to date: 1,992.0		Total	64.0																																									
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																												
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																												
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 154	Page 1 of 2
		DATE 03 Jan 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 22 °F, Max 32 °F; No Precipitation; 8 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ROMANS TRUCKING T3 – clean concrete – 6 loads Asbestos – 12 loads T6 – 2 loads of clean conduit 10 loads of asbestos</p> <p>CONCRETE CRUSHER Crushed 401 ton of concrete</p> <p>PATTERSON Install sewer laterals to units 83,82,81 and 66 both sides. Compact and back fill trenches. Clean up and get ready for water main stakes</p> <p>ASBESTOS ABATEMENT INC Hauling asbestos containing concrete to hard fill – will cover daily Worked on hauling concrete to crusher Note – 2 hours of down time for two machines and two men due to some confusion receiving new base passes</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS No specific inspections</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing – all failed – see attached</p> <p>REMARKS Reviewed asbestos – contaminated concrete dump location Small revision of location</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS / SAFETY MEETINGS Raised bed of truck at dump is close to power lines</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None</p> <p>RFI&RFP STATUS UPDATE NA</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 154 Page 2 of 2																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 03 Jan 2005 - Monday																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																															
QC REQUIREMENTS No QC requirements were completed today																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">40.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.5</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">25.5</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">21.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 2,813.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">1322.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	OPERATING ENGINEER	4.0	40.0	CONCRETE CRUSHER	LABORERS	1.0	9.0	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	18.0	Patterson	PIPE LAYER	1.0	8.5	Patterson	OPERATING ENGINEER	3.0	25.5	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0	Total hours worked to date: 2,813.0		Total	1322.0																												
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
Asbestos Abatement	OPERATING ENGINEER	4.0	40.0																																																												
CONCRETE CRUSHER	LABORERS	1.0	9.0																																																												
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	18.0																																																												
Patterson	PIPE LAYER	1.0	8.5																																																												
Patterson	OPERATING ENGINEER	3.0	25.5																																																												
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0																																																												
Total hours worked to date: 2,813.0		Total	1322.0																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>001</td> <td>Link Belt 2800</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>004</td> <td>T-6</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">8.5</td> </tr> <tr> <td>005</td> <td>T-3</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.5</td> </tr> <tr> <td>006</td> <td>544H Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>011</td> <td>Bob Cat</td> <td style="text-align: right;">7.0</td> <td style="text-align: right;">3.0</td> </tr> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>016</td> <td>Samsung SE 280</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>018</td> <td>Volvo L150</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>019</td> <td>Cat320</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>021</td> <td>NordBerg Crusher</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>022</td> <td>Samsung SL-180</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>27</td> <td>JD Roller</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 2,088.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">96.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	004	T-6	2.0	8.5	005	T-3	0.0	10.5	006	544H Loader	0.0	8.0	011	Bob Cat	7.0	3.0	013	JD Track Hoe 790	0.0	8.0	014	JD 330 Track Hoe	0.0	8.0	016	Samsung SE 280	0.0	10.0	018	Volvo L150	5.0	4.0	019	Cat320	5.0	4.0	021	NordBerg Crusher	5.0	4.0	022	Samsung SL-180	0.0	10.0	27	JD Roller	0.0	8.0	Total operating hours to date: 2,088.0		Total	96.0
Serial Number	Description	Standby Hours	Operating Hours																																																												
001	Link Belt 2800	0.0	10.0																																																												
004	T-6	2.0	8.5																																																												
005	T-3	0.0	10.5																																																												
006	544H Loader	0.0	8.0																																																												
011	Bob Cat	7.0	3.0																																																												
013	JD Track Hoe 790	0.0	8.0																																																												
014	JD 330 Track Hoe	0.0	8.0																																																												
016	Samsung SE 280	0.0	10.0																																																												
018	Volvo L150	5.0	4.0																																																												
019	Cat320	5.0	4.0																																																												
021	NordBerg Crusher	5.0	4.0																																																												
022	Samsung SL-180	0.0	10.0																																																												
27	JD Roller	0.0	8.0																																																												
Total operating hours to date: 2,088.0		Total	96.0																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 155	Page 1 of 3
		DATE 04 Jan 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 19 °F, Max 26 °F; 0.01 IN Precipitation; 9 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>CONCRETE CRUSHER</p> <p>Crushed 623 tons of concrete</p> <p>ASBESTOS ABATEMENT INC</p> <p>Worked on digging concrete</p> <p>Worked on hauling concrete to crusher to hard fill as well</p> <p>Worked on covering concrete at hard fill</p> <p>Pushing trees</p> <p>ROMANS TRUCKING</p> <p>T3 – 10 loads of clean concrete, 10 loads of asbestos</p> <p>T-6 – 8 loads of clean concrete, 10 loads of asbestos</p> <p>PATTAERSON</p> <p>Install sewer to units 71,73,74,75,67,68</p> <p>80,79,78 – compact and back fill trench to 95% compaction</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>No specific inspections</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>MTI performed soil density – all passed – see attached</p> <p>REMARKS</p> <p>Held subcontractor coordination meeting – see attached</p> <p>Received 65% drawings of storm drain south outfall – scheduled design review meeting with COE and base – Wednesday at 10am</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 155		Page 2 of 3																																
		DATE 04 Jan 2005 - Tuesday																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																		
<p>Safety Inspection / Safety Meetings: SAFETY INSPECTIONS / SAFETY MEETINGS</p> <p>Held site safety meeting – see attached</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY</p> <p>None held today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE</p> <p>None today</p> <p>RFI&RFP STATUS UPDATE</p> <p>RFI #2 answered – detail 16 refers to spot footing S101</p> <p>RFI#3 asked – hold downs on Bungalow S201</p>																																				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																				
ACTIVITY START/FINISH No activities were started or finished today																																				
QC REQUIREMENTS No QC requirements were completed today																																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>27.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>17.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>34.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td>2.0</td> <td>21.0</td> </tr> <tr> <td>Total hours worked to date:</td> <td>2,952.0</td> <td>Total 15.0</td> <td>139.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	1.0	10.0	Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	CONCRETE CRUSHER	OPERATING ENGINEER	3.0	27.0	Patterson	PIPE LAYER	2.0	17.0	Patterson	OPERATING ENGINEER	4.0	34.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0	Total hours worked to date:	2,952.0	Total 15.0	139.0
Employer	Labor Classification	Number of Employees	Hours Worked																																	
Asbestos Abatement	LABORERS	1.0	10.0																																	
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0																																	
CONCRETE CRUSHER	OPERATING ENGINEER	3.0	27.0																																	
Patterson	PIPE LAYER	2.0	17.0																																	
Patterson	OPERATING ENGINEER	4.0	34.0																																	
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0																																	
Total hours worked to date:	2,952.0	Total 15.0	139.0																																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 155 Page 3 of 3	
		DATE 04 Jan 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
001	Link Belt 2800	0.0	10.0
004	T-6	0.0	10.5
005	T-3	0.0	10.5
006	544H Loader	0.0	8.0
011	JD Loader 544E	0.0	8.0
013	JD Track Hoe 790	0.0	8.0
014	JD 330 Track Hoe	0.0	8.0
015	Peterbilt Water Truck	0.0	8.0
016	Samsung SE 280	0.0	10.0
018	Volvo L150	1.0	8.0
019	Cat320	1.0	8.0
021	NordBerg Crusher	1.0	8.0
022	Samsung SL-180	0.0	10.0
Total operating hours to date: 2,203.0		Total	3.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 156	Page 1 of 2
		DATE 05 Jan 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 16 °F, Max 27 °F; No Precipitation; 12 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AAI Hauling concrete to crusher Hauling concrete to hard fill – covering daily Worked on pushing trees and cutting root balls off</p> <p>CONCRETE CRUSHER Crushed 537 tons of concrete</p> <p>ROMANS TRUCKING T3 -24 clean concrete , 3 loads of asbestos T6 – one load on clean concrete and 13 loads of asbestos</p> <p>PATTERSON Install sewer laterals to units to 78,77,76,75,66,65,64 Compact trench to 95% compaction</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS No specific inspections</p> <p>QUALITY CONTROL TESTING AND RESULTS No testing today</p> <p>REMARKS No conversations with COE rep</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS / SAFETY MEETINGS Back up alarms working</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None held today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE NA</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 156 Page 2 of 2																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 05 Jan 2005 - Wednesday																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																			
QC REQUIREMENTS No QC requirements were completed today																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">40.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">27.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">35.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">21.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 3,103.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">151.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	1.0	10.0	Asbestos Abatement	OPERATING ENGINEER	4.0	40.0	CONCRETE CRUSHER	OPERATING ENGINEER	3.0	27.0	Patterson	PIPE LAYER	2.0	18.0	Patterson	OPERATING ENGINEER	4.0	35.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0	Total hours worked to date: 3,103.0		Total	16.0				151.0																												
Employer	Labor Classification	Number of Employees	Hours Worked																																																																
Asbestos Abatement	LABORERS	1.0	10.0																																																																
Asbestos Abatement	OPERATING ENGINEER	4.0	40.0																																																																
CONCRETE CRUSHER	OPERATING ENGINEER	3.0	27.0																																																																
Patterson	PIPE LAYER	2.0	18.0																																																																
Patterson	OPERATING ENGINEER	4.0	35.0																																																																
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0																																																																
Total hours worked to date: 3,103.0		Total	16.0																																																																
			151.0																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>001</td><td>Link Belt 2800</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>006</td><td>544H Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>015</td><td>Peterbilt Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.5</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>018</td><td>Volvo L150</td><td style="text-align: right;">4.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>019</td><td>Cat320</td><td style="text-align: right;">4.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>021</td><td>NordBerg Crusher</td><td style="text-align: right;">4.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>023</td><td>Samsung SE50</td><td style="text-align: right;">4.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>028</td><td>International Truck and Trailer</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>029</td><td>Peterbilt Trailer</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>030</td><td>Ingersol Rollar</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 2,299.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">96.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	006	544H Loader	0.0	8.5	013	JD Track Hoe 790	0.0	8.5	014	JD 330 Track Hoe	0.0	8.5	015	Peterbilt Water Truck	0.0	2.5	016	Samsung SE 280	0.0	10.0	018	Volvo L150	4.0	5.0	019	Cat320	4.0	5.0	021	NordBerg Crusher	4.0	5.0	023	Samsung SE50	4.0	6.0	028	International Truck and Trailer	0.0	10.5	029	Peterbilt Trailer	0.0	10.5	030	Ingersol Rollar	0.0	6.0	Total operating hours to date: 2,299.0		Total	16.0				96.0
Serial Number	Description	Standby Hours	Operating Hours																																																																
001	Link Belt 2800	0.0	10.0																																																																
006	544H Loader	0.0	8.5																																																																
013	JD Track Hoe 790	0.0	8.5																																																																
014	JD 330 Track Hoe	0.0	8.5																																																																
015	Peterbilt Water Truck	0.0	2.5																																																																
016	Samsung SE 280	0.0	10.0																																																																
018	Volvo L150	4.0	5.0																																																																
019	Cat320	4.0	5.0																																																																
021	NordBerg Crusher	4.0	5.0																																																																
023	Samsung SE50	4.0	6.0																																																																
028	International Truck and Trailer	0.0	10.5																																																																
029	Peterbilt Trailer	0.0	10.5																																																																
030	Ingersol Rollar	0.0	6.0																																																																
Total operating hours to date: 2,299.0		Total	16.0																																																																
			96.0																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 157	Page 1 of 3
		DATE 06 Jan 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused Non-Critical Delay Temperature Min 16 °F, Max 29 °F; No Precipitation; 12 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>CONCRETE CRUSHER</p> <p>Crushed 794 tons of concrete</p> <p>PATTERSON</p> <p>Install sewer to 86,87,88 – compact trenches to 95% - back fill and clean up</p> <p>Start on storm drain – install 60'</p> <p>AAI</p> <p>Worked on hauling concrete to crusher</p> <p>Hauled dirty concrete to hard fill covering daily</p> <p>Pushed trees over and cut them</p> <p>Worked on general clean up</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>No specific inspections</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>MTI performed soil density – all passed – see attached</p> <p>REMARKS</p> <p>Held weekly QC meeting with COE – see attached</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS / SAFETY MEETINGS</p> <p>Weather conditions were very cold</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 157		Page 2 of 3																																
		DATE 06 Jan 2005 - Thursday																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																		
<p>None held today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE</p> <p>None today</p> <p>RFI&RFP STATUS UPDATE</p> <p>NA</p>																																				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																				
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P51410</td> <td>Demo Building #4204</td> </tr> <tr> <td>P51415</td> <td>Demo Building #4210</td> </tr> <tr> <td>P51420</td> <td>Demo Building #4211</td> </tr> <tr> <td>P51440</td> <td>Demo Building #4215</td> </tr> <tr> <td>P51445</td> <td>Demo Building #4250</td> </tr> </tbody> </table>					Activity No	Description	P51410	Demo Building #4204	P51415	Demo Building #4210	P51420	Demo Building #4211	P51440	Demo Building #4215	P51445	Demo Building #4250																				
Activity No	Description																																			
P51410	Demo Building #4204																																			
P51415	Demo Building #4210																																			
P51420	Demo Building #4211																																			
P51440	Demo Building #4215																																			
P51445	Demo Building #4250																																			
QC REQUIREMENTS No QC requirements were completed today																																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>40.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>27.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>1.0</td> <td>9.5</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>38.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td>2.0</td> <td>21.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 3,248.5</td> <td>Total 15.0</td> <td>145.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	1.0	10.0	Asbestos Abatement	OPERATING ENGINEER	4.0	40.0	CONCRETE CRUSHER	OPERATING ENGINEER	3.0	27.0	Patterson	PIPE LAYER	1.0	9.5	Patterson	OPERATING ENGINEER	4.0	38.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0	Total hours worked to date: 3,248.5		Total 15.0	145.5
Employer	Labor Classification	Number of Employees	Hours Worked																																	
Asbestos Abatement	LABORERS	1.0	10.0																																	
Asbestos Abatement	OPERATING ENGINEER	4.0	40.0																																	
CONCRETE CRUSHER	OPERATING ENGINEER	3.0	27.0																																	
Patterson	PIPE LAYER	1.0	9.5																																	
Patterson	OPERATING ENGINEER	4.0	38.0																																	
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0																																	
Total hours worked to date: 3,248.5		Total 15.0	145.5																																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 157		Page 3 of 3
		DATE 06 Jan 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
001	Link Belt 2800	0.0	10.0	
004	T-6	0.0	10.5	
006	544H Loader	0.0	9.0	
008	Dump Truck	0.0	4.0	
013	JD Track Hoe 790	0.0	9.0	
014	JD 330 Track Hoe	0.0	9.0	
015	Peterbilt Water Truck	0.0	0.0	
016	Samsung SE 280	0.0	10.0	
018	Volvo L150	1.0	8.0	
019	Cat320	1.0	8.0	
021	NordBerg Crusher	1.0	8.0	
022	Samsung SL-180	0.0	10.0	
023	Samsung SE50	3.0	7.0	
028	International Truck and Trailer	0.0	10.5	
029	Peterbilt Trailer	0.0	0.0	
030	Ingersol Rollar	0.0	5.0	
Total operating hours to date: 2,417.0		Total	6.0	118.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 158	Page 1 of 2
		DATE 07 Jan 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused Critical Delay Temperature Min 16 °F, Max 29 °F; No Precipitation; 12 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PATTERSON Compact trenches, backfill and clean up all laterals</p> <p>CONCRETE CRUSHER No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Unit 26 – paint inspection – okay Units 10 through 14 – incomplete work list done</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS None today</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS / SAFETY MEETINGS Daily safety inspections</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None held today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			
ACTIVITY START/FINISH			
No activities were started today			
The following activity was finished today:			
Activity No	Description		
P51450	Demo Building #4251		
P51455	Demo Building #4252		
P51460	Demo Building #4253		
P51465	Demo Building #4254		
P51470	Demo Building #4255		
P51475	Demo Building #4256		
P51480	Demo Building #4257		
P51485	Demo Building #4258		
P51490	Demo Building #4259		
P51495	Demo Building #4260		
P51500	Demo Building #4261		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 158 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 07 Jan 2005 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

P51505	Demo Building #4262
P51510	Demo Building #4263
P51515	Demo Building #4264
P51520	Demo Building #4265
P51525	Demo Building #4266
P51530	Demo Building #4267
P51535	Demo Building #4268
P51540	Demo Building #4269
P51545	Demo Building #4270
P51550	Demo Building #4271
P51555	Demo Building #4273
P51560	Demo Building #4274

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
 No QC Punch List items were issued today
 No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Patterson	PIPE LAYER	1.0	5.5
Patterson	OPERATING ENGINEER	3.0	14.5
Total hours worked to date: 3,268.5		Total 4.0	20.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
006	544H Loader	0.0	5.0
014	JD 330 Track Hoe	0.0	4.0
015	Peterbilt Water Truck	0.0	4.0
030	Ingersol Rollar	0.0	5.0
Total operating hours to date: 2,435.0		Total 0.0	18.0

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 161	Page 1 of 2
		DATE 10 Jan 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 23 °F, Max 39 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>CONCRETE CRUSHER Crushed 266 tons of concrete</p> <p>TRENCHING SERVICES INC Worked on trenching rock with 60 ton rock trencher. Storm drain main on grade. Stood by waiting for blue stakes</p> <p>ASBESTOS ABATEMENT INC Worked on hauling demo debris Hauled concrete to crusher and hauled dirty concrete to hard fill Also worked on cutting trees</p> <p>PATTERSON Install 18" storm drain from man hole 18 to man hole 19. 116 degree of 18" storm drain - compact test to 95%</p> <p>ROMAN'S TRUCKING T-3 - 3 loads of demo T-6 - 19 loads of clean concrete 4 loads of asbestos</p> <p>PARSONS EVERGREENE Set fencing at garage storage area</p> <p>General Comments:</p> <p>QUALITY CONTROL TESTING AND RESULTS No specific inspections</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed visual inspections - no testing today</p> <p>REMARKS Received missing drawings of 65% storm drain south outfall - given to COE</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Must protect trenches, ladders every 25'</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY Held prep for storm drain 02630 and water distribution 02510 - see attached</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI & RFP STATUS UPDATE NA</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 161 Page 2 of 2																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 10 Jan 2005 - Monday																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																											
QC REQUIREMENTS No QC requirements were completed today																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Asbestos Abatement</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>CONCRETE CRUSHER</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>CONCRETE CRUSHER</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Roman's Trucking</td><td>TRUCK DRIVER, GROUP 1</td><td style="text-align: right;">2.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>Trenching Services</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Trenching Services</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">19.0</td> <td style="text-align: right;">155.0</td> </tr> </tbody> </table> Total hours worked to date: 3,423.5				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	2.0	20.0	Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	CONCRETE CRUSHER	LABORERS	1.0	9.0	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	16.0	Parsons Evergreene	LABORERS	1.0	1.0	Patterson	PIPE LAYER	1.0	8.0	Patterson	OPERATING ENGINEER	5.0	40.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	19.0	Trenching Services	LABORERS	1.0	6.0	Trenching Services	OPERATING ENGINEER	1.0	6.0	Total		19.0	155.0																								
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
Asbestos Abatement	LABORERS	2.0	20.0																																																																								
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0																																																																								
CONCRETE CRUSHER	LABORERS	1.0	9.0																																																																								
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	16.0																																																																								
Parsons Evergreene	LABORERS	1.0	1.0																																																																								
Patterson	PIPE LAYER	1.0	8.0																																																																								
Patterson	OPERATING ENGINEER	5.0	40.0																																																																								
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	19.0																																																																								
Trenching Services	LABORERS	1.0	6.0																																																																								
Trenching Services	OPERATING ENGINEER	1.0	6.0																																																																								
Total		19.0	155.0																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>001</td><td>Link Belt 2800</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>004</td><td>T-6</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>006</td><td>544H Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>015</td><td>Peterbilt Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>018</td><td>Volvo L150</td><td style="text-align: right;">5.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>019</td><td>Cat320</td><td style="text-align: right;">5.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>021</td><td>NordBerg Crusher</td><td style="text-align: right;">5.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td style="text-align: right;">4.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>023</td><td>Samsung SE50</td><td style="text-align: right;">6.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>028</td><td>International Truck and Trailer</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>030</td><td>Ingersol Rollar</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>031</td><td>60 ton Vermeer</td><td style="text-align: right;">4.0</td><td style="text-align: right;">2.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">29.0</td> <td style="text-align: right;">101.0</td> </tr> </tbody> </table> Total operating hours to date: 2,536.0				Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	004	T-6	0.0	10.5	006	544H Loader	0.0	8.0	008	Dump Truck	0.0	6.0	013	JD Track Hoe 790	0.0	8.0	014	JD 330 Track Hoe	0.0	8.0	015	Peterbilt Water Truck	0.0	2.0	016	Samsung SE 280	0.0	10.0	018	Volvo L150	5.0	4.0	019	Cat320	5.0	4.0	021	NordBerg Crusher	5.0	4.0	022	Samsung SL-180	4.0	6.0	023	Samsung SE50	6.0	4.0	028	International Truck and Trailer	0.0	8.5	030	Ingersol Rollar	0.0	6.0	031	60 ton Vermeer	4.0	2.0	Total		29.0	101.0
Serial Number	Description	Standby Hours	Operating Hours																																																																								
001	Link Belt 2800	0.0	10.0																																																																								
004	T-6	0.0	10.5																																																																								
006	544H Loader	0.0	8.0																																																																								
008	Dump Truck	0.0	6.0																																																																								
013	JD Track Hoe 790	0.0	8.0																																																																								
014	JD 330 Track Hoe	0.0	8.0																																																																								
015	Peterbilt Water Truck	0.0	2.0																																																																								
016	Samsung SE 280	0.0	10.0																																																																								
018	Volvo L150	5.0	4.0																																																																								
019	Cat320	5.0	4.0																																																																								
021	NordBerg Crusher	5.0	4.0																																																																								
022	Samsung SL-180	4.0	6.0																																																																								
023	Samsung SE50	6.0	4.0																																																																								
028	International Truck and Trailer	0.0	8.5																																																																								
030	Ingersol Rollar	0.0	6.0																																																																								
031	60 ton Vermeer	4.0	2.0																																																																								
Total		29.0	101.0																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 162	Page 1 of 2
		DATE 11 Jan 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 35 °F; No Precipitation; 23 MPH Wind	
QC NARRATIVES Activities in Progress: PATTERSON Install storm drain from man hole 18 to man hole 19 - install man hole 19 Continue laying 18" storm drain to Storm Box 25 Compact trenches last list between 35 and 36 at 95% total 80' storm drain and man hole installed. TRENCHING SERVICES INC Rock trenching sewer laterals and storm drain main ASBESTOS ABATEMENT INC Worked on digging up concrete garage and hauling concrete Worked on breaking concrete EVERGREENE CONSTRUCTION Set fencing at garage and area General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS No specific inspections today QUALITY CONTROL TESTING AND RESULTS None today REMARKS Will send drawings to Qwest and Adelphia Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Held site safety meeting - see attached PREPARATORY AND/OR INITIALS HELD TODAY Held site electrical prep meeting - see attached CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE Send 2 RFIs to Salt Lake City office - Changes to site electrical and storm drain			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 162 Page 2 of 2																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 11 Jan 2005 - Tuesday																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">1.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">41.0</td> </tr> <tr> <td>Trenching Services</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.5</td> </tr> <tr> <td>Trenching Services</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.5</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 3,538.5</td> <td style="text-align: right; border-top: 1px solid black;">Total 14.0</td> <td style="text-align: right; border-top: 1px solid black;">115.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	2.0	20.0	Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	Parsons Evergreene	LABORERS	1.0	1.0	Patterson	PIPE LAYER	1.0	8.0	Patterson	OPERATING ENGINEER	5.0	41.0	Trenching Services	LABORERS	1.0	7.5	Trenching Services	OPERATING ENGINEER	1.0	7.5	Total hours worked to date: 3,538.5		Total 14.0	115.0																
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
Asbestos Abatement	LABORERS	2.0	20.0																																																				
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0																																																				
Parsons Evergreene	LABORERS	1.0	1.0																																																				
Patterson	PIPE LAYER	1.0	8.0																																																				
Patterson	OPERATING ENGINEER	5.0	41.0																																																				
Trenching Services	LABORERS	1.0	7.5																																																				
Trenching Services	OPERATING ENGINEER	1.0	7.5																																																				
Total hours worked to date: 3,538.5		Total 14.0	115.0																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>001</td><td>Link Belt 2800</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>006</td><td>544H Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>011</td><td>JD Loader 544E</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>015</td><td>Peterbilt Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>030</td><td>Ingersol Rollar</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>031</td><td>60 ton Vermeer</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>032</td><td>Komatsu</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 2,614.5</td> <td style="text-align: right; border-top: 1px solid black;">Total 0.0</td> <td style="text-align: right; border-top: 1px solid black;">78.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	006	544H Loader	0.0	8.0	011	JD Loader 544E	0.0	8.5	013	JD Track Hoe 790	0.0	8.0	014	JD 330 Track Hoe	0.0	8.5	015	Peterbilt Water Truck	0.0	2.0	016	Samsung SE 280	0.0	4.0	022	Samsung SL-180	0.0	10.0	030	Ingersol Rollar	0.0	6.0	031	60 ton Vermeer	0.0	7.5	032	Komatsu	0.0	6.0	Total operating hours to date: 2,614.5		Total 0.0	78.5
Serial Number	Description	Standby Hours	Operating Hours																																																				
001	Link Belt 2800	0.0	10.0																																																				
006	544H Loader	0.0	8.0																																																				
011	JD Loader 544E	0.0	8.5																																																				
013	JD Track Hoe 790	0.0	8.0																																																				
014	JD 330 Track Hoe	0.0	8.5																																																				
015	Peterbilt Water Truck	0.0	2.0																																																				
016	Samsung SE 280	0.0	4.0																																																				
022	Samsung SL-180	0.0	10.0																																																				
030	Ingersol Rollar	0.0	6.0																																																				
031	60 ton Vermeer	0.0	7.5																																																				
032	Komatsu	0.0	6.0																																																				
Total operating hours to date: 2,614.5		Total 0.0	78.5																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 163	Page 1 of 2
		DATE 12 Jan 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 21 °F, Max 37 °F; No Precipitation; No Wind		
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PATTERSON Install storm drain from man hole 19 to CB 25 Install 100' Storm drain compact trenches to 95% in roads and 85% on storm drain Install sewer services to units 69 and 70 both sides needed to be trenched first</p> <p>TRENCHING SERVICES INC Trenched sewer laterals totalling 3 - trenched water main</p> <p>ASBESTOS ABATEMENT INC Worked on breaking concrete for crushers Worked on hauling concrete to crusher Worked on digging concrete - no trucking today Loaded last six sheds south side of central using water to control dust Trailer was double lined with 6 mil poly Will haul to Simco rd landfill as nonfriable asbestos</p> <p>AC&G see attached</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS No specific inspections</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed - see density testing</p> <p>REMARKS Received additional information on storm drain and passed to base</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS/SAFETY MEETINGS No dust control issues today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI & RFP STATUS UPDATE RFI on metal edging at crawl space access and hooks on attic access in garage</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty row for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 163 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 12 Jan 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
 No QC Punch List items were issued today
 No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AC&G	ENVIRON-CNTRL-SYS INST/SER	2.0	20.0
Asbestos Abatement	LABORERS	1.0	10.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
Patterson	PIPE LAYER	1.0	8.5
Patterson	OPERATING ENGINEER	4.0	34.0
Trenching Services	LABORERS	1.0	8.5
Trenching Services	OPERATING ENGINEER	1.0	8.5
Total hours worked to date: 3,648.0		Total	12.0
			109.5

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
001	Link Belt 2800	0.0	10.0
004	T-6	0.0	0.0
006	544H Loader	0.0	8.0
011	JD Loader 544E	0.0	8.0
013	JD Track Hoe 790	0.0	8.0
014	JD 330 Track Hoe	0.0	8.0
015	Peterbilt Water Truck	0.0	4.0
016	Samsung SE 280	10.0	0.0
022	Samsung SL-180	4.0	6.0
030	Ingersol Rollar	0.0	4.0
031	60 ton Vermeer	0.0	7.0
Total operating hours to date: 2,677.5		Total	14.0
			63.0

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 164	Page 1 of 2
		DATE 13 Jan 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 17 °F, Max 39 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PATTERSON Install storm sewer 18" stopped at 8" water main coming out of water tank Dug up water main and expose for loping Compact storm trench and start on water main 120' installed - dug up both water main crossing and gas crossing TRENCHING SERVICES INC Trenched water main ASBESTOS ABATEMENT INC Worked on digging up concrete and hauling concrete to crusher and hauling dirty concrete to haul fill - covering daily All sheds south of central completely removed ROMANS TRUCKING T5 - 1 load sheds, 7 loads of clean concrete, 6 loads of dirty concrete General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS No specific inspections QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing - see attached REMARKS Held weekly QC meeting with COE - see attached Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Need ladders in trenches at 25' on center PREPARATORY AND/OR INITIALS HELD TODAY None CONTRACTORS FIRST AND/OR LAST DAY ONSITE None RFI&RFP STATUS UPDATE None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 164 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 13 Jan 2005 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Asbestos Abatement	LABORERS	1.0	10.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
Patterson	PIPE LAYER	2.0	18.0
Patterson	OPERATING ENGINEER	4.0	36.0
Roman's Trucking	TRUCK DRIVER, GROUP 1	1.0	10.5
Trenching Services	LABORERS	1.0	7.5
Trenching Services	OPERATING ENGINEER	1.0	7.5
Total hours worked to date: 3,757.5		Total	12.0 109.5
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
001	Link Belt 2800	0.0	10.0
006	544H Loader	0.0	9.0
011	JD Loader 544E	0.0	5.0
013	JD Track Hoe 790	0.0	9.0
014	JD 330 Track Hoe	0.0	9.0
016	Samsung SE 280	0.0	9.0
020	T5	0.0	10.5
022	Samsung SL-180	0.0	10.0
030	Ingersol Rollar	0.0	4.0
031	60 ton Vermeer	0.0	6.5
Total operating hours to date: 2,759.5		Total	0.0 82.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 165	Page 1 of 2
		DATE 14 Jan 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 15 °F, Max 35 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PATTERSON Install water main and cut roads in west loop 200' water main installed Back fill and clean up TRENCHING SERVICES No report received General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS No specific inspections today QUALITY CONTROL TESTING AND RESULTS No MTI testing today REMARKS No COE conversations today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No dust control issues today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE No RFI written today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 165		Page 2 of 2
		DATE 14 Jan 2005 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
Patterson	PIPE LAYER		2.0	10.5
Patterson	OPERATING ENGINEER		5.0	31.5
Total hours worked to date: 3,799.5		Total	7.0	42.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
011	JD Loader 544E		0.0	11.0
013	JD Track Hoe 790		0.0	15.5
Total operating hours to date: 2,786.0		Total	0.0	26.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 168	Page 1 of 2
		DATE 17 Jan 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 37 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PATTERSON Clean up spoil piles and haul off Back fill and clean up Cut roads in West Loop Install water main - started at 200' and laid 100' CONCRETE CRUSHER Had crusher repaired in Boise, started crushing concrete at 12 Crushed 390 tons AAI Worked on hauling concrete to crusher, breaking big concrete w/ hammer for crushers, digging slabs and footings, hauling dirty concrete to hard fill, and covering daily ROMAN'S TRUCKING T6 & ED1- asbestos concrete 12, clean concrete 4 T5 & ED2 - asbestos concrete 2, clean concrete 25 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS No specific inspections QUALITY CONTROL TESTING AND RESULTS MTI not on site REMARKS No COE conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Closed gates PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE No RFI today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 168 Page 2 of 2																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 17 Jan 2005 - Monday																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">17.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">42.5</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">21.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 3,937.0</td> <td style="text-align: right;">Total 15.0</td> <td style="text-align: right;">137.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	CONCRETE CRUSHER	LABORERS	1.0	9.0	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	18.0	Patterson	PIPE LAYER	2.0	17.0	Patterson	OPERATING ENGINEER	5.0	42.5	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0	Total hours worked to date: 3,937.0		Total 15.0	137.5																																
Employer	Labor Classification	Number of Employees	Hours Worked																																																																
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0																																																																
CONCRETE CRUSHER	LABORERS	1.0	9.0																																																																
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	18.0																																																																
Patterson	PIPE LAYER	2.0	17.0																																																																
Patterson	OPERATING ENGINEER	5.0	42.5																																																																
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0																																																																
Total hours worked to date: 3,937.0		Total 15.0	137.5																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>001</td><td>Link Belt 2800</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>006</td><td>544H Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>011</td><td>JD Loader 544E</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>015</td><td>Peterbilt Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td style="text-align: right;">5.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>018</td><td>Volvo L150</td><td style="text-align: right;">5.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>019</td><td>Cat320</td><td style="text-align: right;">5.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>021</td><td>NordBerg Crusher</td><td style="text-align: right;">5.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>27</td><td>JD Roller</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>030</td><td>Ingersoll Roller</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>032</td><td>Komatsu</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>032</td><td>Peterbilt Truck and Trailer</td><td style="text-align: right;">0.0</td><td style="text-align: right;">21.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 2,898.0</td> <td style="text-align: right;">Total 20.0</td> <td style="text-align: right;">112.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	006	544H Loader	0.0	8.0	011	JD Loader 544E	0.0	8.0	013	JD Track Hoe 790	0.0	16.0	015	Peterbilt Water Truck	0.0	4.0	016	Samsung SE 280	5.0	5.0	018	Volvo L150	5.0	4.0	019	Cat320	5.0	4.0	021	NordBerg Crusher	5.0	4.0	022	Samsung SL-180	0.0	10.0	27	JD Roller	0.0	4.0	030	Ingersoll Roller	0.0	4.0	032	Komatsu	0.0	10.0	032	Peterbilt Truck and Trailer	0.0	21.0	Total operating hours to date: 2,898.0		Total 20.0	112.0
Serial Number	Description	Standby Hours	Operating Hours																																																																
001	Link Belt 2800	0.0	10.0																																																																
006	544H Loader	0.0	8.0																																																																
011	JD Loader 544E	0.0	8.0																																																																
013	JD Track Hoe 790	0.0	16.0																																																																
015	Peterbilt Water Truck	0.0	4.0																																																																
016	Samsung SE 280	5.0	5.0																																																																
018	Volvo L150	5.0	4.0																																																																
019	Cat320	5.0	4.0																																																																
021	NordBerg Crusher	5.0	4.0																																																																
022	Samsung SL-180	0.0	10.0																																																																
27	JD Roller	0.0	4.0																																																																
030	Ingersoll Roller	0.0	4.0																																																																
032	Komatsu	0.0	10.0																																																																
032	Peterbilt Truck and Trailer	0.0	21.0																																																																
Total operating hours to date: 2,898.0		Total 20.0	112.0																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 169	Page 1 of 2
		DATE 18 Jan 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 46 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>CONCRETE CRUSHER Crushed 590 tons of 1 1/2 minus. Had problems with crusher - had to install a new water pump.</p> <p>ROMAN'S TRUCKING T6 - ED1 - dirt 15 (concrete) T5 - ED2 - dirt 14 - clean 4 (concrete)</p> <p>AAI Hauling concrete to hard fill. Worked on hauling concrete to crusher. Worked on digging concrete.</p> <p>PATTERSON Install 8" water main. Backfill and clean up project. Haul gravel - 8 loads and rock off spoil piles and cut roads on West Loop. Evergreene checked depth on water main - was good, 4' cover</p> <p>HUNT ELECTRIC Coordination for phase 5. Coordination with the base electric shop concerning the new retention pond south of the 366 maintenance building. A dig permit will be required before we can pot hole for utilities in this area.</p> <p>TRENCHING SERVICES INC No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS No specific inspections today</p> <p>QUALITY CONTROL TESTING AND RESULTS No MTI testing today</p> <p>REMARKS No conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Held site safety meeting - see attached</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE No RFI written, received response to RFI#4</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 169 Page 2 of 2																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 18 Jan 2005 - Tuesday																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																															
QC REQUIREMENTS No QC requirements were completed today																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>ELECTRICIAN</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">17.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">42.5</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">19.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 4,075.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">138.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	CONCRETE CRUSHER	LABORERS	1.0	9.0	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	16.0	HUNT ELECTRIC	ELECTRICIAN	1.0	4.0	Patterson	PIPE LAYER	2.0	17.0	Patterson	OPERATING ENGINEER	5.0	42.5	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	19.5	Total hours worked to date: 4,075.0		Total	16.0				138.0																				
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0																																																												
CONCRETE CRUSHER	LABORERS	1.0	9.0																																																												
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	16.0																																																												
HUNT ELECTRIC	ELECTRICIAN	1.0	4.0																																																												
Patterson	PIPE LAYER	2.0	17.0																																																												
Patterson	OPERATING ENGINEER	5.0	42.5																																																												
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	19.5																																																												
Total hours worked to date: 4,075.0		Total	16.0																																																												
			138.0																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>001</td> <td>Link Belt 2800</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>006</td> <td>544H Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>008</td> <td>Dump Truck</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>011</td> <td>JD Loader 544E</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>016</td> <td>Samsung SE 280</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>018</td> <td>Volvo L150</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>021</td> <td>NordBerg Crusher</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>022</td> <td>Samsung SL-180</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>032</td> <td>Komatsu</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">3.0</td> </tr> <tr> <td>032</td> <td>Peterbilt Truck and Trailer</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">19.5</td> </tr> <tr> <td>033</td> <td>Loader</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 2,999.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">101.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	006	544H Loader	0.0	8.0	008	Dump Truck	0.0	8.0	011	JD Loader 544E	0.0	8.0	013	JD Track Hoe 790	0.0	16.0	016	Samsung SE 280	0.0	10.0	018	Volvo L150	5.0	4.0	021	NordBerg Crusher	5.0	4.0	022	Samsung SL-180	3.0	7.0	032	Komatsu	0.0	3.0	032	Peterbilt Truck and Trailer	0.0	19.5	033	Loader	5.0	4.0	Total operating hours to date: 2,999.5		Total	18.0				101.5
Serial Number	Description	Standby Hours	Operating Hours																																																												
001	Link Belt 2800	0.0	10.0																																																												
006	544H Loader	0.0	8.0																																																												
008	Dump Truck	0.0	8.0																																																												
011	JD Loader 544E	0.0	8.0																																																												
013	JD Track Hoe 790	0.0	16.0																																																												
016	Samsung SE 280	0.0	10.0																																																												
018	Volvo L150	5.0	4.0																																																												
021	NordBerg Crusher	5.0	4.0																																																												
022	Samsung SL-180	3.0	7.0																																																												
032	Komatsu	0.0	3.0																																																												
032	Peterbilt Truck and Trailer	0.0	19.5																																																												
033	Loader	5.0	4.0																																																												
Total operating hours to date: 2,999.5		Total	18.0																																																												
			101.5																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 170	Page 1 of 2
		DATE 19 Jan 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 50 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>HUNT ELECTRIC Work on coordination with the base personnel for locating the utilities for the retention basin near building 1788. Work on the layout of the Cathodic stations in the east loop. The east loop is not ready for Hunt Electric to start working. There is only a partial Cathodic station ready. We will start when Evergreene has the area cleared.</p> <p>AAI Worked on hauling concrete to crusher Hauled concrete to hardfill Got brush ready to load Worked on pushing trees over</p> <p>ROMAN'S TRUCKING T5 - ED - 14 loads of clean concrete, and 7 loads of dirty concrete</p> <p>CONCRETE CRUSHER Crushed 848 tons of 1 1/2 minus</p> <p>PATTERSON Installed 300' of 8" water main. Cleaned up spoil piles and cut roads in West Loop. Hauled 18 loads of rock.</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Reviewed staking with surveyors. Top back of curb for part of east loop is not correct on plans. Surveyors are installing correctly.</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density on East Loop. See attached</p> <p>REMARKS Discussed storm drain out fall with Base personnel. Buried cable and fuel gas lines will require revision to detention basin</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Back up alarms working</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ON SITE None</p> <p>RFI&RFP STATUS UPDATE Issue RFI on mechanical room door size ; irrigation connection</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 170 Page 2 of 2																																									
PROJECT D/B Replace Military Family Housing P5		DATE 19 Jan 2005 - Wednesday																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																											
QC REQUIREMENTS No QC requirements were completed today																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">26.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">27.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>ELECTRICIAN</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">17.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">42.5</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 4,204.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">129.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	1.0	4.0	Asbestos Abatement	OPERATING ENGINEER	3.0	26.0	CONCRETE CRUSHER	OPERATING ENGINEER	3.0	27.0	HUNT ELECTRIC	ELECTRICIAN	1.0	2.0	Patterson	PIPE LAYER	2.0	17.0	Patterson	OPERATING ENGINEER	5.0	42.5	Roman's Trucking	TRUCK DRIVER, GROUP 1	1.0	10.5	Total hours worked to date: 4,204.0		Total	129.0				
Employer	Labor Classification	Number of Employees	Hours Worked																																								
Asbestos Abatement	LABORERS	1.0	4.0																																								
Asbestos Abatement	OPERATING ENGINEER	3.0	26.0																																								
CONCRETE CRUSHER	OPERATING ENGINEER	3.0	27.0																																								
HUNT ELECTRIC	ELECTRICIAN	1.0	2.0																																								
Patterson	PIPE LAYER	2.0	17.0																																								
Patterson	OPERATING ENGINEER	5.0	42.5																																								
Roman's Trucking	TRUCK DRIVER, GROUP 1	1.0	10.5																																								
Total hours worked to date: 4,204.0		Total	129.0																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>006</td> <td>544H Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>011</td> <td>JD Loader 544E</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>016</td> <td>Samsung SE 280</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>017</td> <td>Link Belt 2800 Quantum</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>032</td> <td>Peterbilt Truck and Trailer</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.5</td> </tr> <tr> <td>033</td> <td>Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 3,076.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">76.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	006	544H Loader	0.0	8.0	011	JD Loader 544E	0.0	8.0	013	JD Track Hoe 790	0.0	16.0	014	JD 330 Track Hoe	0.0	8.0	016	Samsung SE 280	0.0	10.0	017	Link Belt 2800 Quantum	0.0	10.0	032	Peterbilt Truck and Trailer	0.0	10.5	033	Loader	0.0	6.0	Total operating hours to date: 3,076.0		Total	76.5
Serial Number	Description	Standby Hours	Operating Hours																																								
006	544H Loader	0.0	8.0																																								
011	JD Loader 544E	0.0	8.0																																								
013	JD Track Hoe 790	0.0	16.0																																								
014	JD 330 Track Hoe	0.0	8.0																																								
016	Samsung SE 280	0.0	10.0																																								
017	Link Belt 2800 Quantum	0.0	10.0																																								
032	Peterbilt Truck and Trailer	0.0	10.5																																								
033	Loader	0.0	6.0																																								
Total operating hours to date: 3,076.0		Total	76.5																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 171	Page 1 of 2
		DATE 20 Jan 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 46 °F; No Precipitation; No Wind		
QC NARRATIVES			
<p>Activities in Progress:</p> <p>EVERGREENE CONSTRUCTION Worked on perimeter fence</p> <p>CONCRETE CRUSHER Crushed 660 tons of 1 ½ minus</p> <p>ROMAN'S TRUCKING T5 - ED9 - brush 4 loads</p> <p>ASBESTOS ABATEMENT INC Worked on hauling concrete to crusher, all concrete south of central complete. Worked on loading and hauling brush to Simco Road Demolished garages 4301,4302,4303, and building 4307</p> <p>HUNT ELECTRIC Work on coordination with red stakes to get the retention basin located. We have been notified by Intermountain Gas and Adelphia Cable that they do not have any utilities in the area</p> <p>PATTERSON Install 700' of 8" water main clean up spoil piles and level off project. Cut road on west loop.</p> <p>TRENCHING SERVICES INC No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspect water and sewer lateral lines intersections</p> <p>QUALITY CONTROL TESTING AND RESULTS No MTI testing today</p> <p>REMARKS Held weekly QC meeting - see attached Need NTP for footing/foundations on east loop Need TLF power resolved - poles are in road where sewer lateral is</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Watch dropping items on feet - fence erection</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None held today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE RFI for closet/pantry blocking</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 171 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Jan 2005 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

ACTIVITY START/FINISH
 The following activity was started today:

Activity No	Description
P51585	Demo Building #4305

 No activities were finished today

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
 No QC Punch List items were issued today
 No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	16.0
Evergreene Const.	LABORERS	2.0	5.0
Evergreene Const.	OPERATING ENGINEER	1.0	1.0
HUNT ELECTRIC	ELECTRICIAN	1.0	1.0
Patterson	PIPE LAYER	2.0	17.0
Patterson	OPERATING ENGINEER	5.0	42.5
Roman's Trucking	TRUCK DRIVER, GROUP 1	1.0	10.5
Total hours worked to date: 4,327.0		Total	17.0
			123.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
006	544H Loader	0.0	8.0
008	Dump Truck	0.0	4.0
013	JD Track Hoe 790	0.0	16.0
014	JD 330 Track Hoe	0.0	8.0
016	Samsung SE 280	3.0	7.0
017	Link Belt 2800 Quantum	0.0	10.0
019	Cat320	1.0	8.0
021	NordBerg Crusher	1.0	8.0
023	Samsung SE50	7.0	3.0
032	Peterbilt Truck and Trailer	0.0	10.5
033	Loader	1.0	18.0
034	JCB	0.0	5.0
Total operating hours to date: 3,181.5		Total	13.0
			105.5

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 172	Page 1 of 2										
		DATE 21 Jan 2005 - Friday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 30 °F; No Precipitation; No Wind											
QC NARRATIVES Activities in Progress: PATTERSON Worked on raising man hole #15A 6". Ed and Juan contained tap trenches. CONCRETE CRUSHER Crushed 555 tons of 1 ½ minus General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected sanitary sewer man hole 15A elevations QUALITY CONTROL TESTING AND RESULTS No MTI testing today REMARKS Discussed storm door glass and unit number/name plate locations on units Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Lower booms and set brakes when equipment not attended PREPARATORY AND/OR INITIALS HELD TODAY None held today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE No RFI's written													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P51590</td> <td>Demo Building #4306</td> </tr> <tr> <td>P5345</td> <td>NTP - Phase 5 Foundations</td> </tr> </table> The following activity was finished today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5345</td> <td>NTP - Phase 5 Foundations</td> </tr> </table>				Activity No	Description	P51590	Demo Building #4306	P5345	NTP - Phase 5 Foundations	Activity No	Description	P5345	NTP - Phase 5 Foundations
Activity No	Description												
P51590	Demo Building #4306												
P5345	NTP - Phase 5 Foundations												
Activity No	Description												
P5345	NTP - Phase 5 Foundations												
QC REQUIREMENTS No QC requirements were completed today													
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 172 Page 2 of 2																													
PROJECT D/B Replace Military Family Housing P5		DATE 21 Jan 2005 - Friday																													
CONTRACT NUMBER DACA67-02-D-2012 0004																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>CONCRETE CRUSHER</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">13.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 4,371.0</td> <td style="text-align: right; border-top: 1px solid black;">Total 10.0</td> <td style="text-align: right; border-top: 1px solid black;">44.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	CONCRETE CRUSHER	LABORERS	1.0	8.0	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	16.0	Patterson	PIPE LAYER	2.0	7.0	Patterson	OPERATING ENGINEER	5.0	13.0	Total hours worked to date: 4,371.0		Total 10.0	44.0				
Employer	Labor Classification	Number of Employees	Hours Worked																												
CONCRETE CRUSHER	LABORERS	1.0	8.0																												
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	16.0																												
Patterson	PIPE LAYER	2.0	7.0																												
Patterson	OPERATING ENGINEER	5.0	13.0																												
Total hours worked to date: 4,371.0		Total 10.0	44.0																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>019</td> <td>Cat320</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>021</td> <td>NordBerg Crusher</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>026</td> <td>L150</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>033</td> <td>Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 3,200.5</td> <td style="text-align: right; border-top: 1px solid black;">Total 9.0</td> <td style="text-align: right; border-top: 1px solid black;">19.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	013	JD Track Hoe 790	0.0	2.0	019	Cat320	3.0	5.0	021	NordBerg Crusher	3.0	5.0	026	L150	3.0	5.0	033	Loader	0.0	2.0	Total operating hours to date: 3,200.5		Total 9.0	19.0
Serial Number	Description	Standby Hours	Operating Hours																												
013	JD Track Hoe 790	0.0	2.0																												
019	Cat320	3.0	5.0																												
021	NordBerg Crusher	3.0	5.0																												
026	L150	3.0	5.0																												
033	Loader	0.0	2.0																												
Total operating hours to date: 3,200.5		Total 9.0	19.0																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 175	Page 1 of 2				
		DATE 24 Jan 2005 - Monday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 32 °F; No Precipitation; 9 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>AAI Worked on hauling demo debris Worked on hauling brush from trees and cutting trees Worked on general clean up Demolished building #4310</p> <p>PATTERSON Install 8" w ater main and start on fire hydrates 300' clean up more spoil piles</p> <p>CONCRETE CRUSHER Crushed 871 tons of 1 ½ minus</p> <p>ROMAN'S TRUCKING T3 - 4 loads of demo T6 - 4 loads of demo T5 - 4 loads of wood</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected w ater line install in East Loop</p> <p>QUALITY CONTROL TESTING AND RESULTS No MTI testing today</p> <p>REMARKS Turned in outage request for w ater shut off to TLF. Received updated draw ings on storm w ater outfall. Distributed to COE and Base. Received a formal approval of phase 5 civil draw ings from IDEQ</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INFECTIONS/SAFETY MEETINGS Checked hard hat expiration date</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None held today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None</p> <p>RFI&RFP STATUS UPDATE No RFI w ritten today, received response to RFI #10 and ASI #1 and #2</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P51595</td> <td>Demo Building #4307</td> </tr> </table> No activities were finished today				Activity No	Description	P51595	Demo Building #4307
Activity No	Description						
P51595	Demo Building #4307						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 175 Page 2 of 2																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 24 Jan 2005 - Monday																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																			
QC REQUIREMENTS No QC requirements were completed today																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 4,490.0</td> <td style="text-align: right; border-top: 1px solid black;">Total 12.0</td> <td style="text-align: right; border-top: 1px solid black;">119.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	3.0	30.0	Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	CONCRETE CRUSHER	LABORERS	1.0	9.0	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	18.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	32.0	Total hours worked to date: 4,490.0		Total 12.0	119.0																				
Employer	Labor Classification	Number of Employees	Hours Worked																																																
Asbestos Abatement	LABORERS	3.0	30.0																																																
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0																																																
CONCRETE CRUSHER	LABORERS	1.0	9.0																																																
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	18.0																																																
Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	32.0																																																
Total hours worked to date: 4,490.0		Total 12.0	119.0																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>004</td><td>T-6</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>006</td><td>544H Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>017</td><td>Link Belt 2800 Quantum</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>020</td><td>T5</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>023</td><td>Samsung SE50</td><td style="text-align: right;">5.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>032</td><td>Peterbilt Truck and Trailer</td><td style="text-align: right;">0.0</td><td style="text-align: right;">11.5</td></tr> <tr><td>033</td><td>Loader</td><td style="text-align: right;">5.0</td><td style="text-align: right;">13.0</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 3,294.5</td> <td style="text-align: right; border-top: 1px solid black;">Total 10.0</td> <td style="text-align: right; border-top: 1px solid black;">94.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	004	T-6	0.0	10.0	006	544H Loader	0.0	8.0	013	JD Track Hoe 790	0.0	8.0	014	JD 330 Track Hoe	0.0	8.0	016	Samsung SE 280	0.0	10.0	017	Link Belt 2800 Quantum	0.0	10.0	020	T5	0.0	10.5	023	Samsung SE50	5.0	5.0	032	Peterbilt Truck and Trailer	0.0	11.5	033	Loader	5.0	13.0	Total operating hours to date: 3,294.5		Total 10.0	94.0
Serial Number	Description	Standby Hours	Operating Hours																																																
004	T-6	0.0	10.0																																																
006	544H Loader	0.0	8.0																																																
013	JD Track Hoe 790	0.0	8.0																																																
014	JD 330 Track Hoe	0.0	8.0																																																
016	Samsung SE 280	0.0	10.0																																																
017	Link Belt 2800 Quantum	0.0	10.0																																																
020	T5	0.0	10.5																																																
023	Samsung SE50	5.0	5.0																																																
032	Peterbilt Truck and Trailer	0.0	11.5																																																
033	Loader	5.0	13.0																																																
Total operating hours to date: 3,294.5		Total 10.0	94.0																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 176	Page 1 of 2				
		DATE 25 Jan 2005 - Tuesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 38 °F; No Precipitation; 14 MPH Wind					
QC NARRATIVES Activities in Progress: ASBESTOS ABATEMENT INC Worked on hauling demo debris, hauling brush, and pushing and cutting trees Demolished building 4306 <input type="checkbox"/> ROMANS TRUCKING T3 - 4 loads of demo T6 - 4 loads of demo T5 - 4 loads of wood CONCRETE CRUSHER Tore down crusher to go to Salt Lake City General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected water laterals QUALITY CONTROL TESTING AND RESULTS No soil density testing today REMARKS Some confusion on locates for utility on both sides of fence of detention road area - discussed and walked with personnel. Locates completed by noon - pot holes started Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Held site safety meeting - see attached. Installed flammable storage cabinet for fuel PREPARATORY AND/OR INITIALS HELD TODAY None held today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI & RFP STATUS UPDATE Response to RFI 7,8,12							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P51600</td> <td>Demo Building #4308</td> </tr> </tbody> </table> No activities were finished today				Activity No	Description	P51600	Demo Building #4308
Activity No	Description						
P51600	Demo Building #4308						
QC REQUIREMENTS No QC requirements were completed today							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 176		Page 2 of 2
		DATE 25 Jan 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
Asbestos Abatement	LABORERS		1.0	10.0
Asbestos Abatement	OPERATING ENGINEER		4.0	40.0
CONCRETE CRUSHER	LABORERS		1.0	8.0
CONCRETE CRUSHER	OPERATING ENGINEER		2.0	16.0
Roman's Trucking	TRUCK DRIVER, GROUP 1		3.0	31.5
Total hours worked to date: 4,595.5		Total	11.0	105.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
004	T-6		0.0	10.5
005	T-3		0.0	10.5
006	544H Loader		0.0	8.5
013	JD Track Hoe 790		0.0	8.0
016	Samsung SE 280		0.0	10.0
017	Link Belt 2800 Quantum		0.0	10.0
019	Cat320		0.0	8.0
020	T5		0.0	10.5
021	NordBerg Crusher		0.0	8.0
023	Samsung SE50		6.0	4.0
033	Loader		7.0	11.0
035	544G loader		0.0	8.5
Total operating hours to date: 3,402.0		Total	13.0	107.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 177	Page 1 of 3
		DATE 26 Jan 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 42 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PARSONS EVERGREENE Wire signs to gates</p> <p>PATTERSON Install fire hydrant into building #75 Install laterals to buildings 73 and 85 Cut at cap Water main on West Loop - level up Work on road cuts on West Loop</p> <p>CONCRETE CRUSHER Tear down crusher to go to Salt Lake City</p> <p>ASBESTOS ABATEMENT INC Worked on hauling demo debris Worked on hauling brush and firewood Demolished building 4314, 4308, 4309</p> <p>ROMAN'S TRUCKING T3 - 4 loads of demo T6 - 3 loads of wood T5 - 3 loads of wood 2 loads of logs</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS Superintendent installed stand pipe on water line, but was only authorized to cap line. TLF outage needs to be rescheduled to remove</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Personal protective equipment check - hard hat, work boot, etc</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE Rock Crusher Inc - last day</p> <p>RFI & RFP STATUS UPDATE None today</p>			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 177		Page 2 of 3																																																																
		DATE 26 Jan 2005 - Wednesday																																																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																		
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																				
ACTIVITY START/FINISH The following activity was started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P51605</td> <td>Demo Building #4309</td> </tr> </tbody> </table> No activities were finished today					Activity No	Description	P51605	Demo Building #4309																																																												
Activity No	Description																																																																			
P51605	Demo Building #4309																																																																			
QC REQUIREMENTS No QC requirements were completed today																																																																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>5.0</td> <td>50.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>LABORERS</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>0.5</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>1.0</td> <td>8.5</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>34.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td>3.0</td> <td>31.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 4,754.0</td> <td>Total</td> <td>18.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>158.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	1.0	10.0	Asbestos Abatement	OPERATING ENGINEER	5.0	50.0	CONCRETE CRUSHER	LABORERS	1.0	8.0	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	16.0	Parsons Evergreene	LABORERS	1.0	0.5	Patterson	PIPE LAYER	1.0	8.5	Patterson	OPERATING ENGINEER	4.0	34.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	31.5	Total hours worked to date: 4,754.0		Total	18.0				158.5																				
Employer	Labor Classification	Number of Employees	Hours Worked																																																																	
Asbestos Abatement	LABORERS	1.0	10.0																																																																	
Asbestos Abatement	OPERATING ENGINEER	5.0	50.0																																																																	
CONCRETE CRUSHER	LABORERS	1.0	8.0																																																																	
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	16.0																																																																	
Parsons Evergreene	LABORERS	1.0	0.5																																																																	
Patterson	PIPE LAYER	1.0	8.5																																																																	
Patterson	OPERATING ENGINEER	4.0	34.0																																																																	
Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	31.5																																																																	
Total hours worked to date: 4,754.0		Total	18.0																																																																	
			158.5																																																																	
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>004</td> <td>T-6</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>005</td> <td>T-3</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>006</td> <td>544H Loader</td> <td>0.0</td> <td>8.5</td> </tr> <tr> <td>011</td> <td>Bob Cat</td> <td>5.0</td> <td>5.0</td> </tr> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td>0.0</td> <td>17.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td>0.0</td> <td>8.5</td> </tr> <tr> <td>016</td> <td>Samsung SE 280</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>017</td> <td>Link Belt 2800 Quantum</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>019</td> <td>Cat320</td> <td>8.0</td> <td>0.0</td> </tr> <tr> <td>020</td> <td>T5</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>021</td> <td>NordBerg Crusher</td> <td>8.0</td> <td>0.0</td> </tr> <tr> <td>023</td> <td>Samsung SE50</td> <td>5.0</td> <td>5.0</td> </tr> <tr> <td>033</td> <td>Loader</td> <td>14.0</td> <td>4.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 3,501.5</td> <td>Total</td> <td>40.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>99.5</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	004	T-6	0.0	10.5	005	T-3	0.0	10.5	006	544H Loader	0.0	8.5	011	Bob Cat	5.0	5.0	013	JD Track Hoe 790	0.0	17.0	014	JD 330 Track Hoe	0.0	8.5	016	Samsung SE 280	0.0	10.0	017	Link Belt 2800 Quantum	0.0	10.0	019	Cat320	8.0	0.0	020	T5	0.0	10.5	021	NordBerg Crusher	8.0	0.0	023	Samsung SE50	5.0	5.0	033	Loader	14.0	4.0	Total operating hours to date: 3,501.5		Total	40.0				99.5
Serial Number	Description	Standby Hours	Operating Hours																																																																	
004	T-6	0.0	10.5																																																																	
005	T-3	0.0	10.5																																																																	
006	544H Loader	0.0	8.5																																																																	
011	Bob Cat	5.0	5.0																																																																	
013	JD Track Hoe 790	0.0	17.0																																																																	
014	JD 330 Track Hoe	0.0	8.5																																																																	
016	Samsung SE 280	0.0	10.0																																																																	
017	Link Belt 2800 Quantum	0.0	10.0																																																																	
019	Cat320	8.0	0.0																																																																	
020	T5	0.0	10.5																																																																	
021	NordBerg Crusher	8.0	0.0																																																																	
023	Samsung SE50	5.0	5.0																																																																	
033	Loader	14.0	4.0																																																																	
Total operating hours to date: 3,501.5		Total	40.0																																																																	
			99.5																																																																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 177 Page 3 of 3	
		DATE 26 Jan 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 178	Page 1 of 2						
		DATE 27 Jan 2005 - Thursday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 40 °F; No Precipitation; No Wind							
QC NARRATIVES Activities in Progress: ROMAN'S TRUCKING T6 - 4 loads of demo T3 - 4 loads of demo T5 - 3 loads of wood PARSONS EVERGREEN Move concrete pipe for trenching TRENCHING SERVICES INC Trenched power main trench PATTERSON Install water services to units 88,84,83,82 - both sides Level up project for basement stakes. Cut 100' of road on West Loop General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS Mike Pope of Base Utilities requested a bacterial test on water line when stand pipe was removed Results are forthcoming REMARKS No remarks today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Equipment loading and unloading for transport PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE NA									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P511020</td> <td>Install Main Gas Line</td> </tr> <tr> <td>P511035</td> <td>Install Main Electrical Distri</td> </tr> </table> No activities were finished today				Activity No	Description	P511020	Install Main Gas Line	P511035	Install Main Electrical Distri
Activity No	Description								
P511020	Install Main Gas Line								
P511035	Install Main Electrical Distri								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 178 Page 2 of 2																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 27 Jan 2005 - Thursday																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																			
QC REQUIREMENTS No QC requirements were completed today																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">1.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">27.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">29.5</td> </tr> <tr> <td>Trenching Services</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Trenching Services</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 4,836.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">82.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Parsons Evergreene	OPERATING ENGINEER	1.0	1.0	Patterson	PIPE LAYER	1.0	9.0	Patterson	OPERATING ENGINEER	3.0	27.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	29.5	Trenching Services	LABORERS	1.0	8.0	Trenching Services	OPERATING ENGINEER	1.0	8.0	Total hours worked to date: 4,836.5		Total	10.0				82.5												
Employer	Labor Classification	Number of Employees	Hours Worked																																																
Parsons Evergreene	OPERATING ENGINEER	1.0	1.0																																																
Patterson	PIPE LAYER	1.0	9.0																																																
Patterson	OPERATING ENGINEER	3.0	27.0																																																
Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	29.5																																																
Trenching Services	LABORERS	1.0	8.0																																																
Trenching Services	OPERATING ENGINEER	1.0	8.0																																																
Total hours worked to date: 4,836.5		Total	10.0																																																
			82.5																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>004</td> <td>T-6</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.5</td> </tr> <tr> <td>005</td> <td>T-3</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.5</td> </tr> <tr> <td>006</td> <td>544H Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">14.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>020</td> <td>T5</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.5</td> </tr> <tr> <td>034</td> <td>JCB</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">1.0</td> </tr> <tr> <td>035</td> <td>544G loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">3.0</td> </tr> <tr> <td>035</td> <td>58 ton Tesmec Trencher</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 3,570.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">68.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	004	T-6	0.0	10.5	005	T-3	0.0	8.5	006	544H Loader	0.0	4.0	013	JD Track Hoe 790	0.0	14.0	014	JD 330 Track Hoe	0.0	9.0	020	T5	0.0	10.5	034	JCB	0.0	1.0	035	544G loader	0.0	3.0	035	58 ton Tesmec Trencher	0.0	8.0	Total operating hours to date: 3,570.0		Total	0.0				68.5
Serial Number	Description	Standby Hours	Operating Hours																																																
004	T-6	0.0	10.5																																																
005	T-3	0.0	8.5																																																
006	544H Loader	0.0	4.0																																																
013	JD Track Hoe 790	0.0	14.0																																																
014	JD 330 Track Hoe	0.0	9.0																																																
020	T5	0.0	10.5																																																
034	JCB	0.0	1.0																																																
035	544G loader	0.0	3.0																																																
035	58 ton Tesmec Trencher	0.0	8.0																																																
Total operating hours to date: 3,570.0		Total	0.0																																																
			68.5																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 179	Page 1 of 2																
		DATE 28 Jan 2005 - Friday																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																	
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 50 °F; No Precipitation; No Wind																		
QC NARRATIVES																			
<p>Activities in Progress:</p> <p>PARSONS EVERGREENE Unloaded embeds <input type="checkbox"/></p> <p>TRENCHING SERVICES INC Russ from Patterson told me not to dig on road E. Said he would dig if needed 50 degree on road AB - cannot be trenched for power because of hydrant conflict. (back fill)</p> <p>PATTERSON Install water laterals to units 87,86 and other side of 85. Back fill trenches that trencher did.</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS No onsite testing today</p> <p>REMARKS No remarks today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No dust control issues today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE NA</p>																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																			
ACTIVITY START/FINISH																			
<p>The following activity was started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P51630</td> <td>Demo Building #4314</td> </tr> <tr> <td>P5425</td> <td>Government Final Design Back C</td> </tr> </tbody> </table> <p>The following activity was finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P51160</td> <td>Procure Termiticide - Bungalow</td> </tr> <tr> <td>P51180</td> <td>Procure Termiticide - Charles</td> </tr> <tr> <td>P52020</td> <td>Procure Termiticide - Baxter</td> </tr> <tr> <td>P5420</td> <td>Revise All other Work</td> </tr> </tbody> </table>				Activity No	Description	P51630	Demo Building #4314	P5425	Government Final Design Back C	Activity No	Description	P51160	Procure Termiticide - Bungalow	P51180	Procure Termiticide - Charles	P52020	Procure Termiticide - Baxter	P5420	Revise All other Work
Activity No	Description																		
P51630	Demo Building #4314																		
P5425	Government Final Design Back C																		
Activity No	Description																		
P51160	Procure Termiticide - Bungalow																		
P51180	Procure Termiticide - Charles																		
P52020	Procure Termiticide - Baxter																		
P5420	Revise All other Work																		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 179		Page 2 of 2																																				
		DATE 28 Jan 2005 - Friday																																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																						
QC REQUIREMENTS No QC requirements were completed today																																								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																								
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>1.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>1.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>1.0</td> <td>5.5</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>16.5</td> </tr> <tr> <td>Trenching Services</td> <td>LABORERS</td> <td>1.0</td> <td>5.5</td> </tr> <tr> <td>Trenching Services</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>5.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 4,871.5</td> <td>Total</td> <td>8.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>35.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Parsons Evergreene	LABORERS	1.0	1.0	Parsons Evergreene	OPERATING ENGINEER	1.0	1.0	Patterson	PIPE LAYER	1.0	5.5	Patterson	OPERATING ENGINEER	3.0	16.5	Trenching Services	LABORERS	1.0	5.5	Trenching Services	OPERATING ENGINEER	1.0	5.5	Total hours worked to date: 4,871.5		Total	8.0				35.0
Employer	Labor Classification	Number of Employees	Hours Worked																																					
Parsons Evergreene	LABORERS	1.0	1.0																																					
Parsons Evergreene	OPERATING ENGINEER	1.0	1.0																																					
Patterson	PIPE LAYER	1.0	5.5																																					
Patterson	OPERATING ENGINEER	3.0	16.5																																					
Trenching Services	LABORERS	1.0	5.5																																					
Trenching Services	OPERATING ENGINEER	1.0	5.5																																					
Total hours worked to date: 4,871.5		Total	8.0																																					
			35.0																																					
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td>0.0</td> <td>5.0</td> </tr> <tr> <td>034</td> <td>JCB</td> <td>0.0</td> <td>1.0</td> </tr> <tr> <td>035</td> <td>544G loader</td> <td>0.0</td> <td>5.0</td> </tr> <tr> <td>035</td> <td>58 ton Tesmec Trencher</td> <td>0.0</td> <td>5.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 3,596.0</td> <td>Total</td> <td>0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>26.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	013	JD Track Hoe 790	0.0	10.0	014	JD 330 Track Hoe	0.0	5.0	034	JCB	0.0	1.0	035	544G loader	0.0	5.0	035	58 ton Tesmec Trencher	0.0	5.0	Total operating hours to date: 3,596.0		Total	0.0				26.0				
Serial Number	Description	Standby Hours	Operating Hours																																					
013	JD Track Hoe 790	0.0	10.0																																					
014	JD 330 Track Hoe	0.0	5.0																																					
034	JCB	0.0	1.0																																					
035	544G loader	0.0	5.0																																					
035	58 ton Tesmec Trencher	0.0	5.0																																					
Total operating hours to date: 3,596.0		Total	0.0																																					
			26.0																																					
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																								
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																								
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 182	Page 1 of 2
		DATE 31 Jan 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 42 °F; No Precipitation; No Wind		
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ROMAN'S TRUCKING T3 - 4 loads of demo T6 - 4 loads of demo T5 - 3 loads of wood</p> <p>AAI Worked on hauling demo debris, hauling trees, and general clean up</p> <p>PATTERSON Install water laterals to units 74,75,76,77,78,79,71 - clean up rock piles and haul to landfill - 8 loads. 20 loads of crushed rock hauls to East Loop and stock piled.</p> <p>HUNT ELECTRIC Work on finishing the Cathodic rough in for the East Loop. We have encountered rock at a depth of 18" on the south edge of road A. We were directed by Evergreene to contact the trencher operator and have trenching services remove the rock.</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected water lateral installation</p> <p>QUALITY CONTROL TESTING AND RESULTS Received results from bacteriological testing of water piping outage. See attached</p> <p>REMARKS Requested outage to remove riser placed on water main near 4210 and for shut down of water tank fill line COE (LaFluer) approved removal of fence between phase 5 and 6 near playground to store concrete for future crushing.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Verify that equipment has fire extinguishers</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE No RFI responses written on 45 degree bends for water fill under storm drain</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 182 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 31 Jan 2005 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Asbestos Abatement	OPERATING ENGINEER	5.0	50.0
HUNT ELECTRIC	OPERATING ENGINEER	1.0	4.5
HUNT ELECTRIC	ELECTRICIAN	1.0	4.5
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	4.5
Patterson	TRUCK DRIVER, GROUP 1	2.0	17.0
Patterson	PIPE LAYER	1.0	8.5
Patterson	OPERATING ENGINEER	4.0	26.0
Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	31.5
Total hours worked to date: 5,018.0	Total	18.0	146.5

EQUIPMENT HOURS
The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
004	T-6	0.0	10.5
005	T-3	0.0	10.5
006	544H Loader	0.0	8.0
008	Dump Truck	0.0	16.0
011	Bob Cat	9.0	1.0
013	JD Track Hoe 790	0.0	16.0
014	JD 330 Track Hoe	0.0	8.0
016	Samsung SE 280	0.0	10.0
017	Link Belt 2800 Quantum	0.0	10.0
020	T5	0.0	10.5
022	Samsung SL-180	8.0	2.0
023	Samsung SE50	7.0	3.0
037	Excavator	0.0	10.0
038	416 Cat	0.0	4.5
Total operating hours to date: 3,716.0	Total	24.0	120.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 183	Page 1 of 2
		DATE 01 Feb 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 46 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: ROMAN'S TRUCKING T3 - 4 loads of demo T5 - 4 loads of logs, one load of logs, one load of steel T6 - 4 loads of demo AAI Loading demo debris and trees, worked on demo 4311 and clean up PARSONS EVERGREEN Unloaded playground equipment and unloaded J Bolts - pallet for steel PATTERSON Install water services to unit. Clean up Job site and haul 31 loads to land fill and dig up water main to Loop. Back fill trencher trench. Spent one hour replacing plug on 4" water main - West Loop. General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS No onsite testing today REMARKS Received approvals for outage at TLF and water tank fill. Held subcontractor coordination meeting. Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Held site safety meeting - see attached PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE No RFI written			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 183 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 01 Feb 2005 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Asbestos Abatement	LABORERS	2.0	36.0
Asbestos Abatement	OPERATING ENGINEER	4.0	24.0
Parsons Evergreene	LABORERS	1.0	1.5
Parsons Evergreene	OPERATING ENGINEER	1.0	2.5
Patterson	TRUCK DRIVER, GROUP 1	2.0	17.0
Patterson	PIPE LAYER	1.0	8.5
Patterson	OPERATING ENGINEER	4.0	34.0
Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	31.5
Total hours worked to date: 5,173.0		Total	18.0
			155.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
004	T-6	0.0	10.5
005	T-3	0.0	10.5
006	544H Loader	0.0	8.0
008	Dump Truck	0.0	16.0
011	Bob Cat	0.0	2.0
013	JD Track Hoe 790	0.0	16.0
014	JD 330 Track Hoe	0.0	8.0
016	Samsung SE 280	0.0	10.0
017	Link Belt 2800 Quantum	0.0	10.0
020	T5	0.0	10.5
023	Samsung SE50	0.0	2.0
034	JCB	0.0	2.5
035	544G loader	0.0	8.0
Total operating hours to date: 3,830.0		Total	0.0
			114.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 184	Page 1 of 2
		DATE 02 Feb 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 42 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PARSONS EVERGREENE Relocate trailer and move plugs to curb Had jobsite project manager meeting</p> <p>PATTERSON Loop water main by water tank and 50' of 8" main by storm drain. MH#19 and LB#26 clean up spoil piles. 16 loads hauled to land fill. Back fill water main trench behind trencher on West Loop.</p> <p>AAI Demo #4304 Worked on loading demo debris and clean up</p> <p>ROMAN'S TRUCKING T3 - 4 loads of demo T5 - 4 loads of demo T6 - 4 loads of demo</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Received inspected tank fill line installation</p> <p>QUALITY CONTROL TESTING AND RESULTS Completed the revision to the water tank. Fill line will pour thrust blocks, set over night and ready for operation on Thursday</p> <p>REMARKS No remarks today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE NA</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 184 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 02 Feb 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Asbestos Abatement	OPERATING ENGINEER	4.0	40.0
Parsons Evergreene	LABORERS	1.0	1.0
Parsons Evergreene	OPERATING ENGINEER	1.0	2.5
Patterson	TRUCK DRIVER, GROUP 1	2.0	20.0
Patterson	PIPE LAYER	2.0	19.0
Patterson	OPERATING ENGINEER	4.0	48.5
Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	31.5
Total		17.0	162.5

Total hours worked to date: 5,335.5

EQUIPMENT HOURS
The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
004	T-6	0.0	10.5
005	T-3	0.0	10.5
006	544H Loader	0.0	9.5
008	Dump Truck	0.0	19.0
011	Bob Cat	0.0	1.0
013	JD Track Hoe 790	0.0	19.0
014	JD 330 Track Hoe	0.0	9.5
016	Samsung SE 280	0.0	10.0
017	Link Belt 2800 Quantum	0.0	10.0
020	T5	0.0	10.5
026	Hitachi	0.0	10.0
035	544G loader	0.0	9.5
Total		0.0	129.0

Total operating hours to date: 3,959.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 185	Page 1 of 2
		DATE 03 Feb 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 46 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PATTERSON Install 200' of 18" storm drain between man hole #19 and 68,69 and 70. Loads to land fill 8 and hauled 54 loads of crushed rock to East Loop. Back fill and compact water lateral trenches PARSONS EVERGREENE Unloaded wire mesh Had a site orientation meeting with Steve HUNT ELECTRIC No report received TRENCHING SERVICES No report received General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Water tank piping complete Patterson not coating valves, fitting, well - must continue inspections QUALITY CONTROL TESTING AND RESULTS Soil density testing today on storm drain pipe REMARKS Held weekly QC meeting with COE - see attached Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Hunt employee not using ladders to exit trench PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE None written today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 185		Page 2 of 2																																				
		DATE 03 Feb 2005 - Thursday																																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																						
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																								
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>5.5</td> </tr> <tr> <td>Patterson</td> <td>TRUCK DRIVER, GROUP 1</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>5.0</td> <td>50.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 5,431.0</td> <td>Total</td> <td>10.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>95.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Parsons Evergreene	OPERATING ENGINEER	1.0	5.5	Patterson	TRUCK DRIVER, GROUP 1	2.0	20.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	5.0	50.0	Total hours worked to date: 5,431.0		Total	10.0				95.5								
Employer	Labor Classification	Number of Employees	Hours Worked																																					
Parsons Evergreene	OPERATING ENGINEER	1.0	5.5																																					
Patterson	TRUCK DRIVER, GROUP 1	2.0	20.0																																					
Patterson	PIPE LAYER	2.0	20.0																																					
Patterson	OPERATING ENGINEER	5.0	50.0																																					
Total hours worked to date: 5,431.0		Total	10.0																																					
			95.5																																					
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>006</td> <td>544H Loader</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>20.0</td> </tr> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td>0.0</td> <td>20.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>034</td> <td>JCB</td> <td>0.0</td> <td>5.5</td> </tr> <tr> <td>035</td> <td>544G loader</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 4,034.5</td> <td>Total</td> <td>0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>75.5</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	006	544H Loader	0.0	10.0	008	Dump Truck	0.0	20.0	013	JD Track Hoe 790	0.0	20.0	014	JD 330 Track Hoe	0.0	10.0	034	JCB	0.0	5.5	035	544G loader	0.0	10.0	Total operating hours to date: 4,034.5		Total	0.0				75.5
Serial Number	Description	Standby Hours	Operating Hours																																					
006	544H Loader	0.0	10.0																																					
008	Dump Truck	0.0	20.0																																					
013	JD Track Hoe 790	0.0	20.0																																					
014	JD 330 Track Hoe	0.0	10.0																																					
034	JCB	0.0	5.5																																					
035	544G loader	0.0	10.0																																					
Total operating hours to date: 4,034.5		Total	0.0																																					
			75.5																																					
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																								
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																								
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 186	Page 1 of 2
PROJECT D/B Replace Military Family Housing P5		DATE 04 Feb 2005 - Friday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 48 °F; No Precipitation; 28 MPH Wind			

QC NARRATIVES

Activities in Progress:

PATTERSON
 Install storm drain between man hole #19 and curb box #25
 Install water laterals to units 65 and 64
 Hauled crushed rock to East Loop - 20 loads hauled
 Installed 160' of storm drain
 Back fill and compact water lateral trenches

PARSONS EVERGREENE
 Load trencher PCS on to cow boy - unload rebar - layout units

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected installation of water and storm drain piping

QUALITY CONTROL TESTING AND RESULTS
 Soil density testing on water main - see attached

REMARKS
 Receive load of rebar for units 75-79

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTION
 Some minor dust problems as dirt is drying out where driven on

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

RFI&RFP STATUS UPDATE
 No RFI written today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 10 activities were started today:

Activity No	Description
P51620	Demo Building #4312
P51625	Demo Building #4313
P51735	Chlordane Handling #4204
P51740	Chlordane Handling #4210
P5275001	Survey & Building Layout
P5275051	Duplex #75 Total Duration
P5276001	Survey & Building Layout
P5276049	Duplex #76 Total Duration
P5277001	Survey & Building Layout
P5277051	Duplex #77 Total Duration

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 186		Page 2 of 2
		DATE 04 Feb 2005 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
The following 3 activities were finished today:				
Activity No	Description			
P5275001	Survey & Building Layout			
P5276001	Survey & Building Layout			
P5277001	Survey & Building Layout			
QC REQUIREMENTS				
No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)				
No QC Punch List items were issued today				
No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
No contractors had their first or last day on site today				
LABOR HOURS				
The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
Parsons Evergreene	CARPENTER	1.0	4.0	
Parsons Evergreene	OPERATING ENGINEER	1.0	7.5	
Patterson	TRUCK DRIVER, GROUP 1	2.0	6.0	
Patterson	PIPE LAYER	2.0	7.0	
Patterson	OPERATING ENGINEER	5.0	16.5	
Total hours worked to date: 5,472.0		Total	11.0	41.0
EQUIPMENT HOURS				
The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
006	544H Loader	0.0	3.0	
008	Dump Truck	0.0	6.0	
013	JD Track Hoe 790	0.0	7.5	
014	JD 330 Track Hoe	0.0	3.0	
034	JCB	2.0	6.0	
035	544G loader	0.0	3.0	
Total operating hours to date: 4,063.0		Total	2.0	28.5
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 189	Page 1 of 3
		DATE 07 Feb 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 44 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>TRENCHING SERVICES INC Cut H2O services on 5A</p> <p>PATTERSON Install 18" storm drain drain betw een manhole #19 to storm box 25. Install w ater services and back fill and compact. Dig crawl spaces 75 and part of 77. Back fill trencher trench west loop</p> <p>PARSONS EVERGREENE Layout units, move rebar, roll blankets</p> <p>HUNT ELECTRIC Work on tie in for the clubhouse transformer from S04. Work on communication conduits from S04. Work on back fill and compaction. We need a compaction test for this trench.</p> <p>ROMAN'S TRUCKING T3 - 4 loads of demo T5 - 4 loads of demo T6 - 4 loads of demo</p> <p>AAI Worked on hauling demo debris and performing general clean up</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Helped lay out units 77,78,79; inspected storm drain install and excavation for 75,77</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing - see attached</p> <p>REMARKS Staked additional units for excavations Delivered trenching equipment Patterson not backfill w ater laterals so survey can be done</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTION/SAFETY MEETINGS Back up alarms w orking on equipment</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE No RFI</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 189 Page 2 of 3																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 07 Feb 2005 - Monday																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																							
ACTIVITY START/FINISH The following 8 activities were started today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr><td>P51635</td><td>Demo Building #4315</td></tr> <tr><td>P51755</td><td>Chlordane Handling #4251</td></tr> <tr><td>P51760</td><td>Chlordane Handling #4252</td></tr> <tr><td>P5275002</td><td>Excavation</td></tr> <tr><td>P5275003</td><td>Form & Pour Footings</td></tr> <tr><td>P5276002</td><td>Excavation</td></tr> <tr><td>P5279001</td><td>Survey & Building Layout</td></tr> <tr><td>P5279051</td><td>Duplex #79 Total Durratation</td></tr> </table> The following 3 activities were finished today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr><td>P5275002</td><td>Excavation</td></tr> <tr><td>P5276002</td><td>Excavation</td></tr> <tr><td>P5279001</td><td>Survey & Building Layout</td></tr> </table>				Activity No	Description	P51635	Demo Building #4315	P51755	Chlordane Handling #4251	P51760	Chlordane Handling #4252	P5275002	Excavation	P5275003	Form & Pour Footings	P5276002	Excavation	P5279001	Survey & Building Layout	P5279051	Duplex #79 Total Durratation	Activity No	Description	P5275002	Excavation	P5276002	Excavation	P5279001	Survey & Building Layout																										
Activity No	Description																																																						
P51635	Demo Building #4315																																																						
P51755	Chlordane Handling #4251																																																						
P51760	Chlordane Handling #4252																																																						
P5275002	Excavation																																																						
P5275003	Form & Pour Footings																																																						
P5276002	Excavation																																																						
P5279001	Survey & Building Layout																																																						
P5279051	Duplex #79 Total Durratation																																																						
Activity No	Description																																																						
P5275002	Excavation																																																						
P5276002	Excavation																																																						
P5279001	Survey & Building Layout																																																						
QC REQUIREMENTS No QC requirements were completed today																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> <tr><td>Asbestos Abatement</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">13.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">51.0</td></tr> <tr><td>Roman's Trucking</td><td>TRUCK DRIVER, GROUP 1</td><td style="text-align: right;">3.0</td><td style="text-align: right;">31.5</td></tr> <tr><td>Trenching Services</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Trenching Services</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr> <td>Total hours worked to date:</td> <td>5,676.5</td> <td style="text-align: right;">Total 22.0</td> <td style="text-align: right;">204.5</td> </tr> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Asbestos Abatement	LABORERS	2.0	20.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	11.0	HUNT ELECTRIC	OPERATING ENGINEER	1.0	11.0	HUNT ELECTRIC	ELECTRICIAN	2.0	13.0	Parsons Evergreene	OPERATING ENGINEER	1.0	11.0	Patterson	PIPE LAYER	2.0	19.0	Patterson	OPERATING ENGINEER	6.0	51.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	31.5	Trenching Services	LABORERS	1.0	8.5	Trenching Services	OPERATING ENGINEER	1.0	8.5	Total hours worked to date:	5,676.5	Total 22.0	204.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
Asbestos Abatement	LABORERS	2.0	20.0																																																				
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																				
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	11.0																																																				
HUNT ELECTRIC	OPERATING ENGINEER	1.0	11.0																																																				
HUNT ELECTRIC	ELECTRICIAN	2.0	13.0																																																				
Parsons Evergreene	OPERATING ENGINEER	1.0	11.0																																																				
Patterson	PIPE LAYER	2.0	19.0																																																				
Patterson	OPERATING ENGINEER	6.0	51.0																																																				
Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	31.5																																																				
Trenching Services	LABORERS	1.0	8.5																																																				
Trenching Services	OPERATING ENGINEER	1.0	8.5																																																				
Total hours worked to date:	5,676.5	Total 22.0	204.5																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> <tr> <td>004</td> <td>T-6</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.5</td> </tr> </table>				Serial Number	Description	Standby Hours	Operating Hours	004	T-6	0.0	10.5																																												
Serial Number	Description	Standby Hours	Operating Hours																																																				
004	T-6	0.0	10.5																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 189		Page 3 of 3
		DATE 07 Feb 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
005	T-3	0.0	10.5	
006	544H Loader	0.0	9.0	
013	JD Track Hoe 790	0.0	18.0	
014	JD 330 Track Hoe	0.0	18.0	
017	Link Belt 2800 Quantum	0.0	10.0	
020	T5	0.0	10.5	
026	Hitachi	0.0	10.0	
034	JCB	4.0	8.0	
035	544G loader	0.0	9.0	
035	58 ton Tesmec Trencher	5.5	3.0	
039	Parsons-Water Truck	0.0	9.0	
040	IR Roller	0.0	4.0	
041	Kobelco SK60	0.0	5.0	
042	Kabota kx 121-1	0.0	5.0	
Total operating hours to date: 4,202.5		Total	9.5	139.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 190	Page 1 of 3
		DATE 08 Feb 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 21 °F, Max 44 °F; No Precipitation; 7 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AXELSEN Form footings at 77 and tie rebar</p> <p>AAI Worked on hauling demo debris, hauling steal, general clean up, demolished garages 4315,4316,4317,4318</p> <p>TRENCHING SERVICES INC Cut sewer main on road N</p> <p>PARSONS EVERGREENE Uncover holes, fetch generator, move blankets to phase 5, dust control north end (chlordane) cover - uncover, held site safety meeting, spent one hour cleaning up for Patterson</p> <p>ROMANS TRUCKING T3 - 4 loads of demo T5 - 3 loads of demo T6 - 2 loads of demo</p> <p>PATTERSON Install 12" storm drain from storm box 25 to storm box 2A - 250' total. Install 150' of 8" water main. Dig crawl spaces on units 75 and 77. Back fill sewer trench west loop.</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected sub grade at 75-77 Subgrade at 75 did not pass soil density - will be removed and recompactd or wet down and recompactd.</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing - see attached</p> <p>REMARKS Reviewed submittal register with COE Held site subcontractor coordination meeting</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTION/SAFETY MEETINGS Held site safety meeting - see attached</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY Held prep meeting with concrete foundation sub - see attached</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE Axelsen</p> <p>RFI&RFP STATUS UPDATE RFI on bottom of footing at ADA units</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 190 Page 2 of 3	
		DATE 08 Feb 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	8.0	64.0
Asbestos Abatement	LABORERS	1.0	10.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
Parsons Evergreene	CARPENTER	1.0	9.5
Parsons Evergreene	OPERATING ENGINEER	1.0	9.5
Patterson	LABORERS	1.0	10.0
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	6.0	60.0
Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	25.8
Trenching Services	LABORERS	1.0	8.5
Trenching Services	OPERATING ENGINEER	1.0	9.5
Total hours worked to date: 5,923.3		Total	27.0
			246.8
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
001	Link Belt 2800	2.0	8.0
004	T-6	0.0	4.8
005	T-3	0.0	10.5
006	544H Loader	0.0	9.5
013	JD Track Hoe 790	0.0	19.0
014	JD 330 Track Hoe	0.0	19.0
017	Link Belt 2800 Quantum	2.0	8.0
020	T5	0.0	10.5
022	Samsung SL-180	8.0	2.0
023	Samsung SE50	8.0	2.0
026	Hitachi	2.0	8.0
031	60 ton Vermeer	4.0	5.5
034	JCB	0.5	9.0
035	544G loader	0.0	9.5
039	Water Truck	0.0	4.0
040	IR Roller	0.0	4.0
Total operating hours to date: 4,335.8		Total	26.5
			133.3

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 190 Page 3 of 3	
		DATE 08 Feb 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 191	Page 1 of 3
		DATE 09 Feb 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 19 °F, Max 44 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PATTERSON Install 200' of water main to fence at phase 4 Coat fittings and get ready for thrust blocks Level project for stakes Back fill sewer trench west loop Dig crawl passes 77 and 78</p> <p>AXELSEN CONCRETE Tie bar and pour footings at 77 - form footings at 75</p> <p>L&L ASSOCIATES Installed 2" feeder conduit in footing building 77 Installed 4" in footing Installed ufer ground in footing</p> <p>PARSONS EVERGREENE Uncover pads - lay out 64,65,66 - move fabric T posts - misc emergency shut down for gas line being dug up - embeds J bolts to 77, organize back of trailer, prep for compound erection</p> <p>TRENCHING SERVICES Cut out sewer lat's and main on roads O<P<Q</p> <p>AAI Worked on hauling demo debris Worked on hauling steel Worked on general clean up Demolished building 4323</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected footing for unit 77 for concrete placement and verified cuts for 64,65,66,67</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing and concrete - see attached</p> <p>REMARKS No remarks today</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTION/SAFETY MEETINGS Concrete crews had gloves and safety glasses for placement</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE No RFI</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 191 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 09 Feb 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 6 activities were started today:

Activity No	Description
P51650	Demo Building #4318
P51655	Demo Building #4319
P51775	Chlordane Handling #4255
P51780	Chlordane Handling #4256
P5275004	Form & Pour Foundations
P5277002	Excavation

The following 2 activities were finished today:

Activity No	Description
P5276003	Form & Pour Footings
P5277002	Excavation

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	9.0	72.0
Asbestos Abatement	LABORERS	1.0	10.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
L&L ASSOCIATES	ELECTRICIAN	2.0	2.0
Parsons Evergreene	CARPENTER	1.0	9.0
Parsons Evergreene	OPERATING ENGINEER	1.0	9.0
Patterson	LABORERS	1.0	10.0
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	6.0	55.5
Trenching Services	LABORERS	1.0	9.5
Trenching Services	OPERATING ENGINEER	1.0	9.5
Total hours worked to date: 6,149.8		Total 27.0	226.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
006	544H Loader	0.0	10.0
008	Dump Truck	0.0	10.0
014	JD 330 Track Hoe	0.0	20.0
017	Link Belt 2800 Quantum	2.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 191		Page 3 of 3
		DATE 09 Feb 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
022	Samsung SL-180	8.0	2.0	
023	Samsung SE50	8.0	2.0	
026	Hitachi	2.0	8.0	
034	JCB	3.5	9.5	
035	544G loader	0.0	10.0	
039	Parsons-Water Truck	0.0	5.0	
043	50 TON ROCK SAW	2.5	7.0	
Total operating hours to date: 4,427.3		Total	26.0	91.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 192	Page 1 of 2
		DATE 10 Feb 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 19 °F, Max 46 °F; No Precipitation; No Wind		

QC NARRATIVES

Activities in Progress:

L&L ASSOCIATES
 Installed 2 two in feeders
 Installed 2 4 inch
 Installed 2 ufer grounds
 □

PARSONS EVERGREENE
 Embeds, Jbolts CBS for 75, fetch panels, erect compound area, silt fence, fabric repair by office trailer

TRENCHING SERVICES INC
 Sew er main

AXELSEN CONCRETE
 Grade and tie bar in footings 75 strip tops, snap lines, tie bar and form wall for 77

AAI
 No report received

PATTERSON
 No report received

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected layouts of buildings 67,68,69,70

QUALITY CONTROL TESTING AND RESULTS
 MTI performed soil density testing - see attached

REMARKS
 Held weekly QC meeting with COE - see attached

Safety Inspection / Safety Meetings:

SAFETY INSPECTION/SAFETY MEETINGS
 All streets were washed around demo area

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

RFI&RFP STATUS UPDATE
 RFI written about size of fascia

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 8 activities were started today:

Activity No	Description
P51310	Abate Building #4311
P51660	Demo Building #4320

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 192 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 10 Feb 2005 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

P51665	Demo Building #4321
P51785	Chlordane Handling #4257
P51790	Chlordane Handling #4258
P5276004	Form & Pour Foundations
P5277003	Form & Pour Footings
P5279002	Excavation

The following 3 activities were finished today:

Activity No	Description
P51305	Abate Building #4310
P5275004	Form & Pour Foundations
P5279002	Excavation

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	12.0	96.0
L&L ASSOCIATES	ELECTRICIAN	2.0	2.0
Parsons Evergreene	LABORERS	1.0	6.5
Parsons Evergreene	CARPENTER	1.0	8.0
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0
Trenching Services	LABORERS	1.0	9.0
Trenching Services	OPERATING ENGINEER	1.0	9.0
Total hours worked to date: 6,288.3		Total 19.0	138.5

EQUIPMENT HOURS
The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
034	JCB	4.0	4.0
043	50 TON ROCK SAW	4.0	5.0
Total operating hours to date: 4,436.3		Total 8.0	9.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 193	Page 1 of 2
		DATE 11 Feb 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 53 °F; No Precipitation; No Wind		
QC NARRATIVES Activities in Progress: TRENCHING SERVICES INC Cut H2O main on road R back fill w ith coader PARSONS EVERGREENE Locate and cover storm drains w ith silt fence - relocate material in back to outside lock ups - rebar to 78 and 79 fire extinguishers to trailer - silt fence hung on w estern perimeter - gutter broom - loose panels from north w est area to compound - dust control AXELSEN CONCRETE Form w alls, place imbeds, pour w alls 77- tie bar and pour footings 75 - form footings 78 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected reinforcement and form w ork for concrete pour QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached REMARKS None today Safety Inspection / Safety Meetings: SAFETY INSPECTION/SAFETY MEETINGS Water for dust control PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE RFI about front porch			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 193		Page 2 of 2																											
		DATE 11 Feb 2005 - Friday																													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																													
LABOR HOURS The following labor hours were Reported today:																															
<table border="0"> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>16.0</td> <td>128.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Trenching Services</td> <td>LABORERS</td> <td>1.0</td> <td>6.0</td> </tr> <tr> <td>Trenching Services</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>6.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 6,444.3</td> <td>Total</td> <td>20.0</td> </tr> </table>	Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	16.0	128.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Trenching Services	LABORERS	1.0	6.0	Trenching Services	OPERATING ENGINEER	1.0	6.0	Total hours worked to date: 6,444.3		Total	20.0			
Employer	Labor Classification	Number of Employees	Hours Worked																												
AXELSEN	CARPENTER	16.0	128.0																												
Parsons Evergreene	CARPENTER	1.0	8.0																												
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																												
Trenching Services	LABORERS	1.0	6.0																												
Trenching Services	OPERATING ENGINEER	1.0	6.0																												
Total hours worked to date: 6,444.3		Total	20.0																												
EQUIPMENT HOURS The following equipment hours were Reported today:																															
<table border="0"> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> <tr> <td>034</td> <td>JCB</td> <td>4.5</td> <td>3.5</td> </tr> <tr> <td>043</td> <td>50 TON ROCK SAW</td> <td>1.5</td> <td>4.5</td> </tr> <tr> <td colspan="2">Total operating hours to date: 4,444.3</td> <td>Total</td> <td>6.0</td> </tr> </table>	Serial Number	Description	Standby Hours	Operating Hours	034	JCB	4.5	3.5	043	50 TON ROCK SAW	1.5	4.5	Total operating hours to date: 4,444.3		Total	6.0															
Serial Number	Description	Standby Hours	Operating Hours																												
034	JCB	4.5	3.5																												
043	50 TON ROCK SAW	1.5	4.5																												
Total operating hours to date: 4,444.3		Total	6.0																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																															
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 196	Page 1 of 3
		DATE 14 Feb 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 23 °F, Max 41 °F; No Precipitation; No Wind		
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ROMAN'S TRUCKING T3 - 3 loads of demo T5 - 4 loads of demo T6 - 4 loads of demo</p> <p>AAI Worked on hauling demo debris and demolished building 4324</p> <p>PATTERSON Install water laterals to units 71,72,73 and 75 West side. Install storm box for 2A on chlorinating water main and pressure test. Back fill water main and sewer laterals west loop</p> <p>AXELSEN CONCRETE CONSTRUCTION Strip walls for 77 and strip footings for 75, snap lines, tie bar, start forming walls - grade and tie bar in footings for 78, form footings for 79</p> <p>TRENCHING SERVICES INC Use loader to back fill</p> <p>PARSONS EVERGREEN Rebar to 79 and 64 - embeds - finish silt fence west end of phase 5. Check elevations behind Patterson. Clean asphalt off of grinder. Move silt and debris for survey 73,72,71</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected water piping for chlorination and pressure test</p> <p>QUALITY CONTROL TESTING AND RESULTS Pumped one truck of water (chlorinated) into pipe (210ppm) not enough time for second (end of pipe) test Soil density testing - see attached - 64,65,66 - failed / to retest , 67 - passed</p> <p>REMARKS Kent visited site to view water test Surveyors laying units 80,81</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTION/SAFETY MEETINGS Back up alarms working on observed equipment</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY Review safety analysis with pulverizer</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE Parson's staker</p> <p>RFI&RFP STATUS UPDATE No RFI</p>			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 196		Page 2 of 3																																																																				
		DATE 14 Feb 2005 - Monday																																																																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																						
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																								
ACTIVITY START/FINISH No activities were started or finished today																																																																								
QC REQUIREMENTS No QC requirements were completed today																																																																								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																								
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>13.0</td> <td>104.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>3.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>9.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>18.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>6.0</td> <td>62.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td>3.0</td> <td>28.5</td> </tr> <tr> <td>Trenching Services</td> <td>LABORERS</td> <td>1.0</td> <td>8.5</td> </tr> <tr> <td>Trenching Services</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 6,731.8</td> <td>Total</td> <td>33.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>287.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	13.0	104.0	Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	LABORERS	1.0	3.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	1.0	9.0	Patterson	PIPE LAYER	2.0	18.0	Patterson	OPERATING ENGINEER	6.0	62.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	28.5	Trenching Services	LABORERS	1.0	8.5	Trenching Services	OPERATING ENGINEER	1.0	8.5	Total hours worked to date: 6,731.8		Total	33.0				287.5												
Employer	Labor Classification	Number of Employees	Hours Worked																																																																					
AXELSEN	CARPENTER	13.0	104.0																																																																					
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0																																																																					
Parsons Evergreene	CARPENTER	1.0	8.0																																																																					
Parsons Evergreene	LABORERS	1.0	3.0																																																																					
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																																					
Patterson	LABORERS	1.0	9.0																																																																					
Patterson	PIPE LAYER	2.0	18.0																																																																					
Patterson	OPERATING ENGINEER	6.0	62.0																																																																					
Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	28.5																																																																					
Trenching Services	LABORERS	1.0	8.5																																																																					
Trenching Services	OPERATING ENGINEER	1.0	8.5																																																																					
Total hours worked to date: 6,731.8		Total	33.0																																																																					
			287.5																																																																					
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>004</td> <td>T-6</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>005</td> <td>T-3</td> <td>2.5</td> <td>8.0</td> </tr> <tr> <td>006</td> <td>544H Loader</td> <td>0.0</td> <td>9.0</td> </tr> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>4.0</td> </tr> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td>0.0</td> <td>6.0</td> </tr> <tr> <td>017</td> <td>Link Belt 2800 Quantum</td> <td>4.0</td> <td>6.0</td> </tr> <tr> <td>020</td> <td>T5</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>023</td> <td>Samsung SE50</td> <td>7.5</td> <td>2.5</td> </tr> <tr> <td>026</td> <td>Hitachi</td> <td>6.0</td> <td>4.0</td> </tr> <tr> <td>034</td> <td>JCB</td> <td>1.0</td> <td>7.0</td> </tr> <tr> <td>035</td> <td>544G loader</td> <td>0.0</td> <td>9.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td>0.0</td> <td>6.0</td> </tr> <tr> <td>040</td> <td>IR Roller</td> <td>0.0</td> <td>4.0</td> </tr> <tr> <td>043</td> <td>50 TON ROCK SAW</td> <td>5.5</td> <td>3.0</td> </tr> <tr> <td>044</td> <td>JD 225 Track Hoe</td> <td>0.0</td> <td>9.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	004	T-6	0.0	10.5	005	T-3	2.5	8.0	006	544H Loader	0.0	9.0	008	Dump Truck	0.0	4.0	013	JD Track Hoe 790	0.0	8.0	014	JD 330 Track Hoe	0.0	6.0	017	Link Belt 2800 Quantum	4.0	6.0	020	T5	0.0	10.5	023	Samsung SE50	7.5	2.5	026	Hitachi	6.0	4.0	034	JCB	1.0	7.0	035	544G loader	0.0	9.0	039	Water Truck	0.0	6.0	040	IR Roller	0.0	4.0	043	50 TON ROCK SAW	5.5	3.0	044	JD 225 Track Hoe	0.0	9.0
Serial Number	Description	Standby Hours	Operating Hours																																																																					
004	T-6	0.0	10.5																																																																					
005	T-3	2.5	8.0																																																																					
006	544H Loader	0.0	9.0																																																																					
008	Dump Truck	0.0	4.0																																																																					
013	JD Track Hoe 790	0.0	8.0																																																																					
014	JD 330 Track Hoe	0.0	6.0																																																																					
017	Link Belt 2800 Quantum	4.0	6.0																																																																					
020	T5	0.0	10.5																																																																					
023	Samsung SE50	7.5	2.5																																																																					
026	Hitachi	6.0	4.0																																																																					
034	JCB	1.0	7.0																																																																					
035	544G loader	0.0	9.0																																																																					
039	Water Truck	0.0	6.0																																																																					
040	IR Roller	0.0	4.0																																																																					
043	50 TON ROCK SAW	5.5	3.0																																																																					
044	JD 225 Track Hoe	0.0	9.0																																																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 196		Page 3 of 3
		DATE 14 Feb 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total operating hours to date: 4,550.8		Total	26.5	106.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 197	Page 1 of 3
		DATE 15 Feb 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 15 °F, Max 37 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>TRENCHING SERVICES INC Finish sewer services</p> <p>PARSONS EVERGREENE Clean front entry way - site safety meeting - relocate water pipe - lay out 80 and 84 - check Patterson's elevations - cover #64 - pictures - document 2 valves and 1 Tee not covered - Ruben calling on 4A - blankets to 64 and 65</p> <p>L&L ASSOCIATES Ufer grading unit 78 and 79 - grounding feed pipe</p> <p>AAI Hauling demo debris and demolished building 4325</p> <p>ROMAN'S TRUCKING T3 - 4 loads of demo T5 - 4 loads of demo T6 - 4 loads of demo</p> <p>AXESLEN CONCRETE CONSTRUCTION Graded and tie bar in footings for 79 - pour footings 79,78, int. 75 - form walls for 75</p> <p>HUNT ELECTRIC Work on receiving the 575 vaults for phase 5. A total of five vaults and lids received. Work on receiving 10 lifts of 4" conduit and 8 lifts of 2" conduit. Attended coordination meeting.</p> <p>PATTERSON Back fill and compact water main trenches and fill water main with 210 ppm chlorine. Back fill sewer lateral trenches west loop. Dig crawl spaces on unit 69 and 70.</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected water line - chlorine test Inspected rebar, clearances for footing pour at 78 and 79 Staked other buildings except for 74</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete inspection - see attached</p> <p>REMARKS Filled water line with chlorine - 210 ppm at entry into phase 5E, 200ppm at lateral to building 64</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETING Held site safety meeting - see attached</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI & RFP STATUS UPDATE</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 197 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 15 Feb 2005 - Tuesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
No RFI's written, received response 18,19,20,21			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	11.0	99.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN	2.0	5.5
L&L ASSOCIATES	ELECTRICIAN	2.0	2.0
Parsons Evergreene	CARPENTER	1.0	9.0
Parsons Evergreene	OPERATING ENGINEER	1.0	9.0
Patterson	LABORERS	1.0	8.0
Patterson	PIPE LAYER	2.0	18.5
Patterson	OPERATING ENGINEER	6.0	54.0
Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	31.5
Trenching Services	LABORERS	1.0	7.5
Trenching Services	OPERATING ENGINEER	1.0	7.5
Total hours worked to date: 7,003.3		Total	33.0
			271.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
004	T-6	0.0	10.5
005	T-3	0.0	10.5
006	544H Loader	0.0	9.0
008	Dump Truck	0.0	4.0
013	JD Track Hoe 790	0.0	4.0
014	JD 330 Track Hoe	0.0	9.0
017	Link Belt 2800 Quantum	6.0	4.0
020	T5	0.0	10.5
026	Hitachi	4.0	6.0
034	JCB	4.0	4.0
035	544G loader	0.0	9.0
039	Water Truck	0.0	4.0
040	IR Roller	0.0	4.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 197		Page 3 of 3	
		DATE 15 Feb 2005 - Tuesday			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004			
043	50 TON ROCK SAW	2.5	5.0		
044	JD 225 Track Hoe	0.0	8.0		
Total operating hours to date: 4,652.3		Total 16.5	101.5		
ACCIDENT REPORTING (Describe accidents) No accidents reported today					
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 198 <div style="text-align: right;">Page 1 of 3</div>
		DATE 16 Feb 2005 - Wednesday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 37 °F; No Precipitation; No Wind	

QC NARRATIVES

Activities in Progress:

AXELSEN CONCRETE CONSTRUCTION
 Strip top of footings for 78 and 79 then snap lines and tie w all bar - form w alls for 75 - set batter boards and didn't pass compaction - other pads froze last night (10 degrees) - can't form footings
☐

PARSONS EVERGREENE
 Pull covers off dumpsters - store, snap emulsion and grade lines on 77 - gather pallets blankets to cover misc pads - team meeting - cover 64,65,66,67 - tool inventory - fetch move blankets

ASBESTOS ABATEMENT INC
 Worked on hauling demo debris and demolished building 4325

ROMAN'S TRUCKING
 T3 - 4 loads of demo
 T6 - 4 loads of demo

PATTERSON
 Pressure test w ater main to 200 lbs 45 degrees bend blew out , dig out and get ready to repair. Backfill storm drain trench and w ater main trench. Dig crawl spaces on units 75,80,88.

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected stripped footing - looked good, set grade for #76

QUALITY CONTROL TESTING AND RESULTS
 MTI performed soil density testing on trenches - see attached

REMARKS
 Performed GPS survey of w ater pipe line - located valves, some fittings; mostly for alignment. Buried so elevations not correct - 45 degree fitting failed on pressure test - reconstructed and retested.

Safety Inspection / Safety Meetings:

SAFETY INSPECTIONS/SAFETY MEETING
 Stay away from pressure testing - keep trenches marked

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

RFI & RFP STATUS UPDATE
 No RFIs written or received

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 7 activities were started today:

Activity No	Description
P51835	Chlordane Handling #4267
P51840	Chlordane Handling #4268

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 198	Page 2 of 3																																																												
PROJECT D/B Replace Military Family Housing P5		DATE 16 Feb 2005 - Wednesday																																																													
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																													
<div> <div>P5266002 Excavation</div> <div>P5268002 Excavation</div> <div>P5277005 Install Sub-rough Plumbing</div> <div>P5278003 Form & Pour Footings</div> <div>P5279004 Form & Pour Foundations</div> </div> <p>The following 2 activities were finished today:</p> <table> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5266002</td> <td>Excavation</td> </tr> <tr> <td>P5268002</td> <td>Excavation</td> </tr> </tbody> </table>				Activity No	Description	P5266002	Excavation	P5268002	Excavation																																																						
Activity No	Description																																																														
P5266002	Excavation																																																														
P5268002	Excavation																																																														
QC REQUIREMENTS No QC requirements were completed today																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>12.0</td> <td>97.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>7.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td>1.0</td> <td>9.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>9.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>9.5</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>19.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>6.0</td> <td>56.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td>2.0</td> <td>21.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 7,251.3</td> <td>Total</td> <td>248.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	12.0	97.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Parsons Evergreene	LABORERS	1.0	7.5	Parsons Evergreene	CARPENTER	1.0	9.0	Parsons Evergreene	OPERATING ENGINEER	1.0	9.0	Patterson	LABORERS	1.0	9.5	Patterson	PIPE LAYER	2.0	19.0	Patterson	OPERATING ENGINEER	6.0	56.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0	Total hours worked to date: 7,251.3		Total	248.0																
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
AXELSEN	CARPENTER	12.0	97.0																																																												
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																												
Parsons Evergreene	LABORERS	1.0	7.5																																																												
Parsons Evergreene	CARPENTER	1.0	9.0																																																												
Parsons Evergreene	OPERATING ENGINEER	1.0	9.0																																																												
Patterson	LABORERS	1.0	9.5																																																												
Patterson	PIPE LAYER	2.0	19.0																																																												
Patterson	OPERATING ENGINEER	6.0	56.0																																																												
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0																																																												
Total hours worked to date: 7,251.3		Total	248.0																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>004</td> <td>T-6</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>005</td> <td>T-3</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>006</td> <td>544H Loader</td> <td>0.0</td> <td>9.0</td> </tr> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>4.0</td> </tr> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td>0.0</td> <td>9.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td>0.0</td> <td>9.0</td> </tr> <tr> <td>017</td> <td>Link Belt 2800 Quantum</td> <td>6.0</td> <td>4.0</td> </tr> <tr> <td>023</td> <td>Samsung SE50</td> <td>9.0</td> <td>1.0</td> </tr> <tr> <td>026</td> <td>Hitachi</td> <td>4.0</td> <td>6.0</td> </tr> <tr> <td>035</td> <td>544G loader</td> <td>0.0</td> <td>9.0</td> </tr> <tr> <td>039</td> <td>Parsons-Water Truck</td> <td>0.0</td> <td>4.0</td> </tr> <tr> <td>040</td> <td>IR Roller</td> <td>0.0</td> <td>4.0</td> </tr> <tr> <td>044</td> <td>JD 225 Track Hoe</td> <td>0.0</td> <td>9.0</td> </tr> <tr> <td colspan="2">Total</td> <td>19.0</td> <td>89.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	004	T-6	0.0	10.5	005	T-3	0.0	10.5	006	544H Loader	0.0	9.0	008	Dump Truck	0.0	4.0	013	JD Track Hoe 790	0.0	9.0	014	JD 330 Track Hoe	0.0	9.0	017	Link Belt 2800 Quantum	6.0	4.0	023	Samsung SE50	9.0	1.0	026	Hitachi	4.0	6.0	035	544G loader	0.0	9.0	039	Parsons-Water Truck	0.0	4.0	040	IR Roller	0.0	4.0	044	JD 225 Track Hoe	0.0	9.0	Total		19.0	89.0
Serial Number	Description	Standby Hours	Operating Hours																																																												
004	T-6	0.0	10.5																																																												
005	T-3	0.0	10.5																																																												
006	544H Loader	0.0	9.0																																																												
008	Dump Truck	0.0	4.0																																																												
013	JD Track Hoe 790	0.0	9.0																																																												
014	JD 330 Track Hoe	0.0	9.0																																																												
017	Link Belt 2800 Quantum	6.0	4.0																																																												
023	Samsung SE50	9.0	1.0																																																												
026	Hitachi	4.0	6.0																																																												
035	544G loader	0.0	9.0																																																												
039	Parsons-Water Truck	0.0	4.0																																																												
040	IR Roller	0.0	4.0																																																												
044	JD 225 Track Hoe	0.0	9.0																																																												
Total		19.0	89.0																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 198	Page 3 of 3
		DATE 16 Feb 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
Total operating hours to date: 4,741.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 199	Page 1 of 2
		DATE 17 Feb 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 17 °F, Max 39 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AXELSEN CONCRETE CONSTRUCTION Graded and placed imbeds for 79, poured walls for 75 and 79, tie bar and form walls for 78, set batter boards and form footings for 67</p> <p>ROMAN'S TRUCKING T3 - 4 loads of demo T5 - 4 loads of demo T6 - 4 loads of demo</p> <p>AAI Worked on hauling demo debris</p> <p>PARSONS EVERGREEN Fetch concrete blankets with JCB Cover Patterson's holes Rebar and other misc. to holes with JCB Water down roads and trench material Unload emulsion and place emulsion on 77</p> <p>PATTERSON Pressure test 8" water main for the East Loop. Fix two leaks and back fill water main. Back fill sewer trenches for the West Loop. Dig crawl passes for buildings 88 and 80</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms, rebar, hold downs, vents for foundation wall pours at #75 and #79</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing - two separate times - see attached. Performed concrete testing for #75 and #79 - see attached</p> <p>REMARKS Held weekly QC meeting with COE - see attached</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/ SAFETY MEETINGS Concrete placement crew had safety vents and glasses and gloves</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE Received revised RF#16</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 199 Page 2 of 2																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 17 Feb 2005 - Thursday																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																							
ACTIVITY START/FINISH No activities were started or finished today																																																																							
QC REQUIREMENTS No QC requirements were completed today																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">15.0</td> <td style="text-align: right;">127.5</td> </tr> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">18.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">3.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.5</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.5</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">17.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">50.5</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">31.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 7,544.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">34.0 293.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	15.0	127.5	Asbestos Abatement	LABORERS	2.0	20.0	Asbestos Abatement	OPERATING ENGINEER	2.0	18.5	Parsons Evergreene	CARPENTER	1.0	8.5	Parsons Evergreene	LABORERS	1.0	3.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.5	Patterson	LABORERS	1.0	8.5	Patterson	PIPE LAYER	2.0	17.0	Patterson	OPERATING ENGINEER	6.0	50.5	Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	31.5	Total hours worked to date: 7,544.8		Total	34.0 293.5																				
Employer	Labor Classification	Number of Employees	Hours Worked																																																																				
AXELSEN	CARPENTER	15.0	127.5																																																																				
Asbestos Abatement	LABORERS	2.0	20.0																																																																				
Asbestos Abatement	OPERATING ENGINEER	2.0	18.5																																																																				
Parsons Evergreene	CARPENTER	1.0	8.5																																																																				
Parsons Evergreene	LABORERS	1.0	3.0																																																																				
Parsons Evergreene	OPERATING ENGINEER	1.0	8.5																																																																				
Patterson	LABORERS	1.0	8.5																																																																				
Patterson	PIPE LAYER	2.0	17.0																																																																				
Patterson	OPERATING ENGINEER	6.0	50.5																																																																				
Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	31.5																																																																				
Total hours worked to date: 7,544.8		Total	34.0 293.5																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>004</td> <td>T-6</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.5</td> </tr> <tr> <td>005</td> <td>T-3</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.5</td> </tr> <tr> <td>006</td> <td>544H Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>008</td> <td>Dump Truck</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>017</td> <td>Link Belt 2800 Quantum</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>020</td> <td>T5</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.5</td> </tr> <tr> <td>022</td> <td>Samsung SL-180</td> <td style="text-align: right;">8.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>026</td> <td>Hitachi</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>034</td> <td>JCB</td> <td style="text-align: right;">1.5</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>035</td> <td>544G loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>040</td> <td>IR Roller</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>044</td> <td>JD 225 Track Hoe</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 4,859.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">9.5 118.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	004	T-6	0.0	10.5	005	T-3	0.0	10.5	006	544H Loader	0.0	8.0	008	Dump Truck	0.0	8.0	013	JD Track Hoe 790	0.0	6.0	014	JD 330 Track Hoe	0.0	8.0	017	Link Belt 2800 Quantum	0.0	10.0	020	T5	0.0	10.5	022	Samsung SL-180	8.0	2.0	026	Hitachi	0.0	10.0	034	JCB	1.5	7.0	035	544G loader	0.0	8.0	039	Water Truck	0.0	8.0	040	IR Roller	0.0	4.0	044	JD 225 Track Hoe	0.0	8.0	Total operating hours to date: 4,859.8		Total	9.5 118.5
Serial Number	Description	Standby Hours	Operating Hours																																																																				
004	T-6	0.0	10.5																																																																				
005	T-3	0.0	10.5																																																																				
006	544H Loader	0.0	8.0																																																																				
008	Dump Truck	0.0	8.0																																																																				
013	JD Track Hoe 790	0.0	6.0																																																																				
014	JD 330 Track Hoe	0.0	8.0																																																																				
017	Link Belt 2800 Quantum	0.0	10.0																																																																				
020	T5	0.0	10.5																																																																				
022	Samsung SL-180	8.0	2.0																																																																				
026	Hitachi	0.0	10.0																																																																				
034	JCB	1.5	7.0																																																																				
035	544G loader	0.0	8.0																																																																				
039	Water Truck	0.0	8.0																																																																				
040	IR Roller	0.0	4.0																																																																				
044	JD 225 Track Hoe	0.0	8.0																																																																				
Total operating hours to date: 4,859.8		Total	9.5 118.5																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 200	Page 1 of 2
		DATE 18 Feb 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 19 °F, Max 44 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: AXELSEN CONCRETE CONSTRUCTION Formed walls for 78 and footings for 67 PATTERSON No narrative written PARSONS EVERGREENE Lay out - unload reinforcing steel - cover holes General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected form work, rebar at 67 QUALITY CONTROL TESTING AND RESULTS Pressure test water main from phase 4 tie in to fire hydrant at intersection of road A/B - 200 psi at 9:20 am , 195 psi at 11:25 am; within allowable loss for 1850 LF pipe. Also note that value was bumped a lost 2psi REMARKS No specific conversations Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS Watered all areas for phase 5 East for dust control PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI & RFP STATUS UPDATE No RFIs			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 200 Page 2 of 2																																					
PROJECT D/B Replace Military Family Housing P5		DATE 18 Feb 2005 - Friday																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">14.0</td> <td style="text-align: right;">91.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.5</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">3.5</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">23.5</td> </tr> <tr> <td colspan="2"></td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">25.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 7,686.3</td> <td></td> <td style="text-align: right;">141.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	91.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.5	Patterson	LABORERS	1.0	3.5	Patterson	PIPE LAYER	2.0	7.0	Patterson	OPERATING ENGINEER	6.0	23.5			Total	25.0	Total hours worked to date: 7,686.3			141.5
Employer	Labor Classification	Number of Employees	Hours Worked																																				
AXELSEN	CARPENTER	14.0	91.0																																				
Parsons Evergreene	CARPENTER	1.0	8.0																																				
Parsons Evergreene	OPERATING ENGINEER	1.0	8.5																																				
Patterson	LABORERS	1.0	3.5																																				
Patterson	PIPE LAYER	2.0	7.0																																				
Patterson	OPERATING ENGINEER	6.0	23.5																																				
		Total	25.0																																				
Total hours worked to date: 7,686.3			141.5																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>034</td> <td>JCB</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.5</td> </tr> <tr> <td colspan="2"></td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">1.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 4,867.3</td> <td></td> <td style="text-align: right;">7.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	034	JCB	1.0	7.5			Total	1.0	Total operating hours to date: 4,867.3			7.5																				
Serial Number	Description	Standby Hours	Operating Hours																																				
034	JCB	1.0	7.5																																				
		Total	1.0																																				
Total operating hours to date: 4,867.3			7.5																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 203	Page 1 of 2
		DATE 21 Feb 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 50 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ROMAN'S TRUCKING INC T5, ED9- 4 loads of demo debris - 10.5 hours T6, ED3 - 3 loads of demo debris - 7.5 hours T3, WF1 - one load of demo debris - 3 hours</p> <p>PARSONS EVERGREEN Layout - fetch rebar with JCB - shut grade lines - concrete blankets (2 hours) - Patterson was on our water truck all day.</p> <p>AXELSEN CONCRETE Grade and tie bar in footing 67 and pour grade and imbeds in walls 78 and pour - form footings for 65</p> <p>AAI Demo 4326 - loading demo debris and clean up</p> <p>PATTERSON Pressure test and water main and chlorinate again because of blow out. COE did not see pressure test. Dug crawl passes units 71,86,87 - dug up man hole 51</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected wall 78 for concrete pour - very good Inspected footing for 67 for concrete pour - grade slightly high, needs ufer ground and entry conduit - on way to install - completed before placement</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performing soil density testing on #66 and for concrete pour at 67 and 78. Performed soil density on 68 and 69 also passed.</p> <p>REMARKS Chlorinated water introduced into east loop. 300ppm must force out the furthest fire hydrant. Finally made in on 3rd tanker full. Started 24 hour chlorine test at 2:50pm.</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS Wear safety glasses while testing chlorine concentration</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI & RFP STATUS UPDATE No RFIs written today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 203 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Feb 2005 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	14.0	130.5
AXELSEN	LABORERS	1.0	9.5
Asbestos Abatement	LABORERS	1.0	10.0
Asbestos Abatement	OPERATING ENGINEER	1.0	10.0
Parsons Evergreene	CARPENTER	1.0	8.0
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0
Patterson	LABORERS	1.0	10.0
Patterson	PIPE LAYER	2.0	20.5
Patterson	OPERATING ENGINEER	6.0	59.0
Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	21.0
Total		31.0	286.5

Total hours worked to date: 7,972.8

EQUIPMENT HOURS
The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
004	T-6	0.0	7.5
005	T-3	0.0	3.0
006	544H Loader	0.0	10.0
008	Dump Truck	0.0	2.0
013	JD Track Hoe 790	0.0	8.0
014	JD 330 Track Hoe	0.0	7.0
017	Link Belt 2800 Quantum	0.0	10.0
020	T5	0.0	10.5
034	JCB	1.0	7.0
035	544G loader	0.0	10.0
039	Water Truck	0.0	2.0
040	IR Roller	0.0	4.0
044	JD 225 Track Hoe	0.0	10.0
Total		1.0	91.0

Total operating hours to date: 4,958.3

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 204	Page 1 of 2
		DATE 22 Feb 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 50 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AXELSEN CONCRETE Strip walls 75 and strip top from 67, snap lines, tie bar, form walls - tie bar in footing 65 - form footings for 66</p> <p>PARSONS EVERGREENE Snap grade, emulsion lines for 75,79, gather up blankets, place emulsion, attended sub coordination meeting, gather up loose rebar and embeds equipment placement</p> <p>ROMAN'S TRUCKING T5 ED9 - 2 loads of demo debris - took 5.5 hours</p> <p>AAI Loading demo debris and clean up</p> <p>PATTERSON Install sewer main from man hole to man hole. 60' of pipe back fill road way. Dug crawl passes and compact. Test water main plugs blow off on lateral. Test again and passed.</p> <p>UMC No report received</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected concrete where form work has been removed - looks good - small holes are being filled</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing - see attached</p> <p>REMARKS Trying to hydrotest the entire loop of the east loop, lost a lateral line valve ; test restarted. Probably will not get a water sample to lab today. Restarted hydrotest at 3:10pm, will look again at 5:10pm Hydrotest passed - lost 2 psi for 1850 +/- ft of pipe. Chlorination residual at 220ppm. Held subcontractor coordination meeting</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS No dust control at demo area. Using water hose from hydrant</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI & RFP STATUS UPDATE No RFI written today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 204 Page 2 of 2																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 22 Feb 2005 - Tuesday																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																							
ACTIVITY START/FINISH No activities were started or finished today																																																							
QC REQUIREMENTS No QC requirements were completed today																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">17.0</td> <td style="text-align: right;">140.5</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">40.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">5.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 8,231.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">30.0 259.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	17.0	140.5	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	LABORERS	1.0	7.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	1.0	10.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	4.0	40.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	1.0	5.5	Total hours worked to date: 8,231.8		Total	30.0 259.0								
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
AXELSEN	CARPENTER	17.0	140.5																																																				
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																				
Parsons Evergreene	CARPENTER	1.0	8.0																																																				
Parsons Evergreene	LABORERS	1.0	7.0																																																				
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																				
Patterson	LABORERS	1.0	10.0																																																				
Patterson	PIPE LAYER	2.0	20.0																																																				
Patterson	OPERATING ENGINEER	4.0	40.0																																																				
Roman's Trucking	TRUCK DRIVER, GROUP 1	1.0	5.5																																																				
Total hours worked to date: 8,231.8		Total	30.0 259.0																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>008</td> <td>Dump Truck</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.5</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>017</td> <td>Link Belt 2800 Quantum</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>020</td> <td>T5</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">5.5</td> </tr> <tr> <td>023</td> <td>Samsung SE50</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>034</td> <td>JCB</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>035</td> <td>544G loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>040</td> <td>IR Roller</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>044</td> <td>JD 225 Track Hoe</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 5,032.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">10.0 74.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	4.0	013	JD Track Hoe 790	0.0	8.5	014	JD 330 Track Hoe	0.0	10.0	017	Link Belt 2800 Quantum	4.0	6.0	020	T5	0.0	5.5	023	Samsung SE50	4.0	6.0	034	JCB	2.0	6.0	035	544G loader	0.0	10.0	039	Water Truck	0.0	4.0	040	IR Roller	0.0	4.0	044	JD 225 Track Hoe	0.0	10.0	Total operating hours to date: 5,032.3		Total	10.0 74.0
Serial Number	Description	Standby Hours	Operating Hours																																																				
008	Dump Truck	0.0	4.0																																																				
013	JD Track Hoe 790	0.0	8.5																																																				
014	JD 330 Track Hoe	0.0	10.0																																																				
017	Link Belt 2800 Quantum	4.0	6.0																																																				
020	T5	0.0	5.5																																																				
023	Samsung SE50	4.0	6.0																																																				
034	JCB	2.0	6.0																																																				
035	544G loader	0.0	10.0																																																				
039	Water Truck	0.0	4.0																																																				
040	IR Roller	0.0	4.0																																																				
044	JD 225 Track Hoe	0.0	10.0																																																				
Total operating hours to date: 5,032.3		Total	10.0 74.0																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 205	Page 1 of 3
		DATE 23 Feb 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 51 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PATTERSON Install 12" storm drain from curb box to curb box and from man hole to curb box. Dug crawl passes, flush water main, compact trench's passes at 95%</p> <p>PARSONS EVERGREENE Fetch embeds - snap grade lines - emulsion lines - place emulsion - check elevations - fetch generator - misc. site labor</p> <p>AAI Demo 4320, 4319 and clean up</p> <p>AXELSEN CONCRETE Strip walls and clean up 78 - form walls, grade imbeds, ect and pour 67 - tie bar and pour footings for 66 - pour footings for 65 - strip footings for 67 - form footings for 76</p> <p>L&L ASSOCIATES Install 2" feeder conduits, ufer ground ¾ PVC #6 ground</p> <p>UTAH MECHANICAL CONTRACTORS No report received</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected wall forms, rebar for concrete placement at 67 Inspected footings for building 66 and 65</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing for 65,66,67 - see attached MTI performed soil density testing - see attached</p> <p>REMARKS Performed residual chlorine test; was low but had been more than 24 hours. Agreed to flush and take bacteria sample to lab this pm. Agreed to use wood frame foundation vents that will be painted to match concrete foundation. Base fire dept. stopped by for site inspection; reviewed and approved hazardous materials storage. Gas drum storage was specifically discussed.</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/ SAFETY MEETINGS Made sure all electrical cords are marked and shade as needed</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE No RFIs written today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 205 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 23 Feb 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

ACTIVITY START/FINISH

The following 10 activities were started today:

Activity No	Description
P51895	Chlordane Handling #4306
P51900	Chlordane Handling #4307
P5265003	Form & Pour Footings
P5280002	Excavation
P5281001	Survey & Building Layout
P5281049	Duplex #81 Total Durration
P5282001	Survey & Building Layout
P5282049	Duplex #82 Total Durration
P5283001	Survey & Building Layout
P5283049	Duplex #83 Total Durration

The following 8 activities were finished today:

Activity No	Description
P5266003	Form & Pour Footings
P5267004	Form & Pour Foundations
P5267005	Install Sub-rough Plumbing
P5268003	Form & Pour Footings
P5280002	Excavation
P5281001	Survey & Building Layout
P5282001	Survey & Building Layout
P5283001	Survey & Building Layout

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	18.0	147.0
AXELSEN	LABORERS	2.0	13.0
Asbestos Abatement	LABORERS	1.0	8.0
Asbestos Abatement	OPERATING ENGINEER	2.0	12.0
L&L ASSOCIATES	ELECTRICIAN	1.0	2.0
Parsons Evergreene	LABORERS	1.0	7.5
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0
Patterson	LABORERS	1.0	10.0
Patterson	PIPE LAYER	2.0	19.0
Patterson	OPERATING ENGINEER	6.0	58.5
Total hours worked to date: 8,516.8		Total 35.0	285.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 205		Page 3 of 3
		DATE 23 Feb 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
004	T-6	0.0	10.0	
006	544H Loader	0.0	10.0	
008	Dump Truck	0.0	10.0	
013	JD Track Hoe 790	0.0	8.0	
014	JD 330 Track Hoe	0.0	8.5	
017	Link Belt 2800 Quantum	0.0	10.0	
023	Samsung SE50	0.0	2.0	
034	JCB	0.0	8.0	
035	544G loader	0.0	10.0	
039	Water Truck	0.0	6.0	
044	JD 225 Track Hoe	0.0	10.0	
Total operating hours to date: 5,124.8		Total	0.0	92.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 206	Page 1 of 3
		DATE 24 Feb 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 51 °F; No Precipitation; No Wind		

QC NARRATIVES

Activities in Progress:

PATTERSON
 Dug crawl passes and back fill crawl passes. Back fill trenches
☐

PARSONS EVERGREENE
 Move rebar to 76 and 72 - gather for mobilization - snap grade and emulsion lines for 78 - place emulsion - stain vents - relocate facilities - roll blankets - dust control - equipment maintenance

AXELSEN CONCRETE
 Strip tops from footings 65 and 66, snap lines, tie bar, form walls for 65, grade and tie bar footings for 76, strip footings for 65 and 66

UTAH MECHANICAL CONTRACTORS
 No report received

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected form work and rebar in 76, 66, 65

QUALITY CONTROL TESTING AND RESULTS
 MTI performed soil density testing - see attached

REMARKS
 Received "absence" of coliform count for first water sample - see attached
 Take second water sample to laboratory
 Held weekly QC meeting with COE - see attached

Safety Inspection / Safety Meetings:

SAFETY INSPECTIONS/SAFETY MEETINGS
 Flagging on all open, deep trenches

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

RFI&RFP STATUS UPDATE
 No RFIs written today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 19 activities were started today:

Activity No	Description
P51345	Abate Building #4321
P51365	Abate Building #4325
P51905	Chlordane Handling #4308
P51910	Chlordane Handling #4309
P5264002	Excavation

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 206	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 24 Feb 2005 - Thursday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5265005	Install Sub-rough Plumbing		
P5266004	Form & Pour Foundations		
P5266005	Install Sub-rough Plumbing		
P5268004	Form & Pour Foundations		
P5268005	Install Sub-rough Plumbing		
P5281002	Excavation		
P5282002	Excavation		
P5283002	Excavation		
P5284001	Survey & Building Layout		
P5284051	Duplex #84 Total Durruration		
P5285001	Survey & Building Layout		
P5285051	Duplex #85 Total Durruration		
P5286001	Survey & Building Layout		
P5286049	Duplex #86 Total Durruration		
The following 10 activities were finished today:			
Activity No	Description		
P51340	Abate Building #4320		
P51360	Abate Building #4324		
P5264002	Excavation		
P5265003	Form & Pour Footings		
P5281002	Excavation		
P5282002	Excavation		
P5283002	Excavation		
P5284001	Survey & Building Layout		
P5285001	Survey & Building Layout		
P5286001	Survey & Building Layout		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	16.0	128.0
Parsons Evergreene	CARPENTER	1.0	8.0
Parsons Evergreene	LABORERS	1.0	4.0
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0
Patterson	LABORERS	1.0	10.0
Patterson	PIPE LAYER	1.0	10.0
Patterson	OPERATING ENGINEER	4.0	38.5
Total hours worked to date: 8,723.3		Total	206.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 206		Page 3 of 3
		DATE 24 Feb 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
006	544H Loader	0.0	10.0	
008	Dump Truck	0.0	10.0	
013	JD Track Hoe 790	0.0	10.0	
014	JD 330 Track Hoe	0.0	9.0	
034	JCB	1.0	7.0	
035	544G loader	0.0	10.0	
039	Water Truck	0.0	10.0	
040	IR Roller	0.0	4.0	
044	JD 225 Track Hoe	0.0	10.0	
Total operating hours to date: 5,204.8		Total	1.0	80.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 207	Page 1 of 3						
		DATE 25 Feb 2005 - Friday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 53 °F; No Precipitation; 13 MPH Wind							
QC NARRATIVES									
<p>Activities in Progress:</p> <p>RESISERV Prepped #75 interior footings</p> <p>PARSONS EVERGREENE Fixed compound fence - took rebar to holes - snap grade and emulsion lines - check hole elevations - dust control</p> <p>AXELSEN CONCRETE 76 - pour footings and w walls 65 - tie bar 66 - form w walls 64 - form footings</p> <p>PATTERSON Clean up and back fill trenches</p> <p>L&L ASSOCIATES Place 2" 3/4 conduit ufer grds</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected footing for 76; w all for 65 Inspected damproofing at 78 and 79</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached</p> <p>REMARKS Review ed location of restroom near Dugan field w ith Base and COE for interface w ith storm drain.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Trenches are all flagged</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None held today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE No RFI's w ritten today</p>									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH The following 18 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P51915</td> <td>Chlordane Handling #4310</td> </tr> <tr> <td>P51920</td> <td>Chlordane Handling #4311</td> </tr> </tbody> </table>				Activity No	Description	P51915	Chlordane Handling #4310	P51920	Chlordane Handling #4311
Activity No	Description								
P51915	Chlordane Handling #4310								
P51920	Chlordane Handling #4311								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 207	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 25 Feb 2005 - Friday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5265004	Form & Pour Foundations		
P5271001	Survey & Building Layout		
P5271051	Duplex #71 Total Durration		
P5272001	Survey & Building Layout		
P5272049	Duplex #72 Total Durration		
P5273001	Survey & Building Layout		
P5273051	Duplex #73 Total Durration		
P5274001	Survey & Building Layout		
P5274051	Duplex #74 Total Durration		
P5284002	Excavation		
P5285002	Excavation		
P5286002	Excavation		
P5287001	Survey & Building Layout		
P5287049	Duplex #87 Total Durration		
P5288001	Survey & Building Layout		
P5288051	Duplex #88 Total Durration		
The following 13 activities were finished today:			
Activity No	Description		
P5265005	Install Sub-rough Plumbing		
P5266004	Form & Pour Foundations		
P5268004	Form & Pour Foundations		
P5268005	Install Sub-rough Plumbing		
P5271001	Survey & Building Layout		
P5272001	Survey & Building Layout		
P5273001	Survey & Building Layout		
P5274001	Survey & Building Layout		
P5284002	Excavation		
P5285002	Excavation		
P5286002	Excavation		
P5287001	Survey & Building Layout		
P5288001	Survey & Building Layout		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	16.0	120.0
L&L ASSOCIATES	ELECTRICIAN	2.0	4.0
Parsons Evergreene	CARPENTER	1.0	8.0
Parsons Evergreene	LABORERS	1.0	8.0
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0
Patterson	PIPE LAYER	1.0	6.0
Patterson	OPERATING ENGINEER	1.0	6.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 207		Page 3 of 3
		DATE 25 Feb 2005 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 8,883.3		Total	23.0	160.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
013	JD Track Hoe 790	0.0	6.0	
034	JCB	1.0	7.0	
Total operating hours to date: 5,217.8		Total	1.0	13.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 210 <div style="text-align: right;">Page 1 of 3</div>
		DATE 28 Feb 2005 - Monday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 45 °F; No Precipitation; 15 MPH Wind	

QC NARRATIVES

Activities in Progress:

AAI
Demo asbestos sheds, loaded trucks, and cleaned up

AXELSEN CONCRETE
Stake and grade footings for 64 and tie bar - strip footings for 76, snap lines, tie bar, and form walls - form footings 68

UTAH MECHANICAL CONTRACTORS
Building 64,67,68 - dig and stub out sewer and water mains 79 - Hook up water main also 75 and 77

ROMAN'S TRUCKING
T5 - 2 loads of asbestos

PATTERSON
Install storm drain and test sewer main. Back fill crawl spaces and work on water tie in. Also worked on JD 790 Track Hoe.

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
Inspected rebar at 76 and 64

QUALITY CONTROL TESTING AND RESULTS
Vaccum testing of sanitary sewer man holes - 2 failed and were grouted - retest on Tuesday. 3 lengths of pipe between man holes failed - will be excavated and repaired.

REMARKS
Review gas line and anode locations with Wes Wainwright of Base CE
Received confirmation of "good" water sample test

Safety Inspection / Safety Meetings:

SAFETY INSPECTIONS/SAFETY MEETINGS
Do not ride in back of pickup truck - No seat belt, no rider!!

PREPARATORY AND/OR INITIALS HELD TODAY
None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 18 activities were started today:

Activity No	Description
P51935	Chlordane Handling #4314
P51940	Chlordane Handling #4315
P51945	Chlordane Handling #4316
P51950	Chlordane Handling #4317
P51955	Chlordane Handling #4318
P51960	Chlordane Handling #4319

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 210 Page 2 of 3																																													
		DATE 28 Feb 2005 - Monday																																													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																													
<div style="display: flex; justify-content: space-between;"> <div style="width: 45%;"> <p>P51965 Chlordane Handling #4320</p> <p>P51970 Chlordane Handling #4321</p> <p>P51975 Chlordane Handling #4322</p> <p>P51980 Chlordane Handling #4323</p> <p>P51985 Chlordane Handling #4324</p> <p>P51990 Chlordane Handling #4325</p> <p>P51995 Chlordane Handling #4326</p> <p>P52000 Chlordane Handling #4327</p> <p>P5264003 Form & Pour Footings</p> <p>P5272002 Excavation</p> <p>P5273002 Excavation</p> <p>P5274002 Excavation</p> </div> <div style="width: 50%;"> <p>The following 8 activities were finished today:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P511010</td><td>Install Main Sewer Line & Man</td></tr> <tr><td>P511015</td><td>Install Main Water Line & Hydr</td></tr> <tr><td>P51350</td><td>Abate Building #4322</td></tr> <tr><td>P51370</td><td>Abate Building #4326</td></tr> <tr><td>P5265004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5272002</td><td>Excavation</td></tr> <tr><td>P5273002</td><td>Excavation</td></tr> <tr><td>P5274002</td><td>Excavation</td></tr> </tbody> </table> </div> </div>				Activity No	Description	P511010	Install Main Sewer Line & Man	P511015	Install Main Water Line & Hydr	P51350	Abate Building #4322	P51370	Abate Building #4326	P5265004	Form & Pour Foundations	P5272002	Excavation	P5273002	Excavation	P5274002	Excavation																										
Activity No	Description																																														
P511010	Install Main Sewer Line & Man																																														
P511015	Install Main Water Line & Hydr																																														
P51350	Abate Building #4322																																														
P51370	Abate Building #4326																																														
P5265004	Form & Pour Foundations																																														
P5272002	Excavation																																														
P5273002	Excavation																																														
P5274002	Excavation																																														
QC REQUIREMENTS No QC requirements were completed today																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">15.0</td><td style="text-align: right;">120.0</td></tr> <tr><td>Asbestos Abatement</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Roman's Trucking</td><td>TRUCK DRIVER, GROUP 1</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER APPRENTICE</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr> <td>Total hours worked to date: 9,165.8</td> <td></td> <td style="text-align: right;">Total 30.0</td> <td style="text-align: right;">282.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	15.0	120.0	Asbestos Abatement	LABORERS	2.0	20.0	Asbestos Abatement	OPERATING ENGINEER	1.0	10.0	Patterson	LABORERS	1.0	10.0	Patterson	PIPE LAYER	2.0	30.0	Patterson	OPERATING ENGINEER	6.0	60.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	1.0	10.5	Utah Mechanical Cont	PLUMBER	1.0	11.0	Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	11.0	Total hours worked to date: 9,165.8		Total 30.0	282.5
Employer	Labor Classification	Number of Employees	Hours Worked																																												
AXELSEN	CARPENTER	15.0	120.0																																												
Asbestos Abatement	LABORERS	2.0	20.0																																												
Asbestos Abatement	OPERATING ENGINEER	1.0	10.0																																												
Patterson	LABORERS	1.0	10.0																																												
Patterson	PIPE LAYER	2.0	30.0																																												
Patterson	OPERATING ENGINEER	6.0	60.0																																												
Roman's Trucking	TRUCK DRIVER, GROUP 1	1.0	10.5																																												
Utah Mechanical Cont	PLUMBER	1.0	11.0																																												
Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	11.0																																												
Total hours worked to date: 9,165.8		Total 30.0	282.5																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>006</td> <td>544H Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	006	544H Loader	0.0	10.0																																				
Serial Number	Description	Standby Hours	Operating Hours																																												
006	544H Loader	0.0	10.0																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 210		Page 3 of 3
		DATE 28 Feb 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
008	Dump Truck	0.0	4.0	
013	JD Track Hoe 790	0.0	16.0	
014	JD 330 Track Hoe	0.0	10.0	
017	Link Belt 2800 Quantum	3.0	7.0	
020	T5	0.0	10.5	
022	Samsung SL-180	0.0	4.0	
035	544G loader	0.0	10.0	
039	Water Truck	0.0	4.0	
044	JD 225 Track Hoe	0.0	10.0	
045	Backhoe	0.0	4.0	
Total operating hours to date: 5,307.3		Total	3.0	89.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
<div style="height: 400px; border: 1px solid black;"></div>				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 211	Page 1 of 2
		DATE 01 Mar 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 55 °F; No Precipitation; 12 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AXELSEN CONCRETE Set green plate in 76 and pour form footings for 68, grade, tie bar and pour - pour footing 64 - form wall 66 - start footing 69</p> <p>AAI Worked on loading demo debris and asbestos sheds Cleaned up asbestos slabs</p> <p>UTAH MECHANICAL CONTRACTORS Building 76 - extended and hooked up water main Building 68 - finish running sewer and back fill so footings could be poured</p> <p>ROMAN'S TRUCKING T3 - 4 loads of demo T5 - one load of asbestos</p> <p>PATTERSON Install storm drain one length and curb box, install 8" sewer main west loop from man hole 52 to 53, install man hole 52 and 53. Back fill crawl spaces and located sewer leaks</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected rebar and form work for concrete pour at 76,64,68 Inspected concrete placement</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing for above pours - see attached</p> <p>REMARKS Concrete man holes (sanitary sewer) were tested and piping - see attached</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Held site safety meeting</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE No RFI written</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 211 Page 2 of 2																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 01 Mar 2005 - Tuesday																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																							
QC REQUIREMENTS No QC requirements were completed today																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">15.0</td><td style="text-align: right;">135.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Asbestos Abatement</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">22.5</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Roman's Trucking</td><td>TRUCK DRIVER, GROUP 1</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER APPRENTICE</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.5</td></tr> <tr> <td colspan="2">Total hours worked to date: 9,461.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">35.0 295.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	15.0	135.0	AXELSEN	LABORERS	1.0	9.0	Asbestos Abatement	LABORERS	1.0	10.0	Asbestos Abatement	OPERATING ENGINEER	3.0	22.5	Parsons Evergreene	CARPENTER	1.0	2.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	2.0	10.0	Patterson	LABORERS	1.0	10.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	4.0	40.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0	Utah Mechanical Cont	PLUMBER	1.0	3.5	Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	4.5	Total hours worked to date: 9,461.3		Total	35.0 295.5								
Employer	Labor Classification	Number of Employees	Hours Worked																																																																				
AXELSEN	CARPENTER	15.0	135.0																																																																				
AXELSEN	LABORERS	1.0	9.0																																																																				
Asbestos Abatement	LABORERS	1.0	10.0																																																																				
Asbestos Abatement	OPERATING ENGINEER	3.0	22.5																																																																				
Parsons Evergreene	CARPENTER	1.0	2.0																																																																				
Parsons Evergreene	LABORERS	1.0	8.0																																																																				
Parsons Evergreene	OPERATING ENGINEER	2.0	10.0																																																																				
Patterson	LABORERS	1.0	10.0																																																																				
Patterson	PIPE LAYER	2.0	20.0																																																																				
Patterson	OPERATING ENGINEER	4.0	40.0																																																																				
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0																																																																				
Utah Mechanical Cont	PLUMBER	1.0	3.5																																																																				
Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	4.5																																																																				
Total hours worked to date: 9,461.3		Total	35.0 295.5																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>005</td><td>T-3</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>011</td><td>Bob Cat</td><td style="text-align: right;">8.5</td><td style="text-align: right;">1.5</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td style="text-align: right;">7.5</td><td style="text-align: right;">2.5</td></tr> <tr><td>017</td><td>Link Belt 2800 Quantum</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>020</td><td>T5</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td style="text-align: right;">4.5</td><td style="text-align: right;">5.5</td></tr> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>035</td><td>544G loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">6.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>040</td><td>IR Roller</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>044</td><td>JD 225 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>045</td><td>Backhoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 5,409.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">28.5 102.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	005	T-3	0.0	10.5	008	Dump Truck	0.0	2.0	011	Bob Cat	8.5	1.5	013	JD Track Hoe 790	0.0	10.0	014	JD 330 Track Hoe	0.0	10.0	016	Samsung SE 280	7.5	2.5	017	Link Belt 2800 Quantum	0.0	10.0	020	T5	2.0	8.5	022	Samsung SL-180	4.5	5.5	034	JCB	0.0	8.0	035	544G loader	0.0	10.0	039	Water Truck	6.0	5.0	040	IR Roller	0.0	7.0	044	JD 225 Track Hoe	0.0	10.0	045	Backhoe	0.0	2.0	Total operating hours to date: 5,409.8		Total	28.5 102.5
Serial Number	Description	Standby Hours	Operating Hours																																																																				
005	T-3	0.0	10.5																																																																				
008	Dump Truck	0.0	2.0																																																																				
011	Bob Cat	8.5	1.5																																																																				
013	JD Track Hoe 790	0.0	10.0																																																																				
014	JD 330 Track Hoe	0.0	10.0																																																																				
016	Samsung SE 280	7.5	2.5																																																																				
017	Link Belt 2800 Quantum	0.0	10.0																																																																				
020	T5	2.0	8.5																																																																				
022	Samsung SL-180	4.5	5.5																																																																				
034	JCB	0.0	8.0																																																																				
035	544G loader	0.0	10.0																																																																				
039	Water Truck	6.0	5.0																																																																				
040	IR Roller	0.0	7.0																																																																				
044	JD 225 Track Hoe	0.0	10.0																																																																				
045	Backhoe	0.0	2.0																																																																				
Total operating hours to date: 5,409.8		Total	28.5 102.5																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 212	Page 1 of 3
		DATE 02 Mar 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 53 °F; No Precipitation; 14 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PARSONS EVERGREENE Blow out filters- rebar on 68 - emulsion - snap grade lines - dust control - office work - site safety meeting - recess T bolts</p> <p>AXELSEN CONCRETE Strip top from footings 64,68, snap lines, tie bar, start forming walls 64 - form footings 69, grade and tie bar - start stripping walls 76 and footings 64 and 68</p> <p>UTAH MECHANICAL CONTRACTORS Lot 75 hook up sewers A&B - also lots 76,77,78,79,64 hook up water main on lot 65 and dig sewer.</p> <p>ROMAN'S TRUCKING T3 - 4 loads of demo T5 - 4 loads of demo T6 - 4 loads of demo T8 - 4 loads of demo</p> <p>AAI Loading demo debris - asbestos sheds 2.5" cleaning asbestos slabs</p> <p>PATTERSON Install sewer west loop from man hole #53 to man hole #63 and head toward man hole #54. Install man hole #62 and #65. Locate and fix leaks on sewer main East Loop. Back fill crawl spaces.</p> <p>PARSONS EVERGREENE Equipment maintenance - gather foundation vents - place emulsion - kerf out foundation to receive vents - check elevations - get rebar - attended group meeting - strip 1"x 4" - safety panel set up - storm drain kickers.</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected finished foundations at 75,76,64,66,68,77,78 Inspected backfill areas - large rocks must be removed</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed no soil density</p> <p>REMARKS Inspected several buildings foundations with structural engineer - no significant items Do not need post bracket in 2 locations in Charles unit. Do not need STHDRJ8 in Lloyd Held weekly QC meeting - see attached</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Revise entry into site for emergency vehical</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY Held prep meeting with Termite Control - Resiserv - see attached</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE Resiserv</p> <p>RFI&RFP STATUS UPDATE No RFI written</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 212		Page 2 of 3																																																																
		DATE 02 Mar 2005 - Wednesday																																																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																		
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																				
ACTIVITY START/FINISH No activities were started or finished today																																																																				
QC REQUIREMENTS No QC requirements were completed today																																																																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>20.0</td> <td>156.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>19.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>6.0</td> <td>60.0</td> </tr> <tr> <td>Roman's Trucking</td> <td>TRUCK DRIVER, GROUP 1</td> <td>4.0</td> <td>42.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>1.0</td> <td>7.5</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER APPRENTICE</td> <td>1.0</td> <td>7.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 9,845.3</td> <td>Total</td> <td>44.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>384.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	20.0	156.0	AXELSEN	LABORERS	1.0	8.0	Asbestos Abatement	LABORERS	3.0	30.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	1.0	10.0	Patterson	PIPE LAYER	2.0	19.0	Patterson	OPERATING ENGINEER	6.0	60.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	4.0	42.0	Utah Mechanical Cont	PLUMBER	1.0	7.5	Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	7.5	Total hours worked to date: 9,845.3		Total	44.0				384.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																	
AXELSEN	CARPENTER	20.0	156.0																																																																	
AXELSEN	LABORERS	1.0	8.0																																																																	
Asbestos Abatement	LABORERS	3.0	30.0																																																																	
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																																	
Parsons Evergreene	CARPENTER	1.0	8.0																																																																	
Parsons Evergreene	LABORERS	1.0	8.0																																																																	
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																																	
Patterson	LABORERS	1.0	10.0																																																																	
Patterson	PIPE LAYER	2.0	19.0																																																																	
Patterson	OPERATING ENGINEER	6.0	60.0																																																																	
Roman's Trucking	TRUCK DRIVER, GROUP 1	4.0	42.0																																																																	
Utah Mechanical Cont	PLUMBER	1.0	7.5																																																																	
Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	7.5																																																																	
Total hours worked to date: 9,845.3		Total	44.0																																																																	
			384.0																																																																	
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>004</td> <td>T-6</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>005</td> <td>T-3</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>4.0</td> </tr> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td>0.0</td> <td>16.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>016</td> <td>Samsung SE 280</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>017</td> <td>Link Belt 2800 Quantum</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>020</td> <td>T5</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>034</td> <td>JCB</td> <td>1.0</td> <td>7.0</td> </tr> <tr> <td>035</td> <td>544G loader</td> <td>0.0</td> <td>18.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td>0.0</td> <td>16.0</td> </tr> <tr> <td>044</td> <td>JD 225 Track Hoe</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>046</td> <td>T9</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td colspan="2">Total operating hours to date: 5,552.8</td> <td>Total</td> <td>1.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>143.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	004	T-6	0.0	10.5	005	T-3	0.0	10.5	008	Dump Truck	0.0	4.0	013	JD Track Hoe 790	0.0	16.0	014	JD 330 Track Hoe	0.0	10.0	016	Samsung SE 280	0.0	10.0	017	Link Belt 2800 Quantum	0.0	10.0	020	T5	0.0	10.5	034	JCB	1.0	7.0	035	544G loader	0.0	18.0	039	Water Truck	0.0	16.0	044	JD 225 Track Hoe	0.0	10.0	046	T9	0.0	10.5	Total operating hours to date: 5,552.8		Total	1.0				143.0
Serial Number	Description	Standby Hours	Operating Hours																																																																	
004	T-6	0.0	10.5																																																																	
005	T-3	0.0	10.5																																																																	
008	Dump Truck	0.0	4.0																																																																	
013	JD Track Hoe 790	0.0	16.0																																																																	
014	JD 330 Track Hoe	0.0	10.0																																																																	
016	Samsung SE 280	0.0	10.0																																																																	
017	Link Belt 2800 Quantum	0.0	10.0																																																																	
020	T5	0.0	10.5																																																																	
034	JCB	1.0	7.0																																																																	
035	544G loader	0.0	18.0																																																																	
039	Water Truck	0.0	16.0																																																																	
044	JD 225 Track Hoe	0.0	10.0																																																																	
046	T9	0.0	10.5																																																																	
Total operating hours to date: 5,552.8		Total	1.0																																																																	
			143.0																																																																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 212 Page 3 of 3	
		DATE 02 Mar 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 213	Page 1 of 3
		DATE 03 Mar 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 55 °F; No Precipitation; 8 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>RESISERV Prepped and treated #75,77 - garages, porches, footings</p> <p>PARSONS EVERGREENE Stain vents - set in 77 foundation - shoot elevations - snap grade lines - place emulsion - roll up concrete blankets - gather rebar</p> <p>AAI Worked on loading demo debris and cleaning up demo debris, and digging sewer lines</p> <p>ROMAN'S TRUCKING T3 - 4 loads of demo T6 - 4 loads of demo T5 - 1 load of demo and 4 loads of steel</p> <p>UTAH MECHANICAL CONTRACORS Lot 65 - hook up sewer Lot 66 A side - hooked up sewer on B side - we were not able to dig sewer because we were not able to get a machine between buildings due to sewer laterals being dug up Lot 69 - stub out sewer and water mains</p> <p>AXELSEN CONCRETE Tie bar in footings for 69 and pour wall. Pour wall for 66, form walls for 64 - form footings for 70 and shake out bar - start footings for 71</p> <p>PATTERSON Install sewer from man hole 54 to 55 and install man hole 55. Make water main tie in. Back fill water main and storm drain. Back fill crawl spaces.</p> <p>L&L ASSOCIATES 2" Conduit ufer - grd ¾ grd, conduit</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Viewed Termicide placement on buildings 75-77</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI compaction pad 71 and concrete 64 foundation and 69 footing AC&G took samples of exsposer of chlordane</p> <p>REMARKS COE has concerns about supporting "Y" clean outs - will call engineers</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Trench marking and access (ladder every 25')</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY Preparatory meeting held on building flat work</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE Need RFIs on cure and form release</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 213		Page 2 of 3
		DATE 03 Mar 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today				
ACTIVITY START/FINISH No activities were started or finished today				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
AXELSEN	CARPENTER	19.0	161.5	
AXELSEN	LABORERS	1.0	8.5	
Asbestos Abatement	LABORERS	1.0	10.0	
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	
L&L ASSOCIATES	ELECTRICIAN	2.0	4.0	
Parsons Evergreene	CARPENTER	1.0	8.0	
Parsons Evergreene	LABORERS	1.0	8.0	
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	
Patterson	LABORERS	1.0	10.0	
Patterson	PIPE LAYER	2.0	20.0	
Patterson	OPERATING ENGINEER	6.0	60.0	
Roman's Trucking	TRUCK DRIVER, GROUP 1	3.0	31.5	
Utah Mechanical Cont	PLUMBER	1.0	5.5	
Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	5.5	
Total hours worked to date: 10,215.8		Total	43.0	370.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
004	T-6	0.0	10.5	
005	T-3	0.0	10.5	
006	544H Loader	0.0	10.0	
008	Dump Truck	0.0	2.0	
013	JD Track Hoe 790	0.0	19.0	
014	JD 330 Track Hoe	0.0	10.0	
016	Samsung SE 280	0.0	10.0	
017	Link Belt 2800 Quantum	0.0	10.0	
020	T5	0.0	10.5	
023	Samsung SE50	0.0	10.0	
034	JCB	2.0	6.0	
035	544G loader	0.0	10.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 213		Page 3 of 3
		DATE 03 Mar 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
039	Water Truck	0.0	8.0	
044	JD 225 Track Hoe	0.0	10.0	
045	Backhoe	0.0	1.0	
Total operating hours to date: 5,690.3		Total	2.0	137.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 214	Page 1 of 2
		DATE 04 Mar 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.	WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 57 °F; No Precipitation; No Wind		
QC NARRATIVES Activities in Progress: ENTERPRISE BUILDERS No narrative written AXELSEN CONCRETE Strip footings for 69, snap lines, tie bar - strip walls for 66 - tie bar for 70 - form walls, grade, imbeds for 64 - form footings for 71 PARSONS EVERGREENE Cover lumber - move mesh - concrete blankets - dust control - snap grade lines - check elevations PATTERSON No report received General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Received MESH and grades prior to concrete placement QUALITY CONTROL TESTING AND RESULTS Pad 80 passed compaction Concrete tests on flatwork on 75 REMARKS COE had concerns about covering all the lumber Patterson left a storm drain pipe without a plug in it Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Equipment logs and inspections PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 214 Page 2 of 2																																	
PROJECT D/B Replace Military Family Housing P5		DATE 04 Mar 2005 - Friday																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">19.0</td> <td style="text-align: right;">123.5</td> </tr> <tr> <td>Enterprise Builders</td> <td>CONCRETE FINISHER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">35.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 10,405.3</td> <td style="text-align: right; border-top: 1px solid black;">Total 28.0</td> <td style="text-align: right; border-top: 1px solid black;">189.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	19.0	123.5	Enterprise Builders	CONCRETE FINISHER	5.0	35.0	Enterprise Builders	LABORERS	1.0	7.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Total hours worked to date: 10,405.3		Total 28.0	189.5
Employer	Labor Classification	Number of Employees	Hours Worked																																
AXELSEN	CARPENTER	19.0	123.5																																
Enterprise Builders	CONCRETE FINISHER	5.0	35.0																																
Enterprise Builders	LABORERS	1.0	7.0																																
Parsons Evergreene	CARPENTER	1.0	8.0																																
Parsons Evergreene	LABORERS	1.0	8.0																																
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																
Total hours worked to date: 10,405.3		Total 28.0	189.5																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>034</td> <td>JCB</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">3.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 5,701.3</td> <td style="text-align: right; border-top: 1px solid black;">Total 5.0</td> <td style="text-align: right; border-top: 1px solid black;">11.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	034	JCB	0.0	8.0	039	Water Truck	5.0	3.0	Total operating hours to date: 5,701.3		Total 5.0	11.0																
Serial Number	Description	Standby Hours	Operating Hours																																
034	JCB	0.0	8.0																																
039	Water Truck	5.0	3.0																																
Total operating hours to date: 5,701.3		Total 5.0	11.0																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 217	Page 1 of 3
		DATE 07 Mar 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 68 °F; No Precipitation; 20 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>RESISERV Prepped interior footings, porch, patio, and garage of 76</p> <p>UTAH MECHANICAL CONTRACTORS Unloaded and covered 208 cast iron tubs Lot 64 - back fill sewer holes on both sides Lot 70,71 - stub out sewer and water mains</p> <p>ALDAVE AND ASSOCIATES Building 75 - plated A and B sides, built pony walls and laid out for joist</p> <p>PATTERSON Install sewer main from man hole 55 to man hole 56 Back fill crawl spaces</p> <p>PARSONS EVERGREENE Move generators - place emulsion - snap grade - emulsion lines - roll blankets - cover material - relocate vent - cut concrete</p> <p>AXELSEN CONCRETE CONSTRUCTION Grade and tie bar in footings for 71 and pour with footings 70 and walls for 64 - form walls for 68 and footings for 72 - start forming walls for 69</p> <p>L&L ASSOCIATES One Baxter, one bungalow - 2" conduit ½ grade under ground</p> <p>AAI Loading demo debris Digging concrete, sewer lines 10"</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected rebar and form work for building 64 (walls) and building 70 and 71 footing for concrete pour</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing for above footing and foundation wall pours</p> <p>REMARKS Held preparatory meeting with Aldave for framing Received keys for phase 6A demo area - transmitted to AAI Had accident on East Loop - twisted ankle on Axelsen crew - see attached</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTION Water roads for dust control</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY Aldave prep meeting for framing - see attached</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE Aldave</p> <p>RFI&RFP STATUS UPDATE No RFI written</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 217 Page 2 of 3																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 07 Mar 2005 - Monday																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																							
ACTIVITY START/FINISH The following 8 activities were started today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr><td>P5271003</td><td>Form & Pour Footings</td></tr> <tr><td>P5272003</td><td>Form & Pour Footings</td></tr> <tr><td>P5273003</td><td>Form & Pour Footings</td></tr> <tr><td>P5275009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5275010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P5276009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5277008</td><td>Backfill</td></tr> <tr><td>P5278008</td><td>Backfill</td></tr> </table> The following 3 activities were finished today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr><td>P51600</td><td>Demo Building #4308</td></tr> <tr><td>P5264004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5275010</td><td>Deliver Pre-fab Wall Units</td></tr> </table>				Activity No	Description	P5271003	Form & Pour Footings	P5272003	Form & Pour Footings	P5273003	Form & Pour Footings	P5275009	Grade & Pour Garage Slab-on-Gr	P5275010	Deliver Pre-fab Wall Units	P5276009	Grade & Pour Garage Slab-on-Gr	P5277008	Backfill	P5278008	Backfill	Activity No	Description	P51600	Demo Building #4308	P5264004	Form & Pour Foundations	P5275010	Deliver Pre-fab Wall Units																																										
Activity No	Description																																																																						
P5271003	Form & Pour Footings																																																																						
P5272003	Form & Pour Footings																																																																						
P5273003	Form & Pour Footings																																																																						
P5275009	Grade & Pour Garage Slab-on-Gr																																																																						
P5275010	Deliver Pre-fab Wall Units																																																																						
P5276009	Grade & Pour Garage Slab-on-Gr																																																																						
P5277008	Backfill																																																																						
P5278008	Backfill																																																																						
Activity No	Description																																																																						
P51600	Demo Building #4308																																																																						
P5264004	Form & Pour Foundations																																																																						
P5275010	Deliver Pre-fab Wall Units																																																																						
QC REQUIREMENTS No QC requirements were completed today																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">16.0</td><td style="text-align: right;">152.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Asbestos Abatement</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">11.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER APPRENTICE</td><td style="text-align: right;">4.0</td><td style="text-align: right;">17.5</td></tr> <tr> <td colspan="2">Total hours worked to date: 10,768.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">44.0 363.0</td> </tr> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	LABORERS	2.0	19.0	AXELSEN	CARPENTER	16.0	152.0	Aldave	OPERATING ENGINEER	1.0	8.0	Aldave	CARPENTER	5.0	40.0	Asbestos Abatement	LABORERS	1.0	9.0	Asbestos Abatement	OPERATING ENGINEER	2.0	18.0	L&L ASSOCIATES	ELECTRICIAN	2.0	4.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	1.0	10.0	Patterson	PIPE LAYER	1.0	10.0	Patterson	OPERATING ENGINEER	4.0	40.0	Utah Mechanical Cont	PLUMBER	2.0	11.5	Utah Mechanical Cont	PLUMBER APPRENTICE	4.0	17.5	Total hours worked to date: 10,768.3		Total	44.0 363.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																				
AXELSEN	LABORERS	2.0	19.0																																																																				
AXELSEN	CARPENTER	16.0	152.0																																																																				
Aldave	OPERATING ENGINEER	1.0	8.0																																																																				
Aldave	CARPENTER	5.0	40.0																																																																				
Asbestos Abatement	LABORERS	1.0	9.0																																																																				
Asbestos Abatement	OPERATING ENGINEER	2.0	18.0																																																																				
L&L ASSOCIATES	ELECTRICIAN	2.0	4.0																																																																				
Parsons Evergreene	CARPENTER	1.0	8.0																																																																				
Parsons Evergreene	LABORERS	1.0	8.0																																																																				
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																																				
Patterson	LABORERS	1.0	10.0																																																																				
Patterson	PIPE LAYER	1.0	10.0																																																																				
Patterson	OPERATING ENGINEER	4.0	40.0																																																																				
Utah Mechanical Cont	PLUMBER	2.0	11.5																																																																				
Utah Mechanical Cont	PLUMBER APPRENTICE	4.0	17.5																																																																				
Total hours worked to date: 10,768.3		Total	44.0 363.0																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 217		Page 3 of 3
		DATE 07 Mar 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
006	544H Loader	0.0	10.0	
008	Dump Truck	0.0	2.0	
013	JD Track Hoe 790	0.0	10.0	
014	JD 330 Track Hoe	0.0	10.0	
016	Samsung SE 280	0.0	9.0	
017	Link Belt 2800 Quantum	0.0	7.0	
023	Samsung SE50	0.0	2.0	
034	JCB	0.0	8.0	
035	544G loader	0.0	10.0	
039	Parsons-Water Truck	0.0	8.0	
040	IR Roller	0.0	6.0	
044	JD 225 Track Hoe	0.0	10.0	
045	Parsons-Backhoe	0.0	1.0	
047	Gradall 544-10	0.0	8.0	
Total operating hours to date: 5,802.3		Total	0.0	101.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 218	Page 1 of 2
		DATE 08 Mar 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 69 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>HUNT ELECTRIC Worked on the primary power trench and conduit installation from SO1 towards phase 5</p> <p>RESISERV Treated #76 - vapor barrier</p> <p>L&L ASSOCIATES 2"conduit, ¾ ufer, grd</p> <p>AXELSEN CONCRETE Strip footings for 71 and 70 - strip walls for 64 - form walls for 69 - form footings for 72 and tie bar - form footings for 73</p> <p>PATTERSON Install 8" sewer from man hole 56 to man hole 58. Install man hole 56. Install laterals to units 12 and 11. Back fill crawl spaces for units 79 and 64</p> <p>AAI Worked on loading demo debris, concrete asbestos slab, digging sewer lines</p> <p>PARSONS EVERGREENE Snap grade lines - check elevations - move concrete blankets - move forms and embeds - dust control - place emulsion</p> <p>UTAH MECHANICAL CONTRACTORS Finished covering cast iron tubs. For lot 72, stub out sewer and water mains, attended subcontractor meeting, held up for 1 hour with back ground checks , made lists and faxed to suppliers for material pricing</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Walked site with Mike Despain. Inspected footings for building #73 Inspected concrete where forms were removed at 64,70,71</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed no soil density or concrete testing today</p> <p>REMARKS Security forces were here today checking ID of site personnel Found area in 73 where it was not well compacted, there was also a high spot - repaired both</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Held site safety meeting - see attached</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI & RFP STATUS UPDATE None written today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 218 Page 2 of 2																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 08 Mar 2005 - Tuesday																																																																									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																									
ACTIVITY START/FINISH No activities were started or finished today																																																																											
QC REQUIREMENTS No QC requirements were completed today																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">15.0</td><td style="text-align: right;">126.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.0</td></tr> <tr><td>Asbestos Abatement</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">23.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">1.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">57.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER APPRENTICE</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 11,099.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">38.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">331.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	15.0	126.0	AXELSEN	LABORERS	2.0	17.0	Asbestos Abatement	LABORERS	1.0	7.0	Asbestos Abatement	OPERATING ENGINEER	3.0	23.0	HUNT ELECTRIC	OPERATING ENGINEER	1.0	11.0	HUNT ELECTRIC	ELECTRICIAN	2.0	14.5	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	10.5	L&L ASSOCIATES	ELECTRICIAN	1.0	1.0	Parsons Evergreene	CARPENTER	1.0	9.0	Parsons Evergreene	OPERATING ENGINEER	1.0	9.0	Patterson	LABORERS	1.0	10.0	Patterson	PIPE LAYER	2.0	17.0	Patterson	OPERATING ENGINEER	5.0	57.0	Utah Mechanical Cont	PLUMBER	1.0	10.0	Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	9.0	Total hours worked to date: 11,099.3		Total	38.0				331.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
AXELSEN	CARPENTER	15.0	126.0																																																																								
AXELSEN	LABORERS	2.0	17.0																																																																								
Asbestos Abatement	LABORERS	1.0	7.0																																																																								
Asbestos Abatement	OPERATING ENGINEER	3.0	23.0																																																																								
HUNT ELECTRIC	OPERATING ENGINEER	1.0	11.0																																																																								
HUNT ELECTRIC	ELECTRICIAN	2.0	14.5																																																																								
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	10.5																																																																								
L&L ASSOCIATES	ELECTRICIAN	1.0	1.0																																																																								
Parsons Evergreene	CARPENTER	1.0	9.0																																																																								
Parsons Evergreene	OPERATING ENGINEER	1.0	9.0																																																																								
Patterson	LABORERS	1.0	10.0																																																																								
Patterson	PIPE LAYER	2.0	17.0																																																																								
Patterson	OPERATING ENGINEER	5.0	57.0																																																																								
Utah Mechanical Cont	PLUMBER	1.0	10.0																																																																								
Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	9.0																																																																								
Total hours worked to date: 11,099.3		Total	38.0																																																																								
			331.0																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>013</td><td>JD Track Hoe 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>017</td><td>Link Belt 2800 Quantum</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>023</td><td>Samsung SE50</td><td style="text-align: right;">0.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>034</td><td>JCB</td><td style="text-align: right;">3.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>038</td><td>416 Cat</td><td style="text-align: right;">0.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">5.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>048</td><td>Kobelco SK200</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 5,850.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">48.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	013	JD Track Hoe 790	0.0	6.0	016	Samsung SE 280	0.0	10.0	017	Link Belt 2800 Quantum	0.0	10.0	023	Samsung SE50	0.0	3.0	034	JCB	3.0	5.0	038	416 Cat	0.0	1.0	039	Water Truck	5.0	3.0	048	Kobelco SK200	0.0	10.0	Total operating hours to date: 5,850.3		Total	8.0				48.0																												
Serial Number	Description	Standby Hours	Operating Hours																																																																								
013	JD Track Hoe 790	0.0	6.0																																																																								
016	Samsung SE 280	0.0	10.0																																																																								
017	Link Belt 2800 Quantum	0.0	10.0																																																																								
023	Samsung SE50	0.0	3.0																																																																								
034	JCB	3.0	5.0																																																																								
038	416 Cat	0.0	1.0																																																																								
039	Water Truck	5.0	3.0																																																																								
048	Kobelco SK200	0.0	10.0																																																																								
Total operating hours to date: 5,850.3		Total	8.0																																																																								
			48.0																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 219	Page 1 of 3
		DATE 09 Mar 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 14 °F, Max 71 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PARSONS EVERGREENE Place emulsion - move concrete blankets - misc. office work - backfill - cover lumber - QC with Roy - embeds, hold downs, vents to holes</p> <p>L&L ASSOCIATES 2" conduit - ¾ ufer, grd</p> <p>AAI Loading concrete asbestos slab Pushing for the landfill and cover</p> <p>UTAH MECHANICAL CONTRACTORS Lot 64 - hook up sewer A side and hook up water mains for both sides Lot 66 - hook up sewer B side and hook up water mains for both sides Lot 67 - hook up sewer A side and hook up water mains for both sides Lot 73 - stub out sewer and water mains Work on submittals for phase 5 and 6</p> <p>HUNT ELECTRIC Work on feed for switch S10. Excavation and backfill.</p> <p>PATTERSON Install 8" sewer from man hole 54 to man hole 59. Install man hole 59. Continue to man hole 60. Install sewer laterals</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected 68,72,73 for rebar and formwork - all passed for pour. All embeds (power and plumbing) in place. Inspected storm drain boxes for concrete. Walked subfloor for nailing - looked good Received RO for window openings</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached. Building pads for 85 and 86 passed</p> <p>REMARKS Building 78 and 79 are ready for Termiticide Walked site - took pictures of Patterson's work that is not complete</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Water trucks operating to control dust</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 219 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 09 Mar 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Asbestos Abatement	LABORERS	1.0	5.0
Asbestos Abatement	OPERATING ENGINEER	3.0	20.0
HUNT ELECTRIC	OPERATING ENGINEER	1.0	11.0
HUNT ELECTRIC	ELECTRICIAN	2.0	15.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	11.0
L&L ASSOCIATES	ELECTRICIAN	2.0	2.0
Parsons Evergreene	CARPENTER	1.0	9.0
Parsons Evergreene	LABORERS	1.0	8.5
Parsons Evergreene	OPERATING ENGINEER	1.0	9.0
Patterson	LABORERS	1.0	10.0
Patterson	PIPE LAYER	2.0	28.5
Patterson	OPERATING ENGINEER	6.0	56.0
Utah Mechanical Cont	PLUMBER	1.0	10.0
Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	9.0
Total hours worked to date: 11,303.3		Total	24.0
			204.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
006	544H Loader	0.0	6.0
013	JD Track Hoe 790	0.0	20.0
014	JD 330 Track Hoe	0.0	10.0
016	Samsung SE 280	0.0	5.0
017	Link Belt 2800 Quantum	0.0	10.0
022	Samsung SL-180	0.0	5.0
034	JCB	0.0	10.0
035	544G loader	0.0	4.0
038	416 Cat	0.0	1.0
039	Water Truck	0.0	6.0
040	IR Roller	0.0	4.0
044	JD 225 Track Hoe	0.0	10.0
048	Kobelco SK200	0.0	10.0
Total operating hours to date: 5,951.3		Total	0.0
			101.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 219		Page 3 of 3
		DATE 09 Mar 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 220	Page 1 of 2
		DATE 10 Mar 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 68 °F; No Precipitation; 23 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AXESON CONCRETE Strip footing forms at unit 72 Bungalow , unit 73 Baxter Strip w all forms at unit 68 Baxter Layout w all lines at unit 70 and 71, set w all forms at unit 71 Baxter Start form w ork on footings at unit 80</p> <p>RESISERV Prepped footings, garage, patio openings, porches at 78 and 79 Prepped patio piers, porches, garages, at 64 Treated garages, patios, porches, piers, garages at 78 and 79</p> <p>PARSONS EVERGREENE Place emulsion for 68 - move generators - trees preservation - misc office work - cover concrete blankets - move loose rebar - forms</p> <p>RESISERV Prepped footings, garages, patio piers, garbage, porches at 78,79 Prepped patio piers, porches, garages at 64 Treated garages, patios porches, piers, garbage at 78 and 79</p> <p>PATTERSON Install sewer main from man hole 60 to man hole 61. 300' installed - Install sewer laterals - 5 - Installed 5 back fill crawl spaces - cleaned up West Loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected Patterson sanitary sewer installation on West Loop A. Need power pole guy wire removed to complete - looked good</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing - see attached</p> <p>REMARKS Held weekly QC meeting with COE - see attached Power pole guy near building 1 is holding up sanitary sewer installation in West Loop A</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Need to flag pit on West Loop at unit 5</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS No RFI written</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 220 Page 2 of 2																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 10 Mar 2005 - Thursday																																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																															
ACTIVITY START/FINISH No activities were started or finished today																																																																															
QC REQUIREMENTS No QC requirements were completed today																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">14.0</td> <td style="text-align: right;">112.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">21.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">61.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 11,558.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">29.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">255.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	112.0	AXELSEN	LABORERS	2.0	16.0	Parsons Evergreene	CARPENTER	1.0	9.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	2.0	20.0	Patterson	PIPE LAYER	2.0	21.0	Patterson	OPERATING ENGINEER	6.0	61.0	Total hours worked to date: 11,558.3		Total	29.0				255.0																																
Employer	Labor Classification	Number of Employees	Hours Worked																																																																												
AXELSEN	CARPENTER	14.0	112.0																																																																												
AXELSEN	LABORERS	2.0	16.0																																																																												
Parsons Evergreene	CARPENTER	1.0	9.0																																																																												
Parsons Evergreene	LABORERS	1.0	8.0																																																																												
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																																												
Patterson	LABORERS	2.0	20.0																																																																												
Patterson	PIPE LAYER	2.0	21.0																																																																												
Patterson	OPERATING ENGINEER	6.0	61.0																																																																												
Total hours worked to date: 11,558.3		Total	29.0																																																																												
			255.0																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>004</td><td>T-6</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>005</td><td>T-3</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>006</td><td>544H Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>017</td><td>Link Belt 2800 Quantum</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>020</td><td>T5</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>023</td><td>Samsung SE50</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>035</td><td>544G loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>040</td><td>IR Roller</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>044</td><td>JD 225 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>045</td><td>Backhoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 6,034.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">83.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	004	T-6	0.0	0.0	005	T-3	0.0	0.0	006	544H Loader	0.0	10.0	008	Dump Truck	0.0	0.0	013	JD Track Hoe 790	0.0	20.0	014	JD 330 Track Hoe	0.0	10.0	016	Samsung SE 280	0.0	0.0	017	Link Belt 2800 Quantum	0.0	0.0	020	T5	0.0	0.0	023	Samsung SE50	0.0	0.0	034	JCB	0.0	9.0	035	544G loader	0.0	10.0	039	Water Truck	0.0	10.0	040	IR Roller	0.0	4.0	044	JD 225 Track Hoe	0.0	10.0	045	Backhoe	0.0	0.0	Total operating hours to date: 6,034.3		Total	0.0				83.0
Serial Number	Description	Standby Hours	Operating Hours																																																																												
004	T-6	0.0	0.0																																																																												
005	T-3	0.0	0.0																																																																												
006	544H Loader	0.0	10.0																																																																												
008	Dump Truck	0.0	0.0																																																																												
013	JD Track Hoe 790	0.0	20.0																																																																												
014	JD 330 Track Hoe	0.0	10.0																																																																												
016	Samsung SE 280	0.0	0.0																																																																												
017	Link Belt 2800 Quantum	0.0	0.0																																																																												
020	T5	0.0	0.0																																																																												
023	Samsung SE50	0.0	0.0																																																																												
034	JCB	0.0	9.0																																																																												
035	544G loader	0.0	10.0																																																																												
039	Water Truck	0.0	10.0																																																																												
040	IR Roller	0.0	4.0																																																																												
044	JD 225 Track Hoe	0.0	10.0																																																																												
045	Backhoe	0.0	0.0																																																																												
Total operating hours to date: 6,034.3		Total	0.0																																																																												
			83.0																																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 221	Page 1 of 2
		DATE 11 Mar 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 69 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>RESISERV Treated interior footings at 78 and 79 Vapor barrier at 78 and 79 Treated garage, patio, porch , piers at 64</p> <p>L&L ASSOCIATES 2" conduit ¾ ufer grade - adjust 2" in Baxter's</p> <p>PATTERSON Install 8" sewer from man hole #60 to man hole #61. Install man hole #61 - install sewer laterals. Back fill and clean up west loop</p> <p>PARSONS EVERGREENE Lumber inventory - dust control - gather fire extinguishers - snap and grade emulsion (sleeve under footing for UMC) - pull fence down (NW area demo) - move rebar</p> <p>AXELSEN Poured stem wall at 69 and footings for 80</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected rebar and formwork for foundation walls at 69 - found dimension bust - will pour half of building Inspected rebar and formwork for footings at 80</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing at 69 and 80 - see attached</p> <p>REMARKS Reviewed stair riser and thread with Jim LaFluer - okay to use AFFHG 2004 for clearance if okay with AE. AE has given verbal - will document with RFI Fill in of notches, recesses, column gaps as shown in ASI 5</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS Worked on watering roads and disturbed areas for dust control</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ON SITE None today</p> <p>RFI&RFP STATUS UPDATE No RFI written</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 221 Page 2 of 2																																									
PROJECT D/B Replace Military Family Housing P5		DATE 11 Mar 2005 - Friday																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																											
QC REQUIREMENTS No QC requirements were completed today																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Patterson</td> <td>TRUCK DRIVER, GROUP 1</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">11.5</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>Trenching Services</td> <td>CONCRETE FINISHER</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">15.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 11,653.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">17.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">95.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	L&L ASSOCIATES	ELECTRICIAN	2.0	5.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	2.0	16.0	Patterson	TRUCK DRIVER, GROUP 1	1.0	11.5	Patterson	PIPE LAYER	1.0	8.0	Patterson	OPERATING ENGINEER	4.0	32.0	Trenching Services	CONCRETE FINISHER	6.0	15.0	Total hours worked to date: 11,653.8		Total	17.0				95.5
Employer	Labor Classification	Number of Employees	Hours Worked																																								
L&L ASSOCIATES	ELECTRICIAN	2.0	5.0																																								
Parsons Evergreene	LABORERS	1.0	8.0																																								
Parsons Evergreene	OPERATING ENGINEER	2.0	16.0																																								
Patterson	TRUCK DRIVER, GROUP 1	1.0	11.5																																								
Patterson	PIPE LAYER	1.0	8.0																																								
Patterson	OPERATING ENGINEER	4.0	32.0																																								
Trenching Services	CONCRETE FINISHER	6.0	15.0																																								
Total hours worked to date: 11,653.8		Total	17.0																																								
			95.5																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>006</td> <td>544H Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>034</td> <td>JCB</td> <td style="text-align: right;">1.5</td> <td style="text-align: right;">6.5</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">11.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 6,083.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">6.5</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">49.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	006	544H Loader	0.0	8.0	013	JD Track Hoe 790	0.0	16.0	014	JD 330 Track Hoe	0.0	8.0	034	JCB	1.5	6.5	039	Water Truck	5.0	11.0	Total operating hours to date: 6,083.8		Total	6.5				49.5								
Serial Number	Description	Standby Hours	Operating Hours																																								
006	544H Loader	0.0	8.0																																								
013	JD Track Hoe 790	0.0	16.0																																								
014	JD 330 Track Hoe	0.0	8.0																																								
034	JCB	1.5	6.5																																								
039	Water Truck	5.0	11.0																																								
Total operating hours to date: 6,083.8		Total	6.5																																								
			49.5																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 224	Page 1 of 3
		DATE 14 Mar 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 19 °F, Max 54 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>UMC Lot 80 - stub out sewer and water mains both sides Lot 67 - hook up sewer B side Lot 68 - hook up sewer Lot 88 - stub out sewer mains</p> <p>AXELSEN CONCRETE Strip footings at lot 80, form footings at lot 88, form walls at lot 71</p> <p>PATTERSON Install 4" sewer laterals and 8" sewer main from man hole 56 to man hole 57 - back fill and compact crawl spaces</p> <p>ENTERPRISE BUILDERS Residential flat work for 76 and 77</p> <p>AAI Loaded concrete - asbestos slab Worked on digging concrete, worked on the water, pushing in the land fill and cover</p> <p>ROMAN'S TRUCKING T5 - 14 loads of concrete asbestos T3 - loads of concrete asbestos</p> <p>PARSONS EVERGREENE Inventory - snap and grade and emission lines - dust control - move misc. materials - fix misc. vapor barrier - tree pres.</p> <p>L&L ASSOCIATES 2" conduit, ¾ PVC, ufer grades</p> <p>ALDAVE AND ASSOCIATES Building 75 - sheeted garage walls and sat beams A&B for floor Building 77 - framed and sheeted tall walls Building 78 - finished plating and rolled joist B side and built pony walls</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected concrete from Friday's pour Inspected rebar at 80 and 72</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS Took pictures of North Mellon for estimating work on next phase</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS Wear safety glasses while using power tools</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 224	Page 2 of 3																																																																								
PROJECT D/B Replace Military Family Housing P5		DATE 14 Mar 2005 - Monday																																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																									
None today RFI&RFP STATUS UPDATE 2 RFIs written																																																																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																											
ACTIVITY START/FINISH No activities were started or finished today																																																																											
QC REQUIREMENTS No QC requirements were completed today																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>12.0</td><td>99.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td>14.0</td><td>108.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Enterprise Builders</td><td>CONCRETE FINISHER</td><td>4.0</td><td>32.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>2.0</td><td>5.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td>1.0</td><td>8.5</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>10.0</td></tr> <tr><td>Patterson</td><td>TRUCK DRIVER, GROUP 1</td><td>1.0</td><td>10.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>6.0</td><td>60.0</td></tr> <tr><td>Roman's Trucking</td><td>TRUCK DRIVER, GROUP 1</td><td>2.0</td><td>20.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER APPRENTICE</td><td>1.0</td><td>10.0</td></tr> <tr> <td>Total hours worked to date: 12,106.8</td> <td></td> <td>Total 54.0</td> <td>453.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	12.0	99.0	AXELSEN	LABORERS	2.0	16.0	Aldave	CARPENTER	14.0	108.0	Aldave	OPERATING ENGINEER	1.0	8.0	Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	Enterprise Builders	CONCRETE FINISHER	4.0	32.0	L&L ASSOCIATES	ELECTRICIAN	2.0	5.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	LABORERS	1.0	8.5	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	1.0	10.0	Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	6.0	60.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	20.5	Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	10.0	Total hours worked to date: 12,106.8		Total 54.0	453.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
AXELSEN	CARPENTER	12.0	99.0																																																																								
AXELSEN	LABORERS	2.0	16.0																																																																								
Aldave	CARPENTER	14.0	108.0																																																																								
Aldave	OPERATING ENGINEER	1.0	8.0																																																																								
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0																																																																								
Enterprise Builders	CONCRETE FINISHER	4.0	32.0																																																																								
L&L ASSOCIATES	ELECTRICIAN	2.0	5.0																																																																								
Parsons Evergreene	CARPENTER	1.0	8.0																																																																								
Parsons Evergreene	LABORERS	1.0	8.5																																																																								
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																																								
Patterson	LABORERS	1.0	10.0																																																																								
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0																																																																								
Patterson	PIPE LAYER	2.0	20.0																																																																								
Patterson	OPERATING ENGINEER	6.0	60.0																																																																								
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	20.5																																																																								
Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	10.0																																																																								
Total hours worked to date: 12,106.8		Total 54.0	453.0																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>005</td><td>T-3</td><td>0.0</td><td>10.5</td></tr> <tr><td>006</td><td>544H Loader</td><td>0.0</td><td>10.0</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td>0.0</td><td>10.0</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td>0.0</td><td>10.0</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td>0.0</td><td>10.0</td></tr> <tr><td>017</td><td>Link Belt 2800 Quantum</td><td>0.0</td><td>10.0</td></tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	005	T-3	0.0	10.5	006	544H Loader	0.0	10.0	013	JD Track Hoe 790	0.0	10.0	014	JD 330 Track Hoe	0.0	10.0	016	Samsung SE 280	0.0	10.0	017	Link Belt 2800 Quantum	0.0	10.0																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																								
005	T-3	0.0	10.5																																																																								
006	544H Loader	0.0	10.0																																																																								
013	JD Track Hoe 790	0.0	10.0																																																																								
014	JD 330 Track Hoe	0.0	10.0																																																																								
016	Samsung SE 280	0.0	10.0																																																																								
017	Link Belt 2800 Quantum	0.0	10.0																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 224		Page 3 of 3
		DATE 14 Mar 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
020	T5	0.0	10.5	
022	Samsung SL-180	0.0	7.0	
034	JCB	0.0	8.0	
035	544G loader	0.0	10.0	
039	Water Truck	5.5	10.5	
040	IR Roller	0.0	2.0	
044	JD 225 Track Hoe	0.0	10.0	
047	Gradall 544-10	0.0	8.0	
049	Komatsu	0.0	3.0	
Total operating hours to date: 6,213.3		Total	5.5	129.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 225	Page 1 of 3
		DATE 15 Mar 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 58 °F; No Precipitation; 15 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>UTAH MECHANICAL CONTRACTORS Lot 88 - stub out water mains both sides. Attended subcontractor and safety meetings</p> <p>HUNT ELECTRIC Coordination with Patterson and Evergreene to get the road crossing installed. Photo's have been taken of the area that we are unable to dig through</p> <p>ALDAVE AND ASSOCIATES Building 75 - rolled joist B side plumb and line A side - sat beams Building 76 - lay out foundation plate and hangers Building 77 - sat beams and rolled joist main building (ran out of hangers) Building 78 - lay out for walls rolled joist A side, started sheeting, cut 200 plus studs 116 5/8</p> <p>AAI Worked on loading concrete asbestos slabs Worked on digging concrete and pushing concrete in the landfill and covering</p> <p>ROMAN'S TRUCKING T3, ED1 - 8 loads of dirty concrete - 14 loads of clean concrete T5, ED2 - 14 loads of dirty concrete</p> <p>RESISERV Prepped footings at 64,65 - treated footings at 64 and 65 - prepped 65 garage, patio, porch and treated - prepped 66 garage and porch and treated</p> <p>PATTERSON Installed sewer laterals - installed 40' of 8" sewer main and man hole 57. Back fill and compact sewer trenches and crawl spaces</p> <p>AXELSEN CONCRETE Formed walls at Bungalow unit 70 - form footings at Green unit 81 - pour wall at lot 69 - pour footing at unit 88 - pour wall at Baxter unit 71 - total yards was 68</p> <p>ENTERPRISE BUILDERS Residential flat work for 78 and 79</p> <p>PARSONS EVERGREENE Shoot plywood on catch basins - snap grade lines - dust control - move generators - lumber cover - tree pres. - stakes at roadway - move mesh and misc. rebar</p> <p>L&L ASSOCIATES Conduit, ¾ PVC, ufer grade</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected 71 rebar and form work for pour at 1pm (foundation walls) Inspected 88 rebar and form work for footing pour at 1pm Water and sewer installed, electrical riser install Inspected sub grade / wire mesh at 78</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing for garage slab and footing foundation at 71 and 88</p> <p>REMARKS</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 225	Page 2 of 3																																																																												
		DATE 15 Mar 2005 - Tuesday																																																																													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																													
<p>Took additional North Mellon pictures for SLC office Held subcontractor meeting</p> <p>Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/ SAFETY MEETINGS Held site safety meeting - see attached</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE No RFIs written</p>																																																																															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																															
ACTIVITY START/FINISH No activities were started or finished today																																																																															
QC REQUIREMENTS No QC requirements were completed today																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>12.0</td><td>10.5</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>2.0</td><td>18.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td>15.0</td><td>120.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Asbestos Abatement</td><td>LABORERS</td><td>3.0</td><td>30.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Enterprise Builders</td><td>CONCRETE FINISHER</td><td>5.0</td><td>40.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>1.0</td><td>4.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>2.0</td><td>2.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>10.0</td></tr> <tr><td>Patterson</td><td>TRUCK DRIVER, GROUP 1</td><td>1.0</td><td>10.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>6.0</td><td>60.0</td></tr> <tr><td>Roman's Trucking</td><td>TRUCK DRIVER, GROUP 1</td><td>2.0</td><td>21.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	12.0	10.5	AXELSEN	LABORERS	2.0	18.0	Aldave	CARPENTER	15.0	120.0	Aldave	OPERATING ENGINEER	1.0	8.0	Asbestos Abatement	LABORERS	3.0	30.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Enterprise Builders	CONCRETE FINISHER	5.0	40.0	Enterprise Builders	LABORERS	1.0	8.0	HUNT ELECTRIC	ELECTRICIAN	1.0	4.0	L&L ASSOCIATES	ELECTRICIAN	2.0	2.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	1.0	10.0	Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	6.0	60.0	Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																												
AXELSEN	CARPENTER	12.0	10.5																																																																												
AXELSEN	LABORERS	2.0	18.0																																																																												
Aldave	CARPENTER	15.0	120.0																																																																												
Aldave	OPERATING ENGINEER	1.0	8.0																																																																												
Asbestos Abatement	LABORERS	3.0	30.0																																																																												
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																																												
Enterprise Builders	CONCRETE FINISHER	5.0	40.0																																																																												
Enterprise Builders	LABORERS	1.0	8.0																																																																												
HUNT ELECTRIC	ELECTRICIAN	1.0	4.0																																																																												
L&L ASSOCIATES	ELECTRICIAN	2.0	2.0																																																																												
Parsons Evergreene	CARPENTER	1.0	8.0																																																																												
Parsons Evergreene	LABORERS	1.0	8.0																																																																												
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																																												
Patterson	LABORERS	1.0	10.0																																																																												
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0																																																																												
Patterson	PIPE LAYER	2.0	20.0																																																																												
Patterson	OPERATING ENGINEER	6.0	60.0																																																																												
Roman's Trucking	TRUCK DRIVER, GROUP 1	2.0	21.0																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 225 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 15 Mar 2005 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Utah Mechanical Cont	PLUMBER APPRENTICE		1.0	2.0
Total hours worked to date: 12,514.3		Total	60.0	407.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
005	T-3	0.0	10.5
006	544H Loader	0.0	10.0
008	Dump Truck	0.0	2.0
013	JD Track Hoe 790	0.0	20.0
014	JD 330 Track Hoe	0.0	10.0
016	Samsung SE 280	0.0	10.0
017	Link Belt 2800 Quantum	0.0	10.0
020	T5	0.0	10.5
023	Samsung SE50	0.0	1.0
034	JCB	2.0	6.0
035	544G loader	0.0	10.0
039	Water Truck	0.0	8.0
044	JD 225 Track Hoe	0.0	10.0
049	Komatsu	0.0	8.0
050	Concrete Pump	0.0	4.0
Total		2.0	130.0

Total operating hours to date: 6,343.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 226	Page 1 of 2
		DATE 16 Mar 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Evergreene Construction, L.C.		WEATHER Weather Caused Critical Delay Temperature Min 30 °F, Max 59 °F; No Precipitation; 44 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AXELSON CONCRETE Strip footing at unit 88 - form footing at unit 81 - start footing at 82 - stripped w alls at Bungalow lot 69 - form w alls at Bungalow lot 70 - layout wall lines at unit 80</p> <p>UTAH MECHANICAL CONTRACTORS Lot 81 - stub out sewer and water mains Lot 69 - hook up sewer A side</p> <p>PATTERSON Find water main install 60' 8" water main - back fill and compact trenches west loop - rough cut road west loop - back fill crawl spaces - grout man hole east and west loop</p> <p>PARSONS EVERGREENE Place grade on 75 and 77 - snap grade 69 part - rebar to holes - roll loose blankets - lay out 74 - misc. dirt to 81 - gas in generators</p> <p>AAI Loading concrete asbestos slab Worked on digging concrete, pushing concrete in the land fill and cove</p> <p>General Comments: Winds delayed pour of front porches at 75 and 77 - worried about debris in stamped concrete. May effect framing of porch.</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected grout of sanitary sewer pipes into man holes Inspected back fill, gravel and Termicide at 64,65</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing - see attached</p> <p>REMARKS Power poles are being removed from west loop. Sanitary sewer is now completed to end of line. Last laterals were installed today. Air testing is scheduled for next week. Interior of east Loop footing are rough - must be smoothed for footing placement.</p> <p>Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS Water all areas before winds of the afternoon and evening</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSTE None</p> <p>RFI&RFP STATUS UPDATE No RFI written</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 226 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 16 Mar 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	13.0	104.0
AXELSEN	LABORERS	2.0	16.0
Asbestos Abatement	LABORERS	1.0	10.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
Parsons Evergreene	CARPENTER	1.0	8.0
Parsons Evergreene	LABORERS	1.0	8.0
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0
Patterson	LABORERS	1.0	10.0
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0
Patterson	PIPE LAYER	2.0	18.5
Patterson	OPERATING ENGINEER	6.0	60.0
Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	2.0
Total hours worked to date: 12,788.8		Total	32.0 274.5

EQUIPMENT HOURS
The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
006	544H Loader	0.0	10.0
008	Dump Truck	0.0	10.0
013	JD Track Hoe 790	0.0	20.0
014	JD 330 Track Hoe	0.0	10.0
017	Link Belt 2800 Quantum	0.0	10.0
022	Samsung SL-180	0.0	1.0
034	JCB	0.5	7.5
035	544G loader	0.0	10.0
039	Water Truck	0.0	10.0
044	JD 225 Track Hoe	0.0	10.0
049	Komatsu	0.0	9.0
Total operating hours to date: 6,450.8		Total	0.5 107.5

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 227	Page 1 of 2				
		DATE 17 Mar 2005 - Thursday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 51 °F; No Precipitation; 32 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>PARSONS EVERGREENE Place emulsion 69-71 repair silt fence - repair vapor barrier - help Patterson with safety on holes - work on site clean up - tree preservation - move generators - fuel - move rebar</p> <p>PATTERSON Install water main and one fire hydrant. Back fill and compact second lift on sewer trench. Rough cut road West Loop. Dig crawl space for 74</p> <p>AAI Worked on digging concrete footing and asbestos slab Cleaned up street</p> <p>AXELSEN CONCRETE Pour footings on unit 81 Pour footing on interior lot 88 Pour wall at unit 70 Set forms on footing at 82 Strip wall at 71</p> <p>UMC No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected rebar and form work for stem wall pour at 70 and footings at 81. Reviewed stair locations in Charles - A&B side and Baxter with framer.</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing and concrete testing - see attached</p> <p>REMARKS Held QC meeting with COE - see attached</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/ SAFETY MEETINGS None today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P522051</td> <td>Duplex #02 Total Durratation</td> </tr> </tbody> </table>				Activity No	Description	P522051	Duplex #02 Total Durratation
Activity No	Description						
P522051	Duplex #02 Total Durratation						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 227		Page 2 of 2																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 17 Mar 2005 - Thursday																																																															
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																	
No activities were finished today																																																																	
QC REQUIREMENTS No QC requirements were completed today																																																																	
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																	
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">12.0</td><td style="text-align: right;">101.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.0</td></tr> <tr><td>Asbestos Abatement</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.5</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>TRUCK DRIVER, GROUP 1</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">31.0</td> <td style="text-align: right;">280.5</td> </tr> </tbody> </table> <p>Total hours worked to date: 13,069.3</p>						Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	12.0	101.0	AXELSEN	LABORERS	2.0	17.0	Asbestos Abatement	LABORERS	1.0	10.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	2.0	16.5	Patterson	LABORERS	1.0	10.0	Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	6.0	60.0	Total		31.0	280.5								
Employer	Labor Classification	Number of Employees	Hours Worked																																																														
AXELSEN	CARPENTER	12.0	101.0																																																														
AXELSEN	LABORERS	2.0	17.0																																																														
Asbestos Abatement	LABORERS	1.0	10.0																																																														
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																														
Parsons Evergreene	CARPENTER	1.0	8.0																																																														
Parsons Evergreene	LABORERS	1.0	8.0																																																														
Parsons Evergreene	OPERATING ENGINEER	2.0	16.5																																																														
Patterson	LABORERS	1.0	10.0																																																														
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0																																																														
Patterson	PIPE LAYER	2.0	20.0																																																														
Patterson	OPERATING ENGINEER	6.0	60.0																																																														
Total		31.0	280.5																																																														
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>006</td><td>544H Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>013</td><td>JD Track Hoe 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>014</td><td>JD 330 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>017</td><td>Link Belt 2800 Quantum</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">16.5</td></tr> <tr><td>035</td><td>544G loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>040</td><td>IR Roller</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>044</td><td>JD 225 Track Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>049</td><td>Komatsu</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>050</td><td>Concrete Pump</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">120.5</td> </tr> </tbody> </table> <p>Total operating hours to date: 6,571.3</p>						Serial Number	Description	Standby Hours	Operating Hours	006	544H Loader	0.0	10.0	008	Dump Truck	0.0	10.0	013	JD Track Hoe 790	0.0	20.0	014	JD 330 Track Hoe	0.0	0.0	017	Link Belt 2800 Quantum	0.0	10.0	022	Samsung SL-180	0.0	0.0	034	JCB	0.0	16.5	035	544G loader	0.0	10.0	039	Water Truck	0.0	10.0	040	IR Roller	0.0	10.0	044	JD 225 Track Hoe	0.0	10.0	049	Komatsu	0.0	10.0	050	Concrete Pump	0.0	4.0	Total		0.0	120.5
Serial Number	Description	Standby Hours	Operating Hours																																																														
006	544H Loader	0.0	10.0																																																														
008	Dump Truck	0.0	10.0																																																														
013	JD Track Hoe 790	0.0	20.0																																																														
014	JD 330 Track Hoe	0.0	0.0																																																														
017	Link Belt 2800 Quantum	0.0	10.0																																																														
022	Samsung SL-180	0.0	0.0																																																														
034	JCB	0.0	16.5																																																														
035	544G loader	0.0	10.0																																																														
039	Water Truck	0.0	10.0																																																														
040	IR Roller	0.0	10.0																																																														
044	JD 225 Track Hoe	0.0	10.0																																																														
049	Komatsu	0.0	10.0																																																														
050	Concrete Pump	0.0	4.0																																																														
Total		0.0	120.5																																																														
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																	
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																	
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 228	Page 1 of 2
		DATE 18 Mar 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Non-Critical Delay Temperature Min 19 °F, Max 53 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PARSONS EVERGREENE Shoot grade, unload rebar, cover materials, worked on dust control, tree preservation, rebar to holes, office work, and fueled generators</p> <p>RESISERV Treated patio at 66</p> <p>PATTERSON Back fill and compact sewer trench on West Loop</p> <p>AXELSEN CONCRETE Due to shortage of men, we concentrated on stripping footing for unit 81 and form work on footings for unit 82.</p> <p>ALDAVE AND ASSOCIATES Building 75 - lay out and detail plate, started framing Building 76 - lay out detail plate Building 77 - lay out and detail plate, started framing Building 78 - finished framing B side and started framing A side</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected sub-grade of units 75 - large rocks - will discuss with design office Inspected exposed concrete after forms stripped from Thursday pour. Inspected floor nailing on 77</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing - see attached</p> <p>REMARKS Termicide left without placing liquid due to wind A "saved" tree blew down in West Loop A near Central Road - surveyors laid out excavations for building 1 to 8 West Loop A</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS All observed employees wearing PPE</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE RFI written 35,36; received responses for 32,33,34</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 228		Page 2 of 2																																												
		DATE 18 Mar 2005 - Friday																																														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																														
ACTIVITY START/FINISH The following 2 activities were started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P523049</td> <td>Duplex #03 Total Durration</td> </tr> <tr> <td>P5269006</td> <td>Spray Termite Protection</td> </tr> </table> No activities were finished today					Activity No	Description	P523049	Duplex #03 Total Durration	P5269006	Spray Termite Protection																																						
Activity No	Description																																															
P523049	Duplex #03 Total Durration																																															
P5269006	Spray Termite Protection																																															
QC REQUIREMENTS No QC requirements were completed today																																																
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																
LABOR HOURS The following labor hours were Reported today: <table border="0"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>8.0</td> <td>43.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>1.0</td> <td>5.0</td> </tr> <tr> <td>Aldave</td> <td>CARPENTER</td> <td>15.0</td> <td>120.0</td> </tr> <tr> <td>Aldave</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 13,301.3</td> <td>Total</td> <td>32.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>232.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	8.0	43.0	AXELSEN	LABORERS	1.0	5.0	Aldave	CARPENTER	15.0	120.0	Aldave	OPERATING ENGINEER	1.0	8.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	2.0	16.0	Patterson	OPERATING ENGINEER	3.0	24.0	Total hours worked to date: 13,301.3		Total	32.0				232.0
Employer	Labor Classification	Number of Employees	Hours Worked																																													
AXELSEN	CARPENTER	8.0	43.0																																													
AXELSEN	LABORERS	1.0	5.0																																													
Aldave	CARPENTER	15.0	120.0																																													
Aldave	OPERATING ENGINEER	1.0	8.0																																													
Parsons Evergreene	CARPENTER	1.0	8.0																																													
Parsons Evergreene	LABORERS	1.0	8.0																																													
Parsons Evergreene	OPERATING ENGINEER	2.0	16.0																																													
Patterson	OPERATING ENGINEER	3.0	24.0																																													
Total hours worked to date: 13,301.3		Total	32.0																																													
			232.0																																													
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="0"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>013</td> <td>JD Track Hoe 790</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>014</td> <td>JD 330 Track Hoe</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>033</td> <td>Loader</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>034</td> <td>JCB</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td>2.0</td> <td>9.5</td> </tr> <tr> <td>047</td> <td>Gradall 544-10</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 6,620.8</td> <td>Total</td> <td>2.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>49.5</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	013	JD Track Hoe 790	0.0	8.0	014	JD 330 Track Hoe	0.0	8.0	033	Loader	0.0	8.0	034	JCB	0.0	8.0	039	Water Truck	2.0	9.5	047	Gradall 544-10	0.0	8.0	Total operating hours to date: 6,620.8		Total	2.0				49.5								
Serial Number	Description	Standby Hours	Operating Hours																																													
013	JD Track Hoe 790	0.0	8.0																																													
014	JD 330 Track Hoe	0.0	8.0																																													
033	Loader	0.0	8.0																																													
034	JCB	0.0	8.0																																													
039	Water Truck	2.0	9.5																																													
047	Gradall 544-10	0.0	8.0																																													
Total operating hours to date: 6,620.8		Total	2.0																																													
			49.5																																													
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																
(Empty space for accident details)																																																
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																																													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 231	Page 1 of 3
		DATE 21 Mar 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 39 °F, Max 48 °F; 0.06 IN Precipitation; No Wind	

QC NARRATIVES

Activities in Progress:

HUNT ELECTRIC
 Work on site lighting in the West Loop. Work on cleaning up along Liberator

PARSONS EVERGREENE
 Snap grade over = of #78 - snap grade and start placing emulsion for #70 - check hole elevations w ith Axelsen Concrete #84 - cover all lumber w ith plastic - hickey bar over rebar for safety - move mesh - move rebar to holes

PATTERSON EXCAVATION
 Install 8" w ater main in West Loop - 450' total 2 valves - back fill sew er trench w ork w ith Majors test sew er pipe in man holes rough grade road West Loop. Back fill crawl spaces.

UTAH MECHANICAL CONTRACTORS
 Lot 82, 84 - stub out sew er and w ater mains both sides
 Lot 70,71 - hook up sew er and w ater mains
 Lot 69 - hook up sew er B side hook up w ater mains both sides

AXELSEN CONCRETE
 Strip footing at w all for unit 70 Bungalow
 Form w all at unit 73 Baxter
 Place rebar at Bungalow unit 82
 Form footings for unit 84
 Place rebar in w all for unit 80

AAI
 Worked on digging concrete, garage and breaking the concrete

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected forms and rebar of 73 and 72
 Walked w ith sanitary sew er pipe tester

QUALITY CONTROL TESTING AND RESULTS
 MTI performed soil density testing - see attached

REMARKS
 Sanitary sew er in phase 5 East w as retested for those locations that failed previously. 1 man hole failed again, one section of pipe failed again. Repairs are underw ay.
 Testing continued into phase 5 West. One failed man hole that w as re-grouted w ill be retested on Tuesday w hen Major returns.
 Aldave w as not on site today

Safety Inspection / Safety Meetings:

SAFETY INSPECTIONS/SAFETY MEETINGS
 Need to flag trenches in West Loop A

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

RFI&RFP STATUS UPDATE
 RFI's discussed RFI 35

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 231		Page 2 of 3																																																												
		DATE 21 Mar 2005 - Monday																																																														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																														
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																
ACTIVITY START/FINISH The following 3 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P524051</td> <td>Duplex #04 Total Durratation</td> </tr> <tr> <td>P5270006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5275015</td> <td>Set Trusses & Sub-fascia</td> </tr> </tbody> </table> No activities were finished today					Activity No	Description	P524051	Duplex #04 Total Durratation	P5270006	Spray Termite Protection	P5275015	Set Trusses & Sub-fascia																																																				
Activity No	Description																																																															
P524051	Duplex #04 Total Durratation																																																															
P5270006	Spray Termite Protection																																																															
P5275015	Set Trusses & Sub-fascia																																																															
QC REQUIREMENTS No QC requirements were completed today																																																																
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>9.0</td> <td>74.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td>1.0</td> <td>4.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>5.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>12.5</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Patterson</td> <td>TRUCK DRIVER, GROUP 1</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>6.0</td> <td>60.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER APPRENTICE</td> <td>2.0</td> <td>12.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 13,573.8</td> <td>Total</td> <td>32.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>272.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	9.0	74.0	AXELSEN	LABORERS	3.0	24.0	Asbestos Abatement	LABORERS	2.0	20.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Parsons Evergreene	CARPENTER	1.0	4.5	Parsons Evergreene	LABORERS	1.0	5.5	Parsons Evergreene	OPERATING ENGINEER	2.0	12.5	Patterson	LABORERS	1.0	10.0	Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	6.0	60.0	Utah Mechanical Cont	PLUMBER APPRENTICE	2.0	12.0	Total hours worked to date: 13,573.8		Total	32.0				272.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																													
AXELSEN	CARPENTER	9.0	74.0																																																													
AXELSEN	LABORERS	3.0	24.0																																																													
Asbestos Abatement	LABORERS	2.0	20.0																																																													
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																													
Parsons Evergreene	CARPENTER	1.0	4.5																																																													
Parsons Evergreene	LABORERS	1.0	5.5																																																													
Parsons Evergreene	OPERATING ENGINEER	2.0	12.5																																																													
Patterson	LABORERS	1.0	10.0																																																													
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0																																																													
Patterson	PIPE LAYER	2.0	20.0																																																													
Patterson	OPERATING ENGINEER	6.0	60.0																																																													
Utah Mechanical Cont	PLUMBER APPRENTICE	2.0	12.0																																																													
Total hours worked to date: 13,573.8		Total	32.0																																																													
			272.5																																																													
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>001</td> <td>Link Belt 2800</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>032</td> <td>Komatsh</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>034</td> <td>JCB</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td>0.0</td> <td>8.5</td> </tr> <tr> <td>051</td> <td>track hoe</td> <td>0.0</td> <td>40.0</td> </tr> <tr> <td>052</td> <td>loader</td> <td>0.0</td> <td>20.0</td> </tr> <tr> <td colspan="2">Total</td> <td>0.0</td> <td>106.5</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	008	Dump Truck	0.0	10.0	032	Komatsh	0.0	10.0	034	JCB	0.0	8.0	039	Water Truck	0.0	8.5	051	track hoe	0.0	40.0	052	loader	0.0	20.0	Total		0.0	106.5																								
Serial Number	Description	Standby Hours	Operating Hours																																																													
001	Link Belt 2800	0.0	10.0																																																													
008	Dump Truck	0.0	10.0																																																													
032	Komatsh	0.0	10.0																																																													
034	JCB	0.0	8.0																																																													
039	Water Truck	0.0	8.5																																																													
051	track hoe	0.0	40.0																																																													
052	loader	0.0	20.0																																																													
Total		0.0	106.5																																																													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 231 Page 3 of 3	
		DATE 21 Mar 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
Total operating hours to date: 6,727.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 232	Page 1 of 3
		DATE 22 Mar 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 39 °F, Max 46 °F; 0.07 IN Precipitation; 26 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>UTAH MECHANICAL CONTRACTORS Attended subcontractor meeting and safety meetings</p> <p>ALDAVE AND ASSOCIATES Building 75 - finished framing exterior walls Building 76 - framed back exterior wall Building 77 - finished framing exterior walls Building 78 - worked on A side framing exterior walls</p> <p>AAI Worked on digging garage - loading concrete asbestos slab - pushing concrete in the landfill and cover - worked on getting appliances - cleaned up sidewalks</p> <p>AXELSEN CONCRETE CONSTRUCTION Worked on formwork on Baxter wall #73 Formwork on footings for unit 84 Canceled concrete pour due to rain</p> <p>PATTERSON EXCAVATION Install water main, backfill trench and compact, backfill crawl spaces, and dig water laterals</p> <p>PARSONS EVERGREENE Lay out #1, lay out #74 footers - rebar to holes - emulsion on #70 - attended coordination meeting</p> <p>HUNT ELECTRIC Coordination meeting with Evergreene. We will be pulling our crews off site and will not return until 4-11-05. The site has not changed in the last two weeks. The roads need to be cut to grade, spoil piles leveled out, footings and foundations poured and back filled.</p> <p>General Comments:</p> <p>Framers left today due to high winds</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Finish testing on all man holes in West Loop A - one failure #52</p> <p>QUALITY CONTROL TESTING AND RESULTS No MTI testing today due to rain</p> <p>REMARKS Tested sanitary sewer piping in West Loop A - all piping passed pressure and deflection. One man hole (#52) did not pass vacuum. Retested East Loop man hole and piping failures from previous test - all passed</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS Held site safety meeting - site was wet from rain - most subs went home</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 232 Page 2 of 3																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 22 Mar 2005 - Tuesday																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																											
No RFI written or received																																																																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																											
ACTIVITY START/FINISH The following activity was started today: <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%; border-bottom: 1px solid black;">Activity No</td> <td style="border-bottom: 1px solid black;">Description</td> </tr> <tr> <td>P525049</td> <td>Duplex #05 Total Durration</td> </tr> </table> No activities were finished today				Activity No	Description	P525049	Duplex #05 Total Durration																																																																				
Activity No	Description																																																																										
P525049	Duplex #05 Total Durration																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="width: 25%; text-align: left;">Employer</th> <th style="width: 40%; text-align: left;">Labor Classification</th> <th style="width: 15%; text-align: right;">Number of Employees</th> <th style="width: 20%; text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">11.0</td><td style="text-align: right;">52.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">14.0</td><td style="text-align: right;">100.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Asbestos Abatement</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.5</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.5</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>TRUCK DRIVER, GROUP 1</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">50.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER APPRENTICE</td><td style="text-align: right;">1.0</td><td style="text-align: right;">1.5</td></tr> <tr> <td colspan="2">Total hours worked to date: 13,898.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">46.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">324.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	11.0	52.0	AXELSEN	LABORERS	2.0	8.0	Aldave	CARPENTER	14.0	100.0	Aldave	OPERATING ENGINEER	1.0	8.0	Asbestos Abatement	LABORERS	2.0	20.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	HUNT ELECTRIC	ELECTRICIAN	0.0	2.5	Parsons Evergreene	CARPENTER	1.0	5.5	Parsons Evergreene	LABORERS	1.0	7.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	1.0	10.0	Patterson	TRUCK DRIVER, GROUP 1	1.0	10.5	Patterson	PIPE LAYER	2.0	21.0	Patterson	OPERATING ENGINEER	6.0	50.5	Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	1.5	Total hours worked to date: 13,898.3		Total	46.0				324.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
AXELSEN	CARPENTER	11.0	52.0																																																																								
AXELSEN	LABORERS	2.0	8.0																																																																								
Aldave	CARPENTER	14.0	100.0																																																																								
Aldave	OPERATING ENGINEER	1.0	8.0																																																																								
Asbestos Abatement	LABORERS	2.0	20.0																																																																								
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																																								
HUNT ELECTRIC	ELECTRICIAN	0.0	2.5																																																																								
Parsons Evergreene	CARPENTER	1.0	5.5																																																																								
Parsons Evergreene	LABORERS	1.0	7.0																																																																								
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																																								
Patterson	LABORERS	1.0	10.0																																																																								
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.5																																																																								
Patterson	PIPE LAYER	2.0	21.0																																																																								
Patterson	OPERATING ENGINEER	6.0	50.5																																																																								
Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	1.5																																																																								
Total hours worked to date: 13,898.3		Total	46.0																																																																								
			324.5																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="width: 25%; text-align: left;">Serial Number</th> <th style="width: 40%; text-align: left;">Description</th> <th style="width: 15%; text-align: right;">Standby Hours</th> <th style="width: 20%; text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>001</td><td>Link Belt 2800</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.5</td><td style="text-align: right;">7.5</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	008	Dump Truck	0.0	6.0	022	Samsung SL-180	0.0	10.0	034	JCB	0.5	7.5	039	Water Truck	0.0	4.0	047	Gradall 544-10	0.0	8.0																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																								
001	Link Belt 2800	0.0	10.0																																																																								
008	Dump Truck	0.0	6.0																																																																								
022	Samsung SL-180	0.0	10.0																																																																								
034	JCB	0.5	7.5																																																																								
039	Water Truck	0.0	4.0																																																																								
047	Gradall 544-10	0.0	8.0																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 232		Page 3 of 3
		DATE 22 Mar 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
051	track hoe	0.0	40.0	
052	loader	0.0	20.0	
Total operating hours to date: 6,832.8		Total	0.5	105.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 233	Page 1 of 3
		DATE 23 Mar 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 37 °F, Max 53 °F; 0.23 IN Precipitation; 25 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PATTERSON Install 8" water main and two 8" valves. Install water laterals and back fill crawl spaces</p> <p>AXELSEN CONCRETE CONSTRUCTION Pour wall for unit 73 Pour footings for unit 82 Form work on Charles footing</p> <p>PARSONS EVERGREENE Lay out 74 - layout 2 QC 82 and 73 - move rebar - pull nuts out of J Bolt packages - clean up office - straighten back storage area - fix water leak - fix leak on trailer</p> <p>AAI Worked on digging concrete garages Worked on loading asbestos slab Worked on pushing concrete in the land fill and covering Worked on getting appliances</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected form and rebar of #73 (walls) and #82 (footings) for concrete pour - looked good</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing for walls #73 and footing #82 - see attached</p> <p>REMARKS Bottom of footing 84 and 85 are very muddy Had a discussion with Ed O'Reilly about storm drainage philosophy. He will contact SLC for additional discussion</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS Observed man without hard hat - he was on his way to his vehicle and got one before I spoke to him. Need to place cross members on upper story window openings.</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFP&RFI STATUS UPDATE No RFIs written or received</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 233		Page 2 of 3																																																																				
		DATE 23 Mar 2005 - Wednesday																																																																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																						
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P526049</td> <td>Duplex #06 Total Durration</td> </tr> </table> No activities were finished today					Activity No	Description	P526049	Duplex #06 Total Durration																																																																
Activity No	Description																																																																							
P526049	Duplex #06 Total Durration																																																																							
QC REQUIREMENTS No QC requirements were completed today																																																																								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																								
LABOR HOURS The following labor hours were Reported today: <table border="0"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>14.0</td><td>124.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>2.0</td><td>24.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Asbestos Abatement</td><td>LABORERS</td><td>4.0</td><td>40.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td>1.0</td><td>10.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td>1.0</td><td>3.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>10.0</td></tr> <tr><td>Patterson</td><td>TRUCK DRIVER, GROUP 1</td><td>1.0</td><td>10.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>2.0</td><td>19.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>6.0</td><td>60.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER APPRENTICE</td><td>0.0</td><td>0.0</td></tr> <tr> <td>Total hours worked to date: 14,214.3</td> <td></td> <td>Total 34.0</td> <td>316.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	124.0	AXELSEN	LABORERS	2.0	24.0	Aldave	CARPENTER	0.0	0.0	Aldave	OPERATING ENGINEER	0.0	0.0	Asbestos Abatement	LABORERS	4.0	40.0	Asbestos Abatement	OPERATING ENGINEER	1.0	10.0	HUNT ELECTRIC	ELECTRICIAN	0.0	0.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	LABORERS	1.0	3.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	1.0	10.0	Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0	Patterson	PIPE LAYER	2.0	19.0	Patterson	OPERATING ENGINEER	6.0	60.0	Utah Mechanical Cont	PLUMBER APPRENTICE	0.0	0.0	Total hours worked to date: 14,214.3		Total 34.0	316.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																					
AXELSEN	CARPENTER	14.0	124.0																																																																					
AXELSEN	LABORERS	2.0	24.0																																																																					
Aldave	CARPENTER	0.0	0.0																																																																					
Aldave	OPERATING ENGINEER	0.0	0.0																																																																					
Asbestos Abatement	LABORERS	4.0	40.0																																																																					
Asbestos Abatement	OPERATING ENGINEER	1.0	10.0																																																																					
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0																																																																					
Parsons Evergreene	CARPENTER	1.0	8.0																																																																					
Parsons Evergreene	LABORERS	1.0	3.0																																																																					
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																																					
Patterson	LABORERS	1.0	10.0																																																																					
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0																																																																					
Patterson	PIPE LAYER	2.0	19.0																																																																					
Patterson	OPERATING ENGINEER	6.0	60.0																																																																					
Utah Mechanical Cont	PLUMBER APPRENTICE	0.0	0.0																																																																					
Total hours worked to date: 14,214.3		Total 34.0	316.0																																																																					
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="0"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>001</td><td>Link Belt 2800</td><td>0.0</td><td>10.0</td></tr> <tr><td>008</td><td>Dump Truck</td><td>0.0</td><td>2.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td>0.0</td><td>10.0</td></tr> <tr><td>034</td><td>JCB</td><td>2.5</td><td>5.5</td></tr> <tr><td>039</td><td>Water Truck</td><td>0.0</td><td>6.0</td></tr> <tr><td>040</td><td>IR Roller</td><td>0.0</td><td>4.0</td></tr> <tr><td>050</td><td>Concrete Pump</td><td>0.0</td><td>4.0</td></tr> <tr><td>051</td><td>track hoe</td><td>0.0</td><td>30.0</td></tr> <tr><td>052</td><td>loader</td><td>0.0</td><td>10.0</td></tr> <tr> <td>Total operating hours to date: 6,914.3</td> <td></td> <td>Total 2.5</td> <td>81.5</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	008	Dump Truck	0.0	2.0	022	Samsung SL-180	0.0	10.0	034	JCB	2.5	5.5	039	Water Truck	0.0	6.0	040	IR Roller	0.0	4.0	050	Concrete Pump	0.0	4.0	051	track hoe	0.0	30.0	052	loader	0.0	10.0	Total operating hours to date: 6,914.3		Total 2.5	81.5																								
Serial Number	Description	Standby Hours	Operating Hours																																																																					
001	Link Belt 2800	0.0	10.0																																																																					
008	Dump Truck	0.0	2.0																																																																					
022	Samsung SL-180	0.0	10.0																																																																					
034	JCB	2.5	5.5																																																																					
039	Water Truck	0.0	6.0																																																																					
040	IR Roller	0.0	4.0																																																																					
050	Concrete Pump	0.0	4.0																																																																					
051	track hoe	0.0	30.0																																																																					
052	loader	0.0	10.0																																																																					
Total operating hours to date: 6,914.3		Total 2.5	81.5																																																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 233 Page 3 of 3	
		DATE 23 Mar 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 234		Page 2 of 2																																																																				
		DATE 24 Mar 2005 - Thursday																																																																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																						
P527049 Duplex #07 Total Durration No activities were finished today																																																																								
QC REQUIREMENTS No QC requirements were completed today																																																																								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																								
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>12.0</td><td>126.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>3.0</td><td>24.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td>14.0</td><td>114.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Asbestos Abatement</td><td>LABORERS</td><td>2.0</td><td>20.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td>1.0</td><td>10.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Patterson</td><td>TRUCK DRIVER, GROUP 1</td><td>1.0</td><td>10.5</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>2.0</td><td>21.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>6.0</td><td>58.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER APPRENTICE</td><td>1.0</td><td>2.0</td></tr> <tr> <td>Total hours worked to date: 14,607.8</td> <td></td> <td>Total 43.0</td> <td>393.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	12.0	126.0	AXELSEN	LABORERS	3.0	24.0	Aldave	CARPENTER	14.0	114.0	Aldave	OPERATING ENGINEER	1.0	8.0	Asbestos Abatement	LABORERS	2.0	20.0	Asbestos Abatement	OPERATING ENGINEER	1.0	10.0	HUNT ELECTRIC	ELECTRICIAN	0.0	0.0	Parsons Evergreene	CARPENTER	0.0	0.0	Parsons Evergreene	LABORERS	0.0	0.0	Parsons Evergreene	OPERATING ENGINEER	0.0	0.0	Patterson	LABORERS	0.0	0.0	Patterson	TRUCK DRIVER, GROUP 1	1.0	10.5	Patterson	PIPE LAYER	2.0	21.0	Patterson	OPERATING ENGINEER	6.0	58.0	Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	2.0	Total hours worked to date: 14,607.8		Total 43.0	393.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																					
AXELSEN	CARPENTER	12.0	126.0																																																																					
AXELSEN	LABORERS	3.0	24.0																																																																					
Aldave	CARPENTER	14.0	114.0																																																																					
Aldave	OPERATING ENGINEER	1.0	8.0																																																																					
Asbestos Abatement	LABORERS	2.0	20.0																																																																					
Asbestos Abatement	OPERATING ENGINEER	1.0	10.0																																																																					
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0																																																																					
Parsons Evergreene	CARPENTER	0.0	0.0																																																																					
Parsons Evergreene	LABORERS	0.0	0.0																																																																					
Parsons Evergreene	OPERATING ENGINEER	0.0	0.0																																																																					
Patterson	LABORERS	0.0	0.0																																																																					
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.5																																																																					
Patterson	PIPE LAYER	2.0	21.0																																																																					
Patterson	OPERATING ENGINEER	6.0	58.0																																																																					
Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	2.0																																																																					
Total hours worked to date: 14,607.8		Total 43.0	393.5																																																																					
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>001</td><td>Link Belt 2800</td><td>0.0</td><td>10.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td>0.0</td><td>10.0</td></tr> <tr><td>040</td><td>IR Roller</td><td>0.0</td><td>10.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td>0.0</td><td>8.0</td></tr> <tr><td>051</td><td>track hoe</td><td>0.0</td><td>31.0</td></tr> <tr><td>052</td><td>loader</td><td>0.0</td><td>21.0</td></tr> <tr> <td>Total operating hours to date: 7,004.3</td> <td></td> <td>Total 0.0</td> <td>90.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	022	Samsung SL-180	0.0	10.0	040	IR Roller	0.0	10.0	047	Gradall 544-10	0.0	8.0	051	track hoe	0.0	31.0	052	loader	0.0	21.0	Total operating hours to date: 7,004.3		Total 0.0	90.0																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																					
001	Link Belt 2800	0.0	10.0																																																																					
022	Samsung SL-180	0.0	10.0																																																																					
040	IR Roller	0.0	10.0																																																																					
047	Gradall 544-10	0.0	8.0																																																																					
051	track hoe	0.0	31.0																																																																					
052	loader	0.0	21.0																																																																					
Total operating hours to date: 7,004.3		Total 0.0	90.0																																																																					
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																								
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																								
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 235	Page 1 of 2										
		DATE 25 Mar 2005 - Friday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 26 °F, Max 48 °F; No Precipitation; 30 MPH Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p>L&L ASSOCIATES□ 2" conduit ufer grade , > PVC, grade wire</p> <p>RESISERV Prepped footings, porch, garage, patios at 69,68 - Prepped patio #10. Tested patio and footings at 67</p> <p>PARSONS EVERGREENE Shoot grade 78 - move misc. rebar - move generators - gather w ater truck - stain vents - cover lumber, pull PTO off of w ater truck - move debris for back fill - check hole elevations - equipment maintenance - emulsion on 73 - remove plates on demo area</p> <p>PATTERSON Finish up 8" w ater main install 45 degree and fire hydrate toe and valve install w ater laterals and backfill and compact trenches</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Checked reinforcement on footings for 84-85 and foundation for 72</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI tested slump and air - pulled cylinders</p> <p>REMARKS COE w anted move supports on footing reinforcement Axelsen covered footings w ith plastic w hich loosened the tie w ire.</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS Watch out for concrete trucks w ith large pours</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None held today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>RFI&RFP STATUS UPDATE No RFI's w ritten today</p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH													
<p>The following 3 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P528051</td> <td>Duplex #08 Total Durratation</td> </tr> <tr> <td>P5284005</td> <td>Install Sub-rough Plumbing</td> </tr> <tr> <td>P5285005</td> <td>Install Sub-rough Plumbing</td> </tr> </tbody> </table> <p>The following 2 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> </tbody> </table>				Activity No	Description	P528051	Duplex #08 Total Durratation	P5284005	Install Sub-rough Plumbing	P5285005	Install Sub-rough Plumbing	Activity No	Description
Activity No	Description												
P528051	Duplex #08 Total Durratation												
P5284005	Install Sub-rough Plumbing												
P5285005	Install Sub-rough Plumbing												
Activity No	Description												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 235		Page 2 of 2																																
		DATE 25 Mar 2005 - Friday																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																		
P5284005 Install Sub-rough Plumbing P5285005 Install Sub-rough Plumbing																																				
QC REQUIREMENTS No QC requirements were completed today																																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td>2.0</td> <td>9.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 14,672.8</td> <td>Total</td> <td>9.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	L&L ASSOCIATES	ELECTRICIAN	2.0	9.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	PIPE LAYER	2.0	16.0	Patterson	OPERATING ENGINEER	2.0	16.0	Total hours worked to date: 14,672.8		Total	9.0
Employer	Labor Classification	Number of Employees	Hours Worked																																	
L&L ASSOCIATES	ELECTRICIAN	2.0	9.0																																	
Parsons Evergreene	CARPENTER	1.0	8.0																																	
Parsons Evergreene	LABORERS	1.0	8.0																																	
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																	
Patterson	PIPE LAYER	2.0	16.0																																	
Patterson	OPERATING ENGINEER	2.0	16.0																																	
Total hours worked to date: 14,672.8		Total	9.0																																	
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>034</td> <td>JCB</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>040</td> <td>IR Roller</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>051</td> <td>track hoe</td> <td>0.0</td> <td>16.0</td> </tr> <tr> <td>052</td> <td>loader</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 7,044.3</td> <td>Total</td> <td>40.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	034	JCB	0.0	8.0	040	IR Roller	0.0	8.0	051	track hoe	0.0	16.0	052	loader	0.0	8.0	Total operating hours to date: 7,044.3		Total	40.0								
Serial Number	Description	Standby Hours	Operating Hours																																	
034	JCB	0.0	8.0																																	
040	IR Roller	0.0	8.0																																	
051	track hoe	0.0	16.0																																	
052	loader	0.0	8.0																																	
Total operating hours to date: 7,044.3		Total	40.0																																	
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 238	Page 1 of 2
		DATE 28 Mar 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 35 °F, Max 53 °F; 0.09 IN Precipitation; 33 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PARSONS EVERGREENE Squeegee water off sub floors - place coverages over termiticide plastic - set forms to dig crawl spaces - started lay out of building 72 - Move forms - worked on site clean up</p> <p>AAI Worked on loading concrete and digging side walks Worked on breaking concrete</p> <p>PATTERSON Installed fire hydrates and water laterals. Serviced equipment. Compacted trenches</p> <p>UMC Lot 83 - stub out sewer and water mains</p> <p>ALDAVE AND ASSOCIATES Building 75 - finished all blocking for bathroom and clean up Building 76 - finished interior and garage walls Building 77 - belly band and straps Building 78 - sat garage and finish all shear and straps</p> <p>AXELSEN CONCRETE form footings for unit 83 form work on footing for unit 86 form wall on unit 80 tie rebar at footings at 83 tie rebar in 81</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS MTI picked up cylinders and compaction on trenches at West Loop A</p> <p>QUALITY CONTROL TESTING AND RESULTS Inspected and covered Resiserv on building 66,67,68</p> <p>REMARKS No remarks today</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/ SAFETY MEETINGS Slip trip and fall reviewed due to rainy conditions</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 238 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 28 Mar 2005 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

ACTIVITY START/FINISH
 The following 2 activities were started today:

Activity No	Description
P511630	Install Storm Drains
P5281004	Form & Pour Foundations

 No activities were finished today

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
 No QC Punch List items were issued today
 No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	12.0	92.0
AXELSEN	LABORERS	4.0	31.5
Aldave	CARPENTER	14.0	100.0
Aldave	OPERATING ENGINEER	1.0	8.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
Parsons Evergreene	CARPENTER	1.0	8.0
Parsons Evergreene	LABORERS	2.0	16.0
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	4.0	40.0
Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	2.0
Total hours worked to date: 15,028.3		Total	355.5

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
017	Link Belt 2800 Quantum	0.0	10.0
022	Samsung SL-180	0.0	2.0
034	JCB	0.0	8.0
039	Water Truck	0.0	9.0
040	IR Roller	0.0	9.0
047	Gradall 544-10	0.0	8.0
049	Komatsu	0.0	8.0
051	track hoe	0.0	20.0
052	loader	0.0	18.0
Total operating hours to date: 7,136.3		Total	92.0

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 239	Page 1 of 3
		DATE 29 Mar 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 33 °F, Max 48 °F; 0.13 IN Precipitation; 37 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PATTERSON Install water laterals, backfill and clean up trenches, pain water main fitting, backfill crawl spaces.</p> <p>UMC Attended subcontractor and safety meetings</p> <p>ALDAVE AND ASSOCIATES Building 75 - put stairs Building 76 - finished all framing of walls plumb and line Building 78 - nailed sheet and hung sheets in garage</p> <p>AXELSEN CONCRETE Form walls on unit 80, form wall on unit 81, form footing on unit 86, tie rebar in unit 86, covered footings with plastic due to rain</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>AAI Worked on loading and digging side walk</p> <p>PARSONS EVERGREENE Attended site safety meeting, snap grade 72, group coordination meeting, lay out block outs, move and place panels to storage area, unload windows, place emulsion, install drive line for water truck</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS MTI compactions on Loop A</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS Brad with Resiserv was told by the Antomalgly Shop that the ground was too saturated to apply Termiticide at 7:30am. Axelsen was rained out yesterday - caused a pour delay (could not schedule concrete pump)</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS Slip Trip and Fall reviewed due to rainy conditions</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 239		Page 2 of 3																																																																	
		DATE 29 Mar 2005 - Tuesday																																																																			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																			
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5271006</td> <td>Spray Termite Protection</td> </tr> </table> No activities were finished today					Activity No	Description	P5271006	Spray Termite Protection																																																													
Activity No	Description																																																																				
P5271006	Spray Termite Protection																																																																				
QC REQUIREMENTS No QC requirements were completed today																																																																					
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																					
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																					
LABOR HOURS The following labor hours were Reported today: <table border="0"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>15.0</td> <td>120.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Aldave</td> <td>CARPENTER</td> <td>10.0</td> <td>66.0</td> </tr> <tr> <td>Aldave</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CONCRETE FINISHER</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td>1.0</td> <td>9.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>3.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>9.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Patterson</td> <td>TRUCK DRIVER, GROUP 1</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>5.0</td> <td>50.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER APPRENTICE</td> <td>1.0</td> <td>1.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 15,421.8</td> <td>Total</td> <td>49.0</td> <td>393.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	15.0	120.0	AXELSEN	LABORERS	3.0	24.0	Aldave	CARPENTER	10.0	66.0	Aldave	OPERATING ENGINEER	1.0	8.0	Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	Enterprise Builders	CONCRETE FINISHER	4.0	32.0	Parsons Evergreene	CARPENTER	1.0	9.5	Parsons Evergreene	LABORERS	1.0	3.5	Parsons Evergreene	OPERATING ENGINEER	1.0	9.0	Patterson	LABORERS	1.0	10.0	Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	5.0	50.0	Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	1.5	Total hours worked to date: 15,421.8		Total	49.0	393.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																		
AXELSEN	CARPENTER	15.0	120.0																																																																		
AXELSEN	LABORERS	3.0	24.0																																																																		
Aldave	CARPENTER	10.0	66.0																																																																		
Aldave	OPERATING ENGINEER	1.0	8.0																																																																		
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0																																																																		
Enterprise Builders	CONCRETE FINISHER	4.0	32.0																																																																		
Parsons Evergreene	CARPENTER	1.0	9.5																																																																		
Parsons Evergreene	LABORERS	1.0	3.5																																																																		
Parsons Evergreene	OPERATING ENGINEER	1.0	9.0																																																																		
Patterson	LABORERS	1.0	10.0																																																																		
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0																																																																		
Patterson	PIPE LAYER	2.0	20.0																																																																		
Patterson	OPERATING ENGINEER	5.0	50.0																																																																		
Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	1.5																																																																		
Total hours worked to date: 15,421.8		Total	49.0	393.5																																																																	
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="0"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>017</td> <td>Link Belt 2800 Quantum</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>023</td> <td>Samsung SE50</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>026</td> <td>Hitachi</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>034</td> <td>JCB</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>040</td> <td>IR Roller</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>047</td> <td>Gradall 544-10</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>051</td> <td>track hoe</td> <td>0.0</td> <td>30.0</td> </tr> <tr> <td>052</td> <td>loader</td> <td>0.0</td> <td>20.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 7,250.3</td> <td>Total</td> <td>0.0</td> <td>114.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	017	Link Belt 2800 Quantum	0.0	10.0	023	Samsung SE50	0.0	10.0	026	Hitachi	0.0	10.0	034	JCB	0.0	8.0	039	Water Truck	0.0	10.0	040	IR Roller	0.0	8.0	047	Gradall 544-10	0.0	8.0	051	track hoe	0.0	30.0	052	loader	0.0	20.0	Total operating hours to date: 7,250.3		Total	0.0	114.0																				
Serial Number	Description	Standby Hours	Operating Hours																																																																		
017	Link Belt 2800 Quantum	0.0	10.0																																																																		
023	Samsung SE50	0.0	10.0																																																																		
026	Hitachi	0.0	10.0																																																																		
034	JCB	0.0	8.0																																																																		
039	Water Truck	0.0	10.0																																																																		
040	IR Roller	0.0	8.0																																																																		
047	Gradall 544-10	0.0	8.0																																																																		
051	track hoe	0.0	30.0																																																																		
052	loader	0.0	20.0																																																																		
Total operating hours to date: 7,250.3		Total	0.0	114.0																																																																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 239 Page 3 of 3	
		DATE 29 Mar 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 240	Page 1 of 3
		DATE 30 Mar 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Non-Critical Delay Temperature Min 28 °F, Max 46 °F; No Precipitation; 31 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Resiserv left due to high winds - cannot Termiticide</p> <p>UMC Lot 86 - stub out Sewer and water mains for lot 73 and 72 - hook up</p> <p>RESISERV Treated flatwork for 67,68,69,70</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>AXELSEN CONCRETE CONSTRUCTION Pour wall at unit 80, pour footings at unit 83 and 86, formwork on wall unit 81</p> <p>PATTERSON Install storm drain 12" 200' install water laterals, put gravel in porches and garages</p> <p>ALDAVE AND ASSOCIATES Building 75 - got plate forms ready for roofs and cut blocking Building 76 - finished plumb and line cut blocks for roof Building 77 - installed stairs and blocking Building 79 - plate and rolled joist, started to sheet</p> <p>PARSONS EVERGREENE Hicky bar for patio embeds - set and pour block out of mesh - pour on lay out - fix vapor barrier - rebar clean up for pour - layout embeds - relocate generators - inventory lumber - drill and assemble parts for greene.</p> <p>AXELSEN CONCRETE CONSTRUCTION Pour wall at unit 80, pour footings at unit 83 and 86, formwork on walls 81</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected stem wall formwork and rebar for building 80 Inspected footing formwork and rebar for 83 and 86 Inspected porch pours at 75,77, and half of 78 Inspected storm drain installation at West Loop A Reviewed application of Termiticide areas and backfill of garages</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS Brad with Resiserv was told by the Antomalgig Shop that the ground was too saturated to apply Termiticide at 7:30am. Axelsen was rained out yesterday - caused a pour delay (could not schedule concrete pump)</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS Slip Trip and Fall reviewed due to rainy conditions</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 240		Page 2 of 3																																																																				
		DATE 30 Mar 2005 - Wednesday																																																																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																						
CONTRACTORS FIRST AND OOR LAST DAY ONSITE None today																																																																								
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																								
ACTIVITY START/FINISH The following 3 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5283005</td> <td>Install Sub-rough Plumbing</td> </tr> <tr> <td>P5287003</td> <td>Form & Pour Footings</td> </tr> <tr> <td>P5287005</td> <td>Install Sub-rough Plumbing</td> </tr> </tbody> </table> The following 2 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5283005</td> <td>Install Sub-rough Plumbing</td> </tr> <tr> <td>P5287005</td> <td>Install Sub-rough Plumbing</td> </tr> </tbody> </table>					Activity No	Description	P5283005	Install Sub-rough Plumbing	P5287003	Form & Pour Footings	P5287005	Install Sub-rough Plumbing	Activity No	Description	P5283005	Install Sub-rough Plumbing	P5287005	Install Sub-rough Plumbing																																																						
Activity No	Description																																																																							
P5283005	Install Sub-rough Plumbing																																																																							
P5287003	Form & Pour Footings																																																																							
P5287005	Install Sub-rough Plumbing																																																																							
Activity No	Description																																																																							
P5283005	Install Sub-rough Plumbing																																																																							
P5287005	Install Sub-rough Plumbing																																																																							
QC REQUIREMENTS No QC requirements were completed today																																																																								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																								
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>16.0</td> <td>128.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>5.0</td> <td>70.0</td> </tr> <tr> <td>Aldave</td> <td>CARPENTER</td> <td>15.0</td> <td>112.5</td> </tr> <tr> <td>Aldave</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CONCRETE FINISHER</td> <td>4.0</td> <td>36.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td>1.0</td> <td>8.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Patterson</td> <td>TRUCK DRIVER, GROUP 1</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>6.0</td> <td>60.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER APPRENTICE</td> <td>2.0</td> <td>8.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 15,920.8</td> <td>Total</td> <td>57.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>499.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	16.0	128.0	AXELSEN	LABORERS	5.0	70.0	Aldave	CARPENTER	15.0	112.5	Aldave	OPERATING ENGINEER	1.0	8.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Enterprise Builders	CONCRETE FINISHER	4.0	36.0	Parsons Evergreene	CARPENTER	1.0	8.5	Parsons Evergreene	LABORERS	0.0	0.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	1.0	10.0	Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	6.0	60.0	Utah Mechanical Cont	PLUMBER APPRENTICE	2.0	8.0	Total hours worked to date: 15,920.8		Total	57.0				499.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																					
AXELSEN	CARPENTER	16.0	128.0																																																																					
AXELSEN	LABORERS	5.0	70.0																																																																					
Aldave	CARPENTER	15.0	112.5																																																																					
Aldave	OPERATING ENGINEER	1.0	8.0																																																																					
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																																					
Enterprise Builders	CONCRETE FINISHER	4.0	36.0																																																																					
Parsons Evergreene	CARPENTER	1.0	8.5																																																																					
Parsons Evergreene	LABORERS	0.0	0.0																																																																					
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																																					
Patterson	LABORERS	1.0	10.0																																																																					
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0																																																																					
Patterson	PIPE LAYER	2.0	20.0																																																																					
Patterson	OPERATING ENGINEER	6.0	60.0																																																																					
Utah Mechanical Cont	PLUMBER APPRENTICE	2.0	8.0																																																																					
Total hours worked to date: 15,920.8		Total	57.0																																																																					
			499.0																																																																					
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours																																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 240		Page 3 of 3
		DATE 30 Mar 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
001	Link Belt 2800	0.0	10.0	
022	Samsung SL-180	0.0	5.0	
026	Hitachi	0.0	5.0	
034	JCB	0.0	8.0	
039	Water Truck	0.0	8.0	
040	IR Roller	0.0	6.0	
047	Gradall 544-10	0.0	8.0	
050	Concrete Pump	0.0	5.5	
051	track hoe	0.0	36.0	
052	loader	0.0	16.0	
Total operating hours to date: 7,357.8		Total	0.0	107.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 241	Page 1 of 3
		DATE 31 Mar 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 23 °F, Max 53 °F; No Precipitation; No Wind	

QC NARRATIVES

Activities in Progress:

PARSONS EVERGREENE
 Worked on major site clean up - snap grade for 76 patios - strip and pour brick - layout embeds and sweep garages

RESISERV
 Treatment at 69,70,71

ENTERPRISE BUILDERS
 No narrative written

ALDAVE AND ASSOCIATES
 Building 75 - stood and sheeted B side trusses and started standing A side
 Building 76 - stood trusses for main buildings and blocks
 Building 78 - bathroom and closet blocking
 Building 70 - finished sheeting floor - built both tall walls

AAI
 Worked on loading concrete and digging side walks, and demo trees.

PATTERSON
 Install 12" storm drain. Install 2" water lateral to BF and park are. Dig basement East Loop. Back fill crawl spaces for the West loop.

UMC
 Lot 87 - stub out sewer and water mains

AXELSEN CONCRETE
 Form walls for building 82
 Form green wall for 81
 Strip forms

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected garage slabs pour at 64
 Inspected rebar at 88

QUALITY CONTROL TESTING AND RESULTS
 MTI performed soil density and concrete testing - see attached

REMARKS
 Held weekly QC meeting with COE, see attached
 Forms were removed from previous days concrete pour prior to 24 hour time frame
 #70- garage slab did not get covered with gravel before the end of the day

Safety Inspection / Safety Meetings:

SAFETY INSPECTIONS/SAFETY MEETINGS
 Distributed results of chlordane (and pesticide) testing to COE at QC meeting

PREPATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 241 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 31 Mar 2005 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 6 activities were started today:

Activity No	Description
P522002	Excavation
P523002	Excavation
P5272008	Backfill
P5273008	Backfill
P5275016	Sheet Trusses
P5282004	Form & Pour Foundations

No activities were finished today

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	16.0	128.0
AXELSEN	LABORERS	4.0	32.0
Aldave	CARPENTER	14.0	104.0
Aldave	OPERATING ENGINEER	1.0	8.0
Asbestos Abatement	LABORERS	1.0	10.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
Enterprise Builders	CONCRETE FINISHER	4.0	46.0
Parsons Evergreene	CARPENTER	1.0	8.0
Parsons Evergreene	LABORERS	1.0	8.0
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0
Patterson	LABORERS	1.0	10.0
Patterson	PIPE LAYER	1.0	10.0
Patterson	OPERATING ENGINEER	6.0	60.0
Utah Mechanical Cont	PLUMBER APPRENTICE	2.0	2.0
Total hours worked to date: 16,374.8		Total	55.0
			454.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
001	Link Belt 2800	0.0	10.0
022	Samsung SL-180	0.0	6.0
026	Hitachi	0.0	10.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 241		Page 3 of 3
		DATE 31 Mar 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
033	Loader	0.0	20.0	
034	JCB	0.0	8.0	
039	Water Truck	0.0	6.0	
040	IR Roller	0.0	2.0	
047	Gradall 544-10	0.0	8.0	
051	track hoe	0.0	40.0	
Total operating hours to date: 7,467.8		Total	0.0	110.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 242	Page 1 of 2														
		DATE 01 Apr 2005 - Friday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 62 °F; No Precipitation; 26 MPH Wind															
QC NARRATIVES																	
<p>Activities in Progress:</p> <p>ENTERPRISE BUILDERS No narrative written <input type="checkbox"/></p> <p>AXELSEN CONCRETE Pour footing for 87 - pour wall for 81 - formwork on wall for unit 82</p> <p>ALDAVE AND ASSOCIATES Building 75 - finished standing A side trusses and blocking and fad fascia Building 76 - finished standing trusses and blocking started piggy back truss Building 79 - finished sheeting front wall finished exterior walls</p> <p>PARSONS EVERGREENE Dust control - equipment maintenance - cover material - worked on office clean up layout - Misc concrete prep Patterson - 3 manholes - place emulsion</p> <p>PATTERSON Worked on digging crawl spaces on units for 7 and 2 - worked on dust control</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected formwork and rebar for concrete pour of stem walls at 81 - inspected formwork and rebar for concrete placement at 87</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached</p> <p>REMARKS Foundation wall at 82 - wall cancelled as wall formwork was incorrect Reviewed schedule with Paul Sandberg</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS Water trucks operating for dust control</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None</p>																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH																	
<p>The following activity was started today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5281005</td> <td>Install Sub-rough Plumbing</td> </tr> </table> <p>The following 5 activities were finished today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> </table>				Activity No	Description	P5281005	Install Sub-rough Plumbing	Activity No	Description								
Activity No	Description																
P5281005	Install Sub-rough Plumbing																
Activity No	Description																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 242 Page 2 of 2																																													
PROJECT D/B Replace Military Family Housing P5		DATE 01 Apr 2005 - Friday																																													
P522002 Excavation P523002 Excavation P5281004 Form & Pour Foundations P5281005 Install Sub-rough Plumbing P5287003 Form & Pour Footings		CONTRACT NUMBER DACA67-02-D-2012 0004																																													
QC REQUIREMENTS No QC requirements were completed today																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">15.0</td> <td style="text-align: right;">100.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">35.0</td> </tr> <tr> <td>Aldave</td> <td>CARPENTER</td> <td style="text-align: right;">13.0</td> <td style="text-align: right;">104.0</td> </tr> <tr> <td>Aldave</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CONCRETE FINISHER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.5</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 16,690.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">43.0 316.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	15.0	100.0	AXELSEN	LABORERS	5.0	35.0	Aldave	CARPENTER	13.0	104.0	Aldave	OPERATING ENGINEER	1.0	8.0	Enterprise Builders	CONCRETE FINISHER	4.0	24.0	Parsons Evergreene	CARPENTER	1.0	8.5	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.5	Patterson	OPERATING ENGINEER	2.0	20.0	Total hours worked to date: 16,690.8		Total	43.0 316.0
Employer	Labor Classification	Number of Employees	Hours Worked																																												
AXELSEN	CARPENTER	15.0	100.0																																												
AXELSEN	LABORERS	5.0	35.0																																												
Aldave	CARPENTER	13.0	104.0																																												
Aldave	OPERATING ENGINEER	1.0	8.0																																												
Enterprise Builders	CONCRETE FINISHER	4.0	24.0																																												
Parsons Evergreene	CARPENTER	1.0	8.5																																												
Parsons Evergreene	LABORERS	1.0	8.0																																												
Parsons Evergreene	OPERATING ENGINEER	1.0	8.5																																												
Patterson	OPERATING ENGINEER	2.0	20.0																																												
Total hours worked to date: 16,690.8		Total	43.0 316.0																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>034</td> <td>JCB</td> <td style="text-align: right;">0.5</td> <td style="text-align: right;">7.5</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>047</td> <td>Gradall 544-10</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>050</td> <td>Concrete Pump</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>051</td> <td>track hoe</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>052</td> <td>loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 7,512.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">3.5 44.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	034	JCB	0.5	7.5	039	Water Truck	3.0	5.0	047	Gradall 544-10	0.0	8.0	050	Concrete Pump	0.0	4.0	051	track hoe	0.0	10.0	052	loader	0.0	10.0	Total operating hours to date: 7,512.3		Total	3.5 44.5												
Serial Number	Description	Standby Hours	Operating Hours																																												
034	JCB	0.5	7.5																																												
039	Water Truck	3.0	5.0																																												
047	Gradall 544-10	0.0	8.0																																												
050	Concrete Pump	0.0	4.0																																												
051	track hoe	0.0	10.0																																												
052	loader	0.0	10.0																																												
Total operating hours to date: 7,512.3		Total	3.5 44.5																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 245	Page 1 of 3
		DATE 04 Apr 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 34 °F, Max 49 °F; 0.23 IN Precipitation; 30 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>RESISERV Prepped interior footings for 72,37,80</p> <p>ALDAVE AND ASSOCIATES Building 75 - finished sheeting A side roof for crane Building 76 - started sheeting roof Building 77 - sat up for trusses Building 79 - finished all first floor w alls and started second floor - sat beams and hangers</p> <p>PATTERSON Install 12" storm drain. Back fill and clean up w est loop - hammer unit 74 - took 3 hours Dug crawl spaces on units 1,2 Re-dig units 2 and 3 and add gravel - took 9 hours, 10 loads of gravel</p> <p>AXELSEN CONCRETE Got rained out - had to leave early</p> <p>PARSONS EVERGREENE Squeegee floors - cover material - move generators - inventory - move mesh rebar 45 and 6 (took 4 manhours) - w orked on site clean up - gathered loose bar - w orked on equipment maintenance</p> <p>ASBESTOS ABATEMENT INC Worked on loading trees and demolishing trees</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Removed additional soil at building 2 due to many tree roots Replaced with granular material</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing for units 1 and 2 - west loop A - see attached</p> <p>REMARKS Ground very muddy - can not w ork on concrete foundations - AC&G removing hazardous materials from phase 6A demo units - survey onsite laying out additional building excavation</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS Review ed new safety plan of new concrete crew</p> <p>PREPARTORY AND/OR INITIALS HELD TODAY Held preparatory with AC&G for hazardous material abatement - not detailed, just review of past practices and storage of material</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 245 Page 2 of 3	
		DATE 04 Apr 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	

ACTIVITY START/FINISH

The following 17 activities were started today:

Activity No	Description
P5210001	Survey & Building Layout
P521003	Form & Pour Footings
P5210049	Duplex #10 Total Durration
P522003	Form & Pour Footings
P524002	Excavation
P525002	Excavation
P5265009	Grade & Pour Garage Slab-on-Gr
P5266009	Grade & Pour Garage Slab-on-Gr
P5272006	Spray Termite Protection
P5273006	Spray Termite Protection
P5276013	Set Trusses & Sub-fascia
P5276014	Sheet Trusses
P5279013	Joist & Sheet 2nd Floor
P5280006	Spray Termite Protection
P5281006	Spray Termite Protection
P529001	Survey & Building Layout
P529049	Duplex #09 Total Durration

The following 5 activities were finished today:

Activity No	Description
P5210001	Survey & Building Layout
P5265009	Grade & Pour Garage Slab-on-Gr
P5272008	Backfill
P5273008	Backfill
P529001	Survey & Building Layout

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	14.0	48.0
AXELSEN	LABORERS	1.0	8.0
Aldave	CARPENTER	14.0	107.0
Aldave	OPERATING ENGINEER	1.0	8.0
Asbestos Abatement	OPERATING ENGINEER	1.0	5.0
Parsons Evergreene	CARPENTER	1.0	8.5
Parsons Evergreene	LABORERS	1.0	8.0
Parsons Evergreene	OPERATING ENGINEER	1.0	8.5
Patterson	LABORERS	1.0	10.0
Patterson	PIPE LAYER	1.0	10.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 245		Page 3 of 3
		DATE 04 Apr 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Patterson OPERATING ENGINEER Total hours worked to date: 16,970.8		Total	6.0 42.0	59.0 280.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
017	Link Belt 2800 Quantum		0.0	5.0
034	JCB		0.0	8.5
039	Water Truck		0.0	5.0
047	Gradall 544-10		0.0	8.0
051	track hoe		0.0	30.0
052	loader		0.0	10.0
Total operating hours to date: 7,578.8		Total	0.0	66.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
<div style="height: 400px;"></div>				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 246	Page 1 of 3
		DATE 05 Apr 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 29 °F, Max 57 °F; No Precipitation; 18 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>ALDAVE AND ASSOCIATES Building 76 - finished sheeting main roof for crane Building 77 - stood all trusses and fascia, blocks Building 79 - built garage walls and sheeted rolled joist (waiting for beam wrong size sent from wheelwright) finished all mechanical room floors</p> <p>AXELSEN CONCRETE Form walls for unit 88 - form unit 85 - strip footings</p> <p>GENUINE BUILDERS CONCRETE Set footing for #1</p> <p>PATTERSON Back fill and clean up west loop. Dig crawl space. Back fill crawl spaces.</p> <p>UTAH MECHANICAL CONTRACTORS Attended subcontractor meeting and safety meetings</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected garage slabs pours at 65 and 66 - inspected formwork and rebar at 82 (revised walls to be correct) and 88 walls</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density west loop A - see attached</p> <p>REMARKS Genuine Builders wants to use a superplasterizer in the concrete mix. To get an actual approved concrete mix will take about 35 days</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS Held site safety meeting - see attached</p> <p>PREPATORY AND/OR INITIALS HELD TODAY Genuine Concrete</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE Genuine Concrete</p> <p>RFI & RFP STATUS UPDATE Received response to #39</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 246	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 05 Apr 2005 - Tuesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACTIVITY START/FINISH			
The following 6 activities were started today:			
Activity No	Description		
P5211001	Survey & Building Layout		
P5211051	Duplex #11 Total Durration		
P5212001	Survey & Building Layout		
P5212049	Duplex #12 Total Durration		
P5280007	Install Foundation Damproofing		
P5281007	Install Foundation Thermal Bla		
The following 5 activities were finished today:			
Activity No	Description		
P5211001	Survey & Building Layout		
P5212001	Survey & Building Layout		
P524002	Excavation		
P525002	Excavation		
P5266009	Grade & Pour Garage Slab-on-Gr		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	14.0	126.0
AXELSEN	LABORERS	2.0	15.0
Aldave	CARPENTER	14.0	108.0
Aldave	OPERATING ENGINEER	1.0	8.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
Enterprise Builders	CONCRETE FINISHER	4.0	36.0
Genuine Builders	CEMENT FINISHER	8.0	81.0
Genuine Builders	OPERATING ENGINEER	1.0	9.0
Parsons Evergreene	CARPENTER	1.0	8.0
Parsons Evergreene	LABORERS	2.0	16.0
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0
Patterson	LABORERS	1.0	10.0
Patterson	PIPE LAYER	1.0	10.0
Patterson	OPERATING ENGINEER	6.0	60.0
Utah Mechanical Cont	PLUMBER APPRENTICE	1.0	1.5
Total hours worked to date: 17,487.3		Total 59.0	516.5
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 246		Page 3 of 3
		DATE 05 Apr 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
002	Samsung	0.0	10.0	
026	Hitachi	0.0	10.0	
034	JCB	1.5	6.5	
039	Water Truck	0.0	4.0	
040	IR Roller	0.0	4.0	
047	Gradall 544-10	0.0	8.0	
051	track hoe	0.0	40.0	
052	loader	0.0	19.0	
Total operating hours to date: 7,680.3		Total	1.5	101.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 247	Page 1 of 3
		DATE 06 Apr 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 37 °F, Max 75 °F; No Precipitation; 33 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>ALDAVE AND ASSOCIATES Building 76 - rolled garage trusses and blocked - couldn't crane due to high winds Building 77 - worked on main building trusses Building 79 - sheeted garage and sat beams in garage for the second floor Building 75 - couldn't crane roof due to high winds (18mph)</p> <p>GENUINE BUILDERS Rebar for unit 1 Footing forms for 2</p> <p>AXELSEN CONCRETE Pour walls at unit 85, strip footings</p> <p>EVERGREENE CONSTRUCTION Start generators Fuel Pull down fence Check hole elevations Lay out 9,8,7 - took 4 hours Worked on site clean up</p> <p>AAI worked on demo debris and clean up Demolish unit 4346</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected form work and rebar for 82 and 88 walls Inspected nailing of roof sheathing for 75 and 76 Inspected sub-grade of building 2,3,4 and form work at 1 Inspected placement of garage slabs at 66</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached</p> <p>REMARKS Discussed roof placement in winds; need dust control for high winds; preliminary framing in 75</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS Nailed plywood bunkers together for high winds</p> <p>PREPATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 247 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 06 Apr 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

ACTIVITY START/FINISH

The following 14 activities were started today:

Activity No	Description
P521005	Install Sub-rough Plumbing
P5211002	Excavation
P5213001	Survey & Building Layout
P5213002	Excavation
P5213051	Duplex #13 Total Durratation
P5214001	Survey & Building Layout
P5214049	Duplex #14 Total Durratation
P522005	Install Sub-rough Plumbing
P523003	Form & Pour Footings
P524003	Form & Pour Footings
P526002	Excavation
P5267009	Grade & Pour Garage Slab-on-Gr
P527002	Excavation
P5282005	Install Sub-rough Plumbing

The following 11 activities were finished today:

Activity No	Description
P521003	Form & Pour Footings
P521005	Install Sub-rough Plumbing
P5213001	Survey & Building Layout
P5214001	Survey & Building Layout
P522003	Form & Pour Footings
P522005	Install Sub-rough Plumbing
P5279013	Joist & Sheet 2nd Floor
P5280007	Install Foundation Dampproofing
P5281007	Install Foundation Thermal Bla
P5282004	Form & Pour Foundations
P5282005	Install Sub-rough Plumbing

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	14.0	112.0
AXELSEN	LABORERS	2.0	24.0
Aldave	CARPENTER	15.0	108.0
Aldave	OPERATING ENGINEER	1.0	8.0
Asbestos Abatement	LABORERS	1.0	10.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
Enterprise Builders	CONCRETE FINISHER	4.0	31.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 247		Page 3 of 3
		DATE 06 Apr 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Genuine Builders Genuine Builders Parsons Evergreene Parsons Evergreene Parsons Evergreene Total hours worked to date: 18,060.3	CEMENT FINISHER OPERATING ENGINEER CARPENTER LABORERS OPERATING ENGINEER	19.0 1.0 1.0 2.0 1.0 Total	214.5 11.5 8.5 17.0 8.5 573.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
001	Link Belt 2800	0.0	10.0	
026	Hitachi	0.0	10.0	
033	Loader	0.0	11.5	
034	JCB	0.0	8.5	
050	Concrete Pump	0.0	4.5	
Total operating hours to date: 7,724.8		Total	0.0	44.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 248	Page 1 of 3
		DATE 07 Apr 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 45 °F, Max 72 °F; 0.12 IN Precipitation; 38 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Resiserv prepped but could not apply due to high winds Also unable to crane roofs for buildings 75 and 76</p> <p>UMC Lot 1,2 - stub out sewer and water mains Lot 80,81 - hook up sewer and water mains</p> <p>GENUINE BUILDERS Rebar for #2 Footing forms for #3</p> <p>ALDAVE AND ASSOCIATES Building 75 - worked on front porches - couldn't set roof wind 25mph Building 76 - finished garage roof - couldn't set roof wind 25 mph Building 77 - finished roof - couldn't set roof wind 25 mph Building 79 - sat all beam rolled all joist no hangers</p> <p>PARSONS EVERGREENE Checked hole elevations Rebar to holes Place silt fence Gather loose bar for backfill Worked on dust control and site clean up</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Pre-pour and mesh inspection on 67,68,66 Inspected clean up of sewer line break</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI 74-5-8 - building pads passed compaction Compaction tests on water trench</p> <p>REMARKS Survey laid out sewer and building corners - had sewer line break on line from Desert Vista - borrowed two Fernco fittings from Mike Pope at the water plant</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS Open trenching at trencher filled in as needed</p> <p>PREPARTORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 248 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 07 Apr 2005 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

ACTIVITY START/FINISH

The following 13 activities were started today:

Activity No	Description
P5212002	Excavation
P5214002	Excavation
P5215001	Survey & Building Layout
P5215051	Duplex #15 Total Durration
P5217001	Survey & Building Layout
P5217051	Duplex #17 Total Durration
P5277015	Set Trusses & Sub-fascia
P5277016	Sheet Trusses
P5279014	Set 2nd Floor Walls
P5280008	Backfill
P5281008	Backfill
P5287004	Form & Pour Foundations
P5288004	Form & Pour Foundations

The following 7 activities were finished today:

Activity No	Description
P5211002	Excavation
P5213002	Excavation
P5215001	Survey & Building Layout
P5217001	Survey & Building Layout
P526002	Excavation
P5267009	Grade & Pour Garage Slab-on-Gr
P527002	Excavation

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Aldave	CARPENTER	14.0	106.0
Aldave	OPERATING ENGINEER	1.0	8.0
Enterprise Builders	CONCRETE FINISHER	0.0	0.0
Genuine Builders	CEMENT FINISHER	19.0	209.5
Genuine Builders	OPERATING ENGINEER	1.0	10.5
Parsons Evergreene	CARPENTER	1.0	8.0
Parsons Evergreene	LABORERS	2.0	16.0
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	PLUMBER APPRENTICE	2.0	8.5
Total hours worked to date: 18,434.8		Total 41.0	374.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 248		Page 3 of 3
		DATE 07 Apr 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
034	JCB	0.0	8.0	
047	Gradall 544-10	0.0	8.0	
052	loader	0.0	10.5	
Total operating hours to date: 7,751.3		Total	0.0	26.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 249	Page 1 of 3
		DATE 08 Apr 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 53 °F; No Precipitation; 35 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>ALDAVE AND ASSOCIATES Building 75 - stood garage trusses A side and craned main roofs A&B sides Building 76 - built shed roof over bathroom pop out and craned main building roof Building 77 - craned main building roof Building 79 - finished sheeting second floor</p> <p>PARSONS EVERGREENE Unloaded rebar Finished site clean up - cover material</p> <p>AXELSEN CONCRETE Strip w all forms off unit 85 and 88 Load forms on trailer to take to Boise Set driveway forms and start footing at unit 88</p> <p>GENUINE BUILDERS Poured footings for buildings 1 and 2 Set footings for buildings 3 and 4 Started rebar for building 3</p> <p>L&L ASSOCIATES PVC - 2" > ufer grades</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected sub grade and sub grade / mesh on flat work 68 and 69 and footing reinforcement and lay out on buildings 1 and 2</p> <p>QUALITY CONTROL TESTING AND RESULTS Concrete slump and air on both flat work on 68 and 69 Garages and footings on building 1 and 2 with cylinders</p> <p>REMARKS Reviewed footing inspection with COE prior to pour Discussed trench protection at the trencher Surveyors on site for Genuine Builders and sewer layout on loop B</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS Reviewed HAZ-Analysis with Aldave crew before they craned up roofs</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 249 Page 2 of 3																																													
PROJECT D/B Replace Military Family Housing P5		DATE 08 Apr 2005 - Friday																																													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today		CONTRACT NUMBER DACA67-02-D-2012 0004																																													
ACTIVITY START/FINISH <p>The following 10 activities were started today:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P5211003</td><td>Form & Pour Footings</td></tr> <tr><td>P5213003</td><td>Form & Pour Footings</td></tr> <tr><td>P5216001</td><td>Survey & Building Layout</td></tr> <tr><td>P5216049</td><td>Duplex #16 Total Durratation</td></tr> <tr><td>P5217002</td><td>Excavation</td></tr> <tr><td>P523005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P524005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P5268009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P528002</td><td>Excavation</td></tr> <tr><td>P529002</td><td>Excavation</td></tr> </tbody> </table> <p>The following 10 activities were finished today:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P5212002</td><td>Excavation</td></tr> <tr><td>P5214002</td><td>Excavation</td></tr> <tr><td>P5216001</td><td>Survey & Building Layout</td></tr> <tr><td>P5217002</td><td>Excavation</td></tr> <tr><td>P523003</td><td>Form & Pour Footings</td></tr> <tr><td>P523005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P524003</td><td>Form & Pour Footings</td></tr> <tr><td>P524005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P5280008</td><td>Backfill</td></tr> <tr><td>P5281008</td><td>Backfill</td></tr> </tbody> </table>				Activity No	Description	P5211003	Form & Pour Footings	P5213003	Form & Pour Footings	P5216001	Survey & Building Layout	P5216049	Duplex #16 Total Durratation	P5217002	Excavation	P523005	Install Sub-rough Plumbing	P524005	Install Sub-rough Plumbing	P5268009	Grade & Pour Garage Slab-on-Gr	P528002	Excavation	P529002	Excavation	Activity No	Description	P5212002	Excavation	P5214002	Excavation	P5216001	Survey & Building Layout	P5217002	Excavation	P523003	Form & Pour Footings	P523005	Install Sub-rough Plumbing	P524003	Form & Pour Footings	P524005	Install Sub-rough Plumbing	P5280008	Backfill	P5281008	Backfill
Activity No	Description																																														
P5211003	Form & Pour Footings																																														
P5213003	Form & Pour Footings																																														
P5216001	Survey & Building Layout																																														
P5216049	Duplex #16 Total Durratation																																														
P5217002	Excavation																																														
P523005	Install Sub-rough Plumbing																																														
P524005	Install Sub-rough Plumbing																																														
P5268009	Grade & Pour Garage Slab-on-Gr																																														
P528002	Excavation																																														
P529002	Excavation																																														
Activity No	Description																																														
P5212002	Excavation																																														
P5214002	Excavation																																														
P5216001	Survey & Building Layout																																														
P5217002	Excavation																																														
P523003	Form & Pour Footings																																														
P523005	Install Sub-rough Plumbing																																														
P524003	Form & Pour Footings																																														
P524005	Install Sub-rough Plumbing																																														
P5280008	Backfill																																														
P5281008	Backfill																																														
QC REQUIREMENTS No QC requirements were completed today																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																															
LABOR HOURS <p>The following labor hours were Reported today:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">14.0</td><td style="text-align: right;">112.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">13.0</td><td style="text-align: right;">98.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Enterprise Builders</td><td>CONCRETE FINISHER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">29.0</td></tr> <tr><td>Genuine Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">20.0</td><td style="text-align: right;">201.0</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	112.0	AXELSEN	LABORERS	5.0	40.0	Aldave	CARPENTER	13.0	98.0	Aldave	OPERATING ENGINEER	1.0	8.0	Enterprise Builders	CONCRETE FINISHER	4.0	29.0	Genuine Builders	CEMENT FINISHER	20.0	201.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	L&L ASSOCIATES	ELECTRICIAN	2.0	4.0	Parsons Evergreene	CARPENTER	1.0	8.5				
Employer	Labor Classification	Number of Employees	Hours Worked																																												
AXELSEN	CARPENTER	14.0	112.0																																												
AXELSEN	LABORERS	5.0	40.0																																												
Aldave	CARPENTER	13.0	98.0																																												
Aldave	OPERATING ENGINEER	1.0	8.0																																												
Enterprise Builders	CONCRETE FINISHER	4.0	29.0																																												
Genuine Builders	CEMENT FINISHER	20.0	201.0																																												
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																												
L&L ASSOCIATES	ELECTRICIAN	2.0	4.0																																												
Parsons Evergreene	CARPENTER	1.0	8.5																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 249		Page 3 of 3
		DATE 08 Apr 2005 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene Parsons Evergreene Trenching Services Trenching Services Total hours worked to date: 18,983.8	LABORERS OPERATING ENGINEER LABORERS OPERATING ENGINEER	2.0 1.0 1.0 1.0 Total 66.0	9.0 8.5 10.0 10.0 549.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
033	Loader	0.0	11.0	
034	JCB	0.0	8.5	
043	50 TON ROCK SAW	1.0	8.0	
047	Gradall 544-10	1.0	8.0	
Total operating hours to date: 7,786.8		Total 2.0	35.5	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 252	Page 1 of 3
		DATE 11 Apr 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 66 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>GENUINE BUILDERS Set footings for building 5 Tie rebar for buildings 3 and 4 <input type="checkbox"/></p> <p>PARSONS EVERGREENE Relocate compound area Rebar to holes 5-7 Lay out 10,11,12,13 Pull plastic out of holes for Termiticide Cover material Gather loose bar Check hole elevations Check for safety</p> <p>HUNT ELECTRIC Work on a road crossing near the round about. We have encountered rock. Three hours were spent getting under the water line. We used a jack hammer. We encountered more rock to the east and notified Evergreene. Evergreene told us to get the trenching machine to remove the rock. The trenching company spent 5 hours today. They are not finished. Work on the vault for the switch in the east loop. We encountered rock. One hour was spent removing rock. The vault has been set. We will be closing access to the road near building 75</p> <p>AXELSON CONCRETE Form green w all unit for 87 Form charles footing for unit 74 Strip forms and tie rebar in walls - piers</p> <p>ARAUCO Building 66 - first site visit MIT superintendent</p> <p>AAI Work on demo for 4351 Worked on loading demo debris and clean up</p> <p>ALDAVE AND ASSOCIATES Building 75 - stood and sheeted A side garage stood B side trusses Building 76 - framed front porch and started on back patio Building 77 - stood garage trusses and sheeted Building 79 - finished all exterior walls and started on interior walls - second floor</p> <p>UMC Lot 3,4 - stub out sewer and water mains</p> <p>PATTERSON Clean up west loop Haul gravel to East Loop - 15 loads Dig crawl spaces west loop Back fill crawl spaces east loop</p> <p>TRENCHING SERVICES INC Sewer main 44-64 Wait for backfill 2 hour</p> <p>AXELSON CONCRETE Form green walls 87 Form charles unit 74 Strip forms Tie rebar</p>			

<p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY</p>	REPORT NUMBER 252 Page 2 of 3																																				
	DATE 11 Apr 2005 - Monday																																				
PROJECT D/B Replace Military Family Housing P5	CONTRACT NUMBER DACA67-02-D-2012 0004																																				
<p>General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Checked lay out on 3&4 footings</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI building pads pass 6,7,8,11</p> <p>REMARKS No remarks</p> <p>Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS Dust control</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																																					
<p>PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)</p> <p>No preparatory or initial inspections were held today</p>																																					
<p>ACTIVITY START/FINISH</p> <p>The following 10 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P511140</td><td>Install Main Sew er Line & Man</td></tr> <tr><td>P5212003</td><td>Form & Pour Footings</td></tr> <tr><td>P5214003</td><td>Form & Pour Footings</td></tr> <tr><td>P5215002</td><td>Excavation</td></tr> <tr><td>P5217003</td><td>Form & Pour Footings</td></tr> <tr><td>P525003</td><td>Form & Pour Footings</td></tr> <tr><td>P526003</td><td>Form & Pour Footings</td></tr> <tr><td>P5278013</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P5278014</td><td>Sheet Trusses</td></tr> <tr><td>P5283004</td><td>Form & Pour Foundations</td></tr> </tbody> </table> <p>The following 6 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5211003</td><td>Form & Pour Footings</td></tr> <tr><td>P5215002</td><td>Excavation</td></tr> <tr><td>P5268009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5279014</td><td>Set 2nd Floor Walls</td></tr> <tr><td>P528002</td><td>Excavation</td></tr> <tr><td>P529002</td><td>Excavation</td></tr> </tbody> </table>		Activity No	Description	P511140	Install Main Sew er Line & Man	P5212003	Form & Pour Footings	P5214003	Form & Pour Footings	P5215002	Excavation	P5217003	Form & Pour Footings	P525003	Form & Pour Footings	P526003	Form & Pour Footings	P5278013	Set Trusses & Sub-fascia	P5278014	Sheet Trusses	P5283004	Form & Pour Foundations	Activity No	Description	P5211003	Form & Pour Footings	P5215002	Excavation	P5268009	Grade & Pour Garage Slab-on-Gr	P5279014	Set 2nd Floor Walls	P528002	Excavation	P529002	Excavation
Activity No	Description																																				
P511140	Install Main Sew er Line & Man																																				
P5212003	Form & Pour Footings																																				
P5214003	Form & Pour Footings																																				
P5215002	Excavation																																				
P5217003	Form & Pour Footings																																				
P525003	Form & Pour Footings																																				
P526003	Form & Pour Footings																																				
P5278013	Set Trusses & Sub-fascia																																				
P5278014	Sheet Trusses																																				
P5283004	Form & Pour Foundations																																				
Activity No	Description																																				
P5211003	Form & Pour Footings																																				
P5215002	Excavation																																				
P5268009	Grade & Pour Garage Slab-on-Gr																																				
P5279014	Set 2nd Floor Walls																																				
P528002	Excavation																																				
P529002	Excavation																																				
<p>QC REQUIREMENTS</p> <p>No QC requirements were completed today</p>																																					
<p>QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)</p> <p>No QC Punch List items were issued today</p>																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 252 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Apr 2005 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	12.0	97.0
AXELSEN	LABORERS	6.0	47.0
Aldave	CARPENTER	13.0	100.0
Aldave	OPERATING ENGINEER	1.0	8.0
Arauco	CARPENTER	3.0	6.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
Genuine Builders	CEMENT FINISHER	23.0	223.0
Genuine Builders	OPERATING ENGINEER	1.0	11.0
HUNT ELECTRIC	OPERATING ENGINEER	1.0	10.5
HUNT ELECTRIC	ELECTRICIAN	2.0	20.5
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	20.5
Parsons Evergreene	CARPENTER	1.0	8.0
Parsons Evergreene	LABORERS	1.0	8.0
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0
Patterson	LABORERS	1.0	10.0
Patterson	PIPE LAYER	1.0	10.0
Patterson	OPERATING ENGINEER	6.0	60.0
Trenching Services	LABORERS	1.0	10.0
Trenching Services	OPERATING ENGINEER	1.0	10.0
Utah Mechanical Cont	PLUMBER APPRENTICE	2.0	4.0
Total hours worked to date: 19,675.3		Total	81.0 691.5
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
001	Link Belt 2800	0.0	10.0
008	Dump Truck	0.0	4.0
026	Hitachi	0.0	10.0
033	Loader	0.0	21.0
034	JCB	0.0	1.0
038	416 Cat	0.0	2.0
039	Water Truck	0.0	10.0
040	IR Roller	0.0	4.0
041	Kobelco SK60	0.0	8.0
042	Kabota kx 121-1	0.0	1.0
043	50 TON ROCK SAW	2.0	8.0
047	Gradall 544-10	0.0	8.0
048	Kobelco SK200	0.0	8.0
051	track hoe	0.0	40.0
Total operating hours to date: 7,921.8		Total	2.0 135.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 253	Page 1 of 3
		DATE 12 Apr 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 69 °F; No Precipitation; 23 MPH Wind	
QC NARRATIVES Activities in Progress: TSI Sew er main man hole 44 to man hole 45 and man hole 45 to man hole 46 Spent 5 hours on electrical crossing plunge cuts, waited for loader for 2.5 hours, ended up shutting down due to dust. RESISERV Vaporize unit 66,67,69 Treat front porches and garages for 72 and 73 AXELSON CONCRETE Completed forms on unit 74 charles Patch walls and clean foundations Relocate forms and start footings for unit 11 Baxter in phase 5 ARAUCO Building 66 - laid out - sole plate UMC Building 56 - stub out sewer and water mains Attended subcontractor and safety meetings PARSONS EVERGREENE Repair fence off phase 6 Snap grade for 1 and 82 Move rebar holes for 8-11 Worked on site clean up Attended site safety meeting at 3pm Place emulsion PATTERSON Install 8" sewer main from man hole 38 to 39 Dig crawl spaces for 12 and 13 Backfill crawl spaces for East Loop RESISERV Vapo 66,67,69 Treat front porches and garages 72 and 73 AAI Demolished building 4359 Worked on loading and hauling demo debris ALDAVE AND ASSOCIATES Building 75 - had to redo B side trusses out of square Building 76 - finished all of building except back patio roof beam too low Building 77 - finished all of roof and started on back patio Building 79 - finished all walls second floor and plum and line GENUINE BUILDERS Pour footings for 3 and 4 Set up #6 AXELSON CONCRETE Complete forms on unit 74 Plates and straps / patch wall Move forms and start footings			

<p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY</p>	REPORT NUMBER 253 Page 2 of 3																																		
	DATE 12 Apr 2005 - Tuesday																																		
PROJECT D/B Replace Military Family Housing P5	CONTRACT NUMBER DACA67-02-D-2012 0004																																		
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected reinforcement and clearances on footings for 3 and 4</p> <p>QUALITY CONTROL TESTING AND RESULTS Tested slump and cylinders taken on concrete for footings on 3 and 4</p> <p>REMARKS Had COE reps on site Jim LaFluer/Drasa Macuantas and Mark Brothers for as Safety Review . Had to stop trenching due to wind. Also had a loader fall off of a trench</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/ SAFETY MEETINGS Safety meeting today at 7:30am, safety discussion at sub meeting and group safety talk at 3pm</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																																			
<p>PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)</p> <p>No preparatory or initial inspections were held today</p>																																			
<p>ACTIVITY START/FINISH</p> <p>The following 8 activities were started today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5210002</td> <td>Excavation</td> </tr> <tr> <td>P5215003</td> <td>Form & Pour Footings</td> </tr> <tr> <td>P5216002</td> <td>Excavation</td> </tr> <tr> <td>P5218001</td> <td>Survey & Building Layout</td> </tr> <tr> <td>P5218049</td> <td>Duplex #18 Total Durratation</td> </tr> <tr> <td>P525005</td> <td>Install Sub-rough Plumbing</td> </tr> <tr> <td>P526005</td> <td>Install Sub-rough Plumbing</td> </tr> <tr> <td>P5264011</td> <td>Joist & Sheet Floor</td> </tr> </table> <p>The following 7 activities were finished today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5213003</td> <td>Form & Pour Footings</td> </tr> <tr> <td>P5216002</td> <td>Excavation</td> </tr> <tr> <td>P5218001</td> <td>Survey & Building Layout</td> </tr> <tr> <td>P525003</td> <td>Form & Pour Footings</td> </tr> <tr> <td>P525005</td> <td>Install Sub-rough Plumbing</td> </tr> <tr> <td>P526003</td> <td>Form & Pour Footings</td> </tr> <tr> <td>P526005</td> <td>Install Sub-rough Plumbing</td> </tr> </table>		Activity No	Description	P5210002	Excavation	P5215003	Form & Pour Footings	P5216002	Excavation	P5218001	Survey & Building Layout	P5218049	Duplex #18 Total Durratation	P525005	Install Sub-rough Plumbing	P526005	Install Sub-rough Plumbing	P5264011	Joist & Sheet Floor	Activity No	Description	P5213003	Form & Pour Footings	P5216002	Excavation	P5218001	Survey & Building Layout	P525003	Form & Pour Footings	P525005	Install Sub-rough Plumbing	P526003	Form & Pour Footings	P526005	Install Sub-rough Plumbing
Activity No	Description																																		
P5210002	Excavation																																		
P5215003	Form & Pour Footings																																		
P5216002	Excavation																																		
P5218001	Survey & Building Layout																																		
P5218049	Duplex #18 Total Durratation																																		
P525005	Install Sub-rough Plumbing																																		
P526005	Install Sub-rough Plumbing																																		
P5264011	Joist & Sheet Floor																																		
Activity No	Description																																		
P5213003	Form & Pour Footings																																		
P5216002	Excavation																																		
P5218001	Survey & Building Layout																																		
P525003	Form & Pour Footings																																		
P525005	Install Sub-rough Plumbing																																		
P526003	Form & Pour Footings																																		
P526005	Install Sub-rough Plumbing																																		
<p>QC REQUIREMENTS</p> <p>No QC requirements were completed today</p>																																			
<p>QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)</p> <p>No QC Punch List items were issued today</p>																																			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 253 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 12 Apr 2005 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	10.0	69.0
AXELSEN	LABORERS	4.0	32.0
Aldave	CARPENTER	14.0	110.0
Aldave	OPERATING ENGINEER	1.0	8.0
Arauco	CARPENTER	4.0	28.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
Genuine Builders	CEMENT FINISHER	15.0	182.5
Genuine Builders	OPERATING ENGINEER	1.0	11.5
Parsons Evergreene	CARPENTER	1.0	8.5
Parsons Evergreene	LABORERS	1.0	4.0
Parsons Evergreene	OPERATING ENGINEER	1.0	9.5
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0
Patterson	PIPE LAYER	1.0	10.0
Patterson	OPERATING ENGINEER	6.0	60.0
Trenching Services	LABORERS	1.0	10.0
Trenching Services	OPERATING ENGINEER	1.0	10.0
Utah Mechanical Cont	PLUMBER APPRENTICE	3.0	6.0
Total hours worked to date: 20,264.3		Total	67.0 589.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
001	Link Belt 2800	0.0	10.0
026	Hitachi	4.0	6.0
033	Loader	0.0	21.5
034	JCB	0.0	9.5
039	Water Truck	0.0	8.0
040	IR Roller	0.0	4.0
043	50 TON ROCK SAW	2.0	8.0
047	Gradall 544-10	0.0	8.0
051	track hoe	0.0	40.0
Total operating hours to date: 8,036.8		Total	6.0 115.0
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION			
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 254	Page 1 of 3
		DATE 13 Apr 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 30 °F; 0.01 IN Precipitation; 33 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AAI Demolished building 4360 and 4347 Worked on hauling demo debris</p> <p>TRENCHING SERVICES INC Cut sewer mains Waited for loader to back fill and move millings Had to shut trencher down to run H2O truck Ran loader truck for 5 hours</p> <p>PATTERSON Install sewer main from manhole 39 to manhole 40 Install manhole 39 and 40 Continue to manhole 41 Dig crawl spaces on units 13 and 14 6 hours loader time - backfilling trencher holes and moving material - backfill crawl spaces for the East Loop, fill main with chlorinated water.</p> <p>ARAUCO Building 66 - TJI installation for both units - floor sheeting in one Building 67 - lay out and sole plate cutting</p> <p>UMC Lot 11,74 - stub out sewer and water mains Lot 12 - hook up sewer and water mains</p> <p>ALDAVE AND ASSOCIATES Building 75 - built overbuild A to B Building 78 - stood trusses A side Building 64 - plated and built pony walls</p> <p>AXELSON CONCRETE Poured Charles footing 66 Poured Green wall unit 81 - total yards = 48 Formed footings for Baxter unit 11 Started forms on unit 12 Bungalow</p> <p>GENUINE BUILDERS Rebar for wall 1,2,3,4 Pour footing for 5 and 6 Set footings for 7</p> <p>HUNT No report received</p> <p>L&L No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected wall pour (forms and rebar) for #87 and footing pour for #74 Inspected footings at #5 and #6 (forms and rebar)</p> <p>QUALITY CONTROL TESING AND RESULTS MTI performed soil testing and concrete testing - see attached</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 254	Page 2 of 3																																						
		DATE 13 Apr 2005 - Wednesday																																							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																							
REMARKS Weather conditions were very windy - slowed all work crews - water trucks operating Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS Saw two guys without hard hats on. They said they were on their way to go get them PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																									
ACTIVITY START/FINISH The following 9 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5216003</td><td>Form & Pour Footings</td></tr> <tr><td>P5219001</td><td>Survey & Building Layout</td></tr> <tr><td>P5219051</td><td>Duplex #19 Total Durration</td></tr> <tr><td>P5266010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P527003</td><td>Form & Pour Footings</td></tr> <tr><td>P5274003</td><td>Form & Pour Footings</td></tr> <tr><td>P5279015</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P5279016</td><td>Sheet Trusses</td></tr> <tr><td>P528003</td><td>Form & Pour Footings</td></tr> </tbody> </table> The following 8 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5210002</td><td>Excavation</td></tr> <tr><td>P5212003</td><td>Form & Pour Footings</td></tr> <tr><td>P5214003</td><td>Form & Pour Footings</td></tr> <tr><td>P5217003</td><td>Form & Pour Footings</td></tr> <tr><td>P5219001</td><td>Survey & Building Layout</td></tr> <tr><td>P5266010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P5287004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5288004</td><td>Form & Pour Foundations</td></tr> </tbody> </table>				Activity No	Description	P5216003	Form & Pour Footings	P5219001	Survey & Building Layout	P5219051	Duplex #19 Total Durration	P5266010	Deliver Pre-fab Wall Units	P527003	Form & Pour Footings	P5274003	Form & Pour Footings	P5279015	Set Trusses & Sub-fascia	P5279016	Sheet Trusses	P528003	Form & Pour Footings	Activity No	Description	P5210002	Excavation	P5212003	Form & Pour Footings	P5214003	Form & Pour Footings	P5217003	Form & Pour Footings	P5219001	Survey & Building Layout	P5266010	Deliver Pre-fab Wall Units	P5287004	Form & Pour Foundations	P5288004	Form & Pour Foundations
Activity No	Description																																								
P5216003	Form & Pour Footings																																								
P5219001	Survey & Building Layout																																								
P5219051	Duplex #19 Total Durration																																								
P5266010	Deliver Pre-fab Wall Units																																								
P527003	Form & Pour Footings																																								
P5274003	Form & Pour Footings																																								
P5279015	Set Trusses & Sub-fascia																																								
P5279016	Sheet Trusses																																								
P528003	Form & Pour Footings																																								
Activity No	Description																																								
P5210002	Excavation																																								
P5212003	Form & Pour Footings																																								
P5214003	Form & Pour Footings																																								
P5217003	Form & Pour Footings																																								
P5219001	Survey & Building Layout																																								
P5266010	Deliver Pre-fab Wall Units																																								
P5287004	Form & Pour Foundations																																								
P5288004	Form & Pour Foundations																																								
QC REQUIREMENTS No QC requirements were completed today																																									
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																									
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 254 <div style="text-align: right;">Page 3 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 13 Apr 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	11.0	83.0
AXELSEN	LABORERS	4.0	35.5
Aldave	CARPENTER	14.0	112.0
Aldave	OPERATING ENGINEER	1.0	8.0
Arauco	CARPENTER	6.0	50.0
Asbestos Abatement	LABORER, GROUP 1	1.0	10.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
Genuine Builders	CEMENT FINISHER	24.0	269.0
Genuine Builders	OPERATING ENGINEER	1.0	11.5
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0
Parsons Evergreene	CARPENTER	0.0	0.0
Parsons Evergreene	LABORERS	1.0	10.5
Parsons Evergreene	OPERATING ENGINEER	0.0	0.0
Patterson	LABORERS	1.0	10.0
Patterson	PIPE LAYER	1.0	10.5
Patterson	OPERATING ENGINEER	6.0	62.5
Trenching Services	LABORERS	1.0	0.0
Trenching Services	OPERATING ENGINEER	1.0	10.5
Utah Mechanical Cont	PLUMBER	3.0	18.0
Utah Mechanical Cont	PLUMBER APPRENTICE	0.0	0.0
Total		78.0	721.0

Total hours worked to date: 20,985.3

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
001	Link Belt 2800	0.0	3.0
008	Dump Truck	0.0	10.0
016	Samsung SE 280	0.0	7.0
026	Hitachi	0.0	10.0
033	Loader	0.0	21.5
034	JCB	0.0	0.0
038	416 Cat	0.0	0.0
039	Water Truck	0.0	10.0
040	IR Roller	0.0	4.0
041	Kobelco SK60	0.0	0.0
042	Kabota kx 121-1	0.0	0.0
043	50 TON ROCK SAW	6.0	3.0
047	Gradall 544-10	0.0	8.0
048	Kobelco SK200	0.0	0.0
050	Concrete Pump	0.0	5.0
051	track hoe	0.0	36.0
Total		6.0	117.5

Total operating hours to date: 8,154.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 255	Page 1 of 3
		DATE 14 Apr 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 51 °F; 0.01 IN Precipitation; 33 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AAI Demolished building 4347 and 4361 Worked on hauling demo debris</p> <p>PARSONS EVERGREENE Snap grade 88-82-80 over emulsion Layout to 17 and 18 - layout inventory Rebar for holes Site clean up shade cords Pour curb - thrust block</p> <p>TRENCHING SERVICES INC Cut sewer main for man hole 50 - 49 - 48 - 47 - 42</p> <p>AXELSEN CONCRETE Form Bungalow walls for 82 Strip forms form footing for 12 Bungalow</p> <p>RESISERV Treated / prepped interior footings at 72,73,80 Patios at 72,73,80 Porches at 80 Prepped garages at 80 Vapor barrier at 68 and 69</p> <p>ARAUCO Building 66 - floor sheeting and exterior walls Building 67 - green sole plate prep east unit</p> <p>ALDAVE AND ASSOCIATES Building 75 - put over build on building, lined roofs, and tied all in Building 78 - stood A side trusses and sheeted 90% - stood garage trusses Building 64 - rolled joists and sheeted A side - finished plating on B side and lay out</p> <p>PATTERSON Install 8" sewer, dig crawl space for 15 and 16 - test water main - back fill crawl spaces</p> <p>GENUINE BUILDERS Strip buildings 5 and 6 rebar for walls 5 and 6 Form and pour footings for 7 and 8 Start footings for 9</p> <p>L&L 2"pvc, 3/4 pvc, ufer ground</p> <p>HUNT ELECTRIC No report received</p> <p>General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected footings for building 7 and 8 for concrete Enlarged mechanical room per draft at ASI 10</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 255	Page 2 of 3																																										
		DATE 14 Apr 2005 - Thursday																																											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																											
<p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached</p> <p>REMARKS Chlorinated water pumped into West Loop A - 250 ppm at truck on North; 290 ppm at valve on south. Start at 11:30am pumping line for hydro-test. COE only witnessed 270 ppm at South. Held weekly QC meeting - see attached</p> <p>Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/ SAFETY MEETINGS None today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																																													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																													
ACTIVITY START/FINISH <p>The following 9 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5219002</td><td>Excavation</td></tr> <tr><td>P5220001</td><td>Survey & Building Layout</td></tr> <tr><td>P5220049</td><td>Duplex #20 Total Durratation</td></tr> <tr><td>P5265011</td><td>Joist & Sheet Main Floor</td></tr> <tr><td>P5267010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P527005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P528005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P5284004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5285004</td><td>Form & Pour Foundations</td></tr> </tbody> </table> <p>The following 10 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5215003</td><td>Form & Pour Footings</td></tr> <tr><td>P5219002</td><td>Excavation</td></tr> <tr><td>P5220001</td><td>Survey & Building Layout</td></tr> <tr><td>P5264011</td><td>Joist & Sheet Floor</td></tr> <tr><td>P5267010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P527003</td><td>Form & Pour Footings</td></tr> <tr><td>P527005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P5274003</td><td>Form & Pour Footings</td></tr> <tr><td>P528003</td><td>Form & Pour Footings</td></tr> <tr><td>P528005</td><td>Install Sub-rough Plumbing</td></tr> </tbody> </table>				Activity No	Description	P5219002	Excavation	P5220001	Survey & Building Layout	P5220049	Duplex #20 Total Durratation	P5265011	Joist & Sheet Main Floor	P5267010	Deliver Pre-fab Wall Units	P527005	Install Sub-rough Plumbing	P528005	Install Sub-rough Plumbing	P5284004	Form & Pour Foundations	P5285004	Form & Pour Foundations	Activity No	Description	P5215003	Form & Pour Footings	P5219002	Excavation	P5220001	Survey & Building Layout	P5264011	Joist & Sheet Floor	P5267010	Deliver Pre-fab Wall Units	P527003	Form & Pour Footings	P527005	Install Sub-rough Plumbing	P5274003	Form & Pour Footings	P528003	Form & Pour Footings	P528005	Install Sub-rough Plumbing
Activity No	Description																																												
P5219002	Excavation																																												
P5220001	Survey & Building Layout																																												
P5220049	Duplex #20 Total Durratation																																												
P5265011	Joist & Sheet Main Floor																																												
P5267010	Deliver Pre-fab Wall Units																																												
P527005	Install Sub-rough Plumbing																																												
P528005	Install Sub-rough Plumbing																																												
P5284004	Form & Pour Foundations																																												
P5285004	Form & Pour Foundations																																												
Activity No	Description																																												
P5215003	Form & Pour Footings																																												
P5219002	Excavation																																												
P5220001	Survey & Building Layout																																												
P5264011	Joist & Sheet Floor																																												
P5267010	Deliver Pre-fab Wall Units																																												
P527003	Form & Pour Footings																																												
P527005	Install Sub-rough Plumbing																																												
P5274003	Form & Pour Footings																																												
P528003	Form & Pour Footings																																												
P528005	Install Sub-rough Plumbing																																												
QC REQUIREMENTS No QC requirements were completed today																																													
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																													
Empty space for additional notes or corrections																																													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 255 Page 3 of 3																																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 14 Apr 2005 - Thursday																																																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">15.0</td><td style="text-align: right;">106.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">12.0</td><td style="text-align: right;">94.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">48.5</td></tr> <tr><td>Asbestos Abatement</td><td>LABORER, GROUP 1</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Genuine Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">23.0</td><td style="text-align: right;">284.5</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.5</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">0.5</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>TRUCK DRIVER, GROUP 1</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.5</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.5</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">58.5</td></tr> <tr><td>Trenching Services</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Trenching Services</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">85.0</td> <td style="text-align: right; border-top: 1px solid black;">779.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 21,764.3</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	15.0	106.0	AXELSEN	LABORERS	5.0	40.0	Aldave	CARPENTER	12.0	94.0	Aldave	OPERATING ENGINEER	1.0	8.0	Arauco	CARPENTER	5.0	48.5	Asbestos Abatement	LABORER, GROUP 1	2.0	20.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Genuine Builders	CEMENT FINISHER	23.0	284.5	Genuine Builders	OPERATING ENGINEER	1.0	11.5	L&L ASSOCIATES	ELECTRICIAN	2.0	2.0	Parsons Evergreene	CARPENTER	1.0	0.5	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	SUPER - JOB	1.0	9.0	Parsons Evergreene	OPERATING ENGINEER	2.0	16.0	Patterson	LABORERS	1.0	10.0	Patterson	TRUCK DRIVER, GROUP 1	1.0	9.5	Patterson	PIPE LAYER	2.0	15.5	Patterson	OPERATING ENGINEER	6.0	58.5	Trenching Services	LABORERS	1.0	7.0	Trenching Services	OPERATING ENGINEER	1.0	10.5	Total		85.0	779.0	Total hours worked to date: 21,764.3			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																												
AXELSEN	CARPENTER	15.0	106.0																																																																																												
AXELSEN	LABORERS	5.0	40.0																																																																																												
Aldave	CARPENTER	12.0	94.0																																																																																												
Aldave	OPERATING ENGINEER	1.0	8.0																																																																																												
Arauco	CARPENTER	5.0	48.5																																																																																												
Asbestos Abatement	LABORER, GROUP 1	2.0	20.0																																																																																												
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																																																												
Genuine Builders	CEMENT FINISHER	23.0	284.5																																																																																												
Genuine Builders	OPERATING ENGINEER	1.0	11.5																																																																																												
L&L ASSOCIATES	ELECTRICIAN	2.0	2.0																																																																																												
Parsons Evergreene	CARPENTER	1.0	0.5																																																																																												
Parsons Evergreene	LABORERS	1.0	8.0																																																																																												
Parsons Evergreene	SUPER - JOB	1.0	9.0																																																																																												
Parsons Evergreene	OPERATING ENGINEER	2.0	16.0																																																																																												
Patterson	LABORERS	1.0	10.0																																																																																												
Patterson	TRUCK DRIVER, GROUP 1	1.0	9.5																																																																																												
Patterson	PIPE LAYER	2.0	15.5																																																																																												
Patterson	OPERATING ENGINEER	6.0	58.5																																																																																												
Trenching Services	LABORERS	1.0	7.0																																																																																												
Trenching Services	OPERATING ENGINEER	1.0	10.5																																																																																												
Total		85.0	779.0																																																																																												
Total hours worked to date: 21,764.3																																																																																															
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>026</td><td>Hitachi</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>033</td><td>Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">21.5</td></tr> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">1.5</td><td style="text-align: right;">15.5</td></tr> <tr><td>040</td><td>IR Roller</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>043</td><td>50 TON ROCK SAW</td><td style="text-align: right;">1.5</td><td style="text-align: right;">9.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">29.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">3.0</td> <td style="text-align: right; border-top: 1px solid black;">122.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 8,276.3</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	7.0	016	Samsung SE 280	0.0	10.0	026	Hitachi	0.0	10.0	033	Loader	0.0	21.5	034	JCB	0.0	8.0	039	Water Truck	1.5	15.5	040	IR Roller	0.0	4.0	043	50 TON ROCK SAW	1.5	9.0	047	Gradall 544-10	0.0	8.0	051	track hoe	0.0	29.0	Total		3.0	122.0	Total operating hours to date: 8,276.3																																											
Serial Number	Description	Standby Hours	Operating Hours																																																																																												
008	Dump Truck	0.0	7.0																																																																																												
016	Samsung SE 280	0.0	10.0																																																																																												
026	Hitachi	0.0	10.0																																																																																												
033	Loader	0.0	21.5																																																																																												
034	JCB	0.0	8.0																																																																																												
039	Water Truck	1.5	15.5																																																																																												
040	IR Roller	0.0	4.0																																																																																												
043	50 TON ROCK SAW	1.5	9.0																																																																																												
047	Gradall 544-10	0.0	8.0																																																																																												
051	track hoe	0.0	29.0																																																																																												
Total		3.0	122.0																																																																																												
Total operating hours to date: 8,276.3																																																																																															
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 256	Page 1 of 3
		DATE 15 Apr 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 60 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PARSONS EVERGREENE Worked on dust control Applied emulsion for 87 - Jorge worked on office work Covered 2 storm drains with silt Fix wood fence outside of compound Cover material and worked on site clean up Relocate generators</p> <p>ALDAVE AND ASSOCIATES Building 75 - sat windows and worked on porches Building 78 - worked on B side trusses Building 64 - rolled joists on B side and exterior walls on A side</p> <p>L&L ASSOCIATES 2" PVC > PVC Ufer grade</p> <p>GENUINE BUILDERS Strip footings for 7,8, set footings for 9 and 10, rebar for 7,8</p> <p>AXELSEN CONCRETE Form walls at Bungalow 83 Pour footings at Baxter 11 and Bungalow 12 Start forms on Bungalow unit 82</p> <p>TSI Cut sewer laterals - 31 total laterals</p> <p>ARAUCO Building 66 - walls east unit</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected building 83 forms and rebar for concrete pour - wall pour - okay Inspected building 11 and 12 footing forms and rebar for concrete pour - okay Poured footing and walls</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS Received revised storm drain for West Loop A cul-de-sac Reviewed plan with Jim LaFluer - he will discuss with the Base Performed chlorination test (24 hour) on west loop A main at end of line 200ppm - passed Milgard gave installation seminar for windows - framers attended</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS Watering dirt piles and trencher workings - clean North Melon</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 256 Page 2 of 3																																																							
PROJECT D/B Replace Military Family Housing P5		DATE 15 Apr 2005 - Friday																																																							
CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today		CONTRACT NUMBER DACA67-02-D-2012 0004																																																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																									
ACTIVITY START/FINISH The following 16 activities were started today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 15%;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P5210003</td><td>Form & Pour Footings</td></tr> <tr><td>P5218002</td><td>Excavation</td></tr> <tr><td>P5219003</td><td>Form & Pour Footings</td></tr> <tr><td>P5221001</td><td>Survey & Building Layout</td></tr> <tr><td>P5221049</td><td>Duplex #21 Total Durratation</td></tr> <tr><td>P5222001</td><td>Survey & Building Layout</td></tr> <tr><td>P5222051</td><td>Duplex #22 Total Durratation</td></tr> <tr><td>P5264012</td><td>Set Walls</td></tr> <tr><td>P5268010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P5269009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5269010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P5270010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P5287006</td><td>Spray Termite Protection</td></tr> <tr><td>P5288006</td><td>Spray Termite Protection</td></tr> <tr><td>P5288007</td><td>Install Foundation Dampproofing</td></tr> <tr><td>P529003</td><td>Form & Pour Footings</td></tr> </tbody> </table> The following 9 activities were finished today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 15%;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P5216003</td><td>Form & Pour Footings</td></tr> <tr><td>P5221001</td><td>Survey & Building Layout</td></tr> <tr><td>P5222001</td><td>Survey & Building Layout</td></tr> <tr><td>P5265011</td><td>Joist & Sheet Main Floor</td></tr> <tr><td>P5268010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P5269010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P5270010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P5283004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5288007</td><td>Install Foundation Dampproofing</td></tr> </tbody> </table>				Activity No	Description	P5210003	Form & Pour Footings	P5218002	Excavation	P5219003	Form & Pour Footings	P5221001	Survey & Building Layout	P5221049	Duplex #21 Total Durratation	P5222001	Survey & Building Layout	P5222051	Duplex #22 Total Durratation	P5264012	Set Walls	P5268010	Deliver Pre-fab Wall Units	P5269009	Grade & Pour Garage Slab-on-Gr	P5269010	Deliver Pre-fab Wall Units	P5270010	Deliver Pre-fab Wall Units	P5287006	Spray Termite Protection	P5288006	Spray Termite Protection	P5288007	Install Foundation Dampproofing	P529003	Form & Pour Footings	Activity No	Description	P5216003	Form & Pour Footings	P5221001	Survey & Building Layout	P5222001	Survey & Building Layout	P5265011	Joist & Sheet Main Floor	P5268010	Deliver Pre-fab Wall Units	P5269010	Deliver Pre-fab Wall Units	P5270010	Deliver Pre-fab Wall Units	P5283004	Form & Pour Foundations	P5288007	Install Foundation Dampproofing
Activity No	Description																																																								
P5210003	Form & Pour Footings																																																								
P5218002	Excavation																																																								
P5219003	Form & Pour Footings																																																								
P5221001	Survey & Building Layout																																																								
P5221049	Duplex #21 Total Durratation																																																								
P5222001	Survey & Building Layout																																																								
P5222051	Duplex #22 Total Durratation																																																								
P5264012	Set Walls																																																								
P5268010	Deliver Pre-fab Wall Units																																																								
P5269009	Grade & Pour Garage Slab-on-Gr																																																								
P5269010	Deliver Pre-fab Wall Units																																																								
P5270010	Deliver Pre-fab Wall Units																																																								
P5287006	Spray Termite Protection																																																								
P5288006	Spray Termite Protection																																																								
P5288007	Install Foundation Dampproofing																																																								
P529003	Form & Pour Footings																																																								
Activity No	Description																																																								
P5216003	Form & Pour Footings																																																								
P5221001	Survey & Building Layout																																																								
P5222001	Survey & Building Layout																																																								
P5265011	Joist & Sheet Main Floor																																																								
P5268010	Deliver Pre-fab Wall Units																																																								
P5269010	Deliver Pre-fab Wall Units																																																								
P5270010	Deliver Pre-fab Wall Units																																																								
P5283004	Form & Pour Foundations																																																								
P5288007	Install Foundation Dampproofing																																																								
QC REQUIREMENTS No QC requirements were completed today																																																									
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																									
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																									
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 30%;">Employer</th> <th style="text-align: left; width: 30%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">13.0</td> <td style="text-align: right;">157.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	13.0	157.5																																														
Employer	Labor Classification	Number of Employees	Hours Worked																																																						
AXELSEN	CARPENTER	13.0	157.5																																																						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 256 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 15 Apr 2005 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

AXELSEN	LABORERS	4.0	38.5
Aldave	CARPENTER	11.0	88.0
Aldave	OPERATING ENGINEER	1.0	8.0
Arauco	CARPENTER	5.0	27.0
Genuine Builders	CEMENT MASON	25.0	269.0
Genuine Builders	OPERATING ENGINEER	1.0	11.0
L&L ASSOCIATES	ELECTRICIAN	2.0	4.0
Parsons Evergreene	CARPENTER	1.0	8.0
Parsons Evergreene	LABORERS	1.0	8.5
Parsons Evergreene	OPERATING ENGINEER	2.0	16.0
Trenching Services	LABORERS	1.0	9.5
Trenching Services	OPERATING ENGINEER	1.0	9.5
Total		68.0	654.5
Total hours worked to date: 22,418.8			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
033	Loader	0.0	11.0
034	JCB	2.0	6.0
038	416 Cat	1.0	7.0
043	50 TON ROCK SAW	1.5	8.0
047	Gradall 544-10	0.0	8.0
Total		4.5	40.0

Total operating hours to date: 8,316.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 259	Page 1 of 3
		DATE 18 Apr 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Non-Critical Delay Temperature Min 35 °F, Max 53 °F; No Precipitation; 34 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>RESISERV Vapor barrier building 70, prepped footings at 81,82, garage , patio, porch at 81</p> <p>PATTERSON Installed 8"sew er and laterals pump up w ater system - passed Dug crawl spaces and back fill crawl spaces</p> <p>ALDAVE AND ASSOCIATES Building 75 - w orked on porches Building 76 - sat w indow s Building 78 - finished blocking and fascia and started sheeting Building 64 - framed w alls A side and finished sheeting B side floor</p> <p>AXELSEN Form w ork for unit 83 w alls Start forms for unit 84 Strip forms for unit 87 Form w ork on footings for unit 14 Strip footing forms for unit 11</p> <p>GENUINE BUILDERS Poured footings for building 9,10 Set footings for building 13</p> <p>L&L ASSOCIATES 2" PVC > PVC ufer</p> <p>ARAUCO Building 66 - building w alls</p> <p>AAI Demolished building 4366 and 4345 Worked on hauling demo debris</p> <p>PARSONS EVERGREENE Lay out building 19,20,21 Equipment maintenance Dust control Cover material Touch up grade patios Worked on site clean up</p> <p>UMC No report received</p> <p>TRENCHING SERVICES No report received</p> <p>HUNT No report received</p> <p>AAI No report received</p>			

<p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY</p>	REPORT NUMBER 259 Page 2 of 3																														
	DATE 18 Apr 2005 - Monday																														
PROJECT D/B Replace Military Family Housing P5	CONTRACT NUMBER DACA67-02-D-2012 0004																														
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected building 9 and 10 footings for formwork and rebar - passed</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing and soil testing- see attached</p> <p>REMARKS No hydrotest today as wind and dust required use of water tracks Attended seminar for GPS system</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS None today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																															
<p>PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)</p> <p>No preparatory or initial inspections were held today</p>																															
<p>ACTIVITY START/FINISH</p> <p>The following 6 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P522004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5223001</td><td>Survey & Building Layout</td></tr> <tr><td>P5223051</td><td>Duplex #23 Total Duration</td></tr> <tr><td>P5282007</td><td>Install Foundation Dampproofing</td></tr> <tr><td>P5287007</td><td>Install Foundation Thermal Bla</td></tr> <tr><td>P5288008</td><td>Backfill</td></tr> </tbody> </table> <p>The following 7 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5210003</td><td>Form & Pour Footings</td></tr> <tr><td>P5218002</td><td>Excavation</td></tr> <tr><td>P5219003</td><td>Form & Pour Footings</td></tr> <tr><td>P5223001</td><td>Survey & Building Layout</td></tr> <tr><td>P5287007</td><td>Install Foundation Thermal Bla</td></tr> <tr><td>P5288008</td><td>Backfill</td></tr> <tr><td>P529003</td><td>Form & Pour Footings</td></tr> </tbody> </table>		Activity No	Description	P522004	Form & Pour Foundations	P5223001	Survey & Building Layout	P5223051	Duplex #23 Total Duration	P5282007	Install Foundation Dampproofing	P5287007	Install Foundation Thermal Bla	P5288008	Backfill	Activity No	Description	P5210003	Form & Pour Footings	P5218002	Excavation	P5219003	Form & Pour Footings	P5223001	Survey & Building Layout	P5287007	Install Foundation Thermal Bla	P5288008	Backfill	P529003	Form & Pour Footings
Activity No	Description																														
P522004	Form & Pour Foundations																														
P5223001	Survey & Building Layout																														
P5223051	Duplex #23 Total Duration																														
P5282007	Install Foundation Dampproofing																														
P5287007	Install Foundation Thermal Bla																														
P5288008	Backfill																														
Activity No	Description																														
P5210003	Form & Pour Footings																														
P5218002	Excavation																														
P5219003	Form & Pour Footings																														
P5223001	Survey & Building Layout																														
P5287007	Install Foundation Thermal Bla																														
P5288008	Backfill																														
P529003	Form & Pour Footings																														
<p>QC REQUIREMENTS</p> <p>No QC requirements were completed today</p>																															
<p>QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)</p> <p>No QC Punch List items were issued today</p> <p>No Punch List items were corrected today</p>																															
Empty space for additional notes or corrections																															

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 259 <div style="text-align: right;">Page 3 of 3</div>																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 18 Apr 2005 - Monday																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">37.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">16.0</td><td style="text-align: right;">123.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">15.0</td><td style="text-align: right;">105.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">37.5</td></tr> <tr><td>Asbestos Abatement</td><td>LABORER, GROUP 1</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td style="text-align: right;">29.0</td><td style="text-align: right;">257.5</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">11.5</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.5</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">61.5</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">89.0</td> <td style="text-align: right;">743.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	5.0	37.0	AXELSEN	LABORERS	16.0	123.0	Aldave	CARPENTER	15.0	105.0	Aldave	OPERATING ENGINEER	1.0	8.0	Arauco	CARPENTER	4.0	37.5	Asbestos Abatement	LABORER, GROUP 1	2.0	20.0	Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	Genuine Builders	CEMENT MASON	29.0	257.5	Genuine Builders	OPERATING ENGINEER	0.0	11.5	L&L ASSOCIATES	ELECTRICIAN	2.0	2.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	LABORERS	1.0	7.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	1.0	11.0	Patterson	PIPE LAYER	2.0	16.5	Patterson	OPERATING ENGINEER	6.0	61.5	Total		89.0	743.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
AXELSEN	CARPENTER	5.0	37.0																																																																								
AXELSEN	LABORERS	16.0	123.0																																																																								
Aldave	CARPENTER	15.0	105.0																																																																								
Aldave	OPERATING ENGINEER	1.0	8.0																																																																								
Arauco	CARPENTER	4.0	37.5																																																																								
Asbestos Abatement	LABORER, GROUP 1	2.0	20.0																																																																								
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0																																																																								
Genuine Builders	CEMENT MASON	29.0	257.5																																																																								
Genuine Builders	OPERATING ENGINEER	0.0	11.5																																																																								
L&L ASSOCIATES	ELECTRICIAN	2.0	2.0																																																																								
Parsons Evergreene	CARPENTER	1.0	8.0																																																																								
Parsons Evergreene	LABORERS	1.0	7.0																																																																								
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																																								
Patterson	LABORERS	1.0	11.0																																																																								
Patterson	PIPE LAYER	2.0	16.5																																																																								
Patterson	OPERATING ENGINEER	6.0	61.5																																																																								
Total		89.0	743.5																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>011</td><td>Bob Cat</td><td style="text-align: right;">10.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>017</td><td>Link Belt 2800 Quantum</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td style="text-align: right;">9.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>026</td><td>Hitachi</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>033</td><td>Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">21.5</td></tr> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>040</td><td>IR Roller</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">45.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">19.0</td> <td style="text-align: right;">142.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	11.0	011	Bob Cat	10.0	0.0	016	Samsung SE 280	0.0	10.0	017	Link Belt 2800 Quantum	0.0	10.0	022	Samsung SL-180	9.0	1.0	026	Hitachi	0.0	10.0	033	Loader	0.0	21.5	034	JCB	0.0	8.0	039	Water Truck	0.0	14.0	040	IR Roller	0.0	4.0	047	Gradall 544-10	0.0	8.0	051	track hoe	0.0	45.0	Total		19.0	142.5																
Serial Number	Description	Standby Hours	Operating Hours																																																																								
008	Dump Truck	0.0	11.0																																																																								
011	Bob Cat	10.0	0.0																																																																								
016	Samsung SE 280	0.0	10.0																																																																								
017	Link Belt 2800 Quantum	0.0	10.0																																																																								
022	Samsung SL-180	9.0	1.0																																																																								
026	Hitachi	0.0	10.0																																																																								
033	Loader	0.0	21.5																																																																								
034	JCB	0.0	8.0																																																																								
039	Water Truck	0.0	14.0																																																																								
040	IR Roller	0.0	4.0																																																																								
047	Gradall 544-10	0.0	8.0																																																																								
051	track hoe	0.0	45.0																																																																								
Total		19.0	142.5																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 260	Page 1 of 3
		DATE 19 Apr 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 55 °F; No Precipitation; 23 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>GENUINE BUILDERS Form footings for buildings 13,16,17 Strip footings for buildings 9 and 10 Set w walls for building 2</p> <p>PARSONS EVERGREENE Apply emulsion to building 83 - Snap grade for 83 - back patio 88 - hickey rebar over safety - stake out rebar - lay out 22</p> <p>AAI Demolished building 4366 and 4338 Worked on hauling demo debris Worked on general clean up</p> <p>AXELSEN CONCRETE Pour footings for building 11 and 12 and w all 85</p> <p>UMC Lot 13 and 14 - stub out sewer and water mains Unload connex and move it from phase 4 to phase 5 Attend sub and safety meetings</p> <p>PATTERSON Install 8" sewer and laterals - pump up water system - passed Dug up crawl spaces and back fill crawl spaces</p> <p>ALDAVE AND ASSOCIATES Building 75 - worked on porches Building 78 - finished B side roof for crane Building 64 - worked on framing walls Building 65 - rolled joist and sheeted floor</p> <p>L&L No report received</p> <p>HUNT No report received</p> <p>TRENCHING SERVICES No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected building 84 forms and rebar for wall pour - looked okay Inspected building 14 forms and rebar for footing pour - made corrections</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS Received a verbal go ahead to proceed with ASI to move building 10 from current location to new location between 20 and 21 to avoid interference with storm drain piping Received revised NE and elevation for relocated building 10</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 260 Page 2 of 3																																													
PROJECT D/B Replace Military Family Housing P5		DATE 19 Apr 2005 - Tuesday																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																															
Pressure test on West loop A water main - 200 psi for 2 hours - lost one psi Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS Held site safety meeting - see attached - discussed need for safety glasses for all workers Safety issue at 16 - removed ramp into excavation PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																															
ACTIVITY START/FINISH The following 5 activities were started today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr> <td>P5220002</td> <td>Excavation</td> </tr> <tr> <td>P5224001</td> <td>Survey & Building Layout</td> </tr> <tr> <td>P5224049</td> <td>Duplex #24 Total Durruration</td> </tr> <tr> <td>P5283007</td> <td>Install Foundation Dampproofing</td> </tr> <tr> <td>P5287008</td> <td>Backfill</td> </tr> </table> The following 2 activities were finished today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr> <td>P5282007</td> <td>Install Foundation Dampproofing</td> </tr> <tr> <td>P5287008</td> <td>Backfill</td> </tr> </table>				Activity No	Description	P5220002	Excavation	P5224001	Survey & Building Layout	P5224049	Duplex #24 Total Durruration	P5283007	Install Foundation Dampproofing	P5287008	Backfill	Activity No	Description	P5282007	Install Foundation Dampproofing	P5287008	Backfill																										
Activity No	Description																																														
P5220002	Excavation																																														
P5224001	Survey & Building Layout																																														
P5224049	Duplex #24 Total Durruration																																														
P5283007	Install Foundation Dampproofing																																														
P5287008	Backfill																																														
Activity No	Description																																														
P5282007	Install Foundation Dampproofing																																														
P5287008	Backfill																																														
QC REQUIREMENTS No QC requirements were completed today																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">14.0</td> <td style="text-align: right;">97.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Aldave</td> <td>CARPENTER</td> <td style="text-align: right;">14.0</td> <td style="text-align: right;">112.0</td> </tr> <tr> <td>Aldave</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>LABORER, GROUP 1</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">38.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td style="text-align: right;">31.0</td> <td style="text-align: right;">324.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">11.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	97.0	AXELSEN	LABORERS	3.0	24.0	Aldave	CARPENTER	14.0	112.0	Aldave	OPERATING ENGINEER	1.0	8.0	Asbestos Abatement	LABORER, GROUP 1	3.0	38.0	Asbestos Abatement	OPERATING ENGINEER	5.0	32.0	Genuine Builders	CEMENT MASON	31.0	324.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	L&L ASSOCIATES	ELECTRICIAN	0.0	0.0	Parsons Evergreene	CARPENTER	1.0	8.0
Employer	Labor Classification	Number of Employees	Hours Worked																																												
AXELSEN	CARPENTER	14.0	97.0																																												
AXELSEN	LABORERS	3.0	24.0																																												
Aldave	CARPENTER	14.0	112.0																																												
Aldave	OPERATING ENGINEER	1.0	8.0																																												
Asbestos Abatement	LABORER, GROUP 1	3.0	38.0																																												
Asbestos Abatement	OPERATING ENGINEER	5.0	32.0																																												
Genuine Builders	CEMENT MASON	31.0	324.0																																												
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																												
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0																																												
Parsons Evergreene	CARPENTER	1.0	8.0																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 260		Page 3 of 3
		DATE 19 Apr 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene Parsons Evergreene Patterson Patterson Patterson Utah Mechanical Cont	LABORERS OPERATING ENGINEER LABORERS PIPE LAYER OPERATING ENGINEER PLUMBER	2.0 1.0 1.0 2.0 6.0 2.0	16.0 8.0 11.0 16.5 61.5 14.0	
Total hours worked to date: 23,943.3		Total	87.0	781.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	11.0	
011	Bob Cat	9.0	1.0	
016	Samsung SE 280	0.0	10.0	
017	Link Belt 2800 Quantum	0.0	10.0	
022	Samsung SL-180	9.0	1.0	
026	Hitachi	0.0	10.0	
033	Loader	0.0	21.0	
034	JCB	0.0	8.0	
039	Water Truck	0.0	11.0	
040	IR Roller	0.0	4.0	
047	Gradall 544-10	0.0	8.0	
051	track hoe	4.0	35.0	
053	Pump Truck	0.0	4.5	
Total operating hours to date: 8,593.3		Total	22.0	134.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 261	Page 1 of 3
		DATE 20 Apr 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 42 °F, Max 48 °F; 0.19 IN Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>TRENCHING SERVICES Water laterals</p> <p>UMC Move materials from phase 4 to phase 5 and organize materials in trailer. Had interview with 3 new employees.</p> <p>ALDAVE AND ASSOCIATES Building 66 - exterior wall sheeting on west side and finished interior wall sheeting on east side</p> <p>AXELSEN CONCRETE Strip Baxter footing for 11 Strip Bungalow footing for 12 Form footings for Baxter 14 Set wall forms on unit 86 Went home early due to rain</p> <p>ALDAVE AND ASSOCIATES Building 75 - finished front porches Building 78 - stood garage trusses Building 64 - framed all exterior walls Building 65 - finished floor Building 68 - started plating floor</p> <p>AAI Demolished buildings 4337,4332,4336 Worked on hauling demo debris Worked on general clean up</p> <p>PATTERSON Installed sewer main and dug and backfilled crawl spaces for the East Loop. Backfilled sewer trench.</p> <p>GENUINE BUILDERS Set footings for 16 and 17 Worked on wall for 2</p> <p>PARSONS EVERGREENE Dug trenches for temp power cover - wet to compact - rebar to holes - unloaded windows for units 75,77,79 (3 man hours total) - worked on site clean up - re-apply emulsion on #82 - cover material - lumber inventory - fire extinguishers to generators - unload J bolts to compound</p> <p>ARAUCO ENTERPRISES Building 66 - finished exterior wall west unit and interior wall East Unit</p> <p>RESISERV Treated building 80,81,82</p> <p>L&L ASSOCIATES 2"PVC, > PVC, ufer grd</p> <p>HUNT No report received</p> <p>General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 261 Page 2 of 3																													
PROJECT D/B Replace Military Family Housing P5		DATE 20 Apr 2005 - Wednesday																													
CONTRACT NUMBER DACA67-02-D-2012 0004																															
<p>No specific inspections today - most people left</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density test - see attached</p> <p>REMARKS Visited with John, siding install, to review new siding details.</p> <p>Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS Put fire extinguishers at all generators. Rain caused "slippery" access to foundation holes.</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																															
ACTIVITY START/FINISH <p>The following 2 activities were started today:</p> <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr> <td>P5282008</td> <td>Backfill</td> </tr> <tr> <td>P5286004</td> <td>Form & Pour Foundations</td> </tr> </table> <p>The following 3 activities were finished today:</p> <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr> <td>P5220002</td> <td>Excavation</td> </tr> <tr> <td>P5224001</td> <td>Survey & Building Layout</td> </tr> <tr> <td>P5283007</td> <td>Install Foundation Dampproofing</td> </tr> </table>				Activity No	Description	P5282008	Backfill	P5286004	Form & Pour Foundations	Activity No	Description	P5220002	Excavation	P5224001	Survey & Building Layout	P5283007	Install Foundation Dampproofing														
Activity No	Description																														
P5282008	Backfill																														
P5286004	Form & Pour Foundations																														
Activity No	Description																														
P5220002	Excavation																														
P5224001	Survey & Building Layout																														
P5283007	Install Foundation Dampproofing																														
QC REQUIREMENTS No QC requirements were completed today																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																															
LABOR HOURS <p>The following labor hours were Reported today:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">10.0</td> <td style="text-align: right;">54.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">22.0</td> </tr> <tr> <td>Aldave</td> <td>CARPENTER</td> <td style="text-align: right;">11.0</td> <td style="text-align: right;">82.0</td> </tr> <tr> <td>Aldave</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">18.5</td> </tr> <tr> <td>Asbestos Abatement</td> <td>LABORER, GROUP 1</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">26.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	10.0	54.0	AXELSEN	LABORERS	4.0	22.0	Aldave	CARPENTER	11.0	82.0	Aldave	OPERATING ENGINEER	1.0	8.0	Arauco	CARPENTER	5.0	18.5	Asbestos Abatement	LABORER, GROUP 1	3.0	26.0
Employer	Labor Classification	Number of Employees	Hours Worked																												
AXELSEN	CARPENTER	10.0	54.0																												
AXELSEN	LABORERS	4.0	22.0																												
Aldave	CARPENTER	11.0	82.0																												
Aldave	OPERATING ENGINEER	1.0	8.0																												
Arauco	CARPENTER	5.0	18.5																												
Asbestos Abatement	LABORER, GROUP 1	3.0	26.0																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 261 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Apr 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
Genuine Builders	CEMENT MASON	20.0	120.0
L&L ASSOCIATES	ELECTRICIAN	2.0	2.0
Parsons Evergreene	LABORERS	2.0	16.0
Parsons Evergreene	OPERATING ENGINEER	2.0	16.0
Patterson	LABORERS	1.0	11.0
Patterson	PIPE LAYER	1.0	10.0
Patterson	OPERATING ENGINEER	6.0	62.0
Trenching Services	LABORERS	1.0	9.0
Trenching Services	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	PLUMBER	2.0	12.0
Total		74.0	497.5

Total hours worked to date: 24,440.8

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	11.0
011	Bob Cat	8.0	2.0
016	Samsung SE 280	0.0	10.0
017	Link Belt 2800 Quantum	0.0	10.0
022	Samsung SL-180	8.0	2.0
026	Hitachi	0.0	10.0
033	Loader	0.0	10.0
034	JCB	0.0	8.0
038	416 Cat	8.0	0.0
039	Water Truck	0.0	4.0
043	50 TON ROCK SAW	0.0	5.0
047	Gradall 544-10	0.0	8.0
051	track hoe	0.0	41.0
Total		24.0	121.0

Total operating hours to date: 8,714.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 262	Page 1 of 3
		DATE 21 Apr 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Non-Critical Delay Temperature Min 42 °F, Max 59 °F; 0.07 IN Precipitation; No Wind	

QC NARRATIVES

Activities in Progress:

AAI
 Demolished building 4335
 Worked on hauling demo debris
 Worked on hauling left over concrete from the crushers

ALDAVE AND ASSOCIATES
 Building 75 - sat flue chase A side tie in garage - finished B side front porch
 Building 76 - sat back patio beams and started stick frame
 Building 78 - finished front roof
 Building 64 - stood exterior walls A side
 Building 65 - plate and detail for framing

AXELSEN CONCRETE
 Strip footings - patch walls - clean foundations - set footings at Baxter unit 19 and unit 15 - started footings for unit 20 - set wall forms for 83 Bungalow

ARAUCO
 Building 66 - inside wall East Unit - lay out inside wall west side
 Building 67 - rim board and TJI east unit

PATTERSON
 Install 8" sewer main - dig crawl spaces for the west loop and backfill crawl spaces for the East Loop

UMC
 Lot 87 and 88 - hook up sewer and water mains

L&L ASSOCIATES
 2" PVC - ufer grd - > PVC

PARSONS EVERGREENE
 Rebar to holes (3 hours) - pour thrust block - prep for block - site clean up - fix last panel AAI area - layout #23 - Misc. forms - stake and tape areas that are unsafe between #5,#13,#16

GENUINE BUILDERS INC
 Pour footings for #13
 Pour wall for #2
 Set footings for #18 until we got asked to leave

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Reviewed reinforcement and lay out for foundation pour on building 2 and footing pour on building 13

REMARKS
 COE called about tester being on site

SAFETY INSPECTIONS/SAFETY MEETINGS
 Made new policy that concrete company pouring will supply person to direct travels and pump to pour

Safety Inspection / Safety Meetings:

REMARKS
 None today

PREPARATORY AND/OR INITIALS HELD TODAY

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 262 Page 2 of 3																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Apr 2005 - Thursday																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																			
None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																			
ACTIVITY START/FINISH The following 10 activities were started today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P521004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5221002</td><td>Excavation</td></tr> <tr><td>P5225001</td><td>Survey & Building Layout</td></tr> <tr><td>P5225049</td><td>Duplex #25 Total Durratation</td></tr> <tr><td>P5266011</td><td>Joist & Sheet Floor</td></tr> <tr><td>P5267011</td><td>Joist & Sheet Floor</td></tr> <tr><td>P527004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5275036</td><td>Install Exterior Doors & Windo</td></tr> <tr><td>P5283008</td><td>Backfill</td></tr> <tr><td>P5286005</td><td>Install Sub-rough Plumbing</td></tr> </tbody> </table> The following 3 activities were finished today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P522004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5282008</td><td>Backfill</td></tr> <tr><td>P5283008</td><td>Backfill</td></tr> </tbody> </table>				Activity No	Description	P521004	Form & Pour Foundations	P5221002	Excavation	P5225001	Survey & Building Layout	P5225049	Duplex #25 Total Durratation	P5266011	Joist & Sheet Floor	P5267011	Joist & Sheet Floor	P527004	Form & Pour Foundations	P5275036	Install Exterior Doors & Windo	P5283008	Backfill	P5286005	Install Sub-rough Plumbing	Activity No	Description	P522004	Form & Pour Foundations	P5282008	Backfill	P5283008	Backfill																		
Activity No	Description																																																		
P521004	Form & Pour Foundations																																																		
P5221002	Excavation																																																		
P5225001	Survey & Building Layout																																																		
P5225049	Duplex #25 Total Durratation																																																		
P5266011	Joist & Sheet Floor																																																		
P5267011	Joist & Sheet Floor																																																		
P527004	Form & Pour Foundations																																																		
P5275036	Install Exterior Doors & Windo																																																		
P5283008	Backfill																																																		
P5286005	Install Sub-rough Plumbing																																																		
Activity No	Description																																																		
P522004	Form & Pour Foundations																																																		
P5282008	Backfill																																																		
P5283008	Backfill																																																		
QC REQUIREMENTS No QC requirements were completed today																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">15.0</td><td style="text-align: right;">120.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">13.0</td><td style="text-align: right;">99.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">37.0</td></tr> <tr><td>Asbestos Abatement</td><td>LABORER, GROUP 1</td><td style="text-align: right;">5.0</td><td style="text-align: right;">45.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td style="text-align: right;">28.0</td><td style="text-align: right;">285.0</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	15.0	120.0	AXELSEN	LABORERS	5.0	40.0	Aldave	CARPENTER	13.0	99.0	Aldave	OPERATING ENGINEER	1.0	8.0	Arauco	CARPENTER	4.0	37.0	Asbestos Abatement	LABORER, GROUP 1	5.0	45.0	Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	Genuine Builders	CEMENT MASON	28.0	285.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	L&L ASSOCIATES	ELECTRICIAN	2.0	1.0	Parsons Evergreene	CARPENTER	1.0	8.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																
AXELSEN	CARPENTER	15.0	120.0																																																
AXELSEN	LABORERS	5.0	40.0																																																
Aldave	CARPENTER	13.0	99.0																																																
Aldave	OPERATING ENGINEER	1.0	8.0																																																
Arauco	CARPENTER	4.0	37.0																																																
Asbestos Abatement	LABORER, GROUP 1	5.0	45.0																																																
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0																																																
Genuine Builders	CEMENT MASON	28.0	285.0																																																
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																
L&L ASSOCIATES	ELECTRICIAN	2.0	1.0																																																
Parsons Evergreene	CARPENTER	1.0	8.0																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 262 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Apr 2005 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Parsons Evergreene	LABORERS	1.0	8.0
Parsons Evergreene	OPERATING ENGINEER	2.0	17.0
Patterson	LABORERS	1.0	10.5
Patterson	PIPE LAYER	2.0	21.5
Patterson	OPERATING ENGINEER	6.0	68.0
Utah Mechanical Cont	PLUMBER	1.0	4.0
Total hours worked to date: 25,253.8		Total 91.0	813.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	8.0
011	Bob Cat	5.0	5.0
016	Samsung SE 280	1.0	9.0
017	Link Belt 2800 Quantum	0.0	10.0
022	Samsung SL-180	5.0	5.0
026	Hitachi	1.0	9.0
033	Loader	0.0	23.0
034	JCB	0.0	8.0
039	Water Truck	0.0	13.0
047	Gradall 544-10	0.0	8.0
051	track hoe	4.0	35.0
Total operating hours to date: 8,847.3		Total 16.0	133.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 263	Page 1 of 3
		DATE 22 Apr 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 54 °F, Max 71 °F; No Precipitation; 32 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>RESISERV Prepped buildings 82,87,88</p> <p>ALDAVE AND ASSOCIATES Building 75 - finished all of roof and sat all flues Building 76 - finished back patio roof Building 77 - worked on back patio roof Building 64 - framed interior walls A side and started on B side framing Building 65 - layout started framing walls</p> <p>AXELSEN CONCRETE Poured concrete footings for #15 Baxter and walls for #83 Bungalow - stripped footings and form work on #20 Bungalow and wall for #84 Charles</p> <p>UTAH MECHANICAL CONTRACTORS Lot 15,16 - stub out sewer and water mains</p> <p>PATTERSON Install sewer main 8" - dig crawl spaces - put gravel in porches and compact East Loop - Haul off asphalt - 4 hour dump truck and track hoe time.</p> <p>ENTERPRISE BUILDERS Front porch stamp</p> <p>PARSONS EVERGREENE Dust control for site - unload rebar - place tar paper for #64 - layout #24 - move dumpster - snap grade for #84 - backfill over thrust block - pull T posts - finish emulsion #84</p> <p>ARAUCO Building 66 - worked on interior walls Building 67 - floor sheeting</p> <p>GENUINE BUILDERS Footing poured for #16 - stripped #13 wall - strip #2 wall - pour #4 wall - set #1</p> <p>JB'S ROOFING No report received</p> <p>General Comments:</p> <p>Termiticide application was canceled due to high winds</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar for stem walls of #83 Inspected forms and rebar for footings of #15 and #16 Inspected forms and rebar for stem walls of #3 Cleaned rebar in #15 prior to pour</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing for concrete pour - see attached Performed soil density on building pad #20</p> <p>REMARKS No specific conversations</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 263 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 22 Apr 2005 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Safety Inspection / Safety Meetings:

SAFETY INSPECTIONS/SAFETY MEETINGS
Water roads and work areas for dust control

PREPARATORY AND/OR INITIALS HELD TODAY
None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P528004	Form & Pour Foundations

The following 6 activities were finished today:

Activity No	Description
P5221002	Excavation
P5225001	Survey & Building Layout
P5266011	Joist & Sheet Floor
P5267011	Joist & Sheet Floor
P5286004	Form & Pour Foundations
P5286005	Install Sub-rough Plumbing

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	13.0	101.0
AXELSEN	LABORERS	5.0	35.5
Aldave	CARPENTER	13.0	90.0
Aldave	OPERATING ENGINEER	1.0	8.0
Arauco	CARPENTER	4.0	22.0
Enterprise Builders	CONCRETE FINISHER	3.0	16.5
Enterprise Builders	CONCRETE FINISHER, APPRENT	1.0	2.5
Genuine Builders	CEMENT MASON	29.0	278.0
Genuine Builders	OPERATING ENGINEER	1.0	11.0
Parsons Evergreene	CARPENTER	1.0	3.0
Parsons Evergreene	LABORERS	1.0	7.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 263		Page 3 of 3
		DATE 22 Apr 2005 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene Patterson Patterson Patterson Utah Mechanical Cont Total hours worked to date: 25,898.8	OPERATING ENGINEER LABORERS PIPE LAYER OPERATING ENGINEER PLUMBER	2.0 1.0 1.0 5.0 2.0 Total	16.0 6.0 7.5 34.5 6.0 645.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	4.0	
033	Loader	0.0	18.0	
034	JCB	0.0	8.0	
039	Water Truck	2.0	12.0	
040	IR Roller	0.0	4.0	
047	Gradall 544-10	0.0	8.0	
050	Concrete Pump	0.0	4.0	
051	track hoe	0.0	13.0	
Total operating hours to date: 8,918.3		Total 2.0	71.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 264	Page 1 of 2						
		DATE 23 Apr 2005 - Saturday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 64 °F; 0.06 IN Precipitation; 23 MPH Wind							
QC NARRATIVES Activities in Progress: PARSONS EVERGREENE Worked on misc. clean up - set fence along New Collector and East Mellon - cleaned roads GENUINE BUILDERS Set walls for #1 - strip walls for #4 - strip footings for #16 AXELSEN CONCRETE Strip footing forms General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS No specific conversations Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS Safety glasses worn PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today RFI&RFP STATUS UPDATE None written									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH No activities were started today The following 2 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th><th>Description</th></tr> </thead> <tbody> <tr> <td>P5276013</td><td>Set Trusses & Sub-fascia</td></tr> <tr> <td>P5276014</td><td>Sheet Trusses</td></tr> </tbody> </table>				Activity No	Description	P5276013	Set Trusses & Sub-fascia	P5276014	Sheet Trusses
Activity No	Description								
P5276013	Set Trusses & Sub-fascia								
P5276014	Sheet Trusses								
QC REQUIREMENTS No QC requirements were completed today									
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today									
Empty space for additional notes									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 264 Page 2 of 2																																	
PROJECT D/B Replace Military Family Housing P5		DATE 23 Apr 2005 - Saturday																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td style="text-align: right;">18.0</td> <td style="text-align: right;">152.5</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 26,100.3</td> <td style="text-align: right; border-top: 1px solid black;">Total 24.0</td> <td style="text-align: right; border-top: 1px solid black;">201.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	2.0	16.0	Genuine Builders	CEMENT MASON	18.0	152.5	Genuine Builders	OPERATING ENGINEER	1.0	9.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Total hours worked to date: 26,100.3		Total 24.0	201.5
Employer	Labor Classification	Number of Employees	Hours Worked																																
AXELSEN	CARPENTER	2.0	16.0																																
Genuine Builders	CEMENT MASON	18.0	152.5																																
Genuine Builders	OPERATING ENGINEER	1.0	9.0																																
Parsons Evergreene	CARPENTER	1.0	8.0																																
Parsons Evergreene	LABORERS	1.0	8.0																																
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																
Total hours worked to date: 26,100.3		Total 24.0	201.5																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>033</td> <td>Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>034</td> <td>JCB</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 8,935.3</td> <td style="text-align: right; border-top: 1px solid black;">Total 0.0</td> <td style="text-align: right; border-top: 1px solid black;">17.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	033	Loader	0.0	9.0	034	JCB	0.0	8.0	Total operating hours to date: 8,935.3		Total 0.0	17.0																
Serial Number	Description	Standby Hours	Operating Hours																																
033	Loader	0.0	9.0																																
034	JCB	0.0	8.0																																
Total operating hours to date: 8,935.3		Total 0.0	17.0																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 266	Page 1 of 3
		DATE 25 Apr 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 64 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>GENUINE BUILDERS Poured wall for #1, poured footings for #12</p> <p>PARSONS EVERGREENE Generators - site clean up - apply emulsion 3 units - QC pours - rebar to holes - pipe to dumpster - J Bolts embed to pours - lay out 25,26,27</p> <p>JB'S ROOFING Drysheet</p> <p>ARAUCO Building 66 - interior walls Building 67 - lay out exterior and interior walls - cut top and bottom plates</p> <p>PATTERSON Install 8" sewer from man hole 47 to 48 and 49 - install man hole 48 and 49 - dig crawl spaces inside of West Loop - back fill and compact sewer trench</p> <p>AAI Worked on demo, loading demo debris and hauling Worked on the water and clean up</p> <p>ALDAVE AND ASSOCIATES Building 75 - worked on B side patio roof Building 76 - finished all columns front and back, and framed dormer back Building 77 - fur out front and back beams, framed columns, finished back patio roof Building 64 - worked on B side framing exterior walls Building 68 - plated and rolled joist</p> <p>HUNT No report received</p> <p>L&L No report received</p> <p>AXELSEN No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar of #1 stem wall for concrete pour Inspected forms and rebar of #17 footing for concrete pour Inspected forms and rebar of #85 stem walls and #19 forms and rebar for footing for concrete pour</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing. Concrete at #1 and #17 ; soil density #21,#22,#23</p> <p>REMARKS Discussed need for prep meeting with roofing, electrical in house, plumbing and HVAC Concrete hose man can walk to of wall form, vibrator man stays on ground Must check color for shingles</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 266 Page 2 of 3																																	
PROJECT D/B Replace Military Family Housing P5		DATE 25 Apr 2005 - Monday																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																			
Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS Roofers using tie off ropes PREPARATORY AND/OR INITIALS HELD TODAY Held prep w with JB's Roofing - see attached CONTRACTORS FIRST AND/OR LAST DAY ONSITE JB's Roofing																																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																			
ACTIVITY START/FINISH The following 8 activities were started today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P5222002</td><td>Excavation</td></tr> <tr><td>P5226001</td><td>Survey & Building Layout</td></tr> <tr><td>P5226051</td><td>Duplex #26 Total Durration</td></tr> <tr><td>P523004</td><td>Form & Pour Foundations</td></tr> <tr><td>P524004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5266012</td><td>Set Walls</td></tr> <tr><td>P5267012</td><td>Set Walls</td></tr> <tr><td>P5271010</td><td>Deliver Pre-fab Wall Units</td></tr> </tbody> </table> The following 6 activities were finished today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P521004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5222002</td><td>Excavation</td></tr> <tr><td>P5226001</td><td>Survey & Building Layout</td></tr> <tr><td>P5264012</td><td>Set Walls</td></tr> <tr><td>P527004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5271010</td><td>Deliver Pre-fab Wall Units</td></tr> </tbody> </table>				Activity No	Description	P5222002	Excavation	P5226001	Survey & Building Layout	P5226051	Duplex #26 Total Durration	P523004	Form & Pour Foundations	P524004	Form & Pour Foundations	P5266012	Set Walls	P5267012	Set Walls	P5271010	Deliver Pre-fab Wall Units	Activity No	Description	P521004	Form & Pour Foundations	P5222002	Excavation	P5226001	Survey & Building Layout	P5264012	Set Walls	P527004	Form & Pour Foundations	P5271010	Deliver Pre-fab Wall Units
Activity No	Description																																		
P5222002	Excavation																																		
P5226001	Survey & Building Layout																																		
P5226051	Duplex #26 Total Durration																																		
P523004	Form & Pour Foundations																																		
P524004	Form & Pour Foundations																																		
P5266012	Set Walls																																		
P5267012	Set Walls																																		
P5271010	Deliver Pre-fab Wall Units																																		
Activity No	Description																																		
P521004	Form & Pour Foundations																																		
P5222002	Excavation																																		
P5226001	Survey & Building Layout																																		
P5264012	Set Walls																																		
P527004	Form & Pour Foundations																																		
P5271010	Deliver Pre-fab Wall Units																																		
QC REQUIREMENTS No QC requirements were completed today																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">15.0</td><td style="text-align: right;">116.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Asbestos Abatement</td><td>LABORER, GROUP 1</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Aldave	CARPENTER	15.0	116.0	Aldave	OPERATING ENGINEER	1.0	8.0	Arauco	CARPENTER	2.0	12.0	Asbestos Abatement	LABORER, GROUP 1	3.0	30.0	Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	Evergreene Const.	CARPENTER	1.0	8.0				
Employer	Labor Classification	Number of Employees	Hours Worked																																
Aldave	CARPENTER	15.0	116.0																																
Aldave	OPERATING ENGINEER	1.0	8.0																																
Arauco	CARPENTER	2.0	12.0																																
Asbestos Abatement	LABORER, GROUP 1	3.0	30.0																																
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0																																
Evergreene Const.	CARPENTER	1.0	8.0																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 266		Page 3 of 3
		DATE 25 Apr 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Genuine Builders Genuine Builders JB's Roofing Parsons Evergreene Parsons Evergreene Patterson Patterson Patterson	CEMENT MASON OPERATING ENGINEER ROOFER LABORERS OPERATING ENGINEER LABORERS PIPE LAYER OPERATING ENGINEER	27.0 1.0 1.0 1.0 2.0 1.0 1.0 6.0	254.0 11.0 7.0 8.0 16.0 10.5 8.0 60.5	
Total hours worked to date: 26,679.3		Total	65.0	579.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	4.0	
016	Samsung SE 280	0.0	10.0	
022	Samsung SL-180	0.0	10.0	
026	Hitachi	0.0	10.0	
033	Loader	0.0	21.0	
039	Water Truck	0.0	10.0	
040	IR Roller	0.0	4.0	
047	Gradall 544-10	0.0	8.0	
051	track hoe	0.0	31.5	
Total operating hours to date: 9,043.8		Total	0.0	108.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 267	Page 1 of 3
		DATE 26 Apr 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 73 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AAI Worked on demo for #4333 garages Loading demo debris and hauling demo debris Clean up</p> <p>ARAUCO Building 66 - interior w alls Building 67 - exterior w alls</p> <p>PATTERSON Install sewer main Install sewer storm drain boxes Dig crawl spaces for the west loop Back fill crawl spaces for the east loop Back fill and compact sewer trenches</p> <p>L&L ASSOCIATES 2"PVC, > PVC, grd ufer</p> <p>PARSONS EVERGREENE Place tar paper - snap grade lines - place emulsion - cover generator SO cords - move rebar to holes - site clean up</p> <p>AXELSEN CONCRETE Form wall on Charles #85 Strip forms Form footing on Bungalow #20</p> <p>GENUINE BUILDERS Pour wall for 7 Set wall for 3 Strip footings for 17 Rebar for 16</p> <p>ALDAVE AND ASSOCIATES Building 75 - framed A side patio roof front columns AB Building 76 - finished dormers and columns Building 77 - worked on punch and sat windows Building 64 - framed exterior walls Building 68 - snapped lines A&B and started on plating</p> <p>JB'S ROOFING Drysheet</p> <p>HUNT No report received</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar for 19,20 footings and stem for 85; inspected forms and rebar for 7 stem wall</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached report</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 267	Page 2 of 3																																						
		DATE 26 Apr 2005 - Tuesday																																							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																							
REMARKS No specific conversations Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS Concrete placement crew wearing glasses and gloves PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																									
ACTIVITY START/FINISH The following 9 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5220003</td><td>Form & Pour Footings</td></tr> <tr><td>P5223002</td><td>Excavation</td></tr> <tr><td>P5224002</td><td>Excavation</td></tr> <tr><td>P5227001</td><td>Survey & Building Layout</td></tr> <tr><td>P5227051</td><td>Duplex #27 Total Durratation</td></tr> <tr><td>P5265012</td><td>Set 1st Floor Walls</td></tr> <tr><td>P5268011</td><td>Joist & Sheet Main Floor</td></tr> <tr><td>P5272010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P5286007</td><td>Install Foundation Damproofing</td></tr> </tbody> </table> The following 8 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5223002</td><td>Excavation</td></tr> <tr><td>P5224002</td><td>Excavation</td></tr> <tr><td>P5227001</td><td>Survey & Building Layout</td></tr> <tr><td>P5266012</td><td>Set Walls</td></tr> <tr><td>P5272010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P528004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5284004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5286007</td><td>Install Foundation Damproofing</td></tr> </tbody> </table>				Activity No	Description	P5220003	Form & Pour Footings	P5223002	Excavation	P5224002	Excavation	P5227001	Survey & Building Layout	P5227051	Duplex #27 Total Durratation	P5265012	Set 1st Floor Walls	P5268011	Joist & Sheet Main Floor	P5272010	Deliver Pre-fab Wall Units	P5286007	Install Foundation Damproofing	Activity No	Description	P5223002	Excavation	P5224002	Excavation	P5227001	Survey & Building Layout	P5266012	Set Walls	P5272010	Deliver Pre-fab Wall Units	P528004	Form & Pour Foundations	P5284004	Form & Pour Foundations	P5286007	Install Foundation Damproofing
Activity No	Description																																								
P5220003	Form & Pour Footings																																								
P5223002	Excavation																																								
P5224002	Excavation																																								
P5227001	Survey & Building Layout																																								
P5227051	Duplex #27 Total Durratation																																								
P5265012	Set 1st Floor Walls																																								
P5268011	Joist & Sheet Main Floor																																								
P5272010	Deliver Pre-fab Wall Units																																								
P5286007	Install Foundation Damproofing																																								
Activity No	Description																																								
P5223002	Excavation																																								
P5224002	Excavation																																								
P5227001	Survey & Building Layout																																								
P5266012	Set Walls																																								
P5272010	Deliver Pre-fab Wall Units																																								
P528004	Form & Pour Foundations																																								
P5284004	Form & Pour Foundations																																								
P5286007	Install Foundation Damproofing																																								
QC REQUIREMENTS No QC requirements were completed today																																									
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																									
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																									
Empty space for additional notes																																									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 267	Page 3 of 3
		DATE 26 Apr 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	15.0	108.0
AXELSEN	LABORERS	5.0	40.0
Aldave	CARPENTER	15.0	117.0
Aldave	OPERATING ENGINEER	1.0	8.0
Arauco	CARPENTER	2.0	19.0
Asbestos Abatement	LABORER, GROUP 1	3.0	22.0
Asbestos Abatement	OPERATING ENGINEER	4.0	38.0
Evergreene Const.	CARPENTER	1.0	8.0
Genuine Builders	CEMENT MASON	28.0	25.5
Genuine Builders	OPERATING ENGINEER	1.0	11.0
JB's Roofing	ROOFER	1.0	6.5
L&L ASSOCIATES	ELECTRICIAN	2.0	2.0
Parsons Evergreene	LABORERS	1.0	4.5
Parsons Evergreene	OPERATING ENGINEER	2.0	16.0
Patterson	LABORERS	2.0	20.5
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	6.0	60.5
Total hours worked to date:	27,205.8	Total 91.0	526.5
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	4.0
011	Bob Cat	0.0	8.0
016	Samsung SE 280	0.0	10.0
017	Link Belt 2800 Quantum	0.0	10.0
026	Hitachi	0.0	10.0
033	Loader	0.0	21.5
034	JCB	0.0	8.0
039	Water Truck	0.0	14.0
040	IR Roller	0.0	8.0
047	Gradall 544-10	0.0	8.0
051	track hoe	0.0	20.5
Total operating hours to date:	9,165.8	Total 0.0	122.0
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 268	Page 1 of 3
		DATE 27 Apr 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 73 °F; No Precipitation; 29 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>RESISERV Treated #82 garages, patios, one porch #87 - footings, patio, garage #88- footings, garages, porches</p> <p>AXELSEN CONCRETE Pour w all at Charles #85 Pour footings at Baxter and Bungalow 19 and 20</p> <p>UMC Lot 83 and 84 - hook up sewer and water mains</p> <p>ALDAVE AND ASSOCIATES Building 75 - worked on punch and h-1s Building 76 - finished dormers for building - passed QC Building 77 - finished building for QC Building 78 - worked on garage roof Building 64 - stood all exterior walls B side</p> <p>PATTERSON Install sewer main Install storm drain boxes Dig crawl spaces west loop Back fill crawl spaces east loop Back fill and compact sewer trenches</p> <p>ARAUCO Building 67 - interior walls for west unit and top plate and garage walls Building 66 - exterior walls for the east unit</p> <p>PARSONS EVERGREENE Relocate generators and SO cords - rebar to holes - forms for Axelsen Construction - snap grade 86 and 85 - lay out 28,29,30 - move trees for excavation - embeds - vents - apply emulsion</p> <p>GENUINE BUILDERS Set walls for 3 and 6 Footings for 8 Clean up</p> <p>ALDAVE AND ASSOCIATES Building 75 - worked on punch list and H-1s Building 76 - finished dormers - building past QC Building 77 - finished for QC Building 78 - worked on garage roof Building 64 - stood exterior wall B side</p> <p>AAI No report received</p> <p>L&L ASSOCIATES No report received</p> <p>HUNT No report received</p> <p>JB'S ROOFING No report received</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 268	Page 2 of 3																																						
		DATE 27 Apr 2005 - Wednesday																																							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																							
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar for #3 foundation wall - okay to pour Inspected forms and rebar for #8 foundation wall - okay dimensionally - need to inspect hold downs, vents and block outs Inspected building #76 - framing - made punch list for deficiency - did not check trusses</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete pour</p> <p>REMARKS No specific conversations - postponed QC meeting Received revised exterior color scheme from architect but will be reviewed</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/ SAFETY MEETINGS Water trucks running to control dust in west loop</p> <p>PREPARATORY AND OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																																									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																									
ACTIVITY START/FINISH The following 9 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5221003</td><td>Form & Pour Footings</td></tr> <tr><td>P5225002</td><td>Excavation</td></tr> <tr><td>P5226002</td><td>Excavation</td></tr> <tr><td>P527007</td><td>Install Foundation Dampproofing</td></tr> <tr><td>P5273010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P5274004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5275037</td><td>Dry-in & Flash Roof</td></tr> <tr><td>P528007</td><td>Install Foundation Thermal Bla</td></tr> <tr><td>P5286008</td><td>Backfill</td></tr> </tbody> </table> <p>The following 8 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5225002</td><td>Excavation</td></tr> <tr><td>P5226002</td><td>Excavation</td></tr> <tr><td>P523004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5268011</td><td>Joist & Sheet Main Floor</td></tr> <tr><td>P527007</td><td>Install Foundation Dampproofing</td></tr> <tr><td>P5273010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P528007</td><td>Install Foundation Thermal Bla</td></tr> <tr><td>P5286008</td><td>Backfill</td></tr> </tbody> </table>				Activity No	Description	P5221003	Form & Pour Footings	P5225002	Excavation	P5226002	Excavation	P527007	Install Foundation Dampproofing	P5273010	Deliver Pre-fab Wall Units	P5274004	Form & Pour Foundations	P5275037	Dry-in & Flash Roof	P528007	Install Foundation Thermal Bla	P5286008	Backfill	Activity No	Description	P5225002	Excavation	P5226002	Excavation	P523004	Form & Pour Foundations	P5268011	Joist & Sheet Main Floor	P527007	Install Foundation Dampproofing	P5273010	Deliver Pre-fab Wall Units	P528007	Install Foundation Thermal Bla	P5286008	Backfill
Activity No	Description																																								
P5221003	Form & Pour Footings																																								
P5225002	Excavation																																								
P5226002	Excavation																																								
P527007	Install Foundation Dampproofing																																								
P5273010	Deliver Pre-fab Wall Units																																								
P5274004	Form & Pour Foundations																																								
P5275037	Dry-in & Flash Roof																																								
P528007	Install Foundation Thermal Bla																																								
P5286008	Backfill																																								
Activity No	Description																																								
P5225002	Excavation																																								
P5226002	Excavation																																								
P523004	Form & Pour Foundations																																								
P5268011	Joist & Sheet Main Floor																																								
P527007	Install Foundation Dampproofing																																								
P5273010	Deliver Pre-fab Wall Units																																								
P528007	Install Foundation Thermal Bla																																								
P5286008	Backfill																																								
QC REQUIREMENTS No QC requirements were completed today																																									
Empty space for additional comments																																									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 268 Page 3 of 3																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 27 Apr 2005 - Wednesday																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">11.0</td><td style="text-align: right;">84.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">14.0</td><td style="text-align: right;">106.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td style="text-align: right;">24.0</td><td style="text-align: right;">222.0</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.5</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.5</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">73.0</td> <td style="text-align: right;">624.0</td> </tr> </tbody> </table> Total hours worked to date: 27,829.8				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	11.0	84.0	AXELSEN	LABORERS	5.0	40.0	Aldave	CARPENTER	14.0	106.0	Aldave	OPERATING ENGINEER	1.0	8.0	Arauco	CARPENTER	2.0	16.0	Genuine Builders	CEMENT MASON	24.0	222.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	Parsons Evergreene	LABORERS	1.0	8.5	Parsons Evergreene	OPERATING ENGINEER	3.0	24.0	Patterson	LABORERS	2.0	20.5	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	6.0	60.5	Utah Mechanical Cont	PLUMBER	1.0	3.5	Total		73.0	624.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
AXELSEN	CARPENTER	11.0	84.0																																																												
AXELSEN	LABORERS	5.0	40.0																																																												
Aldave	CARPENTER	14.0	106.0																																																												
Aldave	OPERATING ENGINEER	1.0	8.0																																																												
Arauco	CARPENTER	2.0	16.0																																																												
Genuine Builders	CEMENT MASON	24.0	222.0																																																												
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																												
Parsons Evergreene	LABORERS	1.0	8.5																																																												
Parsons Evergreene	OPERATING ENGINEER	3.0	24.0																																																												
Patterson	LABORERS	2.0	20.5																																																												
Patterson	PIPE LAYER	2.0	20.0																																																												
Patterson	OPERATING ENGINEER	6.0	60.5																																																												
Utah Mechanical Cont	PLUMBER	1.0	3.5																																																												
Total		73.0	624.0																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>033</td><td>Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">21.5</td></tr> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">6.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>040</td><td>IR Roller</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">26.5</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">92.0</td> </tr> </tbody> </table> Total operating hours to date: 9,257.8				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	4.0	033	Loader	0.0	21.5	034	JCB	0.0	8.0	039	Water Truck	6.0	16.0	040	IR Roller	0.0	8.0	047	Gradall 544-10	0.0	8.0	051	track hoe	0.0	26.5	Total		6.0	92.0																								
Serial Number	Description	Standby Hours	Operating Hours																																																												
008	Dump Truck	0.0	4.0																																																												
033	Loader	0.0	21.5																																																												
034	JCB	0.0	8.0																																																												
039	Water Truck	6.0	16.0																																																												
040	IR Roller	0.0	8.0																																																												
047	Gradall 544-10	0.0	8.0																																																												
051	track hoe	0.0	26.5																																																												
Total		6.0	92.0																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 269	Page 1 of 3
		DATE 28 Apr 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 60 °F; 0.02 IN Precipitation; 16 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE AND ASSOCIATES□</p> <p>Building 75 - finished H-1 and all backing</p> <p>Building 78 - sheeted on half of garage roof</p> <p>Building 64 - snapped out garage and stood rest of exterior walls</p> <p>Building 65 - worked on framing exterior walls</p> <p>Building 69 - worked on A side floor joist</p> <p>PATTERSON</p> <p>Install sewer laterals and 8" sewer main</p> <p>Dig crawl spaces for the west loop</p> <p>Back fill crawl spaces for the East Loop</p> <p>Back fill and compact sewer trenches</p> <p>ARAUCO</p> <p>Building 66 - garage front walls, garbage enclosure and mechanical room walls for east and west units</p> <p>AXELSEN CONCRETE</p> <p>Strip forms on 19 and 20</p> <p>Form footings on 21 and tie rebar</p> <p>Form work on wall of unit 74</p> <p>Move wall panels to phase 5</p> <p>PARSONS EVERGREENE</p> <p>Start generators - house clean up for Aldave - 9 = hours</p> <p>Cover material - snap grade 85 and 1 - QC 8 - finish cleaning East Mellon and Central by gate - worked on misc. clean up</p> <p>GENUINE BUILDERS</p> <p>Pour walls for 3 and 6</p> <p>Set footings for 18</p> <p>HUNT</p> <p>No report received</p> <p>UMC</p> <p>No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>Reviewed reinforcement and layout of building foundations at 3 and 8</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>MTI test slump air and took cylinders on foundations 3 and 8</p> <p>REMARKS</p> <p>COE requested ramps to each footing for access and to fix the stored lumber covers</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS</p> <p>Warned roofer not to spill roofing nails around buildings</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY</p> <p>None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 269	Page 2 of 3																																																																
		DATE 28 Apr 2005 - Thursday																																																																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																	
CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																			
ACTIVITY START/FINISH The following 7 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P521007</td><td>Install Foundation Damproofing</td></tr> <tr><td>P5218003</td><td>Form & Pour Footings</td></tr> <tr><td>P522007</td><td>Install Foundation Thermal Bla</td></tr> <tr><td>P5227002</td><td>Excavation</td></tr> <tr><td>P523007</td><td>Install Foundation Damproofing</td></tr> <tr><td>P5276034</td><td>Dry-in & Flash Roof</td></tr> <tr><td>P5284007</td><td>Install Foundation Damproofing</td></tr> </tbody> </table>				Activity No	Description	P521007	Install Foundation Damproofing	P5218003	Form & Pour Footings	P522007	Install Foundation Thermal Bla	P5227002	Excavation	P523007	Install Foundation Damproofing	P5276034	Dry-in & Flash Roof	P5284007	Install Foundation Damproofing																																																
Activity No	Description																																																																		
P521007	Install Foundation Damproofing																																																																		
P5218003	Form & Pour Footings																																																																		
P522007	Install Foundation Thermal Bla																																																																		
P5227002	Excavation																																																																		
P523007	Install Foundation Damproofing																																																																		
P5276034	Dry-in & Flash Roof																																																																		
P5284007	Install Foundation Damproofing																																																																		
The following 31 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5220003</td><td>Form & Pour Footings</td></tr> <tr><td>P522007</td><td>Install Foundation Thermal Bla</td></tr> <tr><td>P5227002</td><td>Excavation</td></tr> <tr><td>P524004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5264006</td><td>Spray Termite Protection</td></tr> <tr><td>P5265006</td><td>Spray Termite Protection</td></tr> <tr><td>P5266006</td><td>Spray Termite Protection</td></tr> <tr><td>P5267006</td><td>Spray Termite Protection</td></tr> <tr><td>P5268006</td><td>Spray Termite Protection</td></tr> <tr><td>P5269006</td><td>Spray Termite Protection</td></tr> <tr><td>P5270006</td><td>Spray Termite Protection</td></tr> <tr><td>P5271006</td><td>Spray Termite Protection</td></tr> <tr><td>P5272006</td><td>Spray Termite Protection</td></tr> <tr><td>P5273006</td><td>Spray Termite Protection</td></tr> <tr><td>P5275006</td><td>Spray Termite Protection</td></tr> <tr><td>P5275015</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P5275016</td><td>Sheet Trusses</td></tr> <tr><td>P5275037</td><td>Dry-in & Flash Roof</td></tr> <tr><td>P5276006</td><td>Spray Termite Protection</td></tr> <tr><td>P5277006</td><td>Spray Termite Protection</td></tr> <tr><td>P5277015</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P5277016</td><td>Sheet Trusses</td></tr> <tr><td>P5278006</td><td>Spray Termite Protection</td></tr> <tr><td>P5279006</td><td>Spray Termite Protection</td></tr> <tr><td>P5280006</td><td>Spray Termite Protection</td></tr> <tr><td>P5281006</td><td>Spray Termite Protection</td></tr> <tr><td>P5284007</td><td>Install Foundation Damproofing</td></tr> <tr><td>P5285004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5287006</td><td>Spray Termite Protection</td></tr> <tr><td>P5288006</td><td>Spray Termite Protection</td></tr> <tr><td>P5425</td><td>Government Final Design Back C</td></tr> </tbody> </table>				Activity No	Description	P5220003	Form & Pour Footings	P522007	Install Foundation Thermal Bla	P5227002	Excavation	P524004	Form & Pour Foundations	P5264006	Spray Termite Protection	P5265006	Spray Termite Protection	P5266006	Spray Termite Protection	P5267006	Spray Termite Protection	P5268006	Spray Termite Protection	P5269006	Spray Termite Protection	P5270006	Spray Termite Protection	P5271006	Spray Termite Protection	P5272006	Spray Termite Protection	P5273006	Spray Termite Protection	P5275006	Spray Termite Protection	P5275015	Set Trusses & Sub-fascia	P5275016	Sheet Trusses	P5275037	Dry-in & Flash Roof	P5276006	Spray Termite Protection	P5277006	Spray Termite Protection	P5277015	Set Trusses & Sub-fascia	P5277016	Sheet Trusses	P5278006	Spray Termite Protection	P5279006	Spray Termite Protection	P5280006	Spray Termite Protection	P5281006	Spray Termite Protection	P5284007	Install Foundation Damproofing	P5285004	Form & Pour Foundations	P5287006	Spray Termite Protection	P5288006	Spray Termite Protection	P5425	Government Final Design Back C
Activity No	Description																																																																		
P5220003	Form & Pour Footings																																																																		
P522007	Install Foundation Thermal Bla																																																																		
P5227002	Excavation																																																																		
P524004	Form & Pour Foundations																																																																		
P5264006	Spray Termite Protection																																																																		
P5265006	Spray Termite Protection																																																																		
P5266006	Spray Termite Protection																																																																		
P5267006	Spray Termite Protection																																																																		
P5268006	Spray Termite Protection																																																																		
P5269006	Spray Termite Protection																																																																		
P5270006	Spray Termite Protection																																																																		
P5271006	Spray Termite Protection																																																																		
P5272006	Spray Termite Protection																																																																		
P5273006	Spray Termite Protection																																																																		
P5275006	Spray Termite Protection																																																																		
P5275015	Set Trusses & Sub-fascia																																																																		
P5275016	Sheet Trusses																																																																		
P5275037	Dry-in & Flash Roof																																																																		
P5276006	Spray Termite Protection																																																																		
P5277006	Spray Termite Protection																																																																		
P5277015	Set Trusses & Sub-fascia																																																																		
P5277016	Sheet Trusses																																																																		
P5278006	Spray Termite Protection																																																																		
P5279006	Spray Termite Protection																																																																		
P5280006	Spray Termite Protection																																																																		
P5281006	Spray Termite Protection																																																																		
P5284007	Install Foundation Damproofing																																																																		
P5285004	Form & Pour Foundations																																																																		
P5287006	Spray Termite Protection																																																																		
P5288006	Spray Termite Protection																																																																		
P5425	Government Final Design Back C																																																																		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 269		Page 3 of 3																																																																
		DATE 28 Apr 2005 - Thursday																																																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																		
QC REQUIREMENTS No QC requirements were completed today																																																																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>13.0</td> <td>91.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Aldave</td> <td>CARPENTER</td> <td>13.0</td> <td>98.5</td> </tr> <tr> <td>Aldave</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>2.0</td> <td>19.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>24.0</td> <td>229.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>11.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>4.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>2.0</td> <td>19.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>6.0</td> <td>59.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 28,436.3</td> <td>Total</td> <td>71.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>606.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	13.0	91.0	AXELSEN	LABORERS	3.0	24.0	Aldave	CARPENTER	13.0	98.5	Aldave	OPERATING ENGINEER	1.0	8.0	Arauco	CARPENTER	2.0	19.0	Genuine Builders	CEMENT MASON	24.0	229.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	LABORERS	1.0	4.0	Parsons Evergreene	OPERATING ENGINEER	2.0	16.0	Patterson	LABORERS	2.0	19.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	6.0	59.0	Total hours worked to date: 28,436.3		Total	71.0				606.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																	
AXELSEN	CARPENTER	13.0	91.0																																																																	
AXELSEN	LABORERS	3.0	24.0																																																																	
Aldave	CARPENTER	13.0	98.5																																																																	
Aldave	OPERATING ENGINEER	1.0	8.0																																																																	
Arauco	CARPENTER	2.0	19.0																																																																	
Genuine Builders	CEMENT MASON	24.0	229.0																																																																	
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																																	
Parsons Evergreene	CARPENTER	1.0	8.0																																																																	
Parsons Evergreene	LABORERS	1.0	4.0																																																																	
Parsons Evergreene	OPERATING ENGINEER	2.0	16.0																																																																	
Patterson	LABORERS	2.0	19.0																																																																	
Patterson	PIPE LAYER	2.0	20.0																																																																	
Patterson	OPERATING ENGINEER	6.0	59.0																																																																	
Total hours worked to date: 28,436.3		Total	71.0																																																																	
			606.5																																																																	
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>033</td> <td>Loader</td> <td>0.0</td> <td>21.0</td> </tr> <tr> <td>034</td> <td>JCB</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>040</td> <td>IR Roller</td> <td>0.0</td> <td>4.0</td> </tr> <tr> <td>047</td> <td>Gradall 544-10</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>051</td> <td>track hoe</td> <td>0.0</td> <td>29.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 9,343.8</td> <td>Total</td> <td>0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>86.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	8.0	033	Loader	0.0	21.0	034	JCB	0.0	8.0	039	Water Truck	0.0	8.0	040	IR Roller	0.0	4.0	047	Gradall 544-10	0.0	8.0	051	track hoe	0.0	29.0	Total operating hours to date: 9,343.8		Total	0.0				86.0																								
Serial Number	Description	Standby Hours	Operating Hours																																																																	
008	Dump Truck	0.0	8.0																																																																	
033	Loader	0.0	21.0																																																																	
034	JCB	0.0	8.0																																																																	
039	Water Truck	0.0	8.0																																																																	
040	IR Roller	0.0	4.0																																																																	
047	Gradall 544-10	0.0	8.0																																																																	
051	track hoe	0.0	29.0																																																																	
Total operating hours to date: 9,343.8		Total	0.0																																																																	
			86.0																																																																	
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																				
<div style="height: 100px;"></div>																																																																				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 270	Page 1 of 3
		DATE 29 Apr 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 62 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE AND ASSOCIATES Building 75 - finished punch Building 77 - moved door for ASI - 10 Building 78 - finished sheeting garage roof and started on bathroom roofs Building 64 - work on B - side framing Building 65 - build exterior walls</p> <p>AXELSEN CONCRETE Form footings for unit 21 Bungalow and form wall for unit 74 Charles strip forms</p> <p>ARAUCO ENTERPRISES Building 66 - meter straps and clean up Building 67 - exterior walls</p> <p>GENUINE BUILDERS Strip wall for 3,8 Set 6 and 5</p> <p>PARSONS EVERGREENE Unload rebar to units - QC units - 74 Bus stop and pavilion Place emulsion Snap grade on #2 and #3 Cover lumber with plastic</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Review ed reinforcement on footings on 21 - wall 74 and Pavillion / bus stop footings</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI tested slump and air cylinders on footing 21 and wall 74</p> <p>REMARKS None</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Safe manual handling while unloading rebar</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 270 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 29 Apr 2005 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

ACTIVITY START/FINISH

The following 6 activities were started today:

Activity No	Description
P5228001	Survey & Building Layout
P5228049	Duplex #28 Total Durratation
P524007	Install Foundation Thermal Bla
P525004	Form & Pour Foundations
P526004	Form & Pour Foundations
P5285007	Install Foundation Damproofing

The following 9 activities were finished today:

Activity No	Description
P521007	Install Foundation Damproofing
P5221003	Form & Pour Footings
P5228001	Survey & Building Layout
P523007	Install Foundation Damproofing
P524007	Install Foundation Thermal Bla
P5265012	Set 1st Floor Walls
P5274004	Form & Pour Foundations
P5276034	Dry-in & Flash Roof
P5285007	Install Foundation Damproofing

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	13.0	87.0
AXELSEN	LABORERS	5.0	40.0
Aldave	CARPENTER	15.0	108.0
Aldave	OPERATING ENGINEER	1.0	8.0
Arauco	CARPENTER	2.0	11.0
Arauco	LABORERS	2.0	8.0
Genuine Builders	CEMENT MASON	23.0	232.0
Genuine Builders	OPERATING ENGINEER	1.0	11.0
Parsons Evergreene	CARPENTER	1.0	8.0
Parsons Evergreene	LABORERS	0.0	0.0
Parsons Evergreene	OPERATING ENGINEER	3.0	24.0
Patterson	LABORERS	1.0	7.0
Patterson	OPERATING ENGINEER	3.0	24.0
Total hours worked to date: 29,004.3		Total	70.0
			568.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 270		Page 3 of 3
		DATE 29 Apr 2005 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
033	Loader	0.0	19.0	
034	JCB	0.0	8.0	
039	Water Truck	16.0	0.0	
047	Gradall 544-10	0.0	8.0	
Total operating hours to date: 9,378.8		Total	16.0	35.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 273	Page 1 of 3
		DATE 02 May 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 71 °F; No Precipitation; 24 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>L&L ASSOCIATES 2" PVC - > PVC - ufer grd</p> <p>ALDAVE AND ASSOCIATES Building 65 - w alls Building 69 - floors Building 79 - roofs</p> <p>UMC Lot 7,8,9,12,18,19,20 - dig under footings and stub sewer and water mains</p> <p>ARAUCO Building 66 - lining walls for trusses Building 67 - worked on exterior walls</p> <p>GENUINE BUILDERS Pour wall and set wall #5 Set footings for #22 Pour footings for #18</p> <p>PATTERSON Install 8" sewer and 4" lateral to units Dig crawl space for west loop Back fill crawl spaces for east loop Back fill and compact sewer trenches</p> <p>AAI No report received</p> <p>AXELSEN No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar for footing pour at 18 and for wall pour at 6 Inspected sub-grade at 69 for slab pour in garages</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached</p> <p>REMARKS Took bacteria sample of water main west loop A</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Running water trucks for dust control</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 273	Page 2 of 3																																																																								
		DATE 02 May 2005 - Monday																																																																									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																									
CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																											
ACTIVITY START/FINISH No activities were started or finished today																																																																											
QC REQUIREMENTS No QC requirements were completed today																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>Aldave</td><td>CARPENTER</td><td>15.0</td><td>94.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td>2.0</td><td>9.0</td></tr> <tr><td>Arauco</td><td>LABORERS</td><td>2.0</td><td>8.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>3.0</td><td>21.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT MASON APPRENTICE</td><td>1.0</td><td>7.0</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td>22.0</td><td>240.5</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td>1.0</td><td>11.5</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>2.0</td><td>2.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>2.0</td><td>12.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>2.0</td><td>20.5</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>6.0</td><td>61.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>2.0</td><td>23.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>2.0</td><td>21.0</td></tr> <tr> <td>Total hours worked to date: 29,543.3</td> <td></td> <td>Total 63.0</td> <td>539.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Aldave	CARPENTER	15.0	94.0	Aldave	OPERATING ENGINEER	1.0	8.0	Arauco	CARPENTER	2.0	9.0	Arauco	LABORERS	2.0	8.0	Enterprise Builders	CEMENT FINISHER	3.0	21.0	Enterprise Builders	CEMENT MASON APPRENTICE	1.0	7.0	Genuine Builders	CEMENT MASON	22.0	240.5	Genuine Builders	OPERATING ENGINEER	1.0	11.5	L&L ASSOCIATES	ELECTRICIAN	2.0	2.0	Parsons Evergreene	LABORERS	0.0	0.0	Parsons Evergreene	OPERATING ENGINEER	0.0	0.0	Patterson	LABORERS	2.0	12.0	Patterson	PIPE LAYER	2.0	20.5	Patterson	OPERATING ENGINEER	6.0	61.5	Utah Mechanical Cont	LABORERS	2.0	23.0	Utah Mechanical Cont	PLUMBER	2.0	21.0	Total hours worked to date: 29,543.3		Total 63.0	539.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
Aldave	CARPENTER	15.0	94.0																																																																								
Aldave	OPERATING ENGINEER	1.0	8.0																																																																								
Arauco	CARPENTER	2.0	9.0																																																																								
Arauco	LABORERS	2.0	8.0																																																																								
Enterprise Builders	CEMENT FINISHER	3.0	21.0																																																																								
Enterprise Builders	CEMENT MASON APPRENTICE	1.0	7.0																																																																								
Genuine Builders	CEMENT MASON	22.0	240.5																																																																								
Genuine Builders	OPERATING ENGINEER	1.0	11.5																																																																								
L&L ASSOCIATES	ELECTRICIAN	2.0	2.0																																																																								
Parsons Evergreene	LABORERS	0.0	0.0																																																																								
Parsons Evergreene	OPERATING ENGINEER	0.0	0.0																																																																								
Patterson	LABORERS	2.0	12.0																																																																								
Patterson	PIPE LAYER	2.0	20.5																																																																								
Patterson	OPERATING ENGINEER	6.0	61.5																																																																								
Utah Mechanical Cont	LABORERS	2.0	23.0																																																																								
Utah Mechanical Cont	PLUMBER	2.0	21.0																																																																								
Total hours worked to date: 29,543.3		Total 63.0	539.0																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>033</td><td>Loader</td><td>0.0</td><td>21.5</td></tr> <tr><td>039</td><td>Water Truck</td><td>0.0</td><td>8.0</td></tr> <tr><td>040</td><td>IR Roller</td><td>0.0</td><td>10.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td>0.0</td><td>8.0</td></tr> <tr><td>051</td><td>track hoe</td><td>0.0</td><td>34.0</td></tr> <tr> <td>Total operating hours to date: 9,460.3</td> <td></td> <td>Total 0.0</td> <td>81.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	033	Loader	0.0	21.5	039	Water Truck	0.0	8.0	040	IR Roller	0.0	10.0	047	Gradall 544-10	0.0	8.0	051	track hoe	0.0	34.0	Total operating hours to date: 9,460.3		Total 0.0	81.5																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																								
033	Loader	0.0	21.5																																																																								
039	Water Truck	0.0	8.0																																																																								
040	IR Roller	0.0	10.0																																																																								
047	Gradall 544-10	0.0	8.0																																																																								
051	track hoe	0.0	34.0																																																																								
Total operating hours to date: 9,460.3		Total 0.0	81.5																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 273 Page 3 of 3	
		DATE 02 May 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 274	Page 1 of 3
		DATE 03 May 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 71 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>RESISERV Treated footings at 83 Patios at 83,84 Prepped garages and porches at 82,83,84</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>GENUINE BUILDERS Pour #5 w all Strip footings for #18 Finish footings for #18 Strip #6 w all and set #9 w all</p> <p>ARAUCO Building 66 - lining exterior w alls and boxes / prep for trusses Building 67 - exterior w alls for first unit</p> <p>ALDAVE AND ASSOCIATES Building 65 - w alls Building 69 - floors Building 79 - roofs</p> <p>PARSONS EVERGREENE Equipment safety training - safety meeting - set anchors for #76 - prep to receive doors exterior - lay out 34 and 35 for digs - rebar to holes - site clean up - road sweep - road wash - set tar paper on #66 front patio</p> <p>AXELSEN Form work on Bungalow Wall Form Baxter wall unit 11 Strip footings for 21</p> <p>UMC Lot 17,21,22 - stub out sewer and water mains Lot 85,86 - hook up sewer and water mains Attend sub and safety meetings</p> <p>PATTERSON Install 8" sewer and 4" lateral to units Dig crawl space for east loop Back fill and compact sewer trenches</p> <p>L&L ASSOCIATES 2" PVC, 2" 90 degree, install ufer grd</p> <p>GENUINE BUILDERS Pour wall for 9 Set wall for 13 Set footings for 23 Strip wall for 5</p> <p>PATTERSON Install sewer main and laterals. Dig and back fill crawl spaces for the East and West Loop</p> <p>HUNT No report recieved</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 274	Page 2 of 3																																																				
		DATE 03 May 2005 - Tuesday																																																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																					
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar for foundation wall #5 for placement concrete. Inspected for sub-grade and WWF at 70,71,72 QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached REMARKS Verbal approval to place water fill stand pipe near building 4350 bacteriological water sample was received at lab too late for test results today. Will receive tomorrow. Held subcontractor coordination meeting Discussed training documentation with Mark Brothers																																																							
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Noted employee walking up concrete chute - discussed - this will not happen again PREPARATORY AND/OR INITIALS HELD TODAY Held preparatory meeting with gas distribution 02553 - see attached CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																							
ACTIVITY START/FINISH No activities were started or finished today																																																							
QC REQUIREMENTS No QC requirements were completed today																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>9.0</td> <td>73.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Aldave</td> <td>CARPENTER</td> <td>15.0</td> <td>94.0</td> </tr> <tr> <td>Aldave</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>3.0</td> <td>28.5</td> </tr> <tr> <td>Arauco</td> <td>LABORERS</td> <td>2.0</td> <td>18.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>3.0</td> <td>33.8</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT MASON APPRENTICE</td> <td>1.0</td> <td>11.5</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>29.0</td> <td>281.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>11.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td>2.0</td> <td>2.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>0.0</td> <td>0.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	9.0	73.0	AXELSEN	LABORERS	4.0	32.0	Aldave	CARPENTER	15.0	94.0	Aldave	OPERATING ENGINEER	1.0	8.0	Arauco	CARPENTER	3.0	28.5	Arauco	LABORERS	2.0	18.0	Enterprise Builders	CEMENT FINISHER	3.0	33.8	Enterprise Builders	CEMENT MASON APPRENTICE	1.0	11.5	Genuine Builders	CEMENT MASON	29.0	281.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	L&L ASSOCIATES	ELECTRICIAN	2.0	2.0	Parsons Evergreene	LABORERS	0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
AXELSEN	CARPENTER	9.0	73.0																																																				
AXELSEN	LABORERS	4.0	32.0																																																				
Aldave	CARPENTER	15.0	94.0																																																				
Aldave	OPERATING ENGINEER	1.0	8.0																																																				
Arauco	CARPENTER	3.0	28.5																																																				
Arauco	LABORERS	2.0	18.0																																																				
Enterprise Builders	CEMENT FINISHER	3.0	33.8																																																				
Enterprise Builders	CEMENT MASON APPRENTICE	1.0	11.5																																																				
Genuine Builders	CEMENT MASON	29.0	281.0																																																				
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																				
L&L ASSOCIATES	ELECTRICIAN	2.0	2.0																																																				
Parsons Evergreene	LABORERS	0.0	0.0																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 275	Page 1 of 3
		DATE 04 May 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Non-Critical Delay Temperature Min 46 °F, Max 69 °F; 0.04 IN Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Cancelled flat work placement today - roof too slippery to stock shingles with conveyor</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>UTAH MECHANICAL CONTRACTORS Meet with Hunt and L&L and Bowman's to coordinate power communications and gas stub ups by buildings. Submit RFI for IPC plumbing prints</p> <p>ARAUCO Building 66 - trusses set up on ground Building 67 - 2 x 6 sole plate west unit and plywood - exterior wall east unit</p> <p>ALDAVE AND ASSOCIATES Building 65 - walls Building 69 - floors Building 79 - roofs</p> <p>AXELSEN CONCRETE Form Bungalow Wall unit #12 Complete Baxter Wall - #11 Strip forms</p> <p>PARSONS EVERGREENE Equipment training safety Start generators Prep and apply emulsion Worked on site clean up - move connex to central area Fence on East Mellon - place placards Mowing - weed eating Tool inventory for Aldave collapse</p> <p>PATTERSON Install sewer main and laterals Dig and back fill crawl spaces East and West Loop</p> <p>L&L No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar for concrete placement for #12 - concrete flatwork cancelled Inspected forms and rebar for concrete placement for #9</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS Attended meeting with COE and Base on storm water management for phase 4/5. Additional master plan work will likely result from meeting Took second bacteriological water sample at West Loop A water main loop. First sample was negative for bacteria.</p> <p>Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 275		Page 2 of 3																																																																								
		DATE 04 May 2005 - Wednesday																																																																										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																										
Roof too slippery with rain to stock shingles with conveyor PREPARATORY AND/OR INITIALS HELD TODAY Held preparatory meeting with residential electrical - see attached CONTRACTORS FIRST AND/OR LAST DAY ONSITE None																																																																												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																												
ACTIVITY START/FINISH No activities were started or finished today																																																																												
QC REQUIREMENTS No QC requirements were completed today																																																																												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																												
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>11.0</td><td>89.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>3.0</td><td>24.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td>15.0</td><td>90.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td>5.0</td><td>44.5</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>3.0</td><td>10.5</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT MASON APPRENTICE</td><td>1.0</td><td>3.5</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td>29.0</td><td>297.0</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td>1.0</td><td>11.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td>2.0</td><td>9.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>4.0</td><td>19.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>11.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>2.0</td><td>20.5</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>6.0</td><td>62.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>1.0</td><td>1.0</td></tr> <tr> <td>Total hours worked to date: 30,961.5</td> <td></td> <td>Total 85.0</td> <td>700.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	11.0	89.0	AXELSEN	LABORERS	3.0	24.0	Aldave	CARPENTER	15.0	90.0	Aldave	OPERATING ENGINEER	1.0	8.0	Arauco	CARPENTER	5.0	44.5	Enterprise Builders	CEMENT FINISHER	3.0	10.5	Enterprise Builders	CEMENT MASON APPRENTICE	1.0	3.5	Genuine Builders	CEMENT MASON	29.0	297.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	L&L ASSOCIATES	ELECTRICIAN	0.0	0.0	Parsons Evergreene	LABORERS	2.0	9.0	Parsons Evergreene	OPERATING ENGINEER	4.0	19.0	Patterson	LABORERS	1.0	11.0	Patterson	PIPE LAYER	2.0	20.5	Patterson	OPERATING ENGINEER	6.0	62.5	Utah Mechanical Cont	PLUMBER	1.0	1.0	Total hours worked to date: 30,961.5		Total 85.0	700.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																									
AXELSEN	CARPENTER	11.0	89.0																																																																									
AXELSEN	LABORERS	3.0	24.0																																																																									
Aldave	CARPENTER	15.0	90.0																																																																									
Aldave	OPERATING ENGINEER	1.0	8.0																																																																									
Arauco	CARPENTER	5.0	44.5																																																																									
Enterprise Builders	CEMENT FINISHER	3.0	10.5																																																																									
Enterprise Builders	CEMENT MASON APPRENTICE	1.0	3.5																																																																									
Genuine Builders	CEMENT MASON	29.0	297.0																																																																									
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																																									
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0																																																																									
Parsons Evergreene	LABORERS	2.0	9.0																																																																									
Parsons Evergreene	OPERATING ENGINEER	4.0	19.0																																																																									
Patterson	LABORERS	1.0	11.0																																																																									
Patterson	PIPE LAYER	2.0	20.5																																																																									
Patterson	OPERATING ENGINEER	6.0	62.5																																																																									
Utah Mechanical Cont	PLUMBER	1.0	1.0																																																																									
Total hours worked to date: 30,961.5		Total 85.0	700.5																																																																									
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>033</td><td>Loader</td><td>0.0</td><td>11.0</td></tr> <tr><td>034</td><td>JCB</td><td>0.0</td><td>8.0</td></tr> <tr><td>039</td><td>Water Truck</td><td>7.0</td><td>16.0</td></tr> <tr><td>040</td><td>IR Roller</td><td>0.0</td><td>5.0</td></tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	033	Loader	0.0	11.0	034	JCB	0.0	8.0	039	Water Truck	7.0	16.0	040	IR Roller	0.0	5.0																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																									
033	Loader	0.0	11.0																																																																									
034	JCB	0.0	8.0																																																																									
039	Water Truck	7.0	16.0																																																																									
040	IR Roller	0.0	5.0																																																																									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 275		Page 3 of 3
		DATE 04 May 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
047	Gradall 544-10	0.0	8.0	
051	track hoe	4.0	41.0	
052	loader	0.0	10.0	
Total operating hours to date: 9,642.3		Total	11.0	99.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 276	Page 1 of 3
		DATE 05 May 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 71 °F; 0.81 IN Precipitation; 39 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE AND ASSOCIATES Building 65 - walls □ Building 69 - floors Building 79 - roofs</p> <p>JB'S ROOFING Applied shingles for #76</p> <p>RESISERV Treated at 82 porch, 83 porch, garages, 84 garages and porches, prepped 87 porch</p> <p>AXELSEN CONCRETE Form work on footing 33 Bungalow Strip forms from Baxter 11 and Bungalow 12 walls</p> <p>PARSONS EVERGREENE Start generators Road wash Clean up Kerf sheeting to receive exterior doors Cover material Snap grade 74-3-4-5 Site fence clean up Rebar to holes Mow and fertilize 4A Packages to foundations Dust control Cover material Lock gates</p> <p>GENUINE BUILDERS Pour wall 13 Set wall 17 Strip wall 9 Set footings 23</p> <p>PATTERSON Install sewer main from manhole #44 to manhole #63 Had to hammer for 4 hours Install water main and sewer laterals Backfill crawl spaces and haul off rock for East Loop</p> <p>ARAUCO Building 66 - trusses set up on ground and roof sheeting Building 67 - wall sheeting for East unit and TJI - west unit</p> <p>HUNT No report recieved</p> <p>L&L No report received</p> <p>UMC No report received</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 276	Page 2 of 3																																																				
		DATE 05 May 2005 - Thursday																																																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																					
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar of #13 (Charles) for wall concrete pour - looked good Review ed utilities installation for East Loop of Western area.</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached All building excavation through #35 have passed density test per MTI representative.</p> <p>REMARKS Held weekly QC meeting with COE - see attached Rain caused top of foundation wall at #13 to wash. Will cover with appropriate material to "seal" top of wall.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Lower ed pump boom during heavy rain and lightning</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																																																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																							
ACTIVITY START/FINISH No activities were started or finished today																																																							
QC REQUIREMENTS No QC requirements were completed today																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS <p>The following labor hours were Reported today:</p> <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>10.0</td> <td>89.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Aldave</td> <td>CARPENTER</td> <td>15.0</td> <td>104.0</td> </tr> <tr> <td>Aldave</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>3.0</td> <td>25.5</td> </tr> <tr> <td>Evergreene Const.</td> <td>SUPER - JOB</td> <td>1.0</td> <td>9.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>25.0</td> <td>254.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>11.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>2.0</td> <td>14.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>2.0</td> <td>0.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>16.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	10.0	89.0	AXELSEN	LABORERS	2.0	16.0	Aldave	CARPENTER	15.0	104.0	Aldave	OPERATING ENGINEER	1.0	8.0	Arauco	CARPENTER	3.0	25.5	Evergreene Const.	SUPER - JOB	1.0	9.0	Genuine Builders	CEMENT MASON	25.0	254.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	JB's Roofing	ROOFER	2.0	14.0	L&L ASSOCIATES	ELECTRICIAN	0.0	0.0	Parsons Evergreene	LABORERS	2.0	0.0	Parsons Evergreene	OPERATING ENGINEER	2.0	16.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
AXELSEN	CARPENTER	10.0	89.0																																																				
AXELSEN	LABORERS	2.0	16.0																																																				
Aldave	CARPENTER	15.0	104.0																																																				
Aldave	OPERATING ENGINEER	1.0	8.0																																																				
Arauco	CARPENTER	3.0	25.5																																																				
Evergreene Const.	SUPER - JOB	1.0	9.0																																																				
Genuine Builders	CEMENT MASON	25.0	254.0																																																				
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																				
JB's Roofing	ROOFER	2.0	14.0																																																				
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0																																																				
Parsons Evergreene	LABORERS	2.0	0.0																																																				
Parsons Evergreene	OPERATING ENGINEER	2.0	16.0																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 276		Page 3 of 3
		DATE 05 May 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Patterson	LABORERS	1.0	11.0	
Patterson	PIPE LAYER	2.0	20.5	
Patterson	OPERATING ENGINEER	6.0	62.5	
Total hours worked to date: 31,602.0		Total	73.0	640.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
033	Loader	0.0	21.0	
034	JCB	0.0	8.0	
039	Water Truck	2.5	5.5	
047	Gradall 544-10	0.0	8.0	
051	track hoe	0.0	40.5	
Total operating hours to date: 9,725.3		Total	2.5	83.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 277	Page 1 of 2
		DATE 06 May 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 50 °F, Max 64 °F; 0.01 IN Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ARAUCO Building 66 - worked on roof sheeting Building 67 - TJI floor</p> <p>PATTERSON Finished sewer main between man hole #44 and #63 and set man hole #63 Install sewer laterals Back fill and compact trenches</p> <p>GENUINE BUILDERS Pour building 17 walls Strip #13 wall Work on footings for #24</p> <p>PARSONS EVERGREENE Started generators - open gates Unloaded emulsion Remove water off of sub floors Sweep road Inventory and cover lumber</p> <p>AXELSEN CONCRETE Form wall at unit 14 Form footing at unit 33 Clean up and patch foundations</p> <p>JB'S ROOFING No report received</p> <p>ALDAVE AND ASSOCIATES No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar for walls of #17 - corrected, okay to pour Inspected forms and rebar for footing of #22 - corrected, okay to pour except sub-grade is muddy in spots Will evaluate later No pour at #22 today</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS No specific conversations today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Noted an employee not wearing safety glasses - warned</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 277 Page 2 of 2																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 06 May 2005 - Friday																																																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today		CONTRACT NUMBER DACA67-02-D-2012 0004																																																	
ACTIVITY START/FINISH No activities were started or finished today																																																			
QC REQUIREMENTS No QC requirements were completed today																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">12.0</td><td style="text-align: right;">81.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">27.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td style="text-align: right;">28.0</td><td style="text-align: right;">259.0</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">4.5</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">18.5</td></tr> <tr> <td colspan="2">Total hours worked to date: 32,043.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">58.0 441.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	12.0	81.0	AXELSEN	LABORERS	3.0	24.0	Arauco	CARPENTER	4.0	27.0	Evergreene Const.	SUPER - JOB	1.0	1.0	Genuine Builders	CEMENT MASON	28.0	259.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	Parsons Evergreene	LABORERS	2.0	9.0	Parsons Evergreene	OPERATING ENGINEER	3.0	4.5	Patterson	PIPE LAYER	1.0	6.0	Patterson	OPERATING ENGINEER	3.0	18.5	Total hours worked to date: 32,043.0		Total	58.0 441.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																
AXELSEN	CARPENTER	12.0	81.0																																																
AXELSEN	LABORERS	3.0	24.0																																																
Arauco	CARPENTER	4.0	27.0																																																
Evergreene Const.	SUPER - JOB	1.0	1.0																																																
Genuine Builders	CEMENT MASON	28.0	259.0																																																
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																
Parsons Evergreene	LABORERS	2.0	9.0																																																
Parsons Evergreene	OPERATING ENGINEER	3.0	4.5																																																
Patterson	PIPE LAYER	1.0	6.0																																																
Patterson	OPERATING ENGINEER	3.0	18.5																																																
Total hours worked to date: 32,043.0		Total	58.0 441.0																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>033</td><td>Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">17.0</td></tr> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">16.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">12.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 9,763.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">16.0 38.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	033	Loader	0.0	17.0	034	JCB	0.0	9.0	039	Water Truck	16.0	0.0	047	Gradall 544-10	0.0	0.0	051	track hoe	0.0	12.0	Total operating hours to date: 9,763.3		Total	16.0 38.0																				
Serial Number	Description	Standby Hours	Operating Hours																																																
033	Loader	0.0	17.0																																																
034	JCB	0.0	9.0																																																
039	Water Truck	16.0	0.0																																																
047	Gradall 544-10	0.0	0.0																																																
051	track hoe	0.0	12.0																																																
Total operating hours to date: 9,763.3		Total	16.0 38.0																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 278	Page 1 of 2
		DATE 07 May 2005 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 48 °F, Max 64 °F; 0.19 IN Precipitation; 25 MPH Wind	
QC NARRATIVES Activities in Progress: Overnight rain caused unsafe work conditions for concrete and framers GENUINE BUILDERS INC Strip walls for #17 PARSONS EVERGREENE Knock down drag piles Worked on site clean up Take heaters to connex Worked on equipment maintenance ARAUCO No report received General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS No specific inspections QUALITY CONTROL TESTING AND RESULTS No onsite testing REMARKS Maintenance on Patterson equipment by Arnold Mach Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Very muddy from overnight rainfall PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 278		Page 2 of 2																				
		DATE 07 May 2005 - Saturday																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																						
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																								
LABOR HOURS The following labor hours were Reported today: <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td style="text-align: right;">12.0</td> <td style="text-align: right;">132.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">4.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">4.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 32,184.0</td> <td style="text-align: right;">Total 14.0</td> <td style="text-align: right;">141.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Genuine Builders	CEMENT MASON	12.0	132.0	Parsons Evergreene	LABORERS	1.0	4.5	Parsons Evergreene	OPERATING ENGINEER	1.0	4.5	Total hours worked to date: 32,184.0		Total 14.0	141.0
Employer	Labor Classification	Number of Employees	Hours Worked																					
Genuine Builders	CEMENT MASON	12.0	132.0																					
Parsons Evergreene	LABORERS	1.0	4.5																					
Parsons Evergreene	OPERATING ENGINEER	1.0	4.5																					
Total hours worked to date: 32,184.0		Total 14.0	141.0																					
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>034</td> <td>JCB</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">4.5</td> </tr> <tr> <td colspan="2">Total operating hours to date: 9,767.8</td> <td style="text-align: right;">Total 0.0</td> <td style="text-align: right;">4.5</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	034	JCB	0.0	4.5	Total operating hours to date: 9,767.8		Total 0.0	4.5								
Serial Number	Description	Standby Hours	Operating Hours																					
034	JCB	0.0	4.5																					
Total operating hours to date: 9,767.8		Total 0.0	4.5																					
ACCIDENT REPORTING (Describe accidents) No accidents reported today																								
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																								
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 280	Page 1 of 3
		DATE 09 May 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 44 °F, Max 59 °F; 0.86 IN Precipitation; 23 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>All sub left due to heavy rain fall</p> <p>AXELSEN CONCRETE Form work on footings Pour concrete at bus stop and Pavillion Shut down due to heavy rain</p> <p>PARSONS EVERGREENE Started generators Opened gates Cover lumber Water off sub floors Move temp power Pull down fence Unload rebar Gather pallets</p> <p>GENUINE BUILDERS Worked on wall #16 Rained out at 8:30am</p> <p>UTAH MECHANICAL CONTRACTORS Attended preparatory meeting Lot 75,76,77 - walk through to ensure that they were ready for rough plumbing</p> <p>PATTERSON Installed 8" water main Back fill crawl spaces Got rained out</p> <p>ALDAVE No report received</p> <p>HUNT No report received</p> <p>JB'S ROOFING No report received</p> <p>L&L No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS Heavy rainfall all day Unloaded rebar</p> <p>Safety Inspection / Safety Meetings:</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 280		Page 2 of 3																																																				
		DATE 09 May 2005 - Monday																																																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																						
DAILY SAFETY INSPECTIONS PPE worn for unloading rebar PREPARATORY AND/OR INITIALS HELD TODAY Held prep meeting with UMC for plumbing - see attached CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																								
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																								
ACTIVITY START/FINISH No activities were started or finished today																																																								
QC REQUIREMENTS No QC requirements were completed today																																																								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																								
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>14.0</td> <td>36.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>4.0</td> <td>8.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>SUPER - JOB</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>26.0</td> <td>69.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>2.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>4.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>6.0</td> <td>12.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>1.0</td> <td>3.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 32,358.0</td> <td>Total</td> <td>59.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>174.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	36.0	AXELSEN	LABORERS	4.0	8.0	Evergreene Const.	SUPER - JOB	1.0	8.0	Genuine Builders	CEMENT MASON	26.0	69.0	Parsons Evergreene	LABORERS	3.0	24.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	1.0	2.0	Patterson	PIPE LAYER	2.0	4.0	Patterson	OPERATING ENGINEER	6.0	12.0	Utah Mechanical Cont	PLUMBER	1.0	3.0	Total hours worked to date: 32,358.0		Total	59.0				174.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																					
AXELSEN	CARPENTER	14.0	36.0																																																					
AXELSEN	LABORERS	4.0	8.0																																																					
Evergreene Const.	SUPER - JOB	1.0	8.0																																																					
Genuine Builders	CEMENT MASON	26.0	69.0																																																					
Parsons Evergreene	LABORERS	3.0	24.0																																																					
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																					
Patterson	LABORERS	1.0	2.0																																																					
Patterson	PIPE LAYER	2.0	4.0																																																					
Patterson	OPERATING ENGINEER	6.0	12.0																																																					
Utah Mechanical Cont	PLUMBER	1.0	3.0																																																					
Total hours worked to date: 32,358.0		Total	59.0																																																					
			174.0																																																					
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>2.0</td> </tr> <tr> <td>033</td> <td>Loader</td> <td>0.0</td> <td>2.0</td> </tr> <tr> <td>034</td> <td>JCB</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>051</td> <td>track hoe</td> <td>0.0</td> <td>6.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 9,785.8</td> <td>Total</td> <td>0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>18.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	2.0	033	Loader	0.0	2.0	034	JCB	0.0	8.0	051	track hoe	0.0	6.0	Total operating hours to date: 9,785.8		Total	0.0				18.0																								
Serial Number	Description	Standby Hours	Operating Hours																																																					
008	Dump Truck	0.0	2.0																																																					
033	Loader	0.0	2.0																																																					
034	JCB	0.0	8.0																																																					
051	track hoe	0.0	6.0																																																					
Total operating hours to date: 9,785.8		Total	0.0																																																					
			18.0																																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 280		Page 3 of 3
		DATE 09 May 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 281	Page 1 of 3
		DATE 10 May 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 57 °F; No Precipitation; 29 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> ARAUCO Building 66 - roof and walls Building 67 - decking second unit </p> <p> AXELSEN CONCRETE Form work on wall unit 14 Bungalow Form wall on unit 33 footing Tie rebar on #19 Baxter Worked on site clean up </p> <p> GENUINE BUILDERS Pour wall #16 Set footings for #23 and #24 </p> <p> PARSONS EVERGREENE Held site safety meeting Start generators Place emulsion Sweep roads Move rebar -forms-loose rebar Check foundation for pour Snap grade lines </p> <p> PATTERSON Install 8" water main Pump water out of trench and lower water main Back fill crawl spaces for East Loop Sewer laterals </p> <p> UMC Lot 74 - hook up sewer and water mains Complete safety orientation for crew Attend sub, safety and redline meeting </p> <p> AAI No report received </p> <p> L&L No report received </p> <p> JB'S ROOFING No report received </p> <p> HUNT No report received </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar for wall pour at 16 - okay to pour </p> <p> QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached </p> <p>REMARKS</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 281 Page 2 of 3																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 10 May 2005 - Tuesday																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																															
No specific conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Held site safety meeting - see attached PREPARATORY AND/OR INITIALS HELD TODAY Held prep meeting for another framing sub contractor - Nutek CONTRACTORS FIRST AND/OR LAST DAY ONSITE Nutek																																																															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																															
ACTIVITY START/FINISH No activities were started or finished today																																																															
QC REQUIREMENTS No QC requirements were completed today																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">16.0</td><td style="text-align: right;">105.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td style="text-align: right;">29.0</td><td style="text-align: right;">267.0</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.5</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.5</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">65.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">9.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">74.0</td> <td style="text-align: right; border-top: 1px solid black;">591.0</td> </tr> </tbody> </table> <p style="margin-top: 10px;">Total hours worked to date: 32,949.0</p>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	16.0	105.0	AXELSEN	LABORERS	5.0	40.0	Arauco	CARPENTER	3.0	30.0	Evergreene Const.	SUPER - JOB	1.0	8.0	Genuine Builders	CEMENT MASON	29.0	267.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	Parsons Evergreene	LABORERS	2.0	12.5	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	2.0	21.0	Patterson	PIPE LAYER	1.0	11.5	Patterson	OPERATING ENGINEER	6.0	65.0	Utah Mechanical Cont	LABORERS	2.0	3.0	Utah Mechanical Cont	PLUMBER	5.0	9.0	Total		74.0	591.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
AXELSEN	CARPENTER	16.0	105.0																																																												
AXELSEN	LABORERS	5.0	40.0																																																												
Arauco	CARPENTER	3.0	30.0																																																												
Evergreene Const.	SUPER - JOB	1.0	8.0																																																												
Genuine Builders	CEMENT MASON	29.0	267.0																																																												
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																												
Parsons Evergreene	LABORERS	2.0	12.5																																																												
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																												
Patterson	LABORERS	2.0	21.0																																																												
Patterson	PIPE LAYER	1.0	11.5																																																												
Patterson	OPERATING ENGINEER	6.0	65.0																																																												
Utah Mechanical Cont	LABORERS	2.0	3.0																																																												
Utah Mechanical Cont	PLUMBER	5.0	9.0																																																												
Total		74.0	591.0																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>033</td><td>Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	033	Loader	0.0	11.0	034	JCB	0.0	8.0																																																
Serial Number	Description	Standby Hours	Operating Hours																																																												
033	Loader	0.0	11.0																																																												
034	JCB	0.0	8.0																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 281		Page 3 of 3
		DATE 10 May 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
039	Water Truck	16.0	0.0	
051	track hoe	0.0	53.0	
Total operating hours to date: 9,857.8		Total 16.0	72.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 282	Page 1 of 3
		DATE 11 May 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 59 °F; 0.17 IN Precipitation; 25 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>JB'S ROOFING Applied shingles to #76 Building #76 - complete</p> <p>PARSONS EVERGREENE Misc. filing of paper work Cover material Set up and pour back stem wall - 75&77 Unload CCS - dig up muddy entrance Misc. site clean up</p> <p>UMC Lot 23,24,33 - stub out sewer and water mains</p> <p>AXELSEN CONCRETE Pour footing for unit 33 Pour wall for unit 14 Set forms on footing for unit 34 Start wall for unit 15</p> <p>PATTERSON Install 8" water main and sewer laterals. Back fill and clean up east loop.</p> <p>ARAUCO Building 66 - exterior walls - roof west unit Building 67 - floor sheeting</p> <p>GENUINE BUILDERS Poured wall for building 18 Poured footings for buildings 22 and 23</p> <p>AAI No report received</p> <p>ALDAVE No report received</p> <p>L&L ASSOCIATES No report received</p> <p>HUNT No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar for #14 walls and #33 footing for concrete pour; inspected forms and rebar of #18 walls and #23 footing for concrete pour. Inspected sub-grade of #22; okay to pour.</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS No specific conversations today</p> <p>Safety Inspection / Safety Meetings:</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 282		Page 2 of 3																																																																
		DATE 11 May 2005 - Wednesday																																																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																		
DAILY SAFETY INSPECTIONS Avoid muddy holes PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None																																																																				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																				
ACTIVITY START/FINISH No activities were started or finished today																																																																				
QC REQUIREMENTS No QC requirements were completed today																																																																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>12.0</td> <td>103.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>5.0</td> <td>44.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>3.0</td> <td>28.5</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>29.0</td> <td>301.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>11.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>5.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>44.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>1.0</td> <td>4.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>2.0</td> <td>6.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 33,560.0</td> <td>Total</td> <td>65.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>611.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	12.0	103.0	AXELSEN	LABORERS	5.0	44.0	Arauco	CARPENTER	3.0	28.5	Genuine Builders	CEMENT MASON	29.0	301.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	JB's Roofing	ROOFER	2.0	16.0	Parsons Evergreene	LABORERS	1.0	5.5	Parsons Evergreene	OPERATING ENGINEER	2.0	16.0	Patterson	LABORERS	1.0	12.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	4.0	44.0	Utah Mechanical Cont	LABORERS	1.0	4.0	Utah Mechanical Cont	PLUMBER	2.0	6.0	Total hours worked to date: 33,560.0		Total	65.0				611.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																	
AXELSEN	CARPENTER	12.0	103.0																																																																	
AXELSEN	LABORERS	5.0	44.0																																																																	
Arauco	CARPENTER	3.0	28.5																																																																	
Genuine Builders	CEMENT MASON	29.0	301.0																																																																	
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																																	
JB's Roofing	ROOFER	2.0	16.0																																																																	
Parsons Evergreene	LABORERS	1.0	5.5																																																																	
Parsons Evergreene	OPERATING ENGINEER	2.0	16.0																																																																	
Patterson	LABORERS	1.0	12.0																																																																	
Patterson	PIPE LAYER	2.0	20.0																																																																	
Patterson	OPERATING ENGINEER	4.0	44.0																																																																	
Utah Mechanical Cont	LABORERS	1.0	4.0																																																																	
Utah Mechanical Cont	PLUMBER	2.0	6.0																																																																	
Total hours worked to date: 33,560.0		Total	65.0																																																																	
			611.0																																																																	
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>033</td> <td>Loader</td> <td>0.0</td> <td>23.0</td> </tr> <tr> <td>034</td> <td>JCB</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td>7.0</td> <td>1.0</td> </tr> <tr> <td>040</td> <td>IR Roller</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>051</td> <td>track hoe</td> <td>0.0</td> <td>31.0</td> </tr> <tr> <td>054</td> <td>Meter Pump</td> <td>0.0</td> <td>5.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	033	Loader	0.0	23.0	034	JCB	0.0	8.0	039	Water Truck	7.0	1.0	040	IR Roller	0.0	0.0	051	track hoe	0.0	31.0	054	Meter Pump	0.0	5.0																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																	
033	Loader	0.0	23.0																																																																	
034	JCB	0.0	8.0																																																																	
039	Water Truck	7.0	1.0																																																																	
040	IR Roller	0.0	0.0																																																																	
051	track hoe	0.0	31.0																																																																	
054	Meter Pump	0.0	5.0																																																																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 282		Page 3 of 3
		DATE 11 May 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total operating hours to date: 9,925.8		Total	7.0	68.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 283	Page 1 of 3
		DATE 12 May 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 69 °F; No Precipitation; 28 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AXELSEN CONCRETE Strip Bungalow w all #14 Strip footing #33 Bungalow Form footing # 34 Form Baxter w all #15 Pour scheduled for 9:00 Friday for #34 footing and #15 w all</p> <p>GENUINE BUILDERS INC Poured footing for #24 Set up w all for #22 Strip w all for #18 Footings for #22 and #23</p> <p>ARAUCO Building 67 - floor sheeting west unit Building 66 - exterior w walls and roof west units</p> <p>PATTERSON Install 8" w ater main and five hydrants Install sewer laterals and dig w ater laterals Back fill crawl spaces for the west loop and road west loop</p> <p>JB'S ROOFING Applied shingles to building 75</p> <p>RESISERV Prepped footings at 74,84,85,86 Vapor barrier at 71 Wind and rain</p> <p>UMC Lot 1,2,3 - hook up sewer and water mains</p> <p>PARSONS EVERGREENE Set up generators Epoxy Pour Clean up pour backs - 6 doors Mechanical room doors Set misc. anchors Prepped and applied emulsion Sponged water off of sub floors Worked on site clean up Cleaned mud off of North Mellon</p> <p>GENUINE BUILDERS No report received</p> <p>ALDAVE No report received</p> <p>HUNT No report received</p> <p>L&L ASSOCIATES No report received</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 283 Page 2 of 3																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 12 May 2005 - Thursday																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																											
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected nail of roofs for 78,79,66 Repairs made as noted Inspected forms and rebar of footing for 24 for concrete pour - okay to place</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS Walked western loop B&A with COE</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																																																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																											
ACTIVITY START/FINISH No activities were started or finished today																																																											
QC REQUIREMENTS No QC requirements were completed today																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
<p>LABOR HOURS</p> <p>The following labor hours were Reported today:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">15.0</td> <td style="text-align: right;">102.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">48.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">15.0</td> </tr> <tr> <td>Arauco</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td style="text-align: right;">36.0</td> <td style="text-align: right;">356.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">11.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">11.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">51.5</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td style="text-align: right; border-top: 1px solid black;">2.0</td> <td style="text-align: right; border-top: 1px solid black;">8.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	15.0	102.0	AXELSEN	LABORERS	6.0	48.0	Arauco	CARPENTER	3.0	15.0	Arauco	LABORERS	1.0	5.0	Genuine Builders	CEMENT MASON	36.0	356.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	JB's Roofing	ROOFER	2.0	16.0	Parsons Evergreene	LABORERS	3.0	24.0	Parsons Evergreene	OPERATING ENGINEER	2.0	16.0	Patterson	LABORERS	1.0	10.0	Patterson	PIPE LAYER	1.0	11.0	Patterson	OPERATING ENGINEER	5.0	51.5	Utah Mechanical Cont	PLUMBER	2.0	8.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
AXELSEN	CARPENTER	15.0	102.0																																																								
AXELSEN	LABORERS	6.0	48.0																																																								
Arauco	CARPENTER	3.0	15.0																																																								
Arauco	LABORERS	1.0	5.0																																																								
Genuine Builders	CEMENT MASON	36.0	356.0																																																								
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																								
JB's Roofing	ROOFER	2.0	16.0																																																								
Parsons Evergreene	LABORERS	3.0	24.0																																																								
Parsons Evergreene	OPERATING ENGINEER	2.0	16.0																																																								
Patterson	LABORERS	1.0	10.0																																																								
Patterson	PIPE LAYER	1.0	11.0																																																								
Patterson	OPERATING ENGINEER	5.0	51.5																																																								
Utah Mechanical Cont	PLUMBER	2.0	8.5																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 283		Page 3 of 3
		DATE 12 May 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 34,234.0		Total	78.0	674.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
034	JCB	0.0	8.0	
039	Water Truck	7.0	1.0	
051	track hoe	0.0	51.0	
053	Pump Truck	0.0	4.0	
Total operating hours to date: 9,989.8		Total	7.0	64.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 284	Page 1 of 3
		DATE 13 May 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 73 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PATTERSON Install sewer laterals and dig water laterals Back fill crawl spaces Clean up road in west loop</p> <p>ARAUCO 66 - roof blockings west unit 67 - interior walls east unit</p> <p>AAI Demo 4365 Work on the water and capping Worked on loading trucks</p> <p>PARSONS EVERGREENE Start generators Cover and gather last of concrete blankets Concrete accessories to holes Clean up striped pour backs Cover material - lumber inventory</p> <p>GENUINE BUILDERS Poured walls for 22 Poured footings for 25 Set up - started wall for 23, footing - 26</p> <p>AXELSEN CONCRETE Pour Bungalow footing at unit 34 Pour Baxter wall unit 15</p> <p>ALDAVE No report received</p> <p>NUTEK No report received</p> <p>JB'S ROOFING No report received</p> <p>L&L No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar at #34 footing and #15 walls - all okay Inspected forms and rebar at #22 walls and #25 footing - all okay Nailing inspection floor of 67,68,69 - corrections made</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS Excavation crew needs to remove organics from the back fill on buildings 1,2,3</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 284		Page 2 of 3																																																												
		DATE 13 May 2005 - Friday																																																														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																														
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Concrete crew s wearing PPE PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																
ACTIVITY START/FINISH No activities were started or finished today																																																																
QC REQUIREMENTS No QC requirements were completed today																																																																
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>11.0</td> <td>85.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>1.0</td> <td>6.5</td> </tr> <tr> <td>Arauco</td> <td>LABORERS</td> <td>1.0</td> <td>7.5</td> </tr> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td>1.0</td> <td>7.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>33.0</td> <td>344.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>11.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>8.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>1.0</td> <td>5.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>25.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 34,791.5</td> <td>Total</td> <td>61.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>557.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	11.0	85.0	AXELSEN	LABORERS	4.0	32.0	Arauco	CARPENTER	1.0	6.5	Arauco	LABORERS	1.0	7.5	Asbestos Abatement	LABORERS	1.0	7.0	Asbestos Abatement	OPERATING ENGINEER	1.0	10.0	Genuine Builders	CEMENT MASON	33.0	344.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	Parsons Evergreene	LABORERS	1.0	8.5	Parsons Evergreene	OPERATING ENGINEER	2.0	16.0	Patterson	PIPE LAYER	1.0	5.0	Patterson	OPERATING ENGINEER	4.0	25.0	Total hours worked to date: 34,791.5		Total	61.0				557.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																													
AXELSEN	CARPENTER	11.0	85.0																																																													
AXELSEN	LABORERS	4.0	32.0																																																													
Arauco	CARPENTER	1.0	6.5																																																													
Arauco	LABORERS	1.0	7.5																																																													
Asbestos Abatement	LABORERS	1.0	7.0																																																													
Asbestos Abatement	OPERATING ENGINEER	1.0	10.0																																																													
Genuine Builders	CEMENT MASON	33.0	344.0																																																													
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																													
Parsons Evergreene	LABORERS	1.0	8.5																																																													
Parsons Evergreene	OPERATING ENGINEER	2.0	16.0																																																													
Patterson	PIPE LAYER	1.0	5.0																																																													
Patterson	OPERATING ENGINEER	4.0	25.0																																																													
Total hours worked to date: 34,791.5		Total	61.0																																																													
			557.5																																																													
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>4.0</td> </tr> <tr> <td>016</td> <td>Samsung SE 280</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>028</td> <td>International Truck and Trailer</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>033</td> <td>Loader</td> <td>0.0</td> <td>19.0</td> </tr> <tr> <td>034</td> <td>JCB</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td>4.0</td> <td>11.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	4.0	016	Samsung SE 280	0.0	10.0	028	International Truck and Trailer	0.0	0.0	033	Loader	0.0	19.0	034	JCB	0.0	8.0	039	Water Truck	4.0	11.0																																
Serial Number	Description	Standby Hours	Operating Hours																																																													
008	Dump Truck	0.0	4.0																																																													
016	Samsung SE 280	0.0	10.0																																																													
028	International Truck and Trailer	0.0	0.0																																																													
033	Loader	0.0	19.0																																																													
034	JCB	0.0	8.0																																																													
039	Water Truck	4.0	11.0																																																													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 284		Page 3 of 3
		DATE 13 May 2005 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
040	IR Roller	0.0	0.0	
051	track hoe	0.0	16.0	
054	Meter Pump	0.0	0.0	
Total operating hours to date: 10,057.8		Total	4.0	68.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 285	Page 1 of 2
		DATE 14 May 2005 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 75 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: AXELSEN CONCRETE Strip w all forms from unit 15 Strip footing for 34 Relocate w all panels to unit 21 Layout batter boards PARSONS EVERGREENE Move dirt pile - dig up hole behind 78 - site clean up GENUINE BUILDERS Strip w all for 22 Set w all for 23 Set footings for 26 NUTEK No report received General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS No specific inspections QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS No conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Fork lift safety training on Aldave lift w ith Nutek employees PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 285 Page 2 of 2																																					
PROJECT D/B Replace Military Family Housing P5		DATE 14 May 2005 - Saturday																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">10.0</td> <td style="text-align: right;">56.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td style="text-align: right;">13.0</td> <td style="text-align: right;">91.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>SUPER - JOB</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 34,963.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">28.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">172.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	10.0	56.0	AXELSEN	LABORERS	2.0	8.0	Genuine Builders	CEMENT MASON	13.0	91.0	Genuine Builders	OPERATING ENGINEER	1.0	7.0	Parsons Evergreene	SUPER - JOB	1.0	5.0	Parsons Evergreene	OPERATING ENGINEER	1.0	5.0	Total hours worked to date: 34,963.5		Total	28.0				172.0
Employer	Labor Classification	Number of Employees	Hours Worked																																				
AXELSEN	CARPENTER	10.0	56.0																																				
AXELSEN	LABORERS	2.0	8.0																																				
Genuine Builders	CEMENT MASON	13.0	91.0																																				
Genuine Builders	OPERATING ENGINEER	1.0	7.0																																				
Parsons Evergreene	SUPER - JOB	1.0	5.0																																				
Parsons Evergreene	OPERATING ENGINEER	1.0	5.0																																				
Total hours worked to date: 34,963.5		Total	28.0																																				
			172.0																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>033</td> <td>Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 10,064.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">7.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	033	Loader	0.0	7.0	Total operating hours to date: 10,064.8		Total	0.0				7.0																				
Serial Number	Description	Standby Hours	Operating Hours																																				
033	Loader	0.0	7.0																																				
Total operating hours to date: 10,064.8		Total	0.0																																				
			7.0																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 287	Page 1 of 3
		DATE 16 May 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 44 °F, Max 59 °F; 0.61 IN Precipitation; No Wind	
QC NARRATIVES			
Activities in Progress:			
AAI Worked on loading demo debris and digging concrete			
PATTERSON Install saddles and dig water and sewer laterals Back fill crawl spaces			
HUNT ELECTRIC Work on excavation for conduit lateral near building 83 and 86. Work on installing the gas line. Work on included fusion of valves, pipe installation and couplings. Work on installing the first lift on the road crossing parallel to road B in between buildings 74 and 75. The crossing needs to have more bedding material and clean back fill delivered by Evergreene. Patterson has brought five dump truck loads to us late this afternoon. Work on moving rock piles to clean access to road C.			
ALDAVE AND ASSOCIATES No narrative written			
GENUINE BUILDERS Square wall - #23 Finish footings - #26			
PARSONS EVERGREENE Set anchors Lay out 36,37,38 Cover material Cover up sub floors Worked on site clean up House clean up			
ARAUCO 66 - roof sheeting west unit 67 - interior walls			
AXELSEN No report received			
NUTEK No report received			
RESISERV No report received			
L&L No report received			
General Comments:			
QUALITY CONTROL INSPECTIONS AND RESULTS No inspections			
QUALITY CONTROL TESTING AND RESULTS No testing today			
REMARKS Discussed roots against foundations in buildings 1-6			
Safety Inspection / Safety Meetings:			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 287		Page 2 of 3																																																																																													
		DATE 16 May 2005 - Monday																																																																																															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																															
DAILY SAFETY INSPECTIONS Watch mud holes - many soft spots PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																																																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																																																	
ACTIVITY START/FINISH No activities were started or finished today																																																																																																	
QC REQUIREMENTS No QC requirements were completed today																																																																																																	
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																	
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td>13.0</td><td>72.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td>4.0</td><td>20.0</td></tr> <tr><td>Arauco</td><td>LABORERS</td><td>1.0</td><td>5.5</td></tr> <tr><td>Asbestos Abatement</td><td>LABORERS</td><td>1.0</td><td>7.5</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td>1.0</td><td>7.5</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td>27.0</td><td>118.0</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td>1.0</td><td>4.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>4.0</td><td>40.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>10.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>3.0</td><td>30.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>6.5</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>2.0</td><td>13.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>5.0</td><td>32.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>0.0</td><td>0.0</td></tr> <tr> <td>Total hours worked to date:</td> <td>35,362.0</td> <td>Total</td> <td>70.0</td> <td>398.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	0.0	0.0	AXELSEN	LABORERS	0.0	0.0	Aldave	CARPENTER	13.0	72.0	Aldave	OPERATING ENGINEER	1.0	8.0	Arauco	CARPENTER	4.0	20.0	Arauco	LABORERS	1.0	5.5	Asbestos Abatement	LABORERS	1.0	7.5	Asbestos Abatement	OPERATING ENGINEER	1.0	7.5	Genuine Builders	CEMENT MASON	27.0	118.0	Genuine Builders	OPERATING ENGINEER	1.0	4.0	HUNT ELECTRIC	OPERATING ENGINEER	4.0	40.0	HUNT ELECTRIC	ELECTRICIAN	3.0	10.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0	JB's Roofing	ROOFER	0.0	0.0	Parsons Evergreene	CARPENTER	1.0	8.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	1.0	6.5	Patterson	PIPE LAYER	2.0	13.0	Patterson	OPERATING ENGINEER	5.0	32.5	Utah Mechanical Cont	PLUMBER	0.0	0.0	Total hours worked to date:	35,362.0	Total	70.0	398.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																														
AXELSEN	CARPENTER	0.0	0.0																																																																																														
AXELSEN	LABORERS	0.0	0.0																																																																																														
Aldave	CARPENTER	13.0	72.0																																																																																														
Aldave	OPERATING ENGINEER	1.0	8.0																																																																																														
Arauco	CARPENTER	4.0	20.0																																																																																														
Arauco	LABORERS	1.0	5.5																																																																																														
Asbestos Abatement	LABORERS	1.0	7.5																																																																																														
Asbestos Abatement	OPERATING ENGINEER	1.0	7.5																																																																																														
Genuine Builders	CEMENT MASON	27.0	118.0																																																																																														
Genuine Builders	OPERATING ENGINEER	1.0	4.0																																																																																														
HUNT ELECTRIC	OPERATING ENGINEER	4.0	40.0																																																																																														
HUNT ELECTRIC	ELECTRICIAN	3.0	10.0																																																																																														
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0																																																																																														
JB's Roofing	ROOFER	0.0	0.0																																																																																														
Parsons Evergreene	CARPENTER	1.0	8.0																																																																																														
Parsons Evergreene	LABORERS	1.0	8.0																																																																																														
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																																																														
Patterson	LABORERS	1.0	6.5																																																																																														
Patterson	PIPE LAYER	2.0	13.0																																																																																														
Patterson	OPERATING ENGINEER	5.0	32.5																																																																																														
Utah Mechanical Cont	PLUMBER	0.0	0.0																																																																																														
Total hours worked to date:	35,362.0	Total	70.0	398.5																																																																																													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 287		Page 3 of 3
		DATE 16 May 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
001	Link Belt 2800	0.0	7.5	
008	Dump Truck	0.0	0.0	
016	Samsung SE 280	0.0	0.0	
028	International Truck and Trailer	0.0	0.0	
033	Loader	0.0	14.5	
034	JCB	0.0	18.0	
038	416 Cat	0.0	10.0	
039	Water Truck	0.0	0.0	
040	IR Roller	0.0	6.5	
041	Kobelco SK60	0.0	10.0	
047	Gradall 544-10	0.0	8.0	
048	Kobelco SK200	0.0	10.0	
051	track hoe	0.0	26.0	
054	Meter Pump	0.0	0.0	
Total operating hours to date: 10,175.3		Total	0.0	110.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 288	Page 1 of 3
		DATE 17 May 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 60 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PATTERSON Dig water laterals - install saddles - dig crawl spaces and backfill crawl spaces - grade porches and patios in the East Loop</p> <p>ARAUCO Building 66 - roofing on ground - plywood walls - garage walls Building 67 - finished interior walls east unit - exterior walls west unit</p> <p>UMC Lot 4,5,6 - hook up sewer and water mains Lot 25,26 - stub out sewer and water mains Attended sub contractor and safety meetings</p> <p>AXELSEN CONCRETE Form work on Bungalow footing 34 - form work on wall #20 Bungalow - relocate forms to 18 and 19 tie - patch walls, form and strip footing</p> <p>GENUINE BUILDERS Poured wall 23 Finished setting footings for 26 Formed wall for 24 Started footings for 27 Pump scheduled for 2pm - showed up at 4:30 Not enough time to pour footing for 26 (pump's fault)</p> <p>PARSONS EVERGREENE Site safety meeting - dry up sub floors - cover material - move vents and embeds, etc to west loop - pump water east loop - move wire mesh - misc. landscaping - move generators - site clean up - check elevations</p> <p>JB'S ROOFING Applied shingles to 75</p> <p>AAI Worked on digging concrete and loading demo debris</p> <p>HUNT ELECTRIC Work on installing conduit from buildings 82 to 86 into T-6 transformer vault and communication stubs. Work on installing the gas saddles for buildings 80-88. Work on back fill and compaction to the west of building 84 and 85. Work on back fill and compaction south of buildings 74 and 75. The safety and coordination meetings were attended today.</p> <p>ENTERPRISE No report received</p> <p>L&L No report received</p> <p>NUTEK No report received</p> <p>ALDAVE No report received</p> <p>General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar of 23 walls and 25 footing</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 288	Page 2 of 3																																																												
		DATE 17 May 2005 - Tuesday																																																													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																													
<p>Corrections made Inspected back fill at 1-3 - discussed roots with Steve Review ed progress at 20 and 35 Review ed progress at 75 and 78</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Held site safety meeting - see attached</p> <p>PREPARATORY AND/OR INTIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																																																															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																															
ACTIVITY START/FINISH No activities were started or finished today																																																															
QC REQUIREMENTS No QC requirements were completed today																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>10.0</td> <td>82.5</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>6.0</td> <td>45.5</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>5.0</td> <td>50.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td>1.0</td> <td>7.5</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>3.0</td> <td>22.5</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>33.0</td> <td>331.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>11.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>ELECTRICIAN</td> <td>3.0</td> <td>31.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>ELECTRICIAN APPRENTICE</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>1.0</td> <td>5.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td>1.0</td> <td>8.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>2.0</td> <td>16.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	10.0	82.5	AXELSEN	LABORERS	6.0	45.5	Arauco	CARPENTER	5.0	50.0	Asbestos Abatement	LABORERS	1.0	7.5	Asbestos Abatement	OPERATING ENGINEER	1.0	10.0	Enterprise Builders	CEMENT FINISHER	3.0	22.5	Genuine Builders	CEMENT MASON	33.0	331.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	HUNT ELECTRIC	ELECTRICIAN	3.0	31.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0	JB's Roofing	ROOFER	1.0	5.0	Parsons Evergreene	CARPENTER	1.0	8.5	Parsons Evergreene	LABORERS	2.0	16.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
AXELSEN	CARPENTER	10.0	82.5																																																												
AXELSEN	LABORERS	6.0	45.5																																																												
Arauco	CARPENTER	5.0	50.0																																																												
Asbestos Abatement	LABORERS	1.0	7.5																																																												
Asbestos Abatement	OPERATING ENGINEER	1.0	10.0																																																												
Enterprise Builders	CEMENT FINISHER	3.0	22.5																																																												
Genuine Builders	CEMENT MASON	33.0	331.0																																																												
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																												
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0																																																												
HUNT ELECTRIC	ELECTRICIAN	3.0	31.0																																																												
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0																																																												
JB's Roofing	ROOFER	1.0	5.0																																																												
Parsons Evergreene	CARPENTER	1.0	8.5																																																												
Parsons Evergreene	LABORERS	2.0	16.0																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 288 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 17 May 2005 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Parsons Evergreene	OPERATING ENGINEER	1.0	8.0
Patterson	LABORERS	1.0	11.5
Patterson	PIPE LAYER	3.0	33.0
Patterson	OPERATING ENGINEER	6.0	66.5
Utah Mechanical Cont	LABORERS	1.0	9.0
Utah Mechanical Cont	PLUMBER	2.0	12.0
		Total	86.0
Total hours worked to date: 36,172.5			810.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
001	Link Belt 2800	0.0	10.0
002	Samsung	0.0	10.0
033	Loader	0.0	11.0
034	JCB	0.0	8.0
038	416 Cat	0.0	6.0
040	IR Roller	0.0	11.0
041	Kobelco SK60	0.0	5.0
048	Kobelco SK200	0.0	10.0
051	track hoe	0.0	44.5
		Total	115.5

Total operating hours to date: 10,290.8

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 289	Page 1 of 3
		DATE 18 May 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 61 °F; 0.09 IN Precipitation; 24 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>HUNT ELECTRIC A meeting was held to discuss temporary power for the Parsons trailers in phase 6. Parsons needs a power plan as soon as possible. Parsons also needs a power plan to feed the subcontractors trailers on East Melon Street. Back fill and compaction complete for buildings 80-88. Work on as builds for the same area. We have spent 4 hours getting bedding material to back fill the gas saddles. Work on cleaning up of road E. Work on laterals from T-1 to building 74. Work included excavation and conduit installation.</p> <p>AXELSEN CONCRETE Pour concrete at Bungalow unit 20 wall and Bungalow unit 35. Rain all day. Strip forms on Pavillion columns. Start Bungalow footing for #37 tomorrow. After pour sent men home early due to rain.</p> <p>UMC Lot 35 - stub out sewer and water mains Lot 7 - hook up sewer and water mains</p> <p>PATTERSON Install and dig water and sewer laterals. Dig and back fill crawl spaces. Done to unit 8.</p> <p>ARAUCO Building 66 - roof sheeting - garage pads sheeting Building 67 - sheeting exterior walls</p> <p>GENUINE BUILDERS Poured footing #26 and poured wall #23, set up wall #24, strip wall #23</p> <p>PARSONS EVERGREENE Start generators - gates - meetings - place tar paper in 65 and 66 - clean office trailer - place cord on generator to trailer - worked on misc. clean up - move rebar to holes - move material for concrete pours</p> <p>AAI Demo #4350 Worked on loading demo debris and concrete Worked on clean up</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>AXELSEN No report received</p> <p>ALDAVE No report received</p> <p>L&L No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected building 26 footing subgrade for morning 7:30am placement - okay to place Inspected forms and rebar for #35 footing and #21 wall for placement - okay to place Inspected forms and rebar for wall #24 - okay to place</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 289	Page 2 of 3																																																																																				
		DATE 18 May 2005 - Wednesday																																																																																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																					
REMARKS No specific conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Concrete placement crew wearing PPE PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																																							
ACTIVITY START/FINISH No activities were started or finished today																																																																																							
QC REQUIREMENTS No QC requirements were completed today																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>14.0</td><td>80.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>7.0</td><td>36.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td>5.0</td><td>50.0</td></tr> <tr><td>Asbestos Abatement</td><td>LABORERS</td><td>4.0</td><td>16.5</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td>1.0</td><td>10.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>3.0</td><td>12.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td>1.0</td><td>8.5</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td>31.0</td><td>294.0</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td>1.0</td><td>11.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>30.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>3.0</td><td>30.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>11.5</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>2.0</td><td>23.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>5.0</td><td>57.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>1.0</td><td>3.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>1.0</td><td>3.5</td></tr> <tr> <td>Total</td> <td></td> <td>88.0</td> <td>721.0</td> </tr> </tbody> </table> Total hours worked to date: 36,893.5				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	80.0	AXELSEN	LABORERS	7.0	36.0	Arauco	CARPENTER	5.0	50.0	Asbestos Abatement	LABORERS	4.0	16.5	Asbestos Abatement	OPERATING ENGINEER	1.0	10.0	Enterprise Builders	CEMENT FINISHER	3.0	12.0	Evergreene Const.	SUPER - JOB	1.0	8.5	Genuine Builders	CEMENT MASON	31.0	294.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	HUNT ELECTRIC	ELECTRICIAN	3.0	30.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0	Parsons Evergreene	LABORERS	2.0	16.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	1.0	11.5	Patterson	PIPE LAYER	2.0	23.0	Patterson	OPERATING ENGINEER	5.0	57.5	Utah Mechanical Cont	LABORERS	1.0	3.5	Utah Mechanical Cont	PLUMBER	1.0	3.5	Total		88.0	721.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
AXELSEN	CARPENTER	14.0	80.0																																																																																				
AXELSEN	LABORERS	7.0	36.0																																																																																				
Arauco	CARPENTER	5.0	50.0																																																																																				
Asbestos Abatement	LABORERS	4.0	16.5																																																																																				
Asbestos Abatement	OPERATING ENGINEER	1.0	10.0																																																																																				
Enterprise Builders	CEMENT FINISHER	3.0	12.0																																																																																				
Evergreene Const.	SUPER - JOB	1.0	8.5																																																																																				
Genuine Builders	CEMENT MASON	31.0	294.0																																																																																				
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0																																																																																				
HUNT ELECTRIC	ELECTRICIAN	3.0	30.0																																																																																				
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0																																																																																				
Parsons Evergreene	LABORERS	2.0	16.0																																																																																				
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																																																				
Patterson	LABORERS	1.0	11.5																																																																																				
Patterson	PIPE LAYER	2.0	23.0																																																																																				
Patterson	OPERATING ENGINEER	5.0	57.5																																																																																				
Utah Mechanical Cont	LABORERS	1.0	3.5																																																																																				
Utah Mechanical Cont	PLUMBER	1.0	3.5																																																																																				
Total		88.0	721.0																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 289		Page 3 of 3
		DATE 18 May 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
002	Samsung	0.0	10.0	
022	Samsung SL-180	0.0	10.0	
033	Loader	0.0	11.0	
034	JCB	0.0	13.0	
038	416 Cat	0.0	5.0	
040	IR Roller	0.0	11.0	
041	Kobelco SK60	0.0	4.0	
048	Kobelco SK200	0.0	4.0	
050	Concrete Pump	0.0	4.0	
051	track hoe	0.0	43.5	
052	loader	0.0	11.0	
Total operating hours to date: 10,417.3		Total	0.0	126.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 290	Page 1 of 2
		DATE 19 May 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Non-Critical Delay Temperature Min 51 °F, Max 61 °F; 0.27 IN Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Weather Delay Access too muddy for concrete trucks for placement of wall #25</p> <p>ARAUCO Work on roof and curtain wall for #66 and exterior wall framing for #67</p> <p>RESISERV Vapo barrier at 72 and 73</p> <p>GENUINE BUILDERS Formed wall #25, formed wall #26, finished footing (setting) #27, stripped footing #26, stripped wall #24</p> <p>AXELSEN CONCRETE Strip footing forms from Bungalow 35 and start 38 footing - strip wall forms from unit 21 and start unit 20 walls - form strip footings in unit 21</p> <p>PARSONS EVERGREENE Generators - gates - dry up sub floors - snap grade lines 5-9 - unload windows 64 - 67 Worked on site clean up - weeded and mowed everywhere - clean pump</p> <p>PATTERSON Install 1" and 1 1/2" water services, backfill trench and crawl spaces, retest man hole #30 East Loop, install 1" water service on building 84</p> <p>HUNT No report received</p> <p>ALDAVE No report received</p> <p>AAI No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected area at wall #25, access too muddy - pour delayed until 5/20/05</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI on site for soil density - see attached All foundations passed density through #38 Vacuum tested SSMH 30; 10psi for 20 min with 20% drop</p> <p>REMARKS Held weekly QC meeting with COE</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Be sure GFI at spider boxes are working - keep cords out of water puddles</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 290 Page 2 of 2																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 19 May 2005 - Thursday																																																					
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today		CONTRACT NUMBER DACA67-02-D-2012 0004																																																					
ACTIVITY START/FINISH No activities were started or finished today																																																							
QC REQUIREMENTS No QC requirements were completed today																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">17.0</td> <td style="text-align: right;">117.5</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: right;">7.0</td> <td style="text-align: right;">45.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">47.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td style="text-align: right;">28.0</td> <td style="text-align: right;">239.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">11.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 37,386.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">64.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">492.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	17.0	117.5	AXELSEN	LABORERS	7.0	45.0	Arauco	CARPENTER	6.0	47.0	Genuine Builders	CEMENT MASON	28.0	239.0	Genuine Builders	OPERATING ENGINEER	1.0	9.0	Parsons Evergreene	LABORERS	2.0	11.0	Parsons Evergreene	OPERATING ENGINEER	3.0	24.0	Patterson	LABORERS	0.0	0.0	Patterson	PIPE LAYER	0.0	0.0	Patterson	OPERATING ENGINEER	0.0	0.0	Total hours worked to date: 37,386.0		Total	64.0				492.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
AXELSEN	CARPENTER	17.0	117.5																																																				
AXELSEN	LABORERS	7.0	45.0																																																				
Arauco	CARPENTER	6.0	47.0																																																				
Genuine Builders	CEMENT MASON	28.0	239.0																																																				
Genuine Builders	OPERATING ENGINEER	1.0	9.0																																																				
Parsons Evergreene	LABORERS	2.0	11.0																																																				
Parsons Evergreene	OPERATING ENGINEER	3.0	24.0																																																				
Patterson	LABORERS	0.0	0.0																																																				
Patterson	PIPE LAYER	0.0	0.0																																																				
Patterson	OPERATING ENGINEER	0.0	0.0																																																				
Total hours worked to date: 37,386.0		Total	64.0																																																				
			492.5																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>034</td> <td>JCB</td> <td style="text-align: right;">1.5</td> <td style="text-align: right;">6.5</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>052</td> <td>loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 10,448.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">1.5</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">31.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	034	JCB	1.5	6.5	039	Water Truck	0.0	16.0	052	loader	0.0	9.0	Total operating hours to date: 10,448.8		Total	1.5				31.5																												
Serial Number	Description	Standby Hours	Operating Hours																																																				
034	JCB	1.5	6.5																																																				
039	Water Truck	0.0	16.0																																																				
052	loader	0.0	9.0																																																				
Total operating hours to date: 10,448.8		Total	1.5																																																				
			31.5																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 291	Page 1 of 2
		DATE 20 May 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 69 °F; 0.01 IN Precipitation; 29 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ARAUCO Finished exterior, snap, plate, layout, start interior walls for 67</p> <p>PARSONS EVERGREENE Started generators Safety meeting Unload rebar Smooth out roads Knock down piles Gather loose rebar Apply emulsion Misc. trimming and weeding Hickey rebar over</p> <p>GENUINE BUILDERS INC Poured wall for 25 Poured footing for 27 - set up footing for 28 - set up wall for 26 Pump truck late again</p> <p>ALDAVE AND ASSOCIATES Building 78 - still working on roof Building 79 - punch complete, couple houses left on roof Building 64 - put sheeting on both roofs Building 65 - exterior walls complete</p> <p>AXELSEN CONCRETE Formwork on Bungalow footing 34 - formwork on wall 20 Bungalow - relocate forms to 18 and 19 - Tie rebar - patch walls - form - strip - footings</p> <p>NUTEC No report received</p> <p>L&L No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar for wall #25 and footings for #27 - okay to place inspected rebar tie at 19 and 20</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached for wall pour Cylinders for footing taken by Roy Gale - slump - 4"</p> <p>REMARKS Patterson promised Steve a ramp into footings of 19A on 5-19 - not placed until late morning of 5-20-05 - safety hazard for form movement Received revised plumbing drawings for all units - distributed</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Member of concrete crew not wearing gloves - noted to Genuine Aldave leading edge monitoring in safety program is not allowed until fall review by Parsons Evergreene safety director.</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 291 Page 2 of 2																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 20 May 2005 - Friday																																																									
PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today		CONTRACT NUMBER DACA67-02-D-2012 0004																																																									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																											
ACTIVITY START/FINISH No activities were started or finished today																																																											
QC REQUIREMENTS No QC requirements were completed today																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">12.0</td><td style="text-align: right;">42.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">45.5</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">16.0</td><td style="text-align: right;">72.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">33.5</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td style="text-align: right;">28.0</td><td style="text-align: right;">267.0</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 37,889.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">71.0 503.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	12.0	42.0	AXELSEN	LABORERS	6.0	45.5	Aldave	CARPENTER	16.0	72.0	Aldave	OPERATING ENGINEER	1.0	8.0	Arauco	CARPENTER	4.0	33.5	Genuine Builders	CEMENT MASON	28.0	267.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	2.0	16.0	Patterson	LABORERS	0.0	0.0	Patterson	PIPE LAYER	0.0	0.0	Patterson	OPERATING ENGINEER	0.0	0.0	Total hours worked to date: 37,889.0		Total	71.0 503.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
AXELSEN	CARPENTER	12.0	42.0																																																								
AXELSEN	LABORERS	6.0	45.5																																																								
Aldave	CARPENTER	16.0	72.0																																																								
Aldave	OPERATING ENGINEER	1.0	8.0																																																								
Arauco	CARPENTER	4.0	33.5																																																								
Genuine Builders	CEMENT MASON	28.0	267.0																																																								
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																								
Parsons Evergreene	LABORERS	1.0	8.0																																																								
Parsons Evergreene	OPERATING ENGINEER	2.0	16.0																																																								
Patterson	LABORERS	0.0	0.0																																																								
Patterson	PIPE LAYER	0.0	0.0																																																								
Patterson	OPERATING ENGINEER	0.0	0.0																																																								
Total hours worked to date: 37,889.0		Total	71.0 503.0																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">16.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">11.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 10,475.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">16.0 27.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	034	JCB	0.0	8.0	039	Water Truck	16.0	0.0	047	Gradall 544-10	0.0	8.0	052	loader	0.0	11.0	Total operating hours to date: 10,475.8		Total	16.0 27.0																																
Serial Number	Description	Standby Hours	Operating Hours																																																								
034	JCB	0.0	8.0																																																								
039	Water Truck	16.0	0.0																																																								
047	Gradall 544-10	0.0	8.0																																																								
052	loader	0.0	11.0																																																								
Total operating hours to date: 10,475.8		Total	16.0 27.0																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 292 Page 2 of 2																																	
PROJECT D/B Replace Military Family Housing P5		DATE 21 May 2005 - Saturday																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																			
No Punch List items were corrected today																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">9.0</td> <td style="text-align: right;">45.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">21.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td style="text-align: right;">29.0</td> <td style="text-align: right;">221.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 38,195.0</td> <td style="text-align: right;">Total 45.0</td> <td style="text-align: right;">306.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	9.0	45.0	AXELSEN	LABORERS	2.0	6.0	Arauco	CARPENTER	3.0	21.0	Genuine Builders	CEMENT MASON	29.0	221.0	Genuine Builders	OPERATING ENGINEER	1.0	5.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Total hours worked to date: 38,195.0		Total 45.0	306.0
Employer	Labor Classification	Number of Employees	Hours Worked																																
AXELSEN	CARPENTER	9.0	45.0																																
AXELSEN	LABORERS	2.0	6.0																																
Arauco	CARPENTER	3.0	21.0																																
Genuine Builders	CEMENT MASON	29.0	221.0																																
Genuine Builders	OPERATING ENGINEER	1.0	5.0																																
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																
Total hours worked to date: 38,195.0		Total 45.0	306.0																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>034</td> <td>JCB</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">13.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 10,488.8</td> <td style="text-align: right;">Total 0.0</td> <td style="text-align: right;">13.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	034	JCB	0.0	13.0	Total operating hours to date: 10,488.8		Total 0.0	13.0																				
Serial Number	Description	Standby Hours	Operating Hours																																
034	JCB	0.0	13.0																																
Total operating hours to date: 10,488.8		Total 0.0	13.0																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 294	Page 1 of 3
		DATE 23 May 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 68 °F; No Precipitation; 24 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>ALDAVE AND ASSOCIATES Building 78 - still working on roof Building 79 - ready for walk through Building 64 - put sheeting on both roofs Building 65 - frame interiors</p> <p>AXELSEN CONCRETE Form wall for 19 and 20 and form footings for 37 Tie rebar - grind and patch walls</p> <p>AAI Worked on loading demo debris and clean up</p> <p>JB'S ROOFING Applied shingles to building 75</p> <p>PARSONS EVERGREENE Generators - pressure wash generators with 4000 Water Truck - 3 hours Move rebar - check elevations - straps - vents - bolts - misc work for pour back - snap grade - 8-11 Electrical work for office trailer Prep and apply emulsion</p> <p>ALDAVE Framing exterior walls and garage walls for 67</p> <p>PATTERSON Install water laterals and back fill trenches Back fill crawl spaces for west loop</p> <p>RESISERV Vapor barrier at 80,81,82,87,88 Prepped 85,86</p> <p>GENUINE BUILDERS Poured wall for 26 and poured footing for 28 Formed wall for 27 and formed footing for 29</p> <p>UMC Lot 28 - stub out sewer and water mains</p> <p>HUNT No report received</p> <p>L&L No report received</p> <p>NUTEK No report received</p> <p>General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar for 19 and 20 walls for concrete pour - okay to pour Inspected forms and rebar for footing 37 - okay to pour Inspected forms and rebar for 26 walls and 28 footing - for concrete pour - okay to place</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 294		Page 2 of 3																																																																				
		DATE 23 May 2005 - Monday																																																																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																						
<p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing</p> <p>REMARKS Corrected noted items from COE in concrete pours Gave truss repair for Charles to COE</p> <p>Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Concrete crew placing with PPE, noted vibrator man on walls</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																																																																								
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																								
ACTIVITY START/FINISH No activities were started or finished today																																																																								
QC REQUIREMENTS No QC requirements were completed today																																																																								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																								
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>13.0</td><td>128.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>5.0</td><td>46.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td>16.0</td><td>72.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td>5.0</td><td>43.0</td></tr> <tr><td>Asbestos Abatement</td><td>LABORERS</td><td>3.0</td><td>22.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td>2.0</td><td>28.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>3.0</td><td>22.5</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td>30.0</td><td>294.0</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td>1.0</td><td>11.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>1.0</td><td>7.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>10.5</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>3.0</td><td>31.5</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>6.0</td><td>63.0</td></tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	13.0	128.0	AXELSEN	LABORERS	5.0	46.0	Aldave	CARPENTER	16.0	72.0	Aldave	OPERATING ENGINEER	1.0	8.0	Arauco	CARPENTER	5.0	43.0	Asbestos Abatement	LABORERS	3.0	22.0	Asbestos Abatement	OPERATING ENGINEER	2.0	28.0	Enterprise Builders	CEMENT FINISHER	3.0	22.5	Genuine Builders	CEMENT MASON	30.0	294.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	JB's Roofing	ROOFER	1.0	7.0	Parsons Evergreene	LABORERS	2.0	16.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	1.0	10.5	Patterson	PIPE LAYER	3.0	31.5	Patterson	OPERATING ENGINEER	6.0	63.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																					
AXELSEN	CARPENTER	13.0	128.0																																																																					
AXELSEN	LABORERS	5.0	46.0																																																																					
Aldave	CARPENTER	16.0	72.0																																																																					
Aldave	OPERATING ENGINEER	1.0	8.0																																																																					
Arauco	CARPENTER	5.0	43.0																																																																					
Asbestos Abatement	LABORERS	3.0	22.0																																																																					
Asbestos Abatement	OPERATING ENGINEER	2.0	28.0																																																																					
Enterprise Builders	CEMENT FINISHER	3.0	22.5																																																																					
Genuine Builders	CEMENT MASON	30.0	294.0																																																																					
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																																					
JB's Roofing	ROOFER	1.0	7.0																																																																					
Parsons Evergreene	LABORERS	2.0	16.0																																																																					
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																																					
Patterson	LABORERS	1.0	10.5																																																																					
Patterson	PIPE LAYER	3.0	31.5																																																																					
Patterson	OPERATING ENGINEER	6.0	63.0																																																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 294 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 23 May 2005 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
Utah Mechanical Cont	LABORERS	1.0	2.5
Utah Mechanical Cont	PLUMBER	1.0	2.5
Total hours worked to date: 39,010.5		Total <u>95.0</u>	<u>815.5</u>
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
002	Samsung	0.0	10.0
008	Dump Truck	0.0	10.0
017	Link Belt 2800 Quantum	0.0	10.0
022	Samsung SL-180	0.0	8.0
033	Loader	0.0	0.0
034	JCB	0.0	8.0
039	Water Truck	13.0	11.0
040	IR Roller	0.0	8.0
047	Gradall 544-10	0.0	0.0
051	track hoe	0.0	39.0
052	loader	0.0	10.0
Total operating hours to date: 10,602.8		Total <u>13.0</u>	<u>114.0</u>
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 295	Page 1 of 3
		DATE 24 May 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 56 °F, Max 68 °F; No Precipitation; 28 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PATTERSON No narrative written</p> <p>ARAUCO Building 66 - set pre-built roof on East and West units Set garages trusses for 67 - exterior plywood for mechanical rooms - front garage doors - garage partition wall</p> <p>AAI Demo garage Worked on loading concrete and cleaning up</p> <p>RESISERV Treated 86</p> <p>PARSONS EVERGREENE Generators - site safety meeting - dust control - warranty paperwork - rebar to holes - lay out 39,40,41 - snap grade 12 - move down trees for excavation</p> <p>GENUINE BUILDERS Poured wall 27 Poured footing 29 Set footing forms in 30 Started wall forming in 28 Stripped footing 28 Stripped wall 26</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>UMC Lot 29,34,37,38 - stub out sewer and water mains Lot 8,9 - hook up sewer and water mains</p> <p>AXELSEN CONCRETE Pour walls at 19 and 20 Pour footing at 38 - grind and patch walls - tie - rebar</p> <p>RESISERV Treated 86</p> <p>JB'S ROOFING Drysheet 79</p> <p>HUNT No report received</p> <p>L&L No report received</p> <p>General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected #20 walls, forms and rebar - okay to pour Inspected rebar at #33 and #34 - okay Inspected roof nailing at #64 and #66 - corrections made </p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY	REPORT NUMBER 295 Page 2 of 3																																																												
	DATE 24 May 2005 - Tuesday																																																												
PROJECT D/B Replace Military Family Housing P5	CONTRACT NUMBER DACA67-02-D-2012 0004																																																												
<p> Inspected exterior wall shear nailing for #66 Inspected sub-grade for 80 and 81 garage floor slabs Inspected forms and rebar for #27 walls and #29 footing - okay to pour </p> <p> QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing and soil density testing - see attached </p> <p> REMARKS Held subcontractor coordination meeting </p> <p> Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Have new hazards analysis for Aldave and Arauco for placing roofs with crane. Arauco ladder was not tied off top and bottom - Axelsen employee was wearing a sleeveless T-shirt. </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>																																																													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																													
ACTIVITY START/FINISH No activities were started or finished today																																																													
QC REQUIREMENTS No QC requirements were completed today																																																													
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																													
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																													
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">14.0</td><td style="text-align: right;">131.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">47.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">46.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td style="text-align: right;">33.0</td><td style="text-align: right;">326.0</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">55.0</td></tr> </tbody> </table>		Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	131.0	AXELSEN	LABORERS	6.0	47.0	Arauco	CARPENTER	5.0	46.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Enterprise Builders	CEMENT FINISHER	3.0	24.0	Evergreene Const.	SUPER - JOB	1.0	8.0	Genuine Builders	CEMENT MASON	33.0	326.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	JB's Roofing	ROOFER	1.0	5.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	2.0	16.0	Patterson	LABORERS	1.0	11.0	Patterson	PIPE LAYER	2.0	22.0	Patterson	OPERATING ENGINEER	5.0	55.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																										
AXELSEN	CARPENTER	14.0	131.0																																																										
AXELSEN	LABORERS	6.0	47.0																																																										
Arauco	CARPENTER	5.0	46.0																																																										
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																										
Enterprise Builders	CEMENT FINISHER	3.0	24.0																																																										
Evergreene Const.	SUPER - JOB	1.0	8.0																																																										
Genuine Builders	CEMENT MASON	33.0	326.0																																																										
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																										
JB's Roofing	ROOFER	1.0	5.0																																																										
Parsons Evergreene	LABORERS	1.0	8.0																																																										
Parsons Evergreene	OPERATING ENGINEER	2.0	16.0																																																										
Patterson	LABORERS	1.0	11.0																																																										
Patterson	PIPE LAYER	2.0	22.0																																																										
Patterson	OPERATING ENGINEER	5.0	55.0																																																										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 295		Page 3 of 3
		DATE 24 May 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Utah Mechanical Cont	LABORERS	1.0	10.0	
Utah Mechanical Cont	PLUMBER	2.0	14.0	
Total hours worked to date: 39,764.5		Total	80.0	754.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
016	Samsung SE 280	0.0	10.0	
017	Link Belt 2800 Quantum	0.0	10.0	
039	Water Truck	0.0	21.0	
040	IR Roller	0.0	11.0	
051	track hoe	0.0	42.0	
052	loader	0.0	22.0	
145	Cat Roller	0.0	11.0	
Total operating hours to date: 10,729.8		Total	0.0	127.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 296	Page 1 of 3
		DATE 25 May 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 71 °F; No Precipitation; 22 MPH Wind	

QC NARRATIVES

Activities in Progress:

ARAUCO
 Building 66 - installing garages trusses and cables - back porch beams and joists - hurricane and A-35 clips
 Building 67 - finished interior walls, back exterior walls and porch exterior walls

GENUINE BUILDERS
 Stripped wall 27, stripped footing #29, poured and set wall #28

RESISERV
 Treated 84,85,74 footings - 74, 85 garages - 74 patio
 Prepped 1-4
 Flat work
 Treated 85,74 patios

PARSONS EVERGREENE
 Generators - maintenance - apply emulsion - snap grade - move material - wire mesh to #13 area - check slab elevations - barricade hubs and doorways

UMC
 Lot 11 - hook up sewer and water mains

PATTERSON
 Back fill and compact trenches and crawl spaces for the West Loop
 Grade and get patios and porches ready for East Loop
 Install storm boxes

AXELSEN CONCRETE
 Strip wall and footing form
 Form units 19,20,37
 Set footings for 38
 Start walls on 33 - tie rebar

ENTERPRISE BUILDERS
 No narrative written

AAI
 Worked on loading demo debris and clean up

L&L
 No report received

HUNT
 No report received

NUTEK
 No report received

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected #28 wall form and rebar for placement of concrete corrections made as needed

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 296		Page 2 of 3																																																																				
		DATE 25 May 2005 - Wednesday																																																																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																						
Inspected sub-grade for garage slab and porch/patio placement REMARKS No specific conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Watering roads and dirt piles for dust control PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																								
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																								
ACTIVITY START/FINISH No activities were started or finished today																																																																								
QC REQUIREMENTS No QC requirements were completed today																																																																								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																								
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>14.0</td> <td>112.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>5.0</td> <td>46.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>5.0</td> <td>42.5</td> </tr> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>5.0</td> <td>48.8</td> </tr> <tr> <td>Evergreene Const.</td> <td>SUPER - JOB</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>27.0</td> <td>291.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>11.5</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>3.0</td> <td>31.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>6.0</td> <td>66.5</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>1.0</td> <td>3.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 40,490.8</td> <td>Total</td> <td>75.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>726.3</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	112.0	AXELSEN	LABORERS	5.0	46.0	Arauco	CARPENTER	5.0	42.5	Asbestos Abatement	LABORERS	3.0	30.0	Enterprise Builders	CEMENT FINISHER	5.0	48.8	Evergreene Const.	SUPER - JOB	1.0	8.0	Genuine Builders	CEMENT MASON	27.0	291.0	Genuine Builders	OPERATING ENGINEER	1.0	12.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	2.0	16.0	Patterson	LABORERS	1.0	11.5	Patterson	PIPE LAYER	3.0	31.0	Patterson	OPERATING ENGINEER	6.0	66.5	Utah Mechanical Cont	PLUMBER	1.0	3.0	Total hours worked to date: 40,490.8		Total	75.0				726.3
Employer	Labor Classification	Number of Employees	Hours Worked																																																																					
AXELSEN	CARPENTER	14.0	112.0																																																																					
AXELSEN	LABORERS	5.0	46.0																																																																					
Arauco	CARPENTER	5.0	42.5																																																																					
Asbestos Abatement	LABORERS	3.0	30.0																																																																					
Enterprise Builders	CEMENT FINISHER	5.0	48.8																																																																					
Evergreene Const.	SUPER - JOB	1.0	8.0																																																																					
Genuine Builders	CEMENT MASON	27.0	291.0																																																																					
Genuine Builders	OPERATING ENGINEER	1.0	12.0																																																																					
Parsons Evergreene	LABORERS	1.0	8.0																																																																					
Parsons Evergreene	OPERATING ENGINEER	2.0	16.0																																																																					
Patterson	LABORERS	1.0	11.5																																																																					
Patterson	PIPE LAYER	3.0	31.0																																																																					
Patterson	OPERATING ENGINEER	6.0	66.5																																																																					
Utah Mechanical Cont	PLUMBER	1.0	3.0																																																																					
Total hours worked to date: 40,490.8		Total	75.0																																																																					
			726.3																																																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 296		Page 3 of 3
		DATE 25 May 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
034	JCB	0.0	8.0	
039	Water Truck	1.0	18.0	
040	IR Roller	0.0	10.0	
051	track hoe	0.0	44.5	
052	loader	0.0	23.0	
Total operating hours to date: 10,833.3		Total	1.0	103.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 297	Page 1 of 2
		DATE 26 May 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 80 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>PATTERSON Back fill trenches Dig and back fill crawl spaces for the West Loop Grade patios and porches for the East Loop</p> <p>UMC Lot 12 - hook up sewer and water mains Lot 27 - stub out sewer and water mains</p> <p>ARAUCO Building 66 - back porch roof Building 67 - change order bathroom Finish exterior walls sheeting</p> <p>ALDAVE AND ASSOCIATES Building 78 - still working on roof Building 64 - tying in roof Building 65 - ready for roof Building 68 - first floor walls standing</p> <p>GENUINE BUILDERS Poured wall for 29 Poured footing for 30 Stripped wall 28 Set wall 30</p> <p>AXELSEN CONCRETE Set wall forms at Bungalow unit 33 Set forms on footing Unit 39 - tie rebar in walls</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected form and rebar for 38 footing - okay to place Inspected forms and rebar for 29 walls and 30 footing - okay to place Inspected sub grade for 82,83,84 for driveways - okay to place</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached</p> <p>REMARKS Held weekly QC meeting with COE - see attached</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Warning to Arauco - ladders must extend 3' above working surface and be secured top and bottom</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 297		Page 2 of 2																																																																
		DATE 26 May 2005 - Thursday																																																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																		
CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																				
ACTIVITY START/FINISH No activities were started or finished today																																																																				
QC REQUIREMENTS No QC requirements were completed today																																																																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>15.0</td> <td>117.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>7.0</td> <td>51.0</td> </tr> <tr> <td>Aldave</td> <td>CARPENTER</td> <td>16.0</td> <td>72.0</td> </tr> <tr> <td>Aldave</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>4.0</td> <td>38.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>5.0</td> <td>36.3</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>26.0</td> <td>295.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>7.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>3.0</td> <td>22.5</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>6.0</td> <td>44.5</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>1.0</td> <td>5.5</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>2.0</td> <td>6.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 41,206.0</td> <td>Total</td> <td>88.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>715.3</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	15.0	117.0	AXELSEN	LABORERS	7.0	51.0	Aldave	CARPENTER	16.0	72.0	Aldave	OPERATING ENGINEER	1.0	8.0	Arauco	CARPENTER	4.0	38.0	Enterprise Builders	CEMENT FINISHER	5.0	36.3	Genuine Builders	CEMENT MASON	26.0	295.0	Genuine Builders	OPERATING ENGINEER	1.0	12.0	Patterson	LABORERS	1.0	7.0	Patterson	PIPE LAYER	3.0	22.5	Patterson	OPERATING ENGINEER	6.0	44.5	Utah Mechanical Cont	LABORERS	1.0	5.5	Utah Mechanical Cont	PLUMBER	2.0	6.5	Total hours worked to date: 41,206.0		Total	88.0				715.3
Employer	Labor Classification	Number of Employees	Hours Worked																																																																	
AXELSEN	CARPENTER	15.0	117.0																																																																	
AXELSEN	LABORERS	7.0	51.0																																																																	
Aldave	CARPENTER	16.0	72.0																																																																	
Aldave	OPERATING ENGINEER	1.0	8.0																																																																	
Arauco	CARPENTER	4.0	38.0																																																																	
Enterprise Builders	CEMENT FINISHER	5.0	36.3																																																																	
Genuine Builders	CEMENT MASON	26.0	295.0																																																																	
Genuine Builders	OPERATING ENGINEER	1.0	12.0																																																																	
Patterson	LABORERS	1.0	7.0																																																																	
Patterson	PIPE LAYER	3.0	22.5																																																																	
Patterson	OPERATING ENGINEER	6.0	44.5																																																																	
Utah Mechanical Cont	LABORERS	1.0	5.5																																																																	
Utah Mechanical Cont	PLUMBER	2.0	6.5																																																																	
Total hours worked to date: 41,206.0		Total	88.0																																																																	
			715.3																																																																	
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>047</td> <td>Gradall 544-10</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>051</td> <td>track hoe</td> <td>0.0</td> <td>37.0</td> </tr> <tr> <td>052</td> <td>loader</td> <td>0.0</td> <td>31.5</td> </tr> <tr> <td colspan="2">Total operating hours to date: 10,909.8</td> <td>Total</td> <td>0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>76.5</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	0.0	8.0	051	track hoe	0.0	37.0	052	loader	0.0	31.5	Total operating hours to date: 10,909.8		Total	0.0				76.5																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																	
047	Gradall 544-10	0.0	8.0																																																																	
051	track hoe	0.0	37.0																																																																	
052	loader	0.0	31.5																																																																	
Total operating hours to date: 10,909.8		Total	0.0																																																																	
			76.5																																																																	
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 298	Page 1 of 2
		DATE 27 May 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 84 °F; No Precipitation; 22 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>GENUINE BUILDERS CONCRETE INC Strip wall for 29 - strip footing for 30 - start set of wall 30 - start setting up footing for Baxter 36 - clean up all sites</p> <p>PARSONS EVERGREENE Place tar paper on units for concrete - hickey bar Dust control - get fuel Move contaminated debris from phase 4 - #44 area</p> <p>ALDAVE/ARAUCO No report received</p> <p>NUTEK No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected subgrade for porches 66 and 67</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI picked up cylinders</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS 3 water trucks running for dust control</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 298		Page 2 of 2																																				
		DATE 27 May 2005 - Friday																																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																						
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																								
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>5.0</td> <td>32.5</td> </tr> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td>2.0</td> <td>7.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>30.0</td> <td>227.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>SUPER - JOB</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 41,512.5</td> <td>Total</td> <td>42.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>306.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Enterprise Builders	CEMENT FINISHER	5.0	32.5	Evergreene Const.	LABORERS	2.0	7.0	Evergreene Const.	OPERATING ENGINEER	3.0	24.0	Genuine Builders	CEMENT MASON	30.0	227.0	Genuine Builders	OPERATING ENGINEER	1.0	8.0	Parsons Evergreene	SUPER - JOB	1.0	8.0	Total hours worked to date: 41,512.5		Total	42.0				306.5
Employer	Labor Classification	Number of Employees	Hours Worked																																					
Enterprise Builders	CEMENT FINISHER	5.0	32.5																																					
Evergreene Const.	LABORERS	2.0	7.0																																					
Evergreene Const.	OPERATING ENGINEER	3.0	24.0																																					
Genuine Builders	CEMENT MASON	30.0	227.0																																					
Genuine Builders	OPERATING ENGINEER	1.0	8.0																																					
Parsons Evergreene	SUPER - JOB	1.0	8.0																																					
Total hours worked to date: 41,512.5		Total	42.0																																					
			306.5																																					
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>034</td> <td>JCB</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td>0.0</td> <td>16.0</td> </tr> <tr> <td>052</td> <td>loader</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 10,941.8</td> <td>Total</td> <td>0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>32.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	034	JCB	0.0	8.0	039	Water Truck	0.0	16.0	052	loader	0.0	8.0	Total operating hours to date: 10,941.8		Total	0.0				32.0												
Serial Number	Description	Standby Hours	Operating Hours																																					
034	JCB	0.0	8.0																																					
039	Water Truck	0.0	16.0																																					
052	loader	0.0	8.0																																					
Total operating hours to date: 10,941.8		Total	0.0																																					
			32.0																																					
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																								
<div style="height: 300px; border: 1px solid black;"></div>																																								
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																								
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 301 Page 1 of 1																			
		DATE 30 May 2005 - Monday																			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																			
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Not Entered																			
QC NARRATIVES No QC Narratives were reported today																					
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																					
ACTIVITY START/FINISH No activities were started today The following 8 activities were finished today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td>P5210004</td> <td>Form & Pour Foundations</td> </tr> <tr> <td>P5230004</td> <td>Form & Pour Foundations</td> </tr> <tr> <td>P5243002</td> <td>Excavation</td> </tr> <tr> <td>P5244001</td> <td>Survey & Building Layout</td> </tr> <tr> <td>P5248002</td> <td>Excavation</td> </tr> <tr> <td>P5249001</td> <td>Survey & Building Layout</td> </tr> <tr> <td>P5271013</td> <td>Joist & Sheet 2nd Floor</td> </tr> <tr> <td>P5279037</td> <td>Dry-in & Flash Roof</td> </tr> </tbody> </table>				Activity No	Description	P5210004	Form & Pour Foundations	P5230004	Form & Pour Foundations	P5243002	Excavation	P5244001	Survey & Building Layout	P5248002	Excavation	P5249001	Survey & Building Layout	P5271013	Joist & Sheet 2nd Floor	P5279037	Dry-in & Flash Roof
Activity No	Description																				
P5210004	Form & Pour Foundations																				
P5230004	Form & Pour Foundations																				
P5243002	Excavation																				
P5244001	Survey & Building Layout																				
P5248002	Excavation																				
P5249001	Survey & Building Layout																				
P5271013	Joist & Sheet 2nd Floor																				
P5279037	Dry-in & Flash Roof																				
QC REQUIREMENTS No QC requirements were completed today																					
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																					
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																					
LABOR HOURS No labor hours were Reported today Total hours worked to date: 41,512.5																					
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 10,941.8																					
ACCIDENT REPORTING (Describe accidents) No accidents reported today																					
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																					
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																		
			DATE																		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 302	Page 1 of 3
		DATE 31 May 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 80 °F; 0.2 IN Precipitation; 25 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>UMC Attended sub and safety meetings</p> <p>ARAUCO Building 66 - garage roof sheeting and pick up work</p> <p>RESISERV Treated buildings 1,2,3,4,84</p> <p>JB'S ROOFING Drysheet building 78</p> <p>AXELSEN CONCRETE Footing forms at unit 37 and 38 Tie rebar in walls and footings Form work in wall for unit 34</p> <p>AAI Worked on hauling demo debris Worked on digging concrete Worked on general clean up</p> <p>PATTERSON Dig and backfill crawl spaces Grade for curb on East End Paint and get ready for concrete water main</p> <p>GENUINE BUILDERS Finished setting Baxter 36 footing - finished setting wall 30 - clean up - need more holes for footings</p> <p>PARSONS EVERGREENE Worked on equipment maintenance - site safety meeting - unloaded CCS - layout several units - prep and apply emulsion - rebar to holes - restack ply - inventory lumber - dirt burms around trees</p> <p>NUTEK Finished decking - lot 71 ; ran out of PT 2x6 - lot 73 ; garage walls - lot 72 ; garage walls - lot 70 ; finished exterior and interior walls in lot 72</p> <p>HUNT No report received</p> <p>L&L No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar at 34 walls and 39 footing - okay to place Inspected forms and rebar at 40 footing - okay to place Started framing inspection of building 75 - not complete</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed no testing</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 302		Page 2 of 3																																																																
		DATE 31 May 2005 - Tuesday																																																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																		
REMARKS No specific inspections Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Need dust control on some areas PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																				
ACTIVITY START/FINISH No activities were started or finished today																																																																				
QC REQUIREMENTS No QC requirements were completed today																																																																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>11.0</td> <td>90.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>5.0</td> <td>38.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>6.0</td> <td>47.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>SUPER - JOB</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>29.0</td> <td>265.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>1.0</td> <td>5.0</td> </tr> <tr> <td>NUTEK CONSTRUCTION</td> <td>CARPENTER</td> <td>14.0</td> <td>112.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.5</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>1.0</td> <td>1.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 42,137.5</td> <td>Total</td> <td>74.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>625.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	11.0	90.0	AXELSEN	LABORERS	5.0	38.0	Arauco	CARPENTER	6.0	47.0	Asbestos Abatement	LABORERS	1.0	10.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Evergreene Const.	SUPER - JOB	1.0	10.0	Genuine Builders	CEMENT MASON	29.0	265.0	Genuine Builders	OPERATING ENGINEER	1.0	10.0	JB's Roofing	ROOFER	1.0	5.0	NUTEK CONSTRUCTION	CARPENTER	14.0	112.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.5	Utah Mechanical Cont	PLUMBER	1.0	1.5	Total hours worked to date: 42,137.5		Total	74.0				625.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																	
AXELSEN	CARPENTER	11.0	90.0																																																																	
AXELSEN	LABORERS	5.0	38.0																																																																	
Arauco	CARPENTER	6.0	47.0																																																																	
Asbestos Abatement	LABORERS	1.0	10.0																																																																	
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																																	
Evergreene Const.	SUPER - JOB	1.0	10.0																																																																	
Genuine Builders	CEMENT MASON	29.0	265.0																																																																	
Genuine Builders	OPERATING ENGINEER	1.0	10.0																																																																	
JB's Roofing	ROOFER	1.0	5.0																																																																	
NUTEK CONSTRUCTION	CARPENTER	14.0	112.0																																																																	
Parsons Evergreene	LABORERS	1.0	8.0																																																																	
Parsons Evergreene	OPERATING ENGINEER	1.0	8.5																																																																	
Utah Mechanical Cont	PLUMBER	1.0	1.5																																																																	
Total hours worked to date: 42,137.5		Total	74.0																																																																	
			625.0																																																																	
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>002</td> <td>Samsung</td> <td>0.0</td> <td>10.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	002	Samsung	0.0	10.0																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																	
002	Samsung	0.0	10.0																																																																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 302		Page 3 of 3
		DATE 31 May 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
008	Dump Truck	0.0	10.5	
011	Bob Cat	6.0	4.0	
022	Samsung SL-180	4.0	6.0	
039	Water Truck	0.0	10.5	
040	IR Roller	0.0	6.0	
051	track hoe	0.0	42.0	
052	loader	0.0	10.0	
055	Grader	0.0	10.5	
Total operating hours to date: 11,051.3		Total	10.0	109.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 303	Page 1 of 3
		DATE 01 Jun 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 64 °F; 0.02 IN Precipitation; 28 MPH Wind	

QC NARRATIVES

Activities in Progress:

AXELSON CONCRETE
 Pour footing for 38 and 39
 Pour wall for 34

AAI
 Worked on digging concrete and hauling contaminated concrete to hard fill

RESISERV
 Prepped 5 and 6

ARAUCO/ALDAVE
 Building 66 - exterior post front porch -roof sheeting - garage trusses - cat walks

GENUINE BUILDERS
 Poured wall 30, poured footing 36, formed footing 41, cleaned wall forms, footing forms, cut out garage, knock out in 13 wall, and 8 garage knock out

PATTERSON
 Dig and back fill crawl spaces in west loops
 Install 18" and 12" storm drain
 Finish up painting fitting on water main
 Haul 16 loads of gravel to East end

JB'S ROOFING
 Applied roofing to 75

UMC
 Lot 36,39 - stub out sewer and water mains
 Lot 13,14 - hook up sewer and water mains

PARSONS EVERGREENE
 Snap grade 18,19,20,21 - check grade on front porches - install tar paper - sweep water from buildings - emulsion at 16-20 - unload truck of lumber - rebar to excavated holes - shade cords

NUTEK
 Top plated - Lot 72 plumb and lined 72, garage entry - lot 72, plywood completed - lot 70, Trusses - lot 69

HUNT
 No report received

L&L
 No report received

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected forms and rebar at 38 - muddy spot - block out placed around area
 Inspected forms and rebar at 36 footing and 30 wall - okay to place

QUALITY CONTROL TESTING AND RESULTS
 MTI performed soil density and concrete testing - see attached

REMARKS
 Discussed tree elevations behind 15,16,17
 Exist grade to high - trees must be removed

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 303 Page 2 of 3																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 01 Jun 2005 - Wednesday																																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																															
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Concrete placement crews are wearing PPE PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																															
ACTIVITY START/FINISH No activities were started or finished today																																																																															
QC REQUIREMENTS No QC requirements were completed today																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">12.0</td><td style="text-align: right;">98.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">59.5</td></tr> <tr><td>Asbestos Abatement</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td style="text-align: right;">30.0</td><td style="text-align: right;">275.0</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>NUTEK CONSTRUCTION</td><td>CARPENTER</td><td style="text-align: right;">8.0</td><td style="text-align: right;">112.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">31.5</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">7.0</td><td style="text-align: right;">71.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">11.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 42,945.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">85.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	12.0	98.0	AXELSEN	LABORERS	6.0	48.0	Arauco	CARPENTER	6.0	59.5	Asbestos Abatement	LABORERS	1.0	10.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Evergreene Const.	SUPER - JOB	1.0	10.0	Genuine Builders	CEMENT MASON	30.0	275.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	JB's Roofing	ROOFER	1.0	7.0	NUTEK CONSTRUCTION	CARPENTER	8.0	112.0	Parsons Evergreene	LABORERS	2.0	16.0	Parsons Evergreene	OPERATING ENGINEER	1.0	10.5	Patterson	LABORERS	1.0	10.5	Patterson	PIPE LAYER	3.0	31.5	Patterson	OPERATING ENGINEER	7.0	71.0	Utah Mechanical Cont	LABORERS	1.0	7.0	Utah Mechanical Cont	PLUMBER	2.0	11.0	Total hours worked to date: 42,945.5		Total	85.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																												
AXELSEN	CARPENTER	12.0	98.0																																																																												
AXELSEN	LABORERS	6.0	48.0																																																																												
Arauco	CARPENTER	6.0	59.5																																																																												
Asbestos Abatement	LABORERS	1.0	10.0																																																																												
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																																												
Evergreene Const.	SUPER - JOB	1.0	10.0																																																																												
Genuine Builders	CEMENT MASON	30.0	275.0																																																																												
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																																												
JB's Roofing	ROOFER	1.0	7.0																																																																												
NUTEK CONSTRUCTION	CARPENTER	8.0	112.0																																																																												
Parsons Evergreene	LABORERS	2.0	16.0																																																																												
Parsons Evergreene	OPERATING ENGINEER	1.0	10.5																																																																												
Patterson	LABORERS	1.0	10.5																																																																												
Patterson	PIPE LAYER	3.0	31.5																																																																												
Patterson	OPERATING ENGINEER	7.0	71.0																																																																												
Utah Mechanical Cont	LABORERS	1.0	7.0																																																																												
Utah Mechanical Cont	PLUMBER	2.0	11.0																																																																												
Total hours worked to date: 42,945.5		Total	85.0																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <!-- Empty rows for equipment data --> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours																																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 303		Page 3 of 3
		DATE 01 Jun 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
002	Samsung	0.0	10.0	
008	Dump Truck	0.0	10.5	
011	Bob Cat	6.0	4.0	
022	Samsung SL-180	4.0	6.0	
034	JCB	0.0	10.5	
039	Water Truck	8.0	10.5	
040	IR Roller	0.0	6.0	
051	track hoe	0.0	42.0	
052	loader	0.0	11.0	
055	Grader	0.0	10.5	
Total operating hours to date: 11,172.3		Total	18.0	121.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
Empty space for accident reporting				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 304	Page 1 of 3
		DATE 02 Jun 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 69 °F; No Precipitation; 22 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>GENUINE BUILDERS Strip w all #30, and move all forms across phase 5 to Baxter w all 36 - strip footing 36 and tie rebar and set up w all after lunch - finish footing 41 (forming) and start set up on 63 footing.</p> <p>AAI Worked on hauling contaminated concrete to hard fill Worked on digging foundations and footings Worked on general clean up Hauled one load of demo debris</p> <p>AXELSEN CONCRETE Form front porch patios for unit 80 and 81 - start w all forms unit 35 - start footing forms for unit 40 - grind and patch w alls</p> <p>RESISERV Prepped 6,7,8,9 Treated 85 and 88 footing</p> <p>UMC Lot 15,16,17 - hook up sew er and w ater mains</p> <p>PATTERSON Back fill and dig crawl spaces Install 12" storm drain Haul road gravel to East Loop - 30 loads</p> <p>PARSONS EVERGREENE Worked on fencing Spread rebar</p> <p>ARAUCO/ ALDAVE w orked on blocking, backing and general pick up</p> <p>NUTEK CONSTRUCTION Worked on rolling trusses for lot 69 Worked on sheeting left side for lot 69 Worked on finishing plyw ood for lot 70 Decker lot 72 Framed exterior w alls for lot 72</p> <p>L&L No report received</p> <p>HUNT No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected nail patter, on roof of 65 - corrections made</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing - see attached</p> <p>REMARKS</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 304 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 02 Jun 2005 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Held weekly QC meeting with COE - see attached

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 Provide guard rail on stairs for trailers

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	13.0	102.5
AXELSEN	LABORERS	6.0	47.0
Arauco	CARPENTER	5.0	44.5
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0
Genuine Builders	CEMENT MASON	30.0	328.0
Genuine Builders	OPERATING ENGINEER	1.0	11.0
NUTEK CONSTRUCTION	CARPENTER	14.0	112.0
Parsons Evergreene	LABORERS	5.0	17.0
Parsons Evergreene	OPERATING ENGINEER	1.0	6.5
Patterson	LABORERS	2.0	10.5
Patterson	PIPE LAYER	2.0	21.0
Patterson	OPERATING ENGINEER	7.0	73.5
Utah Mechanical Cont	LABORERS	1.0	5.0
Utah Mechanical Cont	PLUMBER	2.0	7.0
Total hours worked to date: 43,761.0		Total	92.0
			815.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
002	Samsung	0.0	10.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 304		Page 3 of 3
		DATE 02 Jun 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
008	Dump Truck	0.0	10.5	
011	Bob Cat	5.0	5.0	
022	Samsung SL-180	0.0	10.0	
034	JCB	1.5	6.5	
039	Water Truck	16.0	10.5	
040	IR Roller	0.0	10.5	
051	track hoe	0.0	42.0	
052	loader	0.0	21.5	
Total operating hours to date: 11,298.8		Total	22.5	126.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 305	Page 1 of 2
		DATE 03 Jun 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 73 °F; No Precipitation; 28 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>NUTEK CONSTRUCTION Frame balloon w alls - lot 71; rolling trusses - lot 69 and sheeting</p> <p>PARSONS EVERGREENE No narrative written</p> <p>AXELSEN CONCRETE Form w alls at unit 35 Form footings at unit 41 Patch w all and tie rebar Form front porches</p> <p>ARAUCO Building 66 - front porch roof east unit Pick up work for west unit Window installation Building 82 - lay out and green board all around - 2x6 sole plate installation</p> <p>AAI Worked on digging concrete Hauled 2 loads of demo debris Demolished one garage Worked on general clean up</p> <p>PATTERSON No report received</p> <p>L&L No report received</p> <p>GENUINE BUILDERS No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected Baxter walls - forms and rebar - 36 - okay to place Inspected forms and rebar for 63 footing - okay to place Inspected forms and rebar for 40 footing - okay to place</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing and soil density testing - see attached</p> <p>REMARKS Surveyors laying out 48 to 52,55 to 57,42,43 for excavation</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Dust control on roads required with wind today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 305		Page 2 of 2																																												
		DATE 03 Jun 2005 - Friday																																														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																														
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																
ACTIVITY START/FINISH No activities were started or finished today																																																
QC REQUIREMENTS No QC requirements were completed today																																																
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>13.0</td> <td>104.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>6.0</td> <td>57.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>NUTEK CONSTRUCTION</td> <td>CARPENTER</td> <td>14.0</td> <td>112.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>5.0</td> <td>13.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>TRUCK DRIVER, GROUP 1</td> <td>2.0</td> <td>9.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>6.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 44,116.5</td> <td>Total</td> <td>47.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>355.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	13.0	104.0	AXELSEN	LABORERS	3.0	24.0	Arauco	CARPENTER	6.0	57.0	Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	NUTEK CONSTRUCTION	CARPENTER	14.0	112.0	Parsons Evergreene	LABORERS	5.0	13.0	Parsons Evergreene	TRUCK DRIVER, GROUP 1	2.0	9.0	Parsons Evergreene	OPERATING ENGINEER	1.0	6.5	Total hours worked to date: 44,116.5		Total	47.0				355.5
Employer	Labor Classification	Number of Employees	Hours Worked																																													
AXELSEN	CARPENTER	13.0	104.0																																													
AXELSEN	LABORERS	3.0	24.0																																													
Arauco	CARPENTER	6.0	57.0																																													
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0																																													
NUTEK CONSTRUCTION	CARPENTER	14.0	112.0																																													
Parsons Evergreene	LABORERS	5.0	13.0																																													
Parsons Evergreene	TRUCK DRIVER, GROUP 1	2.0	9.0																																													
Parsons Evergreene	OPERATING ENGINEER	1.0	6.5																																													
Total hours worked to date: 44,116.5		Total	47.0																																													
			355.5																																													
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>002</td> <td>Samsung</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>011</td> <td>Bob Cat</td> <td>7.0</td> <td>3.0</td> </tr> <tr> <td>022</td> <td>Samsung SL-180</td> <td>2.0</td> <td>8.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td>8.0</td> <td>5.5</td> </tr> <tr> <td>045</td> <td>Backhoe</td> <td>0.0</td> <td>5.5</td> </tr> <tr> <td colspan="2">Total operating hours to date: 11,330.8</td> <td>Total</td> <td>17.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>32.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	002	Samsung	0.0	10.0	011	Bob Cat	7.0	3.0	022	Samsung SL-180	2.0	8.0	039	Water Truck	8.0	5.5	045	Backhoe	0.0	5.5	Total operating hours to date: 11,330.8		Total	17.0				32.0												
Serial Number	Description	Standby Hours	Operating Hours																																													
002	Samsung	0.0	10.0																																													
011	Bob Cat	7.0	3.0																																													
022	Samsung SL-180	2.0	8.0																																													
039	Water Truck	8.0	5.5																																													
045	Backhoe	0.0	5.5																																													
Total operating hours to date: 11,330.8		Total	17.0																																													
			32.0																																													
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 306 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 04 Jun 2005 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 57 °F, Max 78 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 NUTEK CONSTRUCTION
 Unloaded 2 semi loads of lumber for lots 84; finished interior walls for lot 71; double checked lots 69,70,72; worked on trusses for lot 69

GENUINE BUILDERS
 Stripped wall 36
 Stripped footing 41,63 - finished set up on 54 footing

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 No inspections today

QUALITY CONTROL TESTING AND RESULTS
 No inspections today

REMARKS
 No conversations

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No safety issues noted

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Genuine Builders	CEMENT MASON	19.0	152.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 306		Page 2 of 2
		DATE 04 Jun 2005 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Genuine Builders NUTEK CONSTRUCTION Total hours worked to date: 44,358.0	OPERATING ENGINEER CARPENTER	1.0 12.0 32.0	8.0 81.5 241.5	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
033	Loader	0.0	8.0	
Total operating hours to date: 11,338.8		Total	0.0	8.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 308	Page 1 of 3
		DATE 06 Jun 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 64 °F; No Precipitation; 29 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>AAI Demolished one garage Hauled one load of demo debris Worked on digging concrete and hauling it to stack pile</p> <p>RESISERV Treated footings at 5,6 patio and 1 porch at 5 Touch up at 84,85,87 - vapor barrier at 74,84,85 Prepped footings 11,26,25</p> <p>GENUINE BUILDERS Poured #54 footing Poured #53 footing Set up #32 Baxter footing</p> <p>ARAUCO Building 66 - worked on bathroom roof and front porch roof Building 82 - sole plate and TJI (2) crawl space pony walls</p> <p>NUTEK CONSTRUCTION Worked on interior walls - garage walls - trash room walls - plumb and lined - lot 71; peaks and trusses, sheet roof, worked on pick up work for 69</p> <p>PARSONS EVERGREENE Go over items with Steve - Roy - Cal - over Enterprise's subcontractor ethic's - snap grade 30,22,21 Unload siding for siders - rebar to holes - sweep floors for pony walls - move barricade fence for curbs</p> <p>PATTERSON Install 12" storm drain and dig and backfill crawl spaces for the west loop B&C - grade for curb</p> <p>AXELSEN CONCRETE Pour #40 footing and #35 wall and tie rebar in #37 wall</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar for 35 walls and 40 footing - okay to place Footing #33 remaining okay to place also inspected sub-grade #80 garage slab - okay to place Inspected forms and rebar for 53 and 54 footing</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing and soil density testing - see attached</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS 2 valve boxes - holes not filled - mentioned and backfilled by the end of the day</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 308	Page 2 of 3																																																																
		DATE 06 Jun 2005 - Monday																																																																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																	
None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																			
ACTIVITY START/FINISH No activities were started or finished today																																																																			
QC REQUIREMENTS No QC requirements were completed today																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																			
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>13.0</td><td>108.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>5.0</td><td>40.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td>7.0</td><td>54.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td>3.0</td><td>28.5</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT MASON</td><td>3.0</td><td>28.5</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td>1.0</td><td>10.0</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td>25.0</td><td>251.0</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td>1.0</td><td>11.0</td></tr> <tr><td>NUTEK CONSTRUCTION</td><td>CARPENTER</td><td>8.0</td><td>80.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td>3.0</td><td>24.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>2.0</td><td>21.5</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>10.5</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>2.0</td><td>21.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>6.0</td><td>63.0</td></tr> <tr> <td>Total hours worked to date: 45,109.0</td> <td></td> <td>Total 80.0</td> <td>751.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	13.0	108.0	AXELSEN	LABORERS	5.0	40.0	Arauco	CARPENTER	7.0	54.0	Asbestos Abatement	OPERATING ENGINEER	3.0	28.5	Enterprise Builders	CEMENT MASON	3.0	28.5	Evergreene Const.	SUPER - JOB	1.0	10.0	Genuine Builders	CEMENT MASON	25.0	251.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	NUTEK CONSTRUCTION	CARPENTER	8.0	80.0	Parsons Evergreene	LABORERS	3.0	24.0	Parsons Evergreene	OPERATING ENGINEER	2.0	21.5	Patterson	LABORERS	1.0	10.5	Patterson	PIPE LAYER	2.0	21.0	Patterson	OPERATING ENGINEER	6.0	63.0	Total hours worked to date: 45,109.0		Total 80.0	751.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																
AXELSEN	CARPENTER	13.0	108.0																																																																
AXELSEN	LABORERS	5.0	40.0																																																																
Arauco	CARPENTER	7.0	54.0																																																																
Asbestos Abatement	OPERATING ENGINEER	3.0	28.5																																																																
Enterprise Builders	CEMENT MASON	3.0	28.5																																																																
Evergreene Const.	SUPER - JOB	1.0	10.0																																																																
Genuine Builders	CEMENT MASON	25.0	251.0																																																																
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																																
NUTEK CONSTRUCTION	CARPENTER	8.0	80.0																																																																
Parsons Evergreene	LABORERS	3.0	24.0																																																																
Parsons Evergreene	OPERATING ENGINEER	2.0	21.5																																																																
Patterson	LABORERS	1.0	10.5																																																																
Patterson	PIPE LAYER	2.0	21.0																																																																
Patterson	OPERATING ENGINEER	6.0	63.0																																																																
Total hours worked to date: 45,109.0		Total 80.0	751.0																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>001</td><td>Link Belt 2800</td><td>0.0</td><td>9.5</td></tr> <tr><td>008</td><td>Dump Truck</td><td>0.0</td><td>10.0</td></tr> <tr><td>011</td><td>Bob Cat</td><td>4.0</td><td>5.5</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td>6.5</td><td>3.0</td></tr> <tr><td>034</td><td>JCB</td><td>0.0</td><td>9.0</td></tr> <tr><td>039</td><td>Water Truck</td><td>5.0</td><td>13.0</td></tr> <tr><td>040</td><td>IR Roller</td><td>0.0</td><td>10.0</td></tr> <tr><td>051</td><td>track hoe</td><td>0.0</td><td>35.0</td></tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	9.5	008	Dump Truck	0.0	10.0	011	Bob Cat	4.0	5.5	022	Samsung SL-180	6.5	3.0	034	JCB	0.0	9.0	039	Water Truck	5.0	13.0	040	IR Roller	0.0	10.0	051	track hoe	0.0	35.0																												
Serial Number	Description	Standby Hours	Operating Hours																																																																
001	Link Belt 2800	0.0	9.5																																																																
008	Dump Truck	0.0	10.0																																																																
011	Bob Cat	4.0	5.5																																																																
022	Samsung SL-180	6.5	3.0																																																																
034	JCB	0.0	9.0																																																																
039	Water Truck	5.0	13.0																																																																
040	IR Roller	0.0	10.0																																																																
051	track hoe	0.0	35.0																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 308		Page 3 of 3
		DATE 06 Jun 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
052	loader	0.0	11.0	
053	Pump Truck	0.0	6.0	
055	Grader	0.0	10.0	
Total operating hours to date: 11,460.8		Total	15.5	122.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 309	Page 1 of 3
		DATE 07 Jun 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 64 °F; 0.02 IN Precipitation; 29 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ARAUCO Building 66 - window installation - roof trusses - and roof sheeting - mechanical and garage enclosure rooms for #82 - Pony walls - TJI</p> <p>UMC Store delivery of water heaters in Mountain Home Attended sub meeting</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>TS CONCRETE Get string line for curb machine to follow</p> <p>NUTEK CONSTRUCTION Framing - lot 72 ; beam work - 71 ; sheeting trusses - lot 69 ; pick up work - lot 69</p> <p>PARSONS EVERGREENE Site safety meeting - place tar paper for 70 and 68 - move misc. trees - layout 44 - water plants</p> <p>AXELSEN CONCRETE Strip forms from footing 5 - formwork on 33 - start footing for 31 Bungalow - patch and grind walls - tie rebar on 33 - formwork on patio's front porches at 69 and 70</p> <p>PATTERSON Install 12" storm drain - dig and backfill crawl spaces for the west loop B&C - grade for curb</p> <p>HUNT No report received</p> <p>L&L No report received</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar of 32 footing and 41 walls - okay to place with corrections made Inspected garage slab subgrade for 86 - okay to place Inspected string for curb and gutter placement in East Loop Inspected rebar of 63 wall</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached David W Major and Sons pipe testing personnel onsite to test sanitary sewer piping, manholes, etc - will complete on Wednesday and attach report</p> <p>REMARKS Held subcontractor coordination meeting</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Backfilled all remaining valve box holes in west loop B</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 309		Page 2 of 3																																																																				
		DATE 07 Jun 2005 - Tuesday																																																																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																						
PREPARATORY AND/OR INITIALS HELD TODAY Held preparatory meeting with TS Concrete - see attached CONTRACTORS FIRST AND/OR LAST DAY ONSITE TS Concrete																																																																								
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																								
ACTIVITY START/FINISH No activities were started or finished today																																																																								
QC REQUIREMENTS No QC requirements were completed today																																																																								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																								
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>15.0</td> <td>108.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>4.0</td> <td>30.5</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>7.0</td> <td>61.5</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>3.0</td> <td>28.5</td> </tr> <tr> <td>Evergreene Const.</td> <td>SUPER - JOB</td> <td>1.0</td> <td>10.5</td> </tr> <tr> <td>NUTEK CONSTRUCTION</td> <td>CARPENTER</td> <td>12.0</td> <td>96.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>10.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>19.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>10.5</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>21.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>6.0</td> <td>65.0</td> </tr> <tr> <td>Trenching Services</td> <td>LABORERS</td> <td>8.0</td> <td>56.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>1.0</td> <td>1.5</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>1.0</td> <td>2.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 45,630.0</td> <td>Total</td> <td>64.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>521.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	15.0	108.0	AXELSEN	LABORERS	4.0	30.5	Arauco	CARPENTER	7.0	61.5	Enterprise Builders	CEMENT FINISHER	3.0	28.5	Evergreene Const.	SUPER - JOB	1.0	10.5	NUTEK CONSTRUCTION	CARPENTER	12.0	96.0	Parsons Evergreene	LABORERS	1.0	10.5	Parsons Evergreene	OPERATING ENGINEER	2.0	19.0	Patterson	LABORERS	1.0	10.5	Patterson	PIPE LAYER	2.0	21.0	Patterson	OPERATING ENGINEER	6.0	65.0	Trenching Services	LABORERS	8.0	56.0	Utah Mechanical Cont	LABORERS	1.0	1.5	Utah Mechanical Cont	PLUMBER	1.0	2.5	Total hours worked to date: 45,630.0		Total	64.0				521.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																					
AXELSEN	CARPENTER	15.0	108.0																																																																					
AXELSEN	LABORERS	4.0	30.5																																																																					
Arauco	CARPENTER	7.0	61.5																																																																					
Enterprise Builders	CEMENT FINISHER	3.0	28.5																																																																					
Evergreene Const.	SUPER - JOB	1.0	10.5																																																																					
NUTEK CONSTRUCTION	CARPENTER	12.0	96.0																																																																					
Parsons Evergreene	LABORERS	1.0	10.5																																																																					
Parsons Evergreene	OPERATING ENGINEER	2.0	19.0																																																																					
Patterson	LABORERS	1.0	10.5																																																																					
Patterson	PIPE LAYER	2.0	21.0																																																																					
Patterson	OPERATING ENGINEER	6.0	65.0																																																																					
Trenching Services	LABORERS	8.0	56.0																																																																					
Utah Mechanical Cont	LABORERS	1.0	1.5																																																																					
Utah Mechanical Cont	PLUMBER	1.0	2.5																																																																					
Total hours worked to date: 45,630.0		Total	64.0																																																																					
			521.0																																																																					
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>034</td> <td>JCB</td> <td>0.0</td> <td>10.5</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td>8.5</td> <td>10.0</td> </tr> <tr> <td>040</td> <td>IR Roller</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>051</td> <td>track hoe</td> <td>0.0</td> <td>35.0</td> </tr> <tr> <td>055</td> <td>Grader</td> <td>0.0</td> <td>10.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	10.0	034	JCB	0.0	10.5	039	Water Truck	8.5	10.0	040	IR Roller	0.0	10.0	051	track hoe	0.0	35.0	055	Grader	0.0	10.0																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																					
008	Dump Truck	0.0	10.0																																																																					
034	JCB	0.0	10.5																																																																					
039	Water Truck	8.5	10.0																																																																					
040	IR Roller	0.0	10.0																																																																					
051	track hoe	0.0	35.0																																																																					
055	Grader	0.0	10.0																																																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 309		Page 3 of 3
		DATE 07 Jun 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total operating hours to date: 11,546.3		Total	8.5	85.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 310	Page 1 of 3
		DATE 08 Jun 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 62 °F; 0.02 IN Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ARAUCO Building 66- siding backing front porch column - front porch roof w est side - building 82 TJI and blocking</p> <p>AXELSEN CONCRETE Form footing for 31 - form w all for 33 - start 50 footing and tie rebar</p> <p>GENUINE BUILDERS Poured w all 63 and set up footing for 52 Stripped w all for 41 Stripped footing 32</p> <p>PARSONS EVERGREENE Start generators - guide subs around - snap grade - layout holes - rebar to holes - site clean up</p> <p>RESISERV Treated 5,6,7,8,9 garages, patio, porches, footings Prepped 7,8,9,13,14,15</p> <p>UMC Lot 74,86 - put w ater taps on mains for temporary water use Lot 18,19,20 - hookup sew er and water mains</p> <p>ENTERPRISE BUILDERS No narrative w ritten</p> <p>PATTERSON Install 12" storm drain - dig and backfill crawl spaces - grade for curb - east loop - test sew er main fix problems - leak defector problem</p> <p>L&L No report received</p> <p>HUNT No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar for #63 walls - okay to place Inspected subgrade for garage slab 86 - okay to place Inspected 85 (half) subgrade, bus stop, and #74 steps - okay to place</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density test and concrete testing - see attached Major Testing Co report on pipe and Man Hole testing is attached - some failures - 2 failures were retested in pm and passed - see notes Pipe betw een man hole 45 and 46 passed deflection test Pipe betw een man hole 42 and 47 passed air test - 8psi to 7psi drop in 10 minutes</p> <p>REMARKS Be sure to keep road cut near TLF - full of dirt</p> <p>Safety Inspection / Safety Meetings:</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 310		Page 2 of 3																																																																				
		DATE 08 Jun 2005 - Wednesday																																																																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																						
DAILY SAFETY INSPECTIONS For generator - de energizer power before turning off machine PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																								
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																								
ACTIVITY START/FINISH No activities were started or finished today																																																																								
QC REQUIREMENTS No QC requirements were completed today																																																																								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																								
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>12.0</td><td>98.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>8.0</td><td>53.5</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td>6.0</td><td>38.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td>1.0</td><td>10.0</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td>30.0</td><td>31.5</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td>1.0</td><td>11.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td>2.0</td><td>17.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>10.5</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>2.0</td><td>21.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>6.0</td><td>62.0</td></tr> <tr><td>Trenching Services</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>1.0</td><td>4.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>2.0</td><td>7.0</td></tr> <tr> <td>Total</td> <td></td> <td>76.0</td> <td>401.5</td> </tr> </tbody> </table> Total hours worked to date: 46,031.5					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	12.0	98.0	AXELSEN	LABORERS	8.0	53.5	Arauco	CARPENTER	6.0	38.0	Enterprise Builders	CEMENT FINISHER	3.0	30.0	Evergreene Const.	SUPER - JOB	1.0	10.0	Genuine Builders	CEMENT MASON	30.0	31.5	Genuine Builders	OPERATING ENGINEER	1.0	11.0	Parsons Evergreene	LABORERS	2.0	17.0	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Patterson	LABORERS	1.0	10.5	Patterson	PIPE LAYER	2.0	21.0	Patterson	OPERATING ENGINEER	6.0	62.0	Trenching Services	LABORERS	0.0	0.0	Utah Mechanical Cont	LABORERS	1.0	4.0	Utah Mechanical Cont	PLUMBER	2.0	7.0	Total		76.0	401.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																					
AXELSEN	CARPENTER	12.0	98.0																																																																					
AXELSEN	LABORERS	8.0	53.5																																																																					
Arauco	CARPENTER	6.0	38.0																																																																					
Enterprise Builders	CEMENT FINISHER	3.0	30.0																																																																					
Evergreene Const.	SUPER - JOB	1.0	10.0																																																																					
Genuine Builders	CEMENT MASON	30.0	31.5																																																																					
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																																					
Parsons Evergreene	LABORERS	2.0	17.0																																																																					
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																																																					
Patterson	LABORERS	1.0	10.5																																																																					
Patterson	PIPE LAYER	2.0	21.0																																																																					
Patterson	OPERATING ENGINEER	6.0	62.0																																																																					
Trenching Services	LABORERS	0.0	0.0																																																																					
Utah Mechanical Cont	LABORERS	1.0	4.0																																																																					
Utah Mechanical Cont	PLUMBER	2.0	7.0																																																																					
Total		76.0	401.5																																																																					
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td>0.0</td><td>0.0</td></tr> <tr><td>034</td><td>JCB</td><td>0.0</td><td>8.0</td></tr> <tr><td>039</td><td>Water Truck</td><td>8.0</td><td>0.0</td></tr> <tr><td>040</td><td>IR Roller</td><td>0.0</td><td>0.0</td></tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	0.0	034	JCB	0.0	8.0	039	Water Truck	8.0	0.0	040	IR Roller	0.0	0.0																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																					
008	Dump Truck	0.0	0.0																																																																					
034	JCB	0.0	8.0																																																																					
039	Water Truck	8.0	0.0																																																																					
040	IR Roller	0.0	0.0																																																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 310 Page 3 of 3	
		DATE 08 Jun 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
051	track hoe	0.0	0.0
055	Grader	0.0	0.0
Total operating hours to date: 11,554.3		Total	8.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 311	Page 1 of 2
		DATE 09 Jun 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 75 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: ARAUCO Building 66 - front porch roof Building 82 - floor joist Building 67 - trusses <input type="checkbox"/> AXELSEN CONCRETE Poured footing for 31 w all Formed footing for 50 Tie rebar at w alls Grind w alls and strip form ENTERPRISE BUILDERS No narrative w ritten GENUINE BUILDERS Formed footings for 51 - formed and poured w all #54 - poured footing 52 - stripped w all 63 - formed w all #53 - poured interior footings for #54 L&L No report received HUNT No report received General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar of 33 w all and 31 footing - corrections made Inspected forms and rebar of 52 footings and 54 w alls - corrections made Inspected sub-grade of garages 74, 1/2 of 85, and porches of 70 QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached REMARKS Held w eekly QC meeting w ith COE - see attached Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Employee noted as not w earing appropriate pants - w ill be corrected PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 311		Page 2 of 2																																
		DATE 09 Jun 2005 - Thursday																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																		
QC REQUIREMENTS No QC requirements were completed today																																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>12.0</td> <td>99.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>5.0</td> <td>46.0</td> </tr> <tr> <td>Arauco</td> <td>LABORERS</td> <td>6.0</td> <td>45.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>3.0</td> <td>29.3</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>32.0</td> <td>381.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>18.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 46,649.8</td> <td>Total</td> <td>59.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	12.0	99.0	Arauco	CARPENTER	5.0	46.0	Arauco	LABORERS	6.0	45.0	Enterprise Builders	CEMENT FINISHER	3.0	29.3	Genuine Builders	CEMENT MASON	32.0	381.0	Genuine Builders	OPERATING ENGINEER	1.0	18.0	Total hours worked to date: 46,649.8		Total	59.0
Employer	Labor Classification	Number of Employees	Hours Worked																																	
AXELSEN	CARPENTER	12.0	99.0																																	
Arauco	CARPENTER	5.0	46.0																																	
Arauco	LABORERS	6.0	45.0																																	
Enterprise Builders	CEMENT FINISHER	3.0	29.3																																	
Genuine Builders	CEMENT MASON	32.0	381.0																																	
Genuine Builders	OPERATING ENGINEER	1.0	18.0																																	
Total hours worked to date: 46,649.8		Total	59.0																																	
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>033</td> <td>Loader</td> <td>0.0</td> <td>12.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 11,566.3</td> <td>Total</td> <td>0.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	033	Loader	0.0	12.0	Total operating hours to date: 11,566.3		Total	0.0																				
Serial Number	Description	Standby Hours	Operating Hours																																	
033	Loader	0.0	12.0																																	
Total operating hours to date: 11,566.3		Total	0.0																																	
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 312	Page 1 of 2
		DATE 10 Jun 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 78 °F; No Precipitation; 14 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AXELSEN CONCRETE Strip footings - rub and patch walls Form Bungalow wall 52 and footing 51</p> <p>ARAUCO Building 67 - set trusses and run bird blocks on front porch Building 66 - sheet and back nail front porch west side</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>TS CONCRETE MOB in equipment</p> <p>GENUINE BUILDERS POUR Charles wall #53 Pour Bungalow footing for 51 Strip wall for 54 Strip footing for 52 Set up Baxter wall for 36</p> <p>NUTEK Lot 73, decked: Lot 72, plumb and lined, garage walls: Lot 70, prepared cable for trusses and rolled trusses</p> <p>L&L No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar for concrete placement at #51 footing and 53 wall Inspected subgrade for porches at 69 and 70</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI onsite for concrete testing - see attached Soil density testing also</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Water trucks operating in afternoon for dust control</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 312 Page 2 of 2																																													
PROJECT D/B Replace Military Family Housing P5		DATE 10 Jun 2005 - Friday																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																															
ACTIVITY START/FINISH No activities were started or finished today																																															
QC REQUIREMENTS No QC requirements were completed today																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">10.0</td> <td style="text-align: right;">80.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">40.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">44.0</td> </tr> <tr> <td>Arauco</td> <td>LABORERS</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">44.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">21.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td style="text-align: right;">32.0</td> <td style="text-align: right;">352.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">11.0</td> </tr> <tr> <td>NUTEK CONSTRUCTION</td> <td>CARPENTER</td> <td style="text-align: right;">8.0</td> <td style="text-align: right;">104.0</td> </tr> <tr> <td>TS Concrete</td> <td>LABORERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">4.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 47,350.3</td> <td style="text-align: right;">Total 72.0</td> <td style="text-align: right;">700.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	10.0	80.0	AXELSEN	LABORERS	5.0	40.0	Arauco	CARPENTER	5.0	44.0	Arauco	LABORERS	5.0	44.0	Enterprise Builders	CEMENT FINISHER	3.0	21.0	Genuine Builders	CEMENT MASON	32.0	352.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	NUTEK CONSTRUCTION	CARPENTER	8.0	104.0	TS Concrete	LABORERS	3.0	4.5	Total hours worked to date: 47,350.3		Total 72.0	700.5
Employer	Labor Classification	Number of Employees	Hours Worked																																												
AXELSEN	CARPENTER	10.0	80.0																																												
AXELSEN	LABORERS	5.0	40.0																																												
Arauco	CARPENTER	5.0	44.0																																												
Arauco	LABORERS	5.0	44.0																																												
Enterprise Builders	CEMENT FINISHER	3.0	21.0																																												
Genuine Builders	CEMENT MASON	32.0	352.0																																												
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																												
NUTEK CONSTRUCTION	CARPENTER	8.0	104.0																																												
TS Concrete	LABORERS	3.0	4.5																																												
Total hours worked to date: 47,350.3		Total 72.0	700.5																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>033</td> <td>Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">11.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 11,577.3</td> <td style="text-align: right;">Total 0.0</td> <td style="text-align: right;">11.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	033	Loader	0.0	11.0	Total operating hours to date: 11,577.3		Total 0.0	11.0																																
Serial Number	Description	Standby Hours	Operating Hours																																												
033	Loader	0.0	11.0																																												
Total operating hours to date: 11,577.3		Total 0.0	11.0																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 315	Page 1 of 3
		DATE 13 Jun 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 78 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>RESISERV Treated 11,12,13,14,15</p> <p>ARAUCO Building 66 - w orked on dormers east side Do roof over bathroom west side work on columns Front porch west side Buildings 67 - #1 clips and start installing ladder blocking</p> <p>PARSONS EVERGREENE Loose rock road area - supervise curb placement - fix grade by #44 - place emulsion - water plants - cut valve boxes for curb machine</p> <p>JB'S ROOFING No narrative written</p> <p>PATTERSON Back fill and compact around crawl spaces and dig crawl spaces</p> <p>TS CONCRETE POUR 4000' curb and gutter 4 catchbasin</p> <p>GENUINE BUILDERS Strip wall #53 Strip footing #51 Pour wall #32 Baxter Start set up on #52 Bungalow wall</p> <p>AXELSEN CONCRETE Form work on foundations and walls Unit 49 and 50 - patch and grind walls</p> <p>HUNT ELECTRIC Work on trenching for conduit laterals to buildings 64,65,66 and 67. Work on installing the gas line and lateral to buildings 79 and 64. We have encountered rock near building 64. It has slowed progress. Work on ground testing of S10,S14,T1,T2, T3 and T6. The grounding test has been observed by the USACE. Work on mobilization of the equipment from the west loop back to the east loop. Work on back fill compaction for the joint trench behind building 79. We need to have a compaction test.</p> <p>AAI Worked on hauling demo debris - digging and hauling concrete to crusher stock pile</p> <p>ALDAVE AND ASSOCIATES No narrative written</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected framing at building 75, 76 and 77 Distributed correction list to framers Inspected subgrade and finished for curb and gutter Inspected forms and rebar for concrete placement at #32 wall - okay to place</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI onsite to perform soil density and concrete testing - see attached</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 315	Page 2 of 3																																																																																				
		DATE 13 Jun 2005 - Monday																																																																																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																					
REMARKS Patterson did not provide correct grading for curb box. Left gap in curb and gutter Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Pump Truck slipped off of road - needed grader and loader to right vehicle - Patterson needs to improve roads PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																																							
ACTIVITY START/FINISH No activities were started or finished today																																																																																							
QC REQUIREMENTS No QC requirements were completed today																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>12.0</td><td>96.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>5.0</td><td>40.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td>14.0</td><td>119.5</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td>6.0</td><td>51.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td>27.0</td><td>243.0</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td>1.0</td><td>11.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>30.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>3.0</td><td>30.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td>3.0</td><td>30.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABOR-CREW SUPERVISOR</td><td>0.0</td><td>0.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>10.5</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>3.0</td><td>22.5</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>6.0</td><td>60.5</td></tr> <tr><td>TS Concrete</td><td>CEMENT FINISHER</td><td>6.0</td><td>81.0</td></tr> <tr><td>TS Concrete</td><td>LABORERS</td><td>1.0</td><td>13.5</td></tr> <tr><td>TS Concrete</td><td>OPERATING ENGINEER</td><td>1.0</td><td>13.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	12.0	96.0	AXELSEN	LABORERS	5.0	40.0	Aldave	CARPENTER	14.0	119.5	Arauco	CARPENTER	6.0	51.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Genuine Builders	CEMENT MASON	27.0	243.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	HUNT ELECTRIC	ELECTRICIAN	3.0	30.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0	JB's Roofing	ROOFER	2.0	16.0	Parsons Evergreene	LABORERS	3.0	30.0	Parsons Evergreene	OPERATING ENGINEER	2.0	20.0	Parsons Evergreene	LABOR-CREW SUPERVISOR	0.0	0.0	Patterson	LABORERS	1.0	10.5	Patterson	PIPE LAYER	3.0	22.5	Patterson	OPERATING ENGINEER	6.0	60.5	TS Concrete	CEMENT FINISHER	6.0	81.0	TS Concrete	LABORERS	1.0	13.5	TS Concrete	OPERATING ENGINEER	1.0	13.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
AXELSEN	CARPENTER	12.0	96.0																																																																																				
AXELSEN	LABORERS	5.0	40.0																																																																																				
Aldave	CARPENTER	14.0	119.5																																																																																				
Arauco	CARPENTER	6.0	51.0																																																																																				
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																																																				
Genuine Builders	CEMENT MASON	27.0	243.0																																																																																				
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0																																																																																				
HUNT ELECTRIC	ELECTRICIAN	3.0	30.0																																																																																				
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0																																																																																				
JB's Roofing	ROOFER	2.0	16.0																																																																																				
Parsons Evergreene	LABORERS	3.0	30.0																																																																																				
Parsons Evergreene	OPERATING ENGINEER	2.0	20.0																																																																																				
Parsons Evergreene	LABOR-CREW SUPERVISOR	0.0	0.0																																																																																				
Patterson	LABORERS	1.0	10.5																																																																																				
Patterson	PIPE LAYER	3.0	22.5																																																																																				
Patterson	OPERATING ENGINEER	6.0	60.5																																																																																				
TS Concrete	CEMENT FINISHER	6.0	81.0																																																																																				
TS Concrete	LABORERS	1.0	13.5																																																																																				
TS Concrete	OPERATING ENGINEER	1.0	13.0																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 315		Page 3 of 3
		DATE 13 Jun 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 48,277.8		Total	100.0	927.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	10.5	
012	JD Scraper	0.0	10.5	
011	Bob Cat	0.0	10.0	
017	Link Belt 2800 Quantum	5.0	5.0	
033	Loader	5.0	31.5	
038	416 Cat	0.0	5.0	
039	Water Truck	0.0	19.0	
041	Kobelco SK60	0.0	9.0	
042	Kabota kx 121-1	0.0	9.0	
045	Backhoe	0.0	10.0	
048	Kobelco SK200	0.0	9.0	
051	track hoe	0.0	31.5	
056	GT 6300	1.0	12.0	
Total operating hours to date: 11,749.3		Total	11.0	172.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 316	Page 1 of 3
		DATE 14 Jun 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 73 °F, Max 95 °F; No Precipitation; 29 MPH Wind	
QC NARRATIVES			
Activities in Progress:			
UMC Lot 21 and 22 - hook up sewer and water mains Lot 31,32,49,50,53 - stub out sewer and water mains			
JB'S ROOFING No phase 5 narrative			
ENTERPRISE BUILDERS No narrative written			
ARAUCO Building 66 - siders raceways columns and box around beam, pick up Building 67 - interior backing , cut columns for front porch beam			
AXELSEN CONCRETE Form work on building 37 all Form footings for 49 and 50 - tie rebar Patch and grind walls Clean up			
GENUINE BUILDERS Strip Baxter wall for 32 Pour wall for 52 Started set up for footings 43,44			
PARSONS EVERGREENE Snap grade on garages and patios - west loop - place emulsion - mow weeds - dumb boxes - place tar paper - move mesh - rebar to holes Rough grade for Patterson #72 Worked on dust control			
AAI Worked on hauling demo debris Worked on digging and hauling concrete to stock pile			
PATTERSON Install 12" storm drain and dig and back fill crawl spaces			
ALDAVE No report received			
NUTEK No report received			
General Comments:			
QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar of #52 wall - okay to place Inspected footing of #50 - okay to place			
QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached			
REMARKS COE noted some ruts in excavation of 55 and 56 - will be corrected Also noted that sanitary sewer pipes must be inside sleeves			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 316		Page 2 of 3																																																																								
		DATE 14 Jun 2005 - Tuesday																																																																										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																										
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Water trucks running but did not keep up w ith dust today - very windy!</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																																																																												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																												
ACTIVITY START/FINISH No activities were started or finished today																																																																												
QC REQUIREMENTS No QC requirements were completed today																																																																												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																												
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>13.0</td> <td>106.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>6.0</td> <td>52.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>3.0</td> <td>20.3</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>28.0</td> <td>275.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>11.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.5</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>10.5</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>3.0</td> <td>31.5</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>6.0</td> <td>63.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>2.0</td> <td>17.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>4.0</td> <td>30.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 49,003.0</td> <td>Total</td> <td>79.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>725.3</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	13.0	106.0	AXELSEN	LABORERS	4.0	32.0	Arauco	CARPENTER	6.0	52.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Enterprise Builders	CEMENT FINISHER	3.0	20.3	Genuine Builders	CEMENT MASON	28.0	275.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	JB's Roofing	ROOFER	2.0	16.0	Parsons Evergreene	LABORERS	2.0	20.0	Parsons Evergreene	OPERATING ENGINEER	2.0	20.5	Patterson	LABORERS	1.0	10.5	Patterson	PIPE LAYER	3.0	31.5	Patterson	OPERATING ENGINEER	6.0	63.0	Utah Mechanical Cont	LABORERS	2.0	17.0	Utah Mechanical Cont	PLUMBER	4.0	30.5	Total hours worked to date: 49,003.0		Total	79.0				725.3
Employer	Labor Classification	Number of Employees	Hours Worked																																																																									
AXELSEN	CARPENTER	13.0	106.0																																																																									
AXELSEN	LABORERS	4.0	32.0																																																																									
Arauco	CARPENTER	6.0	52.0																																																																									
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																																									
Enterprise Builders	CEMENT FINISHER	3.0	20.3																																																																									
Genuine Builders	CEMENT MASON	28.0	275.0																																																																									
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																																									
JB's Roofing	ROOFER	2.0	16.0																																																																									
Parsons Evergreene	LABORERS	2.0	20.0																																																																									
Parsons Evergreene	OPERATING ENGINEER	2.0	20.5																																																																									
Patterson	LABORERS	1.0	10.5																																																																									
Patterson	PIPE LAYER	3.0	31.5																																																																									
Patterson	OPERATING ENGINEER	6.0	63.0																																																																									
Utah Mechanical Cont	LABORERS	2.0	17.0																																																																									
Utah Mechanical Cont	PLUMBER	4.0	30.5																																																																									
Total hours worked to date: 49,003.0		Total	79.0																																																																									
			725.3																																																																									
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>10.5</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	10.5																																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																									
008	Dump Truck	0.0	10.5																																																																									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 316		Page 3 of 3
		DATE 14 Jun 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
011	Bob Cat	7.0	3.0	
017	Link Belt 2800 Quantum	0.0	10.0	
022	Samsung SL-180	3.0	7.0	
033	Loader	0.0	10.5	
039	Water Truck	0.0	21.0	
040	IR Roller	0.0	4.0	
045	Backhoe	5.0	5.5	
051	track hoe	0.0	44.0	
Total operating hours to date: 11,864.8		Total	15.0	115.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 317	Page 1 of 3
		DATE 15 Jun 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 68 °F, Max 82 °F; No Precipitation; 10 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PARSONS EVERGREENE Snap grades - place emulsion - site clean up - cut for access concrete track - place sleeves in road X2 - vents etc to foundations - place anchor bolts - prep patio for Patterson - worked on dust control</p> <p>GENUINE BUILDERS Strip w all #52 - pour w all #51 - pour footing #44 - finish set up of #44,43 footings - move w all forms to 43 and 44 holes</p> <p>ARAUCO Building 66 - dormers east side Building 67 - front and back porch beams Bird blocks and interior blocking</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>UMC Lot 30,40,41,43,44,51,52,54,63 - stub out sewer and water mains Meet with Titan and Evergreene to coordinate roughs</p> <p>L&L 2" PVC 2"90 degree ¾ PVC ufer ground</p> <p>JB'S ROOFING Shingle #77</p> <p>PATTERSON Install 12" storm drain - back fill crawl spaces - grade rough cut and haul dirt to east loop - raise and locate man hole and valves for the East Loop</p> <p>ALDAVE No narrative written</p> <p>NUTEK No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar of #49,50 footing and #37 w all - okay to place Inspected forms and rebar of #51 w all and #44 footing - okay to place Follow up check on framing for building 75 and 76 - complete, will have COE inspect next</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached</p> <p>REMARKS Moved QC meeting from 12 to 1pm on Thursday Discussed opening on all of Bungalow Base and COE wish to close openings - will direct framing accordingly</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Have fire extinguisher near by with all open flames</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 317	Page 2 of 3																																																																				
PROJECT D/B Replace Military Family Housing P5		DATE 15 Jun 2005 - Wednesday																																																																					
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																					
PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																							
ACTIVITY START/FINISH No activities were started or finished today																																																																							
QC REQUIREMENTS No QC requirements were completed today																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>6.0</td> <td>44.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>SUPER - JOB</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>26.0</td> <td>282.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>11.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>2.0</td> <td>22.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td>2.0</td> <td>2.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>11.5</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>8.0</td> <td>87.5</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>4.0</td> <td>37.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 49,630.0</td> <td>Total</td> <td>63.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>627.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Arauco	CARPENTER	6.0	44.0	Enterprise Builders	CEMENT FINISHER	3.0	30.0	Evergreene Const.	SUPER - JOB	1.0	10.0	Genuine Builders	CEMENT MASON	26.0	282.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	JB's Roofing	ROOFER	2.0	22.0	L&L ASSOCIATES	ELECTRICIAN	2.0	2.0	Parsons Evergreene	LABORERS	2.0	20.0	Parsons Evergreene	OPERATING ENGINEER	2.0	20.0	Patterson	LABORERS	1.0	11.5	Patterson	PIPE LAYER	3.0	30.0	Patterson	OPERATING ENGINEER	8.0	87.5	Utah Mechanical Cont	LABORERS	2.0	20.0	Utah Mechanical Cont	PLUMBER	4.0	37.0	Total hours worked to date: 49,630.0		Total	63.0				627.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																				
Arauco	CARPENTER	6.0	44.0																																																																				
Enterprise Builders	CEMENT FINISHER	3.0	30.0																																																																				
Evergreene Const.	SUPER - JOB	1.0	10.0																																																																				
Genuine Builders	CEMENT MASON	26.0	282.0																																																																				
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																																				
JB's Roofing	ROOFER	2.0	22.0																																																																				
L&L ASSOCIATES	ELECTRICIAN	2.0	2.0																																																																				
Parsons Evergreene	LABORERS	2.0	20.0																																																																				
Parsons Evergreene	OPERATING ENGINEER	2.0	20.0																																																																				
Patterson	LABORERS	1.0	11.5																																																																				
Patterson	PIPE LAYER	3.0	30.0																																																																				
Patterson	OPERATING ENGINEER	8.0	87.5																																																																				
Utah Mechanical Cont	LABORERS	2.0	20.0																																																																				
Utah Mechanical Cont	PLUMBER	4.0	37.0																																																																				
Total hours worked to date: 49,630.0		Total	63.0																																																																				
			627.0																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>033</td> <td>Loader</td> <td>0.0</td> <td>21.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td>7.0</td> <td>11.0</td> </tr> <tr> <td>040</td> <td>IR Roller</td> <td>0.0</td> <td>4.0</td> </tr> <tr> <td>045</td> <td>Backhoe</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>051</td> <td>track hoe</td> <td>0.0</td> <td>41.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	10.0	033	Loader	0.0	21.0	039	Water Truck	7.0	11.0	040	IR Roller	0.0	4.0	045	Backhoe	0.0	10.0	051	track hoe	0.0	41.0																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																				
008	Dump Truck	0.0	10.0																																																																				
033	Loader	0.0	21.0																																																																				
039	Water Truck	7.0	11.0																																																																				
040	IR Roller	0.0	4.0																																																																				
045	Backhoe	0.0	10.0																																																																				
051	track hoe	0.0	41.0																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 317		Page 3 of 3
		DATE 15 Jun 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
057	grader		0.0 7.0	11.5 108.5
Total operating hours to date: 11,973.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 318	Page 1 of 3
		DATE 16 Jun 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 87 °F; No Precipitation; 24 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>RESISERV Treated 7-16</p> <p>PARSONSEVERGREENE Worked on dust control - put fence up - road base on Beech street - new passes - place emulsion - move misc. for layout - site clean up - hickey rebar - check generators</p> <p>JB'S ROOFING Shingle #77</p> <p>UMC Lot 28,29,30 - hook up sewer and water mains Lot 76 - drill for waste piping</p> <p>PATTERSON Install 12" and 18" storm drain Back fill crawl spaces and grade for road East Loop Raise man hole and valves</p> <p>ARAUCO Finish dormers for 66 east building Build front porch for 67 East Roll floor for 82</p> <p>GENUINE BUILDERS Strip wall for 51 Strip footing for 44 Finish setting up footing for 43 Start footing for 46 Pour footing for 43 and 46 Start set up on 44 wall and 47 footing</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>ALDAVE No report received</p> <p>NUTEK No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected sub grade for garage slab placement ¾ of 85, 11,12 and porches at 71 and ½ 72 - okay to place Inspected forms and rebar for 43 and 46 footing - okay to place Check punch of 77 - need to review with COE</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS Held weekly QC meeting - see attached</p> <p>Safety Inspection / Safety Meetings:</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 318		Page 2 of 3																																																																
		DATE 16 Jun 2005 - Thursday																																																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																		
DAILY SAFETY INSPECTIONS Back fill so trailer will fall PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																				
ACTIVITY START/FINISH No activities were started or finished today																																																																				
QC REQUIREMENTS No QC requirements were completed today																																																																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>14.0</td> <td>114.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>6.0</td> <td>56.5</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>7.0</td> <td>67.8</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>2.0</td> <td>14.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABOR-CREW SUPERVISOR</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>7.5</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>3.0</td> <td>31.5</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>8.0</td> <td>55.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>1.0</td> <td>6.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>3.0</td> <td>15.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 50,061.3</td> <td>Total</td> <td>52.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>431.3</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	114.0	AXELSEN	LABORERS	3.0	24.0	Arauco	CARPENTER	6.0	56.5	Enterprise Builders	CEMENT FINISHER	7.0	67.8	JB's Roofing	ROOFER	2.0	14.0	Parsons Evergreene	LABORERS	1.0	10.0	Parsons Evergreene	OPERATING ENGINEER	2.0	20.0	Parsons Evergreene	LABOR-CREW SUPERVISOR	1.0	10.0	Patterson	LABORERS	1.0	7.5	Patterson	PIPE LAYER	3.0	31.5	Patterson	OPERATING ENGINEER	8.0	55.0	Utah Mechanical Cont	LABORERS	1.0	6.0	Utah Mechanical Cont	PLUMBER	3.0	15.0	Total hours worked to date: 50,061.3		Total	52.0				431.3
Employer	Labor Classification	Number of Employees	Hours Worked																																																																	
AXELSEN	CARPENTER	14.0	114.0																																																																	
AXELSEN	LABORERS	3.0	24.0																																																																	
Arauco	CARPENTER	6.0	56.5																																																																	
Enterprise Builders	CEMENT FINISHER	7.0	67.8																																																																	
JB's Roofing	ROOFER	2.0	14.0																																																																	
Parsons Evergreene	LABORERS	1.0	10.0																																																																	
Parsons Evergreene	OPERATING ENGINEER	2.0	20.0																																																																	
Parsons Evergreene	LABOR-CREW SUPERVISOR	1.0	10.0																																																																	
Patterson	LABORERS	1.0	7.5																																																																	
Patterson	PIPE LAYER	3.0	31.5																																																																	
Patterson	OPERATING ENGINEER	8.0	55.0																																																																	
Utah Mechanical Cont	LABORERS	1.0	6.0																																																																	
Utah Mechanical Cont	PLUMBER	3.0	15.0																																																																	
Total hours worked to date: 50,061.3		Total	52.0																																																																	
			431.3																																																																	
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>7.0</td> </tr> <tr> <td>033</td> <td>Loader</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td>5.5</td> <td>14.5</td> </tr> <tr> <td>040</td> <td>IR Roller</td> <td>0.0</td> <td>6.0</td> </tr> <tr> <td>045</td> <td>Backhoe</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>051</td> <td>track hoe</td> <td>0.0</td> <td>34.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	7.0	033	Loader	0.0	10.0	039	Water Truck	5.5	14.5	040	IR Roller	0.0	6.0	045	Backhoe	0.0	10.0	051	track hoe	0.0	34.0																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																	
008	Dump Truck	0.0	7.0																																																																	
033	Loader	0.0	10.0																																																																	
039	Water Truck	5.5	14.5																																																																	
040	IR Roller	0.0	6.0																																																																	
045	Backhoe	0.0	10.0																																																																	
051	track hoe	0.0	34.0																																																																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 318 Page 3 of 3					
		DATE 16 Jun 2005 - Thursday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
057	grader	Total	<table border="0"> <tr> <td style="text-align: right;">0.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td style="text-align: right; border-top: 1px solid black;">5.5</td> <td style="text-align: right; border-top: 1px solid black;">87.5</td> </tr> </table>	0.0	6.0	5.5	87.5
0.0	6.0						
5.5	87.5						
ACCIDENT REPORTING (Describe accidents) No accidents reported today							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 319	Page 1 of 2
		DATE 17 Jun 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 69 °F; 0.14 IN Precipitation; 26 MPH Wind		
QC NARRATIVES			
<p>Activities in Progress:</p> <p>JB'S ROOFING Shingled building 79</p> <p>ARAUCO Building 67 - worked on roof sheeting and blocking for the East unit - #82 wall layout</p> <p>AXELSEN CONCRETE Strip forms from footings - move work trailers to another location Worked on general clean up - poured 2 man holes at the East Loop Rained - sent most men home early</p> <p>GENUINE BUILDERS No narrative written</p> <p>ALDAVE No report received</p> <p>IDAHO SAND AND GRAVEL No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected building 75,76,77 with COE personnel - see distributed list</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing - see attached</p> <p>REMARKS No specific conversations Moved trailer offices</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 319		Page 2 of 2																												
		DATE 17 Jun 2005 - Friday																														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																														
QC REQUIREMENTS No QC requirements were completed today																																
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">15.0</td> <td style="text-align: right;">60.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">36.5</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">14.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 50,205.8</td> <td style="text-align: right;">Total 27.0</td> <td style="text-align: right;">144.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	15.0	60.0	AXELSEN	LABORERS	1.0	2.0	Arauco	CARPENTER	5.0	36.5	Genuine Builders	CEMENT MASON	4.0	32.0	JB's Roofing	ROOFER	2.0	14.0	Total hours worked to date: 50,205.8		Total 27.0	144.5
Employer	Labor Classification	Number of Employees	Hours Worked																													
AXELSEN	CARPENTER	15.0	60.0																													
AXELSEN	LABORERS	1.0	2.0																													
Arauco	CARPENTER	5.0	36.5																													
Genuine Builders	CEMENT MASON	4.0	32.0																													
JB's Roofing	ROOFER	2.0	14.0																													
Total hours worked to date: 50,205.8		Total 27.0	144.5																													
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 12,060.8																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE																											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 322	Page 1 of 2
		DATE 20 Jun 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 96 °F; No Precipitation; 16 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>JB'S ROOFING Shingled building 79</p> <p>ARAUCO Building 67 - worked on roof sheeting and blocking for the East unit - #82 wall layout</p> <p>AXELSEN CONCRETE Strip forms from footings - move work trailers to another location Worked on general clean up - poured 2 man holes at the East Loop Rained - sent most men home early</p> <p>GENUINE BUILDERS No narrative written</p> <p>ALDAVE No report received</p> <p>IDAHO SAND AND GRAVEL No report received</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected building 75,76,77 with COE personnel - see distributed list</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing - see attached</p> <p>REMARKS No specific conversations Moved trailer offices</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 322 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Jun 2005 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	13.0	108.0
AXELSEN	LABORERS	3.0	24.0
Arauco	CARPENTER	5.0	45.5
Asbestos Abatement	LABORERS	1.0	10.0
Asbestos Abatement	LABOR-CREW SUPERVISOR	1.0	10.0
Enterprise Builders	CEMENT FINISHER	5.0	44.5
Genuine Builders	CEMENT MASON	23.0	252.0
Genuine Builders	OPERATING ENGINEER	1.0	12.0
JB's Roofing	ROOFER	2.0	16.0
Parsons Evergreene	OPERATING ENGINEER	3.0	29.0
Parsons Evergreene	LABOR-CREW SUPERVISOR	1.0	10.0
Patterson	LABORERS	1.0	10.5
Patterson	PIPE LAYER	3.0	29.5
Patterson	OPERATING ENGINEER	6.0	63.0
Total		68.0	664.0

Total hours worked to date: 50,869.8

EQUIPMENT HOURS
The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	9.0
033	Loader	0.0	22.0
039	Water Truck	10.0	0.0
040	IR Roller	0.0	2.0
051	track hoe	0.0	40.0
058	backhoe	0.0	10.0
Total		10.0	83.0

Total operating hours to date: 12,143.8

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 323	Page 1 of 3
		DATE 21 Jun 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 68 °F, Max 100 °F; No Precipitation; 26 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AXELSEN CONCRETE Pour 38 w all and 57 footing Form w ork for 56 footing</p> <p>ARAUCO Building 66 - finished pick up Building 67 - garage roof for the east unit, front and back porches for the west unit</p> <p>PARSONS EVERGREENE Worked on dust control and site clean up Rebar to holes Foundation packages Move trailers Gravel to buildings Replace gates for trailers</p> <p>C-FORBES Building 75A - installed 4 exterior doors Building 75B - installed 2 exterior doors</p> <p>GENUINE BUILDERS Finished w all set up for 43 and poured w all 43 Strip w all 46, move forms, strip footing for 47, move forms Tie rebar footing for 46,47,48 - all rebar at forms set ready for TOF height</p> <p>AXELSEN CONCRETE Strip w all 38, strip 57 footing Form w ork 56 footing and 62 footing Form w ork for 39 w all</p> <p>UMC Lot 56 and 57 - stub out sew er and w ater mains Lot 24 and 25 - hook up sew er and w ater mains</p> <p>RESISERV Treated #16 garage, porch, patio Building 17 - footings, garage, patio porch Building 18 - footings, garage, porch, patio Building 19 - footings, porch, patio Prepped buildings 27-30</p> <p>ENTERPRISE BUILDERS No narrative w ritten</p> <p>ALDAVE No report received</p> <p>NUTEK No report received</p>			
<p>General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 323		Page 2 of 3																																																												
		DATE 21 Jun 2005 - Tuesday																																																														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																														
None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS None today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																
ACTIVITY START/FINISH No activities were started or finished today																																																																
QC REQUIREMENTS No QC requirements were completed today																																																																
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>14.0</td> <td>116.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>5.0</td> <td>40.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>4.0</td> <td>36.0</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>1.0</td> <td>7.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>5.0</td> <td>40.8</td> </tr> <tr> <td>Evergreene Const.</td> <td>SUPER - JOB</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>19.0</td> <td>204.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>11.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>10.5</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>3.0</td> <td>31.5</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>6.0</td> <td>52.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 51,459.0</td> <td>Total</td> <td>63.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>589.3</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	116.0	AXELSEN	LABORERS	5.0	40.0	Arauco	CARPENTER	4.0	36.0	C-Forbes	CARPENTER	1.0	7.0	Enterprise Builders	CEMENT FINISHER	5.0	40.8	Evergreene Const.	SUPER - JOB	1.0	10.0	Genuine Builders	CEMENT MASON	19.0	204.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	Parsons Evergreene	OPERATING ENGINEER	3.0	30.0	Patterson	LABORERS	1.0	10.5	Patterson	PIPE LAYER	3.0	31.5	Patterson	OPERATING ENGINEER	6.0	52.5	Total hours worked to date: 51,459.0		Total	63.0				589.3
Employer	Labor Classification	Number of Employees	Hours Worked																																																													
AXELSEN	CARPENTER	14.0	116.0																																																													
AXELSEN	LABORERS	5.0	40.0																																																													
Arauco	CARPENTER	4.0	36.0																																																													
C-Forbes	CARPENTER	1.0	7.0																																																													
Enterprise Builders	CEMENT FINISHER	5.0	40.8																																																													
Evergreene Const.	SUPER - JOB	1.0	10.0																																																													
Genuine Builders	CEMENT MASON	19.0	204.0																																																													
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																													
Parsons Evergreene	OPERATING ENGINEER	3.0	30.0																																																													
Patterson	LABORERS	1.0	10.5																																																													
Patterson	PIPE LAYER	3.0	31.5																																																													
Patterson	OPERATING ENGINEER	6.0	52.5																																																													
Total hours worked to date: 51,459.0		Total	63.0																																																													
			589.3																																																													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 323		Page 3 of 3
		DATE 21 Jun 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
008	Dump Truck		0.0	5.0
033	Loader		0.0	21.0
039	Water Truck		4.5	14.0
040	IR Roller		0.0	4.0
051	track hoe		0.0	30.0
058	backhoe		0.0	10.5
Total operating hours to date: 12,228.3		Total	4.5	84.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 324	Page 1 of 2
		DATE 22 Jun 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 93 °F; No Precipitation; 18 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AAI Worked on loading and hauling sheds to Simco Road - landfill at ACM - sheds complete - last load is ready to go on 6-23-05 am - 2 loads/20 sheds</p> <p>GENUINE BUILDERS INC Strip w all for 43 - finish stripping footing for 47 - set up and pour w all for 46 - set up and pour interior footing for 44,46 Finish tying rebar for 47 - move all forms / clean up on 43 - cut out knock down s on 26 - door knock out on 7</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>AXELSEN CONCRETE Strip #38 w all and strip #57 footing</p> <p>UMC Lot 56,57 - stub out sewer and water mains Lot 24,25 - hook up sewer and water mains</p> <p>RESISERV Treated #16 garage, porch, patio #17 footings, garage, patio #18 footings, garage, porch, patio #19 footings, porch, patio prepped 27-30</p> <p>HUNT No report received</p> <p>L&L No report received</p> <p>NUTEK No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspect subgrade for garage slabs at 7 and 8 Inspected framing at 66,78,79 - corrections list distributed</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached</p> <p>REMARKS Held weekly QC meeting with COE</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Be aware of back up alarm - do not take for granted that they see you</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 324		Page 2 of 2																																								
		DATE 22 Jun 2005 - Wednesday																																										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																										
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																												
ACTIVITY START/FINISH No activities were started or finished today																																												
QC REQUIREMENTS No QC requirements were completed today																																												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																												
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>14.0</td> <td>114.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>5.0</td> <td>40.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>4.0</td> <td>39.5</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>23.0</td> <td>263.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>2.0</td> <td>14.5</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>2.0</td> <td>13.5</td> </tr> <tr> <td colspan="2">Total</td> <td>53.0</td> <td>516.5</td> </tr> </tbody> </table> Total hours worked to date: 51,975.5					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	114.0	AXELSEN	LABORERS	5.0	40.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	Enterprise Builders	CEMENT FINISHER	4.0	39.5	Genuine Builders	CEMENT MASON	23.0	263.0	Genuine Builders	OPERATING ENGINEER	1.0	12.0	Utah Mechanical Cont	LABORERS	2.0	14.5	Utah Mechanical Cont	PLUMBER	2.0	13.5	Total		53.0	516.5
Employer	Labor Classification	Number of Employees	Hours Worked																																									
AXELSEN	CARPENTER	14.0	114.0																																									
AXELSEN	LABORERS	5.0	40.0																																									
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																									
Enterprise Builders	CEMENT FINISHER	4.0	39.5																																									
Genuine Builders	CEMENT MASON	23.0	263.0																																									
Genuine Builders	OPERATING ENGINEER	1.0	12.0																																									
Utah Mechanical Cont	LABORERS	2.0	14.5																																									
Utah Mechanical Cont	PLUMBER	2.0	13.5																																									
Total		53.0	516.5																																									
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>011</td> <td>Bob Cat</td> <td>7.0</td> <td>3.0</td> </tr> <tr> <td>017</td> <td>Link Belt 2800 Quantum</td> <td>3.0</td> <td>7.0</td> </tr> <tr> <td>033</td> <td>Loader</td> <td>7.0</td> <td>15.0</td> </tr> <tr> <td colspan="2">Total</td> <td>17.0</td> <td>25.0</td> </tr> </tbody> </table> Total operating hours to date: 12,253.3					Serial Number	Description	Standby Hours	Operating Hours	011	Bob Cat	7.0	3.0	017	Link Belt 2800 Quantum	3.0	7.0	033	Loader	7.0	15.0	Total		17.0	25.0																				
Serial Number	Description	Standby Hours	Operating Hours																																									
011	Bob Cat	7.0	3.0																																									
017	Link Belt 2800 Quantum	3.0	7.0																																									
033	Loader	7.0	15.0																																									
Total		17.0	25.0																																									
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																												
<div style="height: 100px;"></div>																																												
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																												
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																																									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 325	Page 1 of 3
		DATE 23 Jun 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 87 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>C-FORBES Building 78B and 79 - installed exterior doors - took 4 hours</p> <p>GENUINE BUILDERS Set up footing 10 and poured out of concrete truck Strip w all 46 and set up w all 47 - ready to pour Moved forms(w all) to w all 10 Form w all 46 Would have poured 47 w all, but pump truck called at 10am to let me know that he was unable to come because of back problem.</p> <p>AXELSEN CONCRETE Form w ork on w all 39 Strip footing form w ork on footing 56 and 61</p> <p>ENTERPRISE BUILDERS No narrative w ritten</p> <p>PARSONS EVERGREENE Snap grade center loop - place emulsion - rebar to holes - move office material - w orked on site clean up - cover thresholds</p> <p>PATTERSON No report received</p> <p>HUNT No report received</p> <p>ALDAVE No report received</p> <p>ARAUCO No report received</p> <p>NUTEK No report received</p> <p>L&L No report received</p> <p>JB'S ROOFING No report received</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected sub grade for garage slabs 9 and 12 - okay to place Inspected footing 10 (green relocation) for forms and rebar - okay to place Road base placed and compacted for asphalt See report form - MTI attached</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density (east loop road) and concrete testing - see attached</p> <p>REMARKS Scott Olcott visited site today to review Architecture for first building types - Charles, Lloyd, Baxter, Bungalow - letter report will be written - no major items were noticed</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 325	Page 2 of 3																																																								
PROJECT D/B Replace Military Family Housing P5		DATE 23 Jun 2005 - Thursday																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																									
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Avoid nails/wire/rebar in tires - bad things happen! PREPARATORY AND/OR INITIALS HELD TODAY Held preparatory for asphalt placement - see attached CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																											
ACTIVITY START/FINISH No activities were started or finished today																																																											
QC REQUIREMENTS No QC requirements were completed today																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>11.0</td> <td>90.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>1.0</td> <td>34.0</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>1.0</td> <td>4.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>4.0</td> <td>39.5</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>22.0</td> <td>233.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>11.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>SUPER - JOB</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>5.0</td> <td>40.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 52,491.0</td> <td>Total</td> <td>52.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>515.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	11.0	90.0	AXELSEN	LABORERS	1.0	34.0	C-Forbes	CARPENTER	1.0	4.0	Enterprise Builders	CEMENT FINISHER	4.0	39.5	Genuine Builders	CEMENT MASON	22.0	233.0	Genuine Builders	OPERATING ENGINEER	1.0	11.0	Parsons Evergreene	LABORERS	1.0	10.0	Parsons Evergreene	SUPER - JOB	1.0	10.0	Parsons Evergreene	OPERATING ENGINEER	2.0	20.0	Patterson	PIPE LAYER	3.0	24.0	Patterson	OPERATING ENGINEER	5.0	40.0	Total hours worked to date: 52,491.0		Total	52.0				515.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
AXELSEN	CARPENTER	11.0	90.0																																																								
AXELSEN	LABORERS	1.0	34.0																																																								
C-Forbes	CARPENTER	1.0	4.0																																																								
Enterprise Builders	CEMENT FINISHER	4.0	39.5																																																								
Genuine Builders	CEMENT MASON	22.0	233.0																																																								
Genuine Builders	OPERATING ENGINEER	1.0	11.0																																																								
Parsons Evergreene	LABORERS	1.0	10.0																																																								
Parsons Evergreene	SUPER - JOB	1.0	10.0																																																								
Parsons Evergreene	OPERATING ENGINEER	2.0	20.0																																																								
Patterson	PIPE LAYER	3.0	24.0																																																								
Patterson	OPERATING ENGINEER	5.0	40.0																																																								
Total hours worked to date: 52,491.0		Total	52.0																																																								
			515.5																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>033</td> <td>Loader</td> <td>0.0</td> <td>19.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td>5.5</td> <td>12.5</td> </tr> <tr> <td>051</td> <td>track hoe</td> <td>0.0</td> <td>24.0</td> </tr> <tr> <td>058</td> <td>backhoe</td> <td>0.0</td> <td>10.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	8.0	033	Loader	0.0	19.0	039	Water Truck	5.5	12.5	051	track hoe	0.0	24.0	058	backhoe	0.0	10.0																																
Serial Number	Description	Standby Hours	Operating Hours																																																								
008	Dump Truck	0.0	8.0																																																								
033	Loader	0.0	19.0																																																								
039	Water Truck	5.5	12.5																																																								
051	track hoe	0.0	24.0																																																								
058	backhoe	0.0	10.0																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 325		Page 3 of 3
		DATE 23 Jun 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total operating hours to date: 12,326.8		Total	5.5	73.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 326	Page 1 of 2
		DATE 24 Jun 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 91 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AXELSEN CONCRETE Form work on wall #39 Form work on footings 56 and 62</p> <p>PATTERSON Level crushed concrete in garages and porches in units 23,24,30 and 29</p> <p>GENUINE BUILDERS Pour wall #47 and pour footing #48 and set up #48 footing Set up wall #10 - green Start footing #45 Baxter Cut off anchor bolts in Charles #30 garage and replace with 12" all thread with Epoxy Strip footing #10</p> <p>ALDAVE AND ASSOCIATES No narrative written</p> <p>PARSONS EVERGREENE Placed emulsion Worked on dust control</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar for wall #47 and footing #48 - okay to place Inspected roof sheathing nailing on unit #69 - okay Follow up on Evergreene framing inspection - all framing items completed Inspected forms and rebar for footing #62 and #56 and wall #39 - okay to place</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS No specific conversations</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Avoid soft edges of site roads</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 326 Page 2 of 2																																									
PROJECT D/B Replace Military Family Housing P5		DATE 24 Jun 2005 - Friday																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																											
QC REQUIREMENTS No QC requirements were completed today																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">17.0</td> <td style="text-align: right;">108.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>Aldave</td> <td>CARPENTER</td> <td style="text-align: right;">16.0</td> <td style="text-align: right;">88.0</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td style="text-align: right;">23.0</td> <td style="text-align: right;">263.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">5.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 53,007.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">64.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">516.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	17.0	108.0	AXELSEN	LABORERS	5.0	30.0	Aldave	CARPENTER	16.0	88.0	Genuine Builders	CEMENT MASON	23.0	263.0	Genuine Builders	OPERATING ENGINEER	1.0	12.0	Parsons Evergreene	OPERATING ENGINEER	1.0	10.0	Patterson	OPERATING ENGINEER	1.0	5.5	Total hours worked to date: 53,007.5		Total	64.0				516.5
Employer	Labor Classification	Number of Employees	Hours Worked																																								
AXELSEN	CARPENTER	17.0	108.0																																								
AXELSEN	LABORERS	5.0	30.0																																								
Aldave	CARPENTER	16.0	88.0																																								
Genuine Builders	CEMENT MASON	23.0	263.0																																								
Genuine Builders	OPERATING ENGINEER	1.0	12.0																																								
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0																																								
Patterson	OPERATING ENGINEER	1.0	5.5																																								
Total hours worked to date: 53,007.5		Total	64.0																																								
			516.5																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>033</td> <td>Loader</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>051</td> <td>track hoe</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">5.5</td> </tr> <tr> <td colspan="2">Total operating hours to date: 12,354.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">27.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	033	Loader	0.0	12.0	039	Water Truck	0.0	10.0	051	track hoe	0.0	5.5	Total operating hours to date: 12,354.3		Total	0.0				27.5																
Serial Number	Description	Standby Hours	Operating Hours																																								
033	Loader	0.0	12.0																																								
039	Water Truck	0.0	10.0																																								
051	track hoe	0.0	5.5																																								
Total operating hours to date: 12,354.3		Total	0.0																																								
			27.5																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 327 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 25 Jun 2005 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 73 °F, Max 87 °F; No Precipitation; 30 MPH Wind			

QC NARRATIVES

Activities in Progress:
 GENUINE BUILDERS
 No report received

NUTEK
 No report received

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESUTLS
 No inspections today

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 No conversations. Arauco was on Saturday work list - sent to Kurt at COE, but their names were not put on the list at the gate - apparently there is a missing step somew here - Arauco was turned around at the gate.

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No safety violations observed

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Genuine Builders	CEMENT MASON	0.0	0.0
Total		0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 327		Page 2 of 2
		DATE 25 Jun 2005 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 53,007.5				
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 12,354.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 329	Page 1 of 3
		DATE 27 Jun 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 57 °F, Max 71 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>UMC Lot 45,46,47,62 - dig under footings and stub out sewer and water mains</p> <p>ARAUCO Building 67 - worked on the roof</p> <p>PATTERSON Install sewer and water to building #10 backfill united #10 and #11 - clean up and haul ex. Dirt from west loop.</p> <p>PARSONS EVERGREENE Worked on dust control Paper work Snap grade Check elevations Water truck for crusher - protect thresholds Repair fence by old office trailer Unloaded tyvek for siders</p> <p>ENTERPRISE BUILDERS None narrative written</p> <p>HUNT ELECTRIC Work on terminations at switch S14. Work on the temporary power for the Parsons Evergreene trailers. We are waiting on the rock saw in the east loop</p> <p>ALDAVE No narrative written today</p> <p>GENUINE BUILDERS Poured walls #48 Poured wall #10 Poured footing #45 Poured interior footing #10, #48</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Placed concrete at 39,56,62 - inspected on Friday the 24th Inspected forms and rebar footing #45 and wall #10 - okay to place Inspected forms and rebar at wall #48 - okay to place</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS Planned for asphalt paving on East Loop - rain delayed installation then cancelled</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Concrete crews wearing PPE</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 329		Page 2 of 3																																																																																				
		DATE 27 Jun 2005 - Monday																																																																																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																						
CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																																								
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																																								
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5258003</td> <td>Form & Pour Footings</td> </tr> </table> The following 2 activities were finished today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5237004</td> <td>Form & Pour Foundations</td> </tr> <tr> <td>P5238004</td> <td>Form & Pour Foundations</td> </tr> </table>					Activity No	Description	P5258003	Form & Pour Footings	Activity No	Description	P5237004	Form & Pour Foundations	P5238004	Form & Pour Foundations																																																																										
Activity No	Description																																																																																							
P5258003	Form & Pour Footings																																																																																							
Activity No	Description																																																																																							
P5237004	Form & Pour Foundations																																																																																							
P5238004	Form & Pour Foundations																																																																																							
QC REQUIREMENTS No QC requirements were completed today																																																																																								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																								
LABOR HOURS The following labor hours were Reported today: <table border="0"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>15.0</td> <td>124.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>6.0</td> <td>48.0</td> </tr> <tr> <td>Aldave</td> <td>CARPENTER</td> <td>15.0</td> <td>139.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>4.0</td> <td>25.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>4.0</td> <td>17.5</td> </tr> <tr> <td>Enterprise Builders</td> <td>LABORERS</td> <td>1.0</td> <td>4.5</td> </tr> <tr> <td>Genuine Builders</td> <td>CEMENT MASON</td> <td>21.0</td> <td>248.0</td> </tr> <tr> <td>Genuine Builders</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>21.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>ELECTRICIAN</td> <td>3.0</td> <td>33.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>ELECTRICIAN APPRENTICE</td> <td>3.0</td> <td>33.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>SUPER - JOB</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>5.0</td> <td>50.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>1.0</td> <td>11.5</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>2.0</td> <td>19.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 53,853.5</td> <td>Total</td> <td>89.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>846.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	15.0	124.0	AXELSEN	LABORERS	6.0	48.0	Aldave	CARPENTER	15.0	139.0	Arauco	CARPENTER	4.0	25.0	Enterprise Builders	CEMENT FINISHER	4.0	17.5	Enterprise Builders	LABORERS	1.0	4.5	Genuine Builders	CEMENT MASON	21.0	248.0	Genuine Builders	OPERATING ENGINEER	1.0	12.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.0	HUNT ELECTRIC	ELECTRICIAN	3.0	33.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0	Parsons Evergreene	LABORERS	1.0	10.0	Parsons Evergreene	SUPER - JOB	1.0	10.0	Parsons Evergreene	OPERATING ENGINEER	1.0	10.0	Patterson	PIPE LAYER	3.0	30.0	Patterson	OPERATING ENGINEER	5.0	50.0	Utah Mechanical Cont	LABORERS	1.0	11.5	Utah Mechanical Cont	PLUMBER	2.0	19.5	Total hours worked to date: 53,853.5		Total	89.0				846.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																					
AXELSEN	CARPENTER	15.0	124.0																																																																																					
AXELSEN	LABORERS	6.0	48.0																																																																																					
Aldave	CARPENTER	15.0	139.0																																																																																					
Arauco	CARPENTER	4.0	25.0																																																																																					
Enterprise Builders	CEMENT FINISHER	4.0	17.5																																																																																					
Enterprise Builders	LABORERS	1.0	4.5																																																																																					
Genuine Builders	CEMENT MASON	21.0	248.0																																																																																					
Genuine Builders	OPERATING ENGINEER	1.0	12.0																																																																																					
HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.0																																																																																					
HUNT ELECTRIC	ELECTRICIAN	3.0	33.0																																																																																					
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0																																																																																					
Parsons Evergreene	LABORERS	1.0	10.0																																																																																					
Parsons Evergreene	SUPER - JOB	1.0	10.0																																																																																					
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0																																																																																					
Patterson	PIPE LAYER	3.0	30.0																																																																																					
Patterson	OPERATING ENGINEER	5.0	50.0																																																																																					
Utah Mechanical Cont	LABORERS	1.0	11.5																																																																																					
Utah Mechanical Cont	PLUMBER	2.0	19.5																																																																																					
Total hours worked to date: 53,853.5		Total	89.0																																																																																					
			846.0																																																																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 329		Page 3 of 3
		DATE 27 Jun 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
008	Dump Truck		0.0	10.0
033	Loader		0.0	32.0
038	416 Cat		0.0	10.0
039	Water Truck		0.0	10.0
040	IR Roller		0.0	4.0
041	Kobelco SK60		0.0	5.0
048	Kobelco SK200		0.0	5.0
051	track hoe		0.0	30.0
053	Pump Truck		0.0	4.0
Total operating hours to date: 12,464.3		Total	0.0	110.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 330	Page 1 of 3
		DATE 28 Jun 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 75 °F; 0.15 IN Precipitation; 26 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ARAUCO No narrative written</p> <p>ENTERPRISE BUILDERS No narrative written today</p> <p>HUNT ELECTRIC Work on temporary power for the Parsons office trailers. Work on trenching for laterals to buildings 70 and 71. Work on lay out for the rock saw.</p> <p>ALDAVE No narrative written</p> <p>UMC Dig and start piping sewers for construction office trailers</p> <p>C-FORBES Building 75 and 79 - installed temporary threshold supports on 2 door per unit - 13 total - one hour</p> <p>PATTERSON Install water service to #10 - backfill crawl spaces #32, #34, #36 Clean up West Loop</p> <p>TRENCHING SERVICES INC Trenched for joint trench on East side for Hunt Electric - Evergreene cut in tow laterals for joint trench</p> <p>AXELSEN CONCRETE Strip wall #39 and footing #61</p> <p>GENUINE BUILDERS Strip wall #10, strip wall #48, strip footing #45, tie bar 45 Set piers on 48-10-44, 45, 46, 47 Set wall #45 and pour</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar at wall 45 - okay to place Inspected sub-grade for garage slab #11 and 12 of #13 Placed back patio #1 (half of building) and #2</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete and soil density testing - see attached</p> <p>REMARKS Held site safety meeting - see attached</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Watch footing - over night rain caused many soft places</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 330		Page 2 of 3																																																																																																
		DATE 28 Jun 2005 - Tuesday																																																																																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																		
CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																																																				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																																																				
ACTIVITY START/FINISH No activities were started today The following 3 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5239004</td> <td>Form & Pour Foundations</td> </tr> <tr> <td>P5246004</td> <td>Form & Pour Foundations</td> </tr> <tr> <td>P5261003</td> <td>Form & Pour Footings</td> </tr> </tbody> </table>					Activity No	Description	P5239004	Form & Pour Foundations	P5246004	Form & Pour Foundations	P5261003	Form & Pour Footings																																																																																								
Activity No	Description																																																																																																			
P5239004	Form & Pour Foundations																																																																																																			
P5246004	Form & Pour Foundations																																																																																																			
P5261003	Form & Pour Footings																																																																																																			
QC REQUIREMENTS No QC requirements were completed today																																																																																																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>15.0</td><td>124.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>6.0</td><td>48.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td>15.0</td><td>278.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td>4.0</td><td>38.5</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>1.0</td><td>1.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>3.0</td><td>22.5</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>1.0</td><td>7.5</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td>20.0</td><td>234.0</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td>1.0</td><td>12.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>24.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>36.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>3.0</td><td>36.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>5.0</td><td>50.0</td></tr> <tr><td>Trenching Services</td><td>SUPER - JOB</td><td>1.0</td><td>1.0</td></tr> <tr><td>Trenching Services</td><td>OPERATING ENGINEER</td><td>2.0</td><td>8.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>1.0</td><td>8.0</td></tr> <tr> <td>Total hours worked to date:</td> <td>54,812.5</td> <td>Total 86.0</td> <td>959.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	15.0	124.0	AXELSEN	LABORERS	6.0	48.0	Aldave	CARPENTER	15.0	278.0	Arauco	CARPENTER	4.0	38.5	Asbestos Abatement	OPERATING ENGINEER	0.0	0.0	C-Forbes	CARPENTER	1.0	1.0	Enterprise Builders	CEMENT FINISHER	3.0	22.5	Enterprise Builders	LABORERS	1.0	7.5	Genuine Builders	CEMENT MASON	20.0	234.0	Genuine Builders	OPERATING ENGINEER	1.0	12.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	24.0	HUNT ELECTRIC	ELECTRICIAN	3.0	36.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	36.0	Parsons Evergreene	LABORERS	0.0	0.0	Parsons Evergreene	SUPER - JOB	0.0	0.0	Parsons Evergreene	OPERATING ENGINEER	0.0	0.0	Patterson	PIPE LAYER	3.0	30.0	Patterson	OPERATING ENGINEER	5.0	50.0	Trenching Services	SUPER - JOB	1.0	1.0	Trenching Services	OPERATING ENGINEER	2.0	8.5	Utah Mechanical Cont	LABORERS	0.0	0.0	Utah Mechanical Cont	PLUMBER	1.0	8.0	Total hours worked to date:	54,812.5	Total 86.0	959.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																	
AXELSEN	CARPENTER	15.0	124.0																																																																																																	
AXELSEN	LABORERS	6.0	48.0																																																																																																	
Aldave	CARPENTER	15.0	278.0																																																																																																	
Arauco	CARPENTER	4.0	38.5																																																																																																	
Asbestos Abatement	OPERATING ENGINEER	0.0	0.0																																																																																																	
C-Forbes	CARPENTER	1.0	1.0																																																																																																	
Enterprise Builders	CEMENT FINISHER	3.0	22.5																																																																																																	
Enterprise Builders	LABORERS	1.0	7.5																																																																																																	
Genuine Builders	CEMENT MASON	20.0	234.0																																																																																																	
Genuine Builders	OPERATING ENGINEER	1.0	12.0																																																																																																	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	24.0																																																																																																	
HUNT ELECTRIC	ELECTRICIAN	3.0	36.0																																																																																																	
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	36.0																																																																																																	
Parsons Evergreene	LABORERS	0.0	0.0																																																																																																	
Parsons Evergreene	SUPER - JOB	0.0	0.0																																																																																																	
Parsons Evergreene	OPERATING ENGINEER	0.0	0.0																																																																																																	
Patterson	PIPE LAYER	3.0	30.0																																																																																																	
Patterson	OPERATING ENGINEER	5.0	50.0																																																																																																	
Trenching Services	SUPER - JOB	1.0	1.0																																																																																																	
Trenching Services	OPERATING ENGINEER	2.0	8.5																																																																																																	
Utah Mechanical Cont	LABORERS	0.0	0.0																																																																																																	
Utah Mechanical Cont	PLUMBER	1.0	8.0																																																																																																	
Total hours worked to date:	54,812.5	Total 86.0	959.0																																																																																																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 330		Page 3 of 3
		DATE 28 Jun 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	10.0	
033	Loader	0.0	27.0	
038	416 Cat	0.0	8.0	
039	Water Truck	0.0	10.0	
040	IR Roller	0.0	6.0	
041	Kobelco SK60	0.0	7.0	
048	Kobelco SK200	0.0	7.0	
051	track hoe	0.0	30.0	
053	Pump Truck	0.0	0.0	
058	backhoe	0.0	6.0	
Total operating hours to date: 12,575.3		Total	0.0	111.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 331	Page 1 of 3
		DATE 29 Jun 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 82 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>TRENCHING SERVICES INC Cut joint trench with 1100 trencher and finished cutting joint trench vault</p> <p>PARSONS EVERGREENE Dry up sub floors - apply emulsion - form and pour back mechanical rooms - worked on site clean up - dust control - road clean up - complete foundation punch list - rebar to holes - worked on site clean up</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>AXELSEN CONCRETE Form work on wall #40 and footing #55</p> <p>UMC Lot 32 through 37 - hook up sewer and water mains Finish piping sewer Dig water and start piping water</p> <p>HUNT Work on the transformer T-04 and associated conduits for power, communication and cable. Work on setting the temporary power panel and cable for Parsons office trailer.</p> <p>PATTERSON Backfill crawl spaces 35,37 and fill garage and porches on 32,33,34</p> <p>ARAUCO Building 67 - sheet roof - back side and pick up Building 82 - build and stand exterior - west unit</p> <p>RESISERV Treatment - 19,20,22,23</p> <p>GENUINE BUILDERS Poured vent walls that were wrong - fixed anchor bolts and cut out garage Knock out in #63 wall - poured last pier on #48 Loaded semi, stripped wall #45 and cleaned, cleaned, cleaned</p> <p>ALDAVE No narrative written</p> <p>AAI No report received</p> <p>NUTEK No report received</p> <p>L&L No report received</p> <p>WORKMAN No report received</p> <p>General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 331	Page 2 of 3																																				
		DATE 29 Jun 2005 - Wednesday																																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																					
<p>Framing inspection with COE for building 66,78,79 Inspection of subgrade at garage slabs #13 (1/2 of building) and #14 and back patios #1 (1/2 of building) and #3 (1/2 of building)</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete and soil density testing - see attached</p> <p>REMARKS Discussed storm drain master plan - storm drain from MH 20 (north of #36) to man hole 5 (in Dungan Field) must be installed to drain phase 5 West Loop</p> <p>Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No climbing concrete chutes - told an employee to stop</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																							
ACTIVITY START/FINISH No activities were started today The following 17 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5245004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5250004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5251004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5254004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5258002</td><td>Excavation</td></tr> <tr><td>P5266013</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P5271006</td><td>Spray Termite Protection</td></tr> <tr><td>P5272006</td><td>Spray Termite Protection</td></tr> <tr><td>P5273006</td><td>Spray Termite Protection</td></tr> <tr><td>P5274006</td><td>Spray Termite Protection</td></tr> <tr><td>P5282006</td><td>Spray Termite Protection</td></tr> <tr><td>P5283006</td><td>Spray Termite Protection</td></tr> <tr><td>P5284006</td><td>Spray Termite Protection</td></tr> <tr><td>P5286006</td><td>Spray Termite Protection</td></tr> <tr><td>P5287006</td><td>Spray Termite Protection</td></tr> <tr><td>P5288006</td><td>Spray Termite Protection</td></tr> <tr><td>P5425</td><td>Government Final Design Back C</td></tr> </tbody> </table>				Activity No	Description	P5245004	Form & Pour Foundations	P5250004	Form & Pour Foundations	P5251004	Form & Pour Foundations	P5254004	Form & Pour Foundations	P5258002	Excavation	P5266013	Set Trusses & Sub-fascia	P5271006	Spray Termite Protection	P5272006	Spray Termite Protection	P5273006	Spray Termite Protection	P5274006	Spray Termite Protection	P5282006	Spray Termite Protection	P5283006	Spray Termite Protection	P5284006	Spray Termite Protection	P5286006	Spray Termite Protection	P5287006	Spray Termite Protection	P5288006	Spray Termite Protection	P5425	Government Final Design Back C
Activity No	Description																																						
P5245004	Form & Pour Foundations																																						
P5250004	Form & Pour Foundations																																						
P5251004	Form & Pour Foundations																																						
P5254004	Form & Pour Foundations																																						
P5258002	Excavation																																						
P5266013	Set Trusses & Sub-fascia																																						
P5271006	Spray Termite Protection																																						
P5272006	Spray Termite Protection																																						
P5273006	Spray Termite Protection																																						
P5274006	Spray Termite Protection																																						
P5282006	Spray Termite Protection																																						
P5283006	Spray Termite Protection																																						
P5284006	Spray Termite Protection																																						
P5286006	Spray Termite Protection																																						
P5287006	Spray Termite Protection																																						
P5288006	Spray Termite Protection																																						
P5425	Government Final Design Back C																																						
QC REQUIREMENTS No QC requirements were completed today																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 331 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 29 Jun 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	5.0	122.0
AXELSEN	LABORERS	4.0	32.0
Aldave	CARPENTER	12.0	79.5
Arauco	CARPENTER	4.0	40.5
Asbestos Abatement	OPERATING ENGINEER	0.0	0.0
C-Forbes	CARPENTER	0.0	0.0
Enterprise Builders	CEMENT FINISHER	5.0	24.5
Enterprise Builders	LABORERS	1.0	6.0
Genuine Builders	CEMENT MASON	20.0	230.0
Genuine Builders	OPERATING ENGINEER	1.0	12.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.0
HUNT ELECTRIC	ELECTRICIAN	3.0	33.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	31.5
Parsons Evergreene	LABORERS	1.0	10.0
Parsons Evergreene	SUPER - JOB	1.0	10.0
Parsons Evergreene	OPERATING ENGINEER	2.0	20.0
Patterson	PIPE LAYER	0.0	0.0
Patterson	OPERATING ENGINEER	0.0	0.0
Trenching Services	SUPER - JOB	1.0	0.5
Trenching Services	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	1.0	12.5
Utah Mechanical Cont	PLUMBER	2.0	25.0
Total		69.0	718.0
Total hours worked to date: 55,530.5			
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	6.0
033	Loader	0.0	32.0
035	58 ton Tesmec Trencher	0.0	0.0
038	416 Cat	0.0	4.0
039	Water Truck	8.0	8.0
040	IR Roller	0.0	10.0
041	Kobelco SK60	0.0	10.0
048	Kobelco SK200	0.0	10.0
051	track hoe	0.0	30.0
053	Pump Truck	0.0	0.0
058	backhoe	1.0	9.0
059	Tesmec Trencher	0.0	8.0
Total		9.0	127.0
Total operating hours to date: 12,702.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 332	Page 1 of 3
		DATE 30 Jun 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 89 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>TRENCHING SERVICES INC Dug a vault for Hunt Electric - reviewed plans with Bob from Hunt</p> <p>PARSONS EVERGREENE Apply emulsion - QC 40-61 - snap grade - set up and pour mechanical pour backs - clean footer for L&L - lay road base in footer and escort trencher to center loop - pull down and erect fence - embeds to pour</p> <p>C-FORBES Building 75 - 76 - install mechanical room doors - took four hours</p> <p>UMC Lot 38 - hook up sewer and water mains Work on utilities for construction trailers</p> <p>PATTERSON Back fill units #38 and #39 Fill in porch and garages 35,36,37,38,39 Haul dirt from B Loop to A Loop for back fill Hauled crushed concrete to cover Termiticide</p> <p>AXELSEN CONCRETE Poured wall #40 Poured footing #56</p> <p>RESISERV Treatment - 21,22,24,25</p> <p>GENUINE BUILDERS Finished punch list on anchor bolts Poured Charles center wall, 30" Poured and cut out vent</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Nailing inspection on roof of lot 64 Inspection on rebar and clearances on foundation #40 and footing #56</p> <p>QUALITY CONTROL TESTING AND RESULTS Air slump and cylinders taken on footing #56 and foundation #40</p> <p>REMARKS QAQC Meeting - COE had concerns on extra concrete place in block out area of footing - resolved item on site Idaho Sand and Gravel postponed the asphalt for the East Loop to 7-5-05 - notified COE</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Dust control on site and at Crusher</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 332	Page 2 of 3																																																																																												
		DATE 30 Jun 2005 - Thursday																																																																																													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																																															
ACTIVITY START/FINISH The following activity was started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P52012</td> <td>Procure Stone - Arts & Crafts</td> </tr> </tbody> </table> The following 5 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P511045</td> <td>Final Road Grading, Base</td> </tr> <tr> <td>P5255004</td> <td>Form & Pour Foundations</td> </tr> <tr> <td>P5256004</td> <td>Form & Pour Foundations</td> </tr> <tr> <td>P5257004</td> <td>Form & Pour Foundations</td> </tr> <tr> <td>P5263004</td> <td>Form & Pour Foundations</td> </tr> </tbody> </table>				Activity No	Description	P52012	Procure Stone - Arts & Crafts	Activity No	Description	P511045	Final Road Grading, Base	P5255004	Form & Pour Foundations	P5256004	Form & Pour Foundations	P5257004	Form & Pour Foundations	P5263004	Form & Pour Foundations																																																																												
Activity No	Description																																																																																														
P52012	Procure Stone - Arts & Crafts																																																																																														
Activity No	Description																																																																																														
P511045	Final Road Grading, Base																																																																																														
P5255004	Form & Pour Foundations																																																																																														
P5256004	Form & Pour Foundations																																																																																														
P5257004	Form & Pour Foundations																																																																																														
P5263004	Form & Pour Foundations																																																																																														
QC REQUIREMENTS No QC requirements were completed today																																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>14.0</td><td>115.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>5.0</td><td>41.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>1.0</td><td>4.0</td></tr> <tr><td>CONCRETE CRUSHER</td><td>LABORERS</td><td>1.0</td><td>12.0</td></tr> <tr><td>CONCRETE CRUSHER</td><td>OPERATING ENGINEER</td><td>1.0</td><td>12.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Genuine Builders</td><td>CEMENT MASON</td><td>4.0</td><td>48.0</td></tr> <tr><td>Genuine Builders</td><td>OPERATING ENGINEER</td><td>1.0</td><td>6.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>5.0</td><td>47.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>0.0</td><td>0.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td>1.0</td><td>10.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td>1.0</td><td>10.5</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>1.0</td><td>10.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>3.0</td><td>28.5</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Trenching Services</td><td>SUPER - JOB</td><td>1.0</td><td>1.0</td></tr> <tr><td>Trenching Services</td><td>OPERATING ENGINEER</td><td>1.0</td><td>6.5</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	115.0	AXELSEN	LABORERS	5.0	41.0	Aldave	CARPENTER	0.0	0.0	Arauco	CARPENTER	0.0	0.0	Asbestos Abatement	OPERATING ENGINEER	0.0	0.0	C-Forbes	CARPENTER	1.0	4.0	CONCRETE CRUSHER	LABORERS	1.0	12.0	CONCRETE CRUSHER	OPERATING ENGINEER	1.0	12.0	Enterprise Builders	CEMENT FINISHER	0.0	0.0	Enterprise Builders	LABORERS	0.0	0.0	Genuine Builders	CEMENT MASON	4.0	48.0	Genuine Builders	OPERATING ENGINEER	1.0	6.0	HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0	HUNT ELECTRIC	ELECTRICIAN	5.0	47.5	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0	Parsons Evergreene	LABORERS	1.0	10.0	Parsons Evergreene	SUPER - JOB	1.0	10.5	Parsons Evergreene	OPERATING ENGINEER	1.0	10.0	Patterson	PIPE LAYER	3.0	28.5	Patterson	OPERATING ENGINEER	0.0	0.0	Trenching Services	SUPER - JOB	1.0	1.0	Trenching Services	OPERATING ENGINEER	1.0	6.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																												
AXELSEN	CARPENTER	14.0	115.0																																																																																												
AXELSEN	LABORERS	5.0	41.0																																																																																												
Aldave	CARPENTER	0.0	0.0																																																																																												
Arauco	CARPENTER	0.0	0.0																																																																																												
Asbestos Abatement	OPERATING ENGINEER	0.0	0.0																																																																																												
C-Forbes	CARPENTER	1.0	4.0																																																																																												
CONCRETE CRUSHER	LABORERS	1.0	12.0																																																																																												
CONCRETE CRUSHER	OPERATING ENGINEER	1.0	12.0																																																																																												
Enterprise Builders	CEMENT FINISHER	0.0	0.0																																																																																												
Enterprise Builders	LABORERS	0.0	0.0																																																																																												
Genuine Builders	CEMENT MASON	4.0	48.0																																																																																												
Genuine Builders	OPERATING ENGINEER	1.0	6.0																																																																																												
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0																																																																																												
HUNT ELECTRIC	ELECTRICIAN	5.0	47.5																																																																																												
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0																																																																																												
Parsons Evergreene	LABORERS	1.0	10.0																																																																																												
Parsons Evergreene	SUPER - JOB	1.0	10.5																																																																																												
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0																																																																																												
Patterson	PIPE LAYER	3.0	28.5																																																																																												
Patterson	OPERATING ENGINEER	0.0	0.0																																																																																												
Trenching Services	SUPER - JOB	1.0	1.0																																																																																												
Trenching Services	OPERATING ENGINEER	1.0	6.5																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 332 <div style="text-align: right;">Page 3 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 30 Jun 2005 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Utah Mechanical Cont	LABORERS	1.0	7.5
Utah Mechanical Cont	PLUMBER	2.0	12.0
Total hours worked to date: 55,902.0		Total 43.0	371.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	9.0
019	Cat320	4.0	8.0
021	NordBerg Crusher	4.0	8.0
033	Loader	0.0	15.0
035	58 ton Tesmec Trencher	0.0	0.0
038	416 Cat	0.0	0.0
039	Water Truck	0.0	19.5
040	IR Roller	0.0	9.0
041	Kobelco SK60	0.0	0.0
048	Kobelco SK200	0.0	0.0
051	track hoe	0.0	27.0
053	Pump Truck	0.0	4.5
058	backhoe	0.0	10.0
059	Tesmec Trencher	0.0	6.5
060	Volvo 150	4.0	8.0
Total operating hours to date: 12,826.8		Total 12.0	124.5

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 333	Page 1 of 3
		DATE 01 Jul 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 49.5 °F, Max 98 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PARSONS EVERGREENE Layout buildings 59 and 60 Sweep up floors Pour back mechanical door units Hickey rebar Dust control at crusher site Tree preservation Shut down job</p> <p>ARAUCO Building 82 - exterior walls Building 67 - roof dormers front side, roof sheeting back side, inside pick up work</p> <p>GENUINE BUILDERS No narrative written</p> <p>CONCRETE CRUSHER Crushed 630 tons of 1 ½ minus road base</p> <p>AXELSEN CONCRETE Buildings 56 and 62 - wall strip Buildings 40 - footing Buildings 61 and 55 - footing - pour concrete sidewalk</p> <p>ALDAVE No report received</p> <p>NUTEK No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Andres Aldave on site for structural inspection and design review with Tim Bishop and Steve Scholte</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS No remarks today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Equipment safety - throw out worn out tool belts, etc</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 333	Page 2 of 3																																																																				
		DATE 01 Jul 2005 - Friday																																																																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																					
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																							
ACTIVITY START/FINISH The following 2 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5261004</td> <td>Form & Pour Foundations</td> </tr> <tr> <td>P5269017</td> <td>Rough Electrical, Cable & Phon</td> </tr> </tbody> </table> The following 30 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5210006</td><td>Spray Termite Protection</td></tr> <tr><td>P521006</td><td>Spray Termite Protection</td></tr> <tr><td>P5211006</td><td>Spray Termite Protection</td></tr> <tr><td>P5212006</td><td>Spray Termite Protection</td></tr> <tr><td>P5213006</td><td>Spray Termite Protection</td></tr> <tr><td>P5214006</td><td>Spray Termite Protection</td></tr> <tr><td>P5215006</td><td>Spray Termite Protection</td></tr> <tr><td>P5216006</td><td>Spray Termite Protection</td></tr> <tr><td>P5217006</td><td>Spray Termite Protection</td></tr> <tr><td>P5218006</td><td>Spray Termite Protection</td></tr> <tr><td>P5219006</td><td>Spray Termite Protection</td></tr> <tr><td>P5220006</td><td>Spray Termite Protection</td></tr> <tr><td>P522006</td><td>Spray Termite Protection</td></tr> <tr><td>P5221006</td><td>Spray Termite Protection</td></tr> <tr><td>P5222006</td><td>Spray Termite Protection</td></tr> <tr><td>P5223006</td><td>Spray Termite Protection</td></tr> <tr><td>P5224006</td><td>Spray Termite Protection</td></tr> <tr><td>P5225006</td><td>Spray Termite Protection</td></tr> <tr><td>P5226006</td><td>Spray Termite Protection</td></tr> <tr><td>P5227006</td><td>Spray Termite Protection</td></tr> <tr><td>P5228006</td><td>Spray Termite Protection</td></tr> <tr><td>P5229006</td><td>Spray Termite Protection</td></tr> <tr><td>P5230006</td><td>Spray Termite Protection</td></tr> <tr><td>P523006</td><td>Spray Termite Protection</td></tr> <tr><td>P524006</td><td>Spray Termite Protection</td></tr> <tr><td>P525006</td><td>Spray Termite Protection</td></tr> <tr><td>P526006</td><td>Spray Termite Protection</td></tr> <tr><td>P527006</td><td>Spray Termite Protection</td></tr> <tr><td>P528006</td><td>Spray Termite Protection</td></tr> <tr><td>P529006</td><td>Spray Termite Protection</td></tr> </tbody> </table>				Activity No	Description	P5261004	Form & Pour Foundations	P5269017	Rough Electrical, Cable & Phon	Activity No	Description	P5210006	Spray Termite Protection	P521006	Spray Termite Protection	P5211006	Spray Termite Protection	P5212006	Spray Termite Protection	P5213006	Spray Termite Protection	P5214006	Spray Termite Protection	P5215006	Spray Termite Protection	P5216006	Spray Termite Protection	P5217006	Spray Termite Protection	P5218006	Spray Termite Protection	P5219006	Spray Termite Protection	P5220006	Spray Termite Protection	P522006	Spray Termite Protection	P5221006	Spray Termite Protection	P5222006	Spray Termite Protection	P5223006	Spray Termite Protection	P5224006	Spray Termite Protection	P5225006	Spray Termite Protection	P5226006	Spray Termite Protection	P5227006	Spray Termite Protection	P5228006	Spray Termite Protection	P5229006	Spray Termite Protection	P5230006	Spray Termite Protection	P523006	Spray Termite Protection	P524006	Spray Termite Protection	P525006	Spray Termite Protection	P526006	Spray Termite Protection	P527006	Spray Termite Protection	P528006	Spray Termite Protection	P529006	Spray Termite Protection
Activity No	Description																																																																						
P5261004	Form & Pour Foundations																																																																						
P5269017	Rough Electrical, Cable & Phon																																																																						
Activity No	Description																																																																						
P5210006	Spray Termite Protection																																																																						
P521006	Spray Termite Protection																																																																						
P5211006	Spray Termite Protection																																																																						
P5212006	Spray Termite Protection																																																																						
P5213006	Spray Termite Protection																																																																						
P5214006	Spray Termite Protection																																																																						
P5215006	Spray Termite Protection																																																																						
P5216006	Spray Termite Protection																																																																						
P5217006	Spray Termite Protection																																																																						
P5218006	Spray Termite Protection																																																																						
P5219006	Spray Termite Protection																																																																						
P5220006	Spray Termite Protection																																																																						
P522006	Spray Termite Protection																																																																						
P5221006	Spray Termite Protection																																																																						
P5222006	Spray Termite Protection																																																																						
P5223006	Spray Termite Protection																																																																						
P5224006	Spray Termite Protection																																																																						
P5225006	Spray Termite Protection																																																																						
P5226006	Spray Termite Protection																																																																						
P5227006	Spray Termite Protection																																																																						
P5228006	Spray Termite Protection																																																																						
P5229006	Spray Termite Protection																																																																						
P5230006	Spray Termite Protection																																																																						
P523006	Spray Termite Protection																																																																						
P524006	Spray Termite Protection																																																																						
P525006	Spray Termite Protection																																																																						
P526006	Spray Termite Protection																																																																						
P527006	Spray Termite Protection																																																																						
P528006	Spray Termite Protection																																																																						
P529006	Spray Termite Protection																																																																						
QC REQUIREMENTS No QC requirements were completed today																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 333 <div style="text-align: right;">Page 3 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 01 Jul 2005 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	11.0	83.0
AXELSEN	LABORERS	4.0	26.0
Aldave	CARPENTER	0.0	0.0
Arauco	CARPENTER	5.0	49.0
Asbestos Abatement	OPERATING ENGINEER	0.0	0.0
C-Forbes	CARPENTER	0.0	0.0
CONCRETE CRUSHER	LABORERS	1.0	10.0
CONCRETE CRUSHER	OPERATING ENGINEER	1.0	10.0
Enterprise Builders	CEMENT FINISHER	0.0	0.0
Enterprise Builders	LABORERS	0.0	0.0
Genuine Builders	CEMENT MASON	2.0	24.0
Genuine Builders	OPERATING ENGINEER	0.0	0.0
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0
Parsons Evergreene	LABORERS	0.0	0.0
Parsons Evergreene	SUPER - JOB	0.0	0.0
Parsons Evergreene	OPERATING ENGINEER	3.0	30.0
Patterson	PIPE LAYER	0.0	0.0
Patterson	OPERATING ENGINEER	0.0	0.0
Trenching Services	SUPER - JOB	0.0	0.0
Trenching Services	OPERATING ENGINEER	0.0	0.0
Utah Mechanical Cont	LABORERS	0.0	0.0
Utah Mechanical Cont	PLUMBER	0.0	0.0
Total hours worked to date:	56,134.0	Total	27.0
			232.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	0.0
019	Cat320	4.0	6.0
021	NordBerg Crusher	4.0	6.0
033	Loader	0.0	0.0
035	58 ton Tesmec Trencher	0.0	0.0
038	416 Cat	0.0	0.0
039	Water Truck	0.0	20.0
040	IR Roller	0.0	0.0
041	Kobelco SK60	0.0	0.0
048	Kobelco SK200	0.0	0.0
051	track hoe	0.0	0.0
053	Pump Truck	0.0	0.0
058	backhoe	0.0	10.0
059	Tesmec Trencher	0.0	0.0
Total operating hours to date:	12,868.8	Total	8.0
			42.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 337	Page 1 of 3
		DATE 05 Jul 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53.4 °F, Max 95.4 °F; No Precipitation; 11 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AAI Worked on digging and hauling concrete to crusher and hauling to hard fill Covering daily</p> <p>AXELSEN Strip forms at footing 56, tie rebar in wall at 31, formwork at wall 31, start footing at 60 Bungalow, patch walls, saw cut pour opening</p> <p>PARSONS EVERGREENE Site safety meeting Get misc. prepped 100% for asphalt placement - worked on site clean up - snap grade - place emulsion - water truck to crusher - dust control - water trees - place entrance signs at appropriate locations</p> <p>IDAHO SAND AND GRAVEL Pave road and to 1 road crossing</p> <p>ARAUCO Buildings 67 - interior pick up and roof dormers Building 82 - exterior walls east unit</p> <p>PATTERSON Back fill units 39 and 63 and 34 - gravel garages and porches Loop A - dig up sewer and water lines to hook up</p> <p>UMC Lot 48,55 - stub out sewer and water mains Lot 63 - hook up sewer and water mains Finish utilities for office trailers Fix busted water pipes in two trailers</p> <p>CONCRETE CRUSHER Crushed 244 tons of 1 ½ minus road base</p> <p>NUTEK No report received</p> <p>L&L No report received</p> <p>HUNT No report received</p> <p>WORKMAN No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Sub base okay to pour - new tack cover placed at curb and gutter</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed asphalt testing - see attached</p> <p>REMARKS Numerous conversations concerning asphalt paving</p> <p>Safety Inspection / Safety Meetings:</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 337		Page 2 of 3																																																																				
		DATE 05 Jul 2005 - Tuesday																																																																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																						
DAILY SAFETY INSPECTIONS Held site safety meeting - see attached PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																								
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																								
ACTIVITY START/FINISH No activities were started or finished today																																																																								
QC REQUIREMENTS No QC requirements were completed today																																																																								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																								
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>14.0</td> <td>114.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>3.0</td> <td>32.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>6.0</td> <td>38.5</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>4.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Idaho Sand and Grave</td> <td>OPERATING ENGINEER</td> <td>6.0</td> <td>69.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>11.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>SUPER - JOB</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>10.5</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>3.0</td> <td>33.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>5.0</td> <td>55.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>2.0</td> <td>21.5</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>2.0</td> <td>21.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 56,586.0</td> <td>Total</td> <td>51.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>452.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	114.0	AXELSEN	LABORERS	3.0	32.0	Arauco	CARPENTER	6.0	38.5	Asbestos Abatement	OPERATING ENGINEER	4.0	4.0	CONCRETE CRUSHER	LABORERS	1.0	10.0	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	20.0	Idaho Sand and Grave	OPERATING ENGINEER	6.0	69.0	Parsons Evergreene	LABORERS	1.0	11.0	Parsons Evergreene	SUPER - JOB	1.0	12.0	Parsons Evergreene	OPERATING ENGINEER	1.0	10.5	Patterson	PIPE LAYER	3.0	33.0	Patterson	OPERATING ENGINEER	5.0	55.0	Utah Mechanical Cont	LABORERS	2.0	21.5	Utah Mechanical Cont	PLUMBER	2.0	21.5	Total hours worked to date: 56,586.0		Total	51.0				452.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																					
AXELSEN	CARPENTER	14.0	114.0																																																																					
AXELSEN	LABORERS	3.0	32.0																																																																					
Arauco	CARPENTER	6.0	38.5																																																																					
Asbestos Abatement	OPERATING ENGINEER	4.0	4.0																																																																					
CONCRETE CRUSHER	LABORERS	1.0	10.0																																																																					
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	20.0																																																																					
Idaho Sand and Grave	OPERATING ENGINEER	6.0	69.0																																																																					
Parsons Evergreene	LABORERS	1.0	11.0																																																																					
Parsons Evergreene	SUPER - JOB	1.0	12.0																																																																					
Parsons Evergreene	OPERATING ENGINEER	1.0	10.5																																																																					
Patterson	PIPE LAYER	3.0	33.0																																																																					
Patterson	OPERATING ENGINEER	5.0	55.0																																																																					
Utah Mechanical Cont	LABORERS	2.0	21.5																																																																					
Utah Mechanical Cont	PLUMBER	2.0	21.5																																																																					
Total hours worked to date: 56,586.0		Total	51.0																																																																					
			452.0																																																																					
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>001</td> <td>Link Belt 2800</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td>016</td> <td>Samsung SE 280</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>019</td> <td>Cat320</td> <td>6.0</td> <td>4.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	008	Dump Truck	0.0	8.0	016	Samsung SE 280	0.0	10.0	019	Cat320	6.0	4.0																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																					
001	Link Belt 2800	0.0	10.0																																																																					
008	Dump Truck	0.0	8.0																																																																					
016	Samsung SE 280	0.0	10.0																																																																					
019	Cat320	6.0	4.0																																																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 337		Page 3 of 3
		DATE 05 Jul 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
021	NordBerg Crusher	6.0	4.0	
022	Samsung SL-180	0.0	10.0	
032	Komatsh	2.0	8.0	
033	Loader	6.0	23.0	
039	Water Truck	5.0	24.0	
040	IR Roller	0.0	6.0	
051	track hoe	0.0	31.0	
058	backhoe	0.0	10.0	
061	paver	0.0	11.0	
062	roller	0.0	22.0	
Total operating hours to date: 13,049.8		Total	25.0	181.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 338	Page 1 of 3
		DATE 06 Jul 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 58.5 °F, Max 94.5 °F; 1.7 IN Precipitation; 15 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>UMC Lot 61 - stub out sewer and water mains Lot 40,41,53,54,61,62 - hook up sewer and water mains Work on back flow preventers for the East Loop</p> <p>ARAUCO Building 67 - roof dormers - bathroom roof - building 82 exterior walls</p> <p>CONCRETE CRUSHER Crushed 977 tons of concrete</p> <p>AAI Worked on digging concrete Worked on hauling concrete to stock pile and hauling concrete to hard fill</p> <p>PARSONS EVERGREENE Relocate generators and cords - site safety - tape ect - clean up for ribbon cutting - place emulsion - dust control - road clean up - walk through with safety director - check elevations</p> <p>RESISERV Treated 21,24,26,27</p> <p>PATTERSON Finish digging last 2 crawl spaces - back fill crawl spaces - dig up sewer and water lines for plumbers - gravel garages and porches</p> <p>AXESEN Form wall 31 for pour on Thursday Form footing #62 Strip forms and saw cut top of wall to elevation at Charles 85</p> <p>NUTEK No report received</p> <p>ALDAVE No report received</p> <p>L&L No report received</p> <p>RESISERV No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected forms and rebar for wall #31 and footing #55 - okay to place (pour to be Thursday at 11am) Inspected sub grade #14 garage slab</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed core drill of asphalt - 3 locations</p> <p>REMARKS Pumped truck of chlorinated water (140 ppm) into west loop B. Remainder to be placed on Thursday.</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 338 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 06 Jul 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 All employees noted as wearing PPE. Site visited by Berke Chessman - assistant safety director - discussed man basket and use of come a long on cable line.

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

No activities were started today

The following 2 activities were finished today:

Activity No	Description
P511025	Form & Pour Curb & Gutter
P5266014	Sheet Trusses

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	15.0	120.0
AXELSEN	LABORERS	3.0	32.0
Arauco	CARPENTER	6.0	49.0
CONCRETE CRUSHER	LABORERS	1.0	10.0
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	20.0
Parsons Evergreene	LABORERS	1.0	10.0
Parsons Evergreene	SUPER - JOB	1.0	11.0
Parsons Evergreene	OPERATING ENGINEER	2.0	20.0
Patterson	PIPE LAYER	3.0	30.0
Patterson	OPERATING ENGINEER	5.0	52.5
Utah Mechanical Cont	LABORERS	2.0	24.5
Utah Mechanical Cont	PLUMBER	2.0	24.5
Total hours worked to date: 56,989.5		Total 43.0	403.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 338		Page 3 of 3
		DATE 06 Jul 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
001	Link Belt 2800	2.0	8.0	
008	Dump Truck	0.0	8.0	
011	Bob Cat	8.0	2.0	
016	Samsung SE 280	0.0	10.0	
019	Cat320	3.0	7.0	
021	NordBerg Crusher	3.0	7.0	
022	Samsung SL-180	0.0	10.0	
032	Komatsh	0.0	10.0	
033	Loader	3.0	17.0	
039	Water Truck	2.5	17.5	
040	IR Roller	0.0	4.0	
051	track hoe	0.0	30.0	
058	backhoe	0.0	10.0	
Total operating hours to date: 13,190.3		Total	21.5	140.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 339	Page 1 of 3
		DATE 07 Jul 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 61.5 °F, Max 93.2 °F; No Precipitation; 14 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>UMC Lot 43,44,45,46,47,48 - hook up sewer and water mains Haul water heaters from warehouse to storage in Mountain Home - 8 man hours Install one of two back flow preventors for the east loop</p> <p>RESISERV Treated building 29</p> <p>PARSONS EVERGREENE Gather last of plastic from Termiticide covering - check cords for grounds and red tape - place emulsion - service generator swap out - snap grade lines - cover material - lumber inventory - gather esso cords - fire ext. to generators</p> <p>PATTERSON Back fill crawl spaces - haul dirt from road loop A to loop B for back fill around crawl spaces - dig up sewer and water laterals / chlorinate water main - haul a total of 35 loads of gravel all week for garages, porches, patios</p> <p>AXELSEN CONCRETE Patch and grind walls at east loop Pour Bungalow wall #31 and Bungalow #44 footing Form wall on #5B Charles</p> <p>ARAUCO Building 82 roof dormers Building 82 - exterior walls</p> <p>AAI No report received</p> <p>ALDAVE No report received</p> <p>NUTEK No report received</p> <p>L&L No report received</p> <p>WORKMAN No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Verified forms ready for concrete placement #31,#55 - okay to place</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing and core drills for asphalt - see attached Also repairs to poorly grouted core hole</p> <p>REMARKS Held weekly QC meeting - see attached Perform chlorination test for west loop B water main Pump 140 ppm into system - approximately 3 @ 5000 gal each Measured 180 ppm out</p> <p>Safety Inspection / Safety Meetings:</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 339		Page 2 of 3																																																												
		DATE 07 Jul 2005 - Thursday																																																														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																														
DAILY SAFETY INSPECTIONS Trucks operating for dust control PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																
ACTIVITY START/FINISH No activities were started or finished today																																																																
QC REQUIREMENTS No QC requirements were completed today																																																																
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>14.0</td> <td>112.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>69.0</td> <td>46.5</td> </tr> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>SUPER - JOB</td> <td>1.0</td> <td>11.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>3.0</td> <td>31.5</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>5.0</td> <td>62.5</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>2.0</td> <td>23.5</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>2.0</td> <td>23.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 57,402.0</td> <td>Total</td> <td>107.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>412.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	112.0	AXELSEN	LABORERS	4.0	32.0	Arauco	CARPENTER	69.0	46.5	Asbestos Abatement	LABORERS	1.0	10.0	Asbestos Abatement	OPERATING ENGINEER	3.0	30.0	Parsons Evergreene	LABORERS	1.0	10.0	Parsons Evergreene	SUPER - JOB	1.0	11.0	Parsons Evergreene	OPERATING ENGINEER	2.0	20.0	Patterson	PIPE LAYER	3.0	31.5	Patterson	OPERATING ENGINEER	5.0	62.5	Utah Mechanical Cont	LABORERS	2.0	23.5	Utah Mechanical Cont	PLUMBER	2.0	23.5	Total hours worked to date: 57,402.0		Total	107.0				412.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																													
AXELSEN	CARPENTER	14.0	112.0																																																													
AXELSEN	LABORERS	4.0	32.0																																																													
Arauco	CARPENTER	69.0	46.5																																																													
Asbestos Abatement	LABORERS	1.0	10.0																																																													
Asbestos Abatement	OPERATING ENGINEER	3.0	30.0																																																													
Parsons Evergreene	LABORERS	1.0	10.0																																																													
Parsons Evergreene	SUPER - JOB	1.0	11.0																																																													
Parsons Evergreene	OPERATING ENGINEER	2.0	20.0																																																													
Patterson	PIPE LAYER	3.0	31.5																																																													
Patterson	OPERATING ENGINEER	5.0	62.5																																																													
Utah Mechanical Cont	LABORERS	2.0	23.5																																																													
Utah Mechanical Cont	PLUMBER	2.0	23.5																																																													
Total hours worked to date: 57,402.0		Total	107.0																																																													
			412.5																																																													
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>001</td> <td>Link Belt 2800</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>016</td> <td>Samsung SE 280</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>022</td> <td>Samsung SL-180</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>032</td> <td>Komatsush</td> <td>1.0</td> <td>9.0</td> </tr> <tr> <td>033</td> <td>Loader</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td>5.0</td> <td>15.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	008	Dump Truck	0.0	10.0	016	Samsung SE 280	0.0	10.0	022	Samsung SL-180	0.0	10.0	032	Komatsush	1.0	9.0	033	Loader	0.0	10.0	039	Water Truck	5.0	15.0																												
Serial Number	Description	Standby Hours	Operating Hours																																																													
001	Link Belt 2800	0.0	10.0																																																													
008	Dump Truck	0.0	10.0																																																													
016	Samsung SE 280	0.0	10.0																																																													
022	Samsung SL-180	0.0	10.0																																																													
032	Komatsush	1.0	9.0																																																													
033	Loader	0.0	10.0																																																													
039	Water Truck	5.0	15.0																																																													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 339		Page 3 of 3
		DATE 07 Jul 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
051	track hoe	0.0	30.0	
058	backhoe	0.0	10.0	
062	roller	0.0	8.0	
Total operating hours to date: 13,312.3		Total	6.0	122.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 340	Page 1 of 2
		DATE 08 Jul 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 60 °F, Max 100 °F; No Precipitation; 18 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AXELSEN CONCRETE Strip wall #31 and #55 footing</p> <p>ARAUCO No narrative written</p> <p>AAI worked on digging and hauling concrete to crusher. Worked on general clean up.</p> <p>PARSONS EVERGREENE Set up stairs to our office trailer - unload windows (help) - help unload lumber - guide subcontractors around</p> <p>ENTERPRISE BUILDERS Report received, no narrative written</p> <p>PATTERSON No report received</p> <p>NUTEK No report received</p> <p>ALDAVE No report received</p> <p>WORKMAN No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected nailing of roof sheathing for building 67 - corrections made Inspected sub-grade for garage slab #15, 1/2 of #16, and #17 - okay to place</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI picked up concrete cylinders, core drill and repair bad core plug</p> <p>REMARKS Check chlorine concentration at end of line west loop B - chlorine residual at 160 ppm</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Trucks running for dust control</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			
<div style="border: 1px solid black; height: 50px;"></div>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 340 Page 2 of 2																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 08 Jul 2005 - Friday																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																			
ACTIVITY START/FINISH No activities were started or finished today																																																			
QC REQUIREMENTS No QC requirements were completed today																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">15.0</td> <td style="text-align: right;">107.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">31.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">40.0</td> </tr> <tr> <td>CONCRETE CRUSHER</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">33.0</td> <td style="text-align: right;">252.0</td> </tr> </tbody> </table> Total hours worked to date: 57,654.0				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	15.0	107.0	AXELSEN	LABORERS	4.0	32.0	Arauco	CARPENTER	5.0	31.0	Asbestos Abatement	LABORERS	1.0	10.0	Asbestos Abatement	OPERATING ENGINEER	4.0	40.0	CONCRETE CRUSHER	OPERATING ENGINEER	3.0	24.0	Enterprise Builders	CEMENT FINISHER	1.0	8.0	Total		33.0	252.0												
Employer	Labor Classification	Number of Employees	Hours Worked																																																
AXELSEN	CARPENTER	15.0	107.0																																																
AXELSEN	LABORERS	4.0	32.0																																																
Arauco	CARPENTER	5.0	31.0																																																
Asbestos Abatement	LABORERS	1.0	10.0																																																
Asbestos Abatement	OPERATING ENGINEER	4.0	40.0																																																
CONCRETE CRUSHER	OPERATING ENGINEER	3.0	24.0																																																
Enterprise Builders	CEMENT FINISHER	1.0	8.0																																																
Total		33.0	252.0																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>001</td> <td>Link Belt 2800</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>011</td> <td>Bob Cat</td> <td style="text-align: right;">9.0</td> <td style="text-align: right;">1.0</td> </tr> <tr> <td>016</td> <td>Samsung SE 280</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>021</td> <td>NordBerg Crusher</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>022</td> <td>Samsung SL-180</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>032</td> <td>Komatsh</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>033</td> <td>Loader</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>037</td> <td>Excavator</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>058</td> <td>backhoe</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">30.0</td> <td style="text-align: right;">60.0</td> </tr> </tbody> </table> Total operating hours to date: 13,372.3				Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	1.0	9.0	011	Bob Cat	9.0	1.0	016	Samsung SE 280	1.0	9.0	021	NordBerg Crusher	2.0	6.0	022	Samsung SL-180	3.0	7.0	032	Komatsh	1.0	9.0	033	Loader	2.0	6.0	037	Excavator	2.0	6.0	039	Water Truck	3.0	5.0	058	backhoe	6.0	2.0	Total		30.0	60.0
Serial Number	Description	Standby Hours	Operating Hours																																																
001	Link Belt 2800	1.0	9.0																																																
011	Bob Cat	9.0	1.0																																																
016	Samsung SE 280	1.0	9.0																																																
021	NordBerg Crusher	2.0	6.0																																																
022	Samsung SL-180	3.0	7.0																																																
032	Komatsh	1.0	9.0																																																
033	Loader	2.0	6.0																																																
037	Excavator	2.0	6.0																																																
039	Water Truck	3.0	5.0																																																
058	backhoe	6.0	2.0																																																
Total		30.0	60.0																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 341	Page 1 of 2
		DATE 09 Jul 2005 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 64 °F, Max 73 °F; No Precipitation; 29 MPH Wind	
QC NARRATIVES Activities in Progress: ARAUCO Building 82 - garage w alls Building 83 - lay out pony w alls - TJI PARSONS EVERGREENE Open gates - start generators - w ork on dust control - package to Jim (Arauco) - gather loose lumber - w ork on site clean up NUTEK No report received General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS No inspections held today QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS No remarks today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety violations noted today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 341		Page 2 of 2
		DATE 09 Jul 2005 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
Arauco	CARPENTER	3.0	24.0	
Parsons Evergreene	SUPER - JOB	1.0	2.0	
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	
Total hours worked to date: 57,688.0		Total	5.0	34.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
034	JCB	1.0	7.0	
039	Water Truck	0.0	8.0	
Total operating hours to date: 13,387.3		Total	1.0	15.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 343	Page 1 of 3
		DATE 11 Jul 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 96 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>JB'S ROOFING Shingle #66</p> <p>RESISERV Treated buildings 28 and 30</p> <p>PARSONS EVERGREENE Snap grade - check elevations - unload lumber - locate esso cords and spider boxes - plastic to house lumber - w alk through w ith personell - relocate fence - smash dumpsters - move material - packages to Axelsen</p> <p>UMC Lot 10, 42 - stub out sew er and w ater mains Lot 10, 49 - hook up sew er and w ater mains Install back flow preventors for the East Loop</p> <p>HUNT Work on backfill and compaction in the East Loop. Work on transformers T4 and T5. Work on mobilization of equipment to the West Loop.</p> <p>PATTERSON Back fill crawl spaces, cut roads B Loop - haul dirt to back fill crawl spaces - test w ater main 200 psi for 2 hours (it passed) - dig up w ater and sew er lines for plumbers</p> <p>CONCRETE CRUSHER repaired crusher</p> <p>ARAUCO Building #82 - exterior w alls Building #83 - floor joist unit</p> <p>ENTERPRISE BUILDERS Report received, no narrative w ritten</p> <p>AXELSEN Form w ork on #50 and footing Building 52 - form footings at Pavillion form w ork on road medians</p> <p>NUTEK Nor report received</p> <p>ALDAVE No report received</p> <p>AMERICAN TRADITION HOMES No report redeived</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Observed w ater line pressure test w ith COE (Kurt) on the West LoopB 200 psi for tw o houses (passed)</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 343		Page 2 of 3
		DATE 11 Jul 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Had a conversation with Kurt with COE for more dust control on the West Loop				
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Safety harness review PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today				
ACTIVITY START/FINISH No activities were started or finished today				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
AXELSEN	CARPENTER		19.0	98.0
AXELSEN	LABORERS		4.0	32.0
CONCRETE CRUSHER	OPERATING ENGINEER		2.0	16.0
Enterprise Builders	CEMENT FINISHER		5.0	32.0
HUNT ELECTRIC	OPERATING ENGINEER		1.0	10.0
HUNT ELECTRIC	ELECTRICIAN		3.0	30.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE		3.0	30.0
JB's Roofing	ROOFER		2.0	16.0
Parsons Evergreene	LABORERS		2.0	18.0
Parsons Evergreene	SUPER - JOB		1.0	9.0
Parsons Evergreene	OPERATING ENGINEER		1.0	9.0
Patterson	PIPE LAYER		2.0	20.0
Patterson	OPERATING ENGINEER		5.0	50.0
Utah Mechanical Cont	LABORERS		2.0	21.0
Utah Mechanical Cont	PLUMBER		2.0	21.0
Total hours worked to date: 58,100.0		Total	54.0	412.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 343		Page 3 of 3
		DATE 11 Jul 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	10.0	
021	NordBerg Crusher	16.0	0.0	
033	Loader	0.0	10.0	
034	JCB	0.0	19.0	
038	416 Cat	0.0	5.0	
039	Water Truck	8.0	10.0	
040	IR Roller	0.0	4.0	
041	Kobelco SK60	0.0	5.0	
048	Kobelco SK200	0.0	5.0	
051	track hoe	0.0	30.0	
Total operating hours to date: 13,485.3		Total	24.0	98.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 344	Page 1 of 3
		DATE 12 Jul 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 107 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PARSONS EVERGREENE Unload lumber - cover inventory - packages to concrete crew - hook up last of temporary power - worked on site clean up - dust control - worked on misc. paper work - weed eat East Mellon</p> <p>JB'S ROOFING Shingle #66</p> <p>CONCRETE CRUSHER Crushed 1012 tons of 1.5 minus concrete</p> <p>AAI Worked on digging concrete - hauling dirty concrete to hard fill - worked on hauling and breaking clean concrete to stock pile at crusher - worked on general clean up.</p> <p>AMERICAN TRADITION HOMES Unloaded siding materials and equipment</p> <p>HUNT ELECTRIC Work on back fill and compaction between buildings</p> <p>ARUACO Building 67 - inside pick up work Building 82 - interior walls Building 83 - floor sheeting</p> <p>ENTERPRISE BUILDERS Report received, no narrative written</p> <p>AXELSEN Form wall for #50 and footing #42 - tie rebar - form footings for Pavillion - form road curbs</p> <p>PATTERSON No report received</p> <p>UMC No report received</p> <p>ALDAVE No report received</p> <p>NUTEK No report received</p> <p>HUNT No report received</p> <p>L&L No report received</p> <p>General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Tried to complete water bacteria test, but only flushed line</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR)		REPORT NUMBER 344	Page 2 of 3																																																
DAILY LOG OF CONSTRUCTION - MILITARY		DATE 12 Jul 2005 - Tuesday																																																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																	
<p>QUALITY CONTROL TESTING AND RESULTS Compaction test completed on 59,60 - ready for footings</p> <p>REMARKS COE tried to observe bacterial test at West Loop B</p> <p>Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Safety meeting held on heat</p> <p>PREPARATORY AND/OR INTTIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																																																			
<p>PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today</p>																																																			
<p>ACTIVITY START/FINISH No activities were started or finished today</p>																																																			
<p>QC REQUIREMENTS No QC requirements were completed today</p>																																																			
<p>QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today</p>																																																			
<p>CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today</p>																																																			
<p>LABOR HOURS</p> <p>The following labor hours were Reported today:</p> <table border="0"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>14.0</td> <td>82.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>4.0</td> <td>33.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>ELECTRICIAN</td> <td>3.0</td> <td>36.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>ELECTRICIAN APPRENTICE</td> <td>3.0</td> <td>36.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>5.0</td> <td>50.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>2.0</td> <td>23.5</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>2.0</td> <td>23.5</td> </tr> <tr> <td>Total hours worked to date:</td> <td>58,460.0</td> <td>Total 41.0</td> <td>360.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	82.0	AXELSEN	LABORERS	4.0	32.0	Arauco	CARPENTER	4.0	33.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	24.0	HUNT ELECTRIC	ELECTRICIAN	3.0	36.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	36.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	5.0	50.0	Utah Mechanical Cont	LABORERS	2.0	23.5	Utah Mechanical Cont	PLUMBER	2.0	23.5	Total hours worked to date:	58,460.0	Total 41.0	360.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																
AXELSEN	CARPENTER	14.0	82.0																																																
AXELSEN	LABORERS	4.0	32.0																																																
Arauco	CARPENTER	4.0	33.0																																																
HUNT ELECTRIC	OPERATING ENGINEER	2.0	24.0																																																
HUNT ELECTRIC	ELECTRICIAN	3.0	36.0																																																
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	36.0																																																
Patterson	PIPE LAYER	2.0	20.0																																																
Patterson	OPERATING ENGINEER	5.0	50.0																																																
Utah Mechanical Cont	LABORERS	2.0	23.5																																																
Utah Mechanical Cont	PLUMBER	2.0	23.5																																																
Total hours worked to date:	58,460.0	Total 41.0	360.0																																																
<p>EQUIPMENT HOURS</p> <p>The following equipment hours were Reported today:</p> <table border="0"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours																																												
Serial Number	Description	Standby Hours	Operating Hours																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 344		Page 3 of 3
		DATE 12 Jul 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
008	Dump Truck	0.0	10.0	
033	Loader	0.0	10.0	
034	JCB	0.0	10.0	
038	416 Cat	0.0	10.0	
039	Water Truck	0.0	10.0	
040	IR Roller	0.0	4.0	
041	Kobelco SK60	0.0	10.0	
048	Kobelco SK200	0.0	10.0	
051	track hoe	0.0	30.0	
Total operating hours to date: 13,589.3		Total	0.0	104.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 345	Page 1 of 3
		DATE 13 Jul 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 69 °F, Max 98 °F; No Precipitation; 28 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AAI Worked on digging and hauling concrete to crusher and to hard fill Worked on breaking concrete with Komatsu</p> <p>UMC Lot 55,56,57 - Hook up sewer and water mains Solder 40 shower valves There was time lost due to base security background checks - lost 2 hours</p> <p>PATTERSON Back fill crawl spaces - compact porches and garages - get ready for concrete and back patios - flush water main for bacterial test - raise valves and man hole for the East Loop - haul gravel 5 loads</p> <p>HUNT ELECTRIC Work on trenching on the west side of A loop. Work on trenching and conduit installation for building #1</p> <p>PARSONS EVERGREENE Base security background checks - snap grade - meet new framer - placed garage - place emulsion - QC 50-42 and pavillion - dust control - cover material - site clean up</p> <p>ARAUCO Building 67 - pick up work as : wind gable bracing - fire wall extension to roof - backing and blocking</p> <p>ENTERPRISE BUILDERS Report received, no narrative written</p> <p>AXELSEN Building 50 - pour wall Building 42 - pour footing</p> <p>ALDAVE No report received</p> <p>NUTEK No report received</p> <p>L&L No report received</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected reinforcement on #50 foundation and #42 footing and footing on South Pavillion - two bacterial tests taken out on West Loop B main water line</p> <p>QUALITY CONTROL TESTING AND RESULTS Air slump and cylinder test on footing #42 and Pavillion, Foundations #50</p> <p>REMARKS COE (Kurt) observed bacterial test and discussed dust control</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 345		Page 2 of 3																																																																								
		DATE 13 Jul 2005 - Wednesday																																																																										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																										
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Hydration - drink fluids PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE Star Construction - first day onsite																																																																												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																												
ACTIVITY START/FINISH No activities were started or finished today																																																																												
QC REQUIREMENTS No QC requirements were completed today																																																																												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																												
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td>14.0</td> <td>132.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td>4.0</td> <td>38.0</td> </tr> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>6.0</td> </tr> <tr> <td>American Tradition H</td> <td>LABORERS</td> <td>1.0</td> <td>6.0</td> </tr> <tr> <td>American Tradition H</td> <td>SUPER - JOB</td> <td>1.0</td> <td>6.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td>5.0</td> <td>38.5</td> </tr> <tr> <td>Asbestos Abatement</td> <td>OPERATING ENGINEER</td> <td>5.0</td> <td>50.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>4.0</td> <td>40.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>ELECTRICIAN</td> <td>3.0</td> <td>36.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>ELECTRICIAN APPRENTICE</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>5.0</td> <td>50.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>3.0</td> <td>29.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>2.0</td> <td>23.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>2.0</td> <td>23.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 58,985.5</td> <td>Total</td> <td>54.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>525.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	132.0	AXELSEN	LABORERS	4.0	38.0	American Tradition H	CARPENTER	1.0	6.0	American Tradition H	LABORERS	1.0	6.0	American Tradition H	SUPER - JOB	1.0	6.0	Arauco	CARPENTER	5.0	38.5	Asbestos Abatement	OPERATING ENGINEER	5.0	50.0	Enterprise Builders	CEMENT FINISHER	4.0	40.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	24.0	HUNT ELECTRIC	ELECTRICIAN	3.0	36.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	24.0	Parsons Evergreene	OPERATING ENGINEER	5.0	50.0	Patterson	PIPE LAYER	3.0	29.0	Utah Mechanical Cont	LABORERS	2.0	23.0	Utah Mechanical Cont	PLUMBER	2.0	23.0	Total hours worked to date: 58,985.5		Total	54.0				525.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																									
AXELSEN	CARPENTER	14.0	132.0																																																																									
AXELSEN	LABORERS	4.0	38.0																																																																									
American Tradition H	CARPENTER	1.0	6.0																																																																									
American Tradition H	LABORERS	1.0	6.0																																																																									
American Tradition H	SUPER - JOB	1.0	6.0																																																																									
Arauco	CARPENTER	5.0	38.5																																																																									
Asbestos Abatement	OPERATING ENGINEER	5.0	50.0																																																																									
Enterprise Builders	CEMENT FINISHER	4.0	40.0																																																																									
HUNT ELECTRIC	OPERATING ENGINEER	2.0	24.0																																																																									
HUNT ELECTRIC	ELECTRICIAN	3.0	36.0																																																																									
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	24.0																																																																									
Parsons Evergreene	OPERATING ENGINEER	5.0	50.0																																																																									
Patterson	PIPE LAYER	3.0	29.0																																																																									
Utah Mechanical Cont	LABORERS	2.0	23.0																																																																									
Utah Mechanical Cont	PLUMBER	2.0	23.0																																																																									
Total hours worked to date: 58,985.5		Total	54.0																																																																									
			525.5																																																																									
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>001</td> <td>Link Belt 2800</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>011</td> <td>Bob Cat</td> <td>5.0</td> <td>5.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	001	Link Belt 2800	0.0	10.0	008	Dump Truck	0.0	10.0	011	Bob Cat	5.0	5.0																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																									
001	Link Belt 2800	0.0	10.0																																																																									
008	Dump Truck	0.0	10.0																																																																									
011	Bob Cat	5.0	5.0																																																																									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 345		Page 3 of 3
		DATE 13 Jul 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
016	Samsung SE 280	0.0	10.0	
021	NordBerg Crusher	16.0	0.0	
022	Samsung SL-180	0.0	10.0	
032	Komatsu	1.0	9.0	
033	Loader	0.0	10.0	
034	JCB	0.0	10.0	
038	416 Cat	0.0	5.0	
039	Water Truck	0.0	10.0	
040	IR Roller	0.0	6.0	
041	Kobelco SK60	0.0	10.0	
042	Kabota kx 121-1	0.0	5.0	
048	Kobelco SK200	0.0	10.0	
050	Concrete Pump	4.0	4.0	
051	track hoe	0.0	30.0	
Total operating hours to date: 13,743.3		Total	26.0	154.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 346	Page 1 of 2
		DATE 14 Jul 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 78 °F, Max 96 °F; No Precipitation; 17 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PATTERSON Back fill crawl spaces and compact garage and porches. Rough cut west loop B and raise manholes and valves.</p> <p>HUNT Work on setting the vault for T-18. Work on trenching, conduit installation and gas conduit.</p> <p>AMERICAN TRADITION HOMES Worked on setting up equipment</p> <p>ARAUCO Building 67 - window installation - arches - blocking and backing Building 82 - exterior walls - garage</p> <p>AXELSEN Form bus stop footings / strip road median forms Form wall for building 50 and footings for building 42</p> <p>PARSONS EVERGREENE Place emulsion - snap grade - site clean up - move plastic - office arrangement - locate generator - SO Cords - work on dust control - cover storm drains</p> <p>NUTEK No report received</p> <p>JB'S ROOFING No report received</p> <p>ALDAVE No report received</p> <p>AAI No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS General review of site Second bacterial test taken on West Loop B</p> <p>QUALITY CONTROL TESTING AND RESULTS Slump and airtests on flat work</p> <p>REMARKS COE commented on dust control Had QAQC meeting - general review</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Reviewed proper way to sling walls and trussed for lifting</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND /OR LAST DAY ONSITE None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 346 Page 2 of 2																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 14 Jul 2005 - Thursday																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																							
ACTIVITY START/FINISH No activities were started or finished today																																																							
QC REQUIREMENTS No QC requirements were completed today																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">15.0</td><td style="text-align: right;">101.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">23.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">40.0</td> <td style="text-align: right;">303.5</td> </tr> </tbody> </table> Total hours worked to date: 59,289.0				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	15.0	101.0	AXELSEN	LABORERS	4.0	32.0	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	LABORERS	1.0	8.0	American Tradition H	SUPER - JOB	1.0	8.0	Arauco	CARPENTER	3.0	23.5	HUNT ELECTRIC	OPERATING ENGINEER	2.0	12.0	HUNT ELECTRIC	ELECTRICIAN	3.0	19.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	12.0	Patterson	PIPE LAYER	3.0	30.0	Patterson	OPERATING ENGINEER	5.0	50.0	Total		40.0	303.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
AXELSEN	CARPENTER	15.0	101.0																																																				
AXELSEN	LABORERS	4.0	32.0																																																				
American Tradition H	CARPENTER	1.0	8.0																																																				
American Tradition H	LABORERS	1.0	8.0																																																				
American Tradition H	SUPER - JOB	1.0	8.0																																																				
Arauco	CARPENTER	3.0	23.5																																																				
HUNT ELECTRIC	OPERATING ENGINEER	2.0	12.0																																																				
HUNT ELECTRIC	ELECTRICIAN	3.0	19.0																																																				
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	12.0																																																				
Patterson	PIPE LAYER	3.0	30.0																																																				
Patterson	OPERATING ENGINEER	5.0	50.0																																																				
Total		40.0	303.5																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">10.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>033</td><td>Loader</td><td style="text-align: right;">10.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">10.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>040</td><td>IR Roller</td><td style="text-align: right;">10.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>041</td><td>Kobelco SK60</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>042</td><td>Kabota kx 121-1</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>048</td><td>Kobelco SK200</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">30.0</td><td style="text-align: right;">0.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">70.0</td> <td style="text-align: right;">22.0</td> </tr> </tbody> </table> Total operating hours to date: 13,765.3				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	10.0	0.0	033	Loader	10.0	0.0	034	JCB	0.0	6.0	039	Water Truck	10.0	0.0	040	IR Roller	10.0	0.0	041	Kobelco SK60	0.0	6.0	042	Kabota kx 121-1	0.0	4.0	048	Kobelco SK200	0.0	6.0	051	track hoe	30.0	0.0	Total		70.0	22.0								
Serial Number	Description	Standby Hours	Operating Hours																																																				
008	Dump Truck	10.0	0.0																																																				
033	Loader	10.0	0.0																																																				
034	JCB	0.0	6.0																																																				
039	Water Truck	10.0	0.0																																																				
040	IR Roller	10.0	0.0																																																				
041	Kobelco SK60	0.0	6.0																																																				
042	Kabota kx 121-1	0.0	4.0																																																				
048	Kobelco SK200	0.0	6.0																																																				
051	track hoe	30.0	0.0																																																				
Total		70.0	22.0																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 347	Page 1 of 2
		DATE 15 Jul 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 57 °F, Max 107 °F; No Precipitation; 37 MPH Wind	
QC NARRATIVES			
Activities in Progress: AMERICAN TRADITION HOMES No narrative written ARUACO Building 67 - pick up work and front porch Building 83 - wall sheeting ENTERPRISE BUILDERS No narrative written AXELSEN CONCRETE Form work on footing #60 Form wall #57 Patch walls PARSONS EVERGREENE Moved generators - set pavillion iron - relocate gates - repair damaged gates - worked on dust control - place emulsion - office work - PATTERSON No report received ALDAVE No report received NUTEK No report received TRENCHING SERVICES No report received			
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS General review of site Floor sheeting inspections on 84 and 85 main floors QUALITY CONTROL TESTING AND RESULTS Slump and air on flatwork REMARKS No remarks today			
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Safe sling on Red Iron on Pavillions PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 347 Page 2 of 2																																													
PROJECT D/B Replace Military Family Housing P5		DATE 15 Jul 2005 - Friday																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																															
ACTIVITY START/FINISH No activities were started or finished today																																															
QC REQUIREMENTS No QC requirements were completed today																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">12.0</td> <td style="text-align: right;">115.5</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">25.5</td> </tr> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>American Tradition H</td> <td>SUPER - JOB</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">37.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">29.8</td> </tr> <tr> <td>Enterprise Builders</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">4.8</td> </tr> <tr> <td>Parsons Evergreene</td> <td>SUPER - JOB</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">25.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 59,551.0</td> <td style="text-align: right; border-top: 1px solid black;">Total 31.0</td> <td style="text-align: right; border-top: 1px solid black;">262.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	12.0	115.5	AXELSEN	LABORERS	3.0	25.5	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	SUPER - JOB	1.0	8.0	Arauco	CARPENTER	5.0	37.0	Enterprise Builders	CEMENT FINISHER	4.0	29.8	Enterprise Builders	LABORERS	1.0	4.8	Parsons Evergreene	SUPER - JOB	1.0	8.5	Parsons Evergreene	OPERATING ENGINEER	3.0	25.0	Total hours worked to date: 59,551.0		Total 31.0	262.0
Employer	Labor Classification	Number of Employees	Hours Worked																																												
AXELSEN	CARPENTER	12.0	115.5																																												
AXELSEN	LABORERS	3.0	25.5																																												
American Tradition H	CARPENTER	1.0	8.0																																												
American Tradition H	SUPER - JOB	1.0	8.0																																												
Arauco	CARPENTER	5.0	37.0																																												
Enterprise Builders	CEMENT FINISHER	4.0	29.8																																												
Enterprise Builders	LABORERS	1.0	4.8																																												
Parsons Evergreene	SUPER - JOB	1.0	8.5																																												
Parsons Evergreene	OPERATING ENGINEER	3.0	25.0																																												
Total hours worked to date: 59,551.0		Total 31.0	262.0																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>034</td> <td>JCB</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.5</td> </tr> <tr> <td>038</td> <td>416 Cat</td> <td style="text-align: right;">5.5</td> <td style="text-align: right;">2.5</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 13,776.3</td> <td style="text-align: right; border-top: 1px solid black;">Total 5.5</td> <td style="text-align: right; border-top: 1px solid black;">11.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	034	JCB	0.0	8.5	038	416 Cat	5.5	2.5	Total operating hours to date: 13,776.3		Total 5.5	11.0																												
Serial Number	Description	Standby Hours	Operating Hours																																												
034	JCB	0.0	8.5																																												
038	416 Cat	5.5	2.5																																												
Total operating hours to date: 13,776.3		Total 5.5	11.0																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 348	Page 1 of 2
		DATE 16 Jul 2005 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 73 °F, Max 100 °F; No Precipitation; 33 MPH Wind	
QC NARRATIVES Activities in Progress: PARSONS EVERGREENE Move debris piles from phase 4 Move debris piles from Hunt golf course and south of #1 AXELSEN CONCRETE Strip forms from Bungalow wall #66 Form footing for #60 Building and tie rebar NUTEK No report received ALDAVE No report received General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS COE had concerns on dust from hauling soil Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Follow speed limit and signs PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 348 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 16 Jul 2005 - Saturday	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today		CONTRACT NUMBER DACA67-02-D-2012 0004	
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
AXELSEN	CARPENTER	12.0	96.0
Parsons Evergreene	SUPER - JOB	1.0	0.5
Parsons Evergreene	OPERATING ENGINEER	2.0	15.0
Total hours worked to date: 59,662.5		Total 15.0	111.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Standby Hours</u>	<u>Operating Hours</u>
034	JCB	0.0	8.5
039	Water Truck	4.0	4.0
Total operating hours to date: 13,788.8		Total 4.0	12.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 350	Page 1 of 3
		DATE 18 Jul 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 98 °F; No Precipitation; No Wind	
QC NARRATIVES			
Activities in Progress:			
HUNT Work on trenching and conduit installation for the four road crossings in the west A loop. Work on main power trench. Work on grounding grid for transformer T-18.			
PATTERSON Back fill crawl space - put gravel down and compact for flat work - raise man hole and valves for the east loop - haul dirt from B loop to A loop.			
AMERICAN TRADITION HOMES Tyveck 75,77,79			
UMC Lot 60 - stub sewer out and take Jim to doctor for debris in his eye caused by wind			
ARAUCO Building 83 - TJI West unit and floor sheeting			
RESISERV Treated buildings 10,32,33			
CONCRETE CRUSHER Repaired crusher belt - shipped out.			
PARSONS EVERGREENE Place emulsion - sleeves to west loop A - Fix esso cords - unload door and place into thier houses - tree preservation - dust control - snap grade and check elevations			
AAI Worked on hauling concrete to stock pile - using concrete breaker on big stuff.			
AXELSEN Form work on #50 wall - #59 footing - tie rebar - patch and grind wall			
ALDAVE No report received			
NUTEK No report received			
L&L No report received			
General Comments:			
QUALITY CONTROL INSPECTIONS AND RESULTS No specific inspections			
QUALITY CONTROL TESTING AND RESULTS No MTI inspection/testing			
REMARKS No COE conversations			
Safety Inspection / Safety Meetings:			
DAILY SAFETY INSPECTIONS			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 350	Page 2 of 3																																																																								
PROJECT D/B Replace Military Family Housing P5		DATE 18 Jul 2005 - Monday																																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																									
Water trucks operating PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																											
ACTIVITY START/FINISH No activities were started or finished today																																																																											
QC REQUIREMENTS No QC requirements were completed today																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>9.0</td><td>74.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td>3.0</td><td>24.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td>4.0</td><td>33.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>CONCRETE CRUSHER</td><td>LABORERS</td><td>3.0</td><td>18.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>22.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>34.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>3.0</td><td>33.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>5.0</td><td>50.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>2.0</td><td>11.0</td></tr> <tr> <td>Total hours worked to date: 60,067.5</td> <td></td> <td>Total 46.0</td> <td>405.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	9.0	74.0	AXELSEN	LABORERS	2.0	16.0	American Tradition H	CARPENTER	3.0	24.0	American Tradition H	SUPER - JOB	1.0	8.0	Arauco	CARPENTER	4.0	33.0	Asbestos Abatement	OPERATING ENGINEER	2.0	20.0	CONCRETE CRUSHER	LABORERS	3.0	18.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0	HUNT ELECTRIC	ELECTRICIAN	3.0	34.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0	Parsons Evergreene	LABORERS	1.0	8.0	Parsons Evergreene	SUPER - JOB	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	2.0	16.0	Patterson	PIPE LAYER	3.0	30.0	Patterson	OPERATING ENGINEER	5.0	50.0	Utah Mechanical Cont	PLUMBER	2.0	11.0	Total hours worked to date: 60,067.5		Total 46.0	405.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
AXELSEN	CARPENTER	9.0	74.0																																																																								
AXELSEN	LABORERS	2.0	16.0																																																																								
American Tradition H	CARPENTER	3.0	24.0																																																																								
American Tradition H	SUPER - JOB	1.0	8.0																																																																								
Arauco	CARPENTER	4.0	33.0																																																																								
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0																																																																								
CONCRETE CRUSHER	LABORERS	3.0	18.0																																																																								
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0																																																																								
HUNT ELECTRIC	ELECTRICIAN	3.0	34.0																																																																								
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0																																																																								
Parsons Evergreene	LABORERS	1.0	8.0																																																																								
Parsons Evergreene	SUPER - JOB	1.0	8.0																																																																								
Parsons Evergreene	OPERATING ENGINEER	2.0	16.0																																																																								
Patterson	PIPE LAYER	3.0	30.0																																																																								
Patterson	OPERATING ENGINEER	5.0	50.0																																																																								
Utah Mechanical Cont	PLUMBER	2.0	11.0																																																																								
Total hours worked to date: 60,067.5		Total 46.0	405.0																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td>0.0</td><td>4.0</td></tr> <tr><td>016</td><td>Samsung SE 280</td><td>10.0</td><td>0.0</td></tr> <tr><td>022</td><td>Samsung SL-180</td><td>0.0</td><td>10.0</td></tr> <tr><td>032</td><td>Komats</td><td>4.0</td><td>6.0</td></tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	4.0	016	Samsung SE 280	10.0	0.0	022	Samsung SL-180	0.0	10.0	032	Komats	4.0	6.0																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																								
008	Dump Truck	0.0	4.0																																																																								
016	Samsung SE 280	10.0	0.0																																																																								
022	Samsung SL-180	0.0	10.0																																																																								
032	Komats	4.0	6.0																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 350		Page 3 of 3
		DATE 18 Jul 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
033	Loader	0.0	10.0	
034	JCB	0.0	18.0	
039	Water Truck	0.0	18.0	
040	IR Roller	0.0	4.0	
041	Kobelco SK60	0.0	10.0	
042	Kabota kx 121-1	0.0	10.0	
048	Kobelco SK200	0.0	10.0	
051	track hoe	0.0	20.0	
Total operating hours to date: 13,908.8		Total	14.0	120.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 351	Page 1 of 3
		DATE 19 Jul 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 64 °F, Max 102 °F; No Precipitation; 25 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ARAUCO Building 83 exterior walls for East and West units</p> <p>CONCRETE CRUSHER Crushed 661 tons of 1 1/2 minus road base</p> <p>AMERICAN TRADITION HOMES Worked on setting up scaffold - receiving semi materials</p> <p>PARSONS EVERGREENE Site safety meeting - curb jumps - fire up generators - place emulsion - fix esso cords - check elevations - layout pavillion - snap grade - plumb columns - check window damage - dust control - tree preservation - relocate fence.</p> <p>AXELSEN Pour footing #59 and #50 wall - Tie rebar and start form work on footing #58 - footing on bus stop.</p> <p>UMC Lot #59 - stub out sewer and water lines Lot #31 - hook up sewer and water lines</p> <p>PATTERSON Backfill crawl spaces - compact garages and porches - haul dirt from B Loop to A Loop</p> <p>HUNT ELECTRIC Work on the road crossing for the electrical and gas mainlines for the entire west loop A.</p> <p>AAI Worked on digging and hauling concrete to stock pile</p> <p>ENTERPRISE BUILDERS No report received</p> <p>ALDAVE No report received</p> <p>NUTEK No report received</p> <p>L&L No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected subgrade for garage slabs at #27 and #29 - okay to place Inspected forms and rebar at #60 footing and #57 stem wall - okay to place Inspected roof nailing pattern of #72 - correction made during inspection</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS No specific conversations</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 351	Page 2 of 3
		DATE	19 Jul 2005 - Tuesday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Drink loads of water. Held site safety meeting - see attached PREPARATORY AND/OR INITIALS HELD TODAY Prep meeting held w ith American Tradition Homes for siding installation - see attached Prep meeting with Idaho Masonry Contractors for masonry - see attached CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	13.0	116.0
AXELSEN	LABORERS	2.0	18.0
American Tradition H	CARPENTER	3.0	24.0
American Tradition H	LABORERS	2.0	14.0
American Tradition H	SUPER - JOB	1.0	8.0
Arauco	CARPENTER	5.0	45.0
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
CONCRETE CRUSHER	LABORERS	3.0	31.5
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0
HUNT ELECTRIC	ELECTRICIAN	3.0	34.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0
Parsons Evergreene	LABORERS	1.0	8.0
Parsons Evergreene	SUPER - JOB	1.0	8.5
Parsons Evergreene	OPERATING ENGINEER	2.0	16.0
Patterson	PIPE LAYER	3.0	30.0
Patterson	OPERATING ENGINEER	5.0	50.0
Utah Mechanical Cont	PLUMBER	2.0	14.0
Total hours worked to date: 60,559.5		Total 53.0	492.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 351		Page 3 of 3
		DATE 19 Jul 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
008	Dump Truck	0.0	10.0	
016	Samsung SE 280	0.0	10.0	
022	Samsung SL-180	5.0	5.0	
032	Komatsu	5.0	5.0	
033	Loader	0.0	10.0	
034	JCB	0.0	18.0	
038	416 Cat	0.0	5.0	
039	Water Truck	0.0	28.0	
040	IR Roller	0.0	4.0	
041	Kobelco SK60	0.0	10.0	
048	Kobelco SK200	0.0	10.0	
050	Concrete Pump	4.0	0.0	
051	track hoe	0.0	26.0	
Total operating hours to date: 14,049.8		Total	14.0	141.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 352	Page 1 of 3
		DATE 20 Jul 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 102 °F; No Precipitation; 24 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ARAUCO Building 82 - Line out exterior w alls - ready for trusses Building 83 - exterior w alls west and east units</p> <p>PATTERSON Back fill and compact crawl spaces - install sleeves and valves - rough cut road A Loop</p> <p>AXELSEN CONCRETE Form final footing at Charles 58 and form wall 57 patch walls and trash cleaning</p> <p>CONCRETE CRUSHER Crushed 952 tons of 1 1/2 minus road base</p> <p>AMERICAN TRADITION HOMES Worked on setting scaffold and tyvek</p> <p>HUNT ELECTRIC Work on the road crossings for the west loop B</p> <p>PARSONS EVERGREENE Worked on dust control - form pour backs on mechanical doors - start generators - open site - move last of esso cords and spider boxes - tree preservation</p> <p>RANCH EXCAVATION pack dirt</p> <p>AAI Worked on digging and hauling concrete to stock pile. Steve Scholte will not allow us to dig perimeter side walk due to safety issues</p> <p>ENTERPRISE BUILDERS No report received</p> <p>ALDAVE No report received</p> <p>NUTEK No report received</p> <p>UMC No report received</p> <p>L&L No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected framing for building 67 - corrections list was distributed. Inspected sub grade #27 garage - okay to place</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing</p> <p>REMARKS COE expressed concern on tire marks on new asphalt - also some oil marks - personnel warned. COE also noted the following: Lunch trash in west loops; some roots in back fill of garages - subcontractor warned; curing compound not applied to stem walls after stripped; conduits no slipped together to hub. Hot tap of water main on East Mellon and</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 352 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Jul 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

near Silver Sage on Thursday.

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No one observed on roofs with out tie off

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 7 activities were started today:

Activity No	Description
P5225008	Backfill
P5227008	Backfill
P5230009	Grade & Pour Garage Slab-on-Gr
P5236008	Backfill
P5237008	Backfill
P5275040	Install Vinyl Siding, Soffit &
P529010	Deliver Pre-fab Wall Units

The following 5 activities were finished today:

Activity No	Description
P5230009	Grade & Pour Garage Slab-on-Gr
P5236008	Backfill
P5237008	Backfill
P5244004	Form & Pour Foundations
P529010	Deliver Pre-fab Wall Units

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	13.0	93.5
AXELSEN	LABORERS	2.0	16.0
American Tradition H	CARPENTER	3.0	24.0
American Tradition H	LABORERS	2.0	16.0
American Tradition H	SUPER - JOB	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 352 <div style="text-align: right;">Page 3 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Jul 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Arauco	CARPENTER	5.0	40.5
Asbestos Abatement	OPERATING ENGINEER	2.0	20.0
CONCRETE CRUSHER	OPERATING ENGINEER	10.0	31.5
Evergreene Const.	OPERATING ENGINEER	4.0	31.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0
HUNT ELECTRIC	ELECTRICIAN	3.0	34.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0
Patterson	PIPE LAYER	3.0	30.0
Patterson	OPERATING ENGINEER	5.0	50.0
Total		58.0	449.5

Total hours worked to date: 61,009.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
001	Link Belt 2800	0.0	0.0
008	Dump Truck	0.0	10.0
011	Bob Cat	0.0	0.0
016	Samsung SE 280	0.0	10.0
019	Cat320	1.5	9.0
021	NordBerg Crusher	1.5	9.0
022	Samsung SL-180	4.0	6.0
032	Komatsh	2.0	8.0
033	Loader	1.5	19.0
034	JCB	0.0	10.0
038	416 Cat	0.0	0.0
039	Water Truck	10.0	24.0
040	IR Roller	0.0	4.0
041	Kobelco SK60	0.0	10.0
042	Kabota kx 121-1	0.0	0.0
048	Kobelco SK200	0.0	10.0
050	Concrete Pump	0.0	0.0
051	track hoe	0.0	30.0
058	backhoe	0.0	0.0
Total		20.5	159.0

Total operating hours to date: 14,208.8

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 353	Page 1 of 3
		DATE 21 Jul 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 105 °F; No Precipitation; 20 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AXELSEN CONCRETE Build w all #57 and footing #58.</p> <p>ASBESTOS ABATEMENT INC Digging concrete (sidewalks & curbs) on old central road. Moving concrete to stockpile. Performing general cleanup.</p> <p>AMERICAN TRADITION HOMES Trimming #75 charles.</p> <p>ARAUCO Finish exterior walls.</p> <p>PARSONS EVERGREENE Dust control. Fill washer tank- relocate fence TLF #7 area cut back washed rock.</p> <p>HUNT Work on the West Loop B gas crossing on the north end. We have one more crossing near building 89 after Patterson get the water main installed. Work on trenching behind building 6 and 7.</p> <p>PATTERSON Backfill and compact crawl spaces and garages and porches. Dig out for hot tapes install sleeves and valves. Rough cut road A Loop.</p> <p>ALDAVE AND ASSOCIATES CH 80 - walls</p> <p>CONCRETE CRUSHER Crushed 931 tons of 1 ½ road base</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected sub-grade #26 garage- o.k. to place. Inspected sub-grade for patios ½ of 16, 17, ½ of 18- o.k. to place. Inspected framing of bldg. #69 - info distributed.</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI perform concrete testing- see attached.</p> <p>REMARKS Held weekly QC meeting w / COE- see attached.</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Backup alarms working on all observed vehicles/ equipment.</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY Held prep mtg. W/ HVAC sub (Bowman, Inc.) see attached.</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 353 <div style="text-align: right;">Page 2 of 3</div>																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 21 Jul 2005 - Thursday																																																													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today		CONTRACT NUMBER DACA67-02-D-2012 0004																																																													
ACTIVITY START/FINISH The following 9 activities were started today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P5238008</td><td>Backfill</td></tr> <tr><td>P5239008</td><td>Backfill</td></tr> <tr><td>P5244006</td><td>Spray Termite Protection</td></tr> <tr><td>P5246006</td><td>Spray Termite Protection</td></tr> <tr><td>P5248006</td><td>Spray Termite Protection</td></tr> <tr><td>P5250006</td><td>Spray Termite Protection</td></tr> <tr><td>P5252006</td><td>Spray Termite Protection</td></tr> <tr><td>P5254006</td><td>Spray Termite Protection</td></tr> <tr><td>P5276038</td><td>Install Vinyl Siding, Soffit &</td></tr> </tbody> </table> The following 6 activities were finished today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P5216009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5225008</td><td>Backfill</td></tr> <tr><td>P5227008</td><td>Backfill</td></tr> <tr><td>P5238005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P5238008</td><td>Backfill</td></tr> <tr><td>P5239008</td><td>Backfill</td></tr> </tbody> </table>				Activity No	Description	P5238008	Backfill	P5239008	Backfill	P5244006	Spray Termite Protection	P5246006	Spray Termite Protection	P5248006	Spray Termite Protection	P5250006	Spray Termite Protection	P5252006	Spray Termite Protection	P5254006	Spray Termite Protection	P5276038	Install Vinyl Siding, Soffit &	Activity No	Description	P5216009	Grade & Pour Garage Slab-on-Gr	P5225008	Backfill	P5227008	Backfill	P5238005	Install Sub-rough Plumbing	P5238008	Backfill	P5239008	Backfill																										
Activity No	Description																																																														
P5238008	Backfill																																																														
P5239008	Backfill																																																														
P5244006	Spray Termite Protection																																																														
P5246006	Spray Termite Protection																																																														
P5248006	Spray Termite Protection																																																														
P5250006	Spray Termite Protection																																																														
P5252006	Spray Termite Protection																																																														
P5254006	Spray Termite Protection																																																														
P5276038	Install Vinyl Siding, Soffit &																																																														
Activity No	Description																																																														
P5216009	Grade & Pour Garage Slab-on-Gr																																																														
P5225008	Backfill																																																														
P5227008	Backfill																																																														
P5238005	Install Sub-rough Plumbing																																																														
P5238008	Backfill																																																														
P5239008	Backfill																																																														
QC REQUIREMENTS No QC requirements were completed today																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">14.0</td><td style="text-align: right;">114.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">8.0</td><td style="text-align: right;">44.0</td></tr> <tr><td>Aldave</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">25.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.5</td></tr> <tr><td>CONCRETE CRUSHER</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>CONCRETE CRUSHER</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Enterprise Builders</td><td>CONCRETE FINISHER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">49.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	14.0	114.0	AXELSEN	LABORERS	2.0	16.0	Aldave	CARPENTER	8.0	44.0	Aldave	OPERATING ENGINEER	1.0	8.0	American Tradition H	CARPENTER	3.0	24.0	American Tradition H	LABORERS	2.0	16.0	American Tradition H	SUPER - JOB	1.0	8.0	Arauco	CARPENTER	4.0	25.0	Asbestos Abatement	OPERATING ENGINEER	3.0	30.5	CONCRETE CRUSHER	LABORERS	1.0	10.5	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	21.0	Enterprise Builders	CONCRETE FINISHER	6.0	49.0	Enterprise Builders	LABORERS	1.0	8.0	Evergreene Const.	LABORERS	1.0	8.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
AXELSEN	CARPENTER	14.0	114.0																																																												
AXELSEN	LABORERS	2.0	16.0																																																												
Aldave	CARPENTER	8.0	44.0																																																												
Aldave	OPERATING ENGINEER	1.0	8.0																																																												
American Tradition H	CARPENTER	3.0	24.0																																																												
American Tradition H	LABORERS	2.0	16.0																																																												
American Tradition H	SUPER - JOB	1.0	8.0																																																												
Arauco	CARPENTER	4.0	25.0																																																												
Asbestos Abatement	OPERATING ENGINEER	3.0	30.5																																																												
CONCRETE CRUSHER	LABORERS	1.0	10.5																																																												
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	21.0																																																												
Enterprise Builders	CONCRETE FINISHER	6.0	49.0																																																												
Enterprise Builders	LABORERS	1.0	8.0																																																												
Evergreene Const.	LABORERS	1.0	8.0																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 353 <div style="text-align: right;">Page 3 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Jul 2005 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Evergreene Const.	OPERATING ENGINEER	2.0	16.5
HUNT ELECTRIC	OPERATING ENGINEER	2.0	14.0
HUNT ELECTRIC	ELECTRICIAN	3.0	21.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	21.0
Patterson	PIPE LAYER	3.0	30.0
Patterson	OPERATING ENGINEER	5.0	50.0
		Total	67.0
Total hours worked to date: 61,543.5			534.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
011	Bob Cat	5.0	5.0
016	Samsung SE 280	0.0	10.0
021	NordBerg Crusher	3.0	7.5
022	Samsung SL-180	0.0	10.0
033	Loader	0.0	17.0
034	JCB	0.0	8.0
037	Excavator	3.0	7.5
038	416 Cat	0.0	0.0
039	Water Truck	1.5	16.5
040	IR Roller	0.0	4.0
041	Kobelco SK60	0.0	7.0
042	Kabota kx 121-1	0.0	7.0
047	Gradall 544-10	0.0	8.0
048	Kobelco SK200	0.0	7.0
051	track hoe	0.0	30.0
058	backhoe	0.0	0.0
060	Volvo 150	3.0	7.5
		Total	15.5
Total operating hours to date: 14,370.8			162.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 354	Page 1 of 3								
		DATE 22 Jul 2005 - Friday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 80 °F, Max 104 °F; No Precipitation; No Wind									
QC NARRATIVES											
<p>Activities in Progress:</p> <p>ARAUCO Built garage walls and move wood around for crane #83.</p> <p>AMERICAN TRADITION HOME Trim houses and set up.</p> <p>AXELSEN Poured wall #57. Poured footings #58 & #59. Tied wall re-bar #55.</p> <p>ENTERPRISE No narrative</p> <p>PARSONS EVERGREENE Generators & gates. Unload lumber- Apply emulsion- snap grade- set up & poured damaged fdn # 24 Patterson- Trench set sleeve for temp power Loop A West- site clean-up- pour melt thresholds.</p> <p>ALDAVE AND ASSOCIATES CH - 80 - walls</p> <p>CONCRETE CRUSHER Crushed 360 tons of 1 ½ road base</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected sub-grade#25 and ½ of 24 garage slabs- ok to place. Inspected forms & rebar for #57 wall and #58 & 59 footing- ok to place.</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing- see attached.</p> <p>REMARKS No specific conversations-hand delivered architect and structural engineers to COE.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS All observed personnel wearing PPE.</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH The following 11 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5228008</td> <td>Backfill</td> </tr> <tr> <td>P5229008</td> <td>Backfill</td> </tr> <tr> <td>P5239005</td> <td>Install Sub-rough Plumbing</td> </tr> </tbody> </table>				Activity No	Description	P5228008	Backfill	P5229008	Backfill	P5239005	Install Sub-rough Plumbing
Activity No	Description										
P5228008	Backfill										
P5229008	Backfill										
P5239005	Install Sub-rough Plumbing										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 354 <div style="text-align: right;">Page 2 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 22 Jul 2005 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

P5244007	Install Foundation Damproofing
P5246007	Install Foundation Damproofing
P5248007	Install Foundation Thermal Bla
P5250007	Install Foundation Damproofing
P5252007	Install Foundation Damproofing
P5258005	Install Sub-rough Plumbing
P5259003	Form & Pour Footings
P5285013	Joist & Sheet 2nd Floor

The following 5 activities were finished today:

Activity No	Description
P5217009	Grade & Pour Garage Slab-on-Gr
P5218009	Grade & Pour Garage Slab-on-Gr
P5258005	Install Sub-rough Plumbing
P5259003	Form & Pour Footings
P5272014	Sheet Trusses

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	13.0	122.0
AXELSEN	LABORERS	2.0	19.0
Aldave	CARPENTER	4.0	16.0
American Tradition H	CARPENTER	5.0	36.0
American Tradition H	LABORERS	2.0	16.0
American Tradition H	SUPER - JOB	1.0	8.0
Arauco	CARPENTER	3.0	24.0
CONCRETE CRUSHER	LABORERS	1.0	7.0
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	14.0
Enterprise Builders	CONCRETE FINISHER	6.0	30.0
Enterprise Builders	LABORERS	1.0	4.0
Evergreene Const.	SUPER - JOB	1.0	8.0
Evergreene Const.	OPERATING ENGINEER	3.0	32.0
Total hours worked to date: 61,879.5		Total	44.0 336.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
034	JCB	0.0	8.0
039	Water Truck	5.0	11.0
Total operating hours to date: 14,389.8		Total	5.0 19.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 354	Page 3 of 3
		DATE 22 Jul 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 355 Page 1 of 2																	
PROJECT D/B Replace Military Family Housing P5		DATE 23 Jul 2005 - Saturday																	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004																	
WEATHER Weather Caused No Delay Temperature Min 71 °F, Max 95 °F; No Precipitation; 20 MPH Wind																			
QC NARRATIVES <div style="margin-left: 20px;"> Activities in Progress: AXELSEN Strip w all #57 and footings #58 & 59. </div> <div style="margin-left: 20px;"> General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS No inspections today QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS No conversations today </div> <div style="margin-left: 20px;"> Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety violations noted PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </div>																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																			
ACTIVITY START/FINISH No activities were started or finished today																			
QC REQUIREMENTS No QC requirements were completed today																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																			
LABOR HOURS <div style="margin-left: 20px;"> The following labor hours were Reported today: </div> <table style="width: 100%; margin-left: 40px; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">11.0</td> <td style="text-align: right;">67.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 61,952.5</td> <td style="text-align: right; border-top: 1px solid black;">Total 12.0</td> <td style="text-align: right; border-top: 1px solid black;">73.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	11.0	67.0	AXELSEN	LABORERS	1.0	6.0	Total hours worked to date: 61,952.5		Total 12.0	73.0
Employer	Labor Classification	Number of Employees	Hours Worked																
AXELSEN	CARPENTER	11.0	67.0																
AXELSEN	LABORERS	1.0	6.0																
Total hours worked to date: 61,952.5		Total 12.0	73.0																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 355		Page 2 of 2
		DATE 23 Jul 2005 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
001	Link Belt 2800	0.0	0.0	
008	Dump Truck	0.0	0.0	
011	Bob Cat	0.0	0.0	
016	Samsung SE 280	0.0	0.0	
019	Cat320	0.0	0.0	
021	NordBerg Crusher	0.0	0.0	
022	Samsung SL-180	0.0	0.0	
032	Komatsh	0.0	0.0	
033	Loader	0.0	0.0	
034	JCB	0.0	0.0	
037	Excavator	0.0	0.0	
038	416 Cat	0.0	0.0	
039	Water Truck	0.0	0.0	
040	IR Roller	0.0	0.0	
041	Kobelco SK60	0.0	0.0	
042	Kabota kx 121-1	0.0	0.0	
047	Gradall 544-10	0.0	0.0	
048	Kobelco SK200	0.0	0.0	
050	Concrete Pump	0.0	0.0	
051	track hoe	0.0	0.0	
058	backhoe	0.0	0.0	
060	Volvo 150	0.0	0.0	
Total operating hours to date: 14,389.8		Total	0.0	0.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 357	Page 1 of 3
		DATE 25 Jul 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 64 °F, Max 89 °F; No Precipitation; 30 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AMERICAN TRADITION HOMES Trim and side #75.</p> <p>ASBESTOS ABATEMENT, INC. Hauled one load of steel. Cleaned job site completely.</p> <p>AXELSEN Form w all 55&58.</p> <p>BOWMAN'S INC. Prep duct work for bldg. #75 A&B.</p> <p>PARSON'S EVERGREENE Generators- gates trimming w weeds- tree preservation- dust control-Remove w eathered fence- Service equipment- Clean out storage trailer- Strip pow er backs.</p> <p>HUNT ELECTRIC, INC. Work on laterals to buildings 5 and 6. Work on the main duct bank to the south of building 5. Work included conduit for gas, pow er and communication.</p> <p>PATTERSON Backfill craw lspaces tie in w ater main in 3 places cut road B Loop. Dig out sew er and w ater laterals compact patios, porches and garages.</p> <p>JB'S ROOFING Drysheets building 64</p> <p>ALDAVE AND ASSOCIATES CH 80 - w alls</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS No specific inspections today</p> <p>QUALITY CONTROL TESTING AND RESULTS No MTI testing today</p> <p>REMARKS No specific conversations today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Nutek using monitor for second floor decking.</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 357 Page 2 of 3																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 25 Jul 2005 - Monday																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																											
ACTIVITY START/FINISH The following 12 activities were started today: <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="width: 15%;">Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P511160</td><td>Form & Pour Curb & Gutter</td></tr> <tr><td>P5210010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P5219009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5240008</td><td>Backfill</td></tr> <tr><td>P5241008</td><td>Backfill</td></tr> <tr><td>P5243005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P5246005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P5248005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P5248008</td><td>Backfill</td></tr> <tr><td>P5263006</td><td>Spray Termite Protection</td></tr> <tr><td>P5268015</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P5277040</td><td>Install Vinyl Siding, Soffit &</td></tr> </tbody> </table> The following 14 activities were finished today: <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="width: 15%;">Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5210010</td><td>Deliver Pre-fab Wall Units</td></tr> <tr><td>P5219009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5228008</td><td>Backfill</td></tr> <tr><td>P5229008</td><td>Backfill</td></tr> <tr><td>P5240008</td><td>Backfill</td></tr> <tr><td>P5241008</td><td>Backfill</td></tr> <tr><td>P5244007</td><td>Install Foundation Damproofing</td></tr> <tr><td>P5246005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P5246007</td><td>Install Foundation Damproofing</td></tr> <tr><td>P5248005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P5248007</td><td>Install Foundation Thermal Bla</td></tr> <tr><td>P5248008</td><td>Backfill</td></tr> <tr><td>P5250007</td><td>Install Foundation Damproofing</td></tr> <tr><td>P5252007</td><td>Install Foundation Damproofing</td></tr> </tbody> </table>				Activity No	Description	P511160	Form & Pour Curb & Gutter	P5210010	Deliver Pre-fab Wall Units	P5219009	Grade & Pour Garage Slab-on-Gr	P5240008	Backfill	P5241008	Backfill	P5243005	Install Sub-rough Plumbing	P5246005	Install Sub-rough Plumbing	P5248005	Install Sub-rough Plumbing	P5248008	Backfill	P5263006	Spray Termite Protection	P5268015	Set Trusses & Sub-fascia	P5277040	Install Vinyl Siding, Soffit &	Activity No	Description	P5210010	Deliver Pre-fab Wall Units	P5219009	Grade & Pour Garage Slab-on-Gr	P5228008	Backfill	P5229008	Backfill	P5240008	Backfill	P5241008	Backfill	P5244007	Install Foundation Damproofing	P5246005	Install Sub-rough Plumbing	P5246007	Install Foundation Damproofing	P5248005	Install Sub-rough Plumbing	P5248007	Install Foundation Thermal Bla	P5248008	Backfill	P5250007	Install Foundation Damproofing	P5252007	Install Foundation Damproofing
Activity No	Description																																																										
P511160	Form & Pour Curb & Gutter																																																										
P5210010	Deliver Pre-fab Wall Units																																																										
P5219009	Grade & Pour Garage Slab-on-Gr																																																										
P5240008	Backfill																																																										
P5241008	Backfill																																																										
P5243005	Install Sub-rough Plumbing																																																										
P5246005	Install Sub-rough Plumbing																																																										
P5248005	Install Sub-rough Plumbing																																																										
P5248008	Backfill																																																										
P5263006	Spray Termite Protection																																																										
P5268015	Set Trusses & Sub-fascia																																																										
P5277040	Install Vinyl Siding, Soffit &																																																										
Activity No	Description																																																										
P5210010	Deliver Pre-fab Wall Units																																																										
P5219009	Grade & Pour Garage Slab-on-Gr																																																										
P5228008	Backfill																																																										
P5229008	Backfill																																																										
P5240008	Backfill																																																										
P5241008	Backfill																																																										
P5244007	Install Foundation Damproofing																																																										
P5246005	Install Sub-rough Plumbing																																																										
P5246007	Install Foundation Damproofing																																																										
P5248005	Install Sub-rough Plumbing																																																										
P5248007	Install Foundation Thermal Bla																																																										
P5248008	Backfill																																																										
P5250007	Install Foundation Damproofing																																																										
P5252007	Install Foundation Damproofing																																																										
QC REQUIREMENTS No QC requirements were completed today																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="width: 25%;">Employer</th> <th style="width: 35%;">Labor Classification</th> <th style="width: 15%;">Number of Employees</th> <th style="width: 25%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: center;">13.0</td> <td style="text-align: center;">105.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: center;">3.0</td> <td style="text-align: center;">23.0</td> </tr> <tr> <td>Aldave</td> <td>CARPENTER</td> <td style="text-align: center;">7.0</td> <td style="text-align: center;">66.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	13.0	105.0	AXELSEN	LABORERS	3.0	23.0	Aldave	CARPENTER	7.0	66.0																																								
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
AXELSEN	CARPENTER	13.0	105.0																																																								
AXELSEN	LABORERS	3.0	23.0																																																								
Aldave	CARPENTER	7.0	66.0																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 357 <div style="text-align: right;">Page 3 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 25 Jul 2005 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

American Tradition H	CARPENTER	5.0	40.5
American Tradition H	SUPER - JOB	1.0	8.5
Asbestos Abatement	OPERATING ENGINEER	2.0	11.0
Bow man's Inc	SHEET METAL WORKERS	3.0	21.0
Evergreene Const.	OPERATING ENGINEER	4.0	32.0
JB's Roofing	ROOFER	2.0	14.0
Patterson	PIPE LAYER	3.0	30.0
Patterson	OPERATING ENGINEER	5.0	50.0
Total		48.0	401.0
Total hours worked to date: 62,353.5			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
016	Samsung SE 280	3.0	2.5
022	Samsung SL-180	0.0	5.0
033	Loader	0.0	10.0
034	JCB	0.0	18.0
039	Water Truck	5.0	29.0
040	IR Roller	0.0	4.0
041	Kobelco SK60	0.0	10.0
048	Kobelco SK200	0.0	10.0
051	track hoe	0.0	30.0
Total		8.0	128.5

Total operating hours to date: 14,518.3

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 358	Page 1 of 3
		DATE 26 Jul 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 57 °F, Max 89 °F; No Precipitation; 20 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>RESISERV Treated buildings 34,35,36,37</p> <p>JB'S ROOFING Drysheets building 67</p> <p>AMERICAN TRADITION HOMES Siding soffit - fascia - trim #75</p> <p>ALDAVE AND ASSOCIATES CH - 80 - walls</p> <p>CONCRETE CRUSHER Crushed 502 tons of 1 ½ minus road base</p> <p>L&L ASSOCIATES 2" PVC / 2" 90 degree / ¾ ufer ground - East loop</p> <p>AXELSEN CONCRETE Form foundation for building #58 - Charles - strip footing boards and load on trailers to return to Boise</p> <p>UMC Lot #58 - stub out sewer and water mains Lot #58,59,60,61,42 - hook up sewer and water mains - under grounds complete 07-26-05 Attend sub meeting - Meet with Cal Stevens - I was instructed by him to proceed with rough in plumbing weather framers had completed their fixes or not and if any plumbing is destroyed during their fixes, we were to back charge when we come back to fix any plumbing destroyed by framers.</p> <p>PATTERSON Back fill crawl spaces and compact - put gravel in garages, porches and patios. Haul fill from East side of Loop B to center crawl spaces.</p> <p>PARSONS EVERGREENE Dust control - placed tar paper - pour mechanical threshold - site clean up - unload lumber - tree preservation - relocate water valves - place emulsion - work on equipment maintenance</p> <p>BOWMAN'S INC Hung supply and return trunk line up stairs for building 75 A side</p> <p>ALDAVE AND ASSOCIATES CH 80 - walls</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected subgrade for ½ of #29 and #30 garage slabs - okay to place. Also inspected patios at #18 and #19.</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS Took PEX piping for water faucets to COE to review</p> <p>Safety Inspection / Safety Meetings:</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 358 Page 2 of 3																																							
PROJECT D/B Replace Military Family Housing P5		DATE 26 Jul 2005 - Tuesday																																							
CONTRACT NUMBER DACA67-02-D-2012 0004																																									
<p>DAILY SAFETY INSPECTIONS Do not get dehydrated - drink plenty of water Held site safety meeting - see attached</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																																									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																									
ACTIVITY START/FINISH The following 10 activities were started today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 15%;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P511660</td><td>Form & Pour Curb & Gutter</td></tr> <tr><td>P5220009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5221009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5230008</td><td>Backfill</td></tr> <tr><td>P5243008</td><td>Backfill</td></tr> <tr><td>P5244005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P5244008</td><td>Backfill</td></tr> <tr><td>P5263005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P5263007</td><td>Install Foundation Thermal Bla</td></tr> <tr><td>P5278038</td><td>Install Vinyl Siding, Soffit &</td></tr> </tbody> </table> <p>The following 7 activities were finished today:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 15%;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P5220009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5221009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5239005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P5243005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P5243008</td><td>Backfill</td></tr> <tr><td>P5244008</td><td>Backfill</td></tr> <tr><td>P5263005</td><td>Install Sub-rough Plumbing</td></tr> </tbody> </table>				Activity No	Description	P511660	Form & Pour Curb & Gutter	P5220009	Grade & Pour Garage Slab-on-Gr	P5221009	Grade & Pour Garage Slab-on-Gr	P5230008	Backfill	P5243008	Backfill	P5244005	Install Sub-rough Plumbing	P5244008	Backfill	P5263005	Install Sub-rough Plumbing	P5263007	Install Foundation Thermal Bla	P5278038	Install Vinyl Siding, Soffit &	Activity No	Description	P5220009	Grade & Pour Garage Slab-on-Gr	P5221009	Grade & Pour Garage Slab-on-Gr	P5239005	Install Sub-rough Plumbing	P5243005	Install Sub-rough Plumbing	P5243008	Backfill	P5244008	Backfill	P5263005	Install Sub-rough Plumbing
Activity No	Description																																								
P511660	Form & Pour Curb & Gutter																																								
P5220009	Grade & Pour Garage Slab-on-Gr																																								
P5221009	Grade & Pour Garage Slab-on-Gr																																								
P5230008	Backfill																																								
P5243008	Backfill																																								
P5244005	Install Sub-rough Plumbing																																								
P5244008	Backfill																																								
P5263005	Install Sub-rough Plumbing																																								
P5263007	Install Foundation Thermal Bla																																								
P5278038	Install Vinyl Siding, Soffit &																																								
Activity No	Description																																								
P5220009	Grade & Pour Garage Slab-on-Gr																																								
P5221009	Grade & Pour Garage Slab-on-Gr																																								
P5239005	Install Sub-rough Plumbing																																								
P5243005	Install Sub-rough Plumbing																																								
P5243008	Backfill																																								
P5244008	Backfill																																								
P5263005	Install Sub-rough Plumbing																																								
QC REQUIREMENTS No QC requirements were completed today																																									
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																									
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																									
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">11.0</td> <td style="text-align: right;">88.0</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Aldave</td> <td>CARPENTER</td> <td style="text-align: right;">7.0</td> <td style="text-align: right;">61.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	11.0	88.0	AXELSEN	LABORERS	2.0	16.0	Aldave	CARPENTER	7.0	61.0																						
Employer	Labor Classification	Number of Employees	Hours Worked																																						
AXELSEN	CARPENTER	11.0	88.0																																						
AXELSEN	LABORERS	2.0	16.0																																						
Aldave	CARPENTER	7.0	61.0																																						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 358 <div style="text-align: right;">Page 3 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 26 Jul 2005 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

American Tradition H	CARPENTER	6.0	48.0
American Tradition H	LABORERS	2.0	16.0
American Tradition H	SUPER - JOB	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	3.0	22.5
CONCRETE CRUSHER	OPERATING ENGINEER	3.0	30.0
Evergreene Const.	LABORERS	1.0	8.0
Evergreene Const.	SUPER - JOB	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	9.5
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0
JB's Roofing	ROOFER	2.0	14.0
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0
Patterson	PIPE LAYER	3.0	29.0
Patterson	OPERATING ENGINEER	5.0	50.0
Utah Mechanical Cont	LABORERS	2.0	21.0
Utah Mechanical Cont	PLUMBER	2.0	21.0
Total		55.0	481.0
Total hours worked to date: 62,834.5			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	18.0
016	Samsung SE 280	3.0	2.5
021	NordBerg Crusher	5.0	5.0
022	Samsung SL-180	0.0	5.0
033	Loader	5.0	15.0
034	JCB	0.0	18.0
037	Excavator	5.0	5.0
039	Water Truck	6.0	39.0
040	IR Roller	0.0	4.0
041	Kobelco SK60	0.0	10.0
048	Kobelco SK200	0.0	10.0
051	track hoe	0.0	30.0
Total		24.0	161.5

Total operating hours to date: 14,679.8

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 359	Page 1 of 3
		DATE 27 Jul 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 98 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>RESISERV Treated buildings 37 and 38</p> <p>BOWMAN'S INC Hung supply trunk in crawl and ran line set for building 75A side</p> <p>PARSONS EVERGREENE Worked on equipment maintenance - site clean up - inventory lumber - safety walk - gravel on curb jumps - relocate lumber for hubs loop A west - move Axelsen's oil ect #1 area.</p> <p>JB'S ROOFING Dry sheet buildings 64-67</p> <p>AMERICAN TRADITION HOMES Building 75 Charles - siding soffit fascia trim</p> <p>ENTERPRISE BUILDERS No narrative written today</p> <p>ARAUCO Building #67 - front porch beam and columns wrapping Building #82 - gable trusses Building #83 - gable trusses preparation</p> <p>UMC Lot 75A- rough in cut out for DWV piping and start piping DWV Time loss training inexperienced employees and considering this is the first rough Also coordinating with the other trades</p> <p>AXELEN CONCRETE Form Charles wall and Bungalow walls for units numbered 55-58 Ready to pour on Thursday at 11am Pump scheduled - yardage 75 plus Patch walls and grind top of walls per treated plate</p> <p>CONCRETE CRUSHER Crushed 715 tons of 1 1/2 minus - road base</p> <p>L&L ASSOCIATES 2" PVC / 2" 90 degree / 3/4" PVC ufer ground - East Loop</p> <p>PATTERSON Back fill crawl spaces, cut down and hauled fill from behind units 43,44,45 - haul to back fill units 54 through 64 - test man holes for #43, #44, and #64.</p> <p>HUNT Work on conduit laterals to building 6 and 7. Work on backfill and compaction behind building 7. Work on the pull strings for the east loop completed.</p> <p>ALDAVE No report received</p> <p>AMERICAN TRADITION HOMES No report received</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 359	Page 2 of 3																																		
		DATE 27 Jul 2005 - Wednesday																																			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected subgrade for garage slabs #22 (both0 and #29 (1/2) - okay to place Inspected initial duct w work installation Inspected initial siding installation</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing of flat w work</p> <p>REMARKS No COE conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Parsons safety review ed / inspected site - no specific hazards</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE Star Mountain Framing</p>																																					
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																					
ACTIVITY START/FINISH <p>The following 7 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5222009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5223009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5240005</td> <td>Install Sub-rough Plumbing</td> </tr> <tr> <td>P5245008</td> <td>Backfill</td> </tr> <tr> <td>P5246008</td> <td>Backfill</td> </tr> <tr> <td>P5262004</td> <td>Form & Pour Foundations</td> </tr> <tr> <td>P5282013</td> <td>Set Trusses & Sub-fascia</td> </tr> </tbody> </table> <p>The following 8 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5222009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5223009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5230008</td> <td>Backfill</td> </tr> <tr> <td>P5244005</td> <td>Install Sub-rough Plumbing</td> </tr> <tr> <td>P5245008</td> <td>Backfill</td> </tr> <tr> <td>P5246008</td> <td>Backfill</td> </tr> <tr> <td>P5262004</td> <td>Form & Pour Foundations</td> </tr> <tr> <td>P5263007</td> <td>Install Foundation Thermal Bla</td> </tr> </tbody> </table>				Activity No	Description	P5222009	Grade & Pour Garage Slab-on-Gr	P5223009	Grade & Pour Garage Slab-on-Gr	P5240005	Install Sub-rough Plumbing	P5245008	Backfill	P5246008	Backfill	P5262004	Form & Pour Foundations	P5282013	Set Trusses & Sub-fascia	Activity No	Description	P5222009	Grade & Pour Garage Slab-on-Gr	P5223009	Grade & Pour Garage Slab-on-Gr	P5230008	Backfill	P5244005	Install Sub-rough Plumbing	P5245008	Backfill	P5246008	Backfill	P5262004	Form & Pour Foundations	P5263007	Install Foundation Thermal Bla
Activity No	Description																																				
P5222009	Grade & Pour Garage Slab-on-Gr																																				
P5223009	Grade & Pour Garage Slab-on-Gr																																				
P5240005	Install Sub-rough Plumbing																																				
P5245008	Backfill																																				
P5246008	Backfill																																				
P5262004	Form & Pour Foundations																																				
P5282013	Set Trusses & Sub-fascia																																				
Activity No	Description																																				
P5222009	Grade & Pour Garage Slab-on-Gr																																				
P5223009	Grade & Pour Garage Slab-on-Gr																																				
P5230008	Backfill																																				
P5244005	Install Sub-rough Plumbing																																				
P5245008	Backfill																																				
P5246008	Backfill																																				
P5262004	Form & Pour Foundations																																				
P5263007	Install Foundation Thermal Bla																																				
QC REQUIREMENTS No QC requirements were completed today																																					
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 359 <div style="text-align: right;">Page 3 of 3</div>																																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 27 Jul 2005 - Wednesday																																																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">11.0</td><td style="text-align: right;">88.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Enterprise Builders</td><td>CONCRETE FINISHER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">32.8</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">33.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">3.0</td><td style="text-align: right;">33.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">28.5</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">24.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">63.0</td> <td style="text-align: right; border-top: 1px solid black;">562.3</td> </tr> <tr> <td colspan="2">Total hours worked to date: 63,396.8</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	11.0	88.0	AXELSEN	LABORERS	3.0	24.0	American Tradition H	CARPENTER	6.0	50.0	American Tradition H	LABORERS	2.0	18.0	American Tradition H	SUPER - JOB	1.0	8.0	Arauco	CARPENTER	2.0	19.0	Bow man's Inc	SHEET METAL WORKERS	3.0	24.0	Enterprise Builders	CONCRETE FINISHER	5.0	32.8	Enterprise Builders	LABORERS	1.0	7.5	Evergreene Const.	SUPER - JOB	1.0	8.5	Evergreene Const.	OPERATING ENGINEER	3.0	24.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0	HUNT ELECTRIC	ELECTRICIAN	3.0	33.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0	JB's Roofing	ROOFER	2.0	14.0	L&L ASSOCIATES	ELECTRICIAN	3.0	30.0	Patterson	PIPE LAYER	3.0	28.5	Patterson	OPERATING ENGINEER	5.0	50.0	Utah Mechanical Cont	LABORERS	2.0	24.0	Utah Mechanical Cont	PLUMBER	2.0	24.0	Total		63.0	562.3	Total hours worked to date: 63,396.8			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																												
AXELSEN	CARPENTER	11.0	88.0																																																																																												
AXELSEN	LABORERS	3.0	24.0																																																																																												
American Tradition H	CARPENTER	6.0	50.0																																																																																												
American Tradition H	LABORERS	2.0	18.0																																																																																												
American Tradition H	SUPER - JOB	1.0	8.0																																																																																												
Arauco	CARPENTER	2.0	19.0																																																																																												
Bow man's Inc	SHEET METAL WORKERS	3.0	24.0																																																																																												
Enterprise Builders	CONCRETE FINISHER	5.0	32.8																																																																																												
Enterprise Builders	LABORERS	1.0	7.5																																																																																												
Evergreene Const.	SUPER - JOB	1.0	8.5																																																																																												
Evergreene Const.	OPERATING ENGINEER	3.0	24.0																																																																																												
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0																																																																																												
HUNT ELECTRIC	ELECTRICIAN	3.0	33.0																																																																																												
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0																																																																																												
JB's Roofing	ROOFER	2.0	14.0																																																																																												
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0																																																																																												
Patterson	PIPE LAYER	3.0	28.5																																																																																												
Patterson	OPERATING ENGINEER	5.0	50.0																																																																																												
Utah Mechanical Cont	LABORERS	2.0	24.0																																																																																												
Utah Mechanical Cont	PLUMBER	2.0	24.0																																																																																												
Total		63.0	562.3																																																																																												
Total hours worked to date: 63,396.8																																																																																															
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>033</td><td>Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">6.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>040</td><td>IR Roller</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>041</td><td>Kobelco SK60</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>048</td><td>Kobelco SK200</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">30.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">6.0</td> <td style="text-align: right; border-top: 1px solid black;">112.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 14,791.8</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	10.0	033	Loader	0.0	10.0	034	JCB	0.0	18.0	039	Water Truck	6.0	20.0	040	IR Roller	0.0	4.0	041	Kobelco SK60	0.0	10.0	048	Kobelco SK200	0.0	10.0	051	track hoe	0.0	30.0	Total		6.0	112.0	Total operating hours to date: 14,791.8																																																			
Serial Number	Description	Standby Hours	Operating Hours																																																																																												
008	Dump Truck	0.0	10.0																																																																																												
033	Loader	0.0	10.0																																																																																												
034	JCB	0.0	18.0																																																																																												
039	Water Truck	6.0	20.0																																																																																												
040	IR Roller	0.0	4.0																																																																																												
041	Kobelco SK60	0.0	10.0																																																																																												
048	Kobelco SK200	0.0	10.0																																																																																												
051	track hoe	0.0	30.0																																																																																												
Total		6.0	112.0																																																																																												
Total operating hours to date: 14,791.8																																																																																															
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 360	Page 1 of 3
		DATE 28 Jul 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 60 °F, Max 100 °F; No Precipitation; 38 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PARSONS EVERGREENE Worked on dust control - tree preservation - snap grade - gather doors - pull last of stuff out of trailer - place tar paper - window situation</p> <p>JB'S ROOFING Drysheet #70</p> <p>UMC Lot 75 A - finished piping DWV - pipe gas Lot 75B - cut out for DWV start piping DWV Lot 75,76 - install hose bibs so exterior finishes could be done</p> <p>AMERICAN TRADITION HOMES Building 75 - Charles - worked on siding, soffit fascia, trim</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>ARUACO Building 67 - wrapping beams and columns - 1x4 backing soffit front porch Building 82 and 83 - gable trusses preparation</p> <p>L&L ASSOCIATES 2"PVC / 2"90 degree / ¾ PVC ufer ground - East Loop</p> <p>PATTERSON Backfill crawl spaces and tie in sewer main</p> <p>AXELSEN CONCRETE Pour walls #55 and #58</p> <p>HUNT No report received</p> <p>CONCRETE CRUSHER No report received</p> <p>NUTEK No report received</p> <p>BOWMAN'S No report received</p> <p>IDAHO MASONRY CONTRACTORS No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected sub-grade for garage #21 and patios at #20 (1/2 of building) and #30 (both) - okay to place Inspected forms and rebar #56 and #58 wall - okay to place Walk through inspection of plumbing in #75A - generally looked good but needed to correct couple of things - discussed for revision Inspected mock up of masonry area - okay to proceed</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 360 Page 2 of 3																											
PROJECT D/B Replace Military Family Housing P5		DATE 28 Jul 2005 - Thursday																											
REMARKS Held weekly QC meeting with COE - see attached Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS All employees and subcontractors must wear safety glasses - several plumbers were warned about this today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today		CONTRACT NUMBER DACA67-02-D-2012 0004																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																													
ACTIVITY START/FINISH The following 6 activities were started today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P5224009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5226009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5232008</td><td>Backfill</td></tr> <tr><td>P5247008</td><td>Backfill</td></tr> <tr><td>P5258004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5276036</td><td>Install Cultures Stone</td></tr> </tbody> </table> The following 5 activities were finished today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P5224009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5226009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5247008</td><td>Backfill</td></tr> <tr><td>P5258004</td><td>Form & Pour Foundations</td></tr> <tr><td>P5272034</td><td>Dry-in & Flash Roof</td></tr> </tbody> </table>				Activity No	Description	P5224009	Grade & Pour Garage Slab-on-Gr	P5226009	Grade & Pour Garage Slab-on-Gr	P5232008	Backfill	P5247008	Backfill	P5258004	Form & Pour Foundations	P5276036	Install Cultures Stone	Activity No	Description	P5224009	Grade & Pour Garage Slab-on-Gr	P5226009	Grade & Pour Garage Slab-on-Gr	P5247008	Backfill	P5258004	Form & Pour Foundations	P5272034	Dry-in & Flash Roof
Activity No	Description																												
P5224009	Grade & Pour Garage Slab-on-Gr																												
P5226009	Grade & Pour Garage Slab-on-Gr																												
P5232008	Backfill																												
P5247008	Backfill																												
P5258004	Form & Pour Foundations																												
P5276036	Install Cultures Stone																												
Activity No	Description																												
P5224009	Grade & Pour Garage Slab-on-Gr																												
P5226009	Grade & Pour Garage Slab-on-Gr																												
P5247008	Backfill																												
P5258004	Form & Pour Foundations																												
P5272034	Dry-in & Flash Roof																												
QC REQUIREMENTS No QC requirements were completed today																													
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																													
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																													
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">12.0</td><td style="text-align: right;">99.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">27.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	12.0	99.0	AXELSEN	LABORERS	3.0	27.0	American Tradition H	CARPENTER	6.0	48.0	American Tradition H	LABORERS	2.0	16.0	American Tradition H	SUPER - JOB	1.0	8.0		
Employer	Labor Classification	Number of Employees	Hours Worked																										
AXELSEN	CARPENTER	12.0	99.0																										
AXELSEN	LABORERS	3.0	27.0																										
American Tradition H	CARPENTER	6.0	48.0																										
American Tradition H	LABORERS	2.0	16.0																										
American Tradition H	SUPER - JOB	1.0	8.0																										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 360 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 28 Jul 2005 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Arauco	CARPENTER	2.0	18.0
Enterprise Builders	CONCRETE FINISHER	6.0	40.0
Enterprise Builders	LABORERS	1.0	8.0
Evergreene Const.	LABORERS	1.0	8.0
Evergreene Const.	SUPER - JOB	1.0	8.5
Evergreene Const.	OPERATING ENGINEER	2.0	16.0
JB's Roofing	ROOFER	2.0	14.0
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0
Patterson	PIPE LAYER	1.0	10.0
Patterson	OPERATING ENGINEER	4.0	40.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	2.0	24.0
		Total	51.0
Total hours worked to date: 63,833.3			436.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	4.0
033	Loader	0.0	18.0
034	JCB	0.0	8.0
039	Water Truck	6.0	14.0
051	track hoe	0.0	20.0
		Total	64.0

Total operating hours to date: 14,855.8

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 361	Page 1 of 3
		DATE 29 Jul 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 75 °F, Max 95 °F; 0.22 IN Precipitation; 18 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AMERICAN TRADITION HOMES No narrative written</p> <p>ARAUCO ENTERPRISES No narrative written</p> <p>BOWMAN'S INC Prep duct work and hung supply trunk line up stairs for building 75B side</p> <p>ENTERPRISE BUILDERS No narrative written</p> <p>UMC Lot 75A - finished gas piping</p> <p>ALDAVE CH 80 Walls</p> <p>AXELSEN CONSTRUCTION Strip walls for 55 and 58</p> <p>PARSONS EVERGREENE Sat mechanical forms - inventory on window s - tree berms - generators - gates - site clean up (demo clean up) - bury esso cord</p> <p>STAR MOUNTAIN CONSTRUCTION No report received</p> <p>CONCRETE CRUSHER No report received</p> <p>ALDAVE No report received</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected sub-grade for patios at 28 and 29</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Plumber sent home because he was not wearing safety glasses</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 361 Page 2 of 3																																																											
PROJECT D/B Replace Military Family Housing P5		DATE 29 Jul 2005 - Friday																																																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today		CONTRACT NUMBER DACA67-02-D-2012 0004																																																											
ACTIVITY START/FINISH <p>The following 5 activities were started today:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P5225009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5227009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5229009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5256007</td><td>Install Foundation Dampproofing</td></tr> <tr><td>P5274011</td><td>Joist & Sheet 1st Floor</td></tr> </tbody> </table> <p>The following 22 activities were finished today:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr><td>P511160</td><td>Form & Pour Curb & Gutter</td></tr> <tr><td>P5225009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5227009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5229009</td><td>Grade & Pour Garage Slab-on-Gr</td></tr> <tr><td>P5232008</td><td>Backfill</td></tr> <tr><td>P5240005</td><td>Install Sub-rough Plumbing</td></tr> <tr><td>P5270014</td><td>Sheet Trusses</td></tr> <tr><td>P5270034</td><td>Dry-in & Flash Roof</td></tr> <tr><td>P5271006</td><td>Spray Termite Protection</td></tr> <tr><td>P5271016</td><td>Sheet Trusses</td></tr> <tr><td>P5272006</td><td>Spray Termite Protection</td></tr> <tr><td>P5273006</td><td>Spray Termite Protection</td></tr> <tr><td>P5274006</td><td>Spray Termite Protection</td></tr> <tr><td>P5279036</td><td>Install Exterior Doors & Windo</td></tr> <tr><td>P5280014</td><td>Set 2nd Floor walls</td></tr> <tr><td>P5282006</td><td>Spray Termite Protection</td></tr> <tr><td>P5283006</td><td>Spray Termite Protection</td></tr> <tr><td>P5284006</td><td>Spray Termite Protection</td></tr> <tr><td>P5285006</td><td>Spray Termite Protection</td></tr> <tr><td>P5286006</td><td>Spray Termite Protection</td></tr> <tr><td>P5287006</td><td>Spray Termite Protection</td></tr> <tr><td>P5288006</td><td>Spray Termite Protection</td></tr> </tbody> </table>				Activity No	Description	P5225009	Grade & Pour Garage Slab-on-Gr	P5227009	Grade & Pour Garage Slab-on-Gr	P5229009	Grade & Pour Garage Slab-on-Gr	P5256007	Install Foundation Dampproofing	P5274011	Joist & Sheet 1st Floor	Activity No	Description	P511160	Form & Pour Curb & Gutter	P5225009	Grade & Pour Garage Slab-on-Gr	P5227009	Grade & Pour Garage Slab-on-Gr	P5229009	Grade & Pour Garage Slab-on-Gr	P5232008	Backfill	P5240005	Install Sub-rough Plumbing	P5270014	Sheet Trusses	P5270034	Dry-in & Flash Roof	P5271006	Spray Termite Protection	P5271016	Sheet Trusses	P5272006	Spray Termite Protection	P5273006	Spray Termite Protection	P5274006	Spray Termite Protection	P5279036	Install Exterior Doors & Windo	P5280014	Set 2nd Floor walls	P5282006	Spray Termite Protection	P5283006	Spray Termite Protection	P5284006	Spray Termite Protection	P5285006	Spray Termite Protection	P5286006	Spray Termite Protection	P5287006	Spray Termite Protection	P5288006	Spray Termite Protection
Activity No	Description																																																												
P5225009	Grade & Pour Garage Slab-on-Gr																																																												
P5227009	Grade & Pour Garage Slab-on-Gr																																																												
P5229009	Grade & Pour Garage Slab-on-Gr																																																												
P5256007	Install Foundation Dampproofing																																																												
P5274011	Joist & Sheet 1st Floor																																																												
Activity No	Description																																																												
P511160	Form & Pour Curb & Gutter																																																												
P5225009	Grade & Pour Garage Slab-on-Gr																																																												
P5227009	Grade & Pour Garage Slab-on-Gr																																																												
P5229009	Grade & Pour Garage Slab-on-Gr																																																												
P5232008	Backfill																																																												
P5240005	Install Sub-rough Plumbing																																																												
P5270014	Sheet Trusses																																																												
P5270034	Dry-in & Flash Roof																																																												
P5271006	Spray Termite Protection																																																												
P5271016	Sheet Trusses																																																												
P5272006	Spray Termite Protection																																																												
P5273006	Spray Termite Protection																																																												
P5274006	Spray Termite Protection																																																												
P5279036	Install Exterior Doors & Windo																																																												
P5280014	Set 2nd Floor walls																																																												
P5282006	Spray Termite Protection																																																												
P5283006	Spray Termite Protection																																																												
P5284006	Spray Termite Protection																																																												
P5285006	Spray Termite Protection																																																												
P5286006	Spray Termite Protection																																																												
P5287006	Spray Termite Protection																																																												
P5288006	Spray Termite Protection																																																												
QC REQUIREMENTS No QC requirements were completed today																																																													
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																													
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																													
LABOR HOURS <p>The following labor hours were Reported today:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>AXELSEN</td> <td>CARPENTER</td> <td style="text-align: right;">11.0</td> <td style="text-align: right;">60.5</td> </tr> <tr> <td>AXELSEN</td> <td>LABORERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">18.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	11.0	60.5	AXELSEN	LABORERS	3.0	18.0																																														
Employer	Labor Classification	Number of Employees	Hours Worked																																																										
AXELSEN	CARPENTER	11.0	60.5																																																										
AXELSEN	LABORERS	3.0	18.0																																																										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 361 <div style="text-align: right;">Page 3 of 3</div>																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 29 Jul 2005 - Friday																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																			
<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%;">Aldave</td> <td style="width: 40%;">CARPENTER</td> <td style="width: 15%; text-align: right;">7.0</td> <td style="width: 15%; text-align: right;">24.0</td> </tr> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">27.5</td> </tr> <tr> <td>American Tradition H</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>American Tradition H</td> <td>SUPER - JOB</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">3.0</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">19.5</td> </tr> <tr> <td>Enterprise Builders</td> <td>CONCRETE FINISHER</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">27.3</td> </tr> <tr> <td>Enterprise Builders</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">3.8</td> </tr> <tr> <td>Evergreene Const.</td> <td>SUPER - JOB</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 64,076.8</td> <td style="border-top: 1px solid black; text-align: right;">Total 46.0</td> <td style="border-top: 1px solid black; text-align: right;">243.5</td> </tr> </table>		Aldave	CARPENTER	7.0	24.0	American Tradition H	CARPENTER	6.0	27.5	American Tradition H	LABORERS	2.0	16.0	American Tradition H	SUPER - JOB	1.0	3.0	Arauco	CARPENTER	2.0	16.0	Bow man's Inc	SHEET METAL WORKERS	3.0	19.5	Enterprise Builders	CONCRETE FINISHER	6.0	27.3	Enterprise Builders	LABORERS	1.0	3.8	Evergreene Const.	SUPER - JOB	1.0	8.0	Evergreene Const.	OPERATING ENGINEER	2.0	16.0	Utah Mechanical Cont	PLUMBER	1.0	4.0	Total hours worked to date: 64,076.8		Total 46.0	243.5		
Aldave	CARPENTER	7.0	24.0																																																
American Tradition H	CARPENTER	6.0	27.5																																																
American Tradition H	LABORERS	2.0	16.0																																																
American Tradition H	SUPER - JOB	1.0	3.0																																																
Arauco	CARPENTER	2.0	16.0																																																
Bow man's Inc	SHEET METAL WORKERS	3.0	19.5																																																
Enterprise Builders	CONCRETE FINISHER	6.0	27.3																																																
Enterprise Builders	LABORERS	1.0	3.8																																																
Evergreene Const.	SUPER - JOB	1.0	8.0																																																
Evergreene Const.	OPERATING ENGINEER	2.0	16.0																																																
Utah Mechanical Cont	PLUMBER	1.0	4.0																																																
Total hours worked to date: 64,076.8		Total 46.0	243.5																																																
EQUIPMENT HOURS The following equipment hours were Reported today:																																																			
Serial Number	Description	Standby Hours	Operating Hours																																																
034	JCB	1.0	7.0																																																
039	Water Truck	8.0	8.0																																																
Total operating hours to date: 14,870.8		Total 9.0	15.0																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 362	Page 1 of 2				
		DATE 30 Jul 2005 - Saturday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 73 °F, Max 96 °F; No Precipitation; 31 MPH Wind					
QC NARRATIVES Activities in Progress: ARAUCO Building 83 - gable truss preparation Building 67 - wrapping rear columns and beams 1x4 soffit x siding AMERICAN TRADITION HOMES Worked on setting for brick layers 76,77,78,79 ALDAVE No report received NUTEK No report received General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS No inspections today QUALITY CONTRL TESTING AND RESULTS No testing services performed REMARKS Tim mentioned water standing on plywood floors and some lunch trash. Trash will be cleaned on Monday. Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Pick up lunch trash - cans, bottles, etc PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5425</td> <td>Government Final Design Back C</td> </tr> </tbody> </table>				Activity No	Description	P5425	Government Final Design Back C
Activity No	Description						
P5425	Government Final Design Back C						
QC REQUIREMENTS No QC requirements were completed today							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 362		Page 2 of 2																				
		DATE 30 Jul 2005 - Saturday																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																						
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																								
LABOR HOURS The following labor hours were Reported today: <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>American Tradition H</td> <td>SUPER - JOB</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">3.5</td> </tr> <tr> <td>Arauco</td> <td>CARPENTER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 64,112.8</td> <td style="text-align: right;">Total 7.0</td> <td style="text-align: right;">36.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	4.0	16.0	American Tradition H	SUPER - JOB	1.0	3.5	Arauco	CARPENTER	2.0	16.5	Total hours worked to date: 64,112.8		Total 7.0	36.0
Employer	Labor Classification	Number of Employees	Hours Worked																					
American Tradition H	CARPENTER	4.0	16.0																					
American Tradition H	SUPER - JOB	1.0	3.5																					
Arauco	CARPENTER	2.0	16.5																					
Total hours worked to date: 64,112.8		Total 7.0	36.0																					
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 14,870.8																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																								
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																								
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 364	Page 1 of 3
		DATE 01 Aug 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 69 °F, Max 96 °F; 0.2 IN Precipitation; 29 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>UMC Lot 75A - relocate a gas line for Bow man's Lot 75B - finish DWV piping</p> <p>IDAHO MASONRY Worked on general set up for East loop buildings 76 and 64</p> <p>BOWMAN'S INC Hung return trunk line, install supply take offs, and cut and installed floor boots for building 75A</p> <p>PARSONS EVERGREENE Major site clean up - dust control - tree preservation - fix esso cords - snap grade</p> <p>L&L ASSOCIATES Meter bases - load center panels, grading, curtain box for siding</p> <p>ARAUCO Building 67 - finish 1x4 soffit Building 83 - set gable trusses Line our walls x trusses install tomorrow</p> <p>ALDAVE AND ASSOCIATES CH 80 walls</p> <p>AMERICAN TRADITION HOMES Side - 75 and 77 Soffit , trim</p> <p>ENTERPRISE BUILDERS Worked on forming</p> <p>PATTERSON Back fill crawl spaces, garages, and porches. Cut road for curb and gutter. Opened up sewer tie ins</p> <p>HUNT ELECTRIC Worked on trenching and back fill for sector box J17 and communication conduits. Work on grounding transformers in the East Loop.</p> <p>AXELSEN CONCRETE Strip forms - layout - survey for walls</p> <p>CONCRETE CRUSHER No report received</p> <p>STAR MOUNTAIN CONSTRUCTION No report received</p> <p>NUTEK No report received</p> <p>JB'S No report received</p> <p>General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected roof sheathing nail pattern - numerous missed - will correct and re-inspect</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 364 Page 2 of 3																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 01 Aug 2005 - Monday																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																			
<p>QUALITY CONTROL TESTING AND RESULTS MTI did not perform any concrete testing today</p> <p>REMARKS No specific conversations today</p> <p>Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Emphasized tie off above 6'</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																																																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																			
ACTIVITY START/FINISH The following 4 activities were started today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr> <td>P51183</td> <td>Procure Vinyl Siding - Charles</td> </tr> <tr> <td>P52012</td> <td>Procure Stone - Arts & Crafts</td> </tr> <tr> <td>P5241005</td> <td>Install Sub-rough Plumbing</td> </tr> <tr> <td>P5275018</td> <td>Rough HVAC</td> </tr> </table> <p>No activities were finished today</p>				Activity No	Description	P51183	Procure Vinyl Siding - Charles	P52012	Procure Stone - Arts & Crafts	P5241005	Install Sub-rough Plumbing	P5275018	Rough HVAC																																						
Activity No	Description																																																		
P51183	Procure Vinyl Siding - Charles																																																		
P52012	Procure Stone - Arts & Crafts																																																		
P5241005	Install Sub-rough Plumbing																																																		
P5275018	Rough HVAC																																																		
QC REQUIREMENTS No QC requirements were completed today																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">84.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">23.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	6.0	40.0	AXELSEN	LABORERS	2.0	12.0	Aldave	CARPENTER	3.0	30.0	American Tradition H	CARPENTER	6.0	48.0	American Tradition H	LABORERS	2.0	16.0	American Tradition H	SUPER - JOB	1.0	8.0	Arauco	CARPENTER	3.0	84.0	Bow man's Inc	SHEET METAL WORKERS	3.0	23.0	Evergreene Const.	SUPER - JOB	1.0	8.0	Evergreene Const.	OPERATING ENGINEER	3.0	24.0	Idaho Masonry Contra	LABORERS	2.0	15.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																
AXELSEN	CARPENTER	6.0	40.0																																																
AXELSEN	LABORERS	2.0	12.0																																																
Aldave	CARPENTER	3.0	30.0																																																
American Tradition H	CARPENTER	6.0	48.0																																																
American Tradition H	LABORERS	2.0	16.0																																																
American Tradition H	SUPER - JOB	1.0	8.0																																																
Arauco	CARPENTER	3.0	84.0																																																
Bow man's Inc	SHEET METAL WORKERS	3.0	23.0																																																
Evergreene Const.	SUPER - JOB	1.0	8.0																																																
Evergreene Const.	OPERATING ENGINEER	3.0	24.0																																																
Idaho Masonry Contra	LABORERS	2.0	15.0																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 364 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 01 Aug 2005 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Idaho Masonry Contra	SUPER - JOB	1.0	7.5
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0
Patterson	PIPE LAYER	3.0	34.5
Patterson	OPERATING ENGINEER	5.0	57.5
Utah Mechanical Cont	LABORERS	2.0	21.0
Utah Mechanical Cont	PLUMBER	2.0	21.0
Total		48.0	479.5

Total hours worked to date: 64,592.3

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	11.0
033	Loader	0.0	16.0
034	JCB	0.0	8.0
039	Water Truck	9.0	18.0
040	IR Roller	0.0	4.0
041	Kobelco SK60	0.0	10.0
042	Kabota kx 121-1	0.0	10.0
048	Kobelco SK200	0.0	10.0
051	track hoe	0.0	33.0
Total		9.0	120.0

Total operating hours to date: 14,990.8

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 365	Page 1 of 4
		DATE 02 Aug 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 59 °F, Max 91 °F; No Precipitation; 26 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>BOWMAN'S INC Hung supply trunk line down stairs in crawl - building 75B</p> <p>HUNT ELECTRIC Work on the UG1 duct bank from switch 10 towards transformer T19. Work included conduits for power, communication and gas. Work on backfill and compaction in the same area. Work on installing the conduits for building 8. Building 9 needs to have the lumber moved for the installation of the conduit laterals.</p> <p>PATTERSON Backfill crawl spaces and cut for curb and gutter</p> <p>L&L Meter base, load center panel, cut in boxes, meeting</p> <p>ENTERPRISE BUILDERS Worked on forming</p> <p>ARAUCO No narrative written</p> <p>ALDAVE AND ASSOCIATES CH - 80 - walls</p> <p>PARSONS EVERGREENE Had site safety meeting - equipment maintenance - set up power backs - tree preservation - dust control - snap grade - apply emulsion - misc. paper work - move mesh - work on site clean up</p> <p>UMC Lot 75B - pipe gas Lot 76 - start piping DWV</p> <p>IDAHO MASONRY CONTRACTORS Unit 76 - stone and vendor and clean up Unit 64 - general prep for stone installation</p> <p>AMERICAN TRADITION HOMES No narrative written</p> <p>RESISERV Treated building 10</p> <p>AXELSEN CONCRETE Set wall forms at unit 42 and 57</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected subgrade for patios at 23,25,26,27 - okay to place Inspected string placement for curb and gutter</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed no concrete testing today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 365	Page 2 of 4																																																														
		DATE 02 Aug 2005 - Tuesday																																																															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																															
REMARKS General to visit site 8-26-05, senator Crapo to visit site 8-08-05 Want to place islands ASAP OSB sheathing phase 5 east - standing w ater on sheathing - need to remove 70B is starting to delam - laundry room Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Held site safety meeting PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None																																																																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																	
ACTIVITY START/FINISH No activities were started today The following 32 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5210006</td><td>Spray Termite Protection</td></tr> <tr><td>P521006</td><td>Spray Termite Protection</td></tr> <tr><td>P5211006</td><td>Spray Termite Protection</td></tr> <tr><td>P5212006</td><td>Spray Termite Protection</td></tr> <tr><td>P5213006</td><td>Spray Termite Protection</td></tr> <tr><td>P5214006</td><td>Spray Termite Protection</td></tr> <tr><td>P5215006</td><td>Spray Termite Protection</td></tr> <tr><td>P5216006</td><td>Spray Termite Protection</td></tr> <tr><td>P5217006</td><td>Spray Termite Protection</td></tr> <tr><td>P5218006</td><td>Spray Termite Protection</td></tr> <tr><td>P5219006</td><td>Spray Termite Protection</td></tr> <tr><td>P5220006</td><td>Spray Termite Protection</td></tr> <tr><td>P522006</td><td>Spray Termite Protection</td></tr> <tr><td>P5221006</td><td>Spray Termite Protection</td></tr> <tr><td>P5222006</td><td>Spray Termite Protection</td></tr> <tr><td>P5223006</td><td>Spray Termite Protection</td></tr> <tr><td>P5224006</td><td>Spray Termite Protection</td></tr> <tr><td>P5225006</td><td>Spray Termite Protection</td></tr> <tr><td>P5226006</td><td>Spray Termite Protection</td></tr> <tr><td>P5227006</td><td>Spray Termite Protection</td></tr> <tr><td>P5228006</td><td>Spray Termite Protection</td></tr> <tr><td>P5229006</td><td>Spray Termite Protection</td></tr> <tr><td>P5230006</td><td>Spray Termite Protection</td></tr> <tr><td>P523006</td><td>Spray Termite Protection</td></tr> <tr><td>P5231006</td><td>Spray Termite Protection</td></tr> <tr><td>P5232006</td><td>Spray Termite Protection</td></tr> <tr><td>P524006</td><td>Spray Termite Protection</td></tr> <tr><td>P525006</td><td>Spray Termite Protection</td></tr> <tr><td>P526006</td><td>Spray Termite Protection</td></tr> <tr><td>P527006</td><td>Spray Termite Protection</td></tr> </tbody> </table>				Activity No	Description	P5210006	Spray Termite Protection	P521006	Spray Termite Protection	P5211006	Spray Termite Protection	P5212006	Spray Termite Protection	P5213006	Spray Termite Protection	P5214006	Spray Termite Protection	P5215006	Spray Termite Protection	P5216006	Spray Termite Protection	P5217006	Spray Termite Protection	P5218006	Spray Termite Protection	P5219006	Spray Termite Protection	P5220006	Spray Termite Protection	P522006	Spray Termite Protection	P5221006	Spray Termite Protection	P5222006	Spray Termite Protection	P5223006	Spray Termite Protection	P5224006	Spray Termite Protection	P5225006	Spray Termite Protection	P5226006	Spray Termite Protection	P5227006	Spray Termite Protection	P5228006	Spray Termite Protection	P5229006	Spray Termite Protection	P5230006	Spray Termite Protection	P523006	Spray Termite Protection	P5231006	Spray Termite Protection	P5232006	Spray Termite Protection	P524006	Spray Termite Protection	P525006	Spray Termite Protection	P526006	Spray Termite Protection	P527006	Spray Termite Protection
Activity No	Description																																																																
P5210006	Spray Termite Protection																																																																
P521006	Spray Termite Protection																																																																
P5211006	Spray Termite Protection																																																																
P5212006	Spray Termite Protection																																																																
P5213006	Spray Termite Protection																																																																
P5214006	Spray Termite Protection																																																																
P5215006	Spray Termite Protection																																																																
P5216006	Spray Termite Protection																																																																
P5217006	Spray Termite Protection																																																																
P5218006	Spray Termite Protection																																																																
P5219006	Spray Termite Protection																																																																
P5220006	Spray Termite Protection																																																																
P522006	Spray Termite Protection																																																																
P5221006	Spray Termite Protection																																																																
P5222006	Spray Termite Protection																																																																
P5223006	Spray Termite Protection																																																																
P5224006	Spray Termite Protection																																																																
P5225006	Spray Termite Protection																																																																
P5226006	Spray Termite Protection																																																																
P5227006	Spray Termite Protection																																																																
P5228006	Spray Termite Protection																																																																
P5229006	Spray Termite Protection																																																																
P5230006	Spray Termite Protection																																																																
P523006	Spray Termite Protection																																																																
P5231006	Spray Termite Protection																																																																
P5232006	Spray Termite Protection																																																																
P524006	Spray Termite Protection																																																																
P525006	Spray Termite Protection																																																																
P526006	Spray Termite Protection																																																																
P527006	Spray Termite Protection																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 365		Page 3 of 4
		DATE 02 Aug 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P528006 Spray Termite Protection P529006 Spray Termite Protection				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
<u>Employer</u>	<u>Labor Classification</u>		<u>Number of Employees</u>	<u>Hours Worked</u>
AXELSEN	CARPENTER		6.0	44.0
AXELSEN	LABORERS		3.0	24.0
Aldave	CARPENTER		2.0	20.0
Aldave	SUPER - JOB		1.0	10.0
American Tradition H	CARPENTER		5.0	40.0
American Tradition H	LABORERS		2.0	16.0
American Tradition H	SUPER - JOB		1.0	8.0
Arauco	CARPENTER		3.0	28.0
Bow man's Inc	SHEET METAL WORKERS		4.0	26.0
Enterprise Builders	CONCRETE FINISHER		8.0	61.3
Evergreene Const.	SUPER - JOB		1.0	8.0
Evergreene Const.	OPERATING ENGINEER		3.0	24.0
HUNT ELECTRIC	OPERATING ENGINEER		2.0	22.0
HUNT ELECTRIC	ELECTRICIAN		3.0	34.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE		3.0	33.0
Idaho Masonry Contra	CEMENT MASON		5.0	40.0
L&L ASSOCIATES	ELECTRICIAN		3.0	30.0
Patterson	PIPE LAYER		3.0	31.5
Patterson	OPERATING ENGINEER		5.0	52.5
Utah Mechanical Cont	LABORERS		2.0	23.0
Utah Mechanical Cont	PLUMBER		2.0	23.0
Total hours worked to date: 65,190.5		Total	67.0	598.3
EQUIPMENT HOURS The following equipment hours were Reported today:				
<u>Serial Number</u>	<u>Description</u>		<u>Standby Hours</u>	<u>Operating Hours</u>
008	Dump Truck		0.0	10.0
033	Loader		0.0	20.0
034	JCB		0.0	8.0
039	Water Truck		0.0	233.0
040	IR Roller		0.0	4.0
041	Kobelco SK60		0.0	10.0
042	Kabota kx 121-1		0.0	10.0
048	Kobelco SK200		0.0	10.0
051	track hoe		0.0	30.0
		Total	0.0	335.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 365	Page 4 of 4
		DATE 02 Aug 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
Total operating hours to date: 15,325.8			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 366	Page 1 of 3
		DATE 03 Aug 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 95 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>HUNT ELECTRIC Work on the UG1 duct bank near building 22. Work on back fill and compaction. Work on installing the lateral conduits to buildings 22 and 21. Work on installing the gas services to buildings 21 and 22.</p> <p>PATTERSON Back fill crawl spaces and lot for curb and gutter - tie in sewers</p> <p>ENTERPRISE BUILDERS Form front porches east loop - form garages west loop</p> <p>RESISERV Treated buildings 39 and 40</p> <p>UMC Lot 76 - finish DWV piping and pipe gas Lot 77 - lay out DWV piping Install temporary water taps on west loop for flat work crews</p> <p>BOWMAN'S INC Hung supply trunk line for building 76 Install line set and supply runs in crawl for building 75B</p> <p>IDAHO MASONRY CONTRACTORS Stone veneer installation</p> <p>PARSONS EVERGREENE Place anchors for building 86 - finish setting up pour back East Loop mech rooms - tar paper several units - lock set on storage area - fix vents for #1 and on - place emulsion - vent tally and repair west loop</p> <p>AXELSEN CONCRETE Form interior - strip footings and form walls at 57 and 59 - patch walls</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected Bungalow stairs in East Loop - okay to place Re-inspected nail pattern roof sheathing #71 - okay to dry sheet</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI did not perform any concrete testing today</p> <p>REMARKS Discussed O&M and occupancy manuals conference call with Tim Bishop - will be rescheduled for 8-09-05 at 2pm. Tim to verify.</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Observed worker not wearing hard hat - he was on his way to his vehicle to get it</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 366		Page 2 of 3																																																																																									
		DATE 03 Aug 2005 - Wednesday																																																																																											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																																													
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> <td></td> <td></td> <td></td> </tr> <tr> <td>P5241005</td> <td>Install Sub-rough Plumbing</td> <td></td> <td></td> <td></td> </tr> </table>					Activity No	Description				P5241005	Install Sub-rough Plumbing																																																																																		
Activity No	Description																																																																																												
P5241005	Install Sub-rough Plumbing																																																																																												
QC REQUIREMENTS No QC requirements were completed today																																																																																													
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																													
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																													
LABOR HOURS The following labor hours were Reported today: <table border="0"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>8.0</td><td>56.5</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Aldave</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td>5.0</td><td>40.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td>3.0</td><td>20.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td>2.0</td><td>18.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>3.0</td><td>22.5</td></tr> <tr><td>Enterprise Builders</td><td>CONCRETE FINISHER</td><td>8.0</td><td>59.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>3.0</td><td>24.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>22.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>34.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>3.0</td><td>33.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>3.0</td><td>24.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>3.0</td><td>27.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>5.0</td><td>52.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>2.0</td><td>22.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>2.0</td><td>22.0</td></tr> <tr> <td>Total hours worked to date:</td> <td>65,715.0</td> <td>Total</td> <td>61.0</td> <td>524.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	8.0	56.5	AXELSEN	LABORERS	2.0	16.0	Aldave	CARPENTER	2.0	16.0	Aldave	SUPER - JOB	1.0	8.0	American Tradition H	CARPENTER	5.0	40.0	American Tradition H	LABORERS	3.0	20.0	Arauco	CARPENTER	2.0	18.0	Bow man's Inc	SHEET METAL WORKERS	3.0	22.5	Enterprise Builders	CONCRETE FINISHER	8.0	59.0	Evergreene Const.	SUPER - JOB	1.0	8.0	Evergreene Const.	OPERATING ENGINEER	3.0	24.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0	HUNT ELECTRIC	ELECTRICIAN	3.0	34.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0	Idaho Masonry Contra	CEMENT MASON	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	0.0	0.0	Patterson	PIPE LAYER	3.0	27.0	Patterson	OPERATING ENGINEER	5.0	52.5	Utah Mechanical Cont	LABORERS	2.0	22.0	Utah Mechanical Cont	PLUMBER	2.0	22.0	Total hours worked to date:	65,715.0	Total	61.0	524.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																										
AXELSEN	CARPENTER	8.0	56.5																																																																																										
AXELSEN	LABORERS	2.0	16.0																																																																																										
Aldave	CARPENTER	2.0	16.0																																																																																										
Aldave	SUPER - JOB	1.0	8.0																																																																																										
American Tradition H	CARPENTER	5.0	40.0																																																																																										
American Tradition H	LABORERS	3.0	20.0																																																																																										
Arauco	CARPENTER	2.0	18.0																																																																																										
Bow man's Inc	SHEET METAL WORKERS	3.0	22.5																																																																																										
Enterprise Builders	CONCRETE FINISHER	8.0	59.0																																																																																										
Evergreene Const.	SUPER - JOB	1.0	8.0																																																																																										
Evergreene Const.	OPERATING ENGINEER	3.0	24.0																																																																																										
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0																																																																																										
HUNT ELECTRIC	ELECTRICIAN	3.0	34.0																																																																																										
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0																																																																																										
Idaho Masonry Contra	CEMENT MASON	3.0	24.0																																																																																										
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0																																																																																										
Patterson	PIPE LAYER	3.0	27.0																																																																																										
Patterson	OPERATING ENGINEER	5.0	52.5																																																																																										
Utah Mechanical Cont	LABORERS	2.0	22.0																																																																																										
Utah Mechanical Cont	PLUMBER	2.0	22.0																																																																																										
Total hours worked to date:	65,715.0	Total	61.0	524.5																																																																																									
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="0"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>033</td> <td>Loader</td> <td>0.0</td> <td>20.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	10.0	033	Loader	0.0	20.0																																																																													
Serial Number	Description	Standby Hours	Operating Hours																																																																																										
008	Dump Truck	0.0	10.0																																																																																										
033	Loader	0.0	20.0																																																																																										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 366		Page 3 of 3
		DATE 03 Aug 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
039	Water Truck	4.0	14.0	
040	IR Roller	0.0	4.0	
041	Kobelco SK60	0.0	10.0	
042	Kabota kx 121-1	0.0	10.0	
048	Kobelco SK200	0.0	10.0	
051	track hoe	0.0	30.0	
058	backhoe	0.0	8.0	
Total operating hours to date: 15,441.8		Total	4.0	116.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
Empty space for accident reporting				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 367	Page 1 of 3
		DATE 04 Aug 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 59 °F, Max 98 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Employees on site today:</p> <p>Parsons Evergreene</p> <p>Patterson</p> <p>Axelsen</p> <p>Hunt</p> <p>Concrete Crusher</p> <p>Aldave</p> <p>Aruaco</p> <p>Nutek</p> <p>Star Mountain Construction</p> <p>UMC</p> <p>L&L</p> <p>Bow man's</p> <p>American Tradition Homes</p> <p>Enterprise Builders</p> <p>JB's Roofing</p> <p>Idaho Masonry Contractors</p> <p>HUNT ELECTRIC</p> <p>Work on back fill and compaction for the UG1 duct bank from T19 towards building 10. Work on installing strings in the west loop A. QC inspection for the East Loop for the communication conduits and tracer wire. Work on clean up of the East Loop.</p> <p>PARSONS EVERGREENE</p> <p>Worked on dust control - fix vents - tree preservation - misc. site clean up - string esso cords</p> <p>BOWMAN'S INC</p> <p>Hung return trunk line for building 76</p> <p>Tape and seal duct work for building 75B</p> <p>ALDAVE</p> <p>Building 82 - trusses, blocks - roof sheeting - hurricane clips - building 83 - trusses</p> <p>ENTERPRISE BUILDERS</p> <p>Units 33 and 34 - garage</p> <p>PATTERSON</p> <p>Cut roads and grade for curb and gutter A&B loop</p> <p>Haul gravel 10 loads to A loop</p> <p>Install curb boxes 28 and 29 and 18" storm drain</p> <p>AXELSEN CONCRETE</p> <p>Set wall forms at 42</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>Inspected sub grade for garage slabs 34 and 33</p> <p>Inspected installation of tracer wire and string for East Loop buildings</p> <p>PE framing inspection for building 72 - distribute corrections list</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>MTI did not perform any concrete or soil testing</p> <p>REMARKS</p> <p>Held weekly QC meeting with COE - see attached</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 367		Page 2 of 3																																																																								
		DATE 04 Aug 2005 - Thursday																																																																										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																										
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Back up alarms working on observed vehicles / equipment PREPARATORY AND/OR INITIALS HELD TODAY Held preparatory meeting with Star Mountain Construction - see attached CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																																																																												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																												
ACTIVITY START/FINISH No activities were started or finished today																																																																												
QC REQUIREMENTS No QC requirements were completed today																																																																												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																												
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>5.0</td><td>40.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>1.0</td><td>6.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td>2.0</td><td>18.0</td></tr> <tr><td>Aldave</td><td>SUPER - JOB</td><td>1.0</td><td>10.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Bowman's Inc</td><td>SHEET METAL WORKERS</td><td>3.0</td><td>23.0</td></tr> <tr><td>Enterprise Builders</td><td>CONCRETE FINISHER</td><td>9.0</td><td>74.3</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>2.0</td><td>16.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>13.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>13.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>3.0</td><td>10.5</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>4.0</td><td>39.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>2.0</td><td>17.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>2.0</td><td>17.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 66,083.3</td> <td>Total</td> <td>47.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	5.0	40.0	AXELSEN	LABORERS	1.0	6.0	Aldave	CARPENTER	2.0	18.0	Aldave	SUPER - JOB	1.0	10.0	Arauco	CARPENTER	4.0	32.0	Bowman's Inc	SHEET METAL WORKERS	3.0	23.0	Enterprise Builders	CONCRETE FINISHER	9.0	74.3	Evergreene Const.	SUPER - JOB	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	2.0	16.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	13.0	HUNT ELECTRIC	ELECTRICIAN	3.0	13.5	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	10.5	Patterson	PIPE LAYER	3.0	30.0	Patterson	OPERATING ENGINEER	4.0	39.0	Utah Mechanical Cont	LABORERS	2.0	17.0	Utah Mechanical Cont	PLUMBER	2.0	17.0	Total hours worked to date: 66,083.3		Total	47.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																									
AXELSEN	CARPENTER	5.0	40.0																																																																									
AXELSEN	LABORERS	1.0	6.0																																																																									
Aldave	CARPENTER	2.0	18.0																																																																									
Aldave	SUPER - JOB	1.0	10.0																																																																									
Arauco	CARPENTER	4.0	32.0																																																																									
Bowman's Inc	SHEET METAL WORKERS	3.0	23.0																																																																									
Enterprise Builders	CONCRETE FINISHER	9.0	74.3																																																																									
Evergreene Const.	SUPER - JOB	1.0	9.0																																																																									
Evergreene Const.	OPERATING ENGINEER	2.0	16.0																																																																									
HUNT ELECTRIC	OPERATING ENGINEER	2.0	13.0																																																																									
HUNT ELECTRIC	ELECTRICIAN	3.0	13.5																																																																									
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	10.5																																																																									
Patterson	PIPE LAYER	3.0	30.0																																																																									
Patterson	OPERATING ENGINEER	4.0	39.0																																																																									
Utah Mechanical Cont	LABORERS	2.0	17.0																																																																									
Utah Mechanical Cont	PLUMBER	2.0	17.0																																																																									
Total hours worked to date: 66,083.3		Total	47.0																																																																									
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td>0.0</td><td>10.0</td></tr> <tr><td>033</td><td>Loader</td><td>0.0</td><td>13.0</td></tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	10.0	033	Loader	0.0	13.0																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																									
008	Dump Truck	0.0	10.0																																																																									
033	Loader	0.0	13.0																																																																									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 367		Page 3 of 3
		DATE 04 Aug 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
034	JCB	0.0	8.0	
039	Water Truck	0.0	18.0	
040	IR Roller	0.0	8.0	
041	Kobelco SK60	0.0	6.0	
042	Kabota kx 121-1	0.0	6.0	
048	Kobelco SK200	0.0	6.0	
051	track hoe	0.0	30.0	
055	Grader	0.0	9.0	
Total operating hours to date: 15,555.8		Total	0.0	114.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 368	Page 1 of 3
		DATE 05 Aug 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 102 °F; No Precipitation; 10 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>FRAMING repair roof structure #65 framing 73,84,85 framing 1,2</p> <p>EXCAVATION - preparing for curb and gutter</p> <p>HVAC - Installing ductwork for 76</p> <p>MASONRY - Installing stone for 78</p> <p>SITE ELECTRICAL - Installing underground duct bank to transformer 19 - Installing string from transformer 10 to transformer 19,18, and J17 and switch 5</p> <p>PARSONS - dust control and tree watering - set anchors, repair vents, cut rebar at crusher</p> <p>AXELSEN - Forming stem wall 57,59</p> <p>SIDING - siding on 77 and 78, 64</p> <p>FLATWORK - placed garage slabs 32,35,37</p> <p>CRUSHER - crushed 300 tons</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected sub grade for garage slabs 32,35,37 - okay to place Inspected nail pattern roof 73 - okay to dry sheet</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing - see attached</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Very hot - keep employees hydrated</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 368	Page 2 of 3																																																																																
PROJECT D/B Replace Military Family Housing P5		DATE 05 Aug 2005 - Friday																																																																																	
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																	
The following 10 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5238006</td><td>Spray Termite Protection</td></tr> <tr><td>P5240006</td><td>Spray Termite Protection</td></tr> <tr><td>P5241006</td><td>Spray Termite Protection</td></tr> <tr><td>P5243006</td><td>Spray Termite Protection</td></tr> <tr><td>P5245006</td><td>Spray Termite Protection</td></tr> <tr><td>P5247006</td><td>Spray Termite Protection</td></tr> <tr><td>P5249006</td><td>Spray Termite Protection</td></tr> <tr><td>P5251006</td><td>Spray Termite Protection</td></tr> <tr><td>P5253006</td><td>Spray Termite Protection</td></tr> <tr><td>P5255006</td><td>Spray Termite Protection</td></tr> </tbody> </table>				Activity No	Description	P5238006	Spray Termite Protection	P5240006	Spray Termite Protection	P5241006	Spray Termite Protection	P5243006	Spray Termite Protection	P5245006	Spray Termite Protection	P5247006	Spray Termite Protection	P5249006	Spray Termite Protection	P5251006	Spray Termite Protection	P5253006	Spray Termite Protection	P5255006	Spray Termite Protection																																																										
Activity No	Description																																																																																		
P5238006	Spray Termite Protection																																																																																		
P5240006	Spray Termite Protection																																																																																		
P5241006	Spray Termite Protection																																																																																		
P5243006	Spray Termite Protection																																																																																		
P5245006	Spray Termite Protection																																																																																		
P5247006	Spray Termite Protection																																																																																		
P5249006	Spray Termite Protection																																																																																		
P5251006	Spray Termite Protection																																																																																		
P5253006	Spray Termite Protection																																																																																		
P5255006	Spray Termite Protection																																																																																		
QC REQUIREMENTS No QC requirements were completed today																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																			
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td>7.0</td><td>52.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td>2.0</td><td>18.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td>5.0</td><td>40.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td>1.0</td><td>6.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>3.0</td><td>15.5</td></tr> <tr><td>CONCRETE CRUSHER</td><td>LABORERS</td><td>1.0</td><td>7.0</td></tr> <tr><td>CONCRETE CRUSHER</td><td>OPERATING ENGINEER</td><td>2.0</td><td>14.0</td></tr> <tr><td>Enterprise Builders</td><td>CONCRETE FINISHER</td><td>9.0</td><td>54.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>2.0</td><td>16.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>22.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>34.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>3.0</td><td>33.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>4.0</td><td>34.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>1.0</td><td>11.5</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>4.0</td><td>44.5</td></tr> <tr> <td>Total hours worked to date: 66,516.8</td> <td></td> <td>Total 53.0</td> <td>433.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	7.0	52.0	AXELSEN	LABORERS	2.0	16.0	Aldave	CARPENTER	2.0	18.0	American Tradition H	CARPENTER	5.0	40.0	American Tradition H	SUPER - JOB	1.0	8.0	Arauco	CARPENTER	1.0	6.0	Bow man's Inc	SHEET METAL WORKERS	3.0	15.5	CONCRETE CRUSHER	LABORERS	1.0	7.0	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	14.0	Enterprise Builders	CONCRETE FINISHER	9.0	54.0	Evergreene Const.	SUPER - JOB	1.0	8.0	Evergreene Const.	OPERATING ENGINEER	2.0	16.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0	HUNT ELECTRIC	ELECTRICIAN	3.0	34.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0	Idaho Masonry Contra	CEMENT MASON	4.0	34.0	Patterson	PIPE LAYER	1.0	11.5	Patterson	OPERATING ENGINEER	4.0	44.5	Total hours worked to date: 66,516.8		Total 53.0	433.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																
AXELSEN	CARPENTER	7.0	52.0																																																																																
AXELSEN	LABORERS	2.0	16.0																																																																																
Aldave	CARPENTER	2.0	18.0																																																																																
American Tradition H	CARPENTER	5.0	40.0																																																																																
American Tradition H	SUPER - JOB	1.0	8.0																																																																																
Arauco	CARPENTER	1.0	6.0																																																																																
Bow man's Inc	SHEET METAL WORKERS	3.0	15.5																																																																																
CONCRETE CRUSHER	LABORERS	1.0	7.0																																																																																
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	14.0																																																																																
Enterprise Builders	CONCRETE FINISHER	9.0	54.0																																																																																
Evergreene Const.	SUPER - JOB	1.0	8.0																																																																																
Evergreene Const.	OPERATING ENGINEER	2.0	16.0																																																																																
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0																																																																																
HUNT ELECTRIC	ELECTRICIAN	3.0	34.0																																																																																
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0																																																																																
Idaho Masonry Contra	CEMENT MASON	4.0	34.0																																																																																
Patterson	PIPE LAYER	1.0	11.5																																																																																
Patterson	OPERATING ENGINEER	4.0	44.5																																																																																
Total hours worked to date: 66,516.8		Total 53.0	433.5																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td>0.0</td><td>11.5</td></tr> <tr><td>019</td><td>Cat320</td><td>3.0</td><td>4.0</td></tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	11.5	019	Cat320	3.0	4.0																																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																																
008	Dump Truck	0.0	11.5																																																																																
019	Cat320	3.0	4.0																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 368		Page 3 of 3
		DATE 05 Aug 2005 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
021	NordBerg Crusher	3.0	4.0	
033	Loader	3.0	15.5	
034	JCB	0.0	10.0	
039	Water Truck	4.5	19.5	
040	IR Roller	0.0	3.5	
041	Kobelco SK60	0.0	10.0	
042	Kabota kx 121-1	0.0	10.0	
048	Kobelco SK200	0.0	10.0	
051	track hoe	0.0	10.0	
055	Grader	0.0	11.5	
058	backhoe	0.0	8.0	
063	Forklift	8.5	0.0	
Total operating hours to date: 15,683.3		Total	22.0	127.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 369 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 06 Aug 2005 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 105 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS
 Move rocky spots from electrical trenching - cut rebar at crusher - sleeve in B loop for temporary power

FRAMING - repair roof 65 - framing 73,84,85

ENTERPRISE - saw cutting garage slabs

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 No inspections today

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 No conversations today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 Back alarms working on equipment

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Aldave	CARPENTER	1.0	7.0
Aldave	SUPER - JOB	1.0	7.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 369		Page 2 of 2
		DATE 06 Aug 2005 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Evergreene Const.	SUPER - JOB	1.0	8.5	
Evergreene Const.	OPERATING ENGINEER	2.0	17.0	
Total hours worked to date: 66,556.3		Total	5.0	39.5
EQUIPMENT HOURS				
The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	3.5	4.5	
058	backhoe	0.0	8.5	
Total operating hours to date: 15,696.3		Total	3.5	13.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 371	Page 1 of 3
		DATE 08 Aug 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 77 °F, Max 100 °F; 0.01 IN Precipitation; 18 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>PARSONS - sleeves in road of B Loop - dust control and tree watering - cutting rebar at Crusher - fence repairs</p> <p>SIDING - Install siding at #77</p> <p>FRAMING - Repairing roof #65 - install roof sheathing for #82 - framing 73,84,85</p> <p>PLUMBING - Install DWV #77</p> <p>AXELSEN - Forming stem walls for #57 and #59</p> <p>ENTERPRISE - Place concrete porches at 73,85,84 - place patios at 35,36,37</p> <p>ELECTRICAL - Install wiring for #75</p> <p>MASONRY - Installing stone for 78 and set at 75</p> <p>EXCAVATION - Preparation for curb / gutter B Loop - back filling garage - porch - patio</p> <p>HVAC - Install duct work for #76</p> <p>AAI - breaking concrete for crusher</p> <p>CRUSHING - Crushed 763 tons of 1 1/2 minus</p> <p>TS CONCRETE - Install curb and gutter</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected subgrade for front porches at 73,84,85 Inspected forms and rebar for 57 - wall pour - okay to place</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing for porch (no compression cylinders) and soil density</p> <p>REMARKS Meet with Tim Bishop at unit 70B to discuss floor conditions. Will replace bad piece. Maybe others up line to 64</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Concrete crews are wearing PPE during placement</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 371 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 08 Aug 2005 - Monday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	7.0	56.0
AXELSEN	LABORERS	2.0	16.0
Aldave	CARPENTER	3.0	30.0
Aldave	SUPER - JOB	1.0	10.0
American Tradition H	CARPENTER	4.0	32.0
American Tradition H	LABORERS	2.0	14.0
American Tradition H	SUPER - JOB	1.0	8.0
Arauco	CARPENTER	1.0	9.0
Asbestos Abatement	OPERATING ENGINEER	1.0	9.5
Bow man's Inc	SHEET METAL WORKERS	3.0	21.5
CONCRETE CRUSHER	OPERATING ENGINEER	3.0	30.0
Enterprise Builders	CONCRETE FINISHER	6.0	48.0
Evergreene Const.	LABORERS	1.0	8.5
Evergreene Const.	SUPER - JOB	1.0	10.0
Evergreene Const.	OPERATING ENGINEER	1.0	9.5
Idaho Masonry Contra	CEMENT MASON	4.0	38.5
JB's Roofing	ROOFER	2.0	14.0
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0
Patterson	PIPE LAYER	3.0	30.0
Patterson	OPERATING ENGINEER	6.0	60.5
Utah Mechanical Cont	LABORERS	1.0	9.0
Utah Mechanical Cont	PLUMBER	2.0	15.0
Total hours worked to date: 67,065.3		Total 58.0	509.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
019	Cat320	3.0	7.0
021	NordBerg Crusher	3.0	7.0
032	Komatsh	0.0	9.5
033	Loader	3.0	7.0
034	JCB	0.0	8.5
039	Water Truck	2.5	15.5
040	IR Roller	0.0	4.0
051	track hoe	0.0	40.0
055	Grader	0.0	10.0
063	Forklift	7.0	3.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 371		Page 3 of 3
		DATE 08 Aug 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total operating hours to date: 15,817.8		Total	18.5	121.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 372	Page 1 of 2
		DATE 09 Aug 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 100 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>HVAC - Installing duct work (hoods, vents) for 76,77,78</p> <p>EXCAVATION - Backfill garages, porches, patio - preparation for curb and gutter</p> <p>UMC - Installing gas pipe at 77 and DWV (drain, waste, vent) piping at 78</p> <p>ELECTRICAL - Installing wiring at 75</p> <p>FRAMING - installing roof sheathing and walls at 82 - repairs at 64 - framing at 84 and 85, 1-5</p> <p>CFORBES - Installing exterior doors 64,65,66</p> <p>SIDING - Install siding, soffit, fascia at 77</p> <p>MASONRY - Install stone at 78, set up at 66</p> <p>PARSONS - cut rebar at crusher, mark curb cuts for curb/ gutter install, dust control and tree watering</p> <p>CRUSHER - crushed 860 tons of 1 1/2 minus</p> <p>AAI - breaking concrete for crusher</p> <p>AXELSEN - Place concrete at stem walls 57 and 59</p> <p>TS CONCRETE - installing curb and gutter</p> <p>ENTERPRISE - place garage slabs at 36 and 38</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>Inspected garage slab subgrade at 36 and 38 - several trash enclosures between 32 and 37. Inspected forms and rebar for 57 and 59 wall - okay to place. Inspected sub grade and string line for curb and gutter on west loop B - okay to place.</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>MTI performed concrete testing today and soil density testing - see attached.</p> <p>REMARKS</p> <p>Discussed phase 4 occupancy manual and phase 4A O&M manual with COE Mountain Home Resident Office and Spokane office via conference phone - most issues solved.</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS</p> <p>Tie off always above 6' or be unprotected scaffold - held site safety meeting - see attached.</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY</p> <p>None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE</p> <p>None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 372 Page 2 of 2																																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 09 Aug 2005 - Tuesday																																																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">8.0</td><td style="text-align: right;">84.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Aldave</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">26.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">2.5</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Asbestos Abatement</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">24.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>CONCRETE CRUSHER</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>CONCRETE CRUSHER</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Enterprise Builders</td><td>CONCRETE FINISHER</td><td style="text-align: right;">8.0</td><td style="text-align: right;">45.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">4.0</td><td style="text-align: right;">24.5</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">54.0</td></tr> <tr><td>TS Concrete</td><td>CONCRETE FINISHER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>TS Concrete</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>TS Concrete</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">34.5</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">69.0</td> <td style="text-align: right; border-top: 1px solid black;">605.0</td> </tr> </tbody> </table> Total hours worked to date: 67,670.3				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	8.0	84.0	AXELSEN	LABORERS	2.0	21.0	Aldave	CARPENTER	3.0	30.0	Aldave	SUPER - JOB	1.0	10.0	American Tradition H	CARPENTER	4.0	26.5	American Tradition H	LABORERS	2.0	16.0	American Tradition H	SUPER - JOB	1.0	2.5	Arauco	CARPENTER	2.0	20.0	Asbestos Abatement	OPERATING ENGINEER	1.0	5.0	Bow man's Inc	SHEET METAL WORKERS	4.0	24.5	C-Forbes	CARPENTER	2.0	16.0	CONCRETE CRUSHER	LABORERS	1.0	10.0	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	20.0	Enterprise Builders	CONCRETE FINISHER	8.0	45.0	Enterprise Builders	LABORERS	1.0	6.0	Idaho Masonry Contra	CEMENT MASON	4.0	24.5	L&L ASSOCIATES	ELECTRICIAN	3.0	30.0	Patterson	PIPE LAYER	3.0	30.0	Patterson	OPERATING ENGINEER	6.0	54.0	TS Concrete	CONCRETE FINISHER	5.0	60.0	TS Concrete	LABORERS	1.0	12.0	TS Concrete	OPERATING ENGINEER	1.0	12.0	Utah Mechanical Cont	LABORERS	1.0	11.5	Utah Mechanical Cont	PLUMBER	3.0	34.5	Total		69.0	605.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																								
AXELSEN	CARPENTER	8.0	84.0																																																																																																								
AXELSEN	LABORERS	2.0	21.0																																																																																																								
Aldave	CARPENTER	3.0	30.0																																																																																																								
Aldave	SUPER - JOB	1.0	10.0																																																																																																								
American Tradition H	CARPENTER	4.0	26.5																																																																																																								
American Tradition H	LABORERS	2.0	16.0																																																																																																								
American Tradition H	SUPER - JOB	1.0	2.5																																																																																																								
Arauco	CARPENTER	2.0	20.0																																																																																																								
Asbestos Abatement	OPERATING ENGINEER	1.0	5.0																																																																																																								
Bow man's Inc	SHEET METAL WORKERS	4.0	24.5																																																																																																								
C-Forbes	CARPENTER	2.0	16.0																																																																																																								
CONCRETE CRUSHER	LABORERS	1.0	10.0																																																																																																								
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	20.0																																																																																																								
Enterprise Builders	CONCRETE FINISHER	8.0	45.0																																																																																																								
Enterprise Builders	LABORERS	1.0	6.0																																																																																																								
Idaho Masonry Contra	CEMENT MASON	4.0	24.5																																																																																																								
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0																																																																																																								
Patterson	PIPE LAYER	3.0	30.0																																																																																																								
Patterson	OPERATING ENGINEER	6.0	54.0																																																																																																								
TS Concrete	CONCRETE FINISHER	5.0	60.0																																																																																																								
TS Concrete	LABORERS	1.0	12.0																																																																																																								
TS Concrete	OPERATING ENGINEER	1.0	12.0																																																																																																								
Utah Mechanical Cont	LABORERS	1.0	11.5																																																																																																								
Utah Mechanical Cont	PLUMBER	3.0	34.5																																																																																																								
Total		69.0	605.0																																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>021</td><td>NordBerg Crusher</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>032</td><td>Komats</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>033</td><td>Loader</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>037</td><td>Excavator</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>040</td><td>IR Roller</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>057</td><td>grader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">6.0</td><td style="text-align: right;">0.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">12.0</td> <td style="text-align: right; border-top: 1px solid black;">97.0</td> </tr> </tbody> </table> Total operating hours to date: 15,914.8				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	10.0	021	NordBerg Crusher	2.0	8.0	032	Komats	0.0	5.0	033	Loader	2.0	18.0	037	Excavator	2.0	8.0	039	Water Truck	0.0	10.0	040	IR Roller	0.0	4.0	051	track hoe	0.0	30.0	057	grader	0.0	4.0	063	Forklift	6.0	0.0	Total		12.0	97.0																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																																								
008	Dump Truck	0.0	10.0																																																																																																								
021	NordBerg Crusher	2.0	8.0																																																																																																								
032	Komats	0.0	5.0																																																																																																								
033	Loader	2.0	18.0																																																																																																								
037	Excavator	2.0	8.0																																																																																																								
039	Water Truck	0.0	10.0																																																																																																								
040	IR Roller	0.0	4.0																																																																																																								
051	track hoe	0.0	30.0																																																																																																								
057	grader	0.0	4.0																																																																																																								
063	Forklift	6.0	0.0																																																																																																								
Total		12.0	97.0																																																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 373	Page 1 of 2
		DATE 10 Aug 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 69 °F, Max 96 °F; No Precipitation; 34 MPH Wind	
QC NARRATIVES Activities in Progress: EXCAVATION - Backfill garages, porches, patios UMC - Install gas pipe for #78, install DWV pipe at #78 FRAMING - Install joist for #2,3,4,5 - roof sheathing for #82 - repairs for #64, framing #68 - framing #84,85 HVAC - Install duct work for 79,80,81,82,77,79 CRUSHER - Started demobilization SIDING - Installing siding , soffit , fascia for #78,64 C-FORBES - Installing exterior doors for 67, 69, 70 PARSONS - Continued curb cut layout, dust control, tree watering, move mesh for flatwork MASONRY - Installing stone for #75, prep at 66 ELECTRICAL - wiring at 75 AXELSEN - Strip forms for 57 and 59 TS CONCRETE - Installing curb and gutter ENTERPRISE BUILDERS - place concrete patios at 33,34,36 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected subgrade for back patios at 3 Bungalows, 33,34,36 Framing inspection of building 64 - distributed list QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached REMARKS Attended inspection "lessons learned" Meeting - Base, COE, PE - several good comments generated. Will have a "standard of quality" meeting in near future. Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Keep employees hydrated - very hot PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 373 Page 2 of 2																																																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 10 Aug 2005 - Wednesday																																																																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">9.0</td><td style="text-align: right;">72.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Aldave</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>CONCRETE CRUSHER</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>CONCRETE CRUSHER</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Enterprise Builders</td><td>CONCRETE FINISHER</td><td style="text-align: right;">9.0</td><td style="text-align: right;">67.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">28.5</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">7.0</td><td style="text-align: right;">59.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>TS Concrete</td><td>LABORERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">49.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">34.5</td></tr> <tr> <td colspan="2"></td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">82.0 704.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 68,374.3</td> <td colspan="2"></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	9.0	72.0	AXELSEN	LABORERS	2.0	16.0	Aldave	CARPENTER	3.0	30.0	Aldave	SUPER - JOB	1.0	10.0	American Tradition H	CARPENTER	4.0	32.0	American Tradition H	LABORERS	2.0	15.0	American Tradition H	SUPER - JOB	1.0	8.0	Arauco	CARPENTER	3.0	30.0	Bow man's Inc	SHEET METAL WORKERS	3.0	24.0	C-Forbes	CARPENTER	2.0	16.0	CONCRETE CRUSHER	LABORERS	1.0	10.0	CONCRETE CRUSHER	OPERATING ENGINEER	2.0	20.0	Enterprise Builders	CONCRETE FINISHER	9.0	67.0	Enterprise Builders	LABORERS	1.0	4.0	Evergreene Const.	LABORERS	1.0	10.0	Evergreene Const.	SUPER - JOB	1.0	10.0	Evergreene Const.	OPERATING ENGINEER	1.0	10.0	Idaho Masonry Contra	CEMENT MASON	5.0	40.0	L&L ASSOCIATES	ELECTRICIAN	3.0	30.0	Patterson	PIPE LAYER	3.0	28.5	Patterson	OPERATING ENGINEER	5.0	50.0	Star Mountain	CARPENTER	7.0	59.5	Star Mountain	SUPER - JOB	1.0	8.5	Star Mountain	OPERATING ENGINEER	1.0	8.5	TS Concrete	LABORERS	7.0	49.0	Utah Mechanical Cont	LABORERS	1.0	11.5	Utah Mechanical Cont	PLUMBER	3.0	34.5			Total	82.0 704.0	Total hours worked to date: 68,374.3			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																								
AXELSEN	CARPENTER	9.0	72.0																																																																																																																								
AXELSEN	LABORERS	2.0	16.0																																																																																																																								
Aldave	CARPENTER	3.0	30.0																																																																																																																								
Aldave	SUPER - JOB	1.0	10.0																																																																																																																								
American Tradition H	CARPENTER	4.0	32.0																																																																																																																								
American Tradition H	LABORERS	2.0	15.0																																																																																																																								
American Tradition H	SUPER - JOB	1.0	8.0																																																																																																																								
Arauco	CARPENTER	3.0	30.0																																																																																																																								
Bow man's Inc	SHEET METAL WORKERS	3.0	24.0																																																																																																																								
C-Forbes	CARPENTER	2.0	16.0																																																																																																																								
CONCRETE CRUSHER	LABORERS	1.0	10.0																																																																																																																								
CONCRETE CRUSHER	OPERATING ENGINEER	2.0	20.0																																																																																																																								
Enterprise Builders	CONCRETE FINISHER	9.0	67.0																																																																																																																								
Enterprise Builders	LABORERS	1.0	4.0																																																																																																																								
Evergreene Const.	LABORERS	1.0	10.0																																																																																																																								
Evergreene Const.	SUPER - JOB	1.0	10.0																																																																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	10.0																																																																																																																								
Idaho Masonry Contra	CEMENT MASON	5.0	40.0																																																																																																																								
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0																																																																																																																								
Patterson	PIPE LAYER	3.0	28.5																																																																																																																								
Patterson	OPERATING ENGINEER	5.0	50.0																																																																																																																								
Star Mountain	CARPENTER	7.0	59.5																																																																																																																								
Star Mountain	SUPER - JOB	1.0	8.5																																																																																																																								
Star Mountain	OPERATING ENGINEER	1.0	8.5																																																																																																																								
TS Concrete	LABORERS	7.0	49.0																																																																																																																								
Utah Mechanical Cont	LABORERS	1.0	11.5																																																																																																																								
Utah Mechanical Cont	PLUMBER	3.0	34.5																																																																																																																								
		Total	82.0 704.0																																																																																																																								
Total hours worked to date: 68,374.3																																																																																																																											
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>033</td><td>Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>040</td><td>IR Roller</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>058</td><td>backhoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">5.0</td><td style="text-align: right;">11.5</td></tr> <tr> <td colspan="2"></td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">5.0 101.5</td> </tr> <tr> <td colspan="2">Total operating hours to date: 16,016.3</td> <td colspan="2"></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	10.0	033	Loader	0.0	10.0	039	Water Truck	0.0	20.0	040	IR Roller	0.0	10.0	051	track hoe	0.0	30.0	058	backhoe	0.0	10.0	063	Forklift	5.0	11.5			Total	5.0 101.5	Total operating hours to date: 16,016.3																																																																																			
Serial Number	Description	Standby Hours	Operating Hours																																																																																																																								
008	Dump Truck	0.0	10.0																																																																																																																								
033	Loader	0.0	10.0																																																																																																																								
039	Water Truck	0.0	20.0																																																																																																																								
040	IR Roller	0.0	10.0																																																																																																																								
051	track hoe	0.0	30.0																																																																																																																								
058	backhoe	0.0	10.0																																																																																																																								
063	Forklift	5.0	11.5																																																																																																																								
		Total	5.0 101.5																																																																																																																								
Total operating hours to date: 16,016.3																																																																																																																											
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 374	Page 1 of 2
		DATE 11 Aug 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 60 °F, Max 93 °F; No Precipitation; 25 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>HVAC - Install duct work for #77</p> <p>FRAMING - Install roof sheathing for #82 - install floor joist for 2,3,4,5,6,7 - framing 84,85,81 - framing 68</p> <p>PLUMBING - Installing gas piping for #78, install DWV piping for #79</p> <p>TERMITICIDE - Applied for flat work in 41,43,44,45,46,47</p> <p>ELECTRICAL - Temporary power activities</p> <p>EXCAVATION - Backfill garage and porches, patios - rough in excavation for sidewalks in A Loop driveway</p> <p>AXELSEN - Form work install #42 and #60</p> <p>CRUSHING - Continued to demobilize</p> <p>SIDING - Installing at 78 and 64</p> <p>MASONRY - Installing stone for 66</p> <p>TS CONCRETE - Installing curb and gutter</p> <p>ENTERPRISE BUILDERS - Place garages slab 39 and several patios</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>Inspected nail pattern of room #65 - okay to dry sheet</p> <p>Reviewed curb and gutter installation with COE</p> <p>Inspected initial joist installation at building 1,2,3. Nailing patterns to be corrected in a few places - generally looked very good</p> <p>Inspected subgrade for garage slab #39 and several back patios - okay to place</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>MTI performed concrete testing - see attached</p> <p>REMARKS</p> <p>COE concerned about amount of water on curb and gutter - discussed with TS Concrete. Same expansion joints are missing - will be saw cut later</p> <p>Held weekly QC Meeting with COE - see attached</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS</p> <p>Some employees not wearing safety glasses</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY</p> <p>None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE</p> <p>None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 374 Page 2 of 2																																																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Aug 2005 - Thursday																																																																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">11.0</td><td style="text-align: right;">86.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Aldave</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">29.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Enterprise Builders</td><td>CONCRETE FINISHER</td><td style="text-align: right;">8.0</td><td style="text-align: right;">63.3</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">5.0</td><td style="text-align: right;">38.5</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">51.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>TS Concrete</td><td>CONCRETE FINISHER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">57.5</td></tr> <tr><td>TS Concrete</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.5</td></tr> <tr><td>TS Concrete</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">80.0</td> <td style="text-align: right;">687.3</td> </tr> </tbody> </table> <p>Total hours worked to date: 69,061.5</p>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	11.0	86.0	AXELSEN	LABORERS	2.0	16.0	Aldave	CARPENTER	3.0	30.0	Aldave	SUPER - JOB	1.0	10.0	American Tradition H	CARPENTER	4.0	32.0	American Tradition H	LABORERS	2.0	16.0	American Tradition H	SUPER - JOB	1.0	8.0	Arauco	CARPENTER	3.0	30.0	Bow man's Inc	SHEET METAL WORKERS	4.0	29.0	C-Forbes	CARPENTER	2.0	8.0	Enterprise Builders	CONCRETE FINISHER	8.0	63.3	Enterprise Builders	LABORERS	1.0	4.0	Evergreene Const.	SUPER - JOB	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	2.0	18.0	Idaho Masonry Contra	CEMENT MASON	5.0	38.5	L&L ASSOCIATES	ELECTRICIAN	3.0	30.0	Patterson	PIPE LAYER	3.0	30.0	Patterson	OPERATING ENGINEER	5.0	50.0	Star Mountain	CARPENTER	6.0	51.5	Star Mountain	SUPER - JOB	1.0	7.0	Star Mountain	OPERATING ENGINEER	1.0	8.5	TS Concrete	CONCRETE FINISHER	5.0	57.5	TS Concrete	LABORERS	1.0	11.5	TS Concrete	OPERATING ENGINEER	1.0	11.5	Utah Mechanical Cont	LABORERS	1.0	8.0	Utah Mechanical Cont	PLUMBER	3.0	24.0	Total		80.0	687.3
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																
AXELSEN	CARPENTER	11.0	86.0																																																																																																																
AXELSEN	LABORERS	2.0	16.0																																																																																																																
Aldave	CARPENTER	3.0	30.0																																																																																																																
Aldave	SUPER - JOB	1.0	10.0																																																																																																																
American Tradition H	CARPENTER	4.0	32.0																																																																																																																
American Tradition H	LABORERS	2.0	16.0																																																																																																																
American Tradition H	SUPER - JOB	1.0	8.0																																																																																																																
Arauco	CARPENTER	3.0	30.0																																																																																																																
Bow man's Inc	SHEET METAL WORKERS	4.0	29.0																																																																																																																
C-Forbes	CARPENTER	2.0	8.0																																																																																																																
Enterprise Builders	CONCRETE FINISHER	8.0	63.3																																																																																																																
Enterprise Builders	LABORERS	1.0	4.0																																																																																																																
Evergreene Const.	SUPER - JOB	1.0	9.0																																																																																																																
Evergreene Const.	OPERATING ENGINEER	2.0	18.0																																																																																																																
Idaho Masonry Contra	CEMENT MASON	5.0	38.5																																																																																																																
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0																																																																																																																
Patterson	PIPE LAYER	3.0	30.0																																																																																																																
Patterson	OPERATING ENGINEER	5.0	50.0																																																																																																																
Star Mountain	CARPENTER	6.0	51.5																																																																																																																
Star Mountain	SUPER - JOB	1.0	7.0																																																																																																																
Star Mountain	OPERATING ENGINEER	1.0	8.5																																																																																																																
TS Concrete	CONCRETE FINISHER	5.0	57.5																																																																																																																
TS Concrete	LABORERS	1.0	11.5																																																																																																																
TS Concrete	OPERATING ENGINEER	1.0	11.5																																																																																																																
Utah Mechanical Cont	LABORERS	1.0	8.0																																																																																																																
Utah Mechanical Cont	PLUMBER	3.0	24.0																																																																																																																
Total		80.0	687.3																																																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">8.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>040</td><td>IR Roller</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>058</td><td>backhoe</td><td style="text-align: right;">6.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">7.0</td><td style="text-align: right;">9.5</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">21.0</td> <td style="text-align: right;">88.5</td> </tr> </tbody> </table> <p>Total operating hours to date: 16,104.8</p>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	10.0	039	Water Truck	8.0	19.0	040	IR Roller	0.0	8.0	051	track hoe	0.0	40.0	058	backhoe	6.0	2.0	063	Forklift	7.0	9.5	Total		21.0	88.5																																																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																																																																
008	Dump Truck	0.0	10.0																																																																																																																
039	Water Truck	8.0	19.0																																																																																																																
040	IR Roller	0.0	8.0																																																																																																																
051	track hoe	0.0	40.0																																																																																																																
058	backhoe	6.0	2.0																																																																																																																
063	Forklift	7.0	9.5																																																																																																																
Total		21.0	88.5																																																																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 375	Page 1 of 2														
		DATE 12 Aug 2005 - Friday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 89 °F; No Precipitation; 25 MPH Wind															
QC NARRATIVES																	
<p>Activities in Progress:</p> <p>ACTITIVIES IN PROGRESS</p> <p>UMC</p> <p>Lot 79 - finish gas piping</p> <p>AXELSEN - form walls 60 and 42</p> <p>STAR MOUNTAIN CONSTRUCTION - sheeting units 1 and 2</p> <p>PARSONS EVERGREENE - worked on dust control - tree preservation - temporary fencing - door storage</p> <p>IDAHO MASONRY - stone veneer installation for unit 67</p> <p>NUTEK - lot 84 blocks, clips lot 85 trusses, blocks, clips - lot 81 hangers, joisting - lot 86 framing - lot 74 framing</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>Discussed siding issues - make building look like elevations - reviewed electrical progress in building 75</p> <p>Workman - loading equipment</p> <p>Inspected porches of 82 and 84 for concrete placement - all okay</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>MTI performed concrete testing - see attached</p> <p>REMARKS</p> <p>COE noticed man in trusses with out harness - man dismissed</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS - noted unprotected window , corrected when mentioned</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY</p> <p>None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE</p> <p>None today</p>																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH No activities were started today The following 6 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5244006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5246006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5248006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5250006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5252006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5254006</td> <td>Spray Termite Protection</td> </tr> </tbody> </table>				Activity No	Description	P5244006	Spray Termite Protection	P5246006	Spray Termite Protection	P5248006	Spray Termite Protection	P5250006	Spray Termite Protection	P5252006	Spray Termite Protection	P5254006	Spray Termite Protection
Activity No	Description																
P5244006	Spray Termite Protection																
P5246006	Spray Termite Protection																
P5248006	Spray Termite Protection																
P5250006	Spray Termite Protection																
P5252006	Spray Termite Protection																
P5254006	Spray Termite Protection																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 375 Page 2 of 2																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 12 Aug 2005 - Friday																																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																											
QC REQUIREMENTS No QC requirements were completed today																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">9.0</td><td style="text-align: right;">69.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">13.5</td></tr> <tr><td>Enterprise Builders</td><td>CONCRETE FINISHER</td><td style="text-align: right;">8.0</td><td style="text-align: right;">52.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">4.0</td><td style="text-align: right;">33.0</td></tr> <tr><td>NUTEK CONSTRUCTION</td><td>CARPENTER</td><td style="text-align: right;">17.0</td><td style="text-align: right;">134.5</td></tr> <tr><td>NUTEK CONSTRUCTION</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">7.0</td><td style="text-align: right;">52.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>TS Concrete</td><td>CONCRETE FINISHER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.5</td></tr> <tr><td>TS Concrete</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>TS Concrete</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">72.0</td> <td style="text-align: right;">524.0</td> </tr> </tbody> </table> Total hours worked to date: 69,585.5				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	9.0	69.0	AXELSEN	LABORERS	1.0	8.0	American Tradition H	CARPENTER	4.0	32.0	American Tradition H	LABORERS	2.0	10.0	American Tradition H	SUPER - JOB	1.0	8.0	Arauco	CARPENTER	3.0	18.0	Bow man's Inc	SHEET METAL WORKERS	3.0	13.5	Enterprise Builders	CONCRETE FINISHER	8.0	52.0	Enterprise Builders	LABORERS	1.0	6.0	Evergreene Const.	SUPER - JOB	1.0	8.5	Evergreene Const.	OPERATING ENGINEER	2.0	16.0	Idaho Masonry Contra	CEMENT MASON	4.0	33.0	NUTEK CONSTRUCTION	CARPENTER	17.0	134.5	NUTEK CONSTRUCTION	SUPER - JOB	1.0	8.0	Star Mountain	CARPENTER	7.0	52.0	Star Mountain	OPERATING ENGINEER	1.0	7.0	TS Concrete	CONCRETE FINISHER	4.0	28.5	TS Concrete	LABORERS	1.0	8.0	TS Concrete	OPERATING ENGINEER	1.0	8.0	Utah Mechanical Cont	PLUMBER	1.0	4.0	Total		72.0	524.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
AXELSEN	CARPENTER	9.0	69.0																																																																																								
AXELSEN	LABORERS	1.0	8.0																																																																																								
American Tradition H	CARPENTER	4.0	32.0																																																																																								
American Tradition H	LABORERS	2.0	10.0																																																																																								
American Tradition H	SUPER - JOB	1.0	8.0																																																																																								
Arauco	CARPENTER	3.0	18.0																																																																																								
Bow man's Inc	SHEET METAL WORKERS	3.0	13.5																																																																																								
Enterprise Builders	CONCRETE FINISHER	8.0	52.0																																																																																								
Enterprise Builders	LABORERS	1.0	6.0																																																																																								
Evergreene Const.	SUPER - JOB	1.0	8.5																																																																																								
Evergreene Const.	OPERATING ENGINEER	2.0	16.0																																																																																								
Idaho Masonry Contra	CEMENT MASON	4.0	33.0																																																																																								
NUTEK CONSTRUCTION	CARPENTER	17.0	134.5																																																																																								
NUTEK CONSTRUCTION	SUPER - JOB	1.0	8.0																																																																																								
Star Mountain	CARPENTER	7.0	52.0																																																																																								
Star Mountain	OPERATING ENGINEER	1.0	7.0																																																																																								
TS Concrete	CONCRETE FINISHER	4.0	28.5																																																																																								
TS Concrete	LABORERS	1.0	8.0																																																																																								
TS Concrete	OPERATING ENGINEER	1.0	8.0																																																																																								
Utah Mechanical Cont	PLUMBER	1.0	4.0																																																																																								
Total		72.0	524.0																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">1.5</td><td style="text-align: right;">6.5</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">6.0</td><td style="text-align: right;">9.5</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">7.5</td> <td style="text-align: right;">16.0</td> </tr> </tbody> </table> Total operating hours to date: 16,120.8				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	1.5	6.5	063	Forklift	6.0	9.5	Total		7.5	16.0																																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
039	Water Truck	1.5	6.5																																																																																								
063	Forklift	6.0	9.5																																																																																								
Total		7.5	16.0																																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 378	Page 1 of 2
		DATE 15 Aug 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 93 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PATTERSON - subgrade on west loop roads, back fill garages, porches, patios, worked on cutting sidewalks/ driveways for the east loop AXELSEN- forming stem walls 42 and 60; bus stop A loop HUNT - street lighting, conduit 71-73, pulling cable at 75-79 RESISERV - trenching for Termiticide application ALDAVE - framing #65 and punch list items NUTEK - framing 74,85,86,73,84,81 STAR MOUNTAIN CONSTRUCTION - joist on building 2-6, sheathing on building 1-2 UMC - installing DWV in 79 L&L - rough in wiring for electrical testing at 75,76,66,78,79,64,65,66,67,68,69,70 installing media panel for 85,80,83 BOWMAN'S - installing duct work for 77 AMERICAN TRADITION HOMES - install siding for 64,78,79 JB'S ROOFING - shingle building 69 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Preparing info for draft of form 1354 QUALITY CONTROL TESTING AND RESULTS MTI performed no testing REMARKS No specific conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Dust control trucks were operating PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 378 Page 2 of 2																																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 15 Aug 2005 - Monday																																																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">9.0</td><td style="text-align: right;">72.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">23.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">33.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">3.0</td><td style="text-align: right;">33.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">13.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">28.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">61.0</td> <td style="text-align: right; border-top: 1px solid black;">538.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 70,123.5</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	9.0	72.0	AXELSEN	LABORERS	2.0	12.0	American Tradition H	CARPENTER	5.0	40.0	American Tradition H	SUPER - JOB	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	3.0	23.0	Evergreene Const.	SUPER - JOB	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	2.0	17.5	HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0	HUNT ELECTRIC	ELECTRICIAN	3.0	33.5	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0	Idaho Masonry Contra	CEMENT MASON	4.0	32.0	JB's Roofing	ROOFER	2.0	13.0	L&L ASSOCIATES	ELECTRICIAN	4.0	40.0	Patterson	PIPE LAYER	3.0	30.0	Patterson	OPERATING ENGINEER	6.0	60.0	Star Mountain	CARPENTER	5.0	40.0	Star Mountain	SUPER - JOB	1.0	6.5	Star Mountain	OPERATING ENGINEER	1.0	8.5	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	3.0	28.0	Total		61.0	538.0	Total hours worked to date: 70,123.5			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																												
AXELSEN	CARPENTER	9.0	72.0																																																																																												
AXELSEN	LABORERS	2.0	12.0																																																																																												
American Tradition H	CARPENTER	5.0	40.0																																																																																												
American Tradition H	SUPER - JOB	1.0	8.0																																																																																												
Bow man's Inc	SHEET METAL WORKERS	3.0	23.0																																																																																												
Evergreene Const.	SUPER - JOB	1.0	9.0																																																																																												
Evergreene Const.	OPERATING ENGINEER	2.0	17.5																																																																																												
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0																																																																																												
HUNT ELECTRIC	ELECTRICIAN	3.0	33.5																																																																																												
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0																																																																																												
Idaho Masonry Contra	CEMENT MASON	4.0	32.0																																																																																												
JB's Roofing	ROOFER	2.0	13.0																																																																																												
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0																																																																																												
Patterson	PIPE LAYER	3.0	30.0																																																																																												
Patterson	OPERATING ENGINEER	6.0	60.0																																																																																												
Star Mountain	CARPENTER	5.0	40.0																																																																																												
Star Mountain	SUPER - JOB	1.0	6.5																																																																																												
Star Mountain	OPERATING ENGINEER	1.0	8.5																																																																																												
Utah Mechanical Cont	LABORERS	1.0	10.0																																																																																												
Utah Mechanical Cont	PLUMBER	3.0	28.0																																																																																												
Total		61.0	538.0																																																																																												
Total hours worked to date: 70,123.5																																																																																															
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>033</td><td>Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>040</td><td>IR Roller</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>041</td><td>Kobelco SK60</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>042</td><td>Kabota kx 121-1</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>048</td><td>Kobelco SK200</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>055</td><td>Grader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>058</td><td>backhoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">118.5</td> </tr> <tr> <td colspan="2">Total operating hours to date: 16,239.3</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	10.0	033	Loader	0.0	20.0	039	Water Truck	0.0	10.0	040	IR Roller	0.0	6.0	041	Kobelco SK60	0.0	10.0	042	Kabota kx 121-1	0.0	10.0	048	Kobelco SK200	0.0	10.0	051	track hoe	0.0	16.0	055	Grader	0.0	10.0	058	backhoe	0.0	8.0	063	Forklift	0.0	8.5	Total		0.0	118.5	Total operating hours to date: 16,239.3																																							
Serial Number	Description	Standby Hours	Operating Hours																																																																																												
008	Dump Truck	0.0	10.0																																																																																												
033	Loader	0.0	20.0																																																																																												
039	Water Truck	0.0	10.0																																																																																												
040	IR Roller	0.0	6.0																																																																																												
041	Kobelco SK60	0.0	10.0																																																																																												
042	Kabota kx 121-1	0.0	10.0																																																																																												
048	Kobelco SK200	0.0	10.0																																																																																												
051	track hoe	0.0	16.0																																																																																												
055	Grader	0.0	10.0																																																																																												
058	backhoe	0.0	8.0																																																																																												
063	Forklift	0.0	8.5																																																																																												
Total		0.0	118.5																																																																																												
Total operating hours to date: 16,239.3																																																																																															
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 379	Page 1 of 3				
		DATE 16 Aug 2005 - Tuesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 66 °F, Max 91 °F; No Precipitation; 32 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>PATTERSON - preparing subgrade on west loop roads; backfill garages, porches, patios; cutting sidewalks and driveways in east loop</p> <p>AXELSEN - finish forming stem walls of 42 and 60 and bus stop footings - placed concrete in all of above</p> <p>HUNT - finish conduit for street lighting in east loop; pulling cable to 71-74</p> <p>RESISERV - applied Termiticide to 41,43,44,45,46,47</p> <p>FRAMING - punchlist items in 65; erecting wall, partitions, joist, trusses, sheathing on buildings 74,73,81,84,85,86,87,1-8</p> <p>UMC - install DWV in 79</p> <p>L&L - installing ductwork in 78</p> <p>ATH - worked on siding for building 64</p> <p>JB'S ROOFING - Shingle #69</p> <p>ENTERPRISE - place porches, patio - east loop</p> <p>IDAHO MASONRY - installing stone for #69</p>							
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>Inspected forms and rebar for #60 and #42 stem walls - okay to place</p> <p>Inspected gas line pressure test in East Loop - 100 psi for 2 hours - no loss</p> <p>Inspected porch concrete placement</p> <p>Inspected 2 bus stops west loop A&B okay to place</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>MTI performed concrete testing - see attached</p> <p>Also performed soil density of subgrade of west loop A&B</p> <p>REMARKS</p> <p>Discussed shims as response to RFI 75 - feel this is not best practice - will send letter and then discuss more.</p> <p>10:00am - grounding test for Wednesday 8-17-05</p> <p>10:00am - gas main tie in for east loop - called Tim, will check with Base Utilities</p>							
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS</p> <p>Held site safety meeting - gave specific orientation to 2 new employees</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY</p> <p>None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE</p> <p>None today</p>							
<p>PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)</p> <p>No preparatory or initial inspections were held today</p>							
<p>ACTIVITY START/FINISH</p> <p>No activities were started today</p> <p>The following activity was finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5263006</td> <td>Spray Termite Protection</td> </tr> </tbody> </table>				Activity No	Description	P5263006	Spray Termite Protection
Activity No	Description						
P5263006	Spray Termite Protection						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 379 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 16 Aug 2005 - Tuesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	10.0	61.5
AXELSEN	LABORERS	2.0	13.0
American Tradition H	CARPENTER	4.0	20.0
American Tradition H	SUPER - JOB	1.0	4.0
Arauco	CARPENTER	2.0	20.0
Bow man's Inc	SHEET METAL WORKERS	4.0	34.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	SUPER - JOB	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	2.0	17.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0
HUNT ELECTRIC	ELECTRICIAN	3.0	33.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0
Idaho Masonry Contra	CEMENT MASON	4.0	32.0
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0
Patterson	PIPE LAYER	3.0	30.0
Patterson	OPERATING ENGINEER	6.0	55.0
Star Mountain	CARPENTER	7.0	59.5
Star Mountain	SUPER - JOB	1.0	6.0
Star Mountain	OPERATING ENGINEER	1.0	8.5
Utah Mechanical Cont	LABORERS	1.0	11.5
Utah Mechanical Cont	PLUMBER	3.0	31.0
Total hours worked to date: 70,662.5		Total	64.0
			539.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
033	Loader	0.0	20.0
039	Water Truck	8.0	18.5
040	IR Roller	0.0	6.0
041	Kobelco SK60	0.0	5.0
042	Kabota kx 121-1	0.0	10.0
048	Kobelco SK200	0.0	10.0
051	track hoe	0.0	16.0
055	Grader	0.0	5.0
058	backhoe	0.0	8.0
063	Forklift	0.0	8.5
Total operating hours to date: 16,356.3		Total	8.0
			117.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 379	Page 3 of 3
		DATE 16 Aug 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 380	Page 1 of 2				
		DATE 17 Aug 2005 - Wednesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 91 °F; No Precipitation; No Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>PATTERSON - rough cut sidewalks and driveways in east loop - back fill crawl spaces L&L - ground testing unit 70-74 and 75-79 UMC - set trap tubs for 77 and 79 - Lot 66A - pipe gas - Lot 64A, start DWV piping FRAMING - Units 2-9 flooring, joists, pony walls, layouts PARSONS EVERGREENE - curb jumps - repair vapor barrier - fix esso cords - prep for valley curb - compact pavilion - set up panels for loop B - dust control IDAHO MASONRY - stone installation for unit 69 JB'S ROOFING - shingle 69 BOWMAN'S INC - install duct work for 78A - prep duct work for building 78B HUNT - Work on pulling cable to buildings 65,66,67,68,69,70A - work on installing the one inch conduit in the east loop for the site lighting - work on the lateral conduits for buildings 20 and 21 AXELSEN - strip wall 42 and 60 - start forming wall 61 ARAUCO - finish back porches and start front porch east side #82</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Started grounding inspection for outer loop buildings of east loop - see finished reports Place concrete in patios at 72 and 73</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI - no specific testing - collected concrete cylinders from previous day pour</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Keep vehicles out of street - park behind buildings</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5245005</td> <td>Install Sub-rough Plumbing</td> </tr> </table> No activities were finished today				Activity No	Description	P5245005	Install Sub-rough Plumbing
Activity No	Description						
P5245005	Install Sub-rough Plumbing						
QC REQUIREMENTS No QC requirements were completed today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 380 <div style="text-align: right;">Page 2 of 2</div>																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 17 Aug 2005 - Wednesday																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">8.0</td><td style="text-align: right;">64.5</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">29.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">8.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">25.5</td></tr> <tr> <td colspan="2">Total hours worked to date: 71,151.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">59.0 488.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	8.0	64.5	AXELSEN	LABORERS	1.0	8.0	American Tradition H	CARPENTER	5.0	24.0	American Tradition H	SUPER - JOB	1.0	4.0	Arauco	CARPENTER	2.0	18.0	Bow man's Inc	SHEET METAL WORKERS	3.0	21.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	HUNT ELECTRIC	ELECTRICIAN	3.0	32.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0	Idaho Masonry Contra	CEMENT MASON	4.0	32.0	JB's Roofing	ROOFER	2.0	12.0	L&L ASSOCIATES	ELECTRICIAN	3.0	30.0	Patterson	PIPE LAYER	3.0	29.0	Patterson	OPERATING ENGINEER	5.0	50.0	Star Mountain	CARPENTER	8.0	60.0	Star Mountain	SUPER - JOB	1.0	8.5	Star Mountain	OPERATING ENGINEER	1.0	8.5	Utah Mechanical Cont	LABORERS	1.0	11.5	Utah Mechanical Cont	PLUMBER	3.0	25.5	Total hours worked to date: 71,151.0		Total	59.0 488.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
AXELSEN	CARPENTER	8.0	64.5																																																																																				
AXELSEN	LABORERS	1.0	8.0																																																																																				
American Tradition H	CARPENTER	5.0	24.0																																																																																				
American Tradition H	SUPER - JOB	1.0	4.0																																																																																				
Arauco	CARPENTER	2.0	18.0																																																																																				
Bow man's Inc	SHEET METAL WORKERS	3.0	21.0																																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0																																																																																				
HUNT ELECTRIC	ELECTRICIAN	3.0	32.0																																																																																				
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0																																																																																				
Idaho Masonry Contra	CEMENT MASON	4.0	32.0																																																																																				
JB's Roofing	ROOFER	2.0	12.0																																																																																				
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0																																																																																				
Patterson	PIPE LAYER	3.0	29.0																																																																																				
Patterson	OPERATING ENGINEER	5.0	50.0																																																																																				
Star Mountain	CARPENTER	8.0	60.0																																																																																				
Star Mountain	SUPER - JOB	1.0	8.5																																																																																				
Star Mountain	OPERATING ENGINEER	1.0	8.5																																																																																				
Utah Mechanical Cont	LABORERS	1.0	11.5																																																																																				
Utah Mechanical Cont	PLUMBER	3.0	25.5																																																																																				
Total hours worked to date: 71,151.0		Total	59.0 488.5																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>033</td><td>Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">26.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">1.0</td><td style="text-align: right;">17.0</td></tr> <tr><td>041</td><td>Kobelco SK60</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>042</td><td>Kabota kx 121-1</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>048</td><td>Kobelco SK200</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>058</td><td>backhoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">7.0</td><td style="text-align: right;">10.5</td></tr> <tr> <td colspan="2">Total operating hours to date: 16,487.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">8.0 131.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	10.0	033	Loader	0.0	26.0	039	Water Truck	1.0	17.0	041	Kobelco SK60	0.0	10.0	042	Kabota kx 121-1	0.0	10.0	048	Kobelco SK200	0.0	10.0	051	track hoe	0.0	30.0	058	backhoe	0.0	8.0	063	Forklift	7.0	10.5	Total operating hours to date: 16,487.8		Total	8.0 131.5																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																				
008	Dump Truck	0.0	10.0																																																																																				
033	Loader	0.0	26.0																																																																																				
039	Water Truck	1.0	17.0																																																																																				
041	Kobelco SK60	0.0	10.0																																																																																				
042	Kabota kx 121-1	0.0	10.0																																																																																				
048	Kobelco SK200	0.0	10.0																																																																																				
051	track hoe	0.0	30.0																																																																																				
058	backhoe	0.0	8.0																																																																																				
063	Forklift	7.0	10.5																																																																																				
Total operating hours to date: 16,487.8		Total	8.0 131.5																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 381	Page 1 of 2
		DATE 18 Aug 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 84 °F; No Precipitation; 22 MPH Wind	
QC NARRATIVES Activities in Progress: PATTERSON - rough cut sidewalks and driveways in East Loop and A&B Loops- back fill crawl spaces JB'S ROOFING - shingle 69 UMC - lot 77,79,65,68 - install front hose bibs so that exterior finishes could be completed, Lot 66B - start gas piping, Lot 64A - finish DWV piping ARAUCO - build front porch roof for the east side of 82, wall sheathing 83 BOWMAN'S - hung supply trunk line and line set for building 78B FRAMING - units 1-9, subfloors HUNT - Work on installing cable to building 64 - work on site lighting conduits in the east loop - work on trenching for buildings 16B, 17A, and 18 - work included conduits for power, gas and communications - work on backfill and compaction - work on clean up for the work areas - work on Transformers T1,2,4 and 5 for final compaction around the vaults. IDAHO MASONRY - stone installation for unit 70 PARSONS EVERGREENE - Cut curb for loop A - set up pour back on building 12 - apply emulsion - place tar paper - put up signs - temporary power - cleaned up weeds in foundations ATH - building 64 - work on siding, soffit, fascia trim General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected wall partition layout #1 Inspected subgrade for patios at 39 and 40 QUALITY CONTROL TESTING AND RESULTS No MTI testing today REMARKS Held weekly QC meeting with COE - see attached Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS COE noted panel cover not in place. However cables not terminated at meter base. PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 381 Page 2 of 2																																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 18 Aug 2005 - Thursday																																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">8.0</td><td style="text-align: right;">64.5</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">35.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">0.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">22.5</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">29.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">51.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">17.5</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 71,677.0</td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">64.0 526.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	8.0	64.5	AXELSEN	LABORERS	1.0	8.0	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	LABORERS	1.0	8.0	American Tradition H	SUPER - JOB	1.0	8.0	Arauco	CARPENTER	4.0	35.5	Bow man's Inc	SHEET METAL WORKERS	4.0	32.0	Evergreene Const.	LABORERS	2.0	16.0	Evergreene Const.	SUPER - JOB	1.0	0.5	Evergreene Const.	OPERATING ENGINEER	2.0	16.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	16.0	HUNT ELECTRIC	ELECTRICIAN	3.0	24.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	16.0	Idaho Masonry Contra	CEMENT MASON	5.0	40.0	JB's Roofing	ROOFER	3.0	22.5	L&L ASSOCIATES	ELECTRICIAN	4.0	40.0	Patterson	PIPE LAYER	3.0	29.0	Patterson	OPERATING ENGINEER	5.0	50.0	Star Mountain	CARPENTER	6.0	51.0	Star Mountain	SUPER - JOB	1.0	8.5	Star Mountain	OPERATING ENGINEER	1.0	8.5	Utah Mechanical Cont	LABORERS	1.0	6.5	Utah Mechanical Cont	PLUMBER	3.0	17.5	Total hours worked to date: 71,677.0		Total	64.0 526.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																				
AXELSEN	CARPENTER	8.0	64.5																																																																																																				
AXELSEN	LABORERS	1.0	8.0																																																																																																				
American Tradition H	CARPENTER	1.0	8.0																																																																																																				
American Tradition H	LABORERS	1.0	8.0																																																																																																				
American Tradition H	SUPER - JOB	1.0	8.0																																																																																																				
Arauco	CARPENTER	4.0	35.5																																																																																																				
Bow man's Inc	SHEET METAL WORKERS	4.0	32.0																																																																																																				
Evergreene Const.	LABORERS	2.0	16.0																																																																																																				
Evergreene Const.	SUPER - JOB	1.0	0.5																																																																																																				
Evergreene Const.	OPERATING ENGINEER	2.0	16.0																																																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	2.0	16.0																																																																																																				
HUNT ELECTRIC	ELECTRICIAN	3.0	24.0																																																																																																				
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	16.0																																																																																																				
Idaho Masonry Contra	CEMENT MASON	5.0	40.0																																																																																																				
JB's Roofing	ROOFER	3.0	22.5																																																																																																				
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0																																																																																																				
Patterson	PIPE LAYER	3.0	29.0																																																																																																				
Patterson	OPERATING ENGINEER	5.0	50.0																																																																																																				
Star Mountain	CARPENTER	6.0	51.0																																																																																																				
Star Mountain	SUPER - JOB	1.0	8.5																																																																																																				
Star Mountain	OPERATING ENGINEER	1.0	8.5																																																																																																				
Utah Mechanical Cont	LABORERS	1.0	6.5																																																																																																				
Utah Mechanical Cont	PLUMBER	3.0	17.5																																																																																																				
Total hours worked to date: 71,677.0		Total	64.0 526.0																																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>033</td><td>Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">16.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>042</td><td>Kabota kx 121-1</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>048</td><td>Kobelco SK200</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">6.0</td><td style="text-align: right;">10.5</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 16,590.3</td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">22.0 102.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	10.0	033	Loader	0.0	18.0	034	JCB	0.0	8.0	039	Water Truck	16.0	10.0	042	Kabota kx 121-1	0.0	8.0	048	Kobelco SK200	0.0	8.0	051	track hoe	0.0	30.0	063	Forklift	6.0	10.5	Total operating hours to date: 16,590.3		Total	22.0 102.5																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																																				
008	Dump Truck	0.0	10.0																																																																																																				
033	Loader	0.0	18.0																																																																																																				
034	JCB	0.0	8.0																																																																																																				
039	Water Truck	16.0	10.0																																																																																																				
042	Kabota kx 121-1	0.0	8.0																																																																																																				
048	Kobelco SK200	0.0	8.0																																																																																																				
051	track hoe	0.0	30.0																																																																																																				
063	Forklift	6.0	10.5																																																																																																				
Total operating hours to date: 16,590.3		Total	22.0 102.5																																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 382	Page 1 of 2
		DATE 19 Aug 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 91 °F; No Precipitation; No Wind	
QC NARRATIVES			
Activities in Progress: BOWMANS - hung supply and return trunk lines and frame supply ceiling cans for building 79 IDAHO MASONRY CONTRACTORS - general set up on units 72 and 77 PARSONS EVERGREENE - place tar paper and rebar and grade loop A. Garage foundation repair at 88 AMERICAN TRADITION HOMES - building 64 siding soffit fascia trim AXELSEN - finish forming w all #61, tie rebar w all #62 ARAUCO - finish front porch west side #82 ENTERPRISE BUILDERS - finished set up on valley curb and gutter and poured back patios for 46 and 45			
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Observed layout of valley gutter QUALITY CONTROL TESTING AND RESULTS None today REMARKS No remarks today			
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Dust control PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH			
The following 3 activities were started today:			
Activity No	Description		
P5247005	Install Sub-rough Plumbing		
P5264037	Install Roofing		
P5274036	Install Exterior Doors & Windo		
The following 7 activities were finished today:			
Activity No	Description		
P5243009	Grade & Pour Garage Slab-on-Gr		
P5245005	Install Sub-rough Plumbing		
P5245009	Grade & Pour Garage Slab-on-Gr		
P5247005	Install Sub-rough Plumbing		
P5247009	Grade & Pour Garage Slab-on-Gr		
P5261007	Install Foundation Dampproofing		
P5276042	Garage Slab, Porch & Patio		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 382 Page 2 of 2																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 19 Aug 2005 - Friday																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																			
QC REQUIREMENTS No QC requirements were completed today																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">9.0</td><td style="text-align: right;">72.5</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Arauco</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.5</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">39.0</td> <td style="text-align: right; border-top: 1px solid black;">284.0</td> </tr> </tbody> </table> Total hours worked to date: 71,961.0				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	9.0	72.5	AXELSEN	LABORERS	1.0	8.0	American Tradition H	CARPENTER	6.0	48.0	American Tradition H	LABORERS	1.0	8.0	American Tradition H	SUPER - JOB	2.0	16.0	Arauco	CARPENTER	3.0	21.0	Bow man's Inc	SHEET METAL WORKERS	4.0	18.0	Enterprise Builders	CEMENT FINISHER	5.0	40.5	Evergreene Const.	SUPER - JOB	1.0	8.0	Evergreene Const.	OPERATING ENGINEER	1.0	8.0	Idaho Masonry Contra	CEMENT MASON	2.0	16.0	Star Mountain	CARPENTER	2.0	10.0	Star Mountain	SUPER - JOB	1.0	5.0	Star Mountain	OPERATING ENGINEER	1.0	5.0	Total		39.0	284.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																
AXELSEN	CARPENTER	9.0	72.5																																																																
AXELSEN	LABORERS	1.0	8.0																																																																
American Tradition H	CARPENTER	6.0	48.0																																																																
American Tradition H	LABORERS	1.0	8.0																																																																
American Tradition H	SUPER - JOB	2.0	16.0																																																																
Arauco	CARPENTER	3.0	21.0																																																																
Bow man's Inc	SHEET METAL WORKERS	4.0	18.0																																																																
Enterprise Builders	CEMENT FINISHER	5.0	40.5																																																																
Evergreene Const.	SUPER - JOB	1.0	8.0																																																																
Evergreene Const.	OPERATING ENGINEER	1.0	8.0																																																																
Idaho Masonry Contra	CEMENT MASON	2.0	16.0																																																																
Star Mountain	CARPENTER	2.0	10.0																																																																
Star Mountain	SUPER - JOB	1.0	5.0																																																																
Star Mountain	OPERATING ENGINEER	1.0	5.0																																																																
Total		39.0	284.0																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">13.0</td> </tr> </tbody> </table> Total operating hours to date: 16,603.3				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	8.0	063	Forklift	0.0	5.0	Total		0.0	13.0																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																
039	Water Truck	0.0	8.0																																																																
063	Forklift	0.0	5.0																																																																
Total		0.0	13.0																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 383		Page 1 of 2								
		DATE 20 Aug 2005 - Saturday										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004										
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 100 °F; No Precipitation; No Wind										
QC NARRATIVES												
<p>Activities in Progress:</p> <p>AMERICAN TRADITION HOMES Clean up job, set scaffold, prepare for masons</p> <p>IDAHO MASONRY CONTRACTORS Stone installation for unit 70 - general clean up on unit 71 and 73</p> <p>STAR MOUNTAIN CONSTRUCTION Worked on buildings 1-9</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS None today</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS No remarks today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Proper ramps for crossing curb and gutter</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today												
ACTIVITY START/FINISH No activities were started or finished today												
QC REQUIREMENTS No QC requirements were completed today												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today												
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>4.0</td> <td>20.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	4.0	20.0
Employer	Labor Classification	Number of Employees	Hours Worked									
American Tradition H	CARPENTER	4.0	20.0									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 383		Page 2 of 2
		DATE 20 Aug 2005 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
American Tradition H Idaho Masonry Contra Star Mountain Star Mountain Star Mountain Total hours worked to date: 72,034.0	SUPER - JOB CEMENT MASON CARPENTER SUPER - JOB OPERATING ENGINEER	1.0 4.0 2.0 1.0 1.0 Total 13.0	5.0 32.0 8.0 3.0 5.0 73.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number 063 Total operating hours to date: 16,609.3	Description Forklift	Standby Hours 1.0 Total 1.0	Operating Hours 6.0 6.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 385	Page 1 of 3														
		DATE 22 Aug 2005 - Monday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 69 °F, Max 98 °F; No Precipitation; 28 MPH Wind															
QC NARRATIVES																	
Activities in Progress: L&L - nail plate, finish rough in for unit 75 BOWMAN'S - hung supply trunk lines in crawl UMC - lot 66B- finish gas piping , lot 64B - drill out for DWV and start DWV piping , lot 84 - install temporary water service for brick masons PARSONS EVERGREENE - clean foundations for vapor barrier, doors to connex, dust control, pour backs, site clean up, vent repair, squeaky floor repair ENTERPRISE BUILDERS - poured valley curb and gutter PATTERSON - install storm 38" , cut for sidewalk and back fill crawl spaces for B Loop AXELSEN - wall 61 ready to pour, 2 bus stop wall ready, one pavilion footing ready AMERICAN TRADITION HOMES - siding for 64, set up soffit fascia #69 HUNT - Work on pulling #3/0 cable to buildings 64 and 84 - work on permanent tie in for the gas line in the east loop - work was witnessed by the USACE, Parsons and Hunt Electric - the base utilities personnel were not present - work on backfill and compaction at building 17																	
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected masonry on 75 - 79 and 64 - 70 - correction items noted Inspected forms and rebar for stem wall 61 and 2 bus stops in west loop - okay to place QUALITY CONTROL TESTING AND RESULTS MTI performed soil testing and concrete testing - see attached REMARKS COE safety rep toured site - found siding personnel not tied off on scaffold without netting , another with too long of a rope																	
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed personnel without PPE. Reminded 3 new personnel to get hard hats - immediately retrieved from truck. PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH The following 6 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5242009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5244009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5246009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5258008</td> <td>Backfill</td> </tr> <tr> <td>P5259008</td> <td>Backfill</td> </tr> <tr> <td>P5267037</td> <td>Install Roofing</td> </tr> </tbody> </table>				Activity No	Description	P5242009	Grade & Pour Garage Slab-on-Gr	P5244009	Grade & Pour Garage Slab-on-Gr	P5246009	Grade & Pour Garage Slab-on-Gr	P5258008	Backfill	P5259008	Backfill	P5267037	Install Roofing
Activity No	Description																
P5242009	Grade & Pour Garage Slab-on-Gr																
P5244009	Grade & Pour Garage Slab-on-Gr																
P5246009	Grade & Pour Garage Slab-on-Gr																
P5258008	Backfill																
P5259008	Backfill																
P5267037	Install Roofing																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 385 <div style="text-align: right;">Page 2 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 22 Aug 2005 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
The following activity was finished today:			
Activity No	Description		
P5257005	Install Sub-rough Plumbing		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	7.0	645.0
AXELSEN	LABORERS	1.0	8.0
American Tradition H	LABORERS	1.0	8.0
American Tradition H	SUPER - JOB	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	3.0	19.0
Enterprise Builders	CEMENT FINISHER	6.0	32.0
Enterprise Builders	LABORERS	1.0	1.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0
HUNT ELECTRIC	ELECTRICIAN	3.0	32.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	26.5
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0
Parsons Evergreene	LABORERS	1.0	9.5
Parsons Evergreene	SUPER - JOB	1.0	9.0
Parsons Evergreene	OPERATING ENGINEER	1.0	9.5
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	5.0	50.0
Star Mountain	CARPENTER	10.0	85.0
Star Mountain	SUPER - JOB	1.0	8.5
Star Mountain	OPERATING ENGINEER	1.0	8.5
Utah Mechanical Cont	LABORERS	1.0	9.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Total hours worked to date: 73,104.5		Total	57.0
			1,070.5
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
006	544H Loader	0.0	10.0
008	Dump Truck	0.0	10.0
039	Water Truck	6.0	12.0
041	Kobelco SK60	0.0	10.0
042	Kabota kx 121-1	0.0	10.0
058	backhoe	0.0	8.0
063	Forklift	0.0	8.5
064	JD 690	0.0	10.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 385		Page 3 of 3
		DATE 22 Aug 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
065	JD 790	0.0	10.0	
066	Case Skid Loader	0.0	10.0	
Total operating hours to date: 16,707.8		Total 6.0	98.5	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 386	Page 1 of 2
		DATE 23 Aug 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 57 °F, Max 91 °F; No Precipitation; 28 MPH Wind		

QC NARRATIVES

Activities in Progress:

ENTERPRISE - poured back patios 43,44 - finished set up on front patios for 80, striped and set curb and gutter tie ins
 PATTERSON - install storm 38", cut for sidewalks and back fill crawl spaces
 JB'S ROOFING - shingle 70
 AXELSEN - pour wall #61, pour bus stop walls, pour footing for pavilion, forming on wall #62
 IDAHO MASONRY CONTRACTORS - stone installation unit 72, general set up on unit 71 and 73
 BOWMAN'S INC - tape and seal duct work for building 79 - prep duct for shouts and installed bathroom fans for building 75A side
 UMC - lot 64B - finished DWV piping, lot 75A - drill out for water piping and start piping water, change out plastic strap on vents to galvanized strap, lot 71,73 - install front hose bibs so brick could be laid.
 L&L - start rough in unit 75
 AMERICAN TRADITION HOMES - building 69 - siding soffit fascia trim

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected pavilion footing - okay to place
 Inspected sub grade for patio at 43 and 44
 Inspected arch pipe installation

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete testing - see attached

REMARKS
 No conversations today

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Site safety inspection by PE rep, several items involving ladder safety and fall protection

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 4 activities were started today:

Activity No	Description
P5259005	Install Sub-rough Plumbing
P5260007	Install Foundation Dampproofing
P5262007	Install Foundation Dampproofing
P5271039	Install Roofing

The following 6 activities were finished today:

Activity No	Description
P5242009	Grade & Pour Garage Slab-on-Gr
P5244009	Grade & Pour Garage Slab-on-Gr
P5246009	Grade & Pour Garage Slab-on-Gr

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 386 <div style="text-align: right;">Page 2 of 2</div>																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 23 Aug 2005 - Tuesday																																																																													
P5258008 Backfill P5259008 Backfill P5264037 Install Roofing		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																													
QC REQUIREMENTS No QC requirements were completed today																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">8.0</td><td style="text-align: right;">56.5</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">4.0</td><td style="text-align: right;">52.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">12.0</td><td style="text-align: right;">102.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">24.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 73,626.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">522.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	8.0	56.5	AXELSEN	LABORERS	1.0	6.5	American Tradition H	CARPENTER	6.0	48.0	American Tradition H	LABORERS	2.0	8.0	American Tradition H	SUPER - JOB	2.0	16.0	Bow man's Inc	SHEET METAL WORKERS	3.0	24.0	Enterprise Builders	CEMENT FINISHER	4.0	32.0	Idaho Masonry Contra	CEMENT MASON	4.0	52.0	JB's Roofing	ROOFER	2.0	14.0	L&L ASSOCIATES	ELECTRICIAN	4.0	40.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	5.0	50.0	Star Mountain	CARPENTER	12.0	102.0	Star Mountain	SUPER - JOB	1.0	8.5	Star Mountain	OPERATING ENGINEER	1.0	8.5	Utah Mechanical Cont	LABORERS	1.0	12.0	Utah Mechanical Cont	PLUMBER	2.0	24.0	Total hours worked to date: 73,626.5		Total	522.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																												
AXELSEN	CARPENTER	8.0	56.5																																																																												
AXELSEN	LABORERS	1.0	6.5																																																																												
American Tradition H	CARPENTER	6.0	48.0																																																																												
American Tradition H	LABORERS	2.0	8.0																																																																												
American Tradition H	SUPER - JOB	2.0	16.0																																																																												
Bow man's Inc	SHEET METAL WORKERS	3.0	24.0																																																																												
Enterprise Builders	CEMENT FINISHER	4.0	32.0																																																																												
Idaho Masonry Contra	CEMENT MASON	4.0	52.0																																																																												
JB's Roofing	ROOFER	2.0	14.0																																																																												
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0																																																																												
Patterson	PIPE LAYER	2.0	20.0																																																																												
Patterson	OPERATING ENGINEER	5.0	50.0																																																																												
Star Mountain	CARPENTER	12.0	102.0																																																																												
Star Mountain	SUPER - JOB	1.0	8.5																																																																												
Star Mountain	OPERATING ENGINEER	1.0	8.5																																																																												
Utah Mechanical Cont	LABORERS	1.0	12.0																																																																												
Utah Mechanical Cont	PLUMBER	2.0	24.0																																																																												
Total hours worked to date: 73,626.5		Total	522.0																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>006</td><td>544H Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">6.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>064</td><td>JD 690</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>065</td><td>JD 790</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>066</td><td>Case Skid Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 16,768.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">60.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	006	544H Loader	0.0	10.0	039	Water Truck	0.0	10.0	063	Forklift	6.0	10.5	064	JD 690	0.0	10.0	065	JD 790	0.0	10.0	066	Case Skid Loader	0.0	10.0	Total operating hours to date: 16,768.3		Total	60.5																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																												
006	544H Loader	0.0	10.0																																																																												
039	Water Truck	0.0	10.0																																																																												
063	Forklift	6.0	10.5																																																																												
064	JD 690	0.0	10.0																																																																												
065	JD 790	0.0	10.0																																																																												
066	Case Skid Loader	0.0	10.0																																																																												
Total operating hours to date: 16,768.3		Total	60.5																																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 387	Page 1 of 2												
		DATE 24 Aug 2005 - Wednesday													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004													
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 82 °F; No Precipitation; 24 MPH Wind													
QC NARRATIVES															
Activities in Progress: ACTIVITIES PERFORMED TODAY PATTERSON - backfilling foundation walls in east loop - install storm drain from Falcon north wood - cutting sidewalks and driveway in east loop ASXELSEN - stripping stem wall 61, forming stem wall 62 HUNT - excavation for street lighting conduit east loop - excavation for power communication service west loop A ALDAVE - framing 68, 88 NUTEK - framing 73,84,85,86,87,74,81 - installing entry windows 72,69,70 STAR MOUNTAIN CONSTRUCTION - erecting walls on #1, floor joist #9 UMC - water pipe installation #75 L&L - rough in #75 BOWMANS - installing duct work in #75 JB'S ROOFING - shingles on #70 IDAHO MASONRY CONTRACTORS - installing #72, set up #71 SDI - install sheet rock in chase #75 PARSONS - emulsion #61, load rebar ATH - siding, soffit, fascia, trim at 69 ENTERPRISE - place porches #80															
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected framing in 65, corrections list distributed, re-inspected framing in 64, incomplete items noted QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached REMARKS Received notification from civil engineers that can use an 8 mil minimum thickness plastic wrap for "coating" of arch pipe.															
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Noted unprotected window in 84 and 75, contractor to correct. PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH The following 6 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5260005</td> <td>Install Sub-rough Plumbing</td> </tr> <tr> <td>P5264038</td> <td>Install Vinyl Siding, Soffit &</td> </tr> <tr> <td>P5266037</td> <td>Install Roofing</td> </tr> <tr> <td>P5268019</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5270037</td> <td>Install Roofing</td> </tr> </tbody> </table>				Activity No	Description	P5260005	Install Sub-rough Plumbing	P5264038	Install Vinyl Siding, Soffit &	P5266037	Install Roofing	P5268019	Rough Electrical, Cable & Phon	P5270037	Install Roofing
Activity No	Description														
P5260005	Install Sub-rough Plumbing														
P5264038	Install Vinyl Siding, Soffit &														
P5266037	Install Roofing														
P5268019	Rough Electrical, Cable & Phon														
P5270037	Install Roofing														

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 387 Page 2 of 2																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 24 Aug 2005 - Wednesday																																																																													
P5271019 Rough Electrical, Cable & Phon The following 3 activities were finished today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr> <td>P5260007</td> <td>Install Foundation Dampproofing</td> </tr> <tr> <td>P5262007</td> <td>Install Foundation Dampproofing</td> </tr> <tr> <td>P5267037</td> <td>Install Roofing</td> </tr> </table>		Activity No	Description	P5260007	Install Foundation Dampproofing	P5262007	Install Foundation Dampproofing	P5267037	Install Roofing	CONTRACT NUMBER DACA67-02-D-2012 0004																																																																					
Activity No	Description																																																																														
P5260007	Install Foundation Dampproofing																																																																														
P5262007	Install Foundation Dampproofing																																																																														
P5267037	Install Roofing																																																																														
QC REQUIREMENTS No QC requirements were completed today																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">9.0</td><td style="text-align: right;">67.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">47.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">29.5</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">35.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.5</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.5</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">24.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 74,071.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">53.0 444.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	9.0	67.0	AXELSEN	LABORERS	1.0	4.0	American Tradition H	CARPENTER	6.0	47.0	American Tradition H	LABORERS	2.0	14.0	American Tradition H	SUPER - JOB	2.0	15.0	Bow man's Inc	SHEET METAL WORKERS	4.0	29.5	Enterprise Builders	CEMENT FINISHER	4.0	35.0	Evergreene Const.	LABORERS	2.0	15.5	Evergreene Const.	SUPER - JOB	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	9.5	Idaho Masonry Contra	CEMENT MASON	4.0	32.0	JB's Roofing	ROOFER	3.0	21.0	L&L ASSOCIATES	ELECTRICIAN	4.0	40.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	5.0	50.0	Utah Mechanical Cont	LABORERS	1.0	12.0	Utah Mechanical Cont	PLUMBER	2.0	24.0	Total hours worked to date: 74,071.0		Total	53.0 444.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																												
AXELSEN	CARPENTER	9.0	67.0																																																																												
AXELSEN	LABORERS	1.0	4.0																																																																												
American Tradition H	CARPENTER	6.0	47.0																																																																												
American Tradition H	LABORERS	2.0	14.0																																																																												
American Tradition H	SUPER - JOB	2.0	15.0																																																																												
Bow man's Inc	SHEET METAL WORKERS	4.0	29.5																																																																												
Enterprise Builders	CEMENT FINISHER	4.0	35.0																																																																												
Evergreene Const.	LABORERS	2.0	15.5																																																																												
Evergreene Const.	SUPER - JOB	1.0	9.0																																																																												
Evergreene Const.	OPERATING ENGINEER	1.0	9.5																																																																												
Idaho Masonry Contra	CEMENT MASON	4.0	32.0																																																																												
JB's Roofing	ROOFER	3.0	21.0																																																																												
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0																																																																												
Patterson	PIPE LAYER	2.0	20.0																																																																												
Patterson	OPERATING ENGINEER	5.0	50.0																																																																												
Utah Mechanical Cont	LABORERS	1.0	12.0																																																																												
Utah Mechanical Cont	PLUMBER	2.0	24.0																																																																												
Total hours worked to date: 74,071.0		Total	53.0 444.5																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.5</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">6.0</td><td style="text-align: right;">2.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 16,779.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">6.0 11.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	034	JCB	0.0	9.5	063	Forklift	6.0	2.0	Total operating hours to date: 16,779.8		Total	6.0 11.5																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																												
034	JCB	0.0	9.5																																																																												
063	Forklift	6.0	2.0																																																																												
Total operating hours to date: 16,779.8		Total	6.0 11.5																																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 388	Page 1 of 2												
		DATE 25 Aug 2005 - Thursday													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004													
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 89 °F; No Precipitation; No Wind													
QC NARRATIVES															
<p>Activities in Progress:</p> <p>ALDAVE - Framing 80 and 68 AMERICAN TRADITION HOMES - Worked on siding, soffit, fascia trim on #66 and #69 HUNT ELECTRIC - Transformers for interior of east loop, power and communication conduits for T01 - 04 L&L - Rough in #75 BOWMAN'S - Installing duct work #64 ENTERPRISE BUILDERS - Front porches of #83 IDAHO MASONRY CONTRACTORS - Stone work #72 and #73 PARSONS EVERGREENE - Worked on cutting curb boxes and dust control NUTEK - Framing 84,85,74,81,86 STAR MOUNTAIN CONSTRUCTION - Framing wall #1; floor joist on #1 UMC - water piping for #75 PATTERSON - preparing sidewalk driveway east loop, and installing storm drain on Central AXELSEN - Forming Pavillion North and #62 RESISERV - place termicide in garage, porches, patio, inside of 6 buildings</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS MTI performed concrete testing - see attached</p> <p>QUALITY CONTROL TESTING AND RESULTS Held weekly QC meeting - see attached meeting minutes</p> <p>REMARKS COE concerns were discussed in weekly meeting Received electrical engineer site visit report</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH															
<p>The following 3 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5260008</td> <td>Backfill</td> </tr> <tr> <td>P5269037</td> <td>Install Roofing</td> </tr> <tr> <td>P5288044</td> <td>Garage Slab, Porch & Patio</td> </tr> </tbody> </table> <p>The following activity was finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5259005</td> <td>Install Sub-rough Plumbing</td> </tr> </tbody> </table>				Activity No	Description	P5260008	Backfill	P5269037	Install Roofing	P5288044	Garage Slab, Porch & Patio	Activity No	Description	P5259005	Install Sub-rough Plumbing
Activity No	Description														
P5260008	Backfill														
P5269037	Install Roofing														
P5288044	Garage Slab, Porch & Patio														
Activity No	Description														
P5259005	Install Sub-rough Plumbing														

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 388 Page 2 of 2																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 25 Aug 2005 - Thursday																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																											
QC REQUIREMENTS No QC requirements were completed today																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">11.0</td><td style="text-align: right;">61.5</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">31.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 74,432.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">50.0 361.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	11.0	61.5	AXELSEN	LABORERS	1.0	6.0	American Tradition H	CARPENTER	5.0	24.0	American Tradition H	LABORERS	2.0	8.0	American Tradition H	SUPER - JOB	2.0	12.0	Bow man's Inc	SHEET METAL WORKERS	4.0	31.0	Enterprise Builders	CEMENT FINISHER	4.0	30.0	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	SUPER - JOB	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	8.0	Idaho Masonry Contra	CEMENT MASON	4.0	32.0	L&L ASSOCIATES	ELECTRICIAN	4.0	40.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	5.0	50.0	Utah Mechanical Cont	LABORERS	1.0	7.0	Utah Mechanical Cont	PLUMBER	2.0	14.0	Total hours worked to date: 74,432.5		Total	50.0 361.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
AXELSEN	CARPENTER	11.0	61.5																																																																								
AXELSEN	LABORERS	1.0	6.0																																																																								
American Tradition H	CARPENTER	5.0	24.0																																																																								
American Tradition H	LABORERS	2.0	8.0																																																																								
American Tradition H	SUPER - JOB	2.0	12.0																																																																								
Bow man's Inc	SHEET METAL WORKERS	4.0	31.0																																																																								
Enterprise Builders	CEMENT FINISHER	4.0	30.0																																																																								
Evergreene Const.	LABORERS	1.0	9.0																																																																								
Evergreene Const.	SUPER - JOB	1.0	9.0																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	8.0																																																																								
Idaho Masonry Contra	CEMENT MASON	4.0	32.0																																																																								
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0																																																																								
Patterson	PIPE LAYER	2.0	20.0																																																																								
Patterson	OPERATING ENGINEER	5.0	50.0																																																																								
Utah Mechanical Cont	LABORERS	1.0	7.0																																																																								
Utah Mechanical Cont	PLUMBER	2.0	14.0																																																																								
Total hours worked to date: 74,432.5		Total	50.0 361.5																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">7.0</td><td style="text-align: right;">1.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 16,822.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">7.0 43.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	6.0	034	JCB	0.0	8.0	039	Water Truck	0.0	8.0	051	track hoe	0.0	10.0	052	loader	0.0	10.0	063	Forklift	7.0	1.0	Total operating hours to date: 16,822.8		Total	7.0 43.0																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																								
008	Dump Truck	0.0	6.0																																																																								
034	JCB	0.0	8.0																																																																								
039	Water Truck	0.0	8.0																																																																								
051	track hoe	0.0	10.0																																																																								
052	loader	0.0	10.0																																																																								
063	Forklift	7.0	1.0																																																																								
Total operating hours to date: 16,822.8		Total	7.0 43.0																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 389	Page 1 of 2
		DATE 26 Aug 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 95 °F; No Precipitation; No Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - worked on framing 68 and 80
 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for 66 and 69
 BOWMAN'S - install duct work for 64
 ENTERPRISE BUILDERS - placed patios and stairs at 47
 IDAHO MASONRY CONTRACTORS - preparing 77 and 79 for stone
 PARSONS EVERGREENE - dust control, cut drop inlets to grade, build curb bridges, load waste metal for recycle
 NUTEK - framing 74,84,85,81,86
 STAR MOUNTAIN CONSTRUCTION - worked on framing #1,2 walls and #9,11 floors
 JB'S ROOFING - dry in #73 and shingle #70
 AXELSEN - placed foundation wall for #62, pavilion columns

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Held formal initial inspection of siding installation at #75A and B. Correction items noted and discussed with siding contractor, ATH.
 Will use this to make future building more consist.

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete testing - see attached

REMARKS
 Discussed 1 ½" vs 2" wet vent plumbing in 77 and 79
 Discussed electrical wiring in #79 - with in code is concern

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Concrete placement personnel wearing PPE

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 7 activities were started today:

Activity No	Description
P5261005	Install Sub-rough Plumbing
P5261008	Backfill
P5274044	Garage Slab, Porch & Patio
P5282042	Garage Slab, Porch & Patio

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 389		Page 2 of 2																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 26 Aug 2005 - Friday																																																																			
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																					
P5283042 Garage Slab, Porch & Patio P5284044 Garage Slab, Porch & Patio P5285044 Garage Slab, Porch & Patio The following 3 activities were finished today: <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 15%; border-bottom: 1px solid black;">Activity No</td> <td style="border-bottom: 1px solid black;">Description</td> </tr> <tr> <td>P5260005</td> <td>Install Sub-rough Plumbing</td> </tr> <tr> <td>P5260008</td> <td>Backfill</td> </tr> <tr> <td>P5266037</td> <td>Install Roofing</td> </tr> </table>						Activity No	Description	P5260005	Install Sub-rough Plumbing	P5260008	Backfill	P5266037	Install Roofing																																																								
Activity No	Description																																																																				
P5260005	Install Sub-rough Plumbing																																																																				
P5260008	Backfill																																																																				
P5266037	Install Roofing																																																																				
QC REQUIREMENTS No QC requirements were completed today																																																																					
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																					
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																					
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="width: 20%; border-bottom: 1px solid black;">Employer</th> <th style="width: 40%; border-bottom: 1px solid black;">Labor Classification</th> <th style="width: 15%; border-bottom: 1px solid black;">Number of Employees</th> <th style="width: 25%; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CARPENTER</td><td style="text-align: right;">9.0</td><td style="text-align: right;">54.0</td></tr> <tr><td>AXELSEN</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">54.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">10.0</td><td style="text-align: right;">73.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 74,750.5</td> <td style="text-align: right; border-top: 1px solid black;">Total 45.0</td> <td style="text-align: right; border-top: 1px solid black;">318.0</td> </tr> </tbody> </table>						Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CARPENTER	9.0	54.0	AXELSEN	LABORERS	1.0	5.0	Aldave	CARPENTER	5.0	54.0	American Tradition H	CARPENTER	5.0	24.0	American Tradition H	LABORERS	2.0	16.0	American Tradition H	SUPER - JOB	2.0	12.0	Enterprise Builders	CEMENT FINISHER	4.0	24.0	Evergreene Const.	LABORERS	1.0	8.0	Evergreene Const.	SUPER - JOB	1.0	8.0	Evergreene Const.	OPERATING ENGINEER	1.0	8.0	Idaho Masonry Contra	CEMENT MASON	2.0	16.0	Star Mountain	CARPENTER	10.0	73.0	Star Mountain	SUPER - JOB	1.0	8.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Total hours worked to date: 74,750.5		Total 45.0	318.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																		
AXELSEN	CARPENTER	9.0	54.0																																																																		
AXELSEN	LABORERS	1.0	5.0																																																																		
Aldave	CARPENTER	5.0	54.0																																																																		
American Tradition H	CARPENTER	5.0	24.0																																																																		
American Tradition H	LABORERS	2.0	16.0																																																																		
American Tradition H	SUPER - JOB	2.0	12.0																																																																		
Enterprise Builders	CEMENT FINISHER	4.0	24.0																																																																		
Evergreene Const.	LABORERS	1.0	8.0																																																																		
Evergreene Const.	SUPER - JOB	1.0	8.0																																																																		
Evergreene Const.	OPERATING ENGINEER	1.0	8.0																																																																		
Idaho Masonry Contra	CEMENT MASON	2.0	16.0																																																																		
Star Mountain	CARPENTER	10.0	73.0																																																																		
Star Mountain	SUPER - JOB	1.0	8.0																																																																		
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																		
Total hours worked to date: 74,750.5		Total 45.0	318.0																																																																		
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="width: 20%; border-bottom: 1px solid black;">Serial Number</th> <th style="width: 40%; border-bottom: 1px solid black;">Description</th> <th style="width: 15%; border-bottom: 1px solid black;">Standby Hours</th> <th style="width: 25%; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>034</td><td>JCB</td><td style="text-align: right;">4.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">4.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">6.0</td><td style="text-align: right;">10.0</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 16,840.8</td> <td style="text-align: right; border-top: 1px solid black;">Total 14.0</td> <td style="text-align: right; border-top: 1px solid black;">18.0</td> </tr> </tbody> </table>						Serial Number	Description	Standby Hours	Operating Hours	034	JCB	4.0	4.0	039	Water Truck	4.0	4.0	063	Forklift	6.0	10.0	Total operating hours to date: 16,840.8		Total 14.0	18.0																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																		
034	JCB	4.0	4.0																																																																		
039	Water Truck	4.0	4.0																																																																		
063	Forklift	6.0	10.0																																																																		
Total operating hours to date: 16,840.8		Total 14.0	18.0																																																																		
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																					
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS																																																																	
_____		_____		_____																																																																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 390 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 27 Aug 2005 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 95 °F; No Precipitation; 18 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - framing #88
 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim #75 , #69
 PARSONS EVERGREENE - worked on dust control, move debris pile at 78
 STAR MOUNTAIN CONSTRUCTION - installing w walls at 1 and 2
 AXELSEN - strip #62 and clean up site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 No inspections today

 QUALITY CONTROL TESTING AND RESULTS
 No testing today

 REMARKS
 No specific conversations today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 Worked on site dust control

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	8.0	33.5
Aldave	CARPENTER	6.0	36.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 390 <div style="text-align: right;">Page 2 of 2</div>																																					
PROJECT D/B Replace Military Family Housing P5		DATE 27 Aug 2005 - Saturday																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																							
<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%;">American Tradition H</td> <td style="width: 40%;">CARPENTER</td> <td style="width: 15%; text-align: right;">7.0</td> <td style="width: 15%; text-align: right;">56.0</td> </tr> <tr> <td>American Tradition H</td> <td>SUPER - JOB</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>SUPER - JOB</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Star Mountain</td> <td>CARPENTER</td> <td style="text-align: right;">12.0</td> <td style="text-align: right;">79.0</td> </tr> <tr> <td>Star Mountain</td> <td>SUPER - JOB</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>Star Mountain</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 75,002.0</td> <td style="text-align: right; border-top: 1px solid black;">Total 40.0</td> <td style="text-align: right; border-top: 1px solid black;">251.5</td> </tr> </table>		American Tradition H	CARPENTER	7.0	56.0	American Tradition H	SUPER - JOB	2.0	16.0	Evergreene Const.	LABORERS	1.0	5.0	Evergreene Const.	SUPER - JOB	1.0	8.0	Evergreene Const.	OPERATING ENGINEER	1.0	8.0	Star Mountain	CARPENTER	12.0	79.0	Star Mountain	SUPER - JOB	1.0	4.0	Star Mountain	OPERATING ENGINEER	1.0	6.0	Total hours worked to date: 75,002.0		Total 40.0	251.5		
American Tradition H	CARPENTER	7.0	56.0																																				
American Tradition H	SUPER - JOB	2.0	16.0																																				
Evergreene Const.	LABORERS	1.0	5.0																																				
Evergreene Const.	SUPER - JOB	1.0	8.0																																				
Evergreene Const.	OPERATING ENGINEER	1.0	8.0																																				
Star Mountain	CARPENTER	12.0	79.0																																				
Star Mountain	SUPER - JOB	1.0	4.0																																				
Star Mountain	OPERATING ENGINEER	1.0	6.0																																				
Total hours worked to date: 75,002.0		Total 40.0	251.5																																				
EQUIPMENT HOURS The following equipment hours were Reported today:																																							
Serial Number	Description	Standby Hours	Operating Hours																																				
034	JCB	4.0	4.0																																				
039	Water Truck	4.0	4.0																																				
063	Forklift	0.0	6.0																																				
Total operating hours to date: 16,854.8		Total 8.0	14.0																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 392	Page 1 of 3
		DATE 29 Aug 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 89 °F; No Precipitation; 36 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - worked on framing #88 truss
 AMERICAN TRADITION HOMES - soffit, fascia, siding, trim #66 and #69
 HUNT ELECTRIC - conduit bank near building 14 and 15 to 31 - power, communication and gas, set Xfmer 1-4
 L&L - rough in #75
 BOWMAN'S INC - worked on duct work for #64
 ENTERPRISE BUILDERS - place garage slabs on #40 and #42, prep curb and porches for the west loop A
 IDAHO MASONRY CONTRACTORS - Stone installation for #71
 PARSONS EVERGREENE - emulsion #62, dust control, stringing esso cords
 NUTEK - second floor walls #74 and sheathing #84, 85
 STAR MOUNTAIN CONSTRUCTION - framing walls #1 and 2, installing floors for 12 and 13, wall layout for 6,8
 UTAH MECHANICAL CONTRACTORS - water piping 75
 PATTERSON - backfill foundation in west loop B (59 to 63) Prep for sidewalk / driveway east loop

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected subgrade #40 and #44 garage slab
 Observed wire mesh and pulled into slab pour
 Initial inspection of fire wall install in 75 - prep scheduled for Wednesday

QUALITY CONTROL TESTING AND RESULTS
 No MTI testing today

REMARKS
 No specific conversations

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Picked 2X with nails - warned carpenter

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 12 activities were started today:

Activity No	Description
P5262005	Install Sub-rough Plumbing
P5266038	Install Vinyl Siding, Soffit &
P5272017	Rough Electrical, Cable & Phon
P5273019	Rough Electrical, Cable & Phon
P5274019	Rough Electrical, Cable & Phon
P5280019	Rough Electrical, Cable & Phon

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 392 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 29 Aug 2005 - Monday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
<div> <div>P5282017</div> <div>Rough Electrical, Cable & Phon</div> </div> <div> <div>P5283017</div> <div>Rough Electrical, Cable & Phon</div> </div> <div> <div>P5284019</div> <div>Rough Electrical, Cable & Phon</div> </div> <div> <div>P5285019</div> <div>Rough Electrical, Cable & Phon</div> </div> <div> <div>P5286017</div> <div>Rough Electrical, Cable & Phon</div> </div> <div> <div>P5288019</div> <div>Rough Electrical, Cable & Phon</div> </div>			
The following 5 activities were finished today:			
Activity No	Description		
P5261008	Backfill		
P5269037	Install Roofing		
P5274044	Garage Slab, Porch & Patio		
P5284044	Garage Slab, Porch & Patio		
P5285044	Garage Slab, Porch & Patio		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Aldave	CARPENTER	5.0	50.0
American Tradition H	CARPENTER	4.0	20.0
American Tradition H	SUPER - JOB	1.0	5.0
Bow man's Inc	SHEET METAL WORKERS	3.0	24.0
Enterprise Builders	CEMENT FINISHER	8.0	71.0
Enterprise Builders	LABORERS	1.0	4.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	SUPER - JOB	1.0	9.5
Evergreene Const.	OPERATING ENGINEER	1.0	9.5
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0
Patterson	PIPE LAYER	3.0	30.0
Patterson	OPERATING ENGINEER	4.0	40.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Utah Mechanical Cont	LABORERS	2.0	21.5
Utah Mechanical Cont	PLUMBER	2.0	17.5
Total hours worked to date: 75,393.0		Total	45.0
			391.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
034	JCB	0.0	9.5
039	Water Truck	0.0	10.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 392		Page 3 of 3
		DATE 29 Aug 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
051	track hoe	0.0	14.0	
052	loader	0.0	10.0	
066	Case Skid Loader	0.0	10.0	
Total operating hours to date: 16,918.3		Total	0.0	63.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 393 <div style="text-align: right;">Page 1 of 3</div>
		DATE 30 Aug 2005 - Tuesday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 50 °F, Max 75 °F; No Precipitation; 29 MPH Wind	

QC NARRATIVES

Activities in Progress:

ALDAVE - roof sheathing #88
 AMERICAN TRADITION HOMES - soffit, siding, fascia, trim #66 and #69
 HUNT ELECTRIC - trenching conduit and behind 31,15, terminations for transformers 1 and 2
 L&L ELECTRIC - rough in #75; tested grounding 64 - 70
 BOWMAN'S INC - rough in duct work for #64
 ENTERPRISE BUILDERS - saw cut 40,44. Place garage slabs for 43,45,46 (only 1/2)
 IDAHO MASONRY CONTRACTORS - install stone for 77 and 79
 PARSONS EVERGREENE - prep for porch pours, site clean up, change order work 77,78
 NUTEK - worked on framing #74, 81,82,83
 STAR MOUNTAIN CONSTRUCTION - worked on framing walls #1,2, install joist 14,15, wall plates #6 through #9
 UTAH MECHANICAL CONTRACTORS - water piping #75,76
 PATTERSON - back fill foundation west loop B - grading driveway / sidewalks east loop
 G&G - install insulation in #75

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Nail inspection on roof sheathing for 84,85 - marked areas for re-inspection. Witnessed grounding test on 64-70.

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete testing - see attached

REMARKS
 Discussed prep meeting with COE for insulation sheet rock - sheet rock submittal to be onsite by 9-06-05.

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Held site safety meeting - see attached

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 5 activities were started today:

Activity No	Description
P521042	Garage Slab, Porch & Patio
P5262008	Backfill
P5269038	Install Vinyl Siding, Soffit &
P5272037	Install Roofing
P5286042	Garage Slab, Porch & Patio

The following 36 activities were finished today:

Activity No	Description
-------------	-------------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 393	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 30 Aug 2005 - Tuesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
1003	R00003 - Add. Demo of Oasis St		
P5261005	Install Sub-rough Plumbing		
P5268016	Sheet Trusses		
P5271006	Spray Termite Protection		
P5272006	Spray Termite Protection		
P5272035	Install Exterior Doors & Windo		
P5273006	Spray Termite Protection		
P5273036	Install Exterior Doors & Windo		
P5274006	Spray Termite Protection		
P5274014	Set 2nd Floor w walls		
P5275017	Rough Plumbing		
P5275018	Rough HVAC		
P5276015	Rough Plumbing		
P5276016	Rough HVAC		
P5277018	Rough HVAC		
P5279018	Rough HVAC		
P5280015	Set Trusses & Sub-fascia		
P5281042	Garage Slab, Porch & Patio		
P5282006	Spray Termite Protection		
P5282013	Set Trusses & Sub-fascia		
P5282014	Sheet Trusses		
P5282042	Garage Slab, Porch & Patio		
P5283006	Spray Termite Protection		
P5283013	Set Trusses & Sub-fascia		
P5283014	Sheet Trusses		
P5283042	Garage Slab, Porch & Patio		
P5284006	Spray Termite Protection		
P5285006	Spray Termite Protection		
P5286006	Spray Termite Protection		
P5286012	Set Walls		
P5286013	Set Trusses & Sub-fascia		
P5286014	Sheet Trusses		
P5287006	Spray Termite Protection		
P5288006	Spray Termite Protection		
P5288044	Garage Slab, Porch & Patio		
P5425	Government Final Design Back C		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
AXELSEN	CARPENTER	0.0	0.0
AXELSEN	LABORERS	0.0	0.0
Aldave	CARPENTER	5.0	41.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 393 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 30 Aug 2005 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

American Tradition H	CARPENTER	8.0	59.0
American Tradition H	LABORERS	0.0	0.0
American Tradition H	SUPER - JOB	2.0	16.0
Bow man's Inc	SHEET METAL WORKERS	3.0	24.0
Enterprise Builders	CEMENT FINISHER	7.0	57.0
Enterprise Builders	LABORERS	1.0	4.5
Evergreene Const.	LABORERS	1.0	7.0
Evergreene Const.	SUPER - JOB	1.0	10.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
G&G Insulation	INSULATION INSTALLER	1.0	5.0
Idaho Masonry Contra	CEMENT MASON	5.0	40.0
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0
Patterson	PIPE LAYER	3.0	30.0
Patterson	OPERATING ENGINEER	4.0	40.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	DRY-WALL INSTALLER	4.0	32.0
Star Mountain	CARPENTER	12.0	96.0
Star Mountain	SUPER - JOB	1.0	8.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	2.0	20.5
Utah Mechanical Cont	PLUMBER	2.0	19.0
Total		69.0	575.0

Total hours worked to date: 75,968.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
034	JCB	6.0	2.0
039	Water Truck	0.0	18.0
051	track hoe	0.0	20.0
052	loader	0.0	10.0
063	Forklift	8.0	8.0
066	Case Skid Loader	0.0	10.0
Total		14.0	78.0

Total operating hours to date: 16,996.3

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 394	Page 1 of 3																						
		DATE 31 Aug 2005 - Wednesday																							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																							
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 80 °F; 7 IN Precipitation; No Wind																							
QC NARRATIVES																									
<p>Activities in Progress:</p> <p>ALDAVE - sheathing and trusses for #88 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for #66 and #69 L&L - rough in 75 and 76 BOWMAN'S INC - rough in #75 and 76 ENTERPRISE BUILDERS - placed garage slab for 41, and ½ of 46, and 47 NUTEK - framing 74,86,82,83, 84, 85 STAR MOUNTAIN CONSTRUCTION - installing walk #1,2, floor joist 14,15, wall plate 9,11 UTAH MECHANICAL CONTRACTORS - water piping 76,77 G&G - insulation #75 PATTERSON - see Patterson PARSONS EVERGREENE - see PE / Juggy</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected subgrade for garages 41, ½ of 46, 47</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Concrete personnel not wearing PPE</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																									
ACTIVITY START/FINISH																									
<p>The following 32 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P51183</td> <td>Procure Vinyl Siding - Charles</td> </tr> <tr> <td>P52012</td> <td>Procure Stone - Arts & Crafts</td> </tr> <tr> <td>P5211044</td> <td>Garage Slab, Porch & Patio</td> </tr> <tr> <td>P5212042</td> <td>Garage Slab, Porch & Patio</td> </tr> <tr> <td>P5213044</td> <td>Garage Slab, Porch & Patio</td> </tr> <tr> <td>P5214042</td> <td>Garage Slab, Porch & Patio</td> </tr> <tr> <td>P5215044</td> <td>Garage Slab, Porch & Patio</td> </tr> <tr> <td>P5216042</td> <td>Garage Slab, Porch & Patio</td> </tr> <tr> <td>P5217044</td> <td>Garage Slab, Porch & Patio</td> </tr> <tr> <td>P5218042</td> <td>Garage Slab, Porch & Patio</td> </tr> </tbody> </table>				Activity No	Description	P51183	Procure Vinyl Siding - Charles	P52012	Procure Stone - Arts & Crafts	P5211044	Garage Slab, Porch & Patio	P5212042	Garage Slab, Porch & Patio	P5213044	Garage Slab, Porch & Patio	P5214042	Garage Slab, Porch & Patio	P5215044	Garage Slab, Porch & Patio	P5216042	Garage Slab, Porch & Patio	P5217044	Garage Slab, Porch & Patio	P5218042	Garage Slab, Porch & Patio
Activity No	Description																								
P51183	Procure Vinyl Siding - Charles																								
P52012	Procure Stone - Arts & Crafts																								
P5211044	Garage Slab, Porch & Patio																								
P5212042	Garage Slab, Porch & Patio																								
P5213044	Garage Slab, Porch & Patio																								
P5214042	Garage Slab, Porch & Patio																								
P5215044	Garage Slab, Porch & Patio																								
P5216042	Garage Slab, Porch & Patio																								
P5217044	Garage Slab, Porch & Patio																								
P5218042	Garage Slab, Porch & Patio																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 394	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 31 Aug 2005 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5219044	Garage Slab, Porch & Patio		
P5220042	Garage Slab, Porch & Patio		
P522044	Garage Slab, Porch & Patio		
P5221042	Garage Slab, Porch & Patio		
P5222044	Garage Slab, Porch & Patio		
P5223044	Garage Slab, Porch & Patio		
P5224042	Garage Slab, Porch & Patio		
P5225042	Garage Slab, Porch & Patio		
P5226044	Garage Slab, Porch & Patio		
P5227044	Garage Slab, Porch & Patio		
P5228042	Garage Slab, Porch & Patio		
P5229042	Garage Slab, Porch & Patio		
P5230044	Garage Slab, Porch & Patio		
P523042	Garage Slab, Porch & Patio		
P524044	Garage Slab, Porch & Patio		
P525042	Garage Slab, Porch & Patio		
P526042	Garage Slab, Porch & Patio		
P527042	Garage Slab, Porch & Patio		
P5275018	Rough HVAC		
P528044	Garage Slab, Porch & Patio		
P5281042	Garage Slab, Porch & Patio		
P5287042	Garage Slab, Porch & Patio		
The following 3 activities were finished today:			
Activity No	Description		
P5262005	Install Sub-rough Plumbing		
P5262008	Backfill		
P5286042	Garage Slab, Porch & Patio		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Aldave	CARPENTER	6.0	54.0
American Tradition H	CARPENTER	7.0	48.0
American Tradition H	SUPER - JOB	2.0	16.0
Bow man's Inc	SHEET METAL WORKERS	4.0	31.0
Enterprise Builders	CEMENT FINISHER	10.0	72.0
Enterprise Builders	LABORERS	1.0	4.5
Evergreene Const.	LABORERS	1.0	10.0
Evergreene Const.	SUPER - JOB	1.0	10.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
G&G Insulation	INSULATION INSTALLER	1.0	4.0
Idaho Masonry Contra	STONEMASON	2.0	16.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 394 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 31 Aug 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

L&L ASSOCIATES	ELECTRICIAN	2.0	20.0
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	4.0	40.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	DRY-WALL INSTALLER	4.0	32.0
Star Mountain	CARPENTER	12.0	92.0
Star Mountain	SUPER - JOB	1.0	8.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	2.0	21.0
Total		67.0	546.5
Total hours worked to date: 76,514.5			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
039	Water Truck	0.0	10.0
051	track hoe	0.0	20.0
052	loader	0.0	10.0
063	Forklift	6.0	10.0
066	Case Skid Loader	0.0	4.0
Total		6.0	64.0

Total operating hours to date: 17,060.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 395	Page 1 of 3
		DATE 01 Sep 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 66 °F, Max 87 °F; No Precipitation; No Wind		

QC NARRATIVES

Activities in Progress:

AMERICAN TRADITION HOMES - Worked on sidng around 75-79
 HUNT ELECTRIC - Worked on setting conduit for main service transformers
 L&L ELECTRIC - Rough in 76
 BOWMAN'S - Start rough in for 71
 ENTERPRISE BUILDERS - Pour front porches on 4,5,6
 IDAHO MASONRY CONTRACTORS - Pow er wash all completed buildings
 PARSONS EVERGREENE - Move doors - reset generators and spider boxes
 NUTEK - Frame walls on 75
 STAR MOUNTAIN CONSTRUCTION - Framing floors 12,13 - walls on 1,2,3
 STANDARD DRYWALL INC - Sheet rock fire rated walls on 76, 64-69
 UTAH MECHANICAL CONTRACTORS - Pex water line in building 78
 PATTERSON - grading around buildings in B Loop
 G&G INSULATION - finish batts in walls for 75

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected pour on front porches at 4,5,6

QUALITY CONTROL TESTING AND RESULTS
 Slump and air tests on concrete pour from porches

REMARKS
 Held QAQC meeting

Safety Inspection / Safety Meetings:

DAILY SAFETY INPSECTIONS
 Acured an open flame permit for UMC from Base Fire Department for w elding copper pipe

PREPARATORY AND/OR INITIALS HELD TODAY
 none today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

No activities were started today

The following 36 activities were finished today:

Activity No	Description
P5210006	Spray Termite Protection
P521006	Spray Termite Protection
P5211006	Spray Termite Protection
P5212006	Spray Termite Protection
P5213006	Spray Termite Protection
P5214006	Spray Termite Protection
P5215006	Spray Termite Protection
P5216006	Spray Termite Protection
P5217006	Spray Termite Protection

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 395	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 01 Sep 2005 - Thursday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5218006	Spray Termite Protection		
P5219006	Spray Termite Protection		
P5220006	Spray Termite Protection		
P522006	Spray Termite Protection		
P522012	Set 1st Floor Walls		
P5221006	Spray Termite Protection		
P5222006	Spray Termite Protection		
P5223006	Spray Termite Protection		
P5224006	Spray Termite Protection		
P5225006	Spray Termite Protection		
P5226006	Spray Termite Protection		
P5227006	Spray Termite Protection		
P5228006	Spray Termite Protection		
P5229006	Spray Termite Protection		
P5230006	Spray Termite Protection		
P523006	Spray Termite Protection		
P5231006	Spray Termite Protection		
P5232006	Spray Termite Protection		
P5233006	Spray Termite Protection		
P524006	Spray Termite Protection		
P525006	Spray Termite Protection		
P526006	Spray Termite Protection		
P527006	Spray Termite Protection		
P528006	Spray Termite Protection		
P5284015	Set Trusses & Sub-fascia		
P5284016	Sheet Trusses		
P529006	Spray Termite Protection		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	5.0	40.0
American Tradition H	SUPER - JOB	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	4.0	31.0
Enterprise Builders	CEMENT FINISHER	9.0	57.3
Enterprise Builders	LABORERS	1.0	7.0
Evergreene Const.	LABORERS	1.0	9.5
Evergreene Const.	SUPER - JOB	1.0	10.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
G&G Insulation	INSULATION INSTALLER	1.0	2.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	14.0
HUNT ELECTRIC	ELECTRICIAN	3.0	14.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	14.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 395		Page 3 of 3
		DATE 01 Sep 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Idaho Masonry Contra L&L ASSOCIATES Patterson Utah Mechanical Cont Utah Mechanical Cont Total hours worked to date: 76,823.3	CEMENT MASON ELECTRICIAN OPERATING ENGINEER LABORERS PLUMBER	2.0 2.0 3.0 2.0 2.0 Total	16.0 20.0 30.0 13.0 13.0 308.8	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	6.0	
041	Kobelco SK60	0.0	7.0	
045	Backhoe	0.0	10.0	
047	Gradall 544-10	0.0	8.0	
048	Kobelco SK200	0.0	7.0	
051	track hoe	0.0	20.0	
052	loader	0.0	17.0	
063	Forklift	0.0	8.0	
Total operating hours to date: 17,143.3		Total	0.0	83.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 396	Page 1 of 2								
		DATE 02 Sep 2005 - Friday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 98 °F; No Precipitation; No Wind									
QC NARRATIVES Activities in Progress: ALDAVE - worked on roof sheeting AMERICAN TRADITION HOME - clean up set BOWMAN'S - HVAC rough in for building 66 ENTERPRISE BUILDERS - Poured storm drain bases on A&B Loop PARSONS EVERGREENE - Dust control, set pavilion iron, site clean up NUTEK - Framing on #74 STAR MOUNTAIN CONSTRUCTION - Unloaded trusses and sheeted floor #12 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Ryan VanBorman and Fran made mechanical inspections on 75,76,77,78 QUALITY CONTROL TESTING AND RESULTS None today REMARKS Tim Bishop, Cal Stevens, Ryan Ockey, and Steve Scholte went through mechanical inspections. Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Dust control and site security for the long weekend PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH No activities were started today The following 3 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th><th>Description</th></tr> </thead> <tbody> <tr> <td>P5275019</td><td>Rough Electrical, Cable & Phon</td></tr> <tr> <td>P5285015</td><td>Set Trusses & Sub-fascia</td></tr> <tr> <td>P5285016</td><td>Sheet Trusses</td></tr> </tbody> </table>				Activity No	Description	P5275019	Rough Electrical, Cable & Phon	P5285015	Set Trusses & Sub-fascia	P5285016	Sheet Trusses
Activity No	Description										
P5275019	Rough Electrical, Cable & Phon										
P5285015	Set Trusses & Sub-fascia										
P5285016	Sheet Trusses										
QC REQUIREMENTS No QC requirements were completed today											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 396 Page 2 of 2																																					
PROJECT D/B Replace Military Family Housing P5		DATE 02 Sep 2005 - Friday																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>SUPER - JOB</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">48.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">21.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">22.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>SUPER - JOB</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 76,944.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">121.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	SUPER - JOB	6.0	48.0	Bow man's Inc	SHEET METAL WORKERS	4.0	21.0	Enterprise Builders	CEMENT FINISHER	5.0	22.0	Evergreene Const.	LABORERS	1.0	10.0	Evergreene Const.	SUPER - JOB	1.0	10.0	Evergreene Const.	OPERATING ENGINEER	1.0	10.0	Total hours worked to date: 76,944.3		Total	18.0				121.0
Employer	Labor Classification	Number of Employees	Hours Worked																																				
American Tradition H	SUPER - JOB	6.0	48.0																																				
Bow man's Inc	SHEET METAL WORKERS	4.0	21.0																																				
Enterprise Builders	CEMENT FINISHER	5.0	22.0																																				
Evergreene Const.	LABORERS	1.0	10.0																																				
Evergreene Const.	SUPER - JOB	1.0	10.0																																				
Evergreene Const.	OPERATING ENGINEER	1.0	10.0																																				
Total hours worked to date: 76,944.3		Total	18.0																																				
			121.0																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>039</td> <td>Water Truck</td> <td style="text-align: right;">12.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>045</td> <td>Backhoe</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>063</td> <td>Forklift</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 17,159.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">16.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	12.0	4.0	045	Backhoe	2.0	6.0	063	Forklift	2.0	6.0	Total operating hours to date: 17,159.3		Total	16.0																
Serial Number	Description	Standby Hours	Operating Hours																																				
039	Water Truck	12.0	4.0																																				
045	Backhoe	2.0	6.0																																				
063	Forklift	2.0	6.0																																				
Total operating hours to date: 17,159.3		Total	16.0																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 400	Page 1 of 3														
		DATE 06 Sep 2005 - Tuesday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 89 °F; No Precipitation; No Wind															
QC NARRATIVES																	
<p>Activities in Progress:</p> <p>ALDAVE - framing #88 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #70 HUNT ELECTRIC - Excavation between west loops A&B L&L ELECTRIC - rough in building #76 BOWMAN'S - rough in building #66 ENTERPRISE BUILDERS - placed garage slab at #48,#50,#51 - prep garage 52,53,49 PARSONS EVERGREENE - finish pavilion and worked on site clean up NUTEK - framing 74,84,85,86,82,83 STAR MOUNTAIN CONSTRUCTION - framing 1,2 walls, install joist 14,13,15 and wall plates to 11 STANDARD DRYWALL INC - fire wall #69 UMC - install water piping for 77 PATTERSON - back fill garage and porches 54 to 58 RESISERV - treat 57,58,42 and retreat 31,49</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected garage slabs at 49 and 50 - okay to place Wire being pulled up wall</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached</p> <p>REMARKS COE concerned about slump of concrete placed in #49. More water added after slump taken. Air entrainment was low - spoke to batch plant</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Witnessed concrete worker not wearing gloves while working on concrete</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY Insulation prep held today - see attached</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH No activities were started today The following 10 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5238006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5240006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5241006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5243006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5245006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5247006</td> <td>Spray Termite Protection</td> </tr> </tbody> </table>				Activity No	Description	P5238006	Spray Termite Protection	P5240006	Spray Termite Protection	P5241006	Spray Termite Protection	P5243006	Spray Termite Protection	P5245006	Spray Termite Protection	P5247006	Spray Termite Protection
Activity No	Description																
P5238006	Spray Termite Protection																
P5240006	Spray Termite Protection																
P5241006	Spray Termite Protection																
P5243006	Spray Termite Protection																
P5245006	Spray Termite Protection																
P5247006	Spray Termite Protection																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 400 Page 2 of 3	
		DATE 06 Sep 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5249006 Spray Termite Protection P5251006 Spray Termite Protection P5253006 Spray Termite Protection P5255006 Spray Termite Protection			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	6.0	48.0
American Tradition H	SUPER - JOB	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	3.0	24.0
Enterprise Builders	CEMENT FINISHER	8.0	58.5
Evergreene Const.	CARPENTER	2.0	16.0
Evergreene Const.	LABORERS	1.0	10.0
Evergreene Const.	SUPER - JOB	1.0	10.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	23.0
HUNT ELECTRIC	ELECTRICIAN	3.0	35.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	34.5
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0
Patterson	PIPE LAYER	2.0	22.0
Patterson	OPERATING ENGINEER	2.0	22.0
Standard Drywall Inc	SUPER - JOB	1.0	10.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	1.0	10.0
Total hours worked to date: 77,375.3		Total	46.0
			431.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
030	Ingersol Rollar	4.0	6.0
034	JCB	0.0	10.0
039	Water Truck	4.0	14.0
041	Kobelco SK60	0.0	10.0
042	Kabota kx 121-1	0.0	5.0
048	Kobelco SK200	0.0	10.0
051	track hoe	0.0	10.0
052	loader	0.0	20.0
Total operating hours to date: 17,254.3		Total	8.0
			95.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 400	Page 3 of 3
		DATE 06 Sep 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 401	Page 1 of 2
		DATE 07 Sep 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 91 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: ALDAVE - worked on framing #88 and #68 AMERICAN TRADITION HOMES - soffit, fascia, trim, siding #70, site lighting conduit in east loop HUNT ELECTRIC - trenching for conduit bank at T12 L&L ELECTRIC - rough in #77 and 78 - initial inspection #75A BOWMAN'S - rough in #66 - initial inspection #75A ENTERPRISE BUILDERS - forming porches in east loop 74,86,87,88 PARSONS EVERGREENE - loading equipment for SLC NUTEK - framing 82,83,86,74 STAR MOUNTAIN CONSTRUCTION - framing walls 1,2, installing joists STANDARD DRYWALL INC - install fire wall #70 UMC - testing water, gas, DWV in #75A&B, initial inspection #75A PATTERSON - back fill garages, porches for 54-58 and 1 and 4 porches on east loop General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Held initial inspection of 75 for plumbing , HVAC, electrical - see attached Inspected nail pattern of first layer of sheetrock - okay at 64,66,67,69,70,76,78. Minor corrections made - okay to place second layer - tested gas, water, DWV piping on #75B - all passed - see attached - tested water and DWV in 75A - all passed REMARKS Comments on initial meeting Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Back up alarms working on observed vehicles PREPARATORY AND/OR INITIALS HELD TODAY Held prep meeting with SDI - see attached CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 401 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 07 Sep 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	5.0	37.0
American Tradition H	SUPER - JOB	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	4.0	28.5
Enterprise Builders	CEMENT FINISHER	8.0	68.8
Enterprise Builders	LABORERS	1.0	8.3
Evergreene Const.	CARPENTER	2.0	14.0
Evergreene Const.	LABORERS	1.0	10.0
Evergreene Const.	SUPER - JOB	1.0	10.0
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0
Patterson	PIPE LAYER	2.0	22.0
Patterson	OPERATING ENGINEER	2.0	22.0
Standard Drywall Inc	SUPER - JOB	1.0	10.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0
Utah Mechanical Cont	LABORERS	2.0	23.0
Utah Mechanical Cont	PLUMBER	1.0	12.0
Total hours worked to date: 77,728.8		Total 39.0	353.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
039	Water Truck	4.0	14.0
047	Gradall 544-10	0.0	10.0
051	track hoe	0.0	10.0
052	loader	0.0	20.0
Total operating hours to date: 17,318.3		Total 4.0	64.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 402	Page 1 of 2
		DATE 08 Sep 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 95 °F; No Precipitation; No Wind		
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - framing 88 and 68 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim 70,77 HUNT ELECTRIC - trenching between west loops A&B L&L ELECTRIC - rough in 78 BOWMAN'S - rough in 75,66 ENTERPRISE BUILDERS - garage slabs for building 52 and 53, prep 1,2,31,49 IDAHO MASONRY CONTRACTORS - pressure washing stone work PARSONS EVERGREENE - worked on moving concrete blankets, site clean up, change order carpentry NUTEK - framing 74,83,86 STAR MOUNTAIN CONSTRUCTION - installing fire wall 78 and 64 through 70 UMC - Installed water #77 PATTERSON - backfill garages, porches, patios</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected subgrade for garages 52 and 53. Tried to place WWF from top. Did not work. Will use previous method and pull up.</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI testing today for concrete - see attached</p> <p>REMARKS Held weekly QC meeting with COE - see attached Included discussion of what and when on various inspections</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Tie off ropes of checked personnel were correct length</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 402 Page 2 of 2																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 08 Sep 2005 - Thursday																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">23.5</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">8.0</td><td style="text-align: right;">86.3</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">12.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">39.0</td> <td style="text-align: right; border-top: 1px solid black;">365.3</td> </tr> </tbody> </table> Total hours worked to date: 78,094.0				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	5.0	40.0	Bow man's Inc	SHEET METAL WORKERS	4.0	23.5	Enterprise Builders	CEMENT FINISHER	8.0	86.3	Enterprise Builders	LABORERS	1.0	9.0	Evergreene Const.	CARPENTER	2.0	6.0	Evergreene Const.	LABORERS	1.0	10.0	Evergreene Const.	SUPER - JOB	1.0	10.5	Evergreene Const.	OPERATING ENGINEER	1.0	10.0	L&L ASSOCIATES	ELECTRICIAN	4.0	40.0	Patterson	PIPE LAYER	2.0	22.0	Patterson	OPERATING ENGINEER	2.0	22.0	Standard Drywall Inc	SUPER - JOB	1.0	10.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0	Utah Mechanical Cont	LABORERS	2.0	24.0	Utah Mechanical Cont	PLUMBER	1.0	12.0	Total		39.0	365.3
Employer	Labor Classification	Number of Employees	Hours Worked																																																																				
American Tradition H	CARPENTER	5.0	40.0																																																																				
Bow man's Inc	SHEET METAL WORKERS	4.0	23.5																																																																				
Enterprise Builders	CEMENT FINISHER	8.0	86.3																																																																				
Enterprise Builders	LABORERS	1.0	9.0																																																																				
Evergreene Const.	CARPENTER	2.0	6.0																																																																				
Evergreene Const.	LABORERS	1.0	10.0																																																																				
Evergreene Const.	SUPER - JOB	1.0	10.5																																																																				
Evergreene Const.	OPERATING ENGINEER	1.0	10.0																																																																				
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0																																																																				
Patterson	PIPE LAYER	2.0	22.0																																																																				
Patterson	OPERATING ENGINEER	2.0	22.0																																																																				
Standard Drywall Inc	SUPER - JOB	1.0	10.0																																																																				
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0																																																																				
Utah Mechanical Cont	LABORERS	2.0	24.0																																																																				
Utah Mechanical Cont	PLUMBER	1.0	12.0																																																																				
Total		39.0	365.3																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">4.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">6.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">12.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">10.0</td> <td style="text-align: right; border-top: 1px solid black;">46.0</td> </tr> </tbody> </table> Total operating hours to date: 17,364.3				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	10.0	039	Water Truck	4.0	14.0	047	Gradall 544-10	6.0	2.0	051	track hoe	0.0	8.0	052	loader	0.0	12.0	Total		10.0	46.0																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																				
008	Dump Truck	0.0	10.0																																																																				
039	Water Truck	4.0	14.0																																																																				
047	Gradall 544-10	6.0	2.0																																																																				
051	track hoe	0.0	8.0																																																																				
052	loader	0.0	12.0																																																																				
Total		10.0	46.0																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 403	Page 1 of 2
		DATE 09 Sep 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 50 °F, Max 82 °F; 24 IN Precipitation; 38 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>A.T.H. Siding, soffif, Fascia, Trim #70</p> <p>Bow man's Rough-in #67</p> <p>Enterprise Builders Storm drain tie-in west loop B Porches east loop #88, 86</p> <p>Idaho Masonry Contractors - Not on site</p> <p>Parsons Evergreene Loading equipt. to SLC</p> <p>Nutek framing 74, 83, 87, 86</p> <p>Star Mountain Construction Framing Walls #3, floor joist #16</p> <p>Standard Drywall Inc Firewalls in 64-70</p> <p>Utah Mechanical Contractors DWV in 64, Finish PEX 79</p> <p>General Comments:</p> <p>Quality Control Inspections and Results Re-inspection of roof-nailing #84, 85- ok to dry sheet - porch not yet complete inspect roof nailing of #68- ok to dry sheet except porch.</p> <p>Quality Control Testing and Results No MTI testing today</p> <p>Remarks COE wants all testing data entered into QCS- not possible from Mountain Home connection.</p> <p>Safety Inspection / Safety Meetings:</p> <p>Safety Inspections/Safety Meetings Daily Safety Inspections: Equipment for forlift- no safety pin on framer forklift</p> <p>Preparatory and/or Initials Held Today None</p> <p>Contractors First and/or Last Day Onsite None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			
<div></div>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 403 <div style="text-align: right;">Page 2 of 2</div>																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 09 Sep 2005 - Friday																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																			
ACTIVITY START/FINISH No activities were started or finished today																																																																			
QC REQUIREMENTS No QC requirements were completed today																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">29.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">10.0</td><td style="text-align: right;">52.3</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">11.0</td><td style="text-align: right;">84.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 78,416.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">46.0 322.8</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	6.0	48.0	American Tradition H	SUPER - JOB	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	4.0	29.0	Enterprise Builders	CEMENT FINISHER	10.0	52.3	Enterprise Builders	LABORERS	1.0	6.5	Evergreene Const.	CARPENTER	2.0	7.0	Evergreene Const.	LABORERS	1.0	7.0	Evergreene Const.	SUPER - JOB	1.0	8.0	Evergreene Const.	OPERATING ENGINEER	1.0	8.0	Standard Drywall Inc	SUPER - JOB	1.0	10.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0	Star Mountain	CARPENTER	11.0	84.0	Utah Mechanical Cont	LABORERS	2.0	10.0	Utah Mechanical Cont	PLUMBER	1.0	5.0	Total hours worked to date: 78,416.8		Total	46.0 322.8
Employer	Labor Classification	Number of Employees	Hours Worked																																																																
American Tradition H	CARPENTER	6.0	48.0																																																																
American Tradition H	SUPER - JOB	1.0	8.0																																																																
Bow man's Inc	SHEET METAL WORKERS	4.0	29.0																																																																
Enterprise Builders	CEMENT FINISHER	10.0	52.3																																																																
Enterprise Builders	LABORERS	1.0	6.5																																																																
Evergreene Const.	CARPENTER	2.0	7.0																																																																
Evergreene Const.	LABORERS	1.0	7.0																																																																
Evergreene Const.	SUPER - JOB	1.0	8.0																																																																
Evergreene Const.	OPERATING ENGINEER	1.0	8.0																																																																
Standard Drywall Inc	SUPER - JOB	1.0	10.0																																																																
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0																																																																
Star Mountain	CARPENTER	11.0	84.0																																																																
Utah Mechanical Cont	LABORERS	2.0	10.0																																																																
Utah Mechanical Cont	PLUMBER	1.0	5.0																																																																
Total hours worked to date: 78,416.8		Total	46.0 322.8																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">4.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 17,376.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">4.0 12.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	4.0	4.0	047	Gradall 544-10	0.0	8.0	Total operating hours to date: 17,376.3		Total	4.0 12.0																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																
039	Water Truck	4.0	4.0																																																																
047	Gradall 544-10	0.0	8.0																																																																
Total operating hours to date: 17,376.3		Total	4.0 12.0																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 404		Page 1 of 1
		DATE 10 Sep 2005 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Not Entered		
QC NARRATIVES No QC Narratives were reported today				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today				
ACTIVITY START/FINISH No activities were started or finished today				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS No labor hours were Reported today Total hours worked to date: 78,416.8				
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 17,376.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 406	Page 1 of 3
		DATE 12 Sep 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 40 °F, Max 73 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Aldave Roof Sheathing #88</p> <p>A.T.H. Installing siding, soffit, fascia, trim#70, 71- Delivery</p> <p>Hunt Electric Electrical testing- power to east loop xfmers</p> <p>L&L Electric Roughin #77</p> <p>Bowman's Roughin # 66</p> <p>Enterprise Builders Placed garage slab #10 and #31 formed porches 6, 7</p> <p>Idaho Masonry Contractors - Not onsite</p> <p>Parsons Evergreene Spread S.O. cord, prep porches for pour</p> <p>Nutek Framing # 74, spread trusses 81, 87</p> <p>Star Mountain Construction Framing # 1, 2 porches, #3 walls, joists on #16, 17</p> <p>Standard Drywall Inc. Install # 75</p> <p>Utah Mechanical Contractors Piping # 79 water</p> <p>C-Forbes - Not on site</p> <p>Patterson Backfill, Porches # 6, 7, garage/porches 59-63</p> <p>JB's Roofing Dry-in # 73, 65</p> <p>Resiserve 49, 50, 51, 52</p> <p>General Comments:</p> <p>Quality Control Inspections and Results: Inspected garage slabs for #31, 10, misc. trash enclosure</p> <p>Quality Control Testing and Results: MTI performed concrete testing- see attached</p> <p>Remarks: Discussed prototype inspection items for # 75</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 406	Page 2 of 3																																																																												
		DATE 12 Sep 2005 - Monday																																																																													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																													
<p>Safety Inspection / Safety Meetings: Safety Inspections/Safety Meetings Daily Safety Inspections Review Ladder safety for loading/unloading trucks</p> <p>Preparatory and/or initials Held Today: None</p> <p>Contractors First And/Or Last Day Onsite: None</p>																																																																															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																															
ACTIVITY START/FINISH No activities were started or finished today																																																																															
QC REQUIREMENTS No QC requirements were completed today																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>5.0</td> <td>40.0</td> </tr> <tr> <td>American Tradition H</td> <td>SUPER - JOB</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td>4.0</td> <td>26.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>LABORERS</td> <td>9.0</td> <td>76.3</td> </tr> <tr> <td>G&G Insulation</td> <td>INSULATION INSTALLER</td> <td>1.0</td> <td>1.5</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>3.0</td> <td>22.5</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>SUPER - JOB</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>SHEETROCK INSTALLER</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Star Mountain</td> <td>CARPENTER</td> <td>14.0</td> <td>112.0</td> </tr> <tr> <td>Star Mountain</td> <td>SUPER - JOB</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Star Mountain</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>2.0</td> <td>22.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>1.0</td> <td>10.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 78,871.5</td> <td>Total</td> <td>56.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>454.8</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	5.0	40.0	American Tradition H	SUPER - JOB	2.0	16.0	Bow man's Inc	SHEET METAL WORKERS	4.0	26.0	Enterprise Builders	LABORERS	9.0	76.3	G&G Insulation	INSULATION INSTALLER	1.0	1.5	JB's Roofing	ROOFER	3.0	22.5	L&L ASSOCIATES	ELECTRICIAN	4.0	32.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	2.0	20.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0	Star Mountain	CARPENTER	14.0	112.0	Star Mountain	SUPER - JOB	1.0	8.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Utah Mechanical Cont	LABORERS	2.0	22.0	Utah Mechanical Cont	PLUMBER	1.0	10.5	Total hours worked to date: 78,871.5		Total	56.0				454.8
Employer	Labor Classification	Number of Employees	Hours Worked																																																																												
American Tradition H	CARPENTER	5.0	40.0																																																																												
American Tradition H	SUPER - JOB	2.0	16.0																																																																												
Bow man's Inc	SHEET METAL WORKERS	4.0	26.0																																																																												
Enterprise Builders	LABORERS	9.0	76.3																																																																												
G&G Insulation	INSULATION INSTALLER	1.0	1.5																																																																												
JB's Roofing	ROOFER	3.0	22.5																																																																												
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0																																																																												
Patterson	PIPE LAYER	2.0	20.0																																																																												
Patterson	OPERATING ENGINEER	2.0	20.0																																																																												
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																												
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0																																																																												
Star Mountain	CARPENTER	14.0	112.0																																																																												
Star Mountain	SUPER - JOB	1.0	8.0																																																																												
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																												
Utah Mechanical Cont	LABORERS	2.0	22.0																																																																												
Utah Mechanical Cont	PLUMBER	1.0	10.5																																																																												
Total hours worked to date: 78,871.5		Total	56.0																																																																												
			454.8																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 406		Page 3 of 3
		DATE 12 Sep 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
045	Backhoe	4.0	0.0	
047	Gradall 544-10	6.0	2.0	
051	track hoe	0.0	10.0	
052	loader	0.0	16.0	
063	Forklift	0.0	8.0	
Total operating hours to date: 17,412.3		Total	10.0	36.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 407	Page 1 of 3
		DATE 13 Sep 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 73 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Aldave Framing pick up on # 68</p> <p>A.T.H. Siding, Fascia, Soffit, trim #67</p> <p>Hunt Electric Trench Excavation east of west loop A for unit feeds</p> <p>L & L Electric Roughin #77</p> <p>Bow man's Roughin #67</p> <p>Enterprise Builders - placed porches on #4 and #8</p> <p>Idaho Masonry Builders - Not on site</p> <p>Parsons Evergreene Site Clean-up, moving equipment for return to SLC</p> <p>Nutek Framing # 86, 74, 82, 87</p> <p>Star Mountain Construction Framing Walls # 34, porches 1, 2, floors 16, 17</p> <p>Standard Drywall Inc. Install Drywall # 75</p> <p>General Comments:</p> <p>General Comments: Quality Control Inspections and Results: Inspected porch slabs of bldg. # 4 & 8 - ok to place</p> <p>Quality Control Testing and Results: MTI performed concrete testing/soil testing- see attached</p> <p>Remarks: Discuss Wet venting and need for ASI</p> <p>Safety Inspection / Safety Meetings:</p> <p>Daily Safety Inspections: Backup alarms working on observed equipment</p> <p>Preparatory and/or Initials Held Today: None</p> <p>Contractors First and/or Last Day Outside: None</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 407		Page 2 of 3																																																																								
		DATE 13 Sep 2005 - Tuesday																																																																										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																										
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																												
ACTIVITY START/FINISH No activities were started today The following 7 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5242006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5244006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5246006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5248006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5250006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5252006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5254006</td> <td>Spray Termite Protection</td> </tr> </tbody> </table>					Activity No	Description	P5242006	Spray Termite Protection	P5244006	Spray Termite Protection	P5246006	Spray Termite Protection	P5248006	Spray Termite Protection	P5250006	Spray Termite Protection	P5252006	Spray Termite Protection	P5254006	Spray Termite Protection																																																								
Activity No	Description																																																																											
P5242006	Spray Termite Protection																																																																											
P5244006	Spray Termite Protection																																																																											
P5246006	Spray Termite Protection																																																																											
P5248006	Spray Termite Protection																																																																											
P5250006	Spray Termite Protection																																																																											
P5252006	Spray Termite Protection																																																																											
P5254006	Spray Termite Protection																																																																											
QC REQUIREMENTS No QC requirements were completed today																																																																												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																												
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>5.0</td> <td>37.0</td> </tr> <tr> <td>American Tradition H</td> <td>SUPER - JOB</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td>4.0</td> <td>34.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>9.0</td> <td>81.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>3.0</td> <td>22.5</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td>4.0</td> <td>38.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>SUPER - JOB</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>SHEETROCK INSTALLER</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Star Mountain</td> <td>CARPENTER</td> <td>18.0</td> <td>144.0</td> </tr> <tr> <td>Star Mountain</td> <td>SUPER - JOB</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Star Mountain</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 79,368.0</td> <td>Total</td> <td>58.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>496.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	5.0	37.0	American Tradition H	SUPER - JOB	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	4.0	34.0	Enterprise Builders	CEMENT FINISHER	9.0	81.0	JB's Roofing	ROOFER	3.0	22.5	L&L ASSOCIATES	ELECTRICIAN	4.0	38.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	2.0	20.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0	Star Mountain	CARPENTER	18.0	144.0	Star Mountain	SUPER - JOB	1.0	8.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Utah Mechanical Cont	LABORERS	2.0	24.0	Utah Mechanical Cont	PLUMBER	1.0	12.0	Total hours worked to date: 79,368.0		Total	58.0				496.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																									
American Tradition H	CARPENTER	5.0	37.0																																																																									
American Tradition H	SUPER - JOB	1.0	8.0																																																																									
Bow man's Inc	SHEET METAL WORKERS	4.0	34.0																																																																									
Enterprise Builders	CEMENT FINISHER	9.0	81.0																																																																									
JB's Roofing	ROOFER	3.0	22.5																																																																									
L&L ASSOCIATES	ELECTRICIAN	4.0	38.0																																																																									
Patterson	PIPE LAYER	2.0	20.0																																																																									
Patterson	OPERATING ENGINEER	2.0	20.0																																																																									
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																									
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0																																																																									
Star Mountain	CARPENTER	18.0	144.0																																																																									
Star Mountain	SUPER - JOB	1.0	8.0																																																																									
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																									
Utah Mechanical Cont	LABORERS	2.0	24.0																																																																									
Utah Mechanical Cont	PLUMBER	1.0	12.0																																																																									
Total hours worked to date: 79,368.0		Total	58.0																																																																									
			496.5																																																																									
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>051</td> <td>track hoe</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>052</td> <td>loader</td> <td>0.0</td> <td>16.0</td> </tr> <tr> <td>063</td> <td>Forklift</td> <td>0.0</td> <td>8.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	051	track hoe	0.0	10.0	052	loader	0.0	16.0	063	Forklift	0.0	8.0																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																									
051	track hoe	0.0	10.0																																																																									
052	loader	0.0	16.0																																																																									
063	Forklift	0.0	8.0																																																																									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 407		Page 3 of 3
		DATE 13 Sep 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total operating hours to date: 17,446.3		Total	0.0	34.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 408	Page 1 of 3
		DATE 14 Sep 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 78 °F; No Precipitation; 14 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Aldave Punch list at # 68</p> <p>A.T.H. Siding, fascia, trim, soffit, at # 67 and 79</p> <p>Hunt Electric excavation, conduit banks in west loop A & B</p> <p>L&L Roughin # 77 and temp recepticles at outer loop</p> <p>Bowman's Roughin # 67</p> <p>Enterprise Builders Place porch slabs at 81, 87, 88</p> <p>Idaho Masonry Contractors - Not on site</p> <p>Parsons Evergreene Moving equipment for return to SLC</p> <p>Nutek Framing 86, 74, 82</p> <p>Star Mountain Construction Framing front porch 1&2, walls 3, floor 17 and 18</p> <p>Standard Drywall Inc. hanging dry wall # 75</p> <p>Utah Mechanical Contractors Revised DWV in 75, 76, 77,- hydro test 77 and 76</p> <p>C-Forbes - Not on site</p> <p>Patterson Back fill porches, garage west loop B- 63 to 59</p> <p>JB's Roofing Dry sheet # 84, 85 misc pick-up</p> <p>General Comments:</p> <p>Quality Control Inspections and Results: Prototype inspections of 76 and 77 (electrical remains on 76) see notes Nail inspection on roofsheathing # 83- No Front porch eyebrow and missing ridge- remainder ok to dry sheet.</p> <p>Quality Control Testing and Results: MTI performed concrete and soil testing-see attached</p> <p>Remarks: Prototype inspections- Attended by Lisa Butler and Gary Marsh- Spokane technical team. See notes from visit.</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 408	Page 2 of 3																																																																								
PROJECT D/B Replace Military Family Housing P5		DATE 14 Sep 2005 - Wednesday																																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																									
Safety Inspection / Safety Meetings: Daily safety inspections: All personel observed were properly tied off. Preparatory and/or Initials Held Today None Contractors first and/or Last Day Onsite: None																																																																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																											
ACTIVITY START/FINISH The following 2 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5242006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5250009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> </tbody> </table> No activities were finished today				Activity No	Description	P5242006	Spray Termite Protection	P5250009	Grade & Pour Garage Slab-on-Gr																																																																		
Activity No	Description																																																																										
P5242006	Spray Termite Protection																																																																										
P5250009	Grade & Pour Garage Slab-on-Gr																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>5.0</td> <td>37.0</td> </tr> <tr> <td>American Tradition H</td> <td>SUPER - JOB</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td>4.0</td> <td>27.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>10.0</td> <td>60.5</td> </tr> <tr> <td>Enterprise Builders</td> <td>LABORERS</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td>1.0</td> <td>8.5</td> </tr> <tr> <td>Evergreene Const.</td> <td>SUPER - JOB</td> <td>1.0</td> <td>9.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>9.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Standard Dryw all Inc</td> <td>SUPER - JOB</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Standard Dryw all Inc</td> <td>SHEETROCK INSTALLER</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Star Mountain</td> <td>CARPENTER</td> <td>22.0</td> <td>176.0</td> </tr> <tr> <td>Star Mountain</td> <td>SUPER - JOB</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Star Mountain</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	5.0	37.0	American Tradition H	SUPER - JOB	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	4.0	27.0	Enterprise Builders	CEMENT FINISHER	10.0	60.5	Enterprise Builders	LABORERS	1.0	8.0	Evergreene Const.	LABORERS	1.0	8.5	Evergreene Const.	SUPER - JOB	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	9.0	JB's Roofing	ROOFER	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	4.0	32.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	2.0	20.0	Standard Dryw all Inc	SUPER - JOB	1.0	8.0	Standard Dryw all Inc	SHEETROCK INSTALLER	4.0	32.0	Star Mountain	CARPENTER	22.0	176.0	Star Mountain	SUPER - JOB	1.0	8.0	Star Mountain	OPERATING ENGINEER	1.0	8.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
American Tradition H	CARPENTER	5.0	37.0																																																																								
American Tradition H	SUPER - JOB	1.0	8.0																																																																								
Bow man's Inc	SHEET METAL WORKERS	4.0	27.0																																																																								
Enterprise Builders	CEMENT FINISHER	10.0	60.5																																																																								
Enterprise Builders	LABORERS	1.0	8.0																																																																								
Evergreene Const.	LABORERS	1.0	8.5																																																																								
Evergreene Const.	SUPER - JOB	1.0	9.0																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	9.0																																																																								
JB's Roofing	ROOFER	3.0	24.0																																																																								
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0																																																																								
Patterson	PIPE LAYER	2.0	20.0																																																																								
Patterson	OPERATING ENGINEER	2.0	20.0																																																																								
Standard Dryw all Inc	SUPER - JOB	1.0	8.0																																																																								
Standard Dryw all Inc	SHEETROCK INSTALLER	4.0	32.0																																																																								
Star Mountain	CARPENTER	22.0	176.0																																																																								
Star Mountain	SUPER - JOB	1.0	8.0																																																																								
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 408		Page 3 of 3
		DATE 14 Sep 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Utah Mechanical Cont	LABORERS		2.0	23.5
Utah Mechanical Cont	PLUMBER		1.0	12.0
Total hours worked to date: 79,898.5		Total	67.0	530.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
045	Backhoe		6.0	2.0
047	Gradall 544-10		4.0	4.0
051	track hoe		0.0	10.0
052	loader		0.0	16.0
063	Forklift		0.0	8.0
Total operating hours to date: 17,486.3		Total	10.0	40.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 409	Page 1 of 2
		DATE 15 Sep 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 84 °F; No Precipitation; 20 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - framing #68
 AMERICAN TRADITION HOMES - pick up work, siding, soffit, fascia, trim #67 and #71
 HUNT ELECTRIC - back filled trenches between west loops A&B
 L&L ELECTRIC - rough in #78B
 BOWMAN'S - rough in #69
 ENTERPRISE BUILDERS - placed #58,57,1/2 of 56 garage slabs - formed catch curb and gutter fascia
 PARSONS EVERGREENE - worked on site clean up for air show, worked on moving equipment, tools from trailer van
 NUTEK - worked on framing 74,86,87,82
 STAR MOUNTAIN CONSTRUCTION - framing 1,2,3,17,18
 STANDARD DRYWALL INC - firewalls, scrapping outer loop where firewall
 UTAH MECHANICAL CONTRACTORS - working on prototype inspection items in 76,77 DWV in 79
 PATTERSON - backfill between west loop A&B, backfill front porches 9-12
 JB'S ROOFING - dry in 85, pick up eyebrow roofs, drip edge on remaining
 RESISERV - finished porch/patio/garage

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Participated in electrical prototype inspection of 76,77 and 78. No errors or omissions noted.
 Inspected sub-grade for garage slabs at 58,57,56

QUALITY CONTROL TESTING AND RESULTS
 None today

REMARKS
 None today

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 None today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P5269042	Garage Slab, Porch & Patio

The following activity was finished today:

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 409 <div style="text-align: right;">Page 2 of 2</div>																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 15 Sep 2005 - Thursday																																																																					
P5263006 Spray Termite Protection		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																					
QC REQUIREMENTS No QC requirements were completed today																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">34.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">10.0</td><td style="text-align: right;">65.5</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">22.5</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.5</td></tr> <tr> <td colspan="2">Total hours worked to date: 80,199.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">40.0 300.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	5.0	34.0	American Tradition H	SUPER - JOB	1.0	5.0	Bow man's Inc	SHEET METAL WORKERS	4.0	32.0	Enterprise Builders	CEMENT FINISHER	10.0	65.5	Enterprise Builders	LABORERS	1.0	8.0	Evergreene Const.	LABORERS	2.0	15.0	Evergreene Const.	SUPER - JOB	1.0	11.0	Evergreene Const.	OPERATING ENGINEER	1.0	11.0	JB's Roofing	ROOFER	3.0	22.5	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	2.0	20.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0	Utah Mechanical Cont	LABORERS	2.0	11.0	Utah Mechanical Cont	PLUMBER	1.0	5.5	Total hours worked to date: 80,199.0		Total	40.0 300.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																				
American Tradition H	CARPENTER	5.0	34.0																																																																				
American Tradition H	SUPER - JOB	1.0	5.0																																																																				
Bow man's Inc	SHEET METAL WORKERS	4.0	32.0																																																																				
Enterprise Builders	CEMENT FINISHER	10.0	65.5																																																																				
Enterprise Builders	LABORERS	1.0	8.0																																																																				
Evergreene Const.	LABORERS	2.0	15.0																																																																				
Evergreene Const.	SUPER - JOB	1.0	11.0																																																																				
Evergreene Const.	OPERATING ENGINEER	1.0	11.0																																																																				
JB's Roofing	ROOFER	3.0	22.5																																																																				
Patterson	PIPE LAYER	2.0	20.0																																																																				
Patterson	OPERATING ENGINEER	2.0	20.0																																																																				
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																				
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0																																																																				
Utah Mechanical Cont	LABORERS	2.0	11.0																																																																				
Utah Mechanical Cont	PLUMBER	1.0	5.5																																																																				
Total hours worked to date: 80,199.0		Total	40.0 300.5																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">16.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 17,520.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0 34.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	0.0	8.0	051	track hoe	0.0	10.0	052	loader	0.0	16.0	Total operating hours to date: 17,520.3		Total	0.0 34.0																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																				
047	Gradall 544-10	0.0	8.0																																																																				
051	track hoe	0.0	10.0																																																																				
052	loader	0.0	16.0																																																																				
Total operating hours to date: 17,520.3		Total	0.0 34.0																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 410	Page 1 of 2
		DATE 16 Sep 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 80 °F; No Precipitation; 37 MPH Wind	
QC NARRATIVES Activities in Progress: ACTIVITIES PERFORMED TODAY ALDAVE - worked on framing, pick up in #68, #65 AMERICAN TRADITION HOMES - siding, soffit, trim, fascia #79 BOWMAN'S - rough in #69 ENTERPRISE BUILDERS - placed porches in #5, 9(1/2), 11,12 PARSONS EVERGREENE - receiving and window s, site clean up for air show NUTEK - framing #74 and #86 roof STAR MOUNTAIN CONSTRUCTION - framing roof #1, walls 4,8, floors 20 and 10 STANDARD DRYWALL INC - firewall; scraping in outer loop JB'S ROOFING - shingle #67,#72 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Follow up on #65 framing, checked porches - okay to place QUALITY CONTROL TESTING AND RESULTS MTI not on site REMARKS No specific conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Water trucks running for dust control PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 410 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 16 Sep 2005 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Aldave	CARPENTER	4.0	37.0
American Tradition H	CARPENTER	5.0	37.0
American Tradition H	SUPER - JOB	1.0	32.0
Bow man's Inc	SHEET METAL WORKERS	4.0	24.0
Enterprise Builders	CEMENT FINISHER	10.0	51.8
Enterprise Builders	LABORERS	1.0	6.0
Evergreene Const.	CARPENTER	1.0	8.0
Evergreene Const.	LABORERS	1.0	8.5
Evergreene Const.	SUPER - JOB	1.0	8.5
Evergreene Const.	OPERATING ENGINEER	1.0	8.5
JB's Roofing	ROOFER	3.0	21.0
L&L ASSOCIATES	ELECTRICIAN	3.0	24.0
Standard Dryw all Inc	SUPER - JOB	1.0	8.0
Star Mountain	CARPENTER	11.0	179.3
Star Mountain	OPERATING ENGINEER	1.0	9.0
Total hours worked to date: 80,661.5		Total 48.0	462.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	6.0	10.0
047	Gradall 544-10	0.0	8.5
063	Forklift	0.0	9.0
Total operating hours to date: 17,547.8		Total 6.0	27.5

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 411 Page 1 of 1	
		DATE 17 Sep 2005 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Not Entered		
QC NARRATIVES No QC Narratives were reported today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS No labor hours were Reported today Total hours worked to date: 80,661.5			
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 17,547.8			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 413	Page 1 of 3
		DATE 19 Sep 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 80 °F; 12 IN Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE -framing building #83 and pick up</p> <p>AMERICAN TRADITION HOMES - Siding, fascia, soffit, trim #71 and #79</p> <p>BOWMAN'S - Rough in #78</p> <p>L&L - rough in #78</p> <p>ENTERPRISE BUILDERS - place garage #42 and formed tie in of west loop B</p> <p>PARSONS EVERGREENE - move trailer van from site - tar paper for porches</p> <p>NUTEK - framing #86,82,74</p> <p>STAR MOUNTAIN CONSTRUCTION - w all of 3,8; floor joist #21,22, roof truss #1</p> <p>STANDARD DRYWALL INC - fire walls in #1</p> <p>UTAH MECHANICAL CONTRACTORS - installing DWV and water piping for 78 and 79</p> <p>C-FORBES - installing doors for 71,72,73</p> <p>PATTERSON - back fill south pavilion west loop</p> <p>JB'S ROOFING - shingle #72</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Follow up on prototype inspection items</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing Concrete truck arrived with 6 ½" slump - truck rejected</p> <p>REMARKS OSHA visited site today - discussed trench excavation of storm drain</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Watch excavation depth - over 5' deep requires sloping or benches</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 413 Page 2 of 3																																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 19 Sep 2005 - Monday																																																																																																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																	
ACTIVITY START/FINISH The following 2 activities were started today: <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%; border-bottom: 1px solid black;">Activity No</td> <td style="border-bottom: 1px solid black;">Description</td> </tr> <tr> <td>P5268044</td> <td>Garage Slab, Porch & Patio</td> </tr> <tr> <td>P5281017</td> <td>Rough Electrical, Cable & Phon</td> </tr> </table> No activities were finished today				Activity No	Description	P5268044	Garage Slab, Porch & Patio	P5281017	Rough Electrical, Cable & Phon																																																																																										
Activity No	Description																																																																																																		
P5268044	Garage Slab, Porch & Patio																																																																																																		
P5281017	Rough Electrical, Cable & Phon																																																																																																		
QC REQUIREMENTS No QC requirements were completed today																																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="width: 25%; border-bottom: 1px solid black;">Employer</th> <th style="width: 40%; border-bottom: 1px solid black;">Labor Classification</th> <th style="width: 15%; border-bottom: 1px solid black;">Number of Employees</th> <th style="width: 20%; border-bottom: 1px solid black;">Hours Worked</th> </tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">37.5</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">9.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">26.0</td><td style="text-align: right;">208.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Star Mountain</td><td>LABOR-CREW SUPERVISOR</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">22.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 81,249.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">73.0 588.0</td> </tr> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	5.0	37.5	American Tradition H	SUPER - JOB	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	3.0	24.0	C-Forbes	CARPENTER	2.0	16.0	Enterprise Builders	CEMENT FINISHER	9.0	56.0	Enterprise Builders	LABORERS	1.0	8.0	Evergreene Const.	CARPENTER	2.0	18.0	Evergreene Const.	LABORERS	1.0	8.0	Evergreene Const.	SUPER - JOB	1.0	11.0	Evergreene Const.	OPERATING ENGINEER	1.0	8.0	JB's Roofing	ROOFER	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	3.0	24.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	2.0	20.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0	Star Mountain	CARPENTER	26.0	208.0	Star Mountain	SUPER - JOB	1.0	8.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Star Mountain	LABOR-CREW SUPERVISOR	1.0	8.0	Utah Mechanical Cont	LABORERS	2.0	22.5	Utah Mechanical Cont	PLUMBER	1.0	11.0	Total hours worked to date: 81,249.5		Total	73.0 588.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																
American Tradition H	CARPENTER	5.0	37.5																																																																																																
American Tradition H	SUPER - JOB	1.0	8.0																																																																																																
Bow man's Inc	SHEET METAL WORKERS	3.0	24.0																																																																																																
C-Forbes	CARPENTER	2.0	16.0																																																																																																
Enterprise Builders	CEMENT FINISHER	9.0	56.0																																																																																																
Enterprise Builders	LABORERS	1.0	8.0																																																																																																
Evergreene Const.	CARPENTER	2.0	18.0																																																																																																
Evergreene Const.	LABORERS	1.0	8.0																																																																																																
Evergreene Const.	SUPER - JOB	1.0	11.0																																																																																																
Evergreene Const.	OPERATING ENGINEER	1.0	8.0																																																																																																
JB's Roofing	ROOFER	3.0	24.0																																																																																																
L&L ASSOCIATES	ELECTRICIAN	3.0	24.0																																																																																																
Patterson	PIPE LAYER	2.0	20.0																																																																																																
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																																
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																																
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0																																																																																																
Star Mountain	CARPENTER	26.0	208.0																																																																																																
Star Mountain	SUPER - JOB	1.0	8.0																																																																																																
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																																
Star Mountain	LABOR-CREW SUPERVISOR	1.0	8.0																																																																																																
Utah Mechanical Cont	LABORERS	2.0	22.5																																																																																																
Utah Mechanical Cont	PLUMBER	1.0	11.0																																																																																																
Total hours worked to date: 81,249.5		Total	73.0 588.0																																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="width: 25%; border-bottom: 1px solid black;">Serial Number</th> <th style="width: 40%; border-bottom: 1px solid black;">Description</th> <th style="width: 15%; border-bottom: 1px solid black;">Standby Hours</th> <th style="width: 20%; border-bottom: 1px solid black;">Operating Hours</th> </tr> <tr> <td>039</td> <td>Water Truck</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	8.0																																																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																																
039	Water Truck	0.0	8.0																																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 413		Page 3 of 3
		DATE 19 Sep 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
051	track hoe	0.0	18.0	
052	loader	0.0	18.0	
063	Forklift	0.0	8.0	
067	Crane	0.0	4.0	
Total operating hours to date: 17,603.8		Total	0.0	56.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 414	Page 1 of 2				
		DATE 20 Sep 2005 - Tuesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 49 °F, Max 89 °F; No Precipitation; No Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>ENTERPRISE BUILDERS - place garage slabs 54,55 and finished placing catch basin tie-ins</p> <p>IDAHO MASONRY CONTRACTORS - worked on stocking materials</p> <p>PARSONS EVERGREENE - cut down rock piles by dumpsters, pull fence by connex entry area</p> <p>STAR MOUNTAIN CONSTRUCTION - installing roof 1, walls 4,5,8, floors 21 and 22</p> <p>STANDARD DRYWALL INC - fire walls 83,84,85</p> <p>C-FORBES - installing doors 71,72,73</p> <p>JB'S ROOFING - shingles 72</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Framing inspection of 68 - list distributed Reviewed all prototype items in 76 prior to insulation</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS Held site safety meeting - see attached Milgard replacing dormer windows</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5270037</td> <td>Install Roofing</td> </tr> </tbody> </table>				Activity No	Description	P5270037	Install Roofing
Activity No	Description						
P5270037	Install Roofing						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 414 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Sep 2005 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	5.0	37.0
American Tradition H	SUPER - JOB	2.0	15.0
Bow man's Inc	SHEET METAL WORKERS	3.0	22.5
C-Forbes	CARPENTER	2.0	16.0
Enterprise Builders	CEMENT FINISHER	11.0	55.5
Enterprise Builders	LABORERS	1.0	8.0
Evergreene Const.	CARPENTER	2.0	10.0
Evergreene Const.	LABORERS	1.0	8.0
Evergreene Const.	SUPER - JOB	1.0	9.5
Evergreene Const.	OPERATING ENGINEER	1.0	8.0
JB's Roofing	ROOFER	3.0	22.5
L&L ASSOCIATES	ELECTRICIAN	3.0	24.0
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	2.0	20.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	18.0	25.0
Star Mountain	SUPER - JOB	1.0	8.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Star Mountain	LABOR-CREW SUPERVISOR	1.0	8.0
Utah Mechanical Cont	LABORERS	2.0	23.5
Utah Mechanical Cont	PLUMBER	1.0	12.0
Total hours worked to date: 81,650.0		Total	68.0 400.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	4.0	4.0
045	Backhoe	4.0	4.0
047	Gradall 544-10	0.0	8.0
051	track hoe	0.0	18.0
063	Forklift	0.0	8.0
Total operating hours to date: 17,645.8		Total	8.0 42.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 415	Page 1 of 2				
		DATE 21 Sep 2005 - Wednesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 69 °F, Max 78 °F; No Precipitation; No Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>AMERICAN TRADITION HOMES - siding, soffit, fascia, trim 79 and 71</p> <p>BOWMAN'S - rough in 64</p> <p>L&L - rough in 79</p> <p>PARSONS EVERGREENE -deliver supplies to concrete personnel, pull exterior doors, lay out basket ball court</p> <p>STAR MOUNTAIN CONSTRUCTION - framing walls 5,4,8, floors 21 and 22</p> <p>STANDARD DRYWALL INC - hanging gypson board for 76</p> <p>C-FORBES -installing exterior doors for 73 and 83</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Follow up on prototype inspection items for 76 and 77 - okay to install sheet rock on 76 and hang insulation in 27 Prototype inspection for 78 - several items to correct Electrical panel cannot be in fire wall - must fire rate enclosure</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI on site for testing - see attached</p> <p>REMARKS Steve Dodroe visited site - reviewed electrical - noted electrical panel in fire wall - missing light fixtures in pantries per his remarks - will check comments in Dr. Checks</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS All observed employees wearing PPE</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5268044</td> <td>Garage Slab, Porch & Patio</td> </tr> </tbody> </table>				Activity No	Description	P5268044	Garage Slab, Porch & Patio
Activity No	Description						
P5268044	Garage Slab, Porch & Patio						
QC REQUIREMENTS No QC requirements were completed today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 415 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Sep 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	5.0	37.0
American Tradition H	SUPER - JOB	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	3.0	22.5
C-Forbes	CARPENTER	2.0	6.0
Enterprise Builders	CEMENT FINISHER	7.0	52.0
Enterprise Builders	LABORERS	1.0	8.0
Evergreene Const.	CARPENTER	2.0	20.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	SUPER - JOB	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	9.0
JB's Roofing	ROOFER	3.0	21.0
L&L ASSOCIATES	ELECTRICIAN	3.0	24.0
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	2.0	20.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	24.0	192.0
Star Mountain	SUPER - JOB	1.0	8.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Star Mountain	LABOR-CREW SUPERVISOR	1.0	8.0
Utah Mechanical Cont	LABORERS	2.0	24.0
Utah Mechanical Cont	PLUMBER	1.0	12.0
Total hours worked to date: 82,207.5	Total	69.0	557.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	0.0
045	Backhoe	0.0	0.0
047	Gradall 544-10	0.0	9.0
051	track hoe	0.0	10.0
052	loader	0.0	16.0
062	roller	0.0	4.0
063	Forklift	0.0	8.0
067	Crane	0.0	0.0
Total operating hours to date: 17,692.8	Total	0.0	47.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 416	Page 1 of 3
		DATE 22 Sep 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 84 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim in 79 and 71</p> <p>L&L ELECTRIC - rough in 79</p> <p>BOWMAN'S - rough in 66</p> <p>ENTERPRISE BUILDERS - place garage slabs in 62,63, partition 38</p> <p>PARSONS EVERGREENE - worked on removing doors slabs and site clean up</p> <p>NUTEK - worked on framing porch 84 and 87</p> <p>STAR MOUNTAIN CONSTRUCTION - roofing #1, walls 4,5,8, floor 23 and 24</p> <p>STANDARD DRYWALL INC - worked on hanging fire wall</p> <p>UTAH MECHANICAL CONTRACTORS - pressure test 78 and 79</p> <p>JB'S ROOFING - shingle #72</p> <p>G&G - insulate 77</p> <p>IDAHO SAND AND GRAVEL - road base west loop A</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Follow up inspection on 78 prototype item, electrical panel remains. Corrected joist in 77, baffle in 76, insulation and baffles in 75. Electrical panel remains in 76 also Walk through of sheet rock in 75 and 76 - green board not installed correctly in 75</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing Performed piping testing on 78 (water, DWV, gas) and 79 (water, DWV) - see attached</p> <p>REMARKS Held weekly QC meeting with COE - see attached COE issued email noting can not cover areas in prototype buildings until 100% complete - will be discussed further</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Dust is a problem in some areas - noted to superintendent</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 416		Page 2 of 3
		DATE 22 Sep 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today				
ACTIVITY START/FINISH No activities were started or finished today				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
Aldave	CARPENTER	0.0	0.0	
American Tradition H	CARPENTER	5.0	37.0	
American Tradition H	SUPER - JOB	1.0	8.0	
Bow man's Inc	SHEET METAL WORKERS	4.0	32.0	
C-Forbes	CARPENTER	0.0	0.0	
Enterprise Builders	CEMENT FINISHER	7.0	50.0	
Enterprise Builders	LABORERS	1.0	8.0	
Evergreene Const.	CARPENTER	2.0	20.0	
Evergreene Const.	LABORERS	1.0	8.0	
Evergreene Const.	SUPER - JOB	1.0	10.0	
Evergreene Const.	OPERATING ENGINEER	1.0	10.0	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	12.0	
HUNT ELECTRIC	ELECTRICIAN	3.0	18.0	
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	18.0	
Idaho Sand and Grave	SUPER - JOB	2.0	14.0	
Idaho Sand and Grave	OPERATING ENGINEER	2.0	6.0	
JB's Roofing	ROOFER	0.0	0.0	
L&L ASSOCIATES	ELECTRICIAN	3.0	24.0	
Patterson	PIPE LAYER	2.0	20.0	
Patterson	OPERATING ENGINEER	2.0	20.0	
Standard Drywall Inc	SUPER - JOB	0.0	0.0	
Standard Drywall Inc	SHEETROCK INSTALLER	0.0	0.0	
Star Mountain	CARPENTER	21.0	168.0	
Star Mountain	SUPER - JOB	2.0	16.0	
Star Mountain	OPERATING ENGINEER	1.0	8.0	
Star Mountain	LABOR-CREW SUPERVISOR	0.0	0.0	
Utah Mechanical Cont	LABORERS	2.0	12.0	
Utah Mechanical Cont	PLUMBER	1.0	6.0	
Total hours worked to date: 82,732.5		Total	69.0	525.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 416		Page 3 of 3
		DATE 22 Sep 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	4.0	
041	Kobelco SK60	0.0	6.0	
042	Kabota kx 121-1	0.0	6.0	
045	Backhoe	0.0	0.0	
047	Gradall 544-10	0.0	5.0	
048	Kobelco SK200	0.0	6.0	
051	track hoe	0.0	10.0	
052	loader	0.0	26.0	
062	roller	0.0	0.0	
063	Forklift	0.0	0.0	
067	Crane	0.0	0.0	
068	140 H Blade	0.0	1.0	
Total operating hours to date: 17,756.8		Total	0.0	64.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 417	Page 1 of 2
		DATE 23 Sep 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 73 °F; No Precipitation; 39 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - framing punch 68,65,82,88 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #71 L&L ELECTRIC - rough in 79 and 64 BOWMAN'S - rough in 77,78,79,64,70 ENTERPRISE BUILDERS - place back patios 84,85,86 IDAHO MASONRY CONTRACTORS - install 68,67 PARSONS EVERGREENE - electrical panel fire w all repair 64,78 and site clean up behind center units NUTEK - framing 84,85,86,74 STAR MOUNTAIN CONSTRUCTION - framing roof 1; w all 3,4,5,7,8 ; floor 23 JB'S ROOFING - shingle 67,72 G&G INSULATION - insulate 78 partially IDAHO SAND AND GRAVEL - worked on preparing west loop road base General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Follow up on prototype building punch list item 77,78 Inspected patio slabs prior to placement 84,85,86 QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing REMARKS COE reviewed asbuilt drawings - also took level to top of building foundations on west loop B Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Found several 2 x w ith nails protruding from them PREPARATORY AND/ OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/ OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 417 Page 2 of 2																																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 23 Sep 2005 - Friday																																																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">7.0</td><td style="text-align: right;">41.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Idaho Sand and Grave</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Idaho Sand and Grave</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">13.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">20.0</td><td style="text-align: right;">160.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Star Mountain</td><td>LABOR-CREW SUPERVISOR</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">55.0</td> <td style="text-align: right; border-top: 1px solid black;">384.0</td> </tr> <tr> <td colspan="2" style="padding-top: 5px;">Total hours worked to date: 83,116.5</td> <td colspan="2"></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	SUPER - JOB	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	4.0	12.0	Enterprise Builders	CEMENT FINISHER	7.0	41.0	Enterprise Builders	LABORERS	1.0	6.5	Evergreene Const.	CARPENTER	2.0	15.5	Evergreene Const.	LABORERS	2.0	16.0	Evergreene Const.	SUPER - JOB	1.0	8.0	Evergreene Const.	OPERATING ENGINEER	1.0	8.0	G&G Insulation	INSULATION INSTALLER	1.0	7.0	HUNT ELECTRIC	ELECTRICIAN	0.0	0.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0	Idaho Masonry Contra	CEMENT MASON	2.0	16.0	Idaho Sand and Grave	SUPER - JOB	2.0	5.0	Idaho Sand and Grave	OPERATING ENGINEER	2.0	13.0	JB's Roofing	ROOFER	2.0	12.0	L&L ASSOCIATES	ELECTRICIAN	3.0	24.0	Star Mountain	CARPENTER	20.0	160.0	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Star Mountain	LABOR-CREW SUPERVISOR	1.0	8.0	Total		55.0	384.0	Total hours worked to date: 83,116.5			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																												
American Tradition H	SUPER - JOB	1.0	8.0																																																																																												
Bow man's Inc	SHEET METAL WORKERS	4.0	12.0																																																																																												
Enterprise Builders	CEMENT FINISHER	7.0	41.0																																																																																												
Enterprise Builders	LABORERS	1.0	6.5																																																																																												
Evergreene Const.	CARPENTER	2.0	15.5																																																																																												
Evergreene Const.	LABORERS	2.0	16.0																																																																																												
Evergreene Const.	SUPER - JOB	1.0	8.0																																																																																												
Evergreene Const.	OPERATING ENGINEER	1.0	8.0																																																																																												
G&G Insulation	INSULATION INSTALLER	1.0	7.0																																																																																												
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0																																																																																												
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0																																																																																												
Idaho Masonry Contra	CEMENT MASON	2.0	16.0																																																																																												
Idaho Sand and Grave	SUPER - JOB	2.0	5.0																																																																																												
Idaho Sand and Grave	OPERATING ENGINEER	2.0	13.0																																																																																												
JB's Roofing	ROOFER	2.0	12.0																																																																																												
L&L ASSOCIATES	ELECTRICIAN	3.0	24.0																																																																																												
Star Mountain	CARPENTER	20.0	160.0																																																																																												
Star Mountain	SUPER - JOB	2.0	16.0																																																																																												
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																												
Star Mountain	LABOR-CREW SUPERVISOR	1.0	8.0																																																																																												
Total		55.0	384.0																																																																																												
Total hours worked to date: 83,116.5																																																																																															
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">18.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>042</td><td>Kabota kx 121-1</td><td style="text-align: right;">8.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">7.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>069</td><td>Skid Steer</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">33.0</td> <td style="text-align: right; border-top: 1px solid black;">23.0</td> </tr> <tr> <td colspan="2" style="padding-top: 5px;">Total operating hours to date: 17,779.8</td> <td colspan="2"></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	18.0	6.0	042	Kabota kx 121-1	8.0	0.0	047	Gradall 544-10	0.0	8.0	063	Forklift	7.0	1.0	069	Skid Steer	0.0	8.0	Total		33.0	23.0	Total operating hours to date: 17,779.8																																																															
Serial Number	Description	Standby Hours	Operating Hours																																																																																												
039	Water Truck	18.0	6.0																																																																																												
042	Kabota kx 121-1	8.0	0.0																																																																																												
047	Gradall 544-10	0.0	8.0																																																																																												
063	Forklift	7.0	1.0																																																																																												
069	Skid Steer	0.0	8.0																																																																																												
Total		33.0	23.0																																																																																												
Total operating hours to date: 17,779.8																																																																																															
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 418 Page 1 of 2									
		DATE 24 Sep 2005 - Saturday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 57 °F; No Precipitation; 18 MPH Wind									
QC NARRATIVES Activities in Progress: ALDAVE - framing 82,38, 88 L&L ELECTRIC - rough in #64 PARSONS EVERGREENE - carpentry in 78 and 66 NUTEK - framing 74,86,84,85 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS None today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS All tie offs okay PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH No activities were started or finished today											
QC REQUIREMENTS No QC requirements were completed today											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today											
LABOR HOURS The following labor hours were Reported today: <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Aldave</td> <td>CARPENTER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Aldave	CARPENTER	2.0	16.0
Employer	Labor Classification	Number of Employees	Hours Worked								
Aldave	CARPENTER	2.0	16.0								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 418 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 24 Sep 2005 - Saturday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
American Tradition H	CARPENTER	2.0	16.0
American Tradition H	SUPER - JOB	1.0	8.0
Evergreene Const.	CARPENTER	1.0	10.0
Evergreene Const.	SUPER - JOB	1.0	5.0
Evergreene Const.	OPERATING ENGINEER	1.0	5.0
L&L ASSOCIATES	ELECTRICIAN	3.0	21.0
Total hours worked to date: 83,197.5		Total	81.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	24.0
045	Backhoe	0.0	8.0
047	Gradall 544-10	0.0	5.0
069	Skid Steer	0.0	8.0
Total operating hours to date: 17,824.8		Total	45.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 420	Page 1 of 3
		DATE 26 Sep 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 80 °F; No Precipitation; 21 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - framing punch list 88, framing 82 and 83
 AMERICAN TRADITION HOMES - siding, fascia, soffit, trim #71
 HUNT ELECTRIC - trenching conduit bank 9-11
 L&L ELECTRIC - rough in 64; punch on 75,76,77,78
 BOWMAN'S INC - rough in #70
 ENTERPRISE BUILDERS - patio 86,87,82,81,88,80
 IDAHO MASONRY CONTRACTORS - installing #68
 PARSONS EVERGREENE - misc carpentry and site clean up
 NUTEK - framing 74,86,87
 STAR MOUNTAIN CONSTRUCTION - framing roof 1,3 and walls 2-7, and floor 23
 STANDARD DRYWALL INC - hanging 77
 UTAH MECHANICAL CONTRACTORS - installing PEX #64
 C-FORBES - worked on hanging door 87
 PATTERSON - started road crossing at old Central and Falcon
 JB'S ROOFING - shingles for #72
 IDAHO SAND AND GRAVEL - grading west loop for pavement

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected sub grade of patios prior to placement WWF being pulled into center of slab
 Nailing inspection on roof sheathing 74,88 - corrections noted
 Follow up framing inspections for 65/68 - more items complete - noted, passed to sub

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete testing - see attached

REMARKS
 Follow up on prototype inspection - RFI responses needed to close fire caulking of fire wall

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 From COE accident report - wear high top leather boots to protect ankle sprains

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 6 activities were started today:

Activity No	Description
P5270020	Install & Finish Drywall
P5272038	Install Vinyl Siding, Soffit &
P5273019	Rough Electrical, Cable & Phon
P5275018	Rough HVAC

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 420	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 26 Sep 2005 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
P5286017	Rough Electrical, Cable & Phon		
P5288019	Rough Electrical, Cable & Phon		
No activities were finished today			
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Aldave	CARPENTER	4.0	42.0
American Tradition H	CARPENTER	3.0	21.0
Bow man's Inc	SHEET METAL WORKERS	4.0	31.0
C-Forbes	CARPENTER	2.0	16.0
Enterprise Builders	LABORERS	1.0	8.0
Enterprise Builders	CEMENT FINISHER	7.0	56.5
Evergreene Const.	OPERATING ENGINEER	1.0	8.0
Evergreene Const.	SUPER - JOB	1.0	8.0
Evergreene Const.	LABORERS	2.0	18.0
Evergreene Const.	CARPENTER	4.0	32.3
G&G Insulation	INSULATION INSTALLER	1.0	5.5
HUNT ELECTRIC	OPERATING ENGINEER	2.0	24.0
HUNT ELECTRIC	ELECTRICIAN	3.0	36.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	36.0
Idaho Masonry Contra	CEMENT MASON	2.0	16.0
Idaho Sand and Grave	SUPER - JOB	1.0	9.0
Idaho Sand and Grave	OPERATING ENGINEER	3.0	25.5
JB's Roofing	ROOFER	3.0	22.5
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0
Patterson	OPERATING ENGINEER	1.0	10.0
Patterson	PIPE LAYER	2.0	20.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Star Mountain	LABOR-CREW SUPERVISOR	2.0	16.0
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	CARPENTER	25.0	200.0
Utah Mechanical Cont	LABORERS	2.0	23.0
Utah Mechanical Cont	PLUMBER	3.0	33.0
Total hours worked to date:	84,002.8	Total	93.0
			805.3
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 420		Page 3 of 3
		DATE 26 Sep 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
039	Parsons-Water Truck	0.0	5.0	
041	Kobelco SK60	0.0	10.0	
042	Kabota kx 121-1	0.0	10.0	
047	Gradall 544-10	1.0	15.0	
048	Kobelco SK200	0.0	10.0	
051	track hoe	0.0	10.0	
052	loader	0.0	10.0	
055	Grader	0.0	6.0	
063	Forklift	0.0	8.0	
068	140 H Blade	0.0	8.0	
070	Cat Hoe	7.0	1.0	
Total operating hours to date: 17,917.8		Total	8.0	93.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 421	Page 1 of 3
		DATE 27 Sep 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 75 °F; 0.02 IN Precipitation; No Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - worked on framing 82,83,88
 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for 71,72
 HUNT ELECTRIC - trench excavation behind units 54-58
 L&L ELECTRIC - rough in 64
 BOWMAN'S - rough in 70
 ENTERPRISE BUILDERS - place patio 74, 80, forming b-ball court and pavilion slab
 IDAHO MASONRY CONTRACTORS - install 68 and prep several others
 PARSONS EVERGREENE - worked on site clean up and removed door slabs
 NUTEK - framing 74,82,86,83
 STAR MOUNTAIN CONSTRUCTION - framing roof 1,3, walls 2 to 7, floor 30
 STANDARD DRYWALL INC - hanging 77,78
 UTAH MECHANICAL CONTRACTORS - rough in 66,65
 C-FORBES - installing door (exterior) in 84,85,74,82
 PATTERSON - storm drain crossing of falcon
 G&G INSULATION - insulate 78, start 79 - okay
 IDAHO SAND AND GRAVEL - prepping west loops for asphalt paving

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected insulation in 78 - okay to hang drywall; follow up on additional prototype items

QUALITY CONTROL TESTING AND RESULTS
 MTI performed soil density and concrete testing - see attached - road crossing of Falcon at 95% density

REMARKS
 Discussed recessed & surface electrical panels in garages. Safety was primary reason to maintain recessed panels. There is some concern with exposed wiring in unfinished garages.

Safety Inspection / Safety Meetings:

SAFETY INSPECTIONS/SAFETY MEETINGS
 Held site safety meeting- see attached

PREPARATORY AND/OR INITIALS HELD TODAY
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P5273039	Install Roofing
P5280019	Rough Electrical, Cable & Phon

The following 2 activities were finished today:

Activity No	Description
P51174	Procure Insulation - Lloyd

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 421	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 27 Sep 2005 - Tuesday	
P51175 Procure Gypsum Board - Lloyd		CONTRACT NUMBER DACA67-02-D-2012 0004	
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	3.0	21.0
Bow man's Inc	SHEET METAL WORKERS	4.0	33.5
C-Forbes	CARPENTER	2.0	16.0
Enterprise Builders	LABORERS	1.0	8.0
Enterprise Builders	CEMENT FINISHER	7.0	56.5
Evergreene Const.	OPERATING ENGINEER	1.0	8.0
Evergreene Const.	SUPER - JOB	1.0	8.0
Evergreene Const.	LABORERS	2.0	18.0
G&G Insulation	INSULATION INSTALLER	1.0	5.5
HUNT ELECTRIC	OPERATING ENGINEER	2.0	23.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	34.5
HUNT ELECTRIC	ELECTRICIAN	3.0	35.0
Idaho Masonry Contra	CEMENT MASON	2.0	16.0
Idaho Sand and Grave	SUPER - JOB	1.0	8.5
Idaho Sand and Grave	OPERATING ENGINEER	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0
Patterson	OPERATING ENGINEER	1.0	10.0
Patterson	PIPE LAYER	2.0	20.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Star Mountain	LABOR-CREW SUPERVISOR	2.0	16.0
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	CARPENTER	22.0	176.0
Utah Mechanical Cont	LABORERS	2.0	23.0
Utah Mechanical Cont	PLUMBER	3.0	33.0
Total hours worked to date: 84,684.3		Total	79.0 681.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Parsons-Water Truck	0.0	3.0
041	Kobelco SK60	0.0	10.0
042	Kabota kx 121-1	0.0	10.0
047	Gradall 544-10	0.0	8.0
048	Kobelco SK200	0.0	10.0
051	track hoe	0.0	10.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 421		Page 3 of 3
		DATE 27 Sep 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
052	loader	0.0	10.0	
055	Grader	0.0	6.0	
063	Forklift	8.0	8.0	
068	140 H Blade	0.0	8.0	
Total operating hours to date: 18,000.8		Total	8.0	83.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 422	Page 1 of 3				
		DATE 28 Sep 2005 - Wednesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 77 °F; No Precipitation; No Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>ALDAVE- Framing 88, 82, 83 AMERICAN TRADITION HOME- Siding, soffit, fascia, frame 71, 72 HUNT ELECTRIC- Conduit trench excavation west loop B # 54-58 L&L ELECTRIC- Roughin #64 BOWMAN'S- roughin # 70 PARSONS EVERGREENE- Flagging at storm drain crossw ay NUTEK- Framing # 74, 86, 87 STAR MOUNTAIN CONSTRUCTION- framing roof #3, walls 2-9, floors 30 STANDARD DRYWALL INC.- Hanging #78 UTAH MECHANICAL CONTRACTORS- DVW,water, gas install #66 C-FORBES- Installing doors #81, 87, 88, 68 PATTERSON- storm drain crossing of Falcon JB'S ROOFING- shingles 72, 67 IDAHO SAND- prepping west loops for asphalt RESISERVE- Vapor barrier 29, 30</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Follow up on Prototype issues</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density (at crossing) and concrete testing- see attached</p> <p>REMARKS Several comment about RFI response 81-84, 89, 90</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETING No tie-off issue observed</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5272020</td> <td>Install & Finish Drywall</td> </tr> </tbody> </table> No activities were finished today				Activity No	Description	P5272020	Install & Finish Drywall
Activity No	Description						
P5272020	Install & Finish Drywall						
QC REQUIREMENTS No QC requirements were completed today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 422		Page 2 of 3
		DATE 28 Sep 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
Aldave	CARPENTER	4.0	38.5	
American Tradition H	SUPER - JOB	1.0	8.0	
American Tradition H	CARPENTER	4.0	38.5	
Bow man's Inc	SHEET METAL WORKERS	4.0	33.0	
C-Forbes	CARPENTER	2.0	16.0	
Enterprise Builders	LABORERS	1.0	8.0	
Enterprise Builders	CEMENT FINISHER	8.0	56.5	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0	
HUNT ELECTRIC	ELECTRICIAN	3.0	33.0	
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0	
Idaho Masonry Contra	CEMENT MASON	5.0	40.0	
Idaho Sand and Grave	OPERATING ENGINEER	4.0	36.0	
JB's Roofing	ROOFER	3.0	21.0	
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0	
Patterson	OPERATING ENGINEER	2.0	20.0	
Patterson	PIPE LAYER	2.0	20.0	
Standard Drywall Inc	SUPER - JOB	1.0	8.0	
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0	
Star Mountain	OPERATING ENGINEER	1.0	8.0	
Star Mountain	SUPER - JOB	2.0	16.0	
Star Mountain	CARPENTER	21.0	168.0	
Star Mountain	LABOR-CREW SUPERVISOR	21.0	168.0	
Utah Mechanical Cont	LABORERS	2.0	19.5	
Utah Mechanical Cont	PLUMBER	3.0	34.5	
Total hours worked to date: 85,585.8		Total	106.0	901.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Parsons-Water Truck	0.0	4.0	
041	Kobelco SK60	0.0	10.0	
042	Kabota kx 121-1	0.0	10.0	
048	Kobelco SK200	0.0	10.0	
051	track hoe	0.0	10.0	
052	loader	0.0	20.0	
062	roller	0.0	3.0	
063	Forklift	8.0	8.0	
068	140 H Blade	0.0	6.0	
Total operating hours to date: 18,081.8		Total	8.0	81.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 422 Page 3 of 3	
		DATE 28 Sep 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 423	Page 1 of 3				
		DATE 29 Sep 2005 - Thursday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 40 °F, Max 73 °F; 0.02 IN Precipitation; 40 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>ALDAVE - framing 88,82,83 AMERICAN TRADITION HOMES - siding, soffit, fascia, and trim 71 and 72 HUNT ELECTRIC - conduit trenching west loop B behind 54,58 L&L ELECTRIC - rough in 66 BOWMAN'S - rough in 70 ENTERPRISE BUILDERS - place patios at 43,44,46,49 (½ of each) and pavilion east side and misc. back steps IDAHO MASONRY CONTRACTORS - install #83 PARSONS EVERGREENE - moved site lumber, laid out jogging paths NUTEK - framing #74,86,87,81 STAR MOUNTAIN CONSTRUCTION - framing roof #5, w alls, 2 through 9, floors #30 STANDARD DRYWALL - w orked on hanging #78 UTAH MECHANICAL CONTRACTORS - piping in #66, test #64 and #65 PATTERSON - installing crossing new storm drain box and prep for curb/gutter JB'S ROOFING - shingles #67 IDAHO SAND AND GRAVEL - prep w est loops roadw ays for asphalt</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Follow up inspections on road crossing Inspected patio sub-grade 43,44,46,49</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete and soil testing - see attached Performed pressure tests on gas, w ater and DWV and #64 and #65 - see attached</p> <p>REMARKS Laid out paths in east loop play yard area Received memo on storm drain at Central Falcon COE defined new curb and gutter to tie new and existing Held weekly QC meeting with COE</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Observed personnel w orking concrete w earing PPE Water trucks operating for dust control</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following 9 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P511170</td> <td>Final Road Grading, Base</td> </tr> </tbody> </table>				Activity No	Description	P511170	Final Road Grading, Base
Activity No	Description						
P511170	Final Road Grading, Base						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 423	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 29 Sep 2005 - Thursday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P51173 Procure Vinyl Siding - Lloyd P51183 Procure Vinyl Siding - Charles P51855 Chlordane Handling #4271 P52012 Procure Stone - Arts & Crafts P5274040 Install Vinyl Siding, Soffit & P5283037 Install Roofing P5284019 Rough Electrical, Cable & Phon P5287015 Rough Plumbing No activities were finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Aldave	CARPENTER	3.0	27.0
American Tradition H	SUPER - JOB	2.0	15.5
American Tradition H	CARPENTER	6.0	44.0
Bow man's Inc	SHEET METAL WORKERS	4.0	32.0
C-Forbes	CARPENTER	0.0	0.0
Enterprise Builders	LABORERS	0.0	0.0
Enterprise Builders	CEMENT FINISHER	8.0	63.0
Evergreene Const.	CARPENTER	0.0	0.0
Evergreene Const.	LABORERS	0.0	0.0
Evergreene Const.	OPERATING ENGINEER	0.0	0.0
Evergreene Const.	SUPER - JOB	0.0	0.0
G&G Insulation	INSULATION INSTALLER	0.0	0.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	10.5
HUNT ELECTRIC	ELECTRICIAN	3.0	16.5
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	16.5
Idaho Masonry Contra	CEMENT MASON	5.0	40.0
Idaho Sand and Grave	SUPER - JOB	1.0	9.0
Idaho Sand and Grave	OPERATING ENGINEER	5.0	53.5
JB's Roofing	ROOFER	0.0	0.0
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0
Patterson	OPERATING ENGINEER	2.0	20.0
Patterson	PIPE LAYER	2.0	20.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Star Mountain	SUPER - JOB	1.0	8.0
Star Mountain	LABOR-CREW SUPERVISOR	2.0	16.0
Star Mountain	CARPENTER	22.0	176.0
Trenching Services	LABORERS	1.0	5.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 423 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 29 Sep 2005 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Trenching Services	OPERATING ENGINEER	1.0	5.0
Utah Mechanical Cont	LABORERS	2.0	17.0
Utah Mechanical Cont	PLUMBER	2.0	17.0
		Total	86.0
Total hours worked to date: 86,269.3			683.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
010	JD Scraper	0.0	4.0
039	Parsons-Water Truck	11.0	7.0
041	Kobelco SK60	0.0	10.0
042	Kabota kx 121-1	0.0	10.0
045	Parsons-Backhoe	0.0	0.0
047	Gradall 544-10	4.0	4.0
048	Kobelco SK200	0.0	10.0
051	track hoe	0.0	10.0
052	loader	0.0	10.0
055	Grader	0.0	0.0
059	Tesmec Trencher	1.0	5.0
062	roller	0.0	6.0
063	Forklift	10.0	18.0
067	Crane	0.0	0.0
068	140 H Blade	0.0	8.5
069	Skid Steer	0.0	0.0
		Total	26.0
Total operating hours to date: 18,184.3			102.5

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 424	Page 1 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 30 Sep 2005 - Friday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 66 °F, Max 82 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:

ALDAVE - framing for 82 and 83
 AMERICAN TRADITION HOMES - siding, soffit fascia trim 71 and 72
 L&L ELECTRIC - rough in #66
 ENTERPRISE BUILDERS - place patios at 49 (1/2), 50,51
 IDAHO MASONRY CONTRACTORS - stone on #83
 PARSONS EVERGREENE - worked on site clean up
 NUTEK - framing 74 and 84
 STAR MOUNTAIN CONSTRUCTION - framing 1,3,5 roofs, w walls 2,4,6-9,11, floor 25
 PATTERSON - cut jogging at Pavillion, grade at 75-77
 IDAHO SAND AND GRAVEL - Prep west loops for asphalt
 G&G INSULATION - finish #77, start #64
 TRENCHING SERVICE - trenching storm drain ditch along old Central

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Framing inspection on #73 and #85 - deficiencies to be corrected inspected subgrade for patios 49(1/2), 50,51
 4 - way inspection of #79- minor corrections made - no specific list made - okay to insulate
 Performed pre-prototype inspection of vinyl siding for 76 and 77

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete testing - see attached

REMARKS
 Performed nailing and sheet rock inspection of 75 - all green board not installed as agreed - screw install okay to tape when green board inspected- inspected #76 several pieces of insulation and sheet rock removed for electrical fire stopping. Green board is okay. Screw inspection okay to tape when removed

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Dust control truck operating

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 14 activities were started today:

Activity No	Description
P511055	Install Site Lighting
P511165	Form & Pour Sidwalks
P5271022	Install & Finish Drywall
P5272015	Rough Plumbing
P5272016	Rough HVAC

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 424	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 30 Sep 2005 - Friday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5273022	Install & Finish Dryw all		
P5274019	Rough Electrical, Cable & Phon		
P5274039	Install Roofing		
P5282017	Rough Electrical, Cable & Phon		
P5283017	Rough Electrical, Cable & Phon		
P5284022	Install & Finish Dryw all		
P5285022	Install & Finish Dryw all		
P5285039	Install Roofing		
P5287017	Rough Electrical, Cable & Phon		
The following 14 activities were finished today:			
Activity No	Description		
P511130	Install Storm Drains		
P5274014	Set 2nd Floor w alls		
P5275017	Rough Plumbing		
P5275018	Rough HVAC		
P5275019	Rough Electrical, Cable & Phon		
P5276015	Rough Plumbing		
P5276016	Rough HVAC		
P5277018	Rough HVAC		
P5279018	Rough HVAC		
P5281042	Install Porch & Patio		
P5282013	Set Trusses & Sub-fascia		
P5283013	Set Trusses & Sub-fascia		
P5286013	Set Trusses & Sub-fascia		
P5288015	Set Trusses & Sub-fascia		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Aldave	CARPENTER	6.0	58.0
American Tradition H	SUPER - JOB	1.0	8.0
American Tradition H	CARPENTER	2.0	16.0
Enterprise Builders	CEMENT FINISHER	6.0	42.5
G&G Insulation	INSULATION INSTALLER	1.0	8.0
Idaho Masonry Contra	CEMENT MASON	5.0	30.0
Idaho Sand and Grave	SUPER - JOB	1.0	8.0
Idaho Sand and Grave	LABORERS	2.0	13.0
Idaho Sand and Grave	OPERATING ENGINEER	3.0	11.0
L&L ASSOCIATES	ELECTRICIAN	4.0	31.0
Patterson	OPERATING ENGINEER	2.0	20.0
Patterson	PIPE LAYER	2.0	20.0
Star Mountain	OPERATING ENGINEER	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 424		Page 3 of 3
		DATE 30 Sep 2005 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Star Mountain Star Mountain Trenching Services Trenching Services Valley View Exterior Total hours worked to date: 86,775.8	LABOR-CREW SUPERVISOR CARPENTER LABORERS OPERATING ENGINEER CARPENTER	2.0 22.0 1.0 1.0 3.0 Total	16.0 176.0 10.0 10.0 21.0 506.5	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number 051 052 059 063 Total operating hours to date: 18,236.3	Description track hoe loader Tesmec Trencher Forklift	Standby Hours 0.0 0.0 0.0 0.0 Total	Operating Hours 20.0 20.0 4.0 8.0 52.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 425	Page 1 of 2
		DATE 01 Oct 2005 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 82 °F; No Precipitation; 40 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Framing #82 and #83 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for 71 and 72 PARSONS EVERGREENE -fill holes in road NUTEK - framing 81,87,74 STAR MOUNTAIN CONSTRUCTION - framing #6 roof , #5-#11 w alls TS CONCRETE - construct expansion joints in gutter General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS No remarks today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 425		Page 2 of 2																								
		DATE 01 Oct 2005 - Saturday																										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																										
LABOR HOURS The following labor hours were Reported today:																												
<table border="0"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Aldave</td> <td>CARPENTER</td> <td>2.0</td> <td>11.0</td> </tr> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>6.0</td> </tr> <tr> <td>American Tradition H</td> <td>SUPER - JOB</td> <td>1.0</td> <td>6.0</td> </tr> <tr> <td>Star Mountain</td> <td>CARPENTER</td> <td>10.0</td> <td>65.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 86,863.8</td> <td>Total</td> <td>14.0</td> </tr> </tbody> </table>	Employer	Labor Classification	Number of Employees	Hours Worked	Aldave	CARPENTER	2.0	11.0	American Tradition H	CARPENTER	1.0	6.0	American Tradition H	SUPER - JOB	1.0	6.0	Star Mountain	CARPENTER	10.0	65.0	Total hours worked to date: 86,863.8		Total	14.0				
Employer	Labor Classification	Number of Employees	Hours Worked																									
Aldave	CARPENTER	2.0	11.0																									
American Tradition H	CARPENTER	1.0	6.0																									
American Tradition H	SUPER - JOB	1.0	6.0																									
Star Mountain	CARPENTER	10.0	65.0																									
Total hours worked to date: 86,863.8		Total	14.0																									
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 18,236.3																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																												
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																												
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 427	Page 1 of 3								
		DATE 03 Oct 2005 - Monday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 59 °F; 0.1 IN Precipitation; No Wind									
QC NARRATIVES											
<p>Activities in Progress:</p> <p>ALDAVE - Worked on framing #80 AMERICAN TRADITION HOMES - pick up #77, siding, soffit, fascia, trim 71 and 72 HUNT ELECTRIC - conduit trenching - center loop B west side L&L ELECTRIC - rough in 66 BOWMAN'S - pick up 79,64,65,66,68 ENTERPRISE BUILDERS - forming gutter at Falcon/Central intersection PARSONS EVERGREENE - removed water from installed floor and picked up items 76 and 79 NUTEK - framing 74,87,81 STAR MOUNTAIN CONSTRUCTION - installing trusses for 6, pick up for #1, walls for 6-11, and floor for 29 STANDARD DRYWALL INC - hanging #79 UTAH MECHANICAL CONTRACTORS - rough in #66 PATTERSON - setting curb box at storm drain Falcon / Central rough grading for jogging paths in East Loop JB'S ROOFING - shingle #67 IDAHO SAND AND GRAVEL - prepping west loops for asphalt G&G INSULATION - insulation for #64 PIONEER LANDSCAPE - repair damage sprinkler lines at phase 4 TRENCHING SERVICES - storm drain trench</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Pre prototype inspection for 78 vinyl siding - follow up inspection (framing) #65,#68 - ready for rough in</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS Removed water from installed floors</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues - very muddy in some locations</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH											
<p>The following 5 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P51183</td> <td>Procure Vinyl Siding - Charles</td> </tr> <tr> <td>P52012</td> <td>Procure Stone - Arts & Crafts</td> </tr> <tr> <td>P5274016</td> <td>Sheet Trusses</td> </tr> </tbody> </table>				Activity No	Description	P51183	Procure Vinyl Siding - Charles	P52012	Procure Stone - Arts & Crafts	P5274016	Sheet Trusses
Activity No	Description										
P51183	Procure Vinyl Siding - Charles										
P52012	Procure Stone - Arts & Crafts										
P5274016	Sheet Trusses										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 427	Page 2 of 3																																																																																																																												
		DATE 03 Oct 2005 - Monday																																																																																																																													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																													
P5275018 Rough HVAC P5281014 Sheet Trusses The following 4 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5285015</td> <td>Set Trusses & Sub-fascia</td> </tr> <tr> <td>P5285016</td> <td>Sheet Trusses</td> </tr> <tr> <td>P5287013</td> <td>Set Trusses & Sub-fascia</td> </tr> <tr> <td>P5287014</td> <td>Sheet Trusses</td> </tr> </tbody> </table>				Activity No	Description	P5285015	Set Trusses & Sub-fascia	P5285016	Sheet Trusses	P5287013	Set Trusses & Sub-fascia	P5287014	Sheet Trusses																																																																																																																		
Activity No	Description																																																																																																																														
P5285015	Set Trusses & Sub-fascia																																																																																																																														
P5285016	Sheet Trusses																																																																																																																														
P5287013	Set Trusses & Sub-fascia																																																																																																																														
P5287014	Sheet Trusses																																																																																																																														
QC REQUIREMENTS No QC requirements were completed today																																																																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>Aldave</td><td>CARPENTER</td><td>3.0</td><td>26.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td>6.0</td><td>46.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td>2.0</td><td>15.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>3.0</td><td>22.5</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>7.0</td><td>46.5</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>1.0</td><td>8.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>2.0</td><td>17.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>2.0</td><td>10.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>1.0</td><td>4.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>22.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>34.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>3.0</td><td>33.0</td></tr> <tr><td>Idaho Sand and Grave</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>2.0</td><td>8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>4.0</td><td>32.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>1.0</td><td>2.5</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>1.0</td><td>2.5</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>1.0</td><td>2.5</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>22.0</td><td>176.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>2.0</td><td>16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Star Mountain</td><td>LABOR-CREW SUPERVISOR</td><td>0.0</td><td>0.0</td></tr> <tr><td>Trenching Services</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>2.0</td><td>23.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>3.0</td><td>24.5</td></tr> <tr> <td colspan="2">Total</td> <td>81.0</td> <td>645.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Aldave	CARPENTER	3.0	26.0	American Tradition H	CARPENTER	6.0	46.0	American Tradition H	SUPER - JOB	2.0	15.5	Bow man's Inc	SHEET METAL WORKERS	3.0	22.5	Enterprise Builders	CEMENT FINISHER	7.0	46.5	Enterprise Builders	LABORERS	1.0	8.5	Evergreene Const.	CARPENTER	2.0	17.5	Evergreene Const.	LABORERS	2.0	10.0	Evergreene Const.	SUPER - JOB	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	8.0	G&G Insulation	INSULATION INSTALLER	1.0	4.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0	HUNT ELECTRIC	ELECTRICIAN	3.0	34.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0	Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0	JB's Roofing	ROOFER	2.0	8.0	L&L ASSOCIATES	ELECTRICIAN	4.0	32.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	2.5	Pioneer Landscape	OPERATING ENGINEER	1.0	2.5	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	2.5	Star Mountain	CARPENTER	22.0	176.0	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	2.0	16.0	Star Mountain	LABOR-CREW SUPERVISOR	0.0	0.0	Trenching Services	OPERATING ENGINEER	0.0	0.0	Utah Mechanical Cont	LABORERS	2.0	23.0	Utah Mechanical Cont	PLUMBER	3.0	24.5	Total		81.0	645.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																												
Aldave	CARPENTER	3.0	26.0																																																																																																																												
American Tradition H	CARPENTER	6.0	46.0																																																																																																																												
American Tradition H	SUPER - JOB	2.0	15.5																																																																																																																												
Bow man's Inc	SHEET METAL WORKERS	3.0	22.5																																																																																																																												
Enterprise Builders	CEMENT FINISHER	7.0	46.5																																																																																																																												
Enterprise Builders	LABORERS	1.0	8.5																																																																																																																												
Evergreene Const.	CARPENTER	2.0	17.5																																																																																																																												
Evergreene Const.	LABORERS	2.0	10.0																																																																																																																												
Evergreene Const.	SUPER - JOB	1.0	9.0																																																																																																																												
Evergreene Const.	OPERATING ENGINEER	1.0	8.0																																																																																																																												
G&G Insulation	INSULATION INSTALLER	1.0	4.0																																																																																																																												
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0																																																																																																																												
HUNT ELECTRIC	ELECTRICIAN	3.0	34.0																																																																																																																												
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0																																																																																																																												
Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0																																																																																																																												
JB's Roofing	ROOFER	2.0	8.0																																																																																																																												
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0																																																																																																																												
Patterson	PIPE LAYER	2.0	20.0																																																																																																																												
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																																																												
Pioneer Landscape	LANDSCAPE LABORERS	1.0	2.5																																																																																																																												
Pioneer Landscape	OPERATING ENGINEER	1.0	2.5																																																																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	2.5																																																																																																																												
Star Mountain	CARPENTER	22.0	176.0																																																																																																																												
Star Mountain	SUPER - JOB	2.0	16.0																																																																																																																												
Star Mountain	OPERATING ENGINEER	2.0	16.0																																																																																																																												
Star Mountain	LABOR-CREW SUPERVISOR	0.0	0.0																																																																																																																												
Trenching Services	OPERATING ENGINEER	0.0	0.0																																																																																																																												
Utah Mechanical Cont	LABORERS	2.0	23.0																																																																																																																												
Utah Mechanical Cont	PLUMBER	3.0	24.5																																																																																																																												
Total		81.0	645.5																																																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 427		Page 3 of 3
		DATE 03 Oct 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 87,509.3				
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	8.0	
041	Kobelco SK60	0.0	10.0	
042	Kabota kx 121-1	0.0	10.0	
047	Gradall 544-10	3.5	4.5	
048	Kobelco SK200	0.0	10.0	
052	loader	0.0	26.0	
069	Skid Steer	1.5	1.0	
Total operating hours to date: 18,305.8		Total	5.0	69.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 428 <div style="text-align: right;">Page 1 of 3</div>
		DATE 04 Oct 2005 - Tuesday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 59 °F; No Precipitation; 30 MPH Wind	

QC NARRATIVES

Activities in Progress:

ALDAVE - framing #88
 AMERICAN TRADITION HOMES - pick up 77,78; siding; soffit; fascia; trim 71,72
 HUNT ELECTRIC - light bases east loop
 L&L ELECTRIC - rough in #66
 BOWMAN'S - rough in #67
 ENTERPRISE BUILDERS - placed basket ball court slab - form curb and gutter at storm drain
 IDAHO MASONRY CONTRACTORS - Stove 83, prepped and several others
 PARSONS EVERGREENE - remove water from floors
 NUTEK - framing 74,86,81,87
 STAR MOUNTAIN CONSTRUCTION - framing 1-13 walls ; roofs ; floors 29,25
 STANDARD DRYWALL INC - taping #75, hanging #79
 UMC - rough in 68,67
 PATTERSON - Rough grade east loop 77-79
 IDAHO SAND AND GRAVEL - prep west loops for asphalt

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Follow up inspections on Prototype and pre-insulation issues 78 and 79 and building 64 and 66

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete testing - see attached

REMARKS
 Discussed vinyl soffit w ith COE. We feel it w as agreed to use this material during contract negotiations

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Held site safety meeting - see attached

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P5287014	Sheet Trusses

The following 37 activities were finished today:

Activity No	Description
P5210006	Spray Termite Protection
P5210009	Grade & Pour Garage Slab-on-Gr
P521006	Spray Termite Protection

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 428	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 04 Oct 2005 - Tuesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5211006	Spray Termite Protection		
P5212006	Spray Termite Protection		
P5213006	Spray Termite Protection		
P5214006	Spray Termite Protection		
P5215006	Spray Termite Protection		
P5216006	Spray Termite Protection		
P5217006	Spray Termite Protection		
P5218006	Spray Termite Protection		
P5219006	Spray Termite Protection		
P5220006	Spray Termite Protection		
P522006	Spray Termite Protection		
P522012	Set 1st Floor Walls		
P5221006	Spray Termite Protection		
P5222006	Spray Termite Protection		
P5223006	Spray Termite Protection		
P5224006	Spray Termite Protection		
P5225006	Spray Termite Protection		
P5226006	Spray Termite Protection		
P5227006	Spray Termite Protection		
P5228006	Spray Termite Protection		
P5229006	Spray Termite Protection		
P5230006	Spray Termite Protection		
P523006	Spray Termite Protection		
P5231006	Spray Termite Protection		
P5232006	Spray Termite Protection		
P5233006	Spray Termite Protection		
P524006	Spray Termite Protection		
P525006	Spray Termite Protection		
P526006	Spray Termite Protection		
P527006	Spray Termite Protection		
P528006	Spray Termite Protection		
P5284015	Set Trusses & Sub-fascia		
P5284016	Sheet Trusses		
P529006	Spray Termite Protection		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Aldave	CARPENTER	3.0	31.5
Aldave	LABORERS	2.0	16.0
American Tradition H	CARPENTER	3.0	21.0
Bow man's Inc	SHEET METAL WORKERS	5.0	40.0
Enterprise Builders	CEMENT FINISHER	12.0	48.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 428 Page 3 of 3	
		DATE 04 Oct 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
Enterprise Builders Evergreene Const. Evergreene Const. Evergreene Const. Evergreene Const. G&G Insulation Idaho Masonry Contra JB's Roofing L&L ASSOCIATES Patterson Patterson Star Mountain Star Mountain Star Mountain Trenching Services Trenching Services Utah Mechanical Cont Utah Mechanical Cont Total hours worked to date: 88,140.8	LABORERS CARPENTER LABORERS SUPER - JOB OPERATING ENGINEER INSULATION INSTALLER CEMENT MASON ROOFER ELECTRICIAN PIPE LAYER OPERATING ENGINEER CARPENTER OPERATING ENGINEER LABOR-CREW SUPERVISOR LABORERS OPERATING ENGINEER LABORERS PLUMBER Total	2.0 2.0 1.0 1.0 1.0 1.0 5.0 3.0 4.0 2.0 2.0 24.0 2.0 2.0 1.0 1.0 2.0 3.0 84.0	8.0 17.5 8.5 8.5 8.5 3.0 40.0 19.5 32.0 20.0 20.0 179.0 16.0 16.0 10.5 10.5 23.0 34.5 631.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number 039 047 059 063 Total operating hours to date: 18,340.3	Description Water Truck Gradall 544-10 Tesmec Trencher Forklift Total	Standby Hours 16.0 6.0 0.0 2.0 24.0	Operating Hours 0.0 2.0 10.5 22.0 34.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 429	Page 1 of 3				
		DATE 05 Oct 2005 - Wednesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 60 °F; No Precipitation; No Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>ALDAVE - framing 88 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #73 HUNT ELECTRIC - installing light pole bases / conduit in east loop L&L ELECTRIC - rough in #65 BOWMAN'S INC - rough in #64 missing pieces, #66 ENTERPRISE BUILDERS - curb and gutter at storm crossing - place patios at 57,58,59,60 IDAHO MASONRY CONTRACTORS - installing #54 PARSONS EVERGREENE - doors and heaters in 75,76,77,79 , w orked on site clean up NUTEK - framing #74 STAR MOUNTIAN - framing 1-30 STANDARD DRYWALL INC - hanging 79, taping 75 UTAH MECHANICAL CONTRACTORS - piping #68 PATTERSON - rough grade 77 to 79 back yards JB'S ROOFING - shingle 71 and 73 TRENCHING SERVICES - storm drain trench to MH 31 to East Mellen, new drain IDAHO SAND AND GRAVEL - prep for asphalt on west loops</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Checked temperature inside of 75 and 76 between 10-11am - temperature was low . Portable heaters were placed. Temperature at 4pm in #75 was above 60 degrees; temperature in #76 was 49 degrees or above. Doors placed windows closed. CO monitoring will begin.</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS COE noted building 75 was not at 50 degrees F- stop taping operations COE has not officially inspected sheetrock installation in 75 and 76 prototype units as they feel we have covered deficient work. All "deficiencies" have been corrected physically or with RFI responses.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Keep animals away from trenching operations</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> </tr> </tbody> </table>				Activity No	Description		
Activity No	Description						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 429		Page 2 of 3
		DATE 05 Oct 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P5275019 Rough Electrical, Cable & Phon				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
Aldave	CARPENTER	4.0	40.5	
American Tradition H	CARPENTER	7.0	51.5	
American Tradition H	SUPER - JOB	1.0	8.0	
Bow man's Inc	SHEET METAL WORKERS	5.0	33.0	
Enterprise Builders	CEMENT FINISHER	9.0	120.0	
Enterprise Builders	LABORERS	3.0	18.5	
Evergreene Const.	CARPENTER	2.0	7.5	
Evergreene Const.	LABORERS	1.0	9.0	
Evergreene Const.	SUPER - JOB	1.0	10.5	
Evergreene Const.	OPERATING ENGINEER	1.0	10.0	
G&G Insulation	INSULATION INSTALLER	0.0	0.0	
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0	
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0	
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0	
Idaho Masonry Contra	CEMENT MASON	5.0	40.0	
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0	
Patterson	PIPE LAYER	2.0	20.0	
Patterson	OPERATING ENGINEER	2.0	20.0	
Pioneer Landscape	OPERATING ENGINEER	1.0	5.0	
Star Mountain	CARPENTER	21.0	166.0	
Star Mountain	SUPER - JOB	2.0	16.0	
Star Mountain	OPERATING ENGINEER	2.0	16.0	
Star Mountain	LABOR-CREW SUPERVISOR	0.0	0.0	
Trenching Services	LABORERS	1.0	11.0	
Trenching Services	OPERATING ENGINEER	1.0	11.0	
Utah Mechanical Cont	LABORERS	2.0	23.0	
Utah Mechanical Cont	PLUMBER	3.0	34.5	
Total hours worked to date: 88,843.8		Total	80.0	703.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	10.0	
010	JD Scraper	0.0	0.0	
039	Water Truck	16.0	5.0	
041	Kobelco SK60	0.0	0.0	
042	Kabota kx 121-1	0.0	0.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 429		Page 3 of 3
		DATE 05 Oct 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
045	Backhoe	0.0	0.0	
047	Gradall 544-10	6.0	2.0	
048	Kobelco SK200	0.0	0.0	
051	track hoe	0.0	0.0	
052	loader	0.0	20.0	
055	Grader	0.0	0.0	
059	Tesmec Trencher	0.0	0.0	
062	roller	0.0	0.0	
063	Forklift	4.0	4.0	
067	Crane	0.0	0.0	
068	140 H Blade	0.0	0.0	
069	Skid Steer	0.0	0.0	
Total operating hours to date: 18,381.3		Total	26.0	41.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 430	Page 1 of 2
		DATE 06 Oct 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 69 °F; No Precipitation; 22 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - framing 88</p> <p>AMERICAN TRADITION HOMES - columns front on units 76,77,78; installing siding, soffit, fascia and trim on 73</p> <p>HUNT ELECTRIC - Installing conduit and light bases for the east loop</p> <p>L&L ELECTRIC - rough in 65</p> <p>BOWMAN'S - Install drops in 66</p> <p>ENTERPRISE BUILDERS - placing patios 56,60,61, and trash enclosure</p> <p>IDAHO MASONRY CONTRACTORS - install #85</p> <p>PARSONS EVERGREENE - w orked on installing temporary doors and heaters</p> <p>NUTEK - framing 74,86</p> <p>STAR MOUNTAIN CONSTRUCTION - w orked on framing</p> <p>UTAH MECHANICAL CONTRACTORS - testing 66,67 and plumbing 68</p> <p>PATTERSON - Prep sidew alk at Falcon crossing, rough grade behind 64 to 70, w ater line crossing foam</p> <p>JB'S ROOFING - shingles #73</p> <p>TRENCHING SERVICES - storm drain trenching</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>Piping pressure test #66 -okay all systems</p> <p>Piping pressure test #67 - okay all systems</p> <p>COE did not show up - notify 24 hours in advance</p> <p>Okay to hang ceiling 64 - fire caulking at panel complete</p> <p>Inspected screw of 77 - okay to tape</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>MTI performed soil density and concrete testing</p> <p>REMARKS</p> <p>Held w eekly QC meeting w ith COE - see attached</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS</p> <p>Very w indy - be careful on siding installation</p> <p>PREPARATORY AND/OR INTITIALS HELD TODAY</p> <p>None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE</p> <p>None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 430 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 06 Oct 2005 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	2.0	16.0
American Tradition H	SUPER - JOB	1.0	8.0
Enterprise Builders	CEMENT FINISHER	7.0	47.8
Enterprise Builders	LABORERS	2.0	16.0
Evergreene Const.	LABORERS	1.0	8.0
Evergreene Const.	SUPER - JOB	1.0	11.0
Evergreene Const.	OPERATING ENGINEER	1.0	8.0
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0
Idaho Masonry Contra	CEMENT MASON	5.0	40.0
JB's Roofing	ROOFER	3.0	19.5
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	5.0	4.5
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0
Star Mountain	CARPENTER	21.0	168.0
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Trenching Services	LABORERS	1.0	10.5
Trenching Services	OPERATING ENGINEER	1.0	10.5
Utah Mechanical Cont	LABORERS	2.0	12.0
Utah Mechanical Cont	PLUMBER	3.0	19.5
Valley View Exterior	CARPENTER	4.0	32.0
Total hours worked to date: 89,427.0		Total	78.0
			583.3
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
039	Water Truck	0.0	5.0
047	Gradall 544-10	6.0	2.0
052	loader	0.0	10.0
059	Tesmec Trencher	0.0	8.0
063	Forklift	6.0	2.0
069	Skid Steer	0.0	10.0
Total operating hours to date: 18,428.3		Total	12.0
			47.0
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 431	Page 1 of 3
		DATE 07 Oct 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 71 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE framing #88</p> <p>AMERICAN TRADITION HOMES Front columns 77-79, siding soffit, fascia, trim on #73</p> <p>HUNT ELECTRIC not on site</p> <p>L&L ELECTRIC roughin #65</p> <p>BOWMAN'S Rough in #66, 67</p> <p>ENTERPRISE BUILDERS place porch #14, 15, 16; sidewalk at crossing</p> <p>IDAHO MASONRY CONTRACTORS Install 85, prep several others</p> <p>PARSONS EVERGREENE site clean up</p> <p>NUTEK framing #74</p> <p>STAR MOUNTAIN CONSTRUCTION Framing #1- 30</p> <p>STANDARD DRYWALL INC Taping #75, 76</p> <p>UTAH MECHANICAL CONTRACTORS not on site</p> <p>PATTERSON not on site</p> <p>JB'S ROOFING not on site</p> <p>TRENCHING SERVICES Final pass on storm drain trench</p> <p>IDAHO SAND prepping east loop paths for paving</p> <p>General Comments:</p> <p>A. QUALITY CONTROL INSPECTIONS AND RESULTS: Prototype inspection for vinyl and stone- see attached Inspected #14, 15 and 16 front porches- ok to place</p> <p>B. QUALITY CONTROL TESTING AND RESULTS: MTI performed concrete testing- see attached</p> <p>C. REMARKS: Very detailed and "picky" comments on vinyl siding and stone work. Found it interesting that COE wanted items "better" than customer wanted. Base field inspector and housing inspector both accompanied me and COE QA rep on inspection.</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS DAILY SAFETY INSPECTIONS: No safety issues notes</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 431 Page 2 of 3																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 07 Oct 2005 - Friday																																																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today		CONTRACT NUMBER DACA67-02-D-2012 0004																																																	
ACTIVITY START/FINISH No activities were started today The following 20 activities were finished today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 15%;">Activity No</th> <th style="text-align: left; width: 85%;">Description</th> </tr> </thead> <tbody> <tr><td>P5238006</td><td>Spray Termite Protection</td></tr> <tr><td>P5240006</td><td>Spray Termite Protection</td></tr> <tr><td>P5241006</td><td>Spray Termite Protection</td></tr> <tr><td>P5242006</td><td>Spray Termite Protection</td></tr> <tr><td>P5243006</td><td>Spray Termite Protection</td></tr> <tr><td>P5244006</td><td>Spray Termite Protection</td></tr> <tr><td>P5245006</td><td>Spray Termite Protection</td></tr> <tr><td>P5246006</td><td>Spray Termite Protection</td></tr> <tr><td>P5247006</td><td>Spray Termite Protection</td></tr> <tr><td>P5248006</td><td>Spray Termite Protection</td></tr> <tr><td>P5249006</td><td>Spray Termite Protection</td></tr> <tr><td>P5250006</td><td>Spray Termite Protection</td></tr> <tr><td>P5251006</td><td>Spray Termite Protection</td></tr> <tr><td>P5252006</td><td>Spray Termite Protection</td></tr> <tr><td>P5253006</td><td>Spray Termite Protection</td></tr> <tr><td>P5254006</td><td>Spray Termite Protection</td></tr> <tr><td>P5255006</td><td>Spray Termite Protection</td></tr> <tr><td>P5256006</td><td>Spray Termite Protection</td></tr> <tr><td>P5257006</td><td>Spray Termite Protection</td></tr> <tr><td>P5258006</td><td>Spray Termite Protection</td></tr> </tbody> </table>				Activity No	Description	P5238006	Spray Termite Protection	P5240006	Spray Termite Protection	P5241006	Spray Termite Protection	P5242006	Spray Termite Protection	P5243006	Spray Termite Protection	P5244006	Spray Termite Protection	P5245006	Spray Termite Protection	P5246006	Spray Termite Protection	P5247006	Spray Termite Protection	P5248006	Spray Termite Protection	P5249006	Spray Termite Protection	P5250006	Spray Termite Protection	P5251006	Spray Termite Protection	P5252006	Spray Termite Protection	P5253006	Spray Termite Protection	P5254006	Spray Termite Protection	P5255006	Spray Termite Protection	P5256006	Spray Termite Protection	P5257006	Spray Termite Protection	P5258006	Spray Termite Protection						
Activity No	Description																																																		
P5238006	Spray Termite Protection																																																		
P5240006	Spray Termite Protection																																																		
P5241006	Spray Termite Protection																																																		
P5242006	Spray Termite Protection																																																		
P5243006	Spray Termite Protection																																																		
P5244006	Spray Termite Protection																																																		
P5245006	Spray Termite Protection																																																		
P5246006	Spray Termite Protection																																																		
P5247006	Spray Termite Protection																																																		
P5248006	Spray Termite Protection																																																		
P5249006	Spray Termite Protection																																																		
P5250006	Spray Termite Protection																																																		
P5251006	Spray Termite Protection																																																		
P5252006	Spray Termite Protection																																																		
P5253006	Spray Termite Protection																																																		
P5254006	Spray Termite Protection																																																		
P5255006	Spray Termite Protection																																																		
P5256006	Spray Termite Protection																																																		
P5257006	Spray Termite Protection																																																		
P5258006	Spray Termite Protection																																																		
QC REQUIREMENTS No QC requirements were completed today																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">30.5</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">7.0</td><td style="text-align: right;">46.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.5</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">19.5</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Aldave	CARPENTER	4.0	40.0	American Tradition H	CARPENTER	2.0	16.0	American Tradition H	SUPER - JOB	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	5.0	30.5	Enterprise Builders	CEMENT FINISHER	7.0	46.0	Enterprise Builders	LABORERS	2.0	14.5	Idaho Masonry Contra	CEMENT MASON	5.0	40.0	JB's Roofing	ROOFER	3.0	19.5	L&L ASSOCIATES	ELECTRICIAN	4.0	32.0	Standard Drywall Inc	TAPER	3.0	24.0	Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																
Aldave	CARPENTER	4.0	40.0																																																
American Tradition H	CARPENTER	2.0	16.0																																																
American Tradition H	SUPER - JOB	1.0	8.0																																																
Bow man's Inc	SHEET METAL WORKERS	5.0	30.5																																																
Enterprise Builders	CEMENT FINISHER	7.0	46.0																																																
Enterprise Builders	LABORERS	2.0	14.5																																																
Idaho Masonry Contra	CEMENT MASON	5.0	40.0																																																
JB's Roofing	ROOFER	3.0	19.5																																																
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0																																																
Standard Drywall Inc	TAPER	3.0	24.0																																																
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 431		Page 3 of 3
		DATE 07 Oct 2005 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Star Mountain	CARPENTER	21.0	84.0	
Star Mountain	OPERATING ENGINEER	2.0	8.0	
Star Mountain	LABOR-CREW SUPERVISOR	1.0	4.0	
Valley View Exterior	CARPENTER	6.0	48.0	
Total hours worked to date: 89,865.5		Total	69.0	438.5
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 18,428.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 432	Page 1 of 2
		DATE 08 Oct 2005 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 50 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE framing #88 pick-up</p> <p>AMERICAN TRADITION HOMES Not on site</p> <p>HUNT ELECTRIC Roughin # 67</p> <p>BOWMAN'S Not on site</p> <p>ENTERPRISE BUILDERS Not on site</p> <p>IDAHO MASONRY CONTRACTORS Not on site</p> <p>PARSONS EVERGREENE Trailer skirt, sweep water from floors</p> <p>NUTEK framing # 74, 85</p> <p>STAR MOUNTAIN CONSTRUCTION mech repairs of saw</p> <p>STANDARD DRYWALL INC taping # 75, 76</p> <p>UTAH MECHANICAL CONTRACTORS Not on site</p> <p>C-FORBES- Not on site</p> <p>PATTERSON Not on site</p> <p>JB'S ROOFING Not on site</p> <p>General Comments:</p> <p>A. QUALITY CONTROL INSPECTIONS AND RESULTS: Framing inspection # 88- corrections distributed Checked heat in bldg 75 thru 79</p> <p>B. QUALITY CONTROL TESTING AND RESULTS none</p> <p>C. REMARKS: Power off in Phase 5 east. Base CE says is short after switch, Bott to review monday morning Total 19 people on site, some left by noon</p> <p>Safety Inspection / Safety Meetings:</p> <p>3. SAFETY INSPECTIONS/SAFETY MEETINGS DAILY SAFETY INSPECTIONS: No safety issues</p> <p>4. PREPARATORY AND/OR INITIALS HELD TODAY: none</p> <p>5. CONTRACTORS FIRST AND/OR LAST DAY ONSITE: none</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 432		Page 2 of 2																																				
		DATE 08 Oct 2005 - Saturday																																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																						
ACTIVITY START/FINISH No activities were started or finished today																																								
QC REQUIREMENTS No QC requirements were completed today																																								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																								
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>3.0</td> </tr> <tr> <td>American Tradition H</td> <td>SUPER - JOB</td> <td>1.0</td> <td>3.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.5</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Star Mountain</td> <td>CARPENTER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Star Mountain</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 89,904.0</td> <td>Total</td> <td>6.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>38.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	3.0	American Tradition H	SUPER - JOB	1.0	3.0	Evergreene Const.	OPERATING ENGINEER	1.0	8.5	L&L ASSOCIATES	ELECTRICIAN	1.0	8.0	Star Mountain	CARPENTER	1.0	8.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Total hours worked to date: 89,904.0		Total	6.0				38.5
Employer	Labor Classification	Number of Employees	Hours Worked																																					
American Tradition H	CARPENTER	1.0	3.0																																					
American Tradition H	SUPER - JOB	1.0	3.0																																					
Evergreene Const.	OPERATING ENGINEER	1.0	8.5																																					
L&L ASSOCIATES	ELECTRICIAN	1.0	8.0																																					
Star Mountain	CARPENTER	1.0	8.0																																					
Star Mountain	OPERATING ENGINEER	1.0	8.0																																					
Total hours worked to date: 89,904.0		Total	6.0																																					
			38.5																																					
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>047</td> <td>Gradall 544-10</td> <td>7.0</td> <td>1.0</td> </tr> <tr> <td>062</td> <td>roller</td> <td>0.0</td> <td>4.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 18,433.3</td> <td>Total</td> <td>7.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>5.0</td> </tr> </tbody> </table>					Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	7.0	1.0	062	roller	0.0	4.0	Total operating hours to date: 18,433.3		Total	7.0				5.0																
Serial Number	Description	Standby Hours	Operating Hours																																					
047	Gradall 544-10	7.0	1.0																																					
062	roller	0.0	4.0																																					
Total operating hours to date: 18,433.3		Total	7.0																																					
			5.0																																					
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																								
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																								
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 434	Page 1 of 3
		DATE 10 Oct 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 50 °F; No Precipitation; No Wind	
QC NARRATIVES			
Activities in Progress: ALDAVE Framing #82 AMERICAN TRADITION HOMES Siding, Fascia, Suffit, Trim 73, columns 64, 66 HUNT ELECTRIC Placing concrete in light pole bases east loop L&L ELECTRIC Roughin #67 BOWMAN'S Rough in # 68-70 ENTERPRISE BUILDERS Forming porches on Loop A west loop IDAHO MASONRY CONTRACTORS installing 74 PARSONS EVERGREENE Assist fence relocation for paving NUTEK Punch list # 84, framing # 74 STAR MOUNTAIN CONSTRUCTION framing 1 - 30 STANDARD DRYWALL INC taping # 75, 76 UTAH MECHANICAL CONTRACTORS Plumbing # 68 C-FORBES Not on site PATTERSON Prep low area of east loop jogging path JB'S ROOFING # 71, 68 IDAHO SAND Paving paths- east loop G&G INSULATION Install 65, 66			
General Comments: A. QUALITY CONTROL INSPECTIONS AND RESULTS: Framing inspection # 84; monitoring asphalt placement on jogging paths east loop. Distributed prototype inspections of vinyl and siding. B. QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing on east loop jogging paths. Monitored asphalt placement C. REMARKS: Paths are installed at 7' wide per drawing			
Safety Inspection / Safety Meetings: 3. SAFETY INSPECTIONS/SAFETY MEETINGS DAILY SAFETY INSPECTIONS No safety issues 4. PREPARATORY AND/OR INITIALS HELD TODAY: Held preparatory meeting with landscape contractor- see attached 5. CONTRACTORS FIRST AND/OR LAST DAY ONSITE:			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 434	Page 2 of 3																																																																																																																
		DATE 10 Oct 2005 - Monday																																																																																																																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																	
None																																																																																																																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																																																																			
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5242006</td> <td>Spray Termite Protection</td> </tr> </table> No activities were finished today				Activity No	Description	P5242006	Spray Termite Protection																																																																																																												
Activity No	Description																																																																																																																		
P5242006	Spray Termite Protection																																																																																																																		
QC REQUIREMENTS No QC requirements were completed today																																																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																			
LABOR HOURS The following labor hours were Reported today: <table border="0"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>Aldave</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td>2.0</td><td>16.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td>1.0</td><td>4.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>5.0</td><td>33.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>6.0</td><td>34.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>1.0</td><td>3.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>0.0</td><td>0.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>5.0</td><td>40.0</td></tr> <tr><td>Idaho Sand and Grave</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>Idaho Sand and Grave</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>0.0</td><td>0.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>4.0</td><td>32.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>22.0</td><td>174.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Aldave	CARPENTER	0.0	0.0	American Tradition H	CARPENTER	2.0	16.0	American Tradition H	SUPER - JOB	1.0	4.0	Bow man's Inc	SHEET METAL WORKERS	5.0	33.5	C-Forbes	CARPENTER	0.0	0.0	Enterprise Builders	CEMENT FINISHER	6.0	34.0	Enterprise Builders	LABORERS	1.0	3.5	Evergreene Const.	CARPENTER	0.0	0.0	Evergreene Const.	LABORERS	1.0	8.0	Evergreene Const.	SUPER - JOB	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	8.0	G&G Insulation	INSULATION INSTALLER	0.0	0.0	HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0	HUNT ELECTRIC	ELECTRICIAN	0.0	0.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0	Idaho Masonry Contra	CEMENT MASON	5.0	40.0	Idaho Sand and Grave	SUPER - JOB	0.0	0.0	Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0	JB's Roofing	ROOFER	0.0	0.0	L&L ASSOCIATES	ELECTRICIAN	4.0	32.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	2.0	20.0	Standard Drywall Inc	TAPER	3.0	24.0	Standard Drywall Inc	SUPER - JOB	0.0	0.0	Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0	Star Mountain	CARPENTER	22.0	174.0	Star Mountain	SUPER - JOB	0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																
Aldave	CARPENTER	0.0	0.0																																																																																																																
American Tradition H	CARPENTER	2.0	16.0																																																																																																																
American Tradition H	SUPER - JOB	1.0	4.0																																																																																																																
Bow man's Inc	SHEET METAL WORKERS	5.0	33.5																																																																																																																
C-Forbes	CARPENTER	0.0	0.0																																																																																																																
Enterprise Builders	CEMENT FINISHER	6.0	34.0																																																																																																																
Enterprise Builders	LABORERS	1.0	3.5																																																																																																																
Evergreene Const.	CARPENTER	0.0	0.0																																																																																																																
Evergreene Const.	LABORERS	1.0	8.0																																																																																																																
Evergreene Const.	SUPER - JOB	1.0	9.0																																																																																																																
Evergreene Const.	OPERATING ENGINEER	1.0	8.0																																																																																																																
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																																																																																
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0																																																																																																																
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0																																																																																																																
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0																																																																																																																
Idaho Masonry Contra	CEMENT MASON	5.0	40.0																																																																																																																
Idaho Sand and Grave	SUPER - JOB	0.0	0.0																																																																																																																
Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0																																																																																																																
JB's Roofing	ROOFER	0.0	0.0																																																																																																																
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0																																																																																																																
Patterson	PIPE LAYER	2.0	20.0																																																																																																																
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																																																
Standard Drywall Inc	TAPER	3.0	24.0																																																																																																																
Standard Drywall Inc	SUPER - JOB	0.0	0.0																																																																																																																
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0																																																																																																																
Star Mountain	CARPENTER	22.0	174.0																																																																																																																
Star Mountain	SUPER - JOB	0.0	0.0																																																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 434	Page 3 of 3
		DATE 10 Oct 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
Star Mountain	OPERATING ENGINEER	1.0	8.0
Star Mountain	LABOR-CREW SUPERVISOR	2.0	16.0
Trenching Services	LABORERS	0.0	0.0
Trenching Services	OPERATING ENGINEER	0.0	0.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	6.0	45.0
Total hours worked to date: 90,463.0		Total	559.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
010	JD Scraper	0.0	0.0
039	Water Truck	8.0	0.0
041	Kobelco SK60	0.0	0.0
042	Kabota kx 121-1	0.0	0.0
045	Backhoe	0.0	0.0
047	Gradall 544-10	0.0	8.0
048	Kobelco SK200	0.0	0.0
051	track hoe	0.0	0.0
052	loader	0.0	0.0
055	Grader	0.0	0.0
059	Tesmec Trencher	0.0	0.0
062	roller	0.0	0.0
063	Forklift	0.0	8.0
067	Crane	0.0	0.0
068	140 H Blade	0.0	0.0
069	Skid Steer	0.0	0.0
Total operating hours to date: 18,449.3		Total	16.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
<div style="border: 1px solid black; height: 200px; width: 100%;"></div>			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 435	Page 1 of 3
		DATE 11 Oct 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 60 °F; No Precipitation; No Wind	
QC NARRATIVES			
Activities in Progress: Aldave Framing #82 American Tradition Homes Siding, soffit, fascia, trim #73 Hunt Electric Dug light bases east side and backfill L&L Electric Roughin #67 Bow mans line sets 69 & 70 Enterprise Builders Patio #32, 52(bue 1/2), 51, 10, 19 Idaho Masonry Contractors Installing 74, prep 88 Parsons Evergreene Fence revised at west loop A entrance Nutek Punch List #85 Star Mountain Construction Framing #1-30 Standard Drywall Inc. Taping 76, 77; texture 75 Utah Mechanical Contractors #69 plumbing C-Forbes Not on site Patterson top soil behind #64-70; Prep road crossing JB's Roofing #71, 68 shingles G&G Insulation #65 Idaho Sand Paving west loop B Pioneer Landscape Main line irrigation			
General Comments: A. QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected Asphalt placement-OK- looks good Inspected insulation in #66- OK Verified 88 is complete, ready for dryin and roughin B. QUALITY CONTROL TESTING AND RESULTS: MTI performed concrete testing and asphalt testing C. REMARKS: w/COE took sample of drywall texture to base CE- approved sample given- will be kept for a while East loop has been without power for 2 days. Base says it is an internal problem-all switches and equipment test correctly. Are using generators to keep activities going			
Safety Inspection / Safety Meetings: 3. SAFETY INSPECTIONS/SAFETY MEETINGS			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 435	Page 2 of 3																																																																																																				
		DATE 11 Oct 2005 - Tuesday																																																																																																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																					
DAILY SAFETY INSPECTIONS: Held site safety meeting- see attached Electrician doing backfill wearing instep protectors 4. PREPARATORY AND/OR INITIALS HELD TODAY: none 5. CONTRACTORS FIRST AND/OR LAST DAY ONSITE: none																																																																																																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																																																							
ACTIVITY START/FINISH No activities were started or finished today																																																																																																							
QC REQUIREMENTS No QC requirements were completed today																																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>Aldave</td><td>CARPENTER</td><td>3.0</td><td>27.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>5.0</td><td>34.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>5.0</td><td>36.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>1.0</td><td>7.8</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>1.0</td><td>7.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>0.0</td><td>0.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>3.0</td><td>24.0</td></tr> <tr><td>Idaho Sand and Grave</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>Idaho Sand and Grave</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>0.0</td><td>0.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>4.0</td><td>32.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Aldave	CARPENTER	3.0	27.0	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	SUPER - JOB	0.0	0.0	Bow man's Inc	SHEET METAL WORKERS	5.0	34.0	C-Forbes	CARPENTER	0.0	0.0	Enterprise Builders	CEMENT FINISHER	5.0	36.0	Enterprise Builders	LABORERS	1.0	7.8	Evergreene Const.	CARPENTER	0.0	0.0	Evergreene Const.	LABORERS	1.0	8.0	Evergreene Const.	SUPER - JOB	1.0	8.0	Evergreene Const.	OPERATING ENGINEER	1.0	8.0	G&G Insulation	INSULATION INSTALLER	1.0	7.0	HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0	HUNT ELECTRIC	ELECTRICIAN	0.0	0.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0	Idaho Masonry Contra	CEMENT MASON	3.0	24.0	Idaho Sand and Grave	SUPER - JOB	0.0	0.0	Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0	JB's Roofing	ROOFER	0.0	0.0	L&L ASSOCIATES	ELECTRICIAN	4.0	32.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	2.0	20.0	Standard Drywall Inc	TAPER	3.0	24.0	Standard Drywall Inc	SUPER - JOB	0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																				
Aldave	CARPENTER	3.0	27.0																																																																																																				
American Tradition H	CARPENTER	1.0	8.0																																																																																																				
American Tradition H	SUPER - JOB	0.0	0.0																																																																																																				
Bow man's Inc	SHEET METAL WORKERS	5.0	34.0																																																																																																				
C-Forbes	CARPENTER	0.0	0.0																																																																																																				
Enterprise Builders	CEMENT FINISHER	5.0	36.0																																																																																																				
Enterprise Builders	LABORERS	1.0	7.8																																																																																																				
Evergreene Const.	CARPENTER	0.0	0.0																																																																																																				
Evergreene Const.	LABORERS	1.0	8.0																																																																																																				
Evergreene Const.	SUPER - JOB	1.0	8.0																																																																																																				
Evergreene Const.	OPERATING ENGINEER	1.0	8.0																																																																																																				
G&G Insulation	INSULATION INSTALLER	1.0	7.0																																																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0																																																																																																				
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0																																																																																																				
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0																																																																																																				
Idaho Masonry Contra	CEMENT MASON	3.0	24.0																																																																																																				
Idaho Sand and Grave	SUPER - JOB	0.0	0.0																																																																																																				
Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0																																																																																																				
JB's Roofing	ROOFER	0.0	0.0																																																																																																				
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0																																																																																																				
Patterson	PIPE LAYER	2.0	20.0																																																																																																				
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																																				
Standard Drywall Inc	TAPER	3.0	24.0																																																																																																				
Standard Drywall Inc	SUPER - JOB	0.0	0.0																																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 435 <div style="text-align: right;">Page 3 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Oct 2005 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0
Star Mountain	CARPENTER	15.0	120.0
Star Mountain	SUPER - JOB	0.0	0.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Star Mountain	LABOR-CREW SUPERVISOR	2.0	16.0
Trenching Services	LABORERS	0.0	0.0
Trenching Services	OPERATING ENGINEER	0.0	0.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	6.0	48.0
Total		65.0	527.8
Total hours worked to date: 90,990.8			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
010	JD Scraper	0.0	0.0
039	Water Truck	0.0	10.0
041	Kobelco SK60	0.0	0.0
042	Kabota kx 121-1	0.0	0.0
045	Backhoe	0.0	0.0
047	Gradall 544-10	5.0	3.0
048	Kobelco SK200	0.0	0.0
051	track hoe	0.0	10.0
052	loader	0.0	10.0
055	Grader	0.0	0.0
059	Tesmec Trencher	0.0	0.0
062	roller	0.0	0.0
063	Forklift	0.0	16.0
067	Crane	0.0	0.0
068	140 H Blade	0.0	0.0
069	Skid Steer	0.0	10.0
Total		5.0	69.0

Total operating hours to date: 18,518.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 436	Page 1 of 3
		DATE 12 Oct 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 66 °F; No Precipitation; No Wind	
QC NARRATIVES			
Activities in Progress: ALDAVE Framing # 82 AMERICAN TRADITION HOMES siding, soffit, fascia, trim # 73 HUNT ELECTRIC light pole bases east BOWMAN'S Drops IDAHO MASONRY CONTRACTORS Stone PARSONS EVERGREENE NUTEK Framing STAR MOUNTAIN CONSTRUCTION Framing # 1-30 STANDARD DRYWALL INC. Hanging 64, taping 77, 78 UTAH MECHANICAL CONTRACTORS Plumbing 69 C-FORBES Installing doors PATTERSON Topsoil at 64- 70 Driveway Prep @ 77, 78 JB'S ROOFING # 73 G&G INSULATION Insulate # 65 PIONEER Common area irrigation IDAHO SAND Paving West Loop A			
General Comments: A. QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected nailing pattern roof #1 monitored asphalt paving placement Inspected insulation # 65- ok to sheetrock B. QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing C. REMARKS: Discussed core drill locations w / COE			
Safety Inspection / Safety Meetings: 3. SAFETY INSPECTIONS/SAFETY MEETINGS DAILY SAFETY INSPECTIONS: no safety issues 4. PREPARATORY AND/OR INITIALS HELD TODAY: None 5. CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 436	Page 2 of 3
		DATE 12 Oct 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Aldave	CARPENTER	0.0	0.0
American Tradition H	CARPENTER	1.0	8.0
American Tradition H	SUPER - JOB	0.0	0.0
Bow man's Inc	SHEET METAL WORKERS	5.0	29.5
C-Forbes	CARPENTER	2.0	16.0
Enterprise Builders	CEMENT FINISHER	8.0	48.0
Enterprise Builders	LABORERS	2.0	8.0
Evergreene Const.	CARPENTER	0.0	0.0
Evergreene Const.	LABORERS	0.0	0.0
Evergreene Const.	SUPER - JOB	0.0	0.0
Evergreene Const.	OPERATING ENGINEER	0.0	0.0
G&G Insulation	INSULATION INSTALLER	0.0	0.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0
HUNT ELECTRIC	ELECTRICIAN	3.0	33.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0
Idaho Masonry Contra	CEMENT MASON	5.0	40.0
Idaho Sand and Grave	SUPER - JOB	0.0	0.0
Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0
JB's Roofing	ROOFER	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	1.0	7.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	11.5
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0
Star Mountain	CARPENTER	26.0	206.0
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Star Mountain	LABOR-CREW SUPERVISOR	0.0	0.0
Trenching Services	LABORERS	0.0	0.0
Trenching Services	OPERATING ENGINEER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 436 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 12 Oct 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	5.0	35.0
Total hours worked to date: 91,712.3		Total	92.0 721.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	4.0
010	JD Scraper	0.0	0.0
039	Water Truck	0.0	10.0
041	Kobelco SK60	0.0	10.0
042	Kabota kx 121-1	0.0	10.0
045	Backhoe	0.0	0.0
047	Gradall 544-10	0.0	0.0
048	Kobelco SK200	0.0	0.0
051	track hoe	0.0	10.0
052	loader	0.0	10.0
055	Grader	0.0	0.0
059	Tesmec Trencher	0.0	0.0
062	roller	0.0	0.0
063	Forklift	4.0	20.0
067	Crane	0.0	0.0
068	140 H Blade	0.0	0.0
069	Skid Steer	0.0	10.0
071	Dingo	0.0	7.5
Total operating hours to date: 18,609.8		Total	4.0 91.5

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 437	Page 1 of 3
		DATE 13 Oct 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 66 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: ALDAVE - roof on 80 and punch list for 86 AMERICAN TRADITION HOMES - siding on 84 HUNT ELECTRIC - light poles at east loop - fencing at conduits L&L ELECTRIC - rough electric in 67 BOWMAN'S - punch in 66 and 67 ENTERPRISE BUILDERS - formed drives and sidewalks to buildings 77 through 65 IDAHO MASONRY CONTRACTORS - worked on 88B PARSONS EVERGREENE - cleaned up site - worked on QC tasks NUTEK - punch list on 74 STAR MOUNTAIN CONSTRUCTION - roof on six walls 11-13 floor on 23 STANDARD DRYWALL INC - texture prep in 75, hang in 64/65, taping in 77 UMC - rough plumb in 69/70 PATTERSON - grade driveways 77-69 / storm drain on Central JB'S ROOFING - roofing on 73 and 68 IDAHO SAND AND GRAVEL - pavement at Loop A and patch at Central jogging patch PIONEER LANDSCAPE - irrigation behind 75 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Reviewed depths of driveways/ sidewalks at 77-64 Reviewed temp and compaction procedures for asphalt placement QUALITY CONTROL TESTING AND RESULTS MTI tested asphalt and compaction - pass on all tests REMARKS No COE reps on site today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Parsons safety inspector came on site for review and found no deficiencies PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 437		Page 2 of 3
		DATE 13 Oct 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
No contractors had their first or last day on site today				
LABOR HOURS				
The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
Aldave	CARPENTER	0.0	0.0	
American Tradition H	CARPENTER	1.0	8.0	
American Tradition H	SUPER - JOB	0.0	0.0	
Bow man's Inc	SHEET METAL WORKERS	5.0	27.0	
C-Forbes	CARPENTER	0.0	0.0	
Enterprise Builders	CEMENT FINISHER	7.0	37.0	
Enterprise Builders	LABORERS	1.0	6.0	
Evergreene Const.	CARPENTER	0.0	0.0	
Evergreene Const.	LABORERS	0.0	0.0	
Evergreene Const.	SUPER - JOB	0.0	0.0	
Evergreene Const.	OPERATING ENGINEER	0.0	0.0	
G&G Insulation	INSULATION INSTALLER	1.0	9.5	
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0	
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0	
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0	
Idaho Masonry Contra	CEMENT MASON	2.0	16.0	
Idaho Sand and Grave	SUPER - JOB	0.0	0.0	
Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0	
JB's Roofing	ROOFER	4.0	28.0	
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0	
Patterson	PIPE LAYER	2.0	20.0	
Patterson	OPERATING ENGINEER	0.0	0.0	
Standard Drywall Inc	SUPER - JOB	0.0	0.0	
Standard Drywall Inc	SHEETROCK INSTALLER	0.0	0.0	
Star Mountain	CARPENTER	21.0	168.0	
Star Mountain	SUPER - JOB	2.0	16.0	
Star Mountain	OPERATING ENGINEER	2.0	12.0	
Star Mountain	LABOR-CREW SUPERVISOR	0.0	0.0	
Trenching Services	LABORERS	0.0	0.0	
Trenching Services	OPERATING ENGINEER	0.0	0.0	
Utah Mechanical Cont	LABORERS	2.0	20.0	
Utah Mechanical Cont	PLUMBER	2.0	20.0	
Valley View Exterior	CARPENTER	4.0	25.5	
Total hours worked to date: 92,125.3		Total	56.0	413.0
EQUIPMENT HOURS				
The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	4.0	
010	JD Scraper	0.0	0.0	
039	Water Truck	0.0	10.0	
041	Kobelco SK60	0.0	0.0	
042	Kabota kx 121-1	0.0	0.0	
045	Backhoe	0.0	0.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 437		Page 3 of 3
		DATE 13 Oct 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
047	Gradall 544-10	0.0	0.0	
048	Kobelco SK200	0.0	0.0	
051	track hoe	0.0	10.0	
052	loader	0.0	10.0	
055	Grader	0.0	0.0	
059	Tesmec Trencher	0.0	0.0	
062	roller	0.0	0.0	
063	Forklift	0.0	20.0	
067	Crane	0.0	0.0	
068	140 H Blade	0.0	0.0	
069	Skid Steer	0.0	10.0	
Total operating hours to date: 18,673.8		Total	0.0	64.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 438	Page 1 of 2
		DATE 14 Oct 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 87 °F; No Precipitation; 25 MPH Wind		

QC NARRATIVES

Activities in Progress:
 ALDAVE- Roof on 80
 AMERICAN TRADITION HOMES- siding 84, 73
 L&L ELECTRIC- 68-69
 BOWMAN'S- 67-68-69 Punch
 ENTERPRISE BUILDERS- Poured drive's and Walks on 77-78
 IDAHO MASONRY CONTRACTORS- 88 stone work
 PARSONS EVERGREENE- taped thresholds, protected doors, windows, get dust control/Tree preservation
 NUTEK- not on site
 STAR MOUNTAIN CONSTRUCTION- Porch 2, Shear 10 & 9 wall, floor 13, 14, 15 roof, sheathing 4
 STANDARD DRYWALL INC.- delivered sheet rock to 65
 UTAH MECHANICAL CONTRACTORS- Rough in 69
 C-FORBES- could not work due to material not on site
 JB'S ROOFING- Roofing 65-73-assorted drying repair
 IDAHO SAND.- no work/mix plant broken

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Revised general framing and roofing

QUALITY CONTROL TESTING AND RESULTS:
 Cores taking on west B loop

REMARKS
 COE stopped coring procedure due to NOT having walked the loop to direct where they want the cores taken

Safety Inspection / Safety Meetings:
 SAFETY INSPECTIONS/SAFETY MEETINGS
 Revised roofers for proper harness fitting

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ON SITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 6 activities were started today:

Activity No	Description
P511670	Final Road Grading, Base
P523034	Dry-in & Flash Roof
P524036	Install Exterior Doors & Windo
P5254009	Grade & Pour Garage Slab-on-Gr
P5271021	Install Wall Insulation
P5284018	Rough HVAC

The following 7 activities were finished today:

Activity No	Description
P5214042	Install Porch & Patio

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 438 Page 2 of 2																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 14 Oct 2005 - Friday																																																	
P522037 Dry-in & Flash Roof P5224042 Install Porch & Patio P5260004 Form & Pour Foundations P5267019 Install Wall Insulation P5268021 Install Wall Insulation P5271021 Install Wall Insulation		CONTRACT NUMBER DACA67-02-D-2012 0004																																																	
QC REQUIREMENTS No QC requirements were completed today																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">13.5</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">9.0</td><td style="text-align: right;">41.5</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">24.0</td><td style="text-align: right;">192.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">35.0</td></tr> <tr> <td>Total hours worked to date: 92,475.8</td> <td></td> <td style="text-align: right; border-top: 1px solid black;">Total 51.0</td> <td style="text-align: right; border-top: 1px solid black;">350.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Aldave	CARPENTER	3.0	13.5	American Tradition H	CARPENTER	1.0	7.0	Bow man's Inc	SHEET METAL WORKERS	3.0	14.0	Enterprise Builders	LABORERS	1.0	7.5	Enterprise Builders	CEMENT FINISHER	9.0	41.5	L&L ASSOCIATES	ELECTRICIAN	3.0	24.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Star Mountain	SUPER - JOB	1.0	8.0	Star Mountain	CARPENTER	24.0	192.0	Valley View Exterior	CARPENTER	5.0	35.0	Total hours worked to date: 92,475.8		Total 51.0	350.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																
Aldave	CARPENTER	3.0	13.5																																																
American Tradition H	CARPENTER	1.0	7.0																																																
Bow man's Inc	SHEET METAL WORKERS	3.0	14.0																																																
Enterprise Builders	LABORERS	1.0	7.5																																																
Enterprise Builders	CEMENT FINISHER	9.0	41.5																																																
L&L ASSOCIATES	ELECTRICIAN	3.0	24.0																																																
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																
Star Mountain	SUPER - JOB	1.0	8.0																																																
Star Mountain	CARPENTER	24.0	192.0																																																
Valley View Exterior	CARPENTER	5.0	35.0																																																
Total hours worked to date: 92,475.8		Total 51.0	350.5																																																
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 18,673.8																																																			
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 439 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 15 Oct 2005 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 45 °F, Max 60 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 L&L ELECTRIC- rough on 67
 STAR MOUNTAIN CONSTRUCTION- walls/floor 11, 13, 14 Stakers 3, Floor

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 None today

QUALITY CONTROL TESTING AND RESULTS
 None today

REMARKS
 None today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

PREPARATORY AND/ OR INITIALS TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
L&L ASSOCIATES	ELECTRICIAN	2.0	4.0
Star Mountain	OPERATING ENGINEER	1.0	6.0
Star Mountain	CARPENTER	17.0	102.0
Total hours worked to date: 92,587.8		Total 20.0	112.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 439		Page 2 of 2
		DATE 15 Oct 2005 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
063	Forklift		0.0	6.0
Total operating hours to date: 18,679.8		Total	0.0	6.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 441	Page 1 of 3
		DATE 17 Oct 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 73 °F; No Precipitation; No Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE- Framing # 80
 AMERICAN TRADITION HOMES- Column covers # 69; siding, soffit, fascia, trim at # 84
 HUNT ELECTRIC- Installing gas regulators
 L&L ELECTRIC- roughin # 69
 BOWMAN'S- Roughin # 67-70
 ENTERPRISE BUILDERS- Place driveways # 79, 64
 IDAHO MASONRY CONTRACTORS- Stone on # 88
 PARSONS EVERGREENE- Installing temp. doors, maintain heaters
 NUTEK- Not on site
 STAR MOUNTAIN CONSTRUCTION- framing # 1- 30
 STANDARD DRYWALL INC.- Hanging # 65, taping # 77 & 78
 UTAH MECHANICAL CONTRACTORS- Plumbing# 69, pressure test # 68, 69
 C-FORBES- Hanging doors & trim# 75
 PATTERSON- Driveway prep # 66, 65 and 67
 JB'S ROOFING- Shingle # 74, 83
 PIONEER LANDSCAPE- Curbing # 75, 76, 77

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected driveway subgrade and placement at # 79, 64

QUALITY CONTROL TESTING AND RESULTS:
 Water, sewer, gas testing in # 68- see attached
 Water, sewer, gas testing in # 69- see attached
 MTI performed concrete testing- see attached

REMARKS
 Discussed coring of asphalt for west loop A & B
 Scheduled prep meeting w/o O.H. door 1pm Tuesday

Safety Inspection / Safety Meetings:

SAFETY INSPECTIONS/SAFETY MEETINGS
 No safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P5268040	Install Vinyl Siding, Soffit &
P5280039	Install Roofing

The following 5 activities were finished today:

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 441		Page 2 of 3
		DATE 17 Oct 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P5219044 Install Porch & Patio P5227044 Install Porch & Patio P523034 Dry-in & Flash Roof P5258006 Spray Termite Protection P5268040 Install Vinyl Siding, Soffit &				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>	
American Tradition H	CARPENTER	1.0	8.0	
Bow man's Inc	SHEET METAL WORKERS	4.0	29.5	
C-Forbes	CARPENTER	2.0	16.0	
Enterprise Builders	LABORERS	1.0	10.0	
Enterprise Builders	CEMENT FINISHER	6.0	56.5	
Idaho Masonry Contra	CEMENT MASON	2.0	16.0	
JB's Roofing	ROOFER	3.0	24.0	
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0	
Patterson	OPERATING ENGINEER	1.0	10.0	
Patterson	PIPE LAYER	2.0	20.0	
Pioneer Landscape	OPERATING ENGINEER	1.0	6.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	24.0	
Standard Drywall Inc	SUPER - JOB	1.0	8.0	
Standard Drywall Inc	SHEETROCK INSTALLER	2.0	34.0	
Standard Drywall Inc	TAPER	3.0	24.0	
Star Mountain	OPERATING ENGINEER	2.0	16.0	
Star Mountain	SUPER - JOB	2.0	16.0	
Star Mountain	CARPENTER	25.0	276.5	
Utah Mechanical Cont	PLUMBER	3.0	32.0	
Utah Mechanical Cont	LABORERS	3.0	32.5	
Valley View Exterior	CARPENTER	4.0	30.0	
Total hours worked to date: 93,308.8		Total	76.0	721.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
<u>Serial Number</u>	<u>Description</u>	<u>Standby Hours</u>	<u>Operating Hours</u>	
039	Parsons-Water Truck	0.0	10.0	
051	track hoe	0.0	4.0	
052	loader	0.0	20.0	
063	Forklift	0.0	8.0	
Total operating hours to date: 18,721.8		Total	0.0	42.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 441 Page 3 of 3	
		DATE 17 Oct 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 442	Page 1 of 3																				
		DATE 18 Oct 2005 - Tuesday																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 75 °F; No Precipitation; No Wind																					
QC NARRATIVES																							
<p>Activities in Progress:</p> <p>ALDAVE- Framing roof 80 AMERICAN TRADITION HOMES- Column covers; siding, soffit, fascia, trim #84; unload truck materials HUNT ELECTRIC- Gas regulators on east loop; conduit trench on west loop B in SE corner L&L ELECTRIC- Rough in # 69 BOWMAN'S- Rough in # 69, 70 ENTERPRISE BUILDERS- Place driveway and sidewalk 65, 66, 67 (half of it) IDAHO MASONRY CONTRACTORS- Stone on # 86 PARSONS EVERGREENE- Move trash east loop, Unload siding delivery NUTEK- Punch list 74 STAR MOUNTAIN CONSTRUCTION- framing bldgs. 1-30 STANDARD DRYWALL INC. - taping # 77, 78; hanging 65 UTAH MECHANICAL CONTRACTORS- Plumbing # 70 C-FORBES- hanging décor & trim on # 75 PATTERSON- prepping driveways and sidewalks 68-69, Backfill storm drain JB'S ROOFING- shingle # 65, 83 PIONEER LANDSCAPE- prep backyards 75-77</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected roof Nailing on #3 and # 82 corrections made-ready to dry sheet. Inspected bldg #1 front for framing (allow mason to proceed)</p> <p>QUALITY CONTROL TESTING AND RESULTS: MTI performed concrete soil density testing- see attached</p> <p>REMARKS: Gave window installation instructions for "method B" to west loop framer (star mtn) to proceed. Revised column cover installation- west loop- water sill to top of wood box, with flashing coming to over.</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS: Held site safety meeting- see attached Observed worker without hard hat- reminded to wear it</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: Held prep mtg w/ OH door (action) see attached</p>																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																							
ACTIVITY START/FINISH																							
<p>The following 3 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5256009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5258009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5276021</td> <td>Install Finish Carpentry (Door)</td> </tr> </tbody> </table> <p>The following 5 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> </tbody> </table>				Activity No	Description	P5256009	Grade & Pour Garage Slab-on-Gr	P5258009	Grade & Pour Garage Slab-on-Gr	P5276021	Install Finish Carpentry (Door)	Activity No	Description										
Activity No	Description																						
P5256009	Grade & Pour Garage Slab-on-Gr																						
P5258009	Grade & Pour Garage Slab-on-Gr																						
P5276021	Install Finish Carpentry (Door)																						
Activity No	Description																						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 442 Page 2 of 3	
		DATE 18 Oct 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5217044	Install Porch & Patio		
P5222044	Install Porch & Patio		
P5230044	Install Porch & Patio		
P5260006	Spray Termite Protection		
P5261004	Form & Pour Foundations		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	4.0	28.0
C-Forbes	CARPENTER	2.0	18.0
Enterprise Builders	LABORERS	1.0	8.8
Enterprise Builders	CEMENT FINISHER	6.0	49.5
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	9.5
HUNT ELECTRIC	ELECTRICIAN	2.0	22.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0
Idaho Masonry Contra	CEMENT MASON	2.0	16.0
JB's Roofing	ROOFER	4.0	28.0
L&L ASSOCIATES	ELECTRICIAN	4.0	28.5
Patterson	OPERATING ENGINEER	2.0	20.0
Patterson	PIPE LAYER	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	4.0	28.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0
Standard Drywall Inc	TAPER	3.0	24.0
Star Mountain	LABOR-CREW SUPERVISOR	2.0	16.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Star Mountain	CARPENTER	27.0	216.0
Utah Mechanical Cont	PLUMBER	3.0	31.5
Utah Mechanical Cont	LABORERS	3.0	33.0
Valley View Exterior	CARPENTER	4.0	30.0
Total hours worked to date: 94,071.5		Total	91.0
			762.8
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
041	Kobelco SK60	0.0	10.0
047	Gradall 544-10	0.0	9.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 442		Page 3 of 3
		DATE 18 Oct 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
048	Kobelco SK200	0.0	10.0	
052	loader	0.0	10.0	
063	Forklift	6.0	2.0	
072	Pioneer-New Holland 170	0.0	4.0	
Total operating hours to date: 18,767.3		Total	6.0	45.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

<p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY</p>		<p>REPORT NUMBER 443 Page 1 of 3</p>
<p>PROJECT D/B Replace Military Family Housing P5</p>		<p>DATE 19 Oct 2005 - Wednesday</p>
<p>CONTRACTOR Parsons Evergreene Construction, L.L.C.</p>	<p>WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 75 °F; No Precipitation; No Wind</p>	
<p>QC NARRATIVES</p> <p>Activities in Progress:</p> <p>Aldave- Framing # 80</p> <p>American Tradition Homes- Siding, fascia, soffit, trim on #84</p> <p>Hunt Electric- Set transformer at round-about and crossing of road at same location</p> <p>L&L Electric- Roughin #69</p> <p>□ Bow man's- Roughin #71</p> <p>Enterprise Builders- Place driveways/sidewalk # 67, 68, 69</p> <p>Idaho Masonry Contractors- Stone #1</p> <p>Parsons Evergreene- Unload doors, temp. headers in units</p> <p>Nutek- Pick-up items in # 74</p> <p>Star Mountain Construction- Framing # 1-30</p> <p>Standard Drywall Inc.- Hanging # 65 , taping # 77, 78</p> <p>Utah Mechanical Contractors- DWV and water #71; gas piping #72</p> <p>C-Forbes- Hanging doors and trim in #75</p> <p>Patterson- driveways # 75, 76</p> <p>JB's Roofing- Shingles # 65, 83</p> <p>Pioneer Landscape- Irrigation backyard # 76, 77</p> <p>General Comments:</p> <p>a. □ QUALITY CONTROL INSPECTIONS AND RESULTS: Framing inspection on Bldg 73 & 85. Verified completion of framing items in # 84. Inspected subgrade for driveways 67, 68, 69</p> <p>b. □ QUALITY CONTROL TESTING AND RESULTS: MTI performed concrete testing- see attached MTI took asphalt core samples</p> <p>c. □ REMARKS: Had COE and Base Architect visit. Reviewed texture in 75 & 76 ok. Saw cuts in driveway are to depth-ok Discussion column capitals in Charles and Bungalow Review square curbing in Bungalow backyard- delete and use curved Flushing water thru sanitary sewer Review total lot area paths w/ COE/Base- Ok</p> <p>Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS: No safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p>		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 443	Page 2 of 3																																																																																
PROJECT D/B Replace Military Family Housing P5		DATE 19 Oct 2005 - Wednesday																																																																																	
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																	
CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None																																																																																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																																			
ACTIVITY START/FINISH The following 5 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P511155</td> <td>Install Main Gas Line</td> </tr> <tr> <td>P5274017</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5277023</td> <td>Install Finish Carpentry (Door</td> </tr> <tr> <td>P5279022</td> <td>Install & Finish Dryw all</td> </tr> <tr> <td>P5288022</td> <td>Install & Finish Dryw all</td> </tr> </tbody> </table> The following 2 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5226044</td> <td>Install Porch & Patio</td> </tr> <tr> <td>P5262006</td> <td>Spray Termite Protection</td> </tr> </tbody> </table>				Activity No	Description	P511155	Install Main Gas Line	P5274017	Rough Plumbing	P5277023	Install Finish Carpentry (Door	P5279022	Install & Finish Dryw all	P5288022	Install & Finish Dryw all	Activity No	Description	P5226044	Install Porch & Patio	P5262006	Spray Termite Protection																																																														
Activity No	Description																																																																																		
P511155	Install Main Gas Line																																																																																		
P5274017	Rough Plumbing																																																																																		
P5277023	Install Finish Carpentry (Door																																																																																		
P5279022	Install & Finish Dryw all																																																																																		
P5288022	Install & Finish Dryw all																																																																																		
Activity No	Description																																																																																		
P5226044	Install Porch & Patio																																																																																		
P5262006	Spray Termite Protection																																																																																		
QC REQUIREMENTS No QC requirements were completed today																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																			
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td>4.0</td> <td>29.5</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>2.0</td> <td>18.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>9.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>SUPER - JOB</td> <td>1.0</td> <td>11.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td>2.0</td> <td>10.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>4.0</td> <td>28.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Patterson</td> <td>PIPE LAYER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Standard Dryw all Inc</td> <td>SUPER - JOB</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Standard Dryw all Inc</td> <td>SHEETROCK INSTALLER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Standard Dryw all Inc</td> <td>TAPER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>3.0</td> <td>31.5</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>3.0</td> <td>33.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>CARPENTER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td colspan="2"></td> <td>Total</td> <td>41.0 346.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	4.0	29.5	C-Forbes	CARPENTER	2.0	18.0	Evergreene Const.	LABORERS	1.0	8.0	Evergreene Const.	OPERATING ENGINEER	1.0	9.0	Evergreene Const.	SUPER - JOB	1.0	11.0	Evergreene Const.	CARPENTER	2.0	10.0	JB's Roofing	ROOFER	4.0	28.0	Patterson	OPERATING ENGINEER	2.0	20.0	Patterson	PIPE LAYER	2.0	20.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	32.0	Standard Dryw all Inc	SUPER - JOB	1.0	8.0	Standard Dryw all Inc	SHEETROCK INSTALLER	3.0	24.0	Standard Dryw all Inc	TAPER	3.0	24.0	Utah Mechanical Cont	PLUMBER	3.0	31.5	Utah Mechanical Cont	LABORERS	3.0	33.0	Valley View Exterior	CARPENTER	2.0	16.0			Total	41.0 346.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																
American Tradition H	CARPENTER	1.0	8.0																																																																																
Bow man's Inc	SHEET METAL WORKERS	4.0	29.5																																																																																
C-Forbes	CARPENTER	2.0	18.0																																																																																
Evergreene Const.	LABORERS	1.0	8.0																																																																																
Evergreene Const.	OPERATING ENGINEER	1.0	9.0																																																																																
Evergreene Const.	SUPER - JOB	1.0	11.0																																																																																
Evergreene Const.	CARPENTER	2.0	10.0																																																																																
JB's Roofing	ROOFER	4.0	28.0																																																																																
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																
Patterson	PIPE LAYER	2.0	20.0																																																																																
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	32.0																																																																																
Standard Dryw all Inc	SUPER - JOB	1.0	8.0																																																																																
Standard Dryw all Inc	SHEETROCK INSTALLER	3.0	24.0																																																																																
Standard Dryw all Inc	TAPER	3.0	24.0																																																																																
Utah Mechanical Cont	PLUMBER	3.0	31.5																																																																																
Utah Mechanical Cont	LABORERS	3.0	33.0																																																																																
Valley View Exterior	CARPENTER	2.0	16.0																																																																																
		Total	41.0 346.0																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 443		Page 3 of 3
		DATE 19 Oct 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 94,417.5				
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
041	Kobelco SK60		5.0	3.0
047	Gradall 544-10		2.0	6.0
Total operating hours to date: 18,776.3		Total	7.0	9.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 444	Page 1 of 3
		DATE 20 Oct 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 69 °F; No Precipitation; 17 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Aldave- Framing pick-up at 83</p> <p>American Tradition Homes- Columns, trim # 73; siding soffit, fascia trim at # 84</p> <p>Hunt Electric- Not on site</p> <p>L&L Electric- Roughin 69, start 70</p> <p>□ Bow man's- Rough in #72</p> <p>Enterprise Builders- Place driveways 75, 76, sidewalk 100' street side-walk form</p> <p>Idaho Masonry Contractors- Stone #1</p> <p>Nutek- Framing- Framing #86, pick-up 84, 85</p> <p>Star Mountain Construction- Framing # 1-30</p> <p>Standard Drywall Inc.- Taping 77, 78, hanging 66</p> <p>Utah Mechanical Contractors- Waste and water piping # 71 Gas 72</p> <p>C-Forbes- finish carpentry in # 75</p> <p>Patterson- Prep driveways and sidewalk</p> <p>JB's Roofing- Dry in #1, shingle 83</p> <p>G&G Insulation- Insulation # 67,68</p> <p>Pioneer Landscape- Irrigation/ landscape 76, 77</p> <p>Resiserv- Termitecide at 75, 76 backyard and driveways</p> <p>General Comments:</p> <p>a.□QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected screw pattern and sheetrocking in 64 and 65- need durarock but ok to tape. All other areas-same for 66A side. Inspected 67 & 68 for MEP- ok to insulate. Insulation complete in 67A-ok to hang sheetrock. Inspected driveways at #75- ok to place.</p> <p>b.□QUALITY CONTROL TESTING AND RESULTS: MTI performed concrete testing- see attached</p> <p>c.□REMARKS: Held weekly QC meeting with COE- see attached</p> <p>Safety Inspection / Safety Meetings:</p> <p>3.□SAFETY INSPECTIONS/SAFETY MEETINGS: No safety issues</p> <p>4.□PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>5.□CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 444 Page 2 of 3																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 20 Oct 2005 - Thursday																																																																									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																									
ACTIVITY START/FINISH The following 5 activities were started today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr> <td>P5260009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5262009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5275023</td> <td>Install Finish Carpentry (Door</td> </tr> <tr> <td>P5281015</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5285019</td> <td>Rough Electrical, Cable & Phon</td> </tr> </table>				Activity No	Description	P5260009	Grade & Pour Garage Slab-on-Gr	P5262009	Grade & Pour Garage Slab-on-Gr	P5275023	Install Finish Carpentry (Door	P5281015	Rough Plumbing	P5285019	Rough Electrical, Cable & Phon																																																												
Activity No	Description																																																																										
P5260009	Grade & Pour Garage Slab-on-Gr																																																																										
P5262009	Grade & Pour Garage Slab-on-Gr																																																																										
P5275023	Install Finish Carpentry (Door																																																																										
P5281015	Rough Plumbing																																																																										
P5285019	Rough Electrical, Cable & Phon																																																																										
The following activity was finished today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr> <td>P5220042</td> <td>Install Porch & Patio</td> </tr> </table>				Activity No	Description	P5220042	Install Porch & Patio																																																																				
Activity No	Description																																																																										
P5220042	Install Porch & Patio																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.5</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">4.0</td><td style="text-align: right;">25.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Star Mountain</td><td>LABOR-CREW SUPERVISOR</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">28.0</td><td style="text-align: right;">224.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> <tr> <td>Total hours worked to date:</td> <td>94,914.0</td> <td style="text-align: right;">Total 64.0</td> <td style="text-align: right;">496.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Evergreene Const.	OPERATING ENGINEER	1.0	8.0	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	SUPER - JOB	1.0	11.0	Evergreene Const.	CARPENTER	2.0	12.0	Idaho Masonry Contra	CEMENT MASON	4.0	32.0	JB's Roofing	ROOFER	3.0	21.0	L&L ASSOCIATES	ELECTRICIAN	4.0	32.0	Pioneer Landscape	OPERATING ENGINEER	2.0	14.5	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	25.0	Standard Drywall Inc	SHEETROCK INSTALLER	2.0	16.0	Standard Drywall Inc	TAPER	3.0	24.0	Star Mountain	LABOR-CREW SUPERVISOR	2.0	16.0	Star Mountain	OPERATING ENGINEER	2.0	16.0	Star Mountain	CARPENTER	28.0	224.0	Valley View Exterior	CARPENTER	4.0	28.0	Total hours worked to date:	94,914.0	Total 64.0	496.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
American Tradition H	CARPENTER	1.0	8.0																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	8.0																																																																								
Evergreene Const.	LABORERS	1.0	9.0																																																																								
Evergreene Const.	SUPER - JOB	1.0	11.0																																																																								
Evergreene Const.	CARPENTER	2.0	12.0																																																																								
Idaho Masonry Contra	CEMENT MASON	4.0	32.0																																																																								
JB's Roofing	ROOFER	3.0	21.0																																																																								
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0																																																																								
Pioneer Landscape	OPERATING ENGINEER	2.0	14.5																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	25.0																																																																								
Standard Drywall Inc	SHEETROCK INSTALLER	2.0	16.0																																																																								
Standard Drywall Inc	TAPER	3.0	24.0																																																																								
Star Mountain	LABOR-CREW SUPERVISOR	2.0	16.0																																																																								
Star Mountain	OPERATING ENGINEER	2.0	16.0																																																																								
Star Mountain	CARPENTER	28.0	224.0																																																																								
Valley View Exterior	CARPENTER	4.0	28.0																																																																								
Total hours worked to date:	94,914.0	Total 64.0	496.5																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>039</td> <td>Parsons-Water Truck</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">3.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Parsons-Water Truck	5.0	3.0																																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																								
039	Parsons-Water Truck	5.0	3.0																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 444		Page 3 of 3
		DATE 20 Oct 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
047	Gradall 544-10		0.0	6.0
Total operating hours to date: 18,785.3		Total	5.0	9.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 445	Page 1 of 3
		DATE 21 Oct 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 66 °F; 7 IN Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Aldave- Pick up (punch) on bldg 82, 83</p> <p>American Tradition Homes- Columns; Siding, Soffit, fascia and trim # 84</p> <p>L&L Electric- Rough in #70</p> <p>Bowman's- Rough in #71</p> <p>Idaho Masonry Contractors- Install #1</p> <p>Parsons Evergreene- Unload materials, site clean-up</p> <p>Nutek- Framing # 86, 85, 84</p> <p>Star Mountain Construction- Framing # 1-30</p> <p>Standard Drywall Inc.- Hanging 66; taping 77, 78, 79, 64</p> <p>C-Forbes- finish carpentry in # 75</p> <p>JB's Roofing- shingles 65, 83</p> <p>G&G Insulation- Insulation # 67,68</p> <p>Pioneer Landscape- Sprinkler install # 65, 66; prep 64, 65</p> <p>General Comments:</p> <p>2. <input type="checkbox"/> General Comments:</p> <p>a. <input type="checkbox"/> QUALITY CONTROL INSPECTIONS AND RESULTS:</p> <p>Review prototype inspection list, items for 75, 76, 77, 78</p> <p>Had initial inspection for sheetrock- see attached</p> <p>Had initial inspection for irrigation and landscape</p> <p>b. <input type="checkbox"/> QUALITY CONTROL TESTING AND RESULTS:</p> <p>No testing on site today</p> <p>c. <input type="checkbox"/> REMARKS:</p> <p>PEX manifold valves for exterior hose bibbs were relocated to mechanical room for bldg 64, 66. COE witnessed</p> <p>Also review electrical panel repairs for 1-hr. fire rated enclosure at several locations</p> <p>Safety Inspection / Safety Meetings:</p> <p>3. <input type="checkbox"/> SAFETY INSPECTIONS/SAFETY MEETINGS:</p> <p>No safety issues</p> <p>4. <input type="checkbox"/> PREPARATORY AND/OR INITIALS HELD TODAY:</p> <p>None</p> <p>5. <input type="checkbox"/> CONTRACTORS FIRST AND/OR LAST DAY ONSITE:</p> <p>None</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 445	Page 2 of 3																																																																																												
PROJECT D/B Replace Military Family Housing P5		DATE 21 Oct 2005 - Friday																																																																																													
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																																															
ACTIVITY START/FINISH The following activity was started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P521015</td> <td>Rough Plumbing</td> </tr> </tbody> </table> The following 6 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P511670</td> <td>Final Road Grading, Base</td> </tr> <tr> <td>P5223044</td> <td>Install Porch & Patio</td> </tr> <tr> <td>P5228042</td> <td>Install Porch & Patio</td> </tr> <tr> <td>P5263006</td> <td>Spray Termite Protection</td> </tr> <tr> <td>P5272017</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5284018</td> <td>Rough HVAC</td> </tr> </tbody> </table>				Activity No	Description	P521015	Rough Plumbing	Activity No	Description	P511670	Final Road Grading, Base	P5223044	Install Porch & Patio	P5228042	Install Porch & Patio	P5263006	Spray Termite Protection	P5272017	Rough Electrical, Cable & Phon	P5284018	Rough HVAC																																																																										
Activity No	Description																																																																																														
P521015	Rough Plumbing																																																																																														
Activity No	Description																																																																																														
P511670	Final Road Grading, Base																																																																																														
P5223044	Install Porch & Patio																																																																																														
P5228042	Install Porch & Patio																																																																																														
P5263006	Spray Termite Protection																																																																																														
P5272017	Rough Electrical, Cable & Phon																																																																																														
P5284018	Rough HVAC																																																																																														
QC REQUIREMENTS No QC requirements were completed today																																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>Aldave</td><td>CARPENTER</td><td>3.0</td><td>23.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>7.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td>1.0</td><td>5.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>2.0</td><td>14.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>0.0</td><td>0.0</td></tr> <tr><td>Idaho Sand and Grave</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Idaho Sand and Grave</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>0.0</td><td>0.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>4.0</td><td>32.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>0.0</td><td>0.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Aldave	CARPENTER	3.0	23.0	American Tradition H	SUPER - JOB	0.0	0.0	American Tradition H	CARPENTER	1.0	7.0	Bow man's Inc	SHEET METAL WORKERS	0.0	0.0	C-Forbes	CARPENTER	0.0	0.0	Enterprise Builders	CEMENT FINISHER	0.0	0.0	Enterprise Builders	LABORERS	0.0	0.0	Evergreene Const.	CARPENTER	0.0	0.0	Evergreene Const.	SUPER - JOB	1.0	5.5	Evergreene Const.	LABORERS	1.0	8.0	Evergreene Const.	OPERATING ENGINEER	2.0	14.5	G&G Insulation	INSULATION INSTALLER	0.0	0.0	HUNT ELECTRIC	ELECTRICIAN	0.0	0.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0	HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0	Idaho Masonry Contra	CEMENT MASON	0.0	0.0	Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0	Idaho Sand and Grave	SUPER - JOB	0.0	0.0	JB's Roofing	ROOFER	0.0	0.0	L&L ASSOCIATES	ELECTRICIAN	4.0	32.0	Patterson	OPERATING ENGINEER	0.0	0.0	Patterson	PIPE LAYER	0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																												
Aldave	CARPENTER	3.0	23.0																																																																																												
American Tradition H	SUPER - JOB	0.0	0.0																																																																																												
American Tradition H	CARPENTER	1.0	7.0																																																																																												
Bow man's Inc	SHEET METAL WORKERS	0.0	0.0																																																																																												
C-Forbes	CARPENTER	0.0	0.0																																																																																												
Enterprise Builders	CEMENT FINISHER	0.0	0.0																																																																																												
Enterprise Builders	LABORERS	0.0	0.0																																																																																												
Evergreene Const.	CARPENTER	0.0	0.0																																																																																												
Evergreene Const.	SUPER - JOB	1.0	5.5																																																																																												
Evergreene Const.	LABORERS	1.0	8.0																																																																																												
Evergreene Const.	OPERATING ENGINEER	2.0	14.5																																																																																												
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																																																												
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0																																																																																												
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0																																																																																												
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0																																																																																												
Idaho Masonry Contra	CEMENT MASON	0.0	0.0																																																																																												
Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0																																																																																												
Idaho Sand and Grave	SUPER - JOB	0.0	0.0																																																																																												
JB's Roofing	ROOFER	0.0	0.0																																																																																												
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0																																																																																												
Patterson	OPERATING ENGINEER	0.0	0.0																																																																																												
Patterson	PIPE LAYER	0.0	0.0																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 445		Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Oct 2005 - Friday			
CONTRACT NUMBER DACA67-02-D-2012 0004					

Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	32.0
Standard Drywall Inc	SUPER - JOB	0.0	0.0
Standard Drywall Inc	SHEETROCK INSTALLER	2.0	16.0
Standard Drywall Inc	TAPER	3.0	24.0
Star Mountain	SUPER - JOB	0.0	0.0
Star Mountain	OPERATING ENGINEER	2.0	10.5
Star Mountain	LABOR-CREW SUPERVISOR	2.0	11.0
Star Mountain	CARPENTER	28.0	201.5
Trenching Services	LABORERS	0.0	0.0
Trenching Services	OPERATING ENGINEER	0.0	0.0
Utah Mechanical Cont	LABORERS	0.0	0.0
Utah Mechanical Cont	PLUMBER	0.0	0.0
Valley View Exterior	CARPENTER	5.0	37.5
Total		59.0	430.5

Total hours worked to date: 95,344.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	0.0
010	JD Scraper	0.0	0.0
039	Parsons-Water Truck	0.0	0.0
041	Kobelco SK60	0.0	0.0
042	Kabota kx 121-1	0.0	0.0
045	Parsons-Backhoe	0.0	0.0
047	Gradall 544-10	2.5	5.5
048	Kobelco SK200	0.0	0.0
051	track hoe	0.0	0.0
052	loader	0.0	0.0
055	Grader	0.0	0.0
059	Tesmec Trencher	0.0	0.0
062	roller	0.0	0.0
063	Forklift	0.0	0.0
067	Crane	0.0	0.0
068	140 H Blade	0.0	0.0
069	Skid Steer	0.0	0.0
072	Pioneer-New Holland 170	0.0	2.0
073	4000	7.0	9.0
073	2000	8.0	0.0
Total		17.5	16.5

Total operating hours to date: 18,801.8

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 448	Page 1 of 3
		DATE 24 Oct 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 73 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Aldave- Framing 80, 82</p> <p>American Tradition Homes- Columns; Siding, Soffit, fascia and trim # 84</p> <p>Hunt Electric- Transformer on west loop B and conduit</p> <p>L&L Electric- Rough in #72</p> <p>Bowman's- Rough in 71</p> <p>Enterprise Builders- Street sidewalk east loop</p> <p>Idaho Masonry Contractors- Install stone # 2</p> <p>Parsons Evergreene- Unload siding, remove finish door to prevent damage.</p> <p>Nutek- Framing # 86, 85</p> <p>Star Mountain Construction- Framing # 1-30</p> <p>Standard Drywall Inc.- Hanging 67; taping 77, 78, 79,</p> <p>Utah Mechanical Contractors- Water Piping # 71, gas # 73</p> <p>C-Forbes- Install finish carpentry on # 75</p> <p>Patterson- Prep for street sidewalk east loop</p> <p>JB's Roofing- shingles 65, 83</p> <p>G&G Insulation- Insulation # 68</p> <p>Pioneer Landscape- irrigation on # 66, 67</p> <p>General Comments:</p> <p>2. <input type="checkbox"/> General Comments:</p> <p>a. <input type="checkbox"/> QUALITY CONTROL INSPECTIONS AND RESULTS:</p> <p>Inspect framing # 71- distributed corrections list</p> <p>Inspect framing #82- distributed corrections list</p> <p>Insulation inspection # 67 A & B and 68 ok to hang sheetrock</p> <p>Inspected MEP in 69- ok to insulate</p> <p>b. <input type="checkbox"/> QUALITY CONTROL TESTING AND RESULTS:</p> <p>MTI performed concrete testing</p> <p>c. <input type="checkbox"/> REMARKS:</p> <p>Discussed soffit in Charles porch overhang w/ATH management- will help monitor</p> <p>Safety Inspection / Safety Meetings:</p> <p>3. <input type="checkbox"/> SAFETY INSPECTIONS/SAFETY MEETINGS:</p> <p>No safety issues</p> <p>4. <input type="checkbox"/> PREPARATORY AND/OR INITIALS HELD TODAY:</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 448 Page 2 of 3																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 24 Oct 2005 - Monday																																																																																	
None 5. <input type="checkbox"/> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																																			
ACTIVITY START/FINISH The following 3 activities were started today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left; width: 15%;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr> <td>P511675</td> <td>Road Paving</td> </tr> <tr> <td>P5261009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5263009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> </table> The following 2 activities were finished today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left; width: 15%;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr> <td>P51154</td> <td>Procure & Fabricate Site Elect</td> </tr> <tr> <td>P5261006</td> <td>Spray Termite Protection</td> </tr> </table>				Activity No	Description	P511675	Road Paving	P5261009	Grade & Pour Garage Slab-on-Gr	P5263009	Grade & Pour Garage Slab-on-Gr	Activity No	Description	P51154	Procure & Fabricate Site Elect	P5261006	Spray Termite Protection																																																																		
Activity No	Description																																																																																		
P511675	Road Paving																																																																																		
P5261009	Grade & Pour Garage Slab-on-Gr																																																																																		
P5263009	Grade & Pour Garage Slab-on-Gr																																																																																		
Activity No	Description																																																																																		
P51154	Procure & Fabricate Site Elect																																																																																		
P5261006	Spray Termite Protection																																																																																		
QC REQUIREMENTS No QC requirements were completed today																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">29.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.3</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.3</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">31.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">5.0</td><td style="text-align: right;">34.0</td></tr> <tr><td>Idaho Sand and Grave</td><td>OPERATING ENGINEER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Idaho Sand and Grave</td><td>SUPER - JOB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Aldave	CARPENTER	2.0	8.0	American Tradition H	SUPER - JOB	0.0	0.0	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	5.0	29.5	C-Forbes	CARPENTER	2.0	16.0	Enterprise Builders	LABORERS	1.0	8.3	Enterprise Builders	CEMENT FINISHER	6.0	48.3	Evergreene Const.	SUPER - JOB	0.0	0.0	Evergreene Const.	LABORERS	1.0	8.0	Evergreene Const.	OPERATING ENGINEER	1.0	9.0	Evergreene Const.	CARPENTER	2.0	17.5	G&G Insulation	INSULATION INSTALLER	1.0	9.5	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0	HUNT ELECTRIC	ELECTRICIAN	3.0	31.0	Idaho Masonry Contra	CEMENT MASON	5.0	34.0	Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0	Idaho Sand and Grave	SUPER - JOB	0.0	0.0	JB's Roofing	ROOFER	4.0	28.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																
Aldave	CARPENTER	2.0	8.0																																																																																
American Tradition H	SUPER - JOB	0.0	0.0																																																																																
American Tradition H	CARPENTER	1.0	8.0																																																																																
Bow man's Inc	SHEET METAL WORKERS	5.0	29.5																																																																																
C-Forbes	CARPENTER	2.0	16.0																																																																																
Enterprise Builders	LABORERS	1.0	8.3																																																																																
Enterprise Builders	CEMENT FINISHER	6.0	48.3																																																																																
Evergreene Const.	SUPER - JOB	0.0	0.0																																																																																
Evergreene Const.	LABORERS	1.0	8.0																																																																																
Evergreene Const.	OPERATING ENGINEER	1.0	9.0																																																																																
Evergreene Const.	CARPENTER	2.0	17.5																																																																																
G&G Insulation	INSULATION INSTALLER	1.0	9.5																																																																																
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0																																																																																
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0																																																																																
HUNT ELECTRIC	ELECTRICIAN	3.0	31.0																																																																																
Idaho Masonry Contra	CEMENT MASON	5.0	34.0																																																																																
Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0																																																																																
Idaho Sand and Grave	SUPER - JOB	0.0	0.0																																																																																
JB's Roofing	ROOFER	4.0	28.0																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 448 Page 3 of 3	
		DATE 24 Oct 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
L&L ASSOCIATES Patterson Patterson Pioneer Landscape Pioneer Landscape Pioneer Landscape Standard Drywall Inc Standard Drywall Inc Standard Drywall Inc Star Mountain Star Mountain Star Mountain Star Mountain Trenching Services Trenching Services Utah Mechanical Cont Utah Mechanical Cont Valley View Exterior Total hours worked to date: 96,118.5	ELECTRICIAN PIPE LAYER OPERATING ENGINEER LANDSCAPE CONTRACTOR OPERATING ENGINEER IRRIGATION SYSTEM INSTALLER SUPER - JOB SHEETROCK INSTALLER TAPER LABOR-CREW SUPERVISOR OPERATING ENGINEER SUPER - JOB CARPENTER LABORERS OPERATING ENGINEER PLUMBER LABORERS CARPENTER Total	4.0 2.0 3.0 1.0 1.0 3.0 1.0 3.0 3.0 0.0 1.0 1.0 27.0 0.0 0.0 2.0 3.0 3.0 Total	32.0 20.0 30.0 7.5 8.0 22.5 8.0 24.0 24.0 0.0 8.0 8.0 203.0 0.0 0.0 20.0 30.0 24.0 774.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	0.0
010	JD Scraper	0.0	0.0
039	Parsons-Water Truck	8.0	10.0
041	Kobelco SK60	0.0	10.0
042	Kabota kx 121-1	0.0	10.0
045	Parsons-Backhoe	6.0	2.0
047	Gradall 544-10	1.0	7.0
048	Kobelco SK200	0.0	10.0
051	track hoe	0.0	10.0
052	loader	0.0	20.0
055	Grader	0.0	0.0
059	Tesmec Trencher	0.0	0.0
062	roller	0.0	0.0
063	Forklift	7.0	9.0
066	Case Skid Loader	0.0	10.0
067	Crane	0.0	0.0
068	140 H Blade	0.0	0.0
069	Skid Steer	0.0	0.0
072	Pioneer-New Holland 170	0.0	4.0
Total operating hours to date: 18,903.8		Total 22.0	102.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 449	Page 1 of 3
		DATE 25 Oct 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 80 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Aldave- Framing 83</p> <p>American Tradition Homes- Siding, soffit, fascia and trim # 84</p> <p>Hunt Electric- West loop B conduit and transformer in center station</p> <p>L&L Electric- Rough in 72</p> <p>Bow man's- Rough in 73</p> <p>Enterprise Builders- Street sidewalk east loop</p> <p>Idaho Masonry Contractors- Stone work #3</p> <p>Parsons Evergreene- Misc. carpentry, poured door threshold, removed old door slabs</p> <p>Nutek- Framing # 86</p> <p>Star Mountain Construction- Framing # 1-30</p> <p>Standard Drywall Inc.- Hanging 67; taping 79, 64</p> <p>Utah Mechanical Contractors- Water/DWV in 72, gas 73</p> <p>C-Forbes- Finish Carp in # 75</p> <p>Patterson- Excavate tot lot area</p> <p>JB's Roofing- Dry in 3 & 2; shingle 83</p> <p>Pioneer Landscape- Irrigation at 71, 72 received tree shipment</p> <p>General Comments:</p> <p>2. <input type="checkbox"/> General Comments:</p> <p>a. <input type="checkbox"/> QUALITY CONTROL INSPECTIONS AND RESULTS:</p> <p>Inspect roof nail pattern #2- ok to dry sheet</p> <p>b. <input type="checkbox"/> QUALITY CONTROL TESTING AND RESULTS:</p> <p>MTI performed concrete testing- see attached</p> <p>c. <input type="checkbox"/> REMARKS:</p> <p>No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>3. <input type="checkbox"/> SAFETY INSPECTIONS/SAFETY MEETINGS:</p> <p>House keeping- siding and framers needs attention</p> <p>4. <input type="checkbox"/> PREPARATORY AND/OR INITIALS HELD TODAY:</p> <p>None</p> <p>5. <input type="checkbox"/> CONTRACTORS FIRST AND/OR LAST DAY ONSITE:</p> <p>None</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 449	Page 2 of 3																																																																																																																
		DATE 25 Oct 2005 - Tuesday																																																																																																																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																																																																			
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P524017</td> <td>Rough Plumbing</td> </tr> </table> The following activity was finished today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5225042</td> <td>Install Porch & Patio</td> </tr> </table>				Activity No	Description	P524017	Rough Plumbing	Activity No	Description	P5225042	Install Porch & Patio																																																																																																								
Activity No	Description																																																																																																																		
P524017	Rough Plumbing																																																																																																																		
Activity No	Description																																																																																																																		
P5225042	Install Porch & Patio																																																																																																																		
QC REQUIREMENTS No QC requirements were completed today																																																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																			
LABOR HOURS The following labor hours were Reported today: <table border="0"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>Aldave</td><td>CARPENTER</td><td>2.0</td><td>20.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>4.0</td><td>30.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>11.0</td><td>60.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>2.0</td><td>18.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>9.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>22.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>33.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>3.0</td><td>33.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>3.0</td><td>24.0</td></tr> <tr><td>Idaho Sand and Grave</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>Idaho Sand and Grave</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>3.0</td><td>21.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>4.0</td><td>36.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>3.0</td><td>24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td>0.0</td><td>0.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Aldave	CARPENTER	2.0	20.0	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	SUPER - JOB	0.0	0.0	Bow man's Inc	SHEET METAL WORKERS	4.0	30.0	C-Forbes	CARPENTER	0.0	0.0	Enterprise Builders	CEMENT FINISHER	11.0	60.0	Enterprise Builders	LABORERS	2.0	16.0	Evergreene Const.	CARPENTER	2.0	18.5	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	SUPER - JOB	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	9.0	G&G Insulation	INSULATION INSTALLER	0.0	0.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0	HUNT ELECTRIC	ELECTRICIAN	3.0	33.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0	Idaho Masonry Contra	CEMENT MASON	3.0	24.0	Idaho Sand and Grave	SUPER - JOB	0.0	0.0	Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0	JB's Roofing	ROOFER	3.0	21.0	L&L ASSOCIATES	ELECTRICIAN	4.0	36.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0	Standard Drywall Inc	SUPER - JOB	0.0	0.0	Standard Drywall Inc	SHEETROCK INSTALLER	0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																
Aldave	CARPENTER	2.0	20.0																																																																																																																
American Tradition H	CARPENTER	1.0	8.0																																																																																																																
American Tradition H	SUPER - JOB	0.0	0.0																																																																																																																
Bow man's Inc	SHEET METAL WORKERS	4.0	30.0																																																																																																																
C-Forbes	CARPENTER	0.0	0.0																																																																																																																
Enterprise Builders	CEMENT FINISHER	11.0	60.0																																																																																																																
Enterprise Builders	LABORERS	2.0	16.0																																																																																																																
Evergreene Const.	CARPENTER	2.0	18.5																																																																																																																
Evergreene Const.	LABORERS	1.0	9.0																																																																																																																
Evergreene Const.	SUPER - JOB	1.0	9.0																																																																																																																
Evergreene Const.	OPERATING ENGINEER	1.0	9.0																																																																																																																
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																																																																																
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0																																																																																																																
HUNT ELECTRIC	ELECTRICIAN	3.0	33.0																																																																																																																
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0																																																																																																																
Idaho Masonry Contra	CEMENT MASON	3.0	24.0																																																																																																																
Idaho Sand and Grave	SUPER - JOB	0.0	0.0																																																																																																																
Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0																																																																																																																
JB's Roofing	ROOFER	3.0	21.0																																																																																																																
L&L ASSOCIATES	ELECTRICIAN	4.0	36.0																																																																																																																
Patterson	PIPE LAYER	2.0	20.0																																																																																																																
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																																																
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																																																																
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0																																																																																																																
Standard Drywall Inc	SUPER - JOB	0.0	0.0																																																																																																																
Standard Drywall Inc	SHEETROCK INSTALLER	0.0	0.0																																																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 449 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 25 Oct 2005 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Star Mountain	CARPENTER	30.0	240.0
Star Mountain	SUPER - JOB	1.0	8.0
Star Mountain	OPERATING ENGINEER	1.0	6.0
Star Mountain	LABOR-CREW SUPERVISOR	2.0	14.5
Trenching Services	LABORERS	0.0	0.0
Trenching Services	OPERATING ENGINEER	0.0	0.0
Utah Mechanical Cont	LABORERS	3.0	30.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	5.0	37.5
Total		98.0	802.5

Total hours worked to date: 96,921.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	0.0
010	JD Scraper	0.0	0.0
039	Water Truck	6.0	2.0
041	Kobelco SK60	0.0	8.0
042	Kabota kx 121-1	0.0	2.0
045	Backhoe	5.5	2.5
047	Gradall 544-10	3.0	0.0
048	Kobelco SK200	0.0	10.0
051	track hoe	0.0	0.0
052	loader	0.0	10.0
055	Grader	0.0	0.0
059	Tesmec Trencher	0.0	0.0
062	roller	0.0	0.0
063	Forklift	4.0	12.0
067	Crane	0.0	0.0
068	140 H Blade	0.0	0.0
069	Skid Steer	0.0	0.0
072	New Holland 170	0.0	6.0
Total		18.5	52.5

Total operating hours to date: 18,956.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 450	Page 1 of 3
		DATE 26 Oct 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 58 °F, Max 71 °F; 0.08 IN Precipitation; No Wind	
QC NARRATIVES			
Activities in Progress: Aldave- Framing 83 American Tradition Homes- Siding, Soffit, fascia and trim # 84 Hunt Electric- Center of west loop B conduit and transformers L&L Electric- Rough in 72 Bowman's- Rough in 73 Enterprise Builders- Placed front porches # 21, 30, 29 Idaho Masonry Contractors- Stone work #3 Parsons Evergreene- Porch Rebar Nutek- Framing- Framing pick-ups # 73 Star Mountain Construction- Framing # 1-30 Standard Drywall Inc.- Hang 67, 68; Taping 79, 64 Utah Mechanical Contractors- Water, waste, gas in 72, 73 C-Forbes- Finish Carp in # 75 Patterson- Prep porches in west loop A; storm drain install JB's Roofing- Shingle # 65, 83 Pioneer Landscape- Prep trees for storage, irrigation on #71, 72 Resiserve- Termiticide application 64, 65, 66, 67, 63, 62			
General Comments: 2. <input type="checkbox"/> General Comments: a. <input type="checkbox"/> QUALITY CONTROL INSPECTIONS AND RESULTS: Framing inspections on #1- distributed corrections list piping pressure test # 72A- all passed b. <input type="checkbox"/> QUALITY CONTROL TESTING AND RESULTS: MTI performed concrete testing- see attached c. <input type="checkbox"/> REMARKS: Architect (Scott Olcott) visited site to discuss fire wall installation at party wall of Charles. Proposed solution to be written and reviewed by fire consultant. Also reviewed fire wall at Charles/Baxter laundry area and will be included in same report. Schedule painting preparatory 11-7-05 at 9 AM			
Safety Inspection / Safety Meetings: 3. <input type="checkbox"/> SAFETY INSPECTIONS/SAFETY MEETINGS: No Safety issues 4. <input type="checkbox"/> PREPARATORY AND/OR INITIALS HELD TODAY: Held preparatory meeting with C-Forbes for finish carpentry. Included wood and steel doors, toilet accessories, and closet			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 450		Page 2 of 3																																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 26 Oct 2005 - Wednesday																																																																																															
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																	
specialties 5. <input type="checkbox"/> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None																																																																																																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																																																	
ACTIVITY START/FINISH The following activity was started today: <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%; border-bottom: 1px solid black;">Activity No</td> <td style="border-bottom: 1px solid black;">Description</td> </tr> <tr> <td>P5284039</td> <td>Install Roofing</td> </tr> </table> The following activity was finished today: <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%; border-bottom: 1px solid black;">Activity No</td> <td style="border-bottom: 1px solid black;">Description</td> </tr> <tr> <td>P511675</td> <td>Road Paving</td> </tr> </table>						Activity No	Description	P5284039	Install Roofing	Activity No	Description	P511675	Road Paving																																																																																				
Activity No	Description																																																																																																
P5284039	Install Roofing																																																																																																
Activity No	Description																																																																																																
P511675	Road Paving																																																																																																
QC REQUIREMENTS No QC requirements were completed today																																																																																																	
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																	
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="width: 25%; text-align: left;">Employer</th> <th style="width: 35%; text-align: left;">Labor Classification</th> <th style="width: 15%; text-align: right;">Number of Employees</th> <th style="width: 25%; text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Aldave</td><td>CARPENTER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>SUPER - JOB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">27.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">58.5</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.5</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">33.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">3.0</td><td style="text-align: right;">31.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Idaho Sand and Grave</td><td>SUPER - JOB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Idaho Sand and Grave</td><td>OPERATING ENGINEER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">4.0</td><td style="text-align: right;">36.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> </tbody> </table>						Employer	Labor Classification	Number of Employees	Hours Worked	Aldave	CARPENTER	0.0	0.0	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	SUPER - JOB	0.0	0.0	Bow man's Inc	SHEET METAL WORKERS	5.0	27.0	C-Forbes	CARPENTER	0.0	0.0	Enterprise Builders	CEMENT FINISHER	6.0	58.5	Enterprise Builders	LABORERS	1.0	9.5	Evergreene Const.	CARPENTER	1.0	8.5	Evergreene Const.	LABORERS	1.0	9.5	Evergreene Const.	SUPER - JOB	0.0	0.0	Evergreene Const.	OPERATING ENGINEER	1.0	11.0	G&G Insulation	INSULATION INSTALLER	0.0	0.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.0	HUNT ELECTRIC	ELECTRICIAN	3.0	33.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	31.0	Idaho Masonry Contra	CEMENT MASON	3.0	24.0	Idaho Sand and Grave	SUPER - JOB	0.0	0.0	Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0	JB's Roofing	ROOFER	4.0	32.0	L&L ASSOCIATES	ELECTRICIAN	4.0	36.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	3.0	30.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																														
Aldave	CARPENTER	0.0	0.0																																																																																														
American Tradition H	CARPENTER	1.0	8.0																																																																																														
American Tradition H	SUPER - JOB	0.0	0.0																																																																																														
Bow man's Inc	SHEET METAL WORKERS	5.0	27.0																																																																																														
C-Forbes	CARPENTER	0.0	0.0																																																																																														
Enterprise Builders	CEMENT FINISHER	6.0	58.5																																																																																														
Enterprise Builders	LABORERS	1.0	9.5																																																																																														
Evergreene Const.	CARPENTER	1.0	8.5																																																																																														
Evergreene Const.	LABORERS	1.0	9.5																																																																																														
Evergreene Const.	SUPER - JOB	0.0	0.0																																																																																														
Evergreene Const.	OPERATING ENGINEER	1.0	11.0																																																																																														
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																																																														
HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.0																																																																																														
HUNT ELECTRIC	ELECTRICIAN	3.0	33.0																																																																																														
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	31.0																																																																																														
Idaho Masonry Contra	CEMENT MASON	3.0	24.0																																																																																														
Idaho Sand and Grave	SUPER - JOB	0.0	0.0																																																																																														
Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0																																																																																														
JB's Roofing	ROOFER	4.0	32.0																																																																																														
L&L ASSOCIATES	ELECTRICIAN	4.0	36.0																																																																																														
Patterson	PIPE LAYER	2.0	20.0																																																																																														
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																														

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 450 <div style="text-align: right;">Page 3 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 26 Oct 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	2.0	14.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0
Star Mountain	CARPENTER	26.0	208.0
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Star Mountain	LABOR-CREW SUPERVISOR	1.0	8.0
Trenching Services	LABORERS	0.0	0.0
Trenching Services	OPERATING ENGINEER	0.0	0.0
Utah Mechanical Cont	LABORERS	3.0	28.5
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	5.0	40.0
Total		95.0	805.5

Total hours worked to date: 97,726.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	0.0
010	JD Scraper	0.0	0.0
039	Water Truck	6.0	2.0
041	Kobelco SK60	0.0	10.0
042	Kabota kx 121-1	0.0	10.0
045	Backhoe	7.0	1.0
047	Gradall 544-10	5.0	3.0
048	Kobelco SK200	0.0	10.0
051	track hoe	0.0	14.0
052	loader	0.0	20.0
055	Grader	0.0	0.0
059	Tesmec Trencher	0.0	0.0
062	roller	0.0	0.0
063	Forklift	0.0	8.0
066	Case Skid Loader	0.0	10.0
067	Crane	0.0	0.0
068	140 H Blade	0.0	0.0
069	Skid Steer	0.0	0.0
072	New Holland 170	0.0	4.0
Total		18.0	92.0

Total operating hours to date: 19,048.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 451	Page 1 of 3										
		DATE 27 Oct 2005 - Thursday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 45 °F, Max 51 °F; 0.12 IN Precipitation; No Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p>ALDAVE - worked on framing 83 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, and trim for #65 HUNT ELECTRIC - prepare for conduit transformers in west loop B and feeds to houses L&L ELECTRIC - rough in 71 BOWMAN'S - rough in 73 ENTERPRISE BUILDERS - forming porches in west loop B IDAHO MASONRY CONTRACTORS - stone on 73 NUTEK - framing pickup in 74 STAR MOUNTAIN CONSTRUCTION - framing 1-30 STANDARD DRYWALL INC - hanging 68; taping 79 and 64 UTAH MECHANICAL CONTRACTORS - gas piping 74, DWV, water in 73 and 85 C-FORBES - finish carpentry 75 and 76 PATTERSON - prep porches in the west loop; storm drain installer JB'S ROOFING - shingle 65 and 83 PIONEER LANDSCAPE - irrigation behind 71 and 73</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Follow up inspection of framing issues in 74</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil testing on storm drain installation Witnessed pressure testing of piping in 72B and water and waste of 73 - gas failed and will be redone</p> <p>REMARKS Held weekly QC meeting - see attached.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH													
<p>The following 2 activities were started today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P522017</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5281017</td> <td>Rough Electrical, Cable & Phon</td> </tr> </table> <p>The following activity was finished today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5229042</td> <td>Install Porch & Patio</td> </tr> </table>				Activity No	Description	P522017	Rough Plumbing	P5281017	Rough Electrical, Cable & Phon	Activity No	Description	P5229042	Install Porch & Patio
Activity No	Description												
P522017	Rough Plumbing												
P5281017	Rough Electrical, Cable & Phon												
Activity No	Description												
P5229042	Install Porch & Patio												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 451		Page 2 of 3
		DATE 27 Oct 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
Aldave	CARPENTER	0.0	0.0	
American Tradition H	CARPENTER	1.0	8.0	
American Tradition H	SUPER - JOB	0.0	0.0	
Bow man's Inc	SHEET METAL WORKERS	4.0	32.0	
C-Forbes	CARPENTER	2.0	18.0	
Enterprise Builders	CEMENT FINISHER	7.0	36.8	
Enterprise Builders	LABORERS	2.0	13.0	
Evergreene Const.	CARPENTER	0.0	0.0	
Evergreene Const.	LABORERS	0.0	0.0	
Evergreene Const.	SUPER - JOB	0.0	0.0	
Evergreene Const.	OPERATING ENGINEER	0.0	0.0	
G&G Insulation	INSULATION INSTALLER	0.0	0.0	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	16.0	
HUNT ELECTRIC	ELECTRICIAN	3.0	24.0	
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	24.0	
Idaho Masonry Contra	CEMENT MASON	3.0	24.0	
Idaho Sand and Grave	SUPER - JOB	0.0	0.0	
Idaho Sand and Grave	OPERATING ENGINEER	0.0	0.0	
JB's Roofing	ROOFER	4.0	32.0	
L&L ASSOCIATES	ELECTRICIAN	4.0	36.0	
Patterson	PIPE LAYER	2.0	20.0	
Patterson	OPERATING ENGINEER	3.0	30.0	
Pioneer Landscape	LANDSCAPE LABORERS	1.0	6.0	
Pioneer Landscape	OPERATING ENGINEER	1.0	6.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	5.0	34.0	
Standard Drywall Inc	TAPER	3.0	24.0	
Standard Drywall Inc	SUPER - JOB	1.0	8.0	
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0	
Star Mountain	CARPENTER	26.0	204.0	
Star Mountain	SUPER - JOB	2.0	16.0	
Star Mountain	OPERATING ENGINEER	1.0	8.0	
Star Mountain	LABOR-CREW SUPERVISOR	0.0	0.0	
Trenching Services	LABORERS	0.0	0.0	
Trenching Services	OPERATING ENGINEER	0.0	0.0	
Utah Mechanical Cont	LABORERS	3.0	30.0	
Utah Mechanical Cont	PLUMBER	2.0	20.0	
Valley View Exterior	CARPENTER	4.0	32.0	
Total hours worked to date:	98,452.3	Total	92.0	725.8

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 451		Page 3 of 3
		DATE 27 Oct 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	0.0	
010	JD Scraper	0.0	0.0	
039	Water Truck	0.0	10.0	
041	Kobelco SK60	0.0	8.0	
042	Kabota kx 121-1	0.0	8.0	
045	Backhoe	0.0	0.0	
047	Gradall 544-10	0.0	0.0	
048	Kobelco SK200	0.0	0.0	
051	track hoe	0.0	14.0	
052	loader	0.0	28.0	
055	Grader	0.0	0.0	
059	Tesmec Trencher	0.0	0.0	
062	roller	0.0	0.0	
063	Forklift	0.0	8.0	
067	Crane	0.0	0.0	
068	140 H Blade	0.0	0.0	
069	Skid Steer	0.0	0.0	
072	New Holland 170	0.0	6.0	
Total operating hours to date: 19,130.3		Total	0.0	82.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 452	Page 1 of 2
		DATE 28 Oct 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 64 °F; No Precipitation; No Wind		

QC NARRATIVES

Activities in Progress:

Aldave- Framing # 80
 American Tradition Homes- Siding, soffit, fascia, trim # 65
 L&L Electric- Rough in # 73
 Bow man's- Rough on # 73
 Idaho Masonry Contractors-Stone # 3
 Parsons Evergreene- Vacuum water from bldg floors, check heaters, helped w / trusses # 80
 Nutek- Framing # 74 - worked on punch list items
 Star Mountain Construction- Framing # 2-30
 Standard Drywall Inc- Hanging # 68, taping 64- 66
 Utah Mechanical Contractors- Finish water waste pumping # 73, gas in # 74
 C-Forbes- Finish dry in for 76, 77
 JB's Roofing- Shingle # 84, 74
 G&G Insulation- Insulate # 69
 Pioneer Landscape- Irrigation behind # 71- 73

General Comments:

Quality control inspections and results:
 Follow up framing inspections punch in # 71, # 73, # 84, # 85, # 1
 Framing inspections of #2- distributed nailing inspection of roofing at # 4 and 5- ok to dry sheet

Quality control testing and results:
 Inspected gas piping of # 73

Remarks:
 No Conversations

Safety Inspection / Safety Meetings:

Daily Safety Inspections:
 No safety issues

Preparatory and/or Initials held today
 None today

Contractors first and/or last day onsite
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P521017	Rough Electrical, Cable & Phon

The following 5 activities were finished today:

Activity No	Description
P51173	Procure Vinyl Siding - Lloyd
P51176	Procure Flooring - Lloyd

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 452 <div style="text-align: right;">Page 2 of 2</div>																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 28 Oct 2005 - Friday																																																																																					
P51177 Procure Lighting - Lloyd P51196 Procure Flooring - Greene P52016 Procure Flooring - Arts & Craf		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																					
QC REQUIREMENTS No QC requirements were completed today																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">25.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.5</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">26.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">24.0</td><td style="text-align: right;">192.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">37.5</td></tr> <tr> <td>Total hours worked to date: 98,929.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">62.0</td> <td style="text-align: right; border-top: 1px solid black;">477.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.5	Bow man's Inc	SHEET METAL WORKERS	4.0	25.0	Evergreene Const.	CARPENTER	1.0	8.0	Evergreene Const.	LABORERS	2.0	17.5	Evergreene Const.	SUPER - JOB	1.0	1.0	Evergreene Const.	OPERATING ENGINEER	1.0	8.0	JB's Roofing	ROOFER	4.0	26.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	1.0	8.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0	Standard Drywall Inc	TAPER	3.0	24.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0	Star Mountain	CARPENTER	24.0	192.0	Star Mountain	SUPER - JOB	2.0	14.5	Star Mountain	OPERATING ENGINEER	1.0	8.0	Utah Mechanical Cont	LABORERS	2.0	18.0	Utah Mechanical Cont	PLUMBER	2.0	18.0	Valley View Exterior	CARPENTER	5.0	37.5	Total hours worked to date: 98,929.3	Total	62.0	477.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	7.5																																																																																				
Bow man's Inc	SHEET METAL WORKERS	4.0	25.0																																																																																				
Evergreene Const.	CARPENTER	1.0	8.0																																																																																				
Evergreene Const.	LABORERS	2.0	17.5																																																																																				
Evergreene Const.	SUPER - JOB	1.0	1.0																																																																																				
Evergreene Const.	OPERATING ENGINEER	1.0	8.0																																																																																				
JB's Roofing	ROOFER	4.0	26.0																																																																																				
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																																				
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0																																																																																				
Standard Drywall Inc	TAPER	3.0	24.0																																																																																				
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																				
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0																																																																																				
Star Mountain	CARPENTER	24.0	192.0																																																																																				
Star Mountain	SUPER - JOB	2.0	14.5																																																																																				
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																				
Utah Mechanical Cont	LABORERS	2.0	18.0																																																																																				
Utah Mechanical Cont	PLUMBER	2.0	18.0																																																																																				
Valley View Exterior	CARPENTER	5.0	37.5																																																																																				
Total hours worked to date: 98,929.3	Total	62.0	477.0																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">8.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>074</td><td>MF Tractor</td><td style="text-align: right;">0.0</td><td style="text-align: right;">3.0</td></tr> <tr> <td>Total operating hours to date: 19,141.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">8.0</td> <td style="text-align: right; border-top: 1px solid black;">11.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	8.0	0.0	063	Forklift	0.0	8.0	074	MF Tractor	0.0	3.0	Total operating hours to date: 19,141.3	Total	8.0	11.0																																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																																				
039	Water Truck	8.0	0.0																																																																																				
063	Forklift	0.0	8.0																																																																																				
074	MF Tractor	0.0	3.0																																																																																				
Total operating hours to date: 19,141.3	Total	8.0	11.0																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 453 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 29 Oct 2005 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 57 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 Aldave- Framing
 Star Mountain Construction- Framing # 1-30
 C-Forbes- Finish dry in 76, 77

General Comments:
 Quality control inspections and results:
 No specific Inspections

Quality control testing and results:
 No Testing

Remarks:
 Review percent complete for all buildings for pay application

Safety Inspection / Safety Meetings:
 Safety Inspections/Safety Meetings
 Daily Safety Inspections:
 No safety issues

Contractors first and/or last day onsite
 None today

Preparatory and/or initials held today
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	2.0	12.0
Star Mountain	CARPENTER	20.0	134.5
Star Mountain	OPERATING ENGINEER	1.0	7.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 453		Page 2 of 2
		DATE 29 Oct 2005 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 99,082.8		Total	23.0	153.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
063	Forklift	0.0	7.0	
Total operating hours to date: 19,148.3		Total	0.0	7.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 455	Page 1 of 3
		DATE 31 Oct 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 60 °F; No Precipitation; 9 MPH Wind		

QC NARRATIVES

Activities in Progress:

- Aldave- Framing # 83
- American Tradition Homes- Siding, Soffit, Fascia, Trim # 65
- Hunt Electric- Exposing gas lines and laying laterals in west loop B
- L&L Electric- Rough in 85
- Bow man's- Rough in #73
- Enterprise Builders- Place Porches # 23, 22
- Idaho Masonry Contractors- Install # 3
- Parsons Evergreene- Misc. Carpentry 73, 84; site clean-up
- Nutek- Framing Pick-up # 74
- Star Mountain Construction- Framing # 1-30 and floor 31
- Standard Drywall Inc- Hanging # 69, taping 79, 64
- Utah Mechanical Contractors- DWV and water piping # 74; gas pipe in # 84
- C-Forbes- Finish dry in 76, 77
- Patterson- Storm Drain pipe on old central
- JB's Roofing- Shingle 68, 74; dry-in for # 4, 5
- G&G Insulation- # 69, 70
- Pioneer Landscape- Irrigation/ landscape 71, 73

General Comments:

Quality control inspections and results:
 Nailing and sheetrock inspection # 66 and 67- ok to tape
 Also # 68 (need to hang dura-rock in baths)
 Ok to insulate # 69, 70, 71, 72 (4-way inspection 71, 72) Texture inspection in 77,78- ok to paint
 Quality control testing and results:
 Piping pressure test DWV & Water # 73- see attached
 MTI performed soil density and concrete testing

Remarks:
 No Conversations

Safety Inspection / Safety Meetings:

Daily Safety Inspections:
 No safety issues

Contractors first and/or last day onsite
 None today

Preparatory and/or initials held today
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 8 activities were started today:

Activity No	Description
P5210015	Rough Plumbing
P5210017	Rough Electrical, Cable & Phon
P5211017	Rough Plumbing

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 455	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 31 Oct 2005 - Monday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5211019 Rough Electrical, Cable & Phon P5212015 Rough Plumbing P5212017 Rough Electrical, Cable & Phon P5284040 Install Vinyl Siding, Soffit & P529042 Install Porch & Patio			
The following 19 activities were finished today:			
Activity No	Description		
1003	R00003 - Add. Demo of Oasis St		
P511020	Install Main Gas Line		
P511035	Install Main Electrical Distri		
P511170	Final Road Grading, Base		
P5274016	Sheet Trusses		
P5276038	Install Vinyl Siding, Soffit &		
P5280016	Sheet Trusses		
P5281014	Sheet Trusses		
P5282014	Sheet Trusses		
P5282035	Install Exterior Doors & Windo		
P5283014	Sheet Trusses		
P5283035	Install Exterior Doors & Windo		
P5284016	Sheet Trusses		
P5286006	Spray Termite Protection		
P5286014	Sheet Trusses		
P5287013	Set Trusses & Sub-fascia		
P5287014	Sheet Trusses		
P529042	Install Porch & Patio		
P5425	Government Final Design Back C		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	5.0	37.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	6.0	39.5
Enterprise Builders	LABORERS	1.0	9.5
G&G Insulation	INSULATION INSTALLER	1.0	9.0
Idaho Masonry Contra	CEMENT MASON	3.0	24.0
JB's Roofing	ROOFER	5.0	36.0
L&L ASSOCIATES	ELECTRICIAN	5.0	45.0
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	3.0	30.0
Standard Drywall Inc	TAPER	3.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 455 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 31 Oct 2005 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	25.0	200.0
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	3.0	30.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Valley View Exterior	CARPENTER	5.0	37.5
Total hours worked to date: 99,758.3		Total	83.0
			675.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	6.0
039	Water Truck	0.0	10.0
051	track hoe	0.0	16.0
052	loader	0.0	14.0
063	Forklift	0.0	16.0
Total operating hours to date: 19,210.3		Total	62.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 456 <div style="text-align: right;">Page 1 of 3</div>
		DATE 01 Nov 2005 - Tuesday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 66 °F; No Precipitation; 30 MPH Wind	

QC NARRATIVES

Activities in Progress:

- Aldave- Framing # 80
- American Tradition Homes- Siding, soffit, fascia, trim # 65
- Hunt Electric- Gas SE corner of phases west installation
- L&L Electric- Rough in # 84
- Bow man's- Rough on # 85
- Enterprise Builders- Placed front porches # 13 (1/2), 26 (1/2), 27, 28
- Parsons Evergreene- Misc carpentry in east loop bldgs, Temp heaters, site clean-up, porch bar
- Nutek- Framing # 74
- Star Mountain Construction- Framing # 1-32
- Standard Drywall Inc- Hanging # 69, taping 79, 64
- Utah Mechanical Contractors- Piping in 74 and 84
- C-Forbes- Finish Carpentry # 76-77
- Patterson- Installing storm drain and grading front porches
- JB's Roofing- Shingles 68, 84
- Pioneer Landscape- Irrigation/landscape 69-79
- G&G Insulation- 71-72

General Comments:

Quality control inspections and results:
 Preparing deficiency list for each bldg to add to prototype inspection from COE
 Inspected front porches in east loop- ok to place

Quality control testing and results:
 MTI performed soil and concrete testing

Remarks:
 No conversations today

Safety Inspection / Safety Meetings:

Daily Safety Inspections:
 No safety issues- Held site safety meeting; monitoring CO and O2 content in each building with operating temp heater

Preparatory and/or initials held today
 None today

Contractor's first and/or last day onsite
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 4 activities were started today:

Activity No	Description
P5268017	Rough Plumbing
P5274016	Sheet Trusses
P5281014	Sheet Trusses
P5287014	Sheet Trusses

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 456 Page 2 of 3																																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 01 Nov 2005 - Tuesday																																																																																																					
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																					
The following activity was finished today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5285016</td> <td>Sheet Trusses</td> </tr> </table>				Activity No	Description	P5285016	Sheet Trusses																																																																																																
Activity No	Description																																																																																																						
P5285016	Sheet Trusses																																																																																																						
QC REQUIREMENTS No QC requirements were completed today																																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="0"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>5.0</td><td>35.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>6.0</td><td>44.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>2.0</td><td>18.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>9.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>1.0</td><td>8.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>4.0</td><td>29.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>2.0</td><td>16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>24.0</td><td>192.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>3.0</td><td>24.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>3.0</td><td>31.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>3.0</td><td>32.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>6.0</td><td>45.0</td></tr> <tr> <td>Total hours worked to date: 100,428.8</td> <td>Total</td> <td>82.0</td> <td>670.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	5.0	35.0	C-Forbes	CARPENTER	3.0	24.0	Enterprise Builders	CEMENT FINISHER	6.0	44.5	Evergreene Const.	CARPENTER	2.0	18.0	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	9.0	G&G Insulation	INSULATION INSTALLER	1.0	8.0	JB's Roofing	ROOFER	4.0	29.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	1.0	8.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0	Standard Drywall Inc	TAPER	3.0	24.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0	Star Mountain	CARPENTER	24.0	192.0	Star Mountain	SUPER - JOB	3.0	24.0	Star Mountain	OPERATING ENGINEER	2.0	16.0	Utah Mechanical Cont	LABORERS	3.0	31.0	Utah Mechanical Cont	PLUMBER	3.0	32.0	Valley View Exterior	CARPENTER	6.0	45.0	Total hours worked to date: 100,428.8	Total	82.0	670.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																				
American Tradition H	CARPENTER	1.0	8.0																																																																																																				
Bow man's Inc	SHEET METAL WORKERS	5.0	35.0																																																																																																				
C-Forbes	CARPENTER	3.0	24.0																																																																																																				
Enterprise Builders	CEMENT FINISHER	6.0	44.5																																																																																																				
Evergreene Const.	CARPENTER	2.0	18.0																																																																																																				
Evergreene Const.	LABORERS	1.0	9.0																																																																																																				
Evergreene Const.	OPERATING ENGINEER	1.0	9.0																																																																																																				
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																																				
JB's Roofing	ROOFER	4.0	29.0																																																																																																				
Patterson	PIPE LAYER	2.0	20.0																																																																																																				
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																																				
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																																																				
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0																																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0																																																																																																				
Standard Drywall Inc	TAPER	3.0	24.0																																																																																																				
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																																				
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0																																																																																																				
Star Mountain	CARPENTER	24.0	192.0																																																																																																				
Star Mountain	SUPER - JOB	3.0	24.0																																																																																																				
Star Mountain	OPERATING ENGINEER	2.0	16.0																																																																																																				
Utah Mechanical Cont	LABORERS	3.0	31.0																																																																																																				
Utah Mechanical Cont	PLUMBER	3.0	32.0																																																																																																				
Valley View Exterior	CARPENTER	6.0	45.0																																																																																																				
Total hours worked to date: 100,428.8	Total	82.0	670.5																																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="0"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td>0.0</td><td>2.0</td></tr> <tr><td>039</td><td>Water Truck</td><td>0.0</td><td>10.0</td></tr> <tr><td>045</td><td>Backhoe</td><td>4.0</td><td>4.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td>4.0</td><td>4.0</td></tr> <tr><td>051</td><td>track hoe</td><td>0.0</td><td>18.0</td></tr> <tr><td>052</td><td>loader</td><td>0.0</td><td>12.0</td></tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	2.0	039	Water Truck	0.0	10.0	045	Backhoe	4.0	4.0	047	Gradall 544-10	4.0	4.0	051	track hoe	0.0	18.0	052	loader	0.0	12.0																																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																																				
008	Dump Truck	0.0	2.0																																																																																																				
039	Water Truck	0.0	10.0																																																																																																				
045	Backhoe	4.0	4.0																																																																																																				
047	Gradall 544-10	4.0	4.0																																																																																																				
051	track hoe	0.0	18.0																																																																																																				
052	loader	0.0	12.0																																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 456		Page 3 of 3
		DATE 01 Nov 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
063	Forklift	0.0	16.0	
069	Skid Steer	1.0	7.0	
075	New Holland 180	0.0	4.0	
Total operating hours to date: 19,287.3		Total	9.0	77.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 457	Page 1 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 02 Nov 2005 - Wednesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 53 °F; 0.1 IN Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:

Aldave- Framing # 80
 American Tradition Homes- Siding, soffit, fascia, trim # 65
 Hunt Electric- Installing conduit
 L&L Electric- Rough in # 73
 Bow man's- Rough on # 84
 Enterprise Builders- Placed porches 25 and ½ of 26, formed driveways east loop
 Parsons Evergreene- Misc. Porch Prep, site clean-up, misc carpentry
 Nutek- Framing # 86
 Star Mountain Construction- Framing # 1-32
 Standard Drywall Inc- Hanging # 69 and 70, taping # 79, 64
 Utah Mechanical Contractors- Rough in # 74, 85
 Mechanical Contractors- Finish water waste pumping # 73, gas in # 74
 C-Forbes- Finish Carpentry # 77- 78
 Patterson- storm drain pipe installation tot lot and driveway prep
 JB's Roofing- Shingle # 74, Dry in #5, 82, 88
 Pioneer Landscape- Irrigation/landscape backyard # 69- 73
 G&G Insulation- Finish # 71 and # 72

General Comments:

2. ☐ General Comments
 a. ☐ Quality control inspections and results:
 Inspected 69 through 73 for framing deficiencies - lists distributed
 Bldg 70 ok to insulate- 4-way inspection complete
 Nailing Pattern verified in Bldg # 69- ok to tape

 b. ☐ Quality control testing and results:
 Piping pressure test # 74B- see attached
 MTI perform soil density and concrete testing-see attached

 c. ☐ Remarks:
 COE (Tim) verified thickness of ceiling drywall by investigation from ladder provided by P.E.

Safety Inspection / Safety Meetings:

Safety Inspections/Safety Meetings
 Daily Safety Inspections:
 No safety issues

 Preparatory and / or Initials Held Today
 None today

 Contractors First and / or Last Day Onsite
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P524019	Rough Electrical, Cable & Phon

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 457 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 02 Nov 2005 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
The following activity was finished today:			
Activity No	Description		
P5210009	Grade & Pour Garage Slab-on-Gr		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	5.0	39.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	7.0	40.0
Enterprise Builders	LABORERS	5.0	40.0
Evergreene Const.	CARPENTER	2.0	18.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	SUPER - JOB	1.0	9.5
Evergreene Const.	OPERATING ENGINEER	1.0	9.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
JB's Roofing	ROOFER	4.0	31.0
L&L ASSOCIATES	ELECTRICIAN	5.0	45.0
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	32.0
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	20.0	153.5
Star Mountain	SUPER - JOB	3.0	14.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Valley View Exterior	CARPENTER	5.0	35.0
Total hours worked to date:	101,089.8	Total	85.0 661.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	6.0
045	Backhoe	0.0	2.0
047	Gradall 544-10	2.5	5.5
051	track hoe	0.0	10.0
052	loader	0.0	14.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 457		Page 3 of 3
		DATE 02 Nov 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
063	Forklift	0.0	16.0	
069	Skid Steer	0.0	5.0	
Total operating hours to date: 19,345.8		Total	2.5	58.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 458 <div style="text-align: right;">Page 1 of 2</div>
		DATE 03 Nov 2005 - Thursday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 53 °F; 0.05 IN Precipitation; 23 MPH Wind	

QC NARRATIVES

Activities in Progress:

Aldave- Framing # 80
 American Tradition Homes- Siding, soffit, fascia, trim # 65
 Hunt Electric- Install conduit and gas main behind # 42 to 45 and laterals to bldgs
 L&L Electric- Rough in # 73 and 84
 Bow man's- Rough on # 84
 Enterprise Builders- Forming porches in west loop; place porches 23, 24 half of 13, Forming driveways east loop
 Parsons Evergreene- Misc. carpentry east loop; porch prep west loop; site clean-up
 Nutek- Framing # 86
 Star Mountain Construction- Framing # 1-32
 Standard Drywall Inc- Hanging # 69 and 70, taping # 65-66, stock # 71 and 72
 Utah Mechanical Contractors- Piping systems in # 74, 85
 Mechanical Contractors- Finish water waste pumping # 73, gas in # 74
 C-Forbes- Finish Carpentry # 75- 78
 Patterson- Storm drain installation and prepping driveways in east loop
 JB's Roofing- Shingle # 1 and 2
 Pioneer Landscape- Irrigation/landscape # 69- 73
 Resiserve- Vapor barrier on 34-38 west loop

General Comments:

2. ☐ General Comments

a. ☐ Quality control inspections and results:

4-way inspection # 73- ok to insulate. Follow up inspection on insulation # 71 and # 72- not complete. Screw pattern inspection of # 69B and 70A

b. ☐ Quality control testing and results:

MTI performed soil density and concrete testing- see attached

c. ☐ Remarks:

☐ Postponed QC meeting w/ COE till Friday @ 10 am.
☐ Attended class in competent person training for trench safety
☐ Attached is accident form 3394 for E, Reiter that occurred 10-24-05

Safety Inspection / Safety Meetings:

Safety Inspections/Safety Meetings

Daily Safety Inspections:

No safety issues

Preparatory and/or Initials Held Today

None

Contractors First and/or Last Day Onsite

None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P521036	Install Roofing

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 458 Page 2 of 2																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 03 Nov 2005 - Thursday																																																																																									
P522019 Rough Electrical, Cable & Phon The following activity was finished today: <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%;">Activity No</td> <td>Description</td> </tr> <tr> <td>P521035</td> <td>Install Exterior Doors & Windo</td> </tr> </table>		Activity No	Description	P521035	Install Exterior Doors & Windo	CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																					
Activity No	Description																																																																																										
P521035	Install Exterior Doors & Windo																																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">Employer</th> <th style="width: 30%;">Labor Classification</th> <th style="width: 20%;">Number of Employees</th> <th style="width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">45.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">5.0</td><td style="text-align: right;">45.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">24.0</td><td style="text-align: right;">192.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">29.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 101,700.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">611.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	C-Forbes	CARPENTER	2.0	16.0	Enterprise Builders	CEMENT FINISHER	6.0	45.0	Evergreene Const.	CARPENTER	2.0	18.0	Evergreene Const.	LABORERS	2.0	18.0	Evergreene Const.	SUPER - JOB	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	9.0	G&G Insulation	INSULATION INSTALLER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	5.0	45.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	3.0	30.0	Standard Drywall Inc	TAPER	3.0	24.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0	Star Mountain	CARPENTER	24.0	192.0	Star Mountain	SUPER - JOB	3.0	24.0	Star Mountain	OPERATING ENGINEER	2.0	16.0	Utah Mechanical Cont	LABORERS	3.0	28.0	Utah Mechanical Cont	PLUMBER	3.0	29.0	Valley View Exterior	CARPENTER	4.0	32.0	Total hours worked to date: 101,700.8		Total	611.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
American Tradition H	CARPENTER	1.0	8.0																																																																																								
C-Forbes	CARPENTER	2.0	16.0																																																																																								
Enterprise Builders	CEMENT FINISHER	6.0	45.0																																																																																								
Evergreene Const.	CARPENTER	2.0	18.0																																																																																								
Evergreene Const.	LABORERS	2.0	18.0																																																																																								
Evergreene Const.	SUPER - JOB	1.0	9.0																																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	9.0																																																																																								
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																								
L&L ASSOCIATES	ELECTRICIAN	5.0	45.0																																																																																								
Patterson	PIPE LAYER	2.0	20.0																																																																																								
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																								
Standard Drywall Inc	TAPER	3.0	24.0																																																																																								
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																								
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0																																																																																								
Star Mountain	CARPENTER	24.0	192.0																																																																																								
Star Mountain	SUPER - JOB	3.0	24.0																																																																																								
Star Mountain	OPERATING ENGINEER	2.0	16.0																																																																																								
Utah Mechanical Cont	LABORERS	3.0	28.0																																																																																								
Utah Mechanical Cont	PLUMBER	3.0	29.0																																																																																								
Valley View Exterior	CARPENTER	4.0	32.0																																																																																								
Total hours worked to date: 101,700.8		Total	611.0																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">Serial Number</th> <th style="width: 30%;">Description</th> <th style="width: 20%;">Standby Hours</th> <th style="width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">3.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">16.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 19,367.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">22.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	3.0	6.0	063	Forklift	0.0	16.0	Total operating hours to date: 19,367.8		Total	22.0																																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
047	Gradall 544-10	3.0	6.0																																																																																								
063	Forklift	0.0	16.0																																																																																								
Total operating hours to date: 19,367.8		Total	22.0																																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 459	Page 1 of 2
		DATE 04 Nov 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 51 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: ALDAVE - framing #80 AMERICAN TRADITION HOMES- soffit, siding, fascia, trim #68 L&L ELECTRIC - rough in #74 BOWMAN'S - rough in #84 IDAHO MASONRY CONTRACTORS - prep work for ##86 NUTEK - framing #86 STAR MOUNTAIN CONSTRUCTION - framing 1-32 STANDARD DRYWALL INC - hanging 70,71 and taping 65,66 UTAH MECHANICAL CONTRACTORS - rough in 74 and 85 C-FORBES - finish carpentry 75-78 JB'S ROOFING - shingle 74, dry in 88 G&G INSULATION - insulation for 71-72 PIONEER LANDSCAPE - irrigation / landscape 69-73 RESISERV - termiticide at east loop driveways and vapor barrier to 38 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Nailing inspection on sheet rock #70 - okay to tape Framing inspection #83A&B Insulation inspection 71 and 72 - needs taller ladder for baffles in 71 QUALITY CONTROL TESTING AND RESULTS No soil or concrete testing today Piping pressure test in 74A and 85B REMARKS Held weekly QC meeting - see attached Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 459 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 04 Nov 2005 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.0
Bow man's Inc	SHEET METAL WORKERS	6.0	44.0
C-Forbes	CARPENTER	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	5.0	45.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	7.5
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	6.0	40.5
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	24.0	192.0
Star Mountain	SUPER - JOB	2.0	14.5
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	2.0	13.0
Utah Mechanical Cont	PLUMBER	2.0	13.0
Valley View Exterior	CARPENTER	4.0	32.0
Total hours worked to date: 102,221.3		Total	67.0
			520.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
063	Forklift	0.0	16.0
072	New Holland 170	0.0	7.0
076	Dingo	0.0	4.0
Total operating hours to date: 19,394.8		Total	0.0
			27.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 460 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 05 Nov 2005 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 42 °F; No Precipitation; 30 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - worked on framing punch list in #82
 NUTEK - worked on framing in #86
 STAR MOUNTAIN CONSTRUCTION - framing 1-33
 STANDARD DRYWALL INC - taping 65 and 66
 C-FORBES - finish carpentry in 75 -78

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 COE was checking for shims in east loop buildings
 Follow up inspection of punch list items of 82 framing

QUALITY CONTROL TESTING AND RESULTS
 None today

REMARKS
 No conversations today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INCEPTIONS
 No safety issues today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	3.0	12.0
Star Mountain	CARPENTER	16.0	102.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 460		Page 2 of 2
		DATE 05 Nov 2005 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Star Mountain Total hours worked to date: 102,342.8	OPERATING ENGINEER	Total	1.0 20.0	7.5 121.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number 063 Total operating hours to date: 19,402.3	Description Forklift	Standby Hours 0.0 0.0	Operating Hours 7.5 7.5	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 462	Page 1 of 2												
		DATE 07 Nov 2005 - Monday													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004													
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 0 °F, Max 59 °F; 41 IN Precipitation; No Wind													
QC NARRATIVES															
<p>Activities in Progress:</p> <p> AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for 68 HUNT ELECTRIC - conduit under storm drain L&L ELECTRIC - rough in 74 BOWMAN'S INC - rough in 84 ENTERPRISE BUILDERS - placed driveway and sidewalk at 70,71, and 1/2 of 72 and form 73 PARSONS EVERGREENE - vacuum water from floors and unload cabinets NUTEK - framing 86 and 74 STAR MOUNTAIN CONSTRUCTION - framing 1-33 STANDARD DRYWALL INC - hanging 71; taping 65,66; painting prep for 75 UTAH MECHANICAL CONTRACTORS - piping 85 and 84 C-FORBES - finish carpentry for 75 and 79 PATTERSON - storm drain on old central road - grading for driveway and sidewalk in east loop JB'S ROOFING - shingle 1,2 G&G INSULATION - insulate 73 PIONEER LANDSCAPE - irrigation / landscape #69 - #73; 74 sleeves </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected insulation in 72 and 73 - 72 okay to hang - okay to paint in 75 </p> <p> QUALITY CONTROL TESTING AND RESULTS Witnessed piping pressure test 85B - all passed - see attached </p> <p> REMARKS No conversations today </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH															
<p>The following activity was started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P522038</td> <td>Install Roofing</td> </tr> </tbody> </table> <p>The following 3 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P522036</td> <td>Install Exterior Doors & Windo</td> </tr> <tr> <td>P5253009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5255009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> </tbody> </table>				Activity No	Description	P522038	Install Roofing	Activity No	Description	P522036	Install Exterior Doors & Windo	P5253009	Grade & Pour Garage Slab-on-Gr	P5255009	Grade & Pour Garage Slab-on-Gr
Activity No	Description														
P522038	Install Roofing														
Activity No	Description														
P522036	Install Exterior Doors & Windo														
P5253009	Grade & Pour Garage Slab-on-Gr														
P5255009	Grade & Pour Garage Slab-on-Gr														

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 462 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 07 Nov 2005 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	5.0	37.5
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	10.0	51.0
Enterprise Builders	LABORERS	2.0	9.0
Evergreene Const.	CARPENTER	3.0	27.0
Evergreene Const.	LABORERS	1.0	9.0
G&G Insulation	INSULATION INSTALLER	1.0	7.0
L&L ASSOCIATES	ELECTRICIAN	5.0	40.0
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	9.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	31.0	256.0
Star Mountain	SUPER - JOB	2.0	10.5
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	3.0	30.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Valley View Exterior	CARPENTER	5.0	40.0
Total hours worked to date: 103,106.8	Total	97.0	764.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	8.0
039	Water Truck	0.0	10.0
047	Gradall 544-10	3.0	5.0
051	track hoe	0.0	19.0
052	loader	0.0	10.0
063	Forklift	0.0	16.0
Total operating hours to date: 19,470.3	Total	3.0	68.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 463	Page 1 of 2
		DATE 08 Nov 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 46 °F; 0.02 IN Precipitation; 22 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - worked on framing for 80
 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for 68
 HUNT ELECTRIC - trenching and conduit for buildings 39 to 41 - laterals and gas service
 L&L ELECTRIC - rough in 74 and 84
 BOWMAN'S - rough in 82
 ENTERPRISE BUILDERS - forming driveway and sidewalk in east loop - placed driveway #72 (1/2) and 73
 PARSONS EVERGREENE - vacuum water from floors, get concrete blankets for subs, temp heater, site clean up
 NUTEK - framing 74 and 86
 STAR MOUNTAIN CONSTRUCTION - framing 1-33
 STANDARD DRYWALL INC - hanging 71; taping 66 and 67; paint 75
 UTAH MECHANICAL CONTRACTORS - rough in 84 and 83
 C-FORBES - finish carpentry for 79 and 64
 PATTERSON - backfill storm drain on old Central / grading prep for driveway and sidewalk east loop
 PIONEER - irrigation / landscape backyards of 69 - 73

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected subgrade for driveways / sidewalks at #72 (1/2) and 73 - Okay to place
 Framing inspection for #86 - distributed list
 Roof nailing inspection for #86 - marks on roof

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete testing - see attached

REMARKS
 No remarks today

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No safety issues today - held site safety meeting - see attached

PREPARATORY AND/OR INITIALS HELD TODAY
 Held painting preparatory with SDI personnel - see attachment

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P511665	Form & Pour Sidwalks
P523037	Install Roofing

No activities were finished today

QC REQUIREMENTS

No QC requirements were completed today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 463 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 08 Nov 2005 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	5.0	40.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	5.0	41.8
Evergreene Const.	CARPENTER	1.0	9.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	9.0
G&G Insulation	INSULATION INSTALLER	1.0	2.0
L&L ASSOCIATES	ELECTRICIAN	5.0	45.0
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	3.0	30.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	PAINTERS	3.0	30.0
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	30.0	270.0
Star Mountain	SUPER - JOB	2.0	14.5
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	3.0	31.0
Utah Mechanical Cont	PLUMBER	6.0	61.0
Valley View Exterior	CARPENTER	5.0	40.0
Total hours worked to date:	103,879.0	Total 88.0	772.3

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	6.0
039	Water Truck	0.0	4.0
047	Gradall 544-10	3.0	5.0
051	track hoe	0.0	10.0
052	loader	0.0	20.0
063	Forklift	0.0	16.0
Total operating hours to date: 19,531.3		Total 3.0	61.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 464	Page 1 of 3										
		DATE 09 Nov 2005 - Wednesday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 51 °F; No Precipitation; No Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p>ALDAVE - worked on framing #80 AMERICAN TRADITION HOMES - siding, soffit, trim #74 HUNT ELECTRIC - conduit and gas trenching and laterals to 39 and 41 L&L ELECTRIC - rough in 84 BOWMAN'S - rough in 82 ENTERPRISE BUILDERS - driveway / sidewalk in east loop ; driveway at 74 NUTEK - framing #87 STAR MOUNTAIN CONSTRUCTION - framing #4, 33 STANDARD DRYWALL INC - hang 72, taping 66,67 UTAH MECHANICAL CONTRACTORS - piping 85 and 88 C-FORBES - finish carpentry for 79 to 65 PATTERSON - storm drain back fill JB'S ROOFING - dry in #6 PIONEER LANDSCAPE - laying sod for 75 - 79</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected screw pattern and hanging of sheet rock in 71 - okay to tape. Same for 72A. Inspected piping in 84 - minor items noted and corrected Framing inspection #4 - minor items noted and list distributed</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached Piping pressure test at 84A&B</p> <p>REMARKS Concerned about tilling soil amendments into top soil. This has not been practiced here to date - housing or elsew here on base - w ill discuss with landscape architect.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH No activities were started today The following 5 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5252009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5257009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5259009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5261009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> </tbody> </table>				Activity No	Description	P5252009	Grade & Pour Garage Slab-on-Gr	P5257009	Grade & Pour Garage Slab-on-Gr	P5259009	Grade & Pour Garage Slab-on-Gr	P5261009	Grade & Pour Garage Slab-on-Gr
Activity No	Description												
P5252009	Grade & Pour Garage Slab-on-Gr												
P5257009	Grade & Pour Garage Slab-on-Gr												
P5259009	Grade & Pour Garage Slab-on-Gr												
P5261009	Grade & Pour Garage Slab-on-Gr												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 464	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 09 Nov 2005 - Wednesday	
P5263009 Grade & Pour Garage Slab-on-Gr		CONTRACT NUMBER DACA67-02-D-2012 0004	
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	6.0	36.5
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	7.0	55.5
Evergreene Const.	CARPENTER	2.0	13.0
Evergreene Const.	LABORERS	1.0	9.5
Evergreene Const.	SUPER - JOB	1.0	10.5
Evergreene Const.	OPERATING ENGINEER	1.0	9.5
JB's Roofing	ROOFER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	5.0	45.0
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	26.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	5.0	40.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	28.0	224.0
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	3.0	31.0
Utah Mechanical Cont	PLUMBER	6.0	37.0
Valley View Exterior	CARPENTER	5.0	35.5
Total hours worked to date: 104,638.0		Total	96.0
			759.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	12.0
047	Gradall 544-10	0.0	9.5
051	track hoe	0.0	10.0
052	loader	0.0	20.0
072	New Holland 170	0.0	2.0
076	Dingo	0.0	2.0
		Total	0.0
			55.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 464		Page 3 of 3
		DATE 09 Nov 2005 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total operating hours to date: 19,586.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 465	Page 1 of 2				
		DATE 10 Nov 2005 - Thursday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 50 °F; No Precipitation; No Wind						
QC NARRATIVES							
<p>Activities in Progress:</p> <p>ALDAVE - framing 80 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #74 HUNT ELECTRIC - conduit and trenching and gas line to 39 to 41 - concrete over conduit, found high rock in trench area. L&L ELECTRIC - rough in 84 BOWMAN'S - rough in 82 ENTERPRISE BUILDERS - street and sidewalk in east loop NUTEK - framing 87 STAR MOUNTAIN CONSTRUCTION - framing 5 and 33 STANDARD DRYWALL INC - hanging 72 and fire walls in east loop center building UTAH MECHANICAL CONTRACTORS - piping 88 C-FORBES - finish carpentry 64 and 65 PATTERSON - storm drain backfill and driveway sidewalk prep east loop PIONEER LANDSCAPE - irrigation / landscape 64 - 75 front yard SDI / PAINTING - primer complete for 75A</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected screw pattern in 72- okay to tape / texture Inspected texture in 65 and 66A&B - texture not complete on attic access in 66 A&B</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS Concerned about tree planting</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5259009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> </table> No activities were finished today				Activity No	Description	P5259009	Grade & Pour Garage Slab-on-Gr
Activity No	Description						
P5259009	Grade & Pour Garage Slab-on-Gr						
QC REQUIREMENTS No QC requirements were completed today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 465 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 10 Nov 2005 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	6.0	48.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	7.0	16.0
L&L ASSOCIATES	ELECTRICIAN	4.0	30.0
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	6.0
Pioneer Landscape	OPERATING ENGINEER	2.0	14.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	PAINTERS	3.0	30.0
Standard Drywall Inc	TAPER	5.0	40.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	1.0	8.0
Star Mountain	CARPENTER	29.0	232.0
Star Mountain	SUPER - JOB	3.0	18.5
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	3.0	28.0
Utah Mechanical Cont	PLUMBER	3.0	28.0
Valley View Exterior	CARPENTER	4.0	32.0
Total hours worked to date: 105,306.5	Total	87.0	668.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	4.0
039	Water Truck	0.0	6.0
051	track hoe	0.0	11.0
052	loader	0.0	20.0
063	Forklift	0.0	16.0
072	New Holland 170	0.0	4.0
076	Dingo	0.0	4.0
Total operating hours to date: 19,651.8	Total	0.0	65.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 466	Page 1 of 2				
		DATE 11 Nov 2005 - Friday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 50 °F; No Precipitation; No Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p> Aldave: Framing 80 A TH: Siding, soffit, fascia, trim # 74 L&L Electric: Rough in # 85 Bowman's: Rough in # 74 Parsons Evergreene: Misc. carpentry in # 84, 85, 88 Star Mountain Construction: Framing 5-33 Standard drywall Inc.: Hanging firewalls in center units, taping 67, 68 G&G Insulation: Finish Hanging # 73; foam/caulk # 74, 84, 85 Pioneer Landscape: Irrigation/landscape </p> <p>General Comments:</p> <p> Quality Control Inspections and results: No Specific inspections except insulation in # 73 Ok to hang- stocked w / sheetrock today </p> <p> Quality Control Testing and Results: No onsite testing </p> <p> Remarks: Discussed tree rings, watering and tree ring size in front yards </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS None today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5254009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> </tbody> </table>				Activity No	Description	P5254009	Grade & Pour Garage Slab-on-Gr
Activity No	Description						
P5254009	Grade & Pour Garage Slab-on-Gr						
QC REQUIREMENTS No QC requirements were completed today							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 466 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Nov 2005 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	3.0
Bow man's Inc	SHEET METAL WORKERS	6.0	42.0
Evergreene Const.	SUPER - JOB	0.0	0.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	5.0	45.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	3.0	24.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	5.0	40.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	23.0	103.0
Star Mountain	SUPER - JOB	2.0	8.0
Star Mountain	OPERATING ENGINEER	2.0	8.0
Valley View Exterior	CARPENTER	4.0	32.0
Total hours worked to date:	105,683.5	Total	60.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
063	Forklift	0.0	8.0
072	New Holland 170	0.0	6.0
076	Dingo	0.0	6.0
Total operating hours to date:	19,671.8	Total	0.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 469	Page 1 of 2
		DATE 14 Nov 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 28 °F, Max 48 °F; 0.02 IN Precipitation; 36 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - framing #80 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for #74 L&L ELECTRIC - rough in #84 BOWMAN'S INC - rough in #74 ENTERPRISE BUILDERS - on site but left due to rain PARSONS EVERGREENE - vacuum water from floor, misc carpentry east loop STAR MOUNTAIN CONSTRUCTION - framing on 5-34, left site because of rain STANDARD DRYWALL INC - hanging fire wall in east loop, taping 66-67 UTAH MECHANICAL CONTRACTORS - rough in #88 C-FORBES - finish carpentry in 79 to 65 PATTERSON - storm drain installation on old Central; grading driveways for East Loop RESISERV - exterior foundation for 68 to 71 for termiticide PIONEER LANDSCAPE - painting shrubs - 75 to 79 BEST VINYL - installing fence for 75 to 77</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Verified dimensions of Arts and Crafts for #7 Inspected insulation for #73 - okay to hang</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY Held preparatory meeting with vinyl fencing - see attached</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE Best Vinyl</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 469 <div style="text-align: right;">Page 2 of 2</div>																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 14 Nov 2005 - Monday																																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">41.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">29.0</td><td style="text-align: right;">84.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">81.0</td> <td style="text-align: right; border-top: 1px solid black;">486.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 106,169.5</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	6.0	41.0	C-Forbes	CARPENTER	1.0	6.0	Enterprise Builders	CEMENT FINISHER	4.0	16.0	Enterprise Builders	LABORERS	2.0	4.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	5.0	40.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0	Star Mountain	CARPENTER	29.0	84.5	Star Mountain	SUPER - JOB	1.0	6.5	Utah Mechanical Cont	LABORERS	4.0	40.0	Utah Mechanical Cont	PLUMBER	3.0	30.0	Valley View Exterior	CARPENTER	6.0	48.0	Total		81.0	486.0	Total hours worked to date: 106,169.5			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
American Tradition H	CARPENTER	1.0	8.0																																																																																								
Bow man's Inc	SHEET METAL WORKERS	6.0	41.0																																																																																								
C-Forbes	CARPENTER	1.0	6.0																																																																																								
Enterprise Builders	CEMENT FINISHER	4.0	16.0																																																																																								
Enterprise Builders	LABORERS	2.0	4.0																																																																																								
Patterson	PIPE LAYER	2.0	20.0																																																																																								
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																																								
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0																																																																																								
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																								
Standard Drywall Inc	TAPER	5.0	40.0																																																																																								
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																								
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0																																																																																								
Star Mountain	CARPENTER	29.0	84.5																																																																																								
Star Mountain	SUPER - JOB	1.0	6.5																																																																																								
Utah Mechanical Cont	LABORERS	4.0	40.0																																																																																								
Utah Mechanical Cont	PLUMBER	3.0	30.0																																																																																								
Valley View Exterior	CARPENTER	6.0	48.0																																																																																								
Total		81.0	486.0																																																																																								
Total hours worked to date: 106,169.5																																																																																											
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>072</td><td>New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">56.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 19,727.8</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	4.0	039	Water Truck	0.0	10.0	051	track hoe	0.0	10.0	052	loader	0.0	20.0	072	New Holland 170	0.0	6.0	076	Dingo	0.0	6.0	Total		0.0	56.0	Total operating hours to date: 19,727.8																																																							
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
008	Dump Truck	0.0	4.0																																																																																								
039	Water Truck	0.0	10.0																																																																																								
051	track hoe	0.0	10.0																																																																																								
052	loader	0.0	20.0																																																																																								
072	New Holland 170	0.0	6.0																																																																																								
076	Dingo	0.0	6.0																																																																																								
Total		0.0	56.0																																																																																								
Total operating hours to date: 19,727.8																																																																																											
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 470	Page 1 of 3								
		DATE 15 Nov 2005 - Tuesday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 21 °F, Max 42 °F; No Precipitation; No Wind									
QC NARRATIVES											
<p>Activities in Progress:</p> <p>ALDAVE - worked on framing for #80 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for #74 HUNT ELECTRIC - trenching in center of west loop B for site lighting and communications terminations transformer #13 L&L - rough in #88 BOWMAN'S INC - rough in for #74 ENTERPRISE BUILDERS - placed street sidewalk east loop and formed driveways 82 to 84 IDAHO MASONRY CONTRACTORS - install stone for #4 PARSONS EVERGREENE - misc. carpentry for the east loop buildings STAR MOUNTAIN CONSTRUCTION - framing 5-34, misc. carpentry pick up in east loop STANDARD DRYWALL INC - hanging #73, taping 66 to 70 UTAH MECHANICAL CONTRACTORS - rough in #88 C-FORBES - finish carpentry in 65 and 66 PATTERSON - install storm drain east ward to East Mellon / Prep driveways and sidewalks for East Loop PIONEER LANDSCAPE - planting shrubs for 75 to 79, sod for 64 - 68 BEST VINYL - installing fence 75-79 SDI / PAINTER - working in 75 - final coat</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Four way inspection of building 84 - several electrical items to be picked up but okay to insulate Reviewed building 74 - several interior items to pick up</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing and concrete testing -see attached Piping pressure test on 88B - all okay</p> <p>REMARKS Reviewed unfinished items in buildings 82,83,86,81,87,80</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTOR'S FIRST AND / OR LAST DAY ONSITE None today</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH											
<p>No activities were started today</p> <p>The following 4 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5256009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5258009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5260009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> </tbody> </table>				Activity No	Description	P5256009	Grade & Pour Garage Slab-on-Gr	P5258009	Grade & Pour Garage Slab-on-Gr	P5260009	Grade & Pour Garage Slab-on-Gr
Activity No	Description										
P5256009	Grade & Pour Garage Slab-on-Gr										
P5258009	Grade & Pour Garage Slab-on-Gr										
P5260009	Grade & Pour Garage Slab-on-Gr										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 470		Page 2 of 3
		DATE 15 Nov 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P5262009 Grade & Pour Garage Slab-on-Gr				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
American Tradition H	CARPENTER		1.0	8.0
Bow man's Inc	SHEET METAL WORKERS		7.0	56.0
C-Forbes	CARPENTER		2.0	16.0
Enterprise Builders	CEMENT FINISHER		4.0	33.0
Enterprise Builders	LABORERS		2.0	16.0
HUNT ELECTRIC	OPERATING ENGINEER		2.0	20.0
HUNT ELECTRIC	ELECTRICIAN		3.0	30.5
HUNT ELECTRIC	ELECTRICIAN APPRENTICE		3.0	30.0
Idaho Masonry Contra	CEMENT MASON		2.0	16.0
Patterson	PIPE LAYER		2.0	20.0
Patterson	OPERATING ENGINEER		3.0	30.0
Pioneer Landscape	LANDSCAPE LABORERS		1.0	8.0
Pioneer Landscape	OPERATING ENGINEER		2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR		5.0	40.0
Standard Drywall Inc	LABORERS		1.0	8.0
Standard Drywall Inc	TAPER		5.0	40.0
Standard Drywall Inc	SUPER - JOB		1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER		6.0	48.0
Star Mountain	CARPENTER		28.0	248.0
Star Mountain	SUPER - JOB		3.0	22.5
Utah Mechanical Cont	LABORERS		4.0	41.0
Utah Mechanical Cont	PLUMBER		3.0	31.0
Valley View Exterior	CARPENTER		6.0	48.0
Total hours worked to date: 107,003.5		Total	96.0	834.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
008	Dump Truck		0.0	2.0
039	Water Truck		0.0	10.0
041	Kobelco SK60		0.0	10.0
042	Kabota kx 121-1		0.0	10.0
048	Kobelco SK200		0.0	10.0
051	track hoe		0.0	10.0
052	loader		0.0	29.0
063	Forklift		6.0	2.0
072	New Holland 170		0.0	6.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 470		Page 3 of 3
		DATE 15 Nov 2005 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
076	Dingo		0.0	8.0
Total operating hours to date: 19,824.8		Total	6.0	97.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 471	Page 1 of 3
		DATE 16 Nov 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 21 °F, Max 42 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - framing 80 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim for 74 HUNT ELECTRIC - testing of grounds at transformer and sectionalizers - back fill conduit under storm drain L&L ELECTRIC - rough in 88 BOWMAN'S - rough in 74 ENTERPRISE BUILDERS - placed driveway 84 and 1/2 of 83, formed driveway along 83 to 81 IDAHO MASONRY CONTRACTORS - install on #4 PARSONS EVERGREENE - worked on site clean up STAR MOUNTAIN CONSTRUCTION - framing #5 - 35 - pick up items in 84,85,8771,73,74 STANDARD DRYWALL INC - hang firewalls in 2-story and 1-story units; taping 66-70 UTAH MECHANICAL CONTRACTORS - rough in 88 and 1 C-FORBES - finish carpentry in 66 and 67 PATTERSON - prep driveway on east loop and install drain eastward to East Mellon G&G INSULATION - insulate wall 84 PIONEER LANDSCAPE - irrigation and landscape 64-69 BEST VINYL - install fence 75 to 79</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Framing follow up on 83 - Aldave complete all contract work - C.O. stuff remains Star Mountain picking up misc. items in 71,73,84,85,74,82 Framing inspection #6A - distributed list Inspected subgrade of 83 and 84 - subgrade protected by blankets, not frozen - okay to place</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached Witnessed piping pressure tests #88A and #1A - see attached Witnessed ground electrode testing in West Loops</p> <p>REMARKS Forwarded responses on prototype items to COE - will sweep water from #14 Excavation from SDMH 20 to SDMH31 is getting deep trenches slope and stepped</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues today - reminder roofers to tie off</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 471	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 16 Nov 2005 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	7.0	49.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	5.0	48.8
Enterprise Builders	LABORERS	1.0	8.5
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN	3.0	30.5
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	38.5
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	PAINTERS	3.0	18.0
Standard Drywall Inc	TAPER	5.0	40.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0
Star Mountain	CARPENTER	30.0	236.5
Star Mountain	SUPER - JOB	3.0	24.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Valley View Exterior	CARPENTER	5.0	40.0
Total hours worked to date: 107,765.3		Total 93.0	761.8
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	4.0
041	Kobelco SK60	0.0	10.0
042	Kabota kx 121-1	0.0	10.0
048	Kobelco SK200	0.0	10.0
051	track hoe	0.0	10.0
052	loader	0.0	28.0
063	Forklift	0.0	16.0
072	New Holland 170	0.0	6.0
076	Dingo	0.0	8.0
Total operating hours to date: 19,926.8		Total 0.0	102.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 471 Page 3 of 3	
		DATE 16 Nov 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 472	Page 1 of 3				
		DATE 17 Nov 2005 - Thursday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 48 °F; No Precipitation; No Wind						
QC NARRATIVES							
<p>Activities in Progress:</p> <p>ALDAVE - worked on framing 80 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim 74 HUNT ELECTRIC - trench conduit west loop A L&L ELECTRIC - rough in 88, start #1 BOWMAN'S INC - rough in 85 ENTERPRISE BUILDERS - place driveway 83 (1/2) and 82 IDAHO MASONRY CONTRACTORS - stone in #4 PARSONS EVERGREENE - installed temporary heater, site clean up material check STAR MOUNTAIN CONSTRUCTION - framing 5-34, pick up in 82,83,86 STANDARD DRYWALL INC - hanging 84B, taping 67-70 UTAH MECHANICAL CONTRACTORS - piping #1 C - FORBES - finish carpentry 64-66; exterior doors 1-3 PATTERSON - storm drain install toward East Mellon prep driveway JB'S ROOFING - shingles and flashings 74 PIONEER LANDSCAPE - prep lawns (back yard) 64-66, irrigation 64-70 BEST VINYL - fence install 75-79, 64-68</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected subgrade for concrete placement at 82,83 - not frozen - okay to place; inspected GWB in 73 - okay to tape; inspected 84 insulation - missing some can lights but can hang most areas; 4 - way inspection on 74 okay to insulate; nailing inspection on roof 7,9 - okay to dry sheet. Framing Inspection #6B - distributed list</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete and soil testing - see attached Witnessed piping pressure test #1B - see attached</p> <p>REMARKS Held weekly QC meeting - see attached Approved to work Saturday and Sunday</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%; border-bottom: 1px solid black;">Activity No</td> <td style="border-bottom: 1px solid black;">Description</td> </tr> <tr> <td>P5283037</td> <td>Install Roofing</td> </tr> </table>				Activity No	Description	P5283037	Install Roofing
Activity No	Description						
P5283037	Install Roofing						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 472	Page 2 of 3																																																																																																																				
PROJECT D/B Replace Military Family Housing P5		DATE 17 Nov 2005 - Thursday																																																																																																																					
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																					
QC REQUIREMENTS No QC requirements were completed today																																																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>7.0</td><td>63.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>5.0</td><td>49.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>1.0</td><td>9.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>1.0</td><td>8.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>17.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>28.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>3.0</td><td>27.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>4.0</td><td>32.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>2.0</td><td>16.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>5.0</td><td>40.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>PAINTERS</td><td>3.0</td><td>18.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>5.0</td><td>40.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td>6.0</td><td>48.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>4.0</td><td>38.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>3.0</td><td>28.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>5.0</td><td>40.0</td></tr> <tr> <td>Total hours worked to date:</td> <td>108,389.3</td> <td>Total</td> <td>73.0</td> </tr> <tr> <td></td> <td></td> <td></td> <td>624.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	7.0	63.0	C-Forbes	CARPENTER	3.0	24.0	Enterprise Builders	CEMENT FINISHER	5.0	49.0	Enterprise Builders	LABORERS	1.0	9.5	Evergreene Const.	OPERATING ENGINEER	0.0	0.0	G&G Insulation	INSULATION INSTALLER	1.0	8.5	HUNT ELECTRIC	OPERATING ENGINEER	2.0	17.0	HUNT ELECTRIC	ELECTRICIAN	3.0	28.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	27.0	Idaho Masonry Contra	CEMENT MASON	4.0	32.0	JB's Roofing	ROOFER	2.0	16.0	L&L ASSOCIATES	ELECTRICIAN	0.0	0.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	PAINTERS	3.0	18.0	Standard Drywall Inc	TAPER	5.0	40.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0	Utah Mechanical Cont	LABORERS	4.0	38.0	Utah Mechanical Cont	PLUMBER	3.0	28.0	Valley View Exterior	CARPENTER	5.0	40.0	Total hours worked to date:	108,389.3	Total	73.0				624.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																				
American Tradition H	CARPENTER	1.0	8.0																																																																																																																				
Bow man's Inc	SHEET METAL WORKERS	7.0	63.0																																																																																																																				
C-Forbes	CARPENTER	3.0	24.0																																																																																																																				
Enterprise Builders	CEMENT FINISHER	5.0	49.0																																																																																																																				
Enterprise Builders	LABORERS	1.0	9.5																																																																																																																				
Evergreene Const.	OPERATING ENGINEER	0.0	0.0																																																																																																																				
G&G Insulation	INSULATION INSTALLER	1.0	8.5																																																																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	2.0	17.0																																																																																																																				
HUNT ELECTRIC	ELECTRICIAN	3.0	28.0																																																																																																																				
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	27.0																																																																																																																				
Idaho Masonry Contra	CEMENT MASON	4.0	32.0																																																																																																																				
JB's Roofing	ROOFER	2.0	16.0																																																																																																																				
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0																																																																																																																				
Patterson	PIPE LAYER	2.0	20.0																																																																																																																				
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																																																				
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																																																																				
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0																																																																																																																				
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																																																				
Standard Drywall Inc	PAINTERS	3.0	18.0																																																																																																																				
Standard Drywall Inc	TAPER	5.0	40.0																																																																																																																				
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																																																				
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0																																																																																																																				
Utah Mechanical Cont	LABORERS	4.0	38.0																																																																																																																				
Utah Mechanical Cont	PLUMBER	3.0	28.0																																																																																																																				
Valley View Exterior	CARPENTER	5.0	40.0																																																																																																																				
Total hours worked to date:	108,389.3	Total	73.0																																																																																																																				
			624.0																																																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td>0.0</td><td>4.0</td></tr> <tr><td>041</td><td>Kobelco SK60</td><td>0.0</td><td>6.0</td></tr> <tr><td>042</td><td>Kabota kx 121-1</td><td>0.0</td><td>5.0</td></tr> <tr><td>048</td><td>Kobelco SK200</td><td>0.0</td><td>10.0</td></tr> <tr><td>051</td><td>track hoe</td><td>0.0</td><td>10.0</td></tr> <tr><td>052</td><td>loader</td><td>0.0</td><td>29.0</td></tr> <tr><td>063</td><td>Forklift</td><td>7.0</td><td>1.0</td></tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	4.0	041	Kobelco SK60	0.0	6.0	042	Kabota kx 121-1	0.0	5.0	048	Kobelco SK200	0.0	10.0	051	track hoe	0.0	10.0	052	loader	0.0	29.0	063	Forklift	7.0	1.0																																																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																																																																				
008	Dump Truck	0.0	4.0																																																																																																																				
041	Kobelco SK60	0.0	6.0																																																																																																																				
042	Kabota kx 121-1	0.0	5.0																																																																																																																				
048	Kobelco SK200	0.0	10.0																																																																																																																				
051	track hoe	0.0	10.0																																																																																																																				
052	loader	0.0	29.0																																																																																																																				
063	Forklift	7.0	1.0																																																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 472		Page 3 of 3
		DATE 17 Nov 2005 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
072	New Holland 170	0.0	6.0	
076	Dingo	0.0	8.0	
Total operating hours to date: 20,005.8		Total	<u>7.0</u>	<u>79.0</u>
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 473	Page 1 of 2
		DATE 18 Nov 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 23 °F, Max 46 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #74 L&L ELECTRIC - rough in #1 BOWMAN'S - rough in #85 ENTERPRISE BUILDERS - forming driveways east loop IDAHO MASONRY CONTRACTORS - stone building #4 PARSONS EVERGREENE - reset window, misc. carpentry, moved generators, unloaded doors STAR MOUNTAIN CONSTRUCTION - framing 6-35 west loops / punch list items east loop STANDARD DRYWALL INC - hanging #84 UTAH MECHANICAL CONTRACTORS - unloaded conex C-FORBES - finish carpentry #65 and #66 JB'S ROOFING - shingle BEST VINYL - fence post #65 to #69 PIONEER LANDSCAPE - till amendments into 65,66,67,68,69,70,71,72,73; place sod on 65 through 68 RESISERV - termiticide #84 and #85 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected tilling and amendments in back yards #65 to #72. Inspected punch list items in 82,83,86 ; 82,83 complete </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS Received the QA deficiency list they have entered on RMS Finish party wall, fire wall per architect fix. Reviewed by COE </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No safety issues today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 473		Page 2 of 2
		DATE 18 Nov 2005 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
American Tradition H	CARPENTER		1.0	5.0
Bow man's Inc	SHEET METAL WORKERS		7.0	42.0
C-Forbes	CARPENTER		3.0	24.0
Enterprise Builders	CEMENT FINISHER		1.0	3.5
G&G Insulation	INSULATION INSTALLER		1.0	8.5
Idaho Masonry Contra	CEMENT MASON		4.0	32.0
Pioneer Landscape	LANDSCAPE LABORERS		1.0	8.0
Pioneer Landscape	OPERATING ENGINEER		1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR		4.0	31.5
Standard Drywall Inc	LABORERS		1.0	8.0
Standard Drywall Inc	PAINTERS		3.0	18.0
Standard Drywall Inc	TAPER		3.0	48.0
Standard Drywall Inc	SUPER - JOB		1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER		3.0	48.0
Star Mountain	CARPENTER		28.0	224.0
Star Mountain	SUPER - JOB		3.0	20.0
Star Mountain	OPERATING ENGINEER		2.0	16.0
Utah Mechanical Cont	PLUMBER		2.0	11.0
Valley View Exterior	CARPENTER		4.0	32.0
Total hours worked to date: 108,984.8		Total	73.0	595.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
063	Forklift		6.0	18.0
072	New Holland 170		0.0	4.0
076	Dingo		0.0	8.0
Total operating hours to date: 20,035.8		Total	6.0	30.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 474 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 19 Nov 2005 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 51 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 Idaho Masonry Contractors- 2 Working General prep East Loop
 Star Mountain Construction- 30 onsite General Framing west loop; Pick up work east loop
 Standard Drywall Inc- Painters 3 lots 76-77-78; Tapers 5 lots 68-69-70
 C-Forbes- Worker 3 lots 64-65-67
 Best Vinyl- 3 workers set fence lots 64-70

General Comments:
 Quality Control Inspections and Results:
 No Inspections
 Quality Control Testing and Results:
 No Onsite Testing today
 Remarks:
 Grouted Sill Plates for 80A, 83A, 84 mechroom, 85A
 See pictures of each location

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Best Vinyl	LABORERS	3.0	28.5
C-Forbes	CARPENTER	3.0	24.0
Standard Drywall Inc	TAPER	5.0	40.0
Star Mountain	CARPENTER	26.0	205.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 474		Page 2 of 2
		DATE 19 Nov 2005 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Star Mountain	SUPER - JOB	2.0	15.5	
Star Mountain	OPERATING ENGINEER	2.0	16.0	
Total hours worked to date: 109,313.8		Total	41.0	329.0
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 20,035.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 475 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Nov 2005 - Sunday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 50 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 Star Mountain Construction- 30 onsite General Framing w est loop; Pick up work east loop
 Standard Drywall Inc- 3 Tapers lots 69-70-71
 C-Forbes- Worker 3 lots 65-66-70
 Best Vinyl- 3 workers set fence lots 71, 72, 73

General Comments:
 Quality Control Inspections and Results:
 No Inspections
 Quality Control Testing and Results:
 No Onsite testing today
 Remarks:
 No Conversations

Safety Inspection / Safety Meetings:
 Daily Safety Inspections
 None today

Contractors First And/Or Last Day Onsite
 None today

Preparatory and/or Initials Held Today
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Best Vinyl	LABORERS	3.0	28.5
C-Forbes	CARPENTER	3.0	24.0
Standard Drywall Inc	TAPER	2.0	16.0
Star Mountain	CARPENTER	22.0	159.5
Star Mountain	SUPER - JOB	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 475		Page 2 of 2	
		DATE 20 Nov 2005 - Sunday			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004			
Total hours worked to date: 109,549.8		Total	31.0	236.0	
EQUIPMENT HOURS The following equipment hours were Reported today:					
Serial Number	Description	Standby Hours	Operating Hours		
063	Forklift	0.0	16.0		
Total operating hours to date: 20,051.8		Total	0.0	16.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today					
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 476	Page 1 of 2
		DATE 21 Nov 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 51 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: American Tradition Homes- Siding, soffit, fascia, trim, # 65 Hunt Electric- Backfill trench; excavated light pole bases west loop L&L Electric- Roughin #1 Bowman's- Rough #85 Enterprise Builders- Forming driveways/sidewalk east loop Idaho Masonry Contractors- Install Stone # 86 Parsons Evergreene- Window Exchange in # 74; cover driveways for concrete placement Star Mountain Construction- Framing 5-35; Framing punch item # 82, 86, 80 Standard Drywall Inc- Hanging #84; taping 71-72 Utah Mechanical Contractors- Rough #2 C-Forbes- Finish carpentry # 66, 67, 68 Patterson- Storm Drain installed& backfill toward E. Mellen JB's Roofing- Misc. Pick-up items east loop Pioneer Landscape- Irrigation/Landscape # 64, 69 G&G Insulation- Insulate # 74 Best Vinyl- Clean-up and leave site General Comments: Quality Control Inspections and Results: Nailing inspection of roof sheathing # 8 Baxter- ok to dry sheath. Framing inspection of # 7-list given to Star Mtn. Bldg. 6 framing picked up complete except window install Quality Control Testing and Results: No Onsite Testing today Remarks: No Conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today PREPARATORY AND/OR INITIALS HELD TODAY None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 476 Page 2 of 2																																																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 21 Nov 2005 - Monday																																																																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">27.0</td><td style="text-align: right;">212.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">34.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">23.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total hours worked to date: 110,261.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">87.0 711.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Best Vinyl	LABORERS	3.0	24.0	C-Forbes	CARPENTER	3.0	24.0	Enterprise Builders	LABORERS	2.0	10.0	Evergreene Const.	CARPENTER	1.0	10.0	Evergreene Const.	LABORERS	1.0	10.0	Evergreene Const.	OPERATING ENGINEER	1.0	10.0	G&G Insulation	INSULATION INSTALLER	1.0	6.0	Idaho Masonry Contra	CEMENT MASON	5.0	40.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	1.0	8.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	4.0	32.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	PAINTERS	3.0	18.0	Standard Drywall Inc	TAPER	5.0	40.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0	Star Mountain	CARPENTER	27.0	212.0	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	2.0	16.0	Utah Mechanical Cont	LABORERS	3.0	34.5	Utah Mechanical Cont	PLUMBER	2.0	23.0	Valley View Exterior	CARPENTER	5.0	40.0	Total hours worked to date: 110,261.3		Total	87.0 711.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																												
American Tradition H	CARPENTER	1.0	8.0																																																																																																												
Best Vinyl	LABORERS	3.0	24.0																																																																																																												
C-Forbes	CARPENTER	3.0	24.0																																																																																																												
Enterprise Builders	LABORERS	2.0	10.0																																																																																																												
Evergreene Const.	CARPENTER	1.0	10.0																																																																																																												
Evergreene Const.	LABORERS	1.0	10.0																																																																																																												
Evergreene Const.	OPERATING ENGINEER	1.0	10.0																																																																																																												
G&G Insulation	INSULATION INSTALLER	1.0	6.0																																																																																																												
Idaho Masonry Contra	CEMENT MASON	5.0	40.0																																																																																																												
Patterson	PIPE LAYER	2.0	20.0																																																																																																												
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																																												
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																																																												
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0																																																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	4.0	32.0																																																																																																												
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																																												
Standard Drywall Inc	PAINTERS	3.0	18.0																																																																																																												
Standard Drywall Inc	TAPER	5.0	40.0																																																																																																												
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																																												
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0																																																																																																												
Star Mountain	CARPENTER	27.0	212.0																																																																																																												
Star Mountain	SUPER - JOB	2.0	16.0																																																																																																												
Star Mountain	OPERATING ENGINEER	2.0	16.0																																																																																																												
Utah Mechanical Cont	LABORERS	3.0	34.5																																																																																																												
Utah Mechanical Cont	PLUMBER	2.0	23.0																																																																																																												
Valley View Exterior	CARPENTER	5.0	40.0																																																																																																												
Total hours worked to date: 110,261.3		Total	87.0 711.5																																																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">5.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">8.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>069</td><td>Skid Steer</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total operating hours to date: 20,120.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">13.0 69.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	10.0	047	Gradall 544-10	5.0	5.0	051	track hoe	0.0	10.0	052	loader	0.0	20.0	063	Forklift	8.0	16.0	069	Skid Steer	0.0	8.0	Total operating hours to date: 20,120.8		Total	13.0 69.0																																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																																												
039	Water Truck	0.0	10.0																																																																																																												
047	Gradall 544-10	5.0	5.0																																																																																																												
051	track hoe	0.0	10.0																																																																																																												
052	loader	0.0	20.0																																																																																																												
063	Forklift	8.0	16.0																																																																																																												
069	Skid Steer	0.0	8.0																																																																																																												
Total operating hours to date: 20,120.8		Total	13.0 69.0																																																																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 477	Page 1 of 2
		DATE 22 Nov 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 51 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #68 HUNT ELECTRIC - drilling light pole bases B loop L&L ELECTRIC - rough in 1 and 2 BOWMAN'S INC - rough in 85 ENTERPRISE BUILDERS - place driveway #80 and form driveway in east loop IDAHO MASONRY CONTRACTORS - place stone #86 PARSONS EVERGREENE - install window in 74, site clean up STAR MOUNTAIN CONSTRUCTION - framing 6-35; framing pick up in east loop STANDARD DRYWALL INC - hanging firewalls in east and west loops ; taping in 71-73 UTAH MECHANICAL CONTRACTORS - rough in #3 C-FORBES - finish carpentry 68,69 PATTERSON - back fill storm drain pipe; prep driveways in east loop JB'S ROOFING - dry in 7,8,9 G&G INSULATION - insulation for #85 PIONEER LANDSCAPE - landscape yards 67-70</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected subgrade in driveway #80 - no frozen - okay to place - reviewed completion of framing 82,83,86</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached Piping pressure test #3A - see attached</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues - held site safety meeting</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 477 Page 2 of 2																																																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 22 Nov 2005 - Tuesday																																																																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">62.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">28.5</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">59.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">26.0</td><td style="text-align: right;">203.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">34.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">23.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">100.0</td> <td style="text-align: right; border-top: 1px solid black;">841.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 111,102.8</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	8.0	62.0	C-Forbes	CARPENTER	3.0	24.0	Enterprise Builders	CEMENT FINISHER	3.0	28.5	Enterprise Builders	LABORERS	1.0	9.0	Evergreene Const.	LABORERS	1.0	10.0	Evergreene Const.	SUPER - JOB	1.0	10.0	Evergreene Const.	OPERATING ENGINEER	1.0	10.0	G&G Insulation	INSULATION INSTALLER	1.0	6.0	Idaho Masonry Contra	CEMENT MASON	5.0	40.0	JB's Roofing	ROOFER	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	6.0	59.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	4.0	32.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	5.0	40.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0	Star Mountain	CARPENTER	26.0	203.5	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	2.0	16.0	Utah Mechanical Cont	LABORERS	3.0	34.5	Utah Mechanical Cont	PLUMBER	2.0	23.0	Valley View Exterior	CARPENTER	5.0	40.0	Total		100.0	841.5	Total hours worked to date: 111,102.8			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																								
American Tradition H	CARPENTER	1.0	8.0																																																																																																																								
Bow man's Inc	SHEET METAL WORKERS	8.0	62.0																																																																																																																								
C-Forbes	CARPENTER	3.0	24.0																																																																																																																								
Enterprise Builders	CEMENT FINISHER	3.0	28.5																																																																																																																								
Enterprise Builders	LABORERS	1.0	9.0																																																																																																																								
Evergreene Const.	LABORERS	1.0	10.0																																																																																																																								
Evergreene Const.	SUPER - JOB	1.0	10.0																																																																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	10.0																																																																																																																								
G&G Insulation	INSULATION INSTALLER	1.0	6.0																																																																																																																								
Idaho Masonry Contra	CEMENT MASON	5.0	40.0																																																																																																																								
JB's Roofing	ROOFER	3.0	24.0																																																																																																																								
L&L ASSOCIATES	ELECTRICIAN	6.0	59.0																																																																																																																								
Patterson	PIPE LAYER	2.0	20.0																																																																																																																								
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																																																																								
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	4.0	32.0																																																																																																																								
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																																																								
Standard Drywall Inc	TAPER	5.0	40.0																																																																																																																								
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																																																								
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0																																																																																																																								
Star Mountain	CARPENTER	26.0	203.5																																																																																																																								
Star Mountain	SUPER - JOB	2.0	16.0																																																																																																																								
Star Mountain	OPERATING ENGINEER	2.0	16.0																																																																																																																								
Utah Mechanical Cont	LABORERS	3.0	34.5																																																																																																																								
Utah Mechanical Cont	PLUMBER	2.0	23.0																																																																																																																								
Valley View Exterior	CARPENTER	5.0	40.0																																																																																																																								
Total		100.0	841.5																																																																																																																								
Total hours worked to date: 111,102.8																																																																																																																											
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">6.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>072</td><td>New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">6.0</td> <td style="text-align: right; border-top: 1px solid black;">80.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 20,200.8</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	10.0	047	Gradall 544-10	0.0	10.0	051	track hoe	0.0	10.0	052	loader	0.0	20.0	063	Forklift	6.0	18.0	072	New Holland 170	0.0	8.0	076	Dingo	0.0	4.0	Total		6.0	80.0	Total operating hours to date: 20,200.8																																																																																			
Serial Number	Description	Standby Hours	Operating Hours																																																																																																																								
039	Water Truck	0.0	10.0																																																																																																																								
047	Gradall 544-10	0.0	10.0																																																																																																																								
051	track hoe	0.0	10.0																																																																																																																								
052	loader	0.0	20.0																																																																																																																								
063	Forklift	6.0	18.0																																																																																																																								
072	New Holland 170	0.0	8.0																																																																																																																								
076	Dingo	0.0	4.0																																																																																																																								
Total		6.0	80.0																																																																																																																								
Total operating hours to date: 20,200.8																																																																																																																											
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 478	Page 1 of 2
		DATE 23 Nov 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 21 °F, Max 37 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #68 HUNT ELECTRIC - drilling light pole west loop L&L ELECTRIC - rough in 2 BOWMAN'S INC - rough in 88 ENTERPRISE BUILDERS - sidewalk at entry, 88 sidewalk IDAHO MASONRY CONTRACTORS - place stone #86 PARSONS EVERGREENE - pick up door, site cleanup, concrete cover STAR MOUNTAIN CONSTRUCTION - framing 6-35; misc. pick up in east loop #86 and #88 STANDARD DRYWALL INC - hanging #74 and taping 71-73, 84 UTAH MECHANICAL CONTRACTORS - rough in #4 and #3 C-FORBES - finish carpentry 68,69,70 PATTERSON - prep driveways at east loop and backfill storm drain JB'S ROOFING - dry in #9, shingle misc. pick up items in East Loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected subgrade of sidewalk areas - not frozen - okay to place Framing inspection of #86 - okay to rough in, also #82 and #83</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing and soil testing - see attached Piping pressure test #3B - all passed - see attached</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 478 Page 2 of 2																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 23 Nov 2005 - Wednesday																																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">43.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">36.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">19.0</td><td style="text-align: right;">104.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">27.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">35.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total hours worked to date: 111,648.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">75.0 546.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Bow man's Inc	SHEET METAL WORKERS	8.0	43.5	C-Forbes	CARPENTER	3.0	24.0	Enterprise Builders	CEMENT FINISHER	4.0	36.0	Evergreene Const.	CARPENTER	1.0	10.0	Evergreene Const.	LABORERS	1.0	10.0	Evergreene Const.	OPERATING ENGINEER	1.0	10.0	JB's Roofing	ROOFER	1.0	4.0	L&L ASSOCIATES	ELECTRICIAN	5.0	50.0	Patterson	PIPE LAYER	2.0	20.0	Patterson	OPERATING ENGINEER	3.0	30.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	5.0	40.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0	Star Mountain	CARPENTER	19.0	104.5	Star Mountain	SUPER - JOB	2.0	9.0	Star Mountain	OPERATING ENGINEER	2.0	11.0	Utah Mechanical Cont	LABORERS	3.0	27.0	Utah Mechanical Cont	PLUMBER	2.0	18.0	Valley View Exterior	CARPENTER	5.0	35.0	Total hours worked to date: 111,648.8		Total	75.0 546.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
Bow man's Inc	SHEET METAL WORKERS	8.0	43.5																																																																																								
C-Forbes	CARPENTER	3.0	24.0																																																																																								
Enterprise Builders	CEMENT FINISHER	4.0	36.0																																																																																								
Evergreene Const.	CARPENTER	1.0	10.0																																																																																								
Evergreene Const.	LABORERS	1.0	10.0																																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	10.0																																																																																								
JB's Roofing	ROOFER	1.0	4.0																																																																																								
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0																																																																																								
Patterson	PIPE LAYER	2.0	20.0																																																																																								
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																								
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																								
Standard Drywall Inc	TAPER	5.0	40.0																																																																																								
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																								
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0																																																																																								
Star Mountain	CARPENTER	19.0	104.5																																																																																								
Star Mountain	SUPER - JOB	2.0	9.0																																																																																								
Star Mountain	OPERATING ENGINEER	2.0	11.0																																																																																								
Utah Mechanical Cont	LABORERS	3.0	27.0																																																																																								
Utah Mechanical Cont	PLUMBER	2.0	18.0																																																																																								
Valley View Exterior	CARPENTER	5.0	35.0																																																																																								
Total hours worked to date: 111,648.8		Total	75.0 546.0																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">20.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total operating hours to date: 20,250.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0 50.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	10.0	047	Gradall 544-10	0.0	10.0	051	track hoe	0.0	10.0	052	loader	0.0	20.0	Total operating hours to date: 20,250.8		Total	0.0 50.0																																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
039	Water Truck	0.0	10.0																																																																																								
047	Gradall 544-10	0.0	10.0																																																																																								
051	track hoe	0.0	10.0																																																																																								
052	loader	0.0	20.0																																																																																								
Total operating hours to date: 20,250.8		Total	0.0 50.0																																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 479 Page 1 of 1											
		DATE 24 Nov 2005 - Thursday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Not Entered												
QC NARRATIVES No QC Narratives were reported today													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH The following 4 activities were started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5264029</td> <td>Install Finish Plumb, Elect. &</td> </tr> <tr> <td>P5279024</td> <td>Paint</td> </tr> <tr> <td>P5283015</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5285040</td> <td>Install Vinyl Siding, Soffit &</td> </tr> </table> No activities were finished today				Activity No	Description	P5264029	Install Finish Plumb, Elect. &	P5279024	Paint	P5283015	Rough Plumbing	P5285040	Install Vinyl Siding, Soffit &
Activity No	Description												
P5264029	Install Finish Plumb, Elect. &												
P5279024	Paint												
P5283015	Rough Plumbing												
P5285040	Install Vinyl Siding, Soffit &												
QC REQUIREMENTS No QC requirements were completed today													
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today													
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today													
LABOR HOURS No labor hours were Reported today Total hours worked to date: 111,648.8													
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 20,250.8													
ACCIDENT REPORTING (Describe accidents) No accidents reported today													
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.													
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS										
			DATE										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 480		Page 1 of 1																						
		DATE 25 Nov 2005 - Friday																								
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																								
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Not Entered																								
QC NARRATIVES No QC Narratives were reported today																										
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																										
ACTIVITY START/FINISH The following 7 activities were started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5272019</td> <td>Install Wall Insulation</td> </tr> <tr> <td>P5280038</td> <td>Install Cultures Stone</td> </tr> <tr> <td>P5282034</td> <td>Dry-in & Flash Roof</td> </tr> <tr> <td>P5283019</td> <td>Install Wall Insulation</td> </tr> <tr> <td>P5286034</td> <td>Dry-in & Flash Roof</td> </tr> <tr> <td>P5286036</td> <td>Install Cultures Stone</td> </tr> <tr> <td>P5288021</td> <td>Install Wall Insulation</td> </tr> </table> The following 2 activities were finished today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P52012</td> <td>Procure Stone - Arts & Crafts</td> </tr> <tr> <td>P5282037</td> <td>Install Roofing</td> </tr> </table>					Activity No	Description	P5272019	Install Wall Insulation	P5280038	Install Cultures Stone	P5282034	Dry-in & Flash Roof	P5283019	Install Wall Insulation	P5286034	Dry-in & Flash Roof	P5286036	Install Cultures Stone	P5288021	Install Wall Insulation	Activity No	Description	P52012	Procure Stone - Arts & Crafts	P5282037	Install Roofing
Activity No	Description																									
P5272019	Install Wall Insulation																									
P5280038	Install Cultures Stone																									
P5282034	Dry-in & Flash Roof																									
P5283019	Install Wall Insulation																									
P5286034	Dry-in & Flash Roof																									
P5286036	Install Cultures Stone																									
P5288021	Install Wall Insulation																									
Activity No	Description																									
P52012	Procure Stone - Arts & Crafts																									
P5282037	Install Roofing																									
QC REQUIREMENTS No QC requirements were completed today																										
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																										
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																										
LABOR HOURS No labor hours were Reported today Total hours worked to date: 111,648.8																										
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 20,250.8																										
ACCIDENT REPORTING (Describe accidents) No accidents reported today																										
<div style="border: 1px solid black; height: 100px; width: 100%;"></div>																										
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																										
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 483	Page 1 of 3														
		DATE 28 Nov 2005 - Monday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 17 °F, Max 39 °F; No Precipitation; No Wind															
QC NARRATIVES																	
Activities in Progress: AMERICAN TRADITION HOMES - siding, soffit, fascia, trim on 68 HUNT ELECTRIC - excavating light pole base west loop B L&L ELECTRIC - rough in #2 BOWMAN'S INC - rough in #83 ENTERPRISE BUILDERS - place concrete driveway 83,88 IDAHO MASONRY CONTRACTORS - prep #7 for stone PARSONS EVERGREENE - tented for stone masons; install windows for #85, unloaded doors to buildings STAR MOUNTAIN CONTRACTORS - framing #6 to #36 STANDARD DRYWALL INC - hanging #74; taping #71-73 UTAH MECHANICAL CONTRACTORS - piping #4 C-FORBES - finish carpentry for #68-70 PATTERSON - storm drain man hole to main line - prepping driveway for the east loop JB'S ROOFING - shingle for #2 PIONEER LANDSCAPE - mulch backyard #75, #76 G&G INSULATION - insulation for #85																	
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Check subgrade temp on driveways - digital thermometer read 32 and 33 with probe below surface - okay to place - 4 way inspection in #74 and #85 - okay to hang Inspected and took pictures of fire wall installation on #74 party wall - needs fire caulk QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached Piping pressure test #4 gas and water REMARKS COE instructed PE to drain water area at old Central Road																	
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH The following 19 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P511175</td> <td>Road Paving</td> </tr> <tr> <td>P5213017</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5213019</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5214017</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5215017</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5215019</td> <td>Rough Electrical, Cable & Phon</td> </tr> </tbody> </table>				Activity No	Description	P511175	Road Paving	P5213017	Rough Plumbing	P5213019	Rough Electrical, Cable & Phon	P5214017	Rough Electrical, Cable & Phon	P5215017	Rough Plumbing	P5215019	Rough Electrical, Cable & Phon
Activity No	Description																
P511175	Road Paving																
P5213017	Rough Plumbing																
P5213019	Rough Electrical, Cable & Phon																
P5214017	Rough Electrical, Cable & Phon																
P5215017	Rough Plumbing																
P5215019	Rough Electrical, Cable & Phon																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 483	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 28 Nov 2005 - Monday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P523017	Rough Electrical, Cable & Phon		
P523020	Install & Finish Dryw all		
P525017	Rough Electrical, Cable & Phon		
P525020	Install & Finish Dryw all		
P526017	Rough Electrical, Cable & Phon		
P5265031	Install Finish Plumb, Elect. &		
P5274021	Install Wall Insulation		
P528017	Rough Plumbing		
P528019	Rough Electrical, Cable & Phon		
P5281014	Sheet Trusses		
P5285021	Install Wall Insulation		
P529015	Rough Plumbing		
P529017	Rough Electrical, Cable & Phon		
The following 9 activities were finished today:			
Activity No	Description		
P5272019	Install Wall Insulation		
P5280018	Rough HVAC		
P5282034	Dry-in & Flash Roof		
P5283019	Install Wall Insulation		
P5286016	Rough HVAC		
P5286034	Dry-in & Flash Roof		
P5286036	Install Cultures Stone		
P5288021	Install Wall Insulation		
P5288036	Install Exterior Doors & Windo		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	8.0	62.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	5.0	43.5
Enterprise Builders	LABORERS	1.0	9.0
G&G Insulation	INSULATION INSTALLER	1.0	5.0
Idaho Masonry Contra	CEMENT MASON	2.0	16.0
JB's Roofing	ROOFER	4.0	32.0
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0
Standard Dryw all Inc	LABORERS	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 483 <div style="text-align: right;">Page 3 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 28 Nov 2005 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Standard Drywall Inc	TAPER	5.0	40.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0
Star Mountain	CARPENTER	25.0	197.0
Star Mountain	SUPER - JOB	1.0	8.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	4.0	40.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	5.0	39.0
Total		91.0	745.5
Total hours worked to date: 112,394.3			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
051	track hoe	0.0	10.0
052	loader	0.0	20.0
063	Forklift	4.0	12.0
072	New Holland 170	0.0	7.0
075	New Holland 180	0.0	7.0
076	Dingo	0.0	3.0
Total		4.0	59.0

Total operating hours to date: 20,309.8

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 484	Page 1 of 3												
		DATE 29 Nov 2005 - Tuesday													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004													
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 21 °F, Max 37 °F; 0.06 IN Precipitation; 24 MPH Wind													
QC NARRATIVES															
<p>Activities in Progress:</p> <p>No concrete placement due to snow . Landscape sub left site at noon. The framing/shingle no work on roofs. Masons unable to work.</p> <p>AMERICAN TRADITION HOMES - siding, soffit, fascia, trim, #85 HUNT ELECTRIC - trenching conduit near #11 L&L ELECTRIC - rough in #3 BOWMAN'S INC - rough in #88 ENTERPRISE BUILDERS - demo stairs in Baxter, forming driveway east loop IDAHO MASONRY CONTRACTORS - prepping buildings in east loop PARSONS EVERGREENE - unload siding delivery , weather protection for mason STAR MOUNTAIN CONSTRUCTION - framing 6-36; pick up items in east loop UTAH MECHANICAL CONTRACTORS - rough in #82 and #83 C-FORBES - finish carpentry for #68-#70 PATTERSON - storm drain installation near #9; prepping driveway east loop PIONEER LANDSCAPE - mulch materials in back yards 75-77 G&G INSULATION - insulate #88</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected painting in #78 Inspected #88 for 4 - way - HVAC not complete</p> <p>QUALITY CONTROL TESTING AND RESULTS No MTI on site today</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Held site safety meeting - see attached No other safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH															
<p>The following 12 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P525034</td> <td>Dry-in & Flash Roof</td> </tr> <tr> <td>P526020</td> <td>Install & Finish Drywall</td> </tr> <tr> <td>P5264022</td> <td>Paint</td> </tr> <tr> <td>P527035</td> <td>Dry-in & Flash Roof</td> </tr> <tr> <td>P5277027</td> <td>Install Shower Walls/Vanities</td> </tr> </tbody> </table>				Activity No	Description	P525034	Dry-in & Flash Roof	P526020	Install & Finish Drywall	P5264022	Paint	P527035	Dry-in & Flash Roof	P5277027	Install Shower Walls/Vanities
Activity No	Description														
P525034	Dry-in & Flash Roof														
P526020	Install & Finish Drywall														
P5264022	Paint														
P527035	Dry-in & Flash Roof														
P5277027	Install Shower Walls/Vanities														

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 484	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 29 Nov 2005 - Tuesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
<div> <div>P5280020</div> <div>4-way Inspection</div> </div> <div> <div>P5280040</div> <div>Install Vinyl Siding, Soffit &</div> </div> <div> <div>P5282019</div> <div>Install Wall Insulation</div> </div> <div> <div>P5283018</div> <div>4-way Inspection</div> </div> <div> <div>P5287014</div> <div>Sheet Trusses</div> </div> <div> <div>P5288016</div> <div>Sheet Trusses</div> </div> <div> <div>P5288037</div> <div>Dry-in & Flash Roof</div> </div>			
The following 12 activities were finished today:			
Activity No	Description		
P521036	Install Roofing		
P526017	Rough Electrical, Cable & Phon		
P5274021	Install Wall Insulation		
P5280020	4-way Inspection		
P5280036	Install Exterior Doors & Windo		
P5280039	Install Roofing		
P5283016	Rough HVAC		
P5283018	4-way Inspection		
P5283038	Install Vinyl Siding, Soffit &		
P5285021	Install Wall Insulation		
P5286015	Rough Plumbing		
P5288016	Sheet Trusses		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	8.0	63.5
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	4.0	24.8
Enterprise Builders	LABORERS	5.0	15.3
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	9.0
Pioneer Landscape	OPERATING ENGINEER	2.0	9.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	27.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	5.0	40.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0
Star Mountain	CARPENTER	30.0	234.5
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 484 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 29 Nov 2005 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Utah Mechanical Cont	LABORERS	5.0	50.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	5.0	37.5
Total hours worked to date: 113,094.8		Total	94.0 700.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
051	track hoe	0.0	15.0
052	loader	0.0	15.0
063	Forklift	0.0	8.0
072	New Holland 170	0.0	4.0
075	New Holland 180	0.0	4.0
076	Dingo	0.0	2.0
Total operating hours to date: 20,357.8		Total	0.0 48.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 485	Page 1 of 4																
		DATE 30 Nov 2005 - Wednesday																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 14 °F, Max 42 °F; No Precipitation; No Wind																	
QC NARRATIVES																			
<p>Activities in Progress:</p> <p> AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #85 HUNT ELECTRIC - place light pole bases in west loop B L&L ELECTRIC - rough in #84 BOWMAN'S - rough in #88 ENTERPRISE BUILDERS - worked on removing steps at Baxter buildings east loop, forming steps IDAHO MASONRY CONTRACTORS - prepping columns 7,80 PARSONS EVERGREENE - pick up misc. carpentry - hang temp. door - weather protection and heaters STAR MOUNTAIN CONSTRUCTION - framing 6-36 west loop; pick up in east loop #80 and #81 STANDARD DRYWALL INC - hanging #85; taping #74,#84; painting #77 UTAH MECHANICAL CONTRACTORS - rough in 82,83; correcting deficiency in vent and drain per ASI #19 C-FORBES - finish carpentry in 70,71 PATTERSON - storm drain install at #9; breaking rock in storm drain trench at #38 CUSTOM MARBLE - tub surrounds in 75-76 </p> <p>Very cold - snow - most work areas are slowed down; muddy in evening; no framing on roofs, no shingles, no concrete placement</p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS -Follow up inspection of framing items in #7 - all complete -Framing inspection of #80 - distributed list -Inspected revise piping for ASI #19 - 2" in bath and 3" in laundry on both sides of 75 - took pictures. </p> <p> QUALITY CONTROL TESTING AND RESULTS No MTI on site today </p> <p> REMARKS No specific conversations </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY Held prep with Custom Marble for surround and vanity top - see attached </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE Custom Marble </p>																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																			
ACTIVITY START/FINISH																			
<p>The following 7 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P511120</td> <td>Install Site Lighting</td> </tr> <tr> <td>P511400</td> <td>Fencing</td> </tr> <tr> <td>P521020</td> <td>Install & Finish Drywall</td> </tr> <tr> <td>P5266022</td> <td>Paint</td> </tr> <tr> <td>P5267022</td> <td>Paint</td> </tr> <tr> <td>P5277029</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5286018</td> <td>4-way Inspection</td> </tr> </tbody> </table>				Activity No	Description	P511120	Install Site Lighting	P511400	Fencing	P521020	Install & Finish Drywall	P5266022	Paint	P5267022	Paint	P5277029	Install Vinyl Floors	P5286018	4-way Inspection
Activity No	Description																		
P511120	Install Site Lighting																		
P511400	Fencing																		
P521020	Install & Finish Drywall																		
P5266022	Paint																		
P5267022	Paint																		
P5277029	Install Vinyl Floors																		
P5286018	4-way Inspection																		

REPORT NUMBER
485

Page 2 of 4

PROJECT
D/B Replace Military Family Housing P5

CONTRACT NUMBER
DACA67-02-D-2012 0004

Activity No	Description
1003	R00003 - Add. Demo of Oasis St
P511020	Install Main Gas Line
P511035	Install Main Electrical Distri
P5210009	Grade & Pour Garage Slab-on-Gr
P521014	Sheet Trusses
P521015	Rough Plumbing
P521017	Rough Electrical, Cable & Phon
P521035	Install Exterior Doors & Windo
P5211016	Sheet Trusses
P5212014	Sheet Trusses
P522016	Sheet Trusses
P522036	Install Exterior Doors & Windo
P523014	Sheet Trusses
P523017	Rough Electrical, Cable & Phon
P524016	Sheet Trusses
P524017	Rough Plumbing
P524019	Rough Electrical, Cable & Phon
P525014	Sheet Trusses
P525015	Rough Plumbing
P526036	Install Cultures Stone
P5264021	Install Finish Carpentry (Door
P5264022	Paint
P5265023	Install Finish Carpentry (Door
P5265040	Install Vinyl Siding, Soffit &
P5266021	Install Finish Carpentry (Door
P5266022	Paint
P5266038	Install Vinyl Siding, Soffit &
P5267021	Install Finish Carpentry (Door
P5267038	Install Vinyl Siding, Soffit &
P5268023	Install Finish Carpentry (Door
P5269021	Install Finish Carpentry (Door
P5269038	Install Vinyl Siding, Soffit &
P5270038	Install Vinyl Siding, Soffit &
P527013	Set Trusses & Sub-fascia
P527036	Install Cultures Stone
P5271023	Install Finish Carpentry (Door
P5271040	Install Vinyl Siding, Soffit &
P5272021	Install Finish Carpentry (Door
P5272038	Install Vinyl Siding, Soffit &
P5273021	Install Wall Insulation
P5273022	Install & Finish Dryw all
P5273040	Install Vinyl Siding, Soffit &
P5275024	Paint
P5276021	Install Finish Carpentry (Door
P5276038	Install Vinyl Siding, Soffit &
P5277023	Install Finish Carpentry (Door
P5277024	Paint
P5277025	Set Cabinets
P5277027	Install Show er Walls/Vanities
P5277040	Install Vinyl Siding, Soffit &
P5278021	Install Finish Carpentry (Door

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 485	Page 3 of 4
PROJECT D/B Replace Military Family Housing P5		DATE 30 Nov 2005 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5278022	Paint		
P5278038	Install Vinyl Siding, Soffit &		
P5279023	Install Finish Carpentry (Door		
P5279024	Paint		
P5279025	Set Cabinets		
P5280017	Rough Plumbing		
P5280038	Install Cultures Stone		
P528016	Sheet Trusses		
P5281014	Sheet Trusses		
P5281035	Install Exterior Doors & Windo		
P5282014	Sheet Trusses		
P5282019	Install Wall Insulation		
P5283014	Sheet Trusses		
P5283015	Rough Plumbing		
P5283017	Rough Electrical, Cable & Phon		
P5283035	Install Exterior Doors & Windo		
P5283037	Install Roofing		
P5284016	Sheet Trusses		
P5284022	Install & Finish Dryw all		
P5285016	Sheet Trusses		
P5286006	Spray Termite Protection		
P5286014	Sheet Trusses		
P5286017	Rough Electrical, Cable & Phon		
P5286018	4-way Inspection		
P5286035	Install Exterior Doors & Windo		
P5287013	Set Trusses & Sub-fascia		
P5287014	Sheet Trusses		
P5287035	Install Exterior Doors & Windo		
P529014	Sheet Trusses		
P5425	Government Final Design Back C		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	8.0	57.5
C-Forbes	CARPENTER	3.0	22.0
Enterprise Builders	CEMENT FINISHER	4.0	26.0
Enterprise Builders	LABORERS	1.0	6.5
Patterson	PIPE LAYER	2.0	20.0
Patterson	OPERATING ENGINEER	3.0	30.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	5.0	40.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 485 Page 4 of 4	
PROJECT D/B Replace Military Family Housing P5		DATE 30 Nov 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0
Star Mountain	CARPENTER	31.0	243.0
Star Mountain	SUPER - JOB	3.0	22.0
Star Mountain	OPERATING ENGINEER	2.0	14.0
Utah Mechanical Cont	LABORERS	5.0	50.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	5.0	37.5
Total		83.0	660.5

Total hours worked to date: 113,755.3

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
051	track hoe	0.0	18.0
052	loader	0.0	12.0
063	Forklift	0.0	14.0
Total		0.0	44.0

Total operating hours to date: 20,401.8

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>		
--------------------------	---	--	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 486	Page 1 of 2
		DATE 01 Dec 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 41 °F; 0.04 IN Precipitation; 31 MPH Wind		
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Snow and blowing all day - several trades left site before noon</p> <p>ALDAVE - worked on installing underlayment in 75-79 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim #83 HUNT ELECTRIC - left site before noon L&L ELECTRIC - rough in #4 BOWMAN'S INC - rough in #88 ENTERPRISE BUILDERS - placed Baxter steps in garage IDAHO MASONRY CONTRACTORS - left site before noon PARSONS EVERGREENE - site clean up in #86; set heaters STAR MOUNTAIN CONSTRUCTION - framing #8 to 36. Inside activities only - no roof work. Framing pick up in 80,81,87 STANDARD DRYWALL INC - hanging #85; taping #74,84; painting #78,77 UTAH MECHANICAL CONTRACTORS - rough in 82,83; corrective piping 76,77 C-FORBES - finish carpentry in 71-73 PATTERSON - left site before noon</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected stairs into Baxter - okay to place Reviewed building #80 framing items</p> <p>QUALITY CONTROL TESTING AND RESULTS Piping pressure tests in building 83 - passed</p> <p>REMARKS Held weekly QC meeting - see attached</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 486 Page 2 of 2																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 01 Dec 2005 - Thursday																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">55.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">25.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">32.0</td><td style="text-align: right;">247.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">3.0</td><td style="text-align: right;">23.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Wasatch Front Floors</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">86.0</td> <td style="text-align: right; border-top: 1px solid black;">658.5</td> </tr> <tr> <td colspan="4">Total hours worked to date: 114,413.8</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	7.0	55.0	C-Forbes	CARPENTER	3.0	24.0	Custom Marble	CARPENTER	5.0	40.0	Enterprise Builders	CEMENT FINISHER	4.0	25.0	Enterprise Builders	LABORERS	1.0	7.5	Patterson	PIPE LAYER	2.0	6.0	Patterson	OPERATING ENGINEER	3.0	9.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	5.0	40.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0	Star Mountain	CARPENTER	32.0	247.5	Star Mountain	SUPER - JOB	3.0	23.5	Star Mountain	OPERATING ENGINEER	2.0	15.0	Utah Mechanical Cont	LABORERS	5.0	50.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Wasatch Front Floors	FLOOR COVERER	3.0	24.0	Total		86.0	658.5	Total hours worked to date: 114,413.8			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	8.0																																																																																				
Bow man's Inc	SHEET METAL WORKERS	7.0	55.0																																																																																				
C-Forbes	CARPENTER	3.0	24.0																																																																																				
Custom Marble	CARPENTER	5.0	40.0																																																																																				
Enterprise Builders	CEMENT FINISHER	4.0	25.0																																																																																				
Enterprise Builders	LABORERS	1.0	7.5																																																																																				
Patterson	PIPE LAYER	2.0	6.0																																																																																				
Patterson	OPERATING ENGINEER	3.0	9.0																																																																																				
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																				
Standard Drywall Inc	TAPER	5.0	40.0																																																																																				
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																				
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0																																																																																				
Star Mountain	CARPENTER	32.0	247.5																																																																																				
Star Mountain	SUPER - JOB	3.0	23.5																																																																																				
Star Mountain	OPERATING ENGINEER	2.0	15.0																																																																																				
Utah Mechanical Cont	LABORERS	5.0	50.0																																																																																				
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																																																				
Wasatch Front Floors	FLOOR COVERER	3.0	24.0																																																																																				
Total		86.0	658.5																																																																																				
Total hours worked to date: 114,413.8																																																																																							
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">15.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">21.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	051	track hoe	0.0	3.0	052	loader	0.0	3.0	063	Forklift	0.0	15.0	Total		0.0	21.0																																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																																				
051	track hoe	0.0	3.0																																																																																				
052	loader	0.0	3.0																																																																																				
063	Forklift	0.0	15.0																																																																																				
Total		0.0	21.0																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 487	Page 1 of 2				
		DATE 02 Dec 2005 - Friday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Critical Delay Temperature Min 32 °F, Max 44 °F; No Precipitation; No Wind						
QC NARRATIVES							
<p>Activities in Progress:</p> <p>Too muddy for excavation work on site, limited roof and upper story work.</p> <p>ALDAVE - Worked on installing sub floors in #75 BOWMAN'S - Rough in #88 IDAHO MASONRY CONTRACTORS - Installed #7 PARSONS EVERGREENE - Remove water from floors; remove doors for protection STAR MOUNTAIN CONSTRUCTION - Framing #8 - #36; pick up items #80 including windows; finish #81 STANDARD DRYWALL INC - Worked on hanging, taping and painting UTAH MECHANICAL CONTRACTORS - Rough in #82 and #86 C-FORBES - Finish carpentry - #71-#73 JB'S ROOFING - Shingles #82, dry #80 G&G INSULATION - Insulate #88</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Follow up framing inspections #80 - all items corrected, windows being installed Reviewed progress of #87</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI not on site Piping pressure test #82 - all pass</p> <p>REMARKS Discussed washer drain in Lloyd - can not install 3" pipe without chipping through foundation. Kurt requested a detail be sent to Engineer and COE to forward to Marsh. Later he verbally received go ahead from Marsh.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5288038</td> <td>Install Cultures Stone</td> </tr> </table> No activities were finished today				Activity No	Description	P5288038	Install Cultures Stone
Activity No	Description						
P5288038	Install Cultures Stone						
QC REQUIREMENTS No QC requirements were completed today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 487 Page 2 of 2																																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 02 Dec 2005 - Friday																																																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 45%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 15%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">41.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">13.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">5.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">27.0</td><td style="text-align: right;">211.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">3.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>Wasatch Front Floors</td><td>FLOOR COVERER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr> <td>Total hours worked to date: 114,991.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">77.0</td> <td style="text-align: right;">577.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	4.5	Bow man's Inc	SHEET METAL WORKERS	6.0	41.5	C-Forbes	CARPENTER	3.0	24.0	Evergreene Const.	CARPENTER	1.0	9.0	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	9.0	G&G Insulation	INSULATION INSTALLER	2.0	13.0	Idaho Masonry Contra	CEMENT MASON	5.0	8.0	JB's Roofing	ROOFER	2.0	12.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	5.0	40.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0	Star Mountain	CARPENTER	27.0	211.5	Star Mountain	SUPER - JOB	3.0	20.0	Star Mountain	OPERATING ENGINEER	2.0	16.0	Utah Mechanical Cont	LABORERS	3.0	24.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Valley View Exterior	CARPENTER	2.0	28.0	Wasatch Front Floors	FLOOR COVERER	0.0	0.0	Total hours worked to date: 114,991.3	Total	77.0	577.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																												
American Tradition H	CARPENTER	1.0	4.5																																																																																												
Bow man's Inc	SHEET METAL WORKERS	6.0	41.5																																																																																												
C-Forbes	CARPENTER	3.0	24.0																																																																																												
Evergreene Const.	CARPENTER	1.0	9.0																																																																																												
Evergreene Const.	LABORERS	1.0	9.0																																																																																												
Evergreene Const.	OPERATING ENGINEER	1.0	9.0																																																																																												
G&G Insulation	INSULATION INSTALLER	2.0	13.0																																																																																												
Idaho Masonry Contra	CEMENT MASON	5.0	8.0																																																																																												
JB's Roofing	ROOFER	2.0	12.0																																																																																												
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																												
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																												
Standard Drywall Inc	TAPER	5.0	40.0																																																																																												
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																												
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0																																																																																												
Star Mountain	CARPENTER	27.0	211.5																																																																																												
Star Mountain	SUPER - JOB	3.0	20.0																																																																																												
Star Mountain	OPERATING ENGINEER	2.0	16.0																																																																																												
Utah Mechanical Cont	LABORERS	3.0	24.0																																																																																												
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																																																												
Valley View Exterior	CARPENTER	2.0	28.0																																																																																												
Wasatch Front Floors	FLOOR COVERER	0.0	0.0																																																																																												
Total hours worked to date: 114,991.3	Total	77.0	577.5																																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 45%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 15%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">3.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">8.0</td><td style="text-align: right;">16.0</td></tr> <tr> <td>Total operating hours to date: 20,443.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">11.0</td> <td style="text-align: right;">21.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	3.0	5.0	063	Forklift	8.0	16.0	Total operating hours to date: 20,443.8	Total	11.0	21.0																																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																												
047	Gradall 544-10	3.0	5.0																																																																																												
063	Forklift	8.0	16.0																																																																																												
Total operating hours to date: 20,443.8	Total	11.0	21.0																																																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 488 Page 1 of 2													
PROJECT D/B Replace Military Family Housing P5		DATE 03 Dec 2005 - Saturday													
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004													
WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 41 °F; No Precipitation; 17 MPH Wind															
QC NARRATIVES															
<p>Activities in Progress:</p> <p>STAR MOUNTAIN CONSTRUCTION - Framing #8 to #36 Framing #81 East Loop</p> <p>UTAH MECHANICAL CONTRACTORS - Revised #78B/A, 64A</p> <p>C-FORBES - Finish carpentry #71-#73</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS No specific inspections today</p> <p>QUALITY CONTROL TESTING AND RESULTS No testing services</p> <p>REMARKS No specific conversations today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH No activities were started or finished today															
QC REQUIREMENTS No QC requirements were completed today															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today															
LABOR HOURS <p>The following labor hours were Reported today:</p> <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: center; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: center; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: center;">4.0</td> <td style="text-align: center;">28.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>OPERATING ENGINEER</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">10.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	C-Forbes	CARPENTER	4.0	28.0	Evergreene Const.	OPERATING ENGINEER	1.0	10.0
Employer	Labor Classification	Number of Employees	Hours Worked												
C-Forbes	CARPENTER	4.0	28.0												
Evergreene Const.	OPERATING ENGINEER	1.0	10.0												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 488 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 03 Dec 2005 - Saturday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Preeces Tile	FLOOR COVERER	3.0	24.0
Star Mountain	CARPENTER	25.0	182.0
Star Mountain	SUPER - JOB	2.0	10.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	3.0	30.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
		Total	42.0
Total hours worked to date: 115,311.3			320.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	6.0	2.0
063	Forklift	0.0	16.0
		Total	6.0
Total operating hours to date: 20,461.8			18.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 490	Page 1 of 3				
		DATE 05 Dec 2005 - Monday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 17 °F, Max 32 °F; No Precipitation; No Wind					
QC NARRATIVES							
Activities in Progress: ALDAVE - Installing underlayment for vinyl 76,77,78 AMERICAN TRADITION HOMES - Worked on siding, soffit, fascia, trim #83 HUNT ELECTRIC - Placing concrete for light pole bases L&L ELECTRIC - Rough in #82 BOWMAN'S INC - Rough in #88,#86 ENTERPRISE BUILDERS - Forming porches in west loop - 31-36 IDAHO MASONRY CONTRACTORS - Prep/tent #8 for stone PARSONS EVERGREENE - Unloaded doors, vinyl. Tent for frozen water pipe STAR MOUNTAIN CONSTRUCTION - Framing 8-36; Framing 87,81 STANDARD DRYWALL INC - Hanging #88, taping 74,84, painting 79 UTAH MECHANICAL CONTRACTORS - Rough in #86, remodel 75A/B, 76 C-FORBES - Finish carpentry 71-73 PATTERSON - Replace fire hydrant JB'S ROOFING - Dry in #9, shingle #82 PIONEER LANDSCAPE - Place mulch 64-70							
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected Greene 81,87 - moving forward QUALITY CONTROL TESTING AND RESULTS No MTI testing today Piping pressure test #75A, 75B, 76,77,78A,78B,64B for remodel vent/drain REMARKS Very cold this morning - cancel concrete placement							
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5288038</td> <td>Install Cultures Stone</td> </tr> </tbody> </table>				Activity No	Description	P5288038	Install Cultures Stone
Activity No	Description						
P5288038	Install Cultures Stone						
QC REQUIREMENTS No QC requirements were completed today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 490	Page 2 of 3
		DATE 05 Dec 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	7.0	54.5
C-Forbes	CARPENTER	4.0	25.0
Custom Marble	CARPENTER	0.0	0.0
Enterprise Builders	CEMENT FINISHER	9.0	33.3
Enterprise Builders	LABORERS	1.0	7.0
Evergreene Const.	CARPENTER	1.0	10.5
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	11.0
G&G Insulation	INSULATION INSTALLER	0.0	0.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.0
HUNT ELECTRIC	ELECTRICIAN	3.0	32.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0
Idaho Masonry Contra	CEMENT MASON	0.0	0.0
JB's Roofing	ROOFER	4.0	32.0
L&L ASSOCIATES	ELECTRICIAN	6.0	44.0
Patterson	PIPE LAYER	1.0	10.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	3.0
Pioneer Landscape	OPERATING ENGINEER	1.0	6.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	12.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	5.0	40.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0
Star Mountain	CARPENTER	32.0	253.5
Star Mountain	SUPER - JOB	1.0	8.0
Star Mountain	OPERATING ENGINEER	2.0	13.5
Utah Mechanical Cont	LABORERS	6.0	61.0
Utah Mechanical Cont	PLUMBER	3.0	31.0
Valley View Exterior	CARPENTER	4.0	32.0
Wasatch Front Floors	FLOOR COVERER	0.0	0.0
Total hours worked to date: 116,216.5		Total	117.0 905.3
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
041	Kobelco SK60	0.0	8.0
042	Kabota kx 121-1	0.0	4.0
047	Gradall 544-10	0.0	8.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 490		Page 3 of 3
		DATE 05 Dec 2005 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
048	Kobelco SK200	0.0	8.0	
051	track hoe	0.0	10.0	
052	loader	0.0	15.0	
063	Forklift	0.0	8.0	
075	New Holland 180	0.0	3.0	
Total operating hours to date: 20,526.3		Total	0.0	64.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 491	Page 1 of 3
		DATE 06 Dec 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 17 °F, Max 35 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Weather caused work slow down; concrete flat work stopped, minimum landscape, roofs frosted</p> <p>ALDAVE - Installing vinyl (sub floor) 75-79 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #83 HUNT ELECTRIC - back filling trench laterals L&L ELECTRIC - rough in #82 BOWMAN'S INC - Rough in #86 ENTERPRISE BUILDERS - Forming back steps west loop PARSONS EVERGREENE - repair fences STAR MOUNTAIN CONSTRUCTION - Framing 8-36 west loop; Framing 81,87 east loop STANDARD DRYWALL INC - hanging 88, taping 85, painting 79,64 UTAH MECHANICAL CONTRACTORS - rough in 86; remodel for 64,66 C-FORBES - finish carpentry 71-74, 84 JB'S ROOFING - shingle 82 G&G INSULATION - crawl spaces BEST VINYL - fence slats/gates</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Framing inspection for #8 - distributed list</p> <p>QUALITY CONTROL TESTING AND RESULTS No MTI testing today Witness DWV retest for 64B, 66A - passed</p> <p>REMARKS No conversations today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Held site safety meeting</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY Held preparatory meeting with Preece Tile - vinyl and carpet - flooring - see attached</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE Preece Tile</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 491	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 06 Dec 2005 - Tuesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	0.0	0.0
C-Forbes	CARPENTER	3.0	24.0
Custom Marble	CARPENTER	0.0	0.0
Enterprise Builders	CEMENT FINISHER	5.0	43.5
Enterprise Builders	LABORERS	0.0	0.0
Evergreene Const.	CARPENTER	0.0	0.0
Evergreene Const.	LABORERS	0.0	0.0
Evergreene Const.	SUPER - JOB	1.0	11.0
Evergreene Const.	OPERATING ENGINEER	1.0	9.5
G&G Insulation	INSULATION INSTALLER	0.0	0.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	11.0
HUNT ELECTRIC	ELECTRICIAN	3.0	32.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0
Idaho Masonry Contra	CEMENT MASON	0.0	0.0
JB's Roofing	ROOFER	4.0	32.0
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0
Patterson	PIPE LAYER	1.0	10.0
Patterson	OPERATING ENGINEER	3.0	30.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Standard Drywall Inc	LABORERS	0.0	0.0
Standard Drywall Inc	TAPER	0.0	0.0
Standard Drywall Inc	SUPER - JOB	0.0	0.0
Standard Drywall Inc	SHEETROCK INSTALLER	0.0	0.0
Star Mountain	CARPENTER	36.0	273.0
Star Mountain	SUPER - JOB	3.0	24.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	5.0	51.0
Utah Mechanical Cont	PLUMBER	3.0	31.0
Valley View Exterior	CARPENTER	5.0	40.0
Wasatch Front Floors	FLOOR COVERER	0.0	0.0
Total hours worked to date: 116,976.5		Total 90.0	760.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
041	Kobelco SK60	0.0	10.0
042	Kabota kx 121-1	0.0	3.0
047	Gradall 544-10	2.0	6.0
048	Kobelco SK200	0.0	10.0
051	track hoe	0.0	10.0
052	loader	0.0	14.0
063	Forklift	0.0	8.0
Total operating hours to date: 20,587.3		Total 2.0	61.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 491 Page 3 of 3	
		DATE 06 Dec 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 492	Page 1 of 2
		DATE 07 Dec 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 10 °F, Max 23 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - worked on installing vinyl 75-79 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for #83 HUNT ELECTRIC - worked on lateral conduits to buildings 34,35,36 ; worked on installing 15KV cable from J17 to J18 L&L ELECTRIC - rough in #82 BOWMAN'S INC - rough in #86 and #80 ENTERPRISE BUILDERS - placed steps at back of units - west loop PARSONS EVERGREENE - cut trench for storm drain on the east side of the project STAR MOUNTAIN CONSTRUCTION - framing #8-36 west loop; framing 81,87 east loop STANDARD DRYWALL INC - hanging #88, taping painting 64 UTAH MECHANICAL CONTRACTORS - rough in 86 and 80 C-FORBES - finish carpentry 71-74,84 PATTERSON - backfill behind trencher grinding for 38" storm drain between man hole #20 and man hole #31. Clean up spoil piles storm drain. JB'S ROOFING - shingle 82 and misc. pick up items G&G INSULATION - finish 88; insulate crawl spaces BEST VINYL - Fence slats/gates</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS No inspections today</p> <p>QUALITY CONTROL TESTING AND RESULTS No testing today</p> <p>REMARKS Attended an all day partnering discussion</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No identified safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 492 <div style="text-align: right;">Page 2 of 2</div>																																																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 07 Dec 2005 - Wednesday																																																																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">59.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">7.0</td><td style="text-align: right;">44.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.5</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">31.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">35.0</td><td style="text-align: right;">240.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">3.0</td><td style="text-align: right;">22.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">71.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">31.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 117,847.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">109.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">871.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	8.0	59.0	C-Forbes	CARPENTER	3.0	24.0	Enterprise Builders	CEMENT FINISHER	7.0	44.0	Enterprise Builders	LABORERS	1.0	9.0	Evergreene Const.	LABORERS	1.0	4.5	Evergreene Const.	SUPER - JOB	1.0	11.0	Evergreene Const.	OPERATING ENGINEER	1.0	9.0	G&G Insulation	INSULATION INSTALLER	1.0	8.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.0	HUNT ELECTRIC	ELECTRICIAN	3.0	31.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0	L&L ASSOCIATES	ELECTRICIAN	6.0	60.0	Patterson	PIPE LAYER	1.0	10.0	Patterson	OPERATING ENGINEER	3.0	30.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	4.0	32.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0	Star Mountain	CARPENTER	35.0	240.0	Star Mountain	SUPER - JOB	3.0	22.5	Star Mountain	OPERATING ENGINEER	2.0	12.0	Utah Mechanical Cont	LABORERS	7.0	71.0	Utah Mechanical Cont	PLUMBER	3.0	31.0	Valley View Exterior	CARPENTER	5.0	40.0	Total hours worked to date: 117,847.5		Total	109.0				871.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																
American Tradition H	CARPENTER	1.0	8.0																																																																																																																
Bow man's Inc	SHEET METAL WORKERS	8.0	59.0																																																																																																																
C-Forbes	CARPENTER	3.0	24.0																																																																																																																
Enterprise Builders	CEMENT FINISHER	7.0	44.0																																																																																																																
Enterprise Builders	LABORERS	1.0	9.0																																																																																																																
Evergreene Const.	LABORERS	1.0	4.5																																																																																																																
Evergreene Const.	SUPER - JOB	1.0	11.0																																																																																																																
Evergreene Const.	OPERATING ENGINEER	1.0	9.0																																																																																																																
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																																																
HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.0																																																																																																																
HUNT ELECTRIC	ELECTRICIAN	3.0	31.0																																																																																																																
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0																																																																																																																
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0																																																																																																																
Patterson	PIPE LAYER	1.0	10.0																																																																																																																
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																																																
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																																																
Standard Drywall Inc	TAPER	4.0	32.0																																																																																																																
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																																																
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0																																																																																																																
Star Mountain	CARPENTER	35.0	240.0																																																																																																																
Star Mountain	SUPER - JOB	3.0	22.5																																																																																																																
Star Mountain	OPERATING ENGINEER	2.0	12.0																																																																																																																
Utah Mechanical Cont	LABORERS	7.0	71.0																																																																																																																
Utah Mechanical Cont	PLUMBER	3.0	31.0																																																																																																																
Valley View Exterior	CARPENTER	5.0	40.0																																																																																																																
Total hours worked to date: 117,847.5		Total	109.0																																																																																																																
			871.0																																																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>041</td><td>Kobelco SK60</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>042</td><td>Kabota kx 121-1</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">3.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>048</td><td>Kobelco SK200</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">20.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 20,656.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">3.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">69.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	10.0	041	Kobelco SK60	0.0	10.0	042	Kabota kx 121-1	0.0	5.0	047	Gradall 544-10	3.0	6.0	048	Kobelco SK200	0.0	10.0	051	track hoe	0.0	8.0	052	loader	0.0	20.0	Total operating hours to date: 20,656.3		Total	3.0				69.0																																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																																																
008	Dump Truck	0.0	10.0																																																																																																																
041	Kobelco SK60	0.0	10.0																																																																																																																
042	Kabota kx 121-1	0.0	5.0																																																																																																																
047	Gradall 544-10	3.0	6.0																																																																																																																
048	Kobelco SK200	0.0	10.0																																																																																																																
051	track hoe	0.0	8.0																																																																																																																
052	loader	0.0	20.0																																																																																																																
Total operating hours to date: 20,656.3		Total	3.0																																																																																																																
			69.0																																																																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 493	Page 1 of 2
		DATE 08 Dec 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 6 °F, Max 10 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Installing vinyl flooring AMERICAN TRADITION HOMES - Siding, soffit, fascia trim # 83 HUNT ELECTRIC - backfill lateral to houses 9, 11, 31, 32, 33 L&L ELECTRIC - Roughin # 82, 83 BOWMAN'S INC - Roughin # 80 ENTERPRISE BUILDERS - Not on site IDAHO MASONRY CONTRACTORS - Not on Site PARSONS EVERGREENE - Heat for frozen piping NUTEK- Not on Site STAR MOUNTAIN CONSTRUCTION - Framing # 8-36 w est loop Framing # 81, 87 STANDARD DRYWALL INC - Hanging 88, taping 85, painting 64 UTAH MECHANICAL CONTRACTORS - Piping # 80 C-FORBES - Finish carpentry # 74, 84 PATTERSON - support rock trencher JB's ROOFING- Shingles G&G INSULATION- Insulate # 82, floor crawl BEST VINYL- Fence slats 64-70 KITCHENS PLUS- Install cabinets in 75A TRENCHING SERVICES - rock grinding near SD MH31 (East Mellen) PIONEER - Prune trees</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Framing inspection interior of # 87 greene- distributed</p> <p>QUALITY CONTROL TESTING AND RESULTS No MTI testing Witness piping pressure test 86 A&B except w ater B-side Failed Witness DWV pressure-remodel- 66B and 79</p> <p>REMARKS Held Weekly QC meeting- see attached</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY Held Cabinet prep meeting- see attached</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE Kitchens Plus</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 493 Page 2 of 2																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 08 Dec 2005 - Thursday																																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 45%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 15%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">61.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Patterson</td><td>PIPE LAYER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">34.0</td><td style="text-align: right;">269.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">57.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">27.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">37.5</td></tr> <tr> <td colspan="2" style="padding-top: 5px;">Total hours worked to date: 118,611.5</td> <td style="text-align: right; padding-top: 5px;">Total</td> <td style="text-align: right; padding-top: 5px;">94.0 764.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	9.0	61.0	C-Forbes	CARPENTER	4.0	28.0	G&G Insulation	INSULATION INSTALLER	1.0	8.0	JB's Roofing	ROOFER	3.0	24.0	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	6.0	60.0	Patterson	PIPE LAYER	1.0	10.0	Patterson	OPERATING ENGINEER	3.0	30.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	4.0	32.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0	Star Mountain	CARPENTER	34.0	269.5	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Utah Mechanical Cont	LABORERS	6.0	57.0	Utah Mechanical Cont	PLUMBER	3.0	27.0	Valley View Exterior	CARPENTER	5.0	37.5	Total hours worked to date: 118,611.5		Total	94.0 764.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
American Tradition H	CARPENTER	1.0	8.0																																																																																								
Bow man's Inc	SHEET METAL WORKERS	9.0	61.0																																																																																								
C-Forbes	CARPENTER	4.0	28.0																																																																																								
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																								
JB's Roofing	ROOFER	3.0	24.0																																																																																								
Kitchen's Plus	CARPENTER	1.0	8.0																																																																																								
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0																																																																																								
Patterson	PIPE LAYER	1.0	10.0																																																																																								
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																								
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																								
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																								
Standard Drywall Inc	TAPER	4.0	32.0																																																																																								
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																								
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0																																																																																								
Star Mountain	CARPENTER	34.0	269.5																																																																																								
Star Mountain	SUPER - JOB	2.0	16.0																																																																																								
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																								
Utah Mechanical Cont	LABORERS	6.0	57.0																																																																																								
Utah Mechanical Cont	PLUMBER	3.0	27.0																																																																																								
Valley View Exterior	CARPENTER	5.0	37.5																																																																																								
Total hours worked to date: 118,611.5		Total	94.0 764.0																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 45%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 15%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr> <td colspan="2" style="padding-top: 5px;">Total operating hours to date: 20,684.3</td> <td style="text-align: right; padding-top: 5px;">Total</td> <td style="text-align: right; padding-top: 5px;">0.0 28.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	10.0	051	track hoe	0.0	8.0	052	loader	0.0	10.0	Total operating hours to date: 20,684.3		Total	0.0 28.0																																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
008	Dump Truck	0.0	10.0																																																																																								
051	track hoe	0.0	8.0																																																																																								
052	loader	0.0	10.0																																																																																								
Total operating hours to date: 20,684.3		Total	0.0 28.0																																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 494	Page 1 of 2										
		DATE 09 Dec 2005 - Friday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 6 °F, Max 24 °F; No Precipitation; No Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p>ALDAVE - installing vinyl 75-79 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for #83 L&L ELECTRIC - rough in #83 BOWMAN'S INC - rough in #1 and #80 PARSONS EVERGREENE - temp heaters STAR MOUNTAIN CONSTRUCTION - framing #8-#36, framing #81,#87 STANDARD DRYWALL INC - hanging firewalls, taping #85 and #88; painting #64 UTAH MECHANICAL CONTRACTORS - rough in #80 JB'S ROOFING - shingles #82 TRENCHING SERVICES - storm drain near East Mellon</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Initial inspection of cabinet installation - see attached Framing follow up on #87, Greene - corrections made Nailing inspection on roof #12 - repairs noted Screw inspection on #88 - okay to tape</p> <p>QUALITY CONTROL TESTING AND RESULTS No MTI testing today Piping pressure test #80 and #86A water Piping pressure test #79 remodel, #65 remodel</p> <p>REMARKS No specific conversations today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH No activities were started today The following 4 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5257009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5259009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5261009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5263009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> </tbody> </table>				Activity No	Description	P5257009	Grade & Pour Garage Slab-on-Gr	P5259009	Grade & Pour Garage Slab-on-Gr	P5261009	Grade & Pour Garage Slab-on-Gr	P5263009	Grade & Pour Garage Slab-on-Gr
Activity No	Description												
P5257009	Grade & Pour Garage Slab-on-Gr												
P5259009	Grade & Pour Garage Slab-on-Gr												
P5261009	Grade & Pour Garage Slab-on-Gr												
P5263009	Grade & Pour Garage Slab-on-Gr												
Empty space for additional notes													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 494 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 09 Dec 2005 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	6.5
Best Vinyl	CARPENTER	1.0	3.5
Best Vinyl	LABORERS	2.0	7.0
Bow man's Inc	SHEET METAL WORKERS	7.0	47.0
JB's Roofing	ROOFER	2.0	12.0
Kitchen's Plus	CARPENTER	1.0	1.0
Parsons Evergreene	LABORERS	1.0	8.0
Parsons Evergreene	SUPER - JOB	1.0	10.5
Parsons Evergreene	OPERATING ENGINEER	1.0	9.5
Preece's Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	5.0	40.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0
Star Mountain	CARPENTER	33.0	263.5
Star Mountain	SUPER - JOB	2.0	14.5
Star Mountain	OPERATING ENGINEER	2.0	16.0
Trenching Services	LABORERS	1.0	8.0
Trenching Services	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	3.0	30.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	4.0	26.0
Total hours worked to date: 119,222.5		Total	80.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
058	backhoe	6.0	2.0
059	Tesmec Trencher	0.0	8.0
063	Forklift	0.0	16.0
Total operating hours to date: 20,710.3		Total	6.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 495 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 10 Dec 2005 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 19 °F, Max 26 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS EVERGREENE - temp heater and cover concrete pours
 STAR MOUNTAIN CONSTRUCTION - framing #8 to #36 west loop
 □□□□□ Framing 81,87 east loop
 STANDARD DRYWALL INC - taping #84 and #85
 UTAH MECHANICAL CONTRACTORS - remodel 67,69A
 JB'S ROOFING - shingles #88

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 No inspections today

 QUALITY CONTROL TESTING AND RESULTS
 No inspections today

 REMARKS
 No conversations today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No safety issues today

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
JB's Roofing	ROOFER	2.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 495 Page 2 of 2	
		DATE 10 Dec 2005 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
Parsons Evergreene Parsons Evergreene Parsons Evergreene Star Mountain Star Mountain Star Mountain Utah Mechanical Cont Utah Mechanical Cont Total hours worked to date: 119,471.0	LABORERS SUPER - JOB OPERATING ENGINEER CARPENTER SUPER - JOB OPERATING ENGINEER LABORERS PLUMBER	1.0 1.0 1.0 24.0 1.0 2.0 1.0 2.0 Total <u>35.0</u>	8.0 2.0 8.0 170.0 8.0 10.5 10.0 20.0 <u>248.5</u>
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
058	backhoe	6.0	2.0
063	Forklift	0.0	10.5
Total operating hours to date: 20,722.8		Total <u>6.0</u>	<u>12.5</u>
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 497	Page 1 of 2
PROJECT D/B Replace Military Family Housing P5		DATE 12 Dec 2005 - Monday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused Critical Delay Temperature Min 6 °F, Max 24 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:

ALDAVE - vinyl flooring 76-79
 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #82
 L&L ELECTRIC - rough in #86
 BOWMAN'S INC - rough in #3, setting furnace bases - east loop
 ENTERPRISE BUILDERS - prep for porch pours
 PARSONS EVERGREENE - roll concrete blankets, temp heaters forming for mechanical floor pours
 STAR MOUNTAIN CONSTRUCTION - framing 8-36 west loop; framing 81,87 east loop
 STANDARD DRYWALL INC - hanging fire walls west loops, taping 84,85, painting 64
 UTAH MECHANICAL CONTRACTORS - rough in 87
 C-FORBES - finish carpentry 74,84
 PATTERSON - helped trenching operation, laid 40' storm drain, found valves in east loop
 JB'S ROOFING - Shingle #88
 G&G INSULATION - insulation 82, blow n in insulation for 75,76,77,78
 TRENCHING SERVICES - trenching storm drain near East Mellon

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected insulation for 82 - okay to hang drywall
 4 way inspection 82 and 83 - okay to insulate
 inspected framing (interior) on 81 - distributed list

QUALITY CONTROL TESTING AND RESULTS
 No MTI or testing on site today

REMARKS
 Held initial meeting on vinyl installation - see attached

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No safety issues - noticed worker without hard hat

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P5214035	Install Exterior Doors & Windows
P5259009	Grade & Pour Garage Slab-on-Grade

No activities were finished today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 497 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 12 Dec 2005 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
 No QC Punch List items were issued today
 No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	LABORERS	2.0	7.0
Bow man's Inc	SHEET METAL WORKERS	9.0	62.0
C-Forbes	CARPENTER	3.0	15.0
G&G Insulation	INSULATION INSTALLER	1.0	8.5
JB's Roofing	ROOFER	4.0	32.0
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0
Parsons Evergreene	LABORERS	1.0	9.0
Parsons Evergreene	SUPER - JOB	1.0	10.0
Parsons Evergreene	OPERATING ENGINEER	1.0	12.0
Patterson	OPERATING ENGINEER	3.0	30.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	2.0	16.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	28.0	13.5
Star Mountain	SUPER - JOB	2.0	11.5
Star Mountain	OPERATING ENGINEER	2.0	15.5
Trenching Services	LABORERS	1.0	8.0
Utah Mechanical Cont	LABORERS	6.0	60.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Valley View Exterior	CARPENTER	4.0	32.0
Total		88.0	504.0

 Total hours worked to date: 119,975.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
051	track hoe	0.0	20.0
052	loader	0.0	10.0
063	Forklift	0.0	15.5
Total		0.0	45.5

 Total operating hours to date: 20,768.3

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 498	Page 1 of 2
		DATE 13 Dec 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 8 °F, Max 37 °F; No Precipitation; No Wind	
QC NARRATIVES			
Activities in Progress: ALDAVE - worked on vinyl flooring 76 to 79 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim 82 HUNT ELECTRIC - excavation for transformer T14 and 15KV cable installation L&L ASSOCIATES - rough in #80 BOWMAN'S INC - rough in #3 and #80 IDAHO MASONRY CONTRACTORS - prep at #8 PARSONS EVERGREENE - placing forms for mechanical temp heaters 80 STAR MOUNTAIN CONSTRUCTION - framing 8-36 west loop; framing 81,87 east loop STANDARD DRYALL INC - hanging 83, taping 85,88, painting 64 UTAH MECHANICAL CONTRACTORS - piping rough in 87,7 C-FORBES - finish carpentry 74,84 PATTERSON - storm drain pipe on east Mellen JB'S ROOFING - shingles #1,2,88 TRENCHING SERVICES - finish storm drain - light pole base east loop BEST VINYL - gates 75 to 79			
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS 4 way inspection on 86, 1,3, - okay to insulate; nailing inspection on 11,12 - okay to dry-sheet. QUALITY CONTROL TESTING AND RESULTS No MTI testing Piping pressure test #87 - all passed REMARKS Requested to carpet entry closet of all units - vs. vinyl			
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 498 Page 2 of 2																																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 13 Dec 2005 - Tuesday																																																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Best Vinyl</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">63.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.5</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">31.0</td><td style="text-align: right;">248.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">3.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total hours worked to date: 120,698.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">85.0 723.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Best Vinyl	CARPENTER	1.0	11.0	Best Vinyl	LABORERS	2.0	22.0	Bow man's Inc	SHEET METAL WORKERS	8.0	63.5	C-Forbes	CARPENTER	3.0	24.0	G&G Insulation	INSULATION INSTALLER	3.0	30.0	JB's Roofing	ROOFER	4.0	32.0	L&L ASSOCIATES	ELECTRICIAN	6.0	60.0	Parsons Evergreene	LABORERS	1.0	9.0	Parsons Evergreene	SUPER - JOB	1.0	10.0	Parsons Evergreene	OPERATING ENGINEER	1.0	9.5	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	2.0	16.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0	Star Mountain	CARPENTER	31.0	248.0	Star Mountain	SUPER - JOB	3.0	20.0	Star Mountain	OPERATING ENGINEER	2.0	16.0	Utah Mechanical Cont	LABORERS	5.0	50.0	Utah Mechanical Cont	PLUMBER	3.0	30.0	Total hours worked to date: 120,698.0		Total	85.0 723.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																												
American Tradition H	CARPENTER	1.0	8.0																																																																																												
Best Vinyl	CARPENTER	1.0	11.0																																																																																												
Best Vinyl	LABORERS	2.0	22.0																																																																																												
Bow man's Inc	SHEET METAL WORKERS	8.0	63.5																																																																																												
C-Forbes	CARPENTER	3.0	24.0																																																																																												
G&G Insulation	INSULATION INSTALLER	3.0	30.0																																																																																												
JB's Roofing	ROOFER	4.0	32.0																																																																																												
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0																																																																																												
Parsons Evergreene	LABORERS	1.0	9.0																																																																																												
Parsons Evergreene	SUPER - JOB	1.0	10.0																																																																																												
Parsons Evergreene	OPERATING ENGINEER	1.0	9.5																																																																																												
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																												
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																												
Standard Drywall Inc	TAPER	2.0	16.0																																																																																												
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																												
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0																																																																																												
Star Mountain	CARPENTER	31.0	248.0																																																																																												
Star Mountain	SUPER - JOB	3.0	20.0																																																																																												
Star Mountain	OPERATING ENGINEER	2.0	16.0																																																																																												
Utah Mechanical Cont	LABORERS	5.0	50.0																																																																																												
Utah Mechanical Cont	PLUMBER	3.0	30.0																																																																																												
Total hours worked to date: 120,698.0		Total	85.0 723.0																																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>038</td><td>416 Cat</td><td style="text-align: right;">4.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">16.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total operating hours to date: 20,808.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">4.0 40.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	038	416 Cat	4.0	4.0	051	track hoe	0.0	10.0	052	loader	0.0	10.0	063	Forklift	0.0	16.0	Total operating hours to date: 20,808.3		Total	4.0 40.0																																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																																												
038	416 Cat	4.0	4.0																																																																																												
051	track hoe	0.0	10.0																																																																																												
052	loader	0.0	10.0																																																																																												
063	Forklift	0.0	16.0																																																																																												
Total operating hours to date: 20,808.3		Total	4.0 40.0																																																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 499	Page 1 of 2
		DATE 14 Dec 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 6 °F, Max 26 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Very cold this morning - slowed all work activities on outside - framing, siding, roofing</p> <p>ALDAVE - vinyl install 78-79 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #82 HUNT ELECTRIC - transformer 14 install L&L ELECTRIC - rough in #80 BOWMAN'S INC - rough in #80 IDAHO MASONRY CONTRACTORS - prepare boxes for stone #9 and #86 PARSONS EVERGREENE - temp heaters STAR MOUNTAIN CONSTRUCTION - framing 8-37 west; framing 81 east STANDARD DRYWALL INC - hanging 82; taping 85, 88; painting 64 UTAH MECHANICAL CONTRACTORS - rough in 7 C-FORBES - finish carpentry 74,84,72,73 PATTERSON - storm drain 12" south to Old Central JB'S ROOFING - shingles 88,1,2 BEST VINYL - gates 64-70 G&G INSULATION - insulation in 83 walls</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected 8 framing follow up - okay to proceed with rough in Inspected nail pattern #14 - repairs made as walked</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI visited - no soil or concrete testing - but did checked driveways - most just above freezing - 33 degrees F Piping pressure test - remodel - 67A/B, 68, 69A/B - passed Piping pressure test - unit 7 - passed</p> <p>REMARKS Trenching services loaded and left site</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 499 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 14 Dec 2005 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	CARPENTER	1.0	5.0
Best Vinyl	LABORERS	2.0	10.0
Bow man's Inc	SHEET METAL WORKERS	8.0	52.0
C-Forbes	CARPENTER	3.0	24.0
Evergreene Const.	CARPENTER	1.0	10.5
Idaho Masonry Contra	CEMENT MASON	4.0	32.0
JB's Roofing	ROOFER	3.0	14.0
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0
Parsons Evergreene	LABORERS	1.0	10.0
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0
Patterson	OPERATING ENGINEER	3.0	30.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	2.0	16.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	32.0	243.5
Star Mountain	SUPER - JOB	3.0	24.0
Star Mountain	OPERATING ENGINEER	2.0	10.0
Utah Mechanical Cont	LABORERS	6.0	60.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Valley View Exterior	CARPENTER	3.0	24.0
Total hours worked to date: 121,437.0		Total	93.0 739.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
051	track hoe	0.0	20.0
052	loader	0.0	10.0
063	Forklift	6.0	18.0
Total operating hours to date: 20,856.3		Total	6.0 48.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 500	Page 1 of 2										
		DATE 15 Dec 2005 - Thursday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 6 °F, Max 26 °F; No Precipitation; No Wind											
QC NARRATIVES													
Activities in Progress: Very cold today - very slow for outside work ALDAVE (Preece's Tile) - install vinyl 76-79 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #82 HUNT ELECTRIC - complete transformer 14, blow out gas pipe, pull strings to units 1-11 L&L ELECTRIC - rough in 80 BOWMAN'S INC - rough in 80 IDAHO MASONRY CONTRACTORS - stone work for #8 PARSONS EVERGREENE - temp heaters in units, forming for concrete floors in mechanical rooms STAR MOUNTAIN CONSTRUCTION - framing #81 east loop; framing 9-36 west loop STANDARD DRYWALL INC - hanging 82,83; taping 85,88; painting 64 UTAH MECHANICAL CONTRACTORS - rough in 87 C-FORBES - finish carpentry 74,84 PATTERSON - storm drain 12", south toward old Central Rd JB'S ROOFING - shingles 88,2,3 G&G INSULATION - insulation 1,3													
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Framing inspection #9 - distributed QUALITY CONTROL TESTING AND RESULTS No MTI testing REMARKS Held weekly QC Meeting with COE / Base - see attached													
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH No activities were started today The following 4 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5256009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5258009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5260009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> <tr> <td>P5262009</td> <td>Grade & Pour Garage Slab-on-Gr</td> </tr> </tbody> </table>				Activity No	Description	P5256009	Grade & Pour Garage Slab-on-Gr	P5258009	Grade & Pour Garage Slab-on-Gr	P5260009	Grade & Pour Garage Slab-on-Gr	P5262009	Grade & Pour Garage Slab-on-Gr
Activity No	Description												
P5256009	Grade & Pour Garage Slab-on-Gr												
P5258009	Grade & Pour Garage Slab-on-Gr												
P5260009	Grade & Pour Garage Slab-on-Gr												
P5262009	Grade & Pour Garage Slab-on-Gr												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 500 Page 2 of 2																																																																																									
		DATE 15 Dec 2005 - Thursday																																																																																									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																									
QC REQUIREMENTS No QC requirements were completed today																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">66.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">33.0</td><td style="text-align: right;">293.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">45.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">80.0</td> <td style="text-align: right;">680.0</td> </tr> </tbody> </table> Total hours worked to date: 122,117.0				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	9.0	66.5	C-Forbes	CARPENTER	3.0	21.0	Evergreene Const.	CARPENTER	1.0	10.0	G&G Insulation	INSULATION INSTALLER	1.0	8.5	Parsons Evergreene	LABORERS	1.0	10.0	Parsons Evergreene	OPERATING ENGINEER	1.0	10.0	Patterson	OPERATING ENGINEER	3.0	30.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	2.0	16.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0	Star Mountain	CARPENTER	33.0	293.0	Star Mountain	SUPER - JOB	3.0	24.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Utah Mechanical Cont	LABORERS	5.0	45.0	Utah Mechanical Cont	PLUMBER	1.0	10.0	Valley View Exterior	CARPENTER	5.0	40.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		80.0	680.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
American Tradition H	CARPENTER	1.0	8.0																																																																																								
Bow man's Inc	SHEET METAL WORKERS	9.0	66.5																																																																																								
C-Forbes	CARPENTER	3.0	21.0																																																																																								
Evergreene Const.	CARPENTER	1.0	10.0																																																																																								
G&G Insulation	INSULATION INSTALLER	1.0	8.5																																																																																								
Parsons Evergreene	LABORERS	1.0	10.0																																																																																								
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0																																																																																								
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																								
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																								
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																								
Standard Drywall Inc	TAPER	2.0	16.0																																																																																								
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																								
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0																																																																																								
Star Mountain	CARPENTER	33.0	293.0																																																																																								
Star Mountain	SUPER - JOB	3.0	24.0																																																																																								
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																								
Utah Mechanical Cont	LABORERS	5.0	45.0																																																																																								
Utah Mechanical Cont	PLUMBER	1.0	10.0																																																																																								
Valley View Exterior	CARPENTER	5.0	40.0																																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																								
Total		80.0	680.0																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">4.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">16.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">52.0</td> </tr> </tbody> </table> Total operating hours to date: 20,908.3				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	4.0	6.0	051	track hoe	0.0	20.0	052	loader	0.0	10.0	063	Forklift	0.0	16.0	Total		4.0	52.0																																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
047	Gradall 544-10	4.0	6.0																																																																																								
051	track hoe	0.0	20.0																																																																																								
052	loader	0.0	10.0																																																																																								
063	Forklift	0.0	16.0																																																																																								
Total		4.0	52.0																																																																																								
ACCIDENT REPORTING (Describe accidents) The following accident was reported today:																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 501		Page 1 of 2				
		DATE 16 Dec 2005 - Friday						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004						
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 12 °F, Max 17 °F; No Precipitation; No Wind						
QC NARRATIVES								
Activities in Progress: ALDAVE (PREECE TILE) - vinyl flooring #77 to #79 and 64 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #82 BOWMAN'S INC - rough in #80 IDAHO MASONRY CONTRACTORS - installing #8 PARSONS EVERGREENE - temp heaters and doors; clean up and door; concrete blankets STAR MOUNTIAN CONSTRUCTION - framing #81 - east loop; framing #9-36 west loop STANDARD DRYWALL INC - taping #85,88; painting #66; hanging #83 C-FORBES - finish carpentry #85, 84 - exterior doors west loop G&G INSULATION - insulation #86								
General Comments: QUALITY CONTROL INPSECTIONS AND RESULTS No inspections today QUALITY CONTROL TESTING AND REUSLTS No testing today REMARKS No specific discussions								
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety items today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today								
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today								
ACTIVITY START/FINISH No activities were started or finished today								
QC REQUIREMENTS No QC requirements were completed today								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today								
LABOR HOURS The following labor hours were Reported today: <table border="0" style="width: 100%;"> <tr> <td style="width: 30%;"><u>Employer</u></td> <td style="width: 30%;"><u>Labor Classification</u></td> <td style="width: 20%;"><u>Number of Employees</u></td> <td style="width: 20%;"><u>Hours Worked</u></td> </tr> </table>					<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 501		Page 2 of 2	
		DATE 16 Dec 2005 - Friday			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004			
American Tradition H C-Forbes Evergreene Const. G&G Insulation Parsons Evergreene Parsons Evergreene Standard Drywall Inc Standard Drywall Inc Standard Drywall Inc Standard Drywall Inc Star Mountain Star Mountain Star Mountain Valley View Exterior Total hours worked to date: 122,497.5		CARPENTER CARPENTER CARPENTER INSULATION INSTALLER LABORERS OPERATING ENGINEER LABORERS TAPER SUPER - JOB SHEETROCK INSTALLER CARPENTER SUPER - JOB OPERATING ENGINEER CARPENTER Total		1.0 2.0 1.0 1.0 1.0 1.0 1.0 2.0 1.0 4.0 30.0 2.0 2.0 6.0 55.0	8.0 12.0 10.0 8.0 10.0 10.0 8.0 16.0 8.0 32.0 194.5 13.5 11.5 39.0 380.5
EQUIPMENT HOURS The following equipment hours were Reported today:					
Serial Number 047 063 Total operating hours to date: 20,925.8		Description Gradall 544-10 Forklift Total		Standby Hours 4.0 0.0 4.0	Operating Hours 6.0 11.5 17.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today					
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 502 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 17 Dec 2005 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 14 °F, Max 23 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 STAR MOUNTAIN CONSTRUCTION - west loop - general framing, east loop - pick up work
 C-FORBES - hung doors #80, trim #85A
 ALDAVE (PREECES TILE) - worked on vinyl flooring for 64 and 79

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 No inspections today

 QUALITY CONTROL TESTING AND RESULTS
 No testing today

 REMARKS
 No specific discussions

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No safety items today

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Bow man's Inc	SHEET METAL WORKERS	9.0	58.5
C-Forbes	CARPENTER	2.0	8.0
Star Mountain	CARPENTER	16.0	126.0
Star Mountain	SUPER - JOB	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 502		Page 2 of 2
		DATE 17 Dec 2005 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Star Mountain Total hours worked to date: 122,706.0	OPERATING ENGINEER	Total	1.0 29.0	8.0 208.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number 063 Total operating hours to date: 20,933.8	Description Forklift	Standby Hours 0.0 0.0	Operating Hours 8.0 8.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 504	Page 1 of 2
		DATE 19 Dec 2005 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 30 °F, Max 35 °F; 0.04 IN Precipitation; 25 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - installing vinyl 75-79 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for #83 L&L ELECTRIC - rough in #83 BOWMAN'S INC - rough in #1 and #80 PARSONS EVERGREENE - temp heaters STAR MOUNTAIN CONSTRUCTION - framing #8-#36, framing #81,#87 STANDARD DRYWALL INC - hanging firewalls, taping #85 and #88; painting #64 UTAH MECHANICAL CONTRACTORS - rough in #80 JB'S ROOFING - shingles #82 TRENCHING SERVICES - storm drain near East Mellon</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Initial inspection of cabinet installation - see attached Framing follow up on #87, Greene - corrections made Nailing inspection on roof #12 - repairs noted Screw inspection on #88 - okay to tape</p> <p>QUALITY CONTROL TESTING AND RESULTS No MTI testing today Piping pressure test #80 and #86A water Piping pressure test #79 remodel, #65 remodel</p> <p>REMARKS No specific conversations today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 504 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 19 Dec 2005 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
Bow man's Inc	SHEET METAL WORKERS	7.0	56.5
Enterprise Builders	CEMENT FINISHER	2.0	10.0
Evergreene Const.	CARPENTER	1.0	10.0
G&G Insulation	INSULATION INSTALLER	3.0	28.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0
HUNT ELECTRIC	ELECTRICIAN	3.0	33.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	22.0
Idaho Masonry Contra	CEMENT MASON	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0
Parsons Evergreene	LABORERS	1.0	10.0
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0
Patterson	OPERATING ENGINEER	3.0	30.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	31.0	129.5
Star Mountain	SUPER - JOB	2.0	9.5
Star Mountain	OPERATING ENGINEER	2.0	8.0
Utah Mechanical Cont	LABORERS	5.0	42.5
Utah Mechanical Cont	PLUMBER	2.0	17.0
Total hours worked to date: 123,300.0		Total	86.0 594.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Standby Hours</u>	<u>Operating Hours</u>
034	JCB	0.0	10.0
041	Kobelco SK60	0.0	6.0
042	Kabota kx 121-1	0.0	4.0
047	Gradall 544-10	3.0	7.0
048	Kobelco SK200	0.0	6.0
051	track hoe	0.0	10.0
052	loader	0.0	10.0
063	Forklift	8.0	8.0
Total operating hours to date: 20,994.8		Total	11.0 61.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 505	Page 1 of 2
		DATE 20 Dec 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 42 °F; 0.03 IN Precipitation; No Wind		
QC NARRATIVES			
<p>Activities in Progress:</p> <p> AMERICAN TRADITION HOMES - siding, soffit, trim #81 HUNT ELECTRIC - gas pressure test west loop A L&L ELECTRIC - rough in 86 BOWMAN'S INC - rough in 87 IDAHO MASONRY CONTRACTORS - stone work for #9 PARSONS EVERGREENE - temp heaters, temp doors STAR MOUNTAIN CONSTRUCTION - framing 9-36 west loop; framing 81,74 east loop STANDARD DRYWALL INC - hanging #83; taping #88; painting #66 UTAH MECHANICAL CONTRACTORS - rough in #5A&B, remodel 2 and 70 A&B C-FORBES - finish carpentry 74,84,85 PATTERSON - storm drain installation East Mellen / Old Central JB'S ROOFING - dried in #81 G&G INSULATION - crawl spaces - east loop </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected insulation #1A&B - okay to hang drywall - no heat Inspected insulation #3A - okay to hang - no heat Inspected insulation in 86A&B - okay to hang 4 - way inspection on 80 - okay to insulate Framing inspection #11 - distributed list - follow up on #9 - minor repairs still needed </p> <p> QUALITY CONTROL TESTING AND RESULTS No MTI testing today Piping pressure test #2 remodel, 5A water, 5B all piping - all okay Piping pressure test #70A&B remodel Gas pressure test west loop A - 98psi for 2 hours - okay </p> <p> REMARKS No specific discussions Structural engineer on site for prototype inspection of Greene and Arts and Crafts Buildings. Minor items noted. Will be in report. </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No safety items today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 505 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Dec 2005 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.0
Bow man's Inc	SHEET METAL WORKERS	8.0	62.0
C-Forbes	CARPENTER	4.0	31.0
Evergreene Const.	CARPENTER	1.0	10.0
G&G Insulation	INSULATION INSTALLER	1.0	7.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.5
HUNT ELECTRIC	ELECTRICIAN	3.0	32.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.5
Idaho Masonry Contra	CEMENT MASON	3.0	24.0
JB's Roofing	ROOFER	3.0	21.0
Parsons Evergreene	LABORERS	1.0	10.0
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0
Patterson	OPERATING ENGINEER	3.0	30.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	31.0	225.5
Star Mountain	SUPER - JOB	3.0	24.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	5.0	46.5
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	5.0	37.5
Total		91.0	737.5

Total hours worked to date: 124,037.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
041	Kobelco SK60	0.0	10.0
042	Kabota kx 121-1	0.0	10.0
047	Gradall 544-10	4.0	6.0
051	track hoe	0.0	10.0
052	loader	0.0	15.0
063	Forklift	6.0	18.0
Total		10.0	69.0

Total operating hours to date: 21,063.8

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 506	Page 1 of 2
		DATE 21 Dec 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 37 °F, Max 44 °F; 0.04 IN Precipitation; 26 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #81 HUNT ELECTRIC - pull laterals to 1 to 11; trenching 36 to 38; main trench UG - 1-3; gas regulate 1-12 L&L ELECTRIC - rough in 87 BOWMAN'S INC - rough in 87,7 IDAHO MASONRY CONTRACTORS - stone #80 PARSONS EVERGREENE - hang temporary door, sidew alk blankets, temp generator STAR MOUNTAIN CONSTRUCTION - framing 9-36 west loop; framing 81 STANDARD DRYWALL INC - hanging #1, taping 88,82,83; painting 66 UTAH MECHANICAL CONTRACTORS - rough in #6 C-FORBES - finish carpentry 74,84,85 PATTERSON - storm drain installation east mellen / Old Central JB'S ROOFING - dried in 81 G&G INSULATION - crawl spaces east loop </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS No inspections today </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing </p> <p> REMARKS Site visit from Architect, Scott Olcott - prototype inspection of Greene and Arts and Crafts buildings - minor comment in report from Scott Postponed Mechanical and Electrical inspections to 12-29 Half day discussion on QC/QA responsibilities </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No safety issues today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 506 Page 2 of 2																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 21 Dec 2005 - Wednesday																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">32.0</td><td style="text-align: right;">255.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">73.0</td> <td style="text-align: right; border-top: 1px solid black;">593.0</td> </tr> </tbody> </table> <p style="margin-top: 5px;">Total hours worked to date: 124,630.5</p>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	C-Forbes	CARPENTER	4.0	28.0	Custom Marble	CARPENTER	5.0	30.0	Evergreene Const.	CARPENTER	1.0	10.0	G&G Insulation	INSULATION INSTALLER	1.0	6.5	Idaho Masonry Contra	CEMENT MASON	3.0	24.0	Parsons Evergreene	LABORERS	1.0	10.0	Parsons Evergreene	OPERATING ENGINEER	1.0	10.0	Patterson	OPERATING ENGINEER	3.0	30.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	3.0	24.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0	Star Mountain	CARPENTER	32.0	255.0	Star Mountain	SUPER - JOB	1.0	8.0	Star Mountain	OPERATING ENGINEER	1.0	7.5	Utah Mechanical Cont	LABORERS	2.0	20.0	Utah Mechanical Cont	PLUMBER	5.0	50.0	Valley View Exterior	CARPENTER	3.0	24.0	Total		73.0	593.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	8.0																																																																																				
C-Forbes	CARPENTER	4.0	28.0																																																																																				
Custom Marble	CARPENTER	5.0	30.0																																																																																				
Evergreene Const.	CARPENTER	1.0	10.0																																																																																				
G&G Insulation	INSULATION INSTALLER	1.0	6.5																																																																																				
Idaho Masonry Contra	CEMENT MASON	3.0	24.0																																																																																				
Parsons Evergreene	LABORERS	1.0	10.0																																																																																				
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0																																																																																				
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																				
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																				
Standard Drywall Inc	TAPER	3.0	24.0																																																																																				
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																				
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0																																																																																				
Star Mountain	CARPENTER	32.0	255.0																																																																																				
Star Mountain	SUPER - JOB	1.0	8.0																																																																																				
Star Mountain	OPERATING ENGINEER	1.0	7.5																																																																																				
Utah Mechanical Cont	LABORERS	2.0	20.0																																																																																				
Utah Mechanical Cont	PLUMBER	5.0	50.0																																																																																				
Valley View Exterior	CARPENTER	3.0	24.0																																																																																				
Total		73.0	593.0																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">6.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.5</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">6.0</td> <td style="text-align: right; border-top: 1px solid black;">33.5</td> </tr> </tbody> </table> <p style="margin-top: 5px;">Total operating hours to date: 21,097.3</p>				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	6.0	4.0	051	track hoe	0.0	12.0	052	loader	0.0	10.0	063	Forklift	0.0	7.5	Total		6.0	33.5																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																				
047	Gradall 544-10	6.0	4.0																																																																																				
051	track hoe	0.0	12.0																																																																																				
052	loader	0.0	10.0																																																																																				
063	Forklift	0.0	7.5																																																																																				
Total		6.0	33.5																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 507	Page 1 of 2
		DATE 22 Dec 2005 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 44 °F; 0.05 IN Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #81 HUNT ELECTRIC - conduit trenching near NE corner of project (building 38 and 39) L&L ELECTRIC - rough in panels for building power, rough in #87 BOWMAN'S - rough in #7 IDAHO MASONRY CONTRACTORS - stone #80 PARSONS EVERGREENE - temp door, temp heat, blanket gathering STAR MOUNTAIN CONSTRUCTION - framing #11-36 west loop STANDARD DRYWALL INC - taping #88,82,83 UTAH MECHANICAL CONTRACTORS - rough in #6 C-FORBES - finish carpentry 74,84,85 PATTERSON - clean up storm drain at NE corner project JB'S ROOFING - finish dry in for 81, 7 G&G INSULATION - crawl space insulation east loop </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspect nailing roof #14 - okay to dry in Inspection follow up of #3 - all insulation items corrected - okay for sheetrock to hang </p> <p> QUALITY CONTROL TESTING AND RESULTS Piping pressure test #6A- okay, passed Piping pressure test 71,78A&B, 73 remodel - okay, passed </p> <p> REMARKS Held QA/QC meeting with COE - see attached </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No safety issues today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 507 Page 2 of 2																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 22 Dec 2005 - Thursday																																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">41.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">28.0</td><td style="text-align: right;">168.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">37.5</td></tr> <tr> <td style="text-align: right;">Total hours worked to date:</td> <td>125,143.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">71.0 512.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.5	Bow man's Inc	SHEET METAL WORKERS	6.0	41.5	C-Forbes	CARPENTER	4.0	21.0	Evergreene Const.	CARPENTER	1.0	10.0	G&G Insulation	INSULATION INSTALLER	1.0	8.0	Idaho Masonry Contra	CEMENT MASON	3.0	24.0	Parsons Evergreene	OPERATING ENGINEER	1.0	10.0	Patterson	OPERATING ENGINEER	3.0	30.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	3.0	24.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0	Star Mountain	CARPENTER	28.0	168.0	Star Mountain	SUPER - JOB	1.0	8.0	Star Mountain	OPERATING ENGINEER	1.0	5.0	Utah Mechanical Cont	LABORERS	2.0	20.0	Utah Mechanical Cont	PLUMBER	5.0	50.0	Valley View Exterior	CARPENTER	5.0	37.5	Total hours worked to date:	125,143.0	Total	71.0 512.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																
American Tradition H	CARPENTER	1.0	7.5																																																																																
Bow man's Inc	SHEET METAL WORKERS	6.0	41.5																																																																																
C-Forbes	CARPENTER	4.0	21.0																																																																																
Evergreene Const.	CARPENTER	1.0	10.0																																																																																
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																
Idaho Masonry Contra	CEMENT MASON	3.0	24.0																																																																																
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0																																																																																
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																
Standard Drywall Inc	TAPER	3.0	24.0																																																																																
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0																																																																																
Star Mountain	CARPENTER	28.0	168.0																																																																																
Star Mountain	SUPER - JOB	1.0	8.0																																																																																
Star Mountain	OPERATING ENGINEER	1.0	5.0																																																																																
Utah Mechanical Cont	LABORERS	2.0	20.0																																																																																
Utah Mechanical Cont	PLUMBER	5.0	50.0																																																																																
Valley View Exterior	CARPENTER	5.0	37.5																																																																																
Total hours worked to date:	125,143.0	Total	71.0 512.5																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">6.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">6.0</td><td style="text-align: right;">7.0</td></tr> <tr> <td style="text-align: right;">Total operating hours to date:</td> <td>21,128.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">12.0 31.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	6.0	4.0	052	loader	0.0	20.0	063	Forklift	6.0	7.0	Total operating hours to date:	21,128.3	Total	12.0 31.0																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																
047	Gradall 544-10	6.0	4.0																																																																																
052	loader	0.0	20.0																																																																																
063	Forklift	6.0	7.0																																																																																
Total operating hours to date:	21,128.3	Total	12.0 31.0																																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 508		Page 1 of 2												
		DATE 23 Dec 2005 - Friday														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004														
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 55 °F; No Precipitation; No Wind														
QC NARRATIVES																
Activities in Progress: AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #81 BOWMAN'S INC - furnace rails in east loop, rough in #7 IDAHO MASONRY CONTRACTORS - stone #80 PARSONS EVERGREENE - window moving to new units, temp heaters STANDARD DRYWALL INC - labor cleaning buildings JB'S ROOFING - misc. roofing items on east and west loops																
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS No inspections today QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS No specific conversations																
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																
ACTIVITY START/FINISH No activities were started or finished today																
QC REQUIREMENTS No QC requirements were completed today																
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: center;">Number of Employees</th> <th style="text-align: center;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: center;">3.0</td> <td style="text-align: center;">21.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">10.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	3.0	21.0	Evergreene Const.	CARPENTER	1.0	10.0
Employer	Labor Classification	Number of Employees	Hours Worked													
American Tradition H	CARPENTER	3.0	21.0													
Evergreene Const.	CARPENTER	1.0	10.0													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 508		Page 2 of 2
		DATE 23 Dec 2005 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene Standard Drywall Inc Standard Drywall Inc Standard Drywall Inc Standard Drywall Inc Total hours worked to date: 125,256.0	OPERATING ENGINEER LABORERS TAPER SUPER - JOB SHEETROCK INSTALLER	1.0 1.0 3.0 1.0 4.0 Total	10.0 8.0 24.0 8.0 32.0 113.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number 047 Total operating hours to date: 21,133.3	Description Gradall 544-10	Standby Hours 5.0 Total	Operating Hours 5.0 5.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 512	Page 1 of 2
		DATE 27 Dec 2005 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 32 °F, Max 42 °F; 0.29 IN Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AMERICAN TRADITION HOMES - siding, soffit, fascia, trim 81 and 80 L&L ELECTRIC - finish electrical in #75 BOWMAN'S INC - rough in 7,3,2 ENTERPRISE BUILDERS - step forms in west loop buildings PARSONS EVERGREENE - site clean up - forming mechanical rooms, temp heaters and doors STAR MOUNTAIN CONSTRUCTION - framing #9 to 36 west loop STANDARD DRYWALL INC - taping 88, 83; painting 66, hanging 1 C-FORBES - finish carpentry 74,84,85 JB'S ROOFING - dry in 7 KITCHEN'S PLUS - installing cabinets 75,76</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected dry - in sheathing of #7; need to improve procedures</p> <p>QUALITY CONTROL TESTING AND RESULTS No testing today</p> <p>REMARKS Discussed dry in procedures with COE. Need to discuss again with JB's roofing. Discussed finish at top of cabinets - agreed that caulking will be adequate in most cases</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 512		Page 2 of 2																																																												
		DATE 27 Dec 2005 - Tuesday																																																														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																														
LABOR HOURS The following labor hours were Reported today:																																																																
<table border="0"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>3.0</td> <td>21.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>2.0</td> <td>10.5</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td>1.0</td> <td>10.5</td> </tr> <tr> <td>G&G Insulation</td> <td>INSULATION INSTALLER</td> <td>1.0</td> <td>6.5</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>4.0</td> <td>16.0</td> </tr> <tr> <td>Kitchen's Plus</td> <td>CARPENTER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td>5.0</td> <td>50.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>1.0</td> <td>8.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>10.5</td> </tr> <tr> <td>Star Mountain</td> <td>CARPENTER</td> <td>29.0</td> <td>217.5</td> </tr> <tr> <td>Star Mountain</td> <td>SUPER - JOB</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Star Mountain</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>CARPENTER</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 125,671.0</td> <td>Total</td> <td>55.0</td> <td>415.0</td> </tr> </tbody> </table>	Employer	Labor Classification	Number of Employees	Hours Worked	C-Forbes	CARPENTER	3.0	21.0	Enterprise Builders	CEMENT FINISHER	2.0	10.5	Evergreene Const.	CARPENTER	1.0	10.5	G&G Insulation	INSULATION INSTALLER	1.0	6.5	JB's Roofing	ROOFER	4.0	16.0	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	5.0	50.0	Parsons Evergreene	LABORERS	1.0	8.5	Parsons Evergreene	OPERATING ENGINEER	1.0	10.5	Star Mountain	CARPENTER	29.0	217.5	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Valley View Exterior	CARPENTER	4.0	32.0	Total hours worked to date: 125,671.0		Total	55.0	415.0			
Employer	Labor Classification	Number of Employees	Hours Worked																																																													
C-Forbes	CARPENTER	3.0	21.0																																																													
Enterprise Builders	CEMENT FINISHER	2.0	10.5																																																													
Evergreene Const.	CARPENTER	1.0	10.5																																																													
G&G Insulation	INSULATION INSTALLER	1.0	6.5																																																													
JB's Roofing	ROOFER	4.0	16.0																																																													
Kitchen's Plus	CARPENTER	1.0	8.0																																																													
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0																																																													
Parsons Evergreene	LABORERS	1.0	8.5																																																													
Parsons Evergreene	OPERATING ENGINEER	1.0	10.5																																																													
Star Mountain	CARPENTER	29.0	217.5																																																													
Star Mountain	SUPER - JOB	2.0	16.0																																																													
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																													
Valley View Exterior	CARPENTER	4.0	32.0																																																													
Total hours worked to date: 125,671.0		Total	55.0	415.0																																																												
EQUIPMENT HOURS The following equipment hours were Reported today:																																																																
<table border="0"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>047</td> <td>Gradall 544-10</td> <td>1.0</td> <td>7.0</td> </tr> <tr> <td>058</td> <td>backhoe</td> <td>6.0</td> <td>2.0</td> </tr> <tr> <td>063</td> <td>Forklift</td> <td>0.0</td> <td>8.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 21,150.3</td> <td>Total</td> <td>7.0</td> <td>17.0</td> </tr> </tbody> </table>	Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	1.0	7.0	058	backhoe	6.0	2.0	063	Forklift	0.0	8.0	Total operating hours to date: 21,150.3		Total	7.0	17.0																																											
Serial Number	Description	Standby Hours	Operating Hours																																																													
047	Gradall 544-10	1.0	7.0																																																													
058	backhoe	6.0	2.0																																																													
063	Forklift	0.0	8.0																																																													
Total operating hours to date: 21,150.3		Total	7.0	17.0																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 513	Page 1 of 2
		DATE 28 Dec 2005 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Previous Weather - Critical Delay Temperature Min 39 °F, Max 48 °F; 0.58 IN Precipitation; 37 MPH Wind	
QC NARRATIVES Activities in Progress: AMERICAN TRADITION HOMES - Siding, Soffit, Fascia, Trim # 80 Left Early L&L ASSOCIATES - Finish in # 78, 79 BOWMAN'S INC - Roughin #2 ENTERPRISE BUILDERS- Finished Stairs in Baxters of west loop IDAHO MASONRY CONTRACTORS - Not on Site PARSONS EVERGREENE - Temp doors/ heaters STAR MOUNTAIN CONSTRUCTION - Framing # 9-36- left site at 8:00 AM STANDARD DRY ALL INC - Hanging #1; taping/ texture 83, 82; painting # 64 KITCHENS PLUS- installing cabinets 77-79 G&G INSULATION- Insulated # 80, 87, #2 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected wet floors of Bldgs # 80, 84, 85, 88, 74 Inspected # 1 #3/ COE- need stud in a couple of locations Inspected # 87 insulation- ok to hang QUALITY CONTROL TESTING AND RESULTS No Testing Today REMARKS Discussed eased edge on stair skirt us ¼ round on drawing with COE and Base Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 514	Page 1 of 2				
		DATE 29 Dec 2005 - Thursday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 42 °F; 0.02 IN Precipitation; No Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #80 L&L ELECTRIC - finish in 64-70, boxes #7 BOWMAN'S INC - rough in #2, condenser line sets in several buildings ENTERPRISE BUILDERS - Placed garage driveway #86 PARSONS EVERGREENE - Door thresholds west loop, temp doors and heaters, sweeping water from floors STANDARD DRYWALL INC - hanging #1, tape #82,83, paint #64 C-FORBES - finish carp. in #84,74,85 KITCHEN'S PLUS - cabinets in 78-79 G&G INSULATION - insulate crawl spaces east loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected subgrade for driveway on 86. Okay to place as subgrade was not frozen. See remarks below. COE is not allowing concrete placement below 55 degrees. This stops framing on west loop unless they build protective covers for porches.</p> <p>QUALITY CONTROL TESTING AND RESULTS No testing today</p> <p>REMARKS Mechanical and electrical engineers visited site today. Reviewed Greene (87) and Arts and Crafts (7) for prototype inspection - no significant items noted. Trip report will be distributed when arrives. Also looked at panel install in 86 and 83 - all looked good. Visited 80,2,86 for follow up to previous site visit. Appear to be installing per previous inspection notes. Disaster Kleenup visited to investigate mold in 7. Proposal will be onsite on 1-3-06.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No site safety issues today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P526014</td> <td>Sheet Trusses</td> </tr> </tbody> </table>				Activity No	Description	P526014	Sheet Trusses
Activity No	Description						
P526014	Sheet Trusses						
QC REQUIREMENTS No QC requirements were completed today							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 514 Page 2 of 2																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 29 Dec 2005 - Thursday																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">57.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 126,065.5</td> <td style="text-align: right; border-top: 1px solid black;">Total 27.0</td> <td style="text-align: right; border-top: 1px solid black;">203.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Bow man's Inc	SHEET METAL WORKERS	8.0	57.0	C-Forbes	CARPENTER	3.0	15.0	Enterprise Builders	CEMENT FINISHER	3.0	21.5	Evergreene Const.	CARPENTER	1.0	10.0	Kitchen's Plus	CARPENTER	1.0	8.0	Parsons Evergreene	LABORERS	1.0	10.0	Parsons Evergreene	OPERATING ENGINEER	1.0	10.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	3.0	24.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0	Total hours worked to date: 126,065.5		Total 27.0	203.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
Bow man's Inc	SHEET METAL WORKERS	8.0	57.0																																																				
C-Forbes	CARPENTER	3.0	15.0																																																				
Enterprise Builders	CEMENT FINISHER	3.0	21.5																																																				
Evergreene Const.	CARPENTER	1.0	10.0																																																				
Kitchen's Plus	CARPENTER	1.0	8.0																																																				
Parsons Evergreene	LABORERS	1.0	10.0																																																				
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0																																																				
Standard Drywall Inc	LABORERS	1.0	8.0																																																				
Standard Drywall Inc	TAPER	3.0	24.0																																																				
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																				
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0																																																				
Total hours worked to date: 126,065.5		Total 27.0	203.5																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>058</td><td>backhoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 21,167.3</td> <td style="text-align: right; border-top: 1px solid black;">Total 2.0</td> <td style="text-align: right; border-top: 1px solid black;">10.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	2.0	8.0	058	backhoe	0.0	2.0	Total operating hours to date: 21,167.3		Total 2.0	10.0																																				
Serial Number	Description	Standby Hours	Operating Hours																																																				
047	Gradall 544-10	2.0	8.0																																																				
058	backhoe	0.0	2.0																																																				
Total operating hours to date: 21,167.3		Total 2.0	10.0																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 515	Page 1 of 2
		DATE 30 Dec 2005 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Critical Delay Temperature Min 33 °F, Max 37 °F; 0.49 IN Precipitation; 31 MPH Wind		

QC NARRATIVES

Activities in Progress:
 AMERICAN TRADITION HOMES - w orked on siding, soffit, fascia, trim on 80
 BOWMAN'S INC - rough in unit 4
 ENTERPRISE BUILDERS - over lay garage floor for unit 69
 PARSONS EVERGREENE - remove vapor barrier, temp heaters
 STANDARD DRYWALL INC - tape unit 81,83; sheet rock 3; painting 66
 C-FORBES - finish carpentry units 74,84,85

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 No inspections today

QUALITY CONTROL TESTING AND RESULTS
 No testing

REMARKS
 No specific conversations today

Safety Inspection / Safety Meetings:
 DAILY SAFETY ISSUES
 No safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P5212037	Install Roofing

The following 31 activities were finished today:

Activity No	Description
1003	R00003 - Add. Demo of Oasis St
P511020	Install Main Gas Line
P511035	Install Main Electrical Distri
P5212014	Sheet Trusses
P526036	Install Cultures Stone
P5265023	Install Finish Carpentry (Door
P5265024	Paint
P5266021	Install Finish Carpentry (Door
P5266022	Paint
P5268023	Install Finish Carpentry (Door
P5269021	Install Finish Carpentry (Door
P527036	Install Cultures Stone

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 515 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 30 Dec 2005 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

P5271023	Install Finish Carpentry (Door
P5272021	Install Finish Carpentry (Door
P5275024	Paint
P5276021	Install Finish Carpentry (Door
P5276022	Paint
P5276023	Set Cabinets
P5276038	Install Vinyl Siding, Soffit &
P5277023	Install Finish Carpentry (Door
P5277024	Paint
P5277025	Set Cabinets
P5277027	Install Shower Walls/Vanities
P5278021	Install Finish Carpentry (Door
P5278022	Paint
P5278023	Set Cabinets
P5279023	Install Finish Carpentry (Door
P5279025	Set Cabinets
P5285016	Sheet Trusses
P5287013	Set Trusses & Sub-fascia
P5287035	Install Exterior Doors & Windo

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
 No QC Punch List items were issued today
 No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Bow man's Inc	SHEET METAL WORKERS	6.0	35.0
C-Forbes	CARPENTER	3.0	9.0
Enterprise Builders	CEMENT FINISHER	3.0	7.5
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Total		21.0	123.5

 Total hours worked to date: 126,189.0

EQUIPMENT HOURS
 No equipment hours were Reported today
 Total operating hours to date: 21,167.3

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 519	Page 1 of 2
PROJECT D/B Replace Military Family Housing P5		DATE 03 Jan 2006 - Tuesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 48 °F; 0.1 IN Precipitation; 8 MPH Wind			

QC NARRATIVES

Activities in Progress:

- ALDAVE - subfloor 64, entries 75
- AMERICAN TRADITION HOMES - siding, soffit, fascia, trim in 80
- HUNT ELECTRIC - installing transformer for 12; pulling cable from 19 to 11
- L&L ELECTRIC - rough in #4
- BOWMAN'S INC - rough in #4
- ENTERPRISE BUILDERS - finish steps in Baxter and Bungalow garage in west loop
- IDAHO MASONRY CONTRACTORS - stone in #87
- PARSONS EVERGREENE - unload vinyl rolls, temp heaters and sweep water from floors
- STAR MOUNTAIN CONSTRUCTION - framing #14 to #36 west loop
- STANDARD DRYWALL INC - hanging #86; taping #83; painting #64
- UTAH MECHANICAL CONTRACTORS - rough in #6,#8
- C-FORBES - finish carpentry 74,84,85
- PATTERSON - porches ready on 31-39
- JB'S ROOFING - shingles #88
- G&G INSULATION - insulate crawl space east loop

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Follow up inspections

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 No specific conversations
 Discussed roofing installation with Jennifer Bullis and reviewed emails from COE. As long as ice water shield sticks - it is dry enough. Will roll up vertical side about 4".

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P5211039	Install Roofing
P5216017	Rough Electrical, Cable & Phon

The following 2 activities were finished today:

Activity No	Description
P5264022	Paint

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 519 Page 2 of 2																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 03 Jan 2006 - Tuesday																																																																																	
P5267021 Install Finish Carpentry (Door)		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																	
QC REQUIREMENTS No QC requirements were completed today																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">68.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">34.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.5</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">36.0</td><td style="text-align: right;">278.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 126,907.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">85.0 718.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	9.0	68.0	C-Forbes	CARPENTER	3.0	24.0	Enterprise Builders	CEMENT FINISHER	3.0	22.0	Evergreene Const.	CARPENTER	1.0	11.0	G&G Insulation	INSULATION INSTALLER	1.0	6.5	HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.0	HUNT ELECTRIC	ELECTRICIAN	3.0	34.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	21.5	JB's Roofing	ROOFER	4.0	32.0	L&L ASSOCIATES	ELECTRICIAN	6.0	60.0	Parsons Evergreene	LABORERS	1.0	10.0	Patterson	OPERATING ENGINEER	3.0	30.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Star Mountain	CARPENTER	36.0	278.5	Star Mountain	SUPER - JOB	1.0	8.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Utah Mechanical Cont	PLUMBER	6.0	60.0	Total hours worked to date: 126,907.5		Total	85.0 718.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																
American Tradition H	CARPENTER	1.0	8.0																																																																																
Bow man's Inc	SHEET METAL WORKERS	9.0	68.0																																																																																
C-Forbes	CARPENTER	3.0	24.0																																																																																
Enterprise Builders	CEMENT FINISHER	3.0	22.0																																																																																
Evergreene Const.	CARPENTER	1.0	11.0																																																																																
G&G Insulation	INSULATION INSTALLER	1.0	6.5																																																																																
HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.0																																																																																
HUNT ELECTRIC	ELECTRICIAN	3.0	34.0																																																																																
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	21.5																																																																																
JB's Roofing	ROOFER	4.0	32.0																																																																																
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0																																																																																
Parsons Evergreene	LABORERS	1.0	10.0																																																																																
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																
Star Mountain	CARPENTER	36.0	278.5																																																																																
Star Mountain	SUPER - JOB	1.0	8.0																																																																																
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																
Utah Mechanical Cont	PLUMBER	6.0	60.0																																																																																
Total hours worked to date: 126,907.5		Total	85.0 718.5																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>041</td><td>Kobelco SK60</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>042</td><td>Kabota kx 121-1</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>048</td><td>Kobelco SK200</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 21,253.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0 86.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	034	JCB	0.0	10.0	041	Kobelco SK60	0.0	10.0	042	Kabota kx 121-1	0.0	10.0	047	Gradall 544-10	0.0	8.5	048	Kobelco SK200	0.0	10.0	052	loader	0.0	30.0	063	Forklift	0.0	8.0	Total operating hours to date: 21,253.8		Total	0.0 86.5																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																
034	JCB	0.0	10.0																																																																																
041	Kobelco SK60	0.0	10.0																																																																																
042	Kabota kx 121-1	0.0	10.0																																																																																
047	Gradall 544-10	0.0	8.5																																																																																
048	Kobelco SK200	0.0	10.0																																																																																
052	loader	0.0	30.0																																																																																
063	Forklift	0.0	8.0																																																																																
Total operating hours to date: 21,253.8		Total	0.0 86.5																																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 520	Page 1 of 3						
		DATE 04 Jan 2006 - Wednesday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 48 °F; 0.03 IN Precipitation; No Wind							
QC NARRATIVES									
<p>Activities in Progress:</p> <p>ALDAVE - vinyl 76 and 77, subfloor 64,66 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim 81 HUNT ELECTRIC - backfill transformer in 14, pull cable L&L ELECTRIC - rough in #4 BOWMAN'S INC - rough in #4 and #81 ENTERPRISE BUILDERS - forming porches west loop; sidewalk in east loop IDAHO MASONRY CONTRACTORS - prep work 87 PARSONS EVERGREEN - unload doors, cover sidewalk, insulate PEX in mechanical room w all STAR MOUNTAIN CONSTRUCTION - framing 11 to 36 west loop - correcting column boxes for 87 STANDARD DRYWALL INC - hanging #86, taping #83,#82, painting #65 UTAH MECHANICAL CONTRACTORS - rough in 6B and 8 C-FORBES - finish carpentry for 74,84,85 PATTERSON - prepping sidewalk east loop JB'S ROOFING - shingles 83,85,88 G&G INSULATION - insulating crawl spaces for east loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Follow up inspection on #11 - all okay Framing inspection #12 - distributed list Follow inspection of #12 framing- all complete, ready for rough in 4 - way inspection on #2 - ready to insulate Inspected screw pattern #1A/B - okay to tape; also 86A</p> <p>QUALITY CONTROL TESTING AND RESULTS No soil or concrete testing Piping pressure test 6B - all okay</p> <p>REMARKS COE insisting cannot install roof felt unless OSB is 15% dry as shipped from manufacturer</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Some roofers not tied off - corrected</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY Held prep meeting with Bill Campbell - A-One Solid Surface for plastic laminate counter tops- see attached.</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None - Bill to work next week - just measured</p>									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH									
<p>The following activity was started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5214035</td> <td>Install Exterior Doors & Windows</td> </tr> </tbody> </table> <p>The following activity was finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> </tbody> </table>				Activity No	Description	P5214035	Install Exterior Doors & Windows	Activity No	Description
Activity No	Description								
P5214035	Install Exterior Doors & Windows								
Activity No	Description								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 520		Page 2 of 3
		DATE 04 Jan 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P5273023 Install Finish Carpentry (Door)				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
American Tradition H	CARPENTER	1.0	8.0	
Bow man's Inc	SHEET METAL WORKERS	8.0	57.5	
C-Forbes	CARPENTER	3.0	24.0	
Enterprise Builders	CEMENT FINISHER	2.0	14.5	
Evergreene Const.	CARPENTER	1.0	8.5	
G&G Insulation	INSULATION INSTALLER	1.0	7.0	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0	
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	10.0	
Idaho Masonry Contra	CEMENT MASON	2.0	13.0	
JB's Roofing	ROOFER	5.0	40.0	
JB's Roofing	DRY-WALL FINISHER	2.0	16.0	
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0	
Parsons Evergreene	LABORERS	1.0	10.0	
Patterson	OPERATING ENGINEER	3.0	30.0	
Preeces Tile	FLOOR COVERER	2.0	16.0	
Standard Drywall Inc	LABORERS	1.0	8.0	
Standard Drywall Inc	TAPER	2.0	16.0	
Standard Drywall Inc	SUPER - JOB	1.0	8.0	
Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0	
Star Mountain	CARPENTER	40.0	312.0	
Star Mountain	SUPER - JOB	3.0	24.0	
Star Mountain	OPERATING ENGINEER	2.0	14.0	
Utah Mechanical Cont	LABORERS	1.0	11.0	
Utah Mechanical Cont	PLUMBER	6.0	66.0	
Total hours worked to date: 127,741.0		Total	101.0	833.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
041	Kobelco SK60	0.0	3.0	
047	Gradall 544-10	2.5	6.0	
048	Kobelco SK200	0.0	10.0	
051	track hoe	0.0	10.0	
052	loader	0.0	20.0	
063	Forklift	7.0	152.0	
Total		9.5	201.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 520		Page 3 of 3
		DATE 04 Jan 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total operating hours to date: 21,454.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 521	Page 1 of 2
		DATE 05 Jan 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 46 °F; No Precipitation; 30 MPH Wind	
QC NARRATIVES			
Activities in Progress: ALDAVE - sub floor #66, vinyl install 78 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #80 L&L ELECTRIC - rough in #5 BOWMAN'S INC - rough in #81 ENTERPRISE BUILDERS - place front porch #31,32 IDAHO MASONRY CONTRACTORS - stone on 87,81 PARSONS EVERGREENE - placed concrete of mechanical room door thresholds - 11,12,13,14,15,16 - blanketed sidewalk in east loop STAR MOUNTAIN CONSTRUCTION - framing 12 to 37 STANDARD DRYWALL INC - hanging #86; taping 83,1A&B; painting 65,67,68 UTAH MECHANICAL CONTRACTORS - rough in 8,9 C-FORBES - finish carpentry for 74,82,88 PATTERSON - prepping sidewalk east loop JB'S ROOFING - shingles 83,84 ; dry in 11 G&G INSULATION - crawl spaces east loop			
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Follow up inspections Inspected concrete placement at porches 31,32 QUALITY CONTROL TESTING AND RESULTS MTI tested concrete at 51 Piping pressure test #8 REMARKS Held weekly QA/QC meeting Corrected vinyl sleeve on mechanical rooms			
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues today PREPARATORY AND/OR INITIALS HELD TODAY Held preparatory meeting with McGahey Painting CONTRACTORS FIRST AND/OR LAST DAY ONSITE McGahey Painting - subcontractor to SDI			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 521 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 05 Jan 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	9.0	60.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	3.0	28.5
Evergreene Const.	CARPENTER	1.0	10.5
G&G Insulation	INSULATION INSTALLER	1.0	6.5
Idaho Masonry Contra	CEMENT MASON	3.0	19.5
JB's Roofing	ROOFER	2.0	14.0
JB's Roofing	DRY-WALL FINISHER	2.0	16.0
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0
Parsons Evergreene	LABORERS	1.0	10.0
Patterson	OPERATING ENGINEER	3.0	30.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	2.0	16.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0
Star Mountain	CARPENTER	40.0	320.0
Star Mountain	SUPER - JOB	3.0	24.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	1.0	11.0
Utah Mechanical Cont	PLUMBER	6.0	66.0
Valley View Exterior	CARPENTER	4.0	30.0
Valley View Exterior	SUPER - JOB	1.0	7.5
Total hours worked to date: 128,590.5		Total	103.0 849.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	5.0	5.0
052	loader	0.0	20.0
063	Forklift	0.0	16.0
Total operating hours to date: 21,495.8		Total	5.0 41.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 522	Page 1 of 2
		DATE 06 Jan 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 44 °F; No Precipitation; 28 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Vinyl flooring 79; sub floor 66 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #80 BOWMAN'S INC - rough in #5 ENTERPRISE BUILDERS - placed concrete porches at 33 (1/2) and 34 PARSONS EVERGREENE - Temp heaters, generators, concrete blankets STAR MOUNTAIN CONSTRUCTION - Framing # 12 to 37 west loops STANDARD DRYWALL INC - hanging #87; taping 86; painting 65,67,68 UTAH MECHANICAL CONTRACTORS - Remodels on # 74, 84, 85, 88 C-FORBES - finish carpentry for 82,88 JB'S ROOFING - shingles #1, #3; diverters east loop G&G INSULATION - crawl spaces east loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected concrete placement at porches # 33, 34 and mechanical room floors</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing</p> <p>REMARKS Review ed texture at 83; Discussed siding installation procedures with Valley View Exteriors. No Significant changes. Base CE is concerned about "hard stapling" and buckling in summer heat.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 523 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 07 Jan 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 46 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS EVERGREENE - CO tests; misc. superintendent activities; safety; prep curbs and jumps on Loop A.
 STAR MOUNTAIN CONSTRUCTION - worked on general framing for the East Loop #13 to #37.
 STANDARD DRYWALL INC - painting buildings 67-68; taping building 86
 JB'S ROOFING - shingles #3 and dry in #11

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 No testing today

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 No conversations

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
JB's Roofing	ROOFER	4.0	24.0
Star Mountain	CARPENTER	24.0	137.5
Star Mountain	SUPER - JOB	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 523		Page 2 of 2
		DATE 07 Jan 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Star Mountain Total hours worked to date: 129,071.5	OPERATING ENGINEER	Total	1.0 31.0	8.0 187.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
058	backhoe		5.0	3.0
063	Forklift		0.0	8.0
Total operating hours to date: 21,532.3		Total	5.0	11.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 525	Page 1 of 2
		DATE 09 Jan 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 42 °F; No Precipitation; 26 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> AMERICAN TRADITION HOMES - siding, soffit, fascia, trim 80 and 88 L&L ELECTRIC - rough in #5 BOWMAN'S INC - rough in #5 ENTERPRISE BUILDERS - forming front porches 35-36 PARSONS EVERGREENE - temp heater and power, unload cabinets, prep porches for concrete, concrete blankets STAR MOUNTAIN CONSTRUCTION - framing 14 to 37 STANDARD DRYWALL INC - hanging #87, taping #1, #86, painting #68 and #69 UTAH MECHANICAL CONTRACTORS - rough in #81 C-FORBES - finish carpentry for 88,82 PATTERSON - finish grade #74 JB'S ROOFING - shingling #84,#83; dry in #12 G&G INSULATION - insulation crawl spaces east loop #2 BEST VINYL - handrails on east loop </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Roof nailing inspection #13 and #15 - okay to drysheet Inspected 86A&B - okay to tape and texture Inspected screw pattern 87 - okay to tape and texture, but not cleaned Inspected insulation - okay to hang - HVAC and electrical not complete </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today #74A and #74B piping pressure test remodel </p> <p> REMARKS Held initial meeting with JB'S Roofing at #11 - agreed to procedures </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY Held initial meeting with COE and JB'S Roofing #11 Held initial with COE and SDI (McGahey Painting) #67 </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 525 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 09 Jan 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	CARPENTER	4.0	22.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	3.0	27.0
Evergreene Const.	CARPENTER	1.0	9.5
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
G&G Insulation	INSULATION INSTALLER	1.0	7.0
HUNT ELECTRIC	OPERATING ENGINEER	3.0	30.0
JB's Roofing	ROOFER	4.0	32.0
JB's Roofing	DRY-WALL FINISHER	2.0	16.0
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0
Parsons Evergreene	LABORERS	1.0	9.0
Patterson	OPERATING ENGINEER	3.0	30.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0
Star Mountain	CARPENTER	39.0	309.5
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Total hours worked to date: 129,847.5		Total	93.0 776.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
045	Backhoe	5.5	2.5
047	Gradall 544-10	5.5	2.5
051	track hoe	0.0	10.0
052	loader	0.0	10.0
063	Forklift	0.0	8.0
Total operating hours to date: 21,565.3		Total	11.0 33.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 526	Page 1 of 2				
		DATE 10 Jan 2006 - Tuesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 35 °F, Max 41 °F; 0.21 IN Precipitation; 24 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>ALDAVE - sub floor #66 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #80 L&L ELECTRIC - rough in #5 BOWMAN'S INC - rough in #6 ENTERPRISE BUILDERS - forming front porches west loop B IDAHO MASONRY CONTRACTORS - worked on site clean up PARSONS EVERGREENE - temp heaters, generators, site clean up STAR MOUNTAIN CONSTRUCTION - framing 13 to 37 STANDARD DRYWALL INC - hanging #3, taping #86,1; painting 68-69 UTAH MECHANICAL CONTRACTORS - rough in 81 and test; remodel test #85, rough in #9 C-FORBES - finish carpentry for #82 and #83 PATTERSON - finish grade #74 JB'S ROOFING - shingle #84 BEST VINYL - handrail east loop porches</p> <p>General Comments:</p> <p>Weather Delay - Dry in performed; no concrete placed</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Follow up inspections today</p> <p>QUALITY CONTROL TESTING AND RESULTS Piping pressure test #81 Remodel pressure test - 85A&B</p> <p>REMARKS No conversations today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Poor housekeeping through out site - major clean up effort</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5269023</td> <td>Set Cabinets</td> </tr> </tbody> </table>				Activity No	Description	P5269023	Set Cabinets
Activity No	Description						
P5269023	Set Cabinets						
QC REQUIREMENTS No QC requirements were completed today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 526 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 10 Jan 2006 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	CARPENTER	4.0	38.0
Bow man's Inc	SHEET METAL WORKERS	7.0	56.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	3.0	11.0
Evergreene Const.	CARPENTER	1.0	10.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.5
G&G Insulation	INSULATION INSTALLER	1.0	7.5
JB's Roofing	ROOFER	5.0	35.0
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0
Parsons Evergreene	LABORERS	1.0	9.0
Patterson	OPERATING ENGINEER	3.0	30.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0
Star Mountain	CARPENTER	35.0	280.0
Star Mountain	SUPER - JOB	1.0	8.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Total hours worked to date:	130,616.5	Total 93.0	769.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
047	Gradall 544-10	2.0	6.0
051	track hoe	0.0	4.0
052	loader	0.0	16.0
058	backhoe	4.0	4.0
Total operating hours to date: 21,605.3		Total 6.0	40.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 527	Page 1 of 2
		DATE 11 Jan 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 30 °F, Max 48 °F; 0.02 IN Precipitation; 26 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Vinyl flooring #64; sub floor #66 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim on #88 L&L ELECTRIC - Rough in #81 BOWMAN'S INC - Rough in #6 ENTERPRISE BUILDERS - Placed several (5) steps in west loop buildings mechanical room floors in east loop IDAHO MASONRY CONTRACTORS - Stone on #12 PARSONS EVERGREENE - Temp heaters, generators, unload cabinets 70-74, 84 mechanical rooms floor forms, concrete blankets STAR MOUNTAIN CONSTRUCTION - Framing #13 to #37 STANDARD DRYWALL INC - Hanging firewalls #5,#6 UTAH MECHANICAL CONTRACTORS - Plumbing remodels in east loop #84,#88, and rough in #9 C-FORBES - Finish carpentry #82 and #83 PATTERSON - Finish grade east loop front yards JB'S ROOFING - dry in 13,14 BEST VINYL - Front porch handrails east loop G&G INSULATION - Insulate crawl spaces east loop</p> <p>General Comments:</p> <p>Weather caused a delay in dry-in of roofing</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Review ed discrepancy list Follow up inspections</p> <p>QUALITY CONTROL TESTING AND RESULTS No concrete or soil testing Remodel pressure test for DWV #84 and #88 - okay passed Piping pressure test #9A water and DWV - okay passed</p> <p>REMARKS COE held labor interview with framing employee</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS House keeping issues on entire site</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 527 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Jan 2006 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	CARPENTER	4.0	34.0
Bow man's Inc	SHEET METAL WORKERS	7.0	53.5
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	3.0	25.5
Evergreene Const.	CARPENTER	1.0	9.5
Evergreene Const.	OPERATING ENGINEER	1.0	10.5
G&G Insulation	INSULATION INSTALLER	1.0	7.0
Idaho Masonry Contra	CEMENT MASON	4.0	28.0
JB's Roofing	ROOFER	6.0	43.0
Parsons Evergreene	LABORERS	1.0	9.0
Patterson	OPERATING ENGINEER	3.0	30.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0
Star Mountain	CARPENTER	35.0	277.0
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Valley View Exterior	CARPENTER	4.0	30.0
Valley View Exterior	SUPER - JOB	1.0	7.5
Total hours worked to date: 131,411.0		Total	794.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
045	Backhoe	0.0	9.5
047	Gradall 544-10	0.0	9.5
051	track hoe	0.0	20.0
052	loader	0.0	10.0
063	Forklift	0.0	16.0
Total operating hours to date: 21,670.3		Total	65.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 528	Page 1 of 2
		DATE 12 Jan 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 46 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE- Installing vinyl and substrate in 65, 66, 67 AMERICAN TRADITION HOMES- Installing vinyl siding, soffit, fascia trim # 88 L&L Electric- Rough in # 81, 5 BOWMAN'S- Rough in # 6 ENTERPRISE BUILDERS- Placed Driveway # 85 IDAHO MASONRY CONTRACTORS- Install Stone # 12 PARSONS EVERGREENE- Temp heater, generators; clean front yards for finish grade; punch list item STAR MOUNTAIN CONSTRUCTION- Framing # 13 -39 STANDARD DRYWALL INC- Hanging # 3 and firewalls; taping 86, 87; painting # 68, 69, 70 UTAH MECHANICAL CONTRACTORS- roughin # 9, 11 C-FORBES- Finish carpentry # 83, 82 PATTERSON- Finish grade east loop front yards JB'S ROOFING- Shingles #3; dry in # 12, 13, 14, 16 BEST VINYL- Front Porch Handrail G&G INSULATION- Insulate # 81, crawl spaces east loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: 4-way inspection # 81 Nailing pattern inspection for roofs # 16, 17, 18- dormers not complete for # 16 and 18- ok to dry sheet remainder of roof. Follow on inspection- roofing # 12</p> <p>QUALITY CONTROL TESTING AND RESULTS: MTI performed concrete testing Gas pressure test in # 74 after revision Piping pressure test in # 9A and 9B</p> <p>REMARKS: Held weekly QA/QC meeting- see attached</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS: Housekeeping is being done by all</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: Preparatory for Action Door- see attached</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: Action Door</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 528 Page 2 of 2	
		DATE 12 Jan 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Best Vinyl	CARPENTER	3.0	3.0
Bow man's Inc	SHEET METAL WORKERS	6.0	55.0
C-Forbes	CARPENTER	2.0	14.0
Enterprise Builders	CEMENT FINISHER	4.0	34.0
Evergreene Const.	CARPENTER	1.0	10.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
G&G Insulation	INSULATION INSTALLER	1.0	8.5
Idaho Masonry Contra	CEMENT MASON	4.0	28.0
JB's Roofing	ROOFER	4.0	32.0
JB's Roofing	DRY-WALL FINISHER	1.0	8.0
Parsons Evergreene	LABORERS	1.0	9.0
Patterson	OPERATING ENGINEER	3.0	30.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0
Star Mountain	CARPENTER	42.0	332.5
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Total hours worked to date: 132,183.0		Total	96.0 772.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	5.0
045	Backhoe	0.0	9.5
047	Gradall 544-10	0.0	9.5
051	track hoe	0.0	5.0
052	loader	0.0	20.0
063	Forklift	7.0	17.0
Total operating hours to date: 21,736.3		Total	7.0 66.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 529	Page 1 of 2
		DATE 13 Jan 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 46 °F; No Precipitation; 33 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE- Vinyl/ sub floors installation # 65, 66, 67 AMERICAN TRADITION HOMES- siding, soffit, fascia, trim # 88 HUNT ELECTRIC- Not on site L&L ELECTRIC- Not on site BOWMAN'S- Roughin # 6 ENTERPRISE BUILDERS- Place concrete sidew alk east loop IDAHO MASONRY CONTRACTORS- Stone #12, prep # 13, 14 PARSONS EVERGREENE- Punch list, Item east loop NUTEK- Not on site STAR MOUNTAIN CONSTRUCTION- Framing # 13 to 30 STANDARD DRYWALL INC.- Hanging # 80, taping 86, 87; painting # 68, 69 70 UTAH MECHANICAL CONTRACTORS- Not on site C-FORBES- Finish Carpentry # 83, 82 PATTERSON- Not on Site JB'S ROOFING' Shingles # 3; dry sheeting # 15 G&G INSULATION- Crawl space insulation east loop</p> <p>General Comments:</p> <p>A. <input type="checkbox"/> QUALITY CONTROL INSPECTIONS AND RESULTS: Framing Inspections # 14A/B- distributed list Inspected insulation # 81 ok to hang Inspected house sidew alks # 85A/B, 86A/B, 87 and street sidew alk (200*) Inspected nailing pattern in # 3A/B- ok to tape- not cleaned</p> <p>B. <input type="checkbox"/> QUALITY CONTROL TESTING AND RESULTS: MTI performed concrete testing</p> <p>C. <input type="checkbox"/> REMARKS: No Specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 529 Page 2 of 2																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 13 Jan 2006 - Friday																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Action Garage Doors</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">22.5</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.3</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">4.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">23.0</td><td style="text-align: right;">159.5</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">19.5</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">49.0</td> <td style="text-align: right; border-top: 1px solid black;">305.3</td> </tr> </tbody> </table> Total hours worked to date: 132,488.3				Employer	Labor Classification	Number of Employees	Hours Worked	Action Garage Doors	CARPENTER	2.0	8.0	American Tradition H	CARPENTER	1.0	7.5	Bow man's Inc	SHEET METAL WORKERS	6.0	22.5	Enterprise Builders	CEMENT FINISHER	4.0	32.3	Evergreene Const.	OPERATING ENGINEER	1.0	10.0	G&G Insulation	INSULATION INSTALLER	1.0	6.5	Idaho Masonry Contra	CEMENT MASON	4.0	16.0	JB's Roofing	ROOFER	2.0	8.0	Parsons Evergreene	LABORERS	1.0	9.0	Star Mountain	CARPENTER	23.0	159.5	Valley View Exterior	CARPENTER	3.0	19.5	Valley View Exterior	SUPER - JOB	1.0	6.5	Total		49.0	305.3
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
Action Garage Doors	CARPENTER	2.0	8.0																																																								
American Tradition H	CARPENTER	1.0	7.5																																																								
Bow man's Inc	SHEET METAL WORKERS	6.0	22.5																																																								
Enterprise Builders	CEMENT FINISHER	4.0	32.3																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	10.0																																																								
G&G Insulation	INSULATION INSTALLER	1.0	6.5																																																								
Idaho Masonry Contra	CEMENT MASON	4.0	16.0																																																								
JB's Roofing	ROOFER	2.0	8.0																																																								
Parsons Evergreene	LABORERS	1.0	9.0																																																								
Star Mountain	CARPENTER	23.0	159.5																																																								
Valley View Exterior	CARPENTER	3.0	19.5																																																								
Valley View Exterior	SUPER - JOB	1.0	6.5																																																								
Total		49.0	305.3																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>045</td><td>Backhoe</td><td style="text-align: right;">4.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">4.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">3.0</td><td style="text-align: right;">1.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">11.0</td> <td style="text-align: right; border-top: 1px solid black;">13.0</td> </tr> </tbody> </table> Total operating hours to date: 21,749.3				Serial Number	Description	Standby Hours	Operating Hours	045	Backhoe	4.0	6.0	047	Gradall 544-10	4.0	6.0	063	Forklift	3.0	1.0	Total		11.0	13.0																																				
Serial Number	Description	Standby Hours	Operating Hours																																																								
045	Backhoe	4.0	6.0																																																								
047	Gradall 544-10	4.0	6.0																																																								
063	Forklift	3.0	1.0																																																								
Total		11.0	13.0																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 530 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 14 Jan 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Previous Weather - Critical Delay Temperature Min 37 °F, Max 50 °F; 0.03 IN Precipitation; 25 MPH Wind			

QC NARRATIVES

Activities in Progress:
 Parson's Evergreene- 3 East loop punch list # 78 # 64 #65 #68 and clean up
 Standard Drywall Inc- 2 Prep for paint # 68, 69, 70
 JB's Roofing- 1 Shingle Rock # 3; Dry in Roof # 13, Worked 1.5 hours

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 No inspections today

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 No conversations today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Best Vinyl	CARPENTER	0.0	0.0
Bowman's Inc	SHEET METAL WORKERS	0.0	0.0
C-Forbes	CARPENTER	0.0	0.0
Enterprise Builders	CEMENT FINISHER	0.0	0.0
Evergreene Const.	CARPENTER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 532	Page 1 of 2
		DATE 16 Jan 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 19 °F, Max 39 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AMERICAN TRADITION HOMES- Siding, soffit, fascia, trim # 88 L&L ELECTRIC- Hanging lights # 75 BOWMAN'S- Roughin #2 and # 4 chases, misc. pick up, hems ENTERPRISE BUILDERS- Patching Miscellaneous concrete steps/ porches IDAHO MASONRY CONTRACTORS- Prepping # 13 for stone PARSONS EVERGREENE- Misc punch list items in crawl spaces STAR MOUNTAIN CONSTRUCTION- Not on Site STANDARD DRYWALL INC- Not on site, except painters # 69, 70 UTAH MECHANICAL CONTRACTORS- Roughin # 11, 12; remodel # 1 C-FORBES- Finish Carpentry # 83, 88 PATTERSON- Grading porches in west loop B JB'S ROOFING- Shingles # 74, 86; dry in 16/15 G&G INSULATION- Crawl spaces insulation east loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Follow up inspections</p> <p>QUALITY CONTROL TESTING AND RESULTS: No Testing of concrete or soil Piping pressure test- 1 A/B remodel- OK Passed</p> <p>REMARKS: Given weather days from COE- review ed reports</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS None today</p> <p>DAILY SAFETY INSPECTIONS: Seen few workers w/o safety glasses. Chuck Layton, safety, onsite today</p> <p>CONTRACTORS FIRST AND/ LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 532 Page 2 of 2																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 16 Jan 2006 - Monday																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Action Garage Doors</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">33.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">55.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 132,813.8</td> <td style="text-align: right; border-top: 1px solid black;">Total 42.0</td> <td style="text-align: right; border-top: 1px solid black;">325.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Action Garage Doors	CARPENTER	2.0	7.0	American Tradition H	CARPENTER	1.0	8.5	Bow man's Inc	SHEET METAL WORKERS	6.0	33.0	C-Forbes	CARPENTER	3.0	18.0	Enterprise Builders	CEMENT FINISHER	3.0	16.0	Enterprise Builders	LABORERS	1.0	8.0	G&G Insulation	INSULATION INSTALLER	1.0	8.0	JB's Roofing	ROOFER	5.0	40.0	L&L ASSOCIATES	ELECTRICIAN	6.0	55.0	Patterson	OPERATING ENGINEER	3.0	30.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	6.0	60.0	Valley View Exterior	CARPENTER	4.0	32.0	Total hours worked to date: 132,813.8		Total 42.0	325.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
Action Garage Doors	CARPENTER	2.0	7.0																																																												
American Tradition H	CARPENTER	1.0	8.5																																																												
Bow man's Inc	SHEET METAL WORKERS	6.0	33.0																																																												
C-Forbes	CARPENTER	3.0	18.0																																																												
Enterprise Builders	CEMENT FINISHER	3.0	16.0																																																												
Enterprise Builders	LABORERS	1.0	8.0																																																												
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																												
JB's Roofing	ROOFER	5.0	40.0																																																												
L&L ASSOCIATES	ELECTRICIAN	6.0	55.0																																																												
Patterson	OPERATING ENGINEER	3.0	30.0																																																												
Utah Mechanical Cont	LABORERS	1.0	10.0																																																												
Utah Mechanical Cont	PLUMBER	6.0	60.0																																																												
Valley View Exterior	CARPENTER	4.0	32.0																																																												
Total hours worked to date: 132,813.8		Total 42.0	325.5																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 21,779.3</td> <td style="text-align: right; border-top: 1px solid black;">Total 0.0</td> <td style="text-align: right; border-top: 1px solid black;">30.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	051	track hoe	0.0	20.0	052	loader	0.0	10.0	Total operating hours to date: 21,779.3		Total 0.0	30.0																																												
Serial Number	Description	Standby Hours	Operating Hours																																																												
051	track hoe	0.0	20.0																																																												
052	loader	0.0	10.0																																																												
Total operating hours to date: 21,779.3		Total 0.0	30.0																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 533	Page 1 of 2
		DATE 17 Jan 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 32 °F, Max 35 °F; 0.05 IN Precipitation; 25 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Prep floors #65,#67; install vinyl AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #88 L&L ELECTRIC - rough in 5,6; hanging lights in #75 BOWMAN'S INC - rough in #8 ENTERPRISE BUILDERS - install overlay finish in #68 PARSONS EVERGREENE - Punch item in east loop crawl space, temp heater and generators G&G INSULATION - insulating crawl spaces east loop #5 STAR MOUNTAIN CONSTRUCTION - framing 13 to 39 UTAH MECHANICAL CONTRACTORS - rough in #12 C-FORBES - finish carpentry #82B,83,73 PATTERSON - prep front porches in west loop B JB'S ROOFING - left site early morning due to rain ACTION GARAGE DOORS - install doors in East Loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Framing inspection for #14 Inspected insulation in #81 Current over head garage door handle / lock do not accept best lock core</p> <p>QUALITY CONTROL TESTING AND RESULTS Piping pressure test in #3A/B remodel</p> <p>REMARKS Discussed light fixture color with COE</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 533 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 17 Jan 2006 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
American Tradition H	CARPENTER	1.0	7.5
Bow man's Inc	SHEET METAL WORKERS	8.0	64.0
C-Forbes	CARPENTER	3.0	18.0
Enterprise Builders	CEMENT FINISHER	4.0	16.5
G&G Insulation	INSULATION INSTALLER	1.0	8.0
Jack McGahey Paint	PAINTERS	3.0	22.0
Jack McGahey Paint	SUPER - JOB	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0
Patterson	OPERATING ENGINEER	3.0	30.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Star Mountain	CARPENTER	37.0	266.5
Star Mountain	SUPER - JOB	3.0	18.0
Star Mountain	OPERATING ENGINEER	2.0	12.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Valley View Exterior	CARPENTER	4.0	28.0
Total hours worked to date: 133,458.3		Total	85.0
			644.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Standby Hours</u>	<u>Operating Hours</u>
051	track hoe	0.0	20.0
052	loader	0.0	10.0
063	Forklift	0.0	12.0
Total operating hours to date: 21,821.3		Total	0.0
			42.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 534	Page 1 of 2
		DATE 18 Jan 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 32 °F, Max 44 °F; 0.5 IN Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> AMERICAN TRADITION HOMES - w orked on siding, soffit, fascia, trim for building 88 L&L ELECTRIC - rough in 5,6 BOWMAN'S INC - furnaces - east loop ENTERPRISE BUILDERS - forming street sidewalks for east loop IDAHO MASONRY CONTRACTORS - stone for building 14A&B PARSONS EVERGREENE - w orked on punch list items G&G INSULATION - crawl #6, pickup list STAR MOUNTAIN CONSTRUCTION - Framing #13 - #38 STANDARD DRYWALL INC - painters 69B, 70A&B, 71 UTAH MECHANICAL CONTRACTORS - building 14A&B - gas; 12B- pex and drainage; 12A&B - pressure test; 11 - test C-FORBES - exterior doors for west loop A PATTERSON - w orking on road B Loop - cut out man hole / valve JB'S ROOFING - Dry sheet 16 and 17; shingle 87,74 KITCHEN'S PLUS - install cabinets for 79 ACTION GARAGE DOORS - w est loop garage doors for 70A&B </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Framing inspection for building 14A&B. See attached form and original list from Roy. Roofing building 74 and 87; corrections being made to felt paper before shingles applied. </p> <p> QUALITY CONTROL TESTING AND RESULTS Plumbing pressure test building 12A&B </p> <p> REMARKS Backing for garage - fluorescent lights needed. \$25/unit (cost from L&L) Need to add stud under bead in front closet and backing for tubs. </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS Told UMC pipe cutter to wear glasses when using the pipe cutting machine. He said that Wes had just told him to get them on - it is nice to see the subs patrolling their men also. </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 534 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 18 Jan 2006 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Action Garage Doors	CARPENTER	2.0	14.0
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	7.0	43.0
C-Forbes	CARPENTER	3.0	21.0
Enterprise Builders	CEMENT FINISHER	3.0	15.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
Idaho Masonry Contra	CEMENT MASON	5.0	40.0
JB's Roofing	ROOFER	5.0	37.0
JB's Roofing	DRY-WALL FINISHER	1.0	8.0
Jack McGahey Paint	PAINTERS	4.0	24.5
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0
Patterson	OPERATING ENGINEER	3.0	30.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Star Mountain	CARPENTER	37.0	291.0
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	6.0	54.0
Valley View Exterior	CARPENTER	2.0	16.0
Total hours worked to date: 134,177.8		Total	92.0
			719.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
051	track hoe	0.0	20.0
052	loader	0.0	10.0
063	Forklift	8.0	8.0
Total operating hours to date: 21,859.3		Total	8.0
			38.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 535	Page 1 of 2
		DATE 19 Jan 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 34 °F, Max 42 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE (PREECE'S TILE) - w orked on installing #65 and #67 AMERICAN TRADITION HOMES - w orked on siding, soffit, fascia, trim for #88 L&L ELECTRIC - rough in #6 BOWMAN'S INC - rough in #8 ENTERPRISE BUILDERS - placed porches #34 (1/2) , 35,36 - placed man hole rings IDAHO MASONRY CONTRACTORS - stone for #14 PARSONS EVERGREENE - w orked on punch list items - east loop crawl spaces G&G INSULATION - insulation for #5 STAR MOUNTAIN CONSTRUCTION - w orked on framing for 13-39 STANDARD DRYWALL INC - painting #70 UTAH MECHANICAL CONTRACTORS - rough in #14 C-FORBES - finish carpentry - hanging exterior doors for the west loop and started finish in # 75 PATTERSON - prepping man hole/valve box rings for east loop JB'S ROOFING - dry in #16,#17, and shingle #87 KITCHEN'S PLUS - installing cabinets for 76 and 78 ACTION GARAGE DOORS - garage doors in east loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Vinyl siding inspection for 64,69,71 Roof nailing inspection for 19 - complete and okay to cover Roof nailing inspection for 20 - back side okay to cover - front needs dormers Inspection of front porches 34,35,36 - okay to place</p> <p>QUALITY CONTROL TESTING AND RESULTS Piping pressure for 14A - all passed</p> <p>REMARKS Held weekly QA/QC inspection</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety glasses on employee - corrected on the spot</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 535		Page 2 of 2
		DATE 19 Jan 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
Action Garage Doors	CARPENTER		2.0	8.0
American Tradition H	CARPENTER		1.0	8.5
Bow man's Inc	SHEET METAL WORKERS		6.0	43.5
Enterprise Builders	CEMENT FINISHER		4.0	32.0
JB's Roofing	ROOFER		5.0	40.0
JB's Roofing	DRY-WALL FINISHER		1.0	8.0
Patterson	OPERATING ENGINEER		3.0	30.0
Utah Mechanical Cont	LABORERS		1.0	10.0
Utah Mechanical Cont	PLUMBER		5.0	50.0
Valley View Exterior	CARPENTER		4.0	32.0
Total hours worked to date: 134,439.8		Total	32.0	262.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
051	track hoe		0.0	10.0
052	loader		0.0	15.0
Total operating hours to date: 21,884.3		Total	0.0	25.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 536	Page 1 of 2
		DATE 20 Jan 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 24 °F, Max 39 °F; No Precipitation; 16 MPH Wind	
QC NARRATIVES			
Activities in Progress: AMERICAN TRADITION HOMES- siding, soffit, fascia, trim on # 87 L&L ELECTRIC- Makeup panels in west loop BOWMAN'S- Rough in # 8 PARSONS EVERGREENE- Misc Punch list items east loop G&G INSULATION- Insulating # 5 and crawl spaces east loop STAR MOUNTAIN CONSTRUCTION- Framing # 13- 38 STANDARD DRYWALL INC- Painting # 69, 70 C-FORBES- Finish carpentry- exit door west loop # 73			
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Vinyl siding Bldg 75, 76, 77, 78, 79 QUALITY CONTROL TESTING AND RESULTS: No testing REMARKS: *Reviewed ¼ round installation on stair skirt on # 73- agreed to delete this throughout *Can not use vanity cabinets in Bungalow - must reorder correct ones *Can use white finished vanity light fixtures thru-out			
Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS DAILY SAFETY INSPECTIONS: Reminded employee to wear safety glasses PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ON SITE None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 536 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Jan 2006 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Action Garage Doors	CARPENTER	2.0	8.0
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	8.0	55.0
Evergreene Const.	CARPENTER	1.0	10.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
G&G Insulation	INSULATION INSTALLER	1.0	6.5
JB's Roofing	ROOFER	4.0	16.0
Jack McGahey Paint	PAINTERS	5.0	39.5
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	3.0	17.0
Valley View Exterior	CARPENTER	4.0	28.0
Total hours worked to date: 134,654.8		Total 32.0	215.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	4.0	4.0
Total operating hours to date: 21,888.3		Total 4.0	4.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 537 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Jan 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 0 °F, Max 0 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 DAHO MASONRY CONTRACTORS- Unload cultered stone west loop
 STANDARD DRYWALL INC- Rehang doors 69-70; Painting 71
 JB'S ROOFING- Paper 18 west loop

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 No inspections

QUALITY CONTROL TESTING AND RESULTS:
 No Testing

REMARKS:
 No conversations

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 No safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Evergreene Const.	SUPER - JOB	1.0	9.0
Total hours worked to date: 134,663.8		Total 1.0	9.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 537		Page 2 of 2
		DATE 21 Jan 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 21,888.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 539	Page 1 of 2
		DATE 23 Jan 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 33 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>AMERICAN TRADITION HOMES- siding, soffit, fascia, trim # 81 L&L ELECTRIC- Roughin #4, 5 BOWMAN'S- Rough in #9, line sets 1-6 Bungalow , WH vents ENTERPRISE BUILDERS- Forming sidewalk eastloop PARSONS EVERGREENE- Mech room forms, temp generators, heater insulate PEX in mech rooms per RFI 85 STAR MOUNTAIN CONSTRUCTION- Framing 13-38 STANDARD DRYWALL- Painting/prepping 71, 72; Hanging # 80; taping # 87, 86 UTAH MECHANICAL CONTRACTORS- Roughin # 14B, test- corrections in others- w ater heater distributed PATTERSON- Backfill mechrooms JB'S ROOFING- Shingles on # 74, 86- repair w ater/ ice shield</p> <p>General Comments:</p> <p>A. <input type="checkbox"/> QUALITY CONTROL INSPECTIONS AND RESULTS: Stone veneer inspections # 2, 4, 7, 8, 12, 64, 65, 66-79</p> <p>B. <input type="checkbox"/> QUALITY CONTROL TESTING AND RESULTS Piping pressure test 14B</p> <p>C. <input type="checkbox"/> REMARKS: No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS No guard rack on upstairs windows of # 15- corrected immediately</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: Held Prep meeting with mold remediation- see attached</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: No onsite work for mold folks</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 539 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 23 Jan 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.5
Bow man's Inc	SHEET METAL WORKERS	6.0	45.5
Enterprise Builders	CEMENT FINISHER	4.0	13.0
Enterprise Builders	LABORERS	1.0	6.5
G&G Insulation	INSULATION INSTALLER	1.0	4.5
JB's Roofing	ROOFER	5.0	37.0
JB's Roofing	DRY-WALL FINISHER	1.0	4.0
Jack McGahey Paint	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0
Patterson	OPERATING ENGINEER	3.0	30.0
Standard Drywall Inc	TAPER	4.0	32.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0
Star Mountain	CARPENTER	40.0	326.0
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	1.0	7.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Valley View Exterior	CARPENTER	3.0	22.5
Total hours worked to date: 135,405.3		Total	93.0 741.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
052	loader	0.0	10.0
Total operating hours to date: 21,898.3		Total	0.0 10.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 540	Page 1 of 2
		DATE 24 Jan 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 39 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES Activities in Progress: AMERICAN TRADITION HOMES- siding, soffit, fascia, trim # 81 L&L ELECTRIC- Light Fixture install east loop buildings. Rough in # 8 BOWMAN'S- Rough in # 9 ENTERPRISE BUILDERS- Placed street sidewalk east loop IDAHO MASONRY CONTRACTORS- Not on site PARSONS EVERGREENE- Misc crawl space repairs in east loop G&G INSULATION- Insulate/ sealant # 7, 8, 9 STAR MOUNTAIN CONSTRUCTION- framing # 15-39 STANDARD DRYWALL- hanging # 80; taping # 86, 87; painting # 71, 72, 73 UTAH MECHANICAL CONTRACTORS- plumbing finish # 64, 75-79; under footing repairs - west loop PATTERSON- set grade on manholes and valve boxes westloop A; prep sidewalk in east loop, backfill mech rooms (3) JB'S ROOFING- Shingle # 74, 86; dry-in 18, 19 General Comments: A. <input type="checkbox"/> QUALITY CONTROL INSPECTIONS AND RESULTS: Framing inspection # 16B- distributed list; follow up inspection # 13A/B- ok to rough in Inspected subgrade for street sidewalk-out frozen- ok to place B. <input type="checkbox"/> QUALITY CONTROL TESTING AND RESULTS: MTI performed concrete testing street sidewalk east loop C. <input type="checkbox"/> REMARKS: No specific conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today PREPARATORY AND/OR INITIALS HELD TODAY None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 540 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 24 Jan 2006 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Action Garage Doors	CARPENTER	0.0	0.0
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	8.0	57.5
C-Forbes	CARPENTER	0.0	0.0
Enterprise Builders	CEMENT FINISHER	6.0	38.0
Enterprise Builders	LABORERS	1.0	9.5
Evergreene Const.	CARPENTER	0.0	0.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.5
G&G Insulation	INSULATION INSTALLER	1.0	8.0
Idaho Masonry Contra	CEMENT MASON	0.0	0.0
JB's Roofing	ROOFER	4.0	32.0
JB's Roofing	DRY-WALL FINISHER	3.0	18.0
Jack McGahey Paint	PAINTERS	3.0	25.5
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0
Patterson	OPERATING ENGINEER	3.0	30.0
Preeces Tile	FLOOR COVERER	0.0	0.0
Standard Drywall Inc	TAPER	4.0	32.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	8.0	40.0
Star Mountain	CARPENTER	44.0	317.0
Star Mountain	SUPER - JOB	3.0	24.0
Star Mountain	OPERATING ENGINEER	2.0	10.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Valley View Exterior	CARPENTER	4.0	32.0
Total hours worked to date: 136,234.3	Total	110.0	829.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	5.0	3.0
051	track hoe	0.0	0.0
052	loader	0.0	14.0
063	Forklift	0.0	10.0
Total operating hours to date: 21,925.3	Total	5.0	27.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 541	Page 1 of 2														
		DATE 25 Jan 2006 - Wednesday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 23 °F, Max 51 °F; No Precipitation; No Wind															
QC NARRATIVES																	
<p>Activities in Progress:</p> <p>ALDAVE (PREECE TILE) - Installed vinyl in #65 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for #86 L&L - finish interior lighting on #70 BOWMAN'S INC - rough in #9 ENTERPRISE BUILDERS - place street sidewalk for east loop, man hole valve rings in west loop B PARSONS EVERGREENE - Misc. punch list items, prep front porches for concrete G&G INSULATION - crawl space insulation east loop STAR MOUNTAIN CONSTRUCTION - framing 15 to 38 STANDARD DRYWALL INC - worked on hanging 88,81 and taping 86,87,88 and painting 71,72,73 UTAH MECHANICAL CONTRACTORS - rough in 13 PATTERSON - worked on prepping front porches, man hole valve rings JB'S ROOFING - shingles on 86,87; dry in 19,20</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Several follow up inspections per Danny's inspection forms Insulation inspection for 4 and 5 Wall prep in 86 and 87 refrigerator box in 5A/B</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No barricade around saw cutter at roundabout</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND / OR LAST DAY ONSITE None today</p>																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH																	
<p>The following 4 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5212019</td> <td>Install Wall Insulation</td> </tr> <tr> <td>P5214037</td> <td>Install Roofing</td> </tr> <tr> <td>P5259044</td> <td>Install Porch & Patio</td> </tr> <tr> <td>P5260042</td> <td>Install Porch & Patio</td> </tr> </tbody> </table> <p>The following activity was finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5212017</td> <td>Rough Electrical, Cable & Phon</td> </tr> </tbody> </table>				Activity No	Description	P5212019	Install Wall Insulation	P5214037	Install Roofing	P5259044	Install Porch & Patio	P5260042	Install Porch & Patio	Activity No	Description	P5212017	Rough Electrical, Cable & Phon
Activity No	Description																
P5212019	Install Wall Insulation																
P5214037	Install Roofing																
P5259044	Install Porch & Patio																
P5260042	Install Porch & Patio																
Activity No	Description																
P5212017	Rough Electrical, Cable & Phon																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 541 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 25 Jan 2006 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	7.0	48.5
Enterprise Builders	CEMENT FINISHER	6.0	36.0
Enterprise Builders	LABORERS	1.0	9.0
Evergreene Const.	LABORERS	1.0	10.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.5
G&G Insulation	INSULATION INSTALLER	1.0	8.0
JB's Roofing	ROOFER	4.0	32.0
JB's Roofing	DRY-WALL FINISHER	3.0	24.0
Jack McGahey Paint	PAINTERS	3.0	26.0
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0
Patterson	OPERATING ENGINEER	3.0	30.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	TAPER	4.0	32.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0
Star Mountain	CARPENTER	44.0	337.5
Star Mountain	SUPER - JOB	3.0	24.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	6.0	58.0
Valley View Exterior	CARPENTER	4.0	30.0
Total hours worked to date: 137,079.8		Total	106.0 845.5

EQUIPMENT HOURS
The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	6.0
047	Gradall 544-10	5.0	3.0
052	loader	0.0	14.0
058	backhoe	6.0	2.0
063	Forklift	0.0	8.0
Total operating hours to date: 21,958.3		Total	11.0 33.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 542	Page 1 of 3
		DATE 26 Jan 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 21 °F, Max 39 °F; 0.07 IN Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Aldave- Install vinyl # 65</p> <p>American Tradition homes- Siding, soffit, fascia, trim # 86</p> <p>Hunt Electric- Not on Site</p> <p>L&L Electric- Roughin # 8</p> <p>Bow man's- Roughin # 11</p> <p>Enterprise Builders- Placed front porches # 37, 38; formed steps</p> <p>Idaho Masonry Contractors- Not on site</p> <p>Parsons Evergreene- Punch list items, temp gone motors/heaters</p> <p>Nutek- Not on Site</p> <p>Star Mountain Construction- Framing # 15-38</p> <p>Standard Drywall Inc- Hanging # 81; tape/texture # 88, 89; Painting # 72, 73</p> <p>Utah Mechanical Contractors- Roughin # 13</p> <p>C-Forbes- Finish Carpentry 86, 87</p> <p>Patterson- Prep MH/valve ranges for concrete</p> <p>JB's Roofing- Dryin # 9, 20</p> <p>G&G Insulation- Insulate # 6, Touchup in # 4, 5</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS:</p> <p>Follow-up inspections # 15, 16 framing- all complete- released for roughin trades- Inspected porches # 37, 38 subgrade- ok to place and several manhole rings- Inspected roofing (shingles) on outer perimeter bldg east loop and # 3- all complete</p> <p>Insulation inspections # 4, 5; sheet rocking, nailing in # 80A/B</p> <p>QUALITY CONTROL TESTING AND RESULTS:</p> <p>Piping pressure test # 13B- gas and DWV passed</p> <p>MTI performed concrete testing- see attached</p> <p>REMARKS:</p> <p>Held weekly QA/QC meeting with COE and Base CE- see attached</p> <p>COE/Base to meet at 75/77 to review light on back patio on Friday AM</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 542 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 26 Jan 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
No safety issues today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
None today

PREPARATORY AND/OR INITIALS HELD TODAY
None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 3 activities were started today:

Activity No	Description
P521023	Blow Ceiling Insulation
P528022	Install & Finish Drywall
P5286024	Blow Ceiling Insulation

The following 4 activities were finished today:

Activity No	Description
P521023	Blow Ceiling Insulation
P5255042	Install Porch & Patio
P5259044	Install Porch & Patio
P5286024	Blow Ceiling Insulation

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bowman's Inc	SHEET METAL WORKERS	7.0	55.0
C-Forbes	CARPENTER	3.0	18.0
Enterprise Builders	CEMENT FINISHER	4.0	31.5
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
JB's Roofing	ROOFER	4.0	24.0
JB's Roofing	DRY-WALL FINISHER	3.0	9.0
Jack McGahey Paint	PAINTERS	3.0	22.0
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 542 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 26 Jan 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Patterson	OPERATING ENGINEER	3.0	30.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	5.0	50.0
Valley View Exterior	CARPENTER	3.0	22.5
Valley View Exterior	SUPER - JOB	1.0	7.5
Total		58.0	460.5
Total hours worked to date: 137,540.3			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
047	Gradall 544-10	5.0	3.0
051	track hoe	0.0	10.0
052	loader	0.0	10.0
058	backhoe	5.0	3.0
063	Forklift	0.0	0.0
Total		10.0	36.0

Total operating hours to date: 21,994.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 543	Page 1 of 3
		DATE 27 Jan 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 28 °F, Max 39 °F; No Precipitation; No Wind	
QC NARRATIVES			
Activities in Progress: Preece Tile- Installing vinyl in # 67 Action Door – Installing Door handles on OH Doors American Tradition Homes- Installing siding, soffit, fascia and trim # 86 L&L Electric – Misc. Panel Make- up Bow man's – Roughin # 11 Parsons Evergreene – Punch list items east loop, temp. generators and heaters G&G Insulation – Insulation # 6, misc corrections Star Mountain Construction – Framing # 17 to 38 Standard Drywall Inc – Firewalls various bldgs; taping 80; painting 72, 73 C-Forbes – Finish Carpentry # 86			
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Framing inspection # 17- distributed list Nailing inspection of sheetrock # 81- ok to tape QUALITY CONTROL TESTING AND RESULTS: No Testing Today REMARKS: Action Door did not bring correct receivers for best cylinder, will review and get right equipment Baxter/Charles patio light fixture review - Do Not need second light fixture			
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues - very wet and muddy PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 543	Page 2 of 3																																																																								
PROJECT D/B Replace Military Family Housing P5		DATE 27 Jan 2006 - Friday																																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																											
ACTIVITY START/FINISH The following 6 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5213038</td> <td>Install Roofing</td> </tr> <tr> <td>P5215039</td> <td>Install Roofing</td> </tr> <tr> <td>P5258044</td> <td>Install Porch & Patio</td> </tr> <tr> <td>P5262042</td> <td>Install Porch & Patio</td> </tr> <tr> <td>P5284025</td> <td>Set Cabinets</td> </tr> <tr> <td>P5284026</td> <td>Blow Ceiling Insulation</td> </tr> </tbody> </table> The following 3 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P511210</td> <td>Install Storm Drain</td> </tr> <tr> <td>P5260042</td> <td>Install Porch & Patio</td> </tr> <tr> <td>P5284026</td> <td>Blow Ceiling Insulation</td> </tr> </tbody> </table>				Activity No	Description	P5213038	Install Roofing	P5215039	Install Roofing	P5258044	Install Porch & Patio	P5262042	Install Porch & Patio	P5284025	Set Cabinets	P5284026	Blow Ceiling Insulation	Activity No	Description	P511210	Install Storm Drain	P5260042	Install Porch & Patio	P5284026	Blow Ceiling Insulation																																																		
Activity No	Description																																																																										
P5213038	Install Roofing																																																																										
P5215039	Install Roofing																																																																										
P5258044	Install Porch & Patio																																																																										
P5262042	Install Porch & Patio																																																																										
P5284025	Set Cabinets																																																																										
P5284026	Blow Ceiling Insulation																																																																										
Activity No	Description																																																																										
P511210	Install Storm Drain																																																																										
P5260042	Install Porch & Patio																																																																										
P5284026	Blow Ceiling Insulation																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>7.5</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td>7.0</td> <td>47.5</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td>1.0</td> <td>9.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>G&G Insulation</td> <td>INSULATION INSTALLER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Jack McGahey Paint</td> <td>PAINTERS</td> <td>4.0</td> <td>30.5</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td>4.0</td> <td>23.0</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>LABORERS</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>TAPER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>SUPER - JOB</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>SHEETROCK INSTALLER</td> <td>5.0</td> <td>40.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>CARPENTER</td> <td>2.0</td> <td>15.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>SUPER - JOB</td> <td>1.0</td> <td>7.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 137,818.3</td> <td>Total</td> <td>37.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>278.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.5	Bow man's Inc	SHEET METAL WORKERS	7.0	47.5	C-Forbes	CARPENTER	3.0	24.0	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	10.0	G&G Insulation	INSULATION INSTALLER	1.0	8.0	Jack McGahey Paint	PAINTERS	4.0	30.5	L&L ASSOCIATES	ELECTRICIAN	4.0	23.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	3.0	24.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0	Valley View Exterior	CARPENTER	2.0	15.0	Valley View Exterior	SUPER - JOB	1.0	7.5	Total hours worked to date: 137,818.3		Total	37.0				278.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
American Tradition H	CARPENTER	1.0	7.5																																																																								
Bow man's Inc	SHEET METAL WORKERS	7.0	47.5																																																																								
C-Forbes	CARPENTER	3.0	24.0																																																																								
Evergreene Const.	LABORERS	1.0	9.0																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	10.0																																																																								
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																								
Jack McGahey Paint	PAINTERS	4.0	30.5																																																																								
L&L ASSOCIATES	ELECTRICIAN	4.0	23.0																																																																								
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																								
Standard Drywall Inc	LABORERS	1.0	8.0																																																																								
Standard Drywall Inc	TAPER	3.0	24.0																																																																								
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																								
Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0																																																																								
Valley View Exterior	CARPENTER	2.0	15.0																																																																								
Valley View Exterior	SUPER - JOB	1.0	7.5																																																																								
Total hours worked to date: 137,818.3		Total	37.0																																																																								
			278.0																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 543		Page 3 of 3
		DATE 27 Jan 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
047	Gradall 544-10		8.0	0.0
058	backhoe		8.0	0.0
Total operating hours to date: 21,994.3		Total	16.0	0.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 544 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 28 Jan 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused Critical Delay Temperature Min 28 °F, Max 33 °F; 0.35 IN Precipitation; 26 MPH Wind			

QC NARRATIVES

Activities in Progress:
 Snow heavy in am, rain and snow off and on all day - framers and roofing scheduled - framers stayed 1 ½ hours - no work on critical path activities.
 PARSONS EVERGREENE- Worked on punch list items for the east loop
 STAR MOUNTAIN CONSTRUCTION- Worked on west loop for 1 ½ hours - left due to weather
 STANDARD DRYWALL INC- Worked on taping touch ups for 77,78,79

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 No Inspections - Saturday

 QUALITY CONTROL TESTING AND RESULTS:
 None today - Saturday

 REMARKS:
 No comments

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Evergreene Const.	SUPER - JOB	1.0	10.0
Total hours worked to date: 137,828.3		Total 1.0	10.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 544		Page 2 of 2
		DATE 28 Jan 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 21,994.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 546	Page 1 of 2
PROJECT D/B Replace Military Family Housing P5		DATE 30 Jan 2006 - Monday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused Critical Delay Temperature Min 33 °F, Max 41 °F; 0.12 IN Precipitation; 21 MPH Wind			

QC NARRATIVES

Activities in Progress:

ALDAVE/PREECE'S TILE - Installing vinyl in # 68
 AMERICAN TRADITION HOMES - Installing siding, soffit, fascia, trim # 86
 BOWMAN'S - Rough in # 12
 ENTERPRISE BUILDERS - Strip forms from street sidewalk eastloop
 PARSONS - Misc punch list items east/west loops; Temp generators, heater
 G&G INSULATION - Insulation in # 8
 STAR MOUNTAIN CONSTRUCTION - Framing # 18-39
 STANDARD DRYWALL INC. - Hanging # 2, taping 88, 81, painting 72, 73, 74
 UTAH MECHANICAL CONTRACTORS - Rough in # 13
 C-FORBES - Finish Carpentry # 86, 87
 PATTERSON - prepping man holes and valves for concrete collars
 WESTERN BUILDING MAINTANENCE - Mold remediation # 7, 12

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Follow up inspection # 17 ok to roughin
 Framing inspection of # 18A - distribution list
 4 - Way inspection of # 8 - noted items distributed
 Insulation # 8, 6, 5 - OK to cover
 Sheetrock screw pattern # 3, 81

QUALITY CONTROL TESTING AND RESULTS:
 Piping pressure test # 13B water - Passed

REMARKS:
 Delivery of windows for # 21, 24, 25, 28, 29
 Held safety site orientation w/ mold remediation

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 No safety issues

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 3 activities were started today:

Activity No	Description
P5213021	Install Wall Insulation
P5263044	Install Porch & Patio
P5283023	Set Cabinets

The following activity was finished today:

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 546 Page 2 of 2																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 30 Jan 2006 - Monday																																																																																									
P5258044 Install Porch & Patio		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																									
QC REQUIREMENTS No QC requirements were completed today																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">51.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">3.5</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">25.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">48.0</td> <td style="text-align: right;">390.5</td> </tr> </tbody> </table> <p>Total hours worked to date: 138,218.8</p>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	7.0	51.5	C-Forbes	CARPENTER	1.0	8.0	Enterprise Builders	CEMENT FINISHER	2.0	3.5	Enterprise Builders	LABORERS	1.0	3.0	Evergreene Const.	CARPENTER	1.0	10.0	Evergreene Const.	LABORERS	1.0	9.5	Evergreene Const.	OPERATING ENGINEER	1.0	10.0	G&G Insulation	INSULATION INSTALLER	1.0	8.0	Jack McGahey Paint	PAINTERS	3.0	25.0	L&L ASSOCIATES	ELECTRICIAN	6.0	60.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	2.0	16.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	6.0	60.0	Valley View Exterior	CARPENTER	3.0	21.0	Valley View Exterior	SUPER - JOB	1.0	7.0	Total		48.0	390.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
American Tradition H	CARPENTER	1.0	8.0																																																																																								
Bow man's Inc	SHEET METAL WORKERS	7.0	51.5																																																																																								
C-Forbes	CARPENTER	1.0	8.0																																																																																								
Enterprise Builders	CEMENT FINISHER	2.0	3.5																																																																																								
Enterprise Builders	LABORERS	1.0	3.0																																																																																								
Evergreene Const.	CARPENTER	1.0	10.0																																																																																								
Evergreene Const.	LABORERS	1.0	9.5																																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	10.0																																																																																								
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																								
Jack McGahey Paint	PAINTERS	3.0	25.0																																																																																								
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0																																																																																								
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																								
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																								
Standard Drywall Inc	TAPER	2.0	16.0																																																																																								
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																								
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0																																																																																								
Utah Mechanical Cont	LABORERS	1.0	10.0																																																																																								
Utah Mechanical Cont	PLUMBER	6.0	60.0																																																																																								
Valley View Exterior	CARPENTER	3.0	21.0																																																																																								
Valley View Exterior	SUPER - JOB	1.0	7.0																																																																																								
Total		48.0	390.5																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>047</td> <td>Gradall 544-10</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">4.0</td> </tr> </tbody> </table> <p>Total operating hours to date: 21,998.3</p>				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	4.0	4.0	Total		4.0	4.0																																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
047	Gradall 544-10	4.0	4.0																																																																																								
Total		4.0	4.0																																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 547	Page 1 of 4
		DATE 31 Jan 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 41 °F; 0.04 IN Precipitation; No Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - Installing vinyl and subfloor # 68, 69
 AMERICAN TRADITION HOMES - Installing siding, soffit, fascia, trim # 86
 L&L ELECTRIC - Rough in # 12
 BOWMAN'S - Rough in # 11
 ENTERPRISE BUILDERS - Placing stairs in various west loop units, MH/Valve rings, furnace rooms
 PARSONS - Placed thresholds # 17, 18
 G&G INSULATION - Insulation in # 9
 STAR MOUNTAIN CONSTRUCTION - Framing # 18 to 39
 STANDARD DRYWALL INC - Hanging # 24; taping/texture # 80, 81; Painting # 73, 74
 UTAH MECHANICAL CONTRACTORS - Rough in # 13
 C-FORBES - Finish Carpentry for # 86, 87
 PATTERSON - Prepping MH/Valve for concrete rings
 JB'S ROOFING - Shingles on # 84
 WESTERN BLDG MAINT. - Mold Remediation # 7 and 12
 CUSTOM MARBLE - Vanity tops for 75, 77, 76, 78; Tub surrounds 64-67

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Framing inspection # 18B - Distributed list
 Roofing Nail inspection # 10 & # 21 - ok to dry sheet

QUALITY CONTROL TESTING AND RESULTS:
 Piping pressure test #13B - all passed

REMARKS:
 Walls in # 84, 85 and 88 were tested for moisture content. Dryw alls, studs, insulation were found to be dry within normal limits. No damage or repairs necessary. Re-roof of dry sheathing of 85 was corrected; proper shingles installation continued. Wafer board found unsupported was corrected
 Met with Rob and Ira concerning siding gaps. Checked paint installation in # 72 - better
 Discussed nails, vinyl, column covers - should be filled but not. Base CE to decide

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 All roof installations are tied-off

PREPARATORY AND / OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 5 activities were started today:

Activity No	Description
P5261042	Install Porch & Patio
P5274025	Set Cabinets
P5281023	Set Cabinets
P5285025	Set Cabinets

REPORT NUMBER
547

Page 2 of 4

PROJECT
D/B Replace Military Family Housing P5

CONTRACT NUMBER
DACA67-02-D-2012 0004

The following 59 activities were finished today:

Activity No	Description
1003	R00003 - Add. Demo of Oasis St
P511020	Install Main Gas Line
P511035	Install Main Electrical Distri
P5210014	Sheet Trusses
P5219016	Sheet Trusses
P5220014	Sheet Trusses
P5221014	Sheet Trusses
P525019	Install Wall Insulation
P526019	Install Wall Insulation
P526036	Install Cultures Stone
P5262042	Install Porch & Patio
P5263044	Install Porch & Patio
P5264039	Install Garage Overhead Door
P5265023	Install Finish Carpentry (Door
P5265024	Paint
P5265025	Set Cabinets
P5265041	Install Garage Overhead Door
P5266021	Install Finish Carpentry (Door
P5266022	Paint
P5266039	Install Garage Overhead Door
P5267039	Install Garage Overhead Door
P5268023	Install Finish Carpentry (Door
P5268024	Paint
P5268041	Install Garage Overhead Door
P5269021	Install Finish Carpentry (Door
P5269039	Install Garage Overhead Door
P5270039	Install Garage Overhead Door
P527036	Install Cultures Stone
P5271023	Install Finish Carpentry (Door
P5271024	Paint
P5271041	Install Garage Overhead Door
P5272021	Install Finish Carpentry (Door
P5272039	Install Garage Overhead Door
P5273041	Install Garage Overhead Door
P5275024	Paint
P5275041	Install Garage Overhead Door
P5276021	Install Finish Carpentry (Door
P5276022	Paint
P5276023	Set Cabinets
P5276038	Install Vinyl Siding, Soffit &
P5276039	Install Garage Overhead Door
P5277023	Install Finish Carpentry (Door
P5277024	Paint
P5277025	Set Cabinets
P5277027	Install Show er Walls/Vanities
P5277041	Install Garage Overhead Door
P5278021	Install Finish Carpentry (Door
P5278022	Paint
P5278023	Set Cabinets
P5279023	Install Finish Carpentry (Door

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 547	Page 3 of 4
		DATE 31 Jan 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5279025	Set Cabinets		
P528021	Install Wall Insulation		
P5283039	Install Garage Overhead Door		
P5286037	Install Roofing		
P5287036	Install Cultures Stone		
P5287038	Install Vinyl Siding, Soffit &		
P5287039	Install Garage Overhead Door		
P5288039	Install Roofing		
P529019	Install Wall Insulation		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	6.0	46.0
C-Forbes	CARPENTER	3.0	24.0
Custom Marble	CARPENTER	5.0	35.0
Enterprise Builders	CEMENT FINISHER	4.0	24.0
Enterprise Builders	LABORERS	2.0	8.0
Evergreene Const.	CARPENTER	1.0	9.5
Evergreene Const.	LABORERS	1.0	9.5
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
JB's Roofing	ROOFER	4.0	30.0
JB's Roofing	DRY-WALL FINISHER	1.0	7.0
Jack McGahey Paint	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0
Patterson	OPERATING ENGINEER	3.0	30.0
Preeses Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	2.0	16.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0
Star Mountain	OPERATING ENGINEER	0.0	0.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Valley View Exterior	CARPENTER	4.0	30.0
Total hours worked to date:	138,737.8	Total 64.0	519.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 547		Page 4 of 4
		DATE 31 Jan 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
008	Dump Truck	10.0	0.0	
047	Gradall 544-10	4.0	4.0	
052	loader	0.0	10.0	
058	backhoe	4.0	4.0	
077	Jack Hammer	0.0	10.0	
Total operating hours to date: 22,026.3		Total	18.0	28.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 548	Page 1 of 2
PROJECT D/B Replace Military Family Housing P5		DATE 01 Feb 2006 - Wednesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused Critical Delay Temperature Min 33 °F, Max 51 °F; 0.04 IN Precipitation; 17 MPH Wind			

QC NARRATIVES

Activities in Progress:

ALDAVE - worked on vinyl installation for 69-70
 AMERICAN TRADITION HOMES - worked on siding, soffit, and fascia
 L&L ELECTRIC - rough in #13
 BOWMAN'S INC - rough in #12
 PARSONS EVERGREENE - Worked on misc. punch list items - crawl space ventilation in west loop A
 G&G INSULATION - worked on crawl spaces east loop
 STAR MOUNTAIN CONSTRUCTION - worked on framing #18 to #39
 STANDARD DRYWALL INC - worked on hanging #5, taping #80 and #81, painting #73,#74
 UTAH MECHANICAL CONTRACTORS - worked on rough in for #15,16,17
 PATTERSON - worked on prepping MH / Valve box concrete rings
 KITCHEN'S PLUS - install cabinets for #64
 A - ONE SOLID SURFACING - install counter tops for 75,76,77,78

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Sheet rock nailing inspection - okay to tape
 Insulation inspection for #9

QUALITY CONTROL TESTING AND RESULTS
 Piping pressure test - gas #15, #16A/B - all passed

REMARKS
 No COE conversations today

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No specific safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

No activities were started today

The following 11 activities were finished today:

Activity No	Description
P5212019	Install Wall Insulation
P524021	Install Wall Insulation
P5264022	Paint
P5264023	Set Cabinets
P5266023	Set Cabinets
P5267021	Install Finish Carpentry (Door
P5268025	Set Cabinets
P5280041	Install Garage Overhead Door

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 548 Page 2 of 2																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 01 Feb 2006 - Wednesday																																																																																					
P5282039 Install Garage Overhead Door P5286039 Install Garage Overhead Door P5288041 Install Garage Overhead Door		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																					
QC REQUIREMENTS No QC requirements were completed today																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>A ONE SOLID SURFACE</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">212.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr> <td>Total hours worked to date: 139,311.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">44.0</td> <td style="text-align: right;">573.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	A ONE SOLID SURFACE	CARPENTER	2.0	16.0	American Tradition H	CARPENTER	1.0	8.0	C-Forbes	CARPENTER	3.0	212.0	Evergreene Const.	CARPENTER	1.0	10.5	Evergreene Const.	LABORERS	1.0	10.5	Evergreene Const.	OPERATING ENGINEER	1.0	10.5	G&G Insulation	INSULATION INSTALLER	1.0	8.0	Jack McGahey Paint	PAINTERS	2.0	16.0	Kitchen's Plus	CARPENTER	2.0	12.0	L&L ASSOCIATES	ELECTRICIAN	5.0	50.0	Patterson	OPERATING ENGINEER	3.0	30.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	2.0	16.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	6.0	60.0	Valley View Exterior	CARPENTER	3.0	24.0	Total hours worked to date: 139,311.3	Total	44.0	573.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
A ONE SOLID SURFACE	CARPENTER	2.0	16.0																																																																																				
American Tradition H	CARPENTER	1.0	8.0																																																																																				
C-Forbes	CARPENTER	3.0	212.0																																																																																				
Evergreene Const.	CARPENTER	1.0	10.5																																																																																				
Evergreene Const.	LABORERS	1.0	10.5																																																																																				
Evergreene Const.	OPERATING ENGINEER	1.0	10.5																																																																																				
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																				
Jack McGahey Paint	PAINTERS	2.0	16.0																																																																																				
Kitchen's Plus	CARPENTER	2.0	12.0																																																																																				
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0																																																																																				
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																				
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																				
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																				
Standard Drywall Inc	TAPER	2.0	16.0																																																																																				
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																				
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0																																																																																				
Utah Mechanical Cont	LABORERS	1.0	10.0																																																																																				
Utah Mechanical Cont	PLUMBER	6.0	60.0																																																																																				
Valley View Exterior	CARPENTER	3.0	24.0																																																																																				
Total hours worked to date: 139,311.3	Total	44.0	573.5																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">10.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">7.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>058</td><td>backhoe</td><td style="text-align: right;">5.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>077</td><td>Jack Hammer</td><td style="text-align: right;">0.0</td><td style="text-align: right;">1.0</td></tr> <tr> <td>Total operating hours to date: 22,043.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">22.0</td> <td style="text-align: right;">17.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	10.0	2.0	047	Gradall 544-10	7.0	1.0	052	loader	0.0	10.0	058	backhoe	5.0	3.0	077	Jack Hammer	0.0	1.0	Total operating hours to date: 22,043.3	Total	22.0	17.0																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																				
008	Dump Truck	10.0	2.0																																																																																				
047	Gradall 544-10	7.0	1.0																																																																																				
052	loader	0.0	10.0																																																																																				
058	backhoe	5.0	3.0																																																																																				
077	Jack Hammer	0.0	1.0																																																																																				
Total operating hours to date: 22,043.3	Total	22.0	17.0																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 549	Page 1 of 3
		DATE 02 Feb 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 48 °F; No Precipitation; No Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - Vinyl Installation 68-70
 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 86, 85
 L&L ELECTRIC - Rough in # 13
 BOWMAN'S - Rough in # 12
 ENTERPRISE BUILDERS - Driveway prep # 1, 2
 IDAHO MASONRY CONTRACTORS - Stone Install # 13
 PARSONS - Clean-up west loop A # 1-11; Temporary heaters, generators
 G&G INSULATION - Insulation # 12 crawl space
 STAR MOUNTAIN CONSTRUCTION - Framing 18- 39
 STANDARD DRYWALL INC - Hanging 6; taping 80-81; painting # 74, 73
 UTAH MECHANICAL CONTRACTORS - Rough in # 15, 16
 C-FORBES - Exterior doors 14, 15, 16; Finish trim 74
 PATTERSON - Prepping driveways # 1,2
 JB'S ROOFING - Shingles 84, 85; dry-in # 19, 20
 KITCHENS PLUS - Install cabinets in # 65
 A-ONE SOLID SURFACE - Install countertops in # 75 to 78
 WESTERN BLDG MAINTENANCE - Mold remediation # 7, 12

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Framing follow up inspection # 18A/B - All items corrected
 Framing inspection # 19 - distributed list
 Inspected HVAC installation # 9, 11
 Follow up inspection of countertop in 75- 78
 Inspected # 5 Bldg truss repaired in garage

QUALITY CONTROL TESTING AND RESULTS:
 Piping pressure test # 15 water/waste - all pass

REMARKS:
 Held weekly QA/QC meeting - see attached

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 Several employees not wearing safety glasses - corrected when noted

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 4 activities were started today:

Activity No	Description
P5216037	Install Roofing
P5217039	Install Roofing
P5218037	Install Roofing

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 549	Page 2 of 3																																																																																																				
PROJECT D/B Replace Military Family Housing P5		DATE 02 Feb 2006 - Thursday																																																																																																					
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																					
P526037 Install Roofing The following 10 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5261042</td><td>Install Porch & Patio</td></tr> <tr><td>P5267023</td><td>Set Cabinets</td></tr> <tr><td>P5269023</td><td>Set Cabinets</td></tr> <tr><td>P5271025</td><td>Set Cabinets</td></tr> <tr><td>P5273023</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5273024</td><td>Paint</td></tr> <tr><td>P5273025</td><td>Set Cabinets</td></tr> <tr><td>P5274041</td><td>Install Garage Overhead Door</td></tr> <tr><td>P5284041</td><td>Install Garage Overhead Door</td></tr> <tr><td>P5285041</td><td>Install Garage Overhead Door</td></tr> </tbody> </table>				Activity No	Description	P5261042	Install Porch & Patio	P5267023	Set Cabinets	P5269023	Set Cabinets	P5271025	Set Cabinets	P5273023	Install Finish Carpentry (Door	P5273024	Paint	P5273025	Set Cabinets	P5274041	Install Garage Overhead Door	P5284041	Install Garage Overhead Door	P5285041	Install Garage Overhead Door																																																																														
Activity No	Description																																																																																																						
P5261042	Install Porch & Patio																																																																																																						
P5267023	Set Cabinets																																																																																																						
P5269023	Set Cabinets																																																																																																						
P5271025	Set Cabinets																																																																																																						
P5273023	Install Finish Carpentry (Door																																																																																																						
P5273024	Paint																																																																																																						
P5273025	Set Cabinets																																																																																																						
P5274041	Install Garage Overhead Door																																																																																																						
P5284041	Install Garage Overhead Door																																																																																																						
P5285041	Install Garage Overhead Door																																																																																																						
QC REQUIREMENTS No QC requirements were completed today																																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>A ONE SOLID SURFACE</td><td>CARPENTER</td><td>2.0</td><td>16.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>8.0</td><td>51.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>18.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>1.0</td><td>4.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>1.0</td><td>9.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>10.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>5.0</td><td>37.5</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>4.0</td><td>32.0</td></tr> <tr><td>JB's Roofing</td><td>DRY-WALL FINISHER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td>2.0</td><td>8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>5.0</td><td>50.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Preece's Tile</td><td>FLOOR COVERER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td>5.0</td><td>40.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>1.0</td><td>10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>6.0</td><td>60.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>4.0</td><td>32.0</td></tr> <tr> <td>Total hours worked to date:</td> <td>139,790.8</td> <td>Total</td> <td>60.0</td> </tr> <tr> <td></td> <td></td> <td></td> <td>479.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	A ONE SOLID SURFACE	CARPENTER	2.0	16.0	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	8.0	51.5	C-Forbes	CARPENTER	3.0	18.0	Enterprise Builders	CEMENT FINISHER	1.0	4.0	Evergreene Const.	CARPENTER	1.0	9.5	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	10.0	Idaho Masonry Contra	CEMENT MASON	5.0	37.5	JB's Roofing	ROOFER	4.0	32.0	JB's Roofing	DRY-WALL FINISHER	1.0	8.0	Kitchen's Plus	CARPENTER	2.0	8.0	L&L ASSOCIATES	ELECTRICIAN	5.0	50.0	Patterson	OPERATING ENGINEER	2.0	20.0	Preece's Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	3.0	24.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	6.0	60.0	Valley View Exterior	CARPENTER	4.0	32.0	Total hours worked to date:	139,790.8	Total	60.0				479.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																				
A ONE SOLID SURFACE	CARPENTER	2.0	16.0																																																																																																				
American Tradition H	CARPENTER	1.0	8.0																																																																																																				
Bow man's Inc	SHEET METAL WORKERS	8.0	51.5																																																																																																				
C-Forbes	CARPENTER	3.0	18.0																																																																																																				
Enterprise Builders	CEMENT FINISHER	1.0	4.0																																																																																																				
Evergreene Const.	CARPENTER	1.0	9.5																																																																																																				
Evergreene Const.	LABORERS	1.0	9.0																																																																																																				
Evergreene Const.	OPERATING ENGINEER	1.0	10.0																																																																																																				
Idaho Masonry Contra	CEMENT MASON	5.0	37.5																																																																																																				
JB's Roofing	ROOFER	4.0	32.0																																																																																																				
JB's Roofing	DRY-WALL FINISHER	1.0	8.0																																																																																																				
Kitchen's Plus	CARPENTER	2.0	8.0																																																																																																				
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0																																																																																																				
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																																				
Preece's Tile	FLOOR COVERER	2.0	16.0																																																																																																				
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																																				
Standard Drywall Inc	TAPER	3.0	24.0																																																																																																				
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																																				
Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0																																																																																																				
Utah Mechanical Cont	LABORERS	1.0	10.0																																																																																																				
Utah Mechanical Cont	PLUMBER	6.0	60.0																																																																																																				
Valley View Exterior	CARPENTER	4.0	32.0																																																																																																				
Total hours worked to date:	139,790.8	Total	60.0																																																																																																				
			479.5																																																																																																				
Empty space for additional notes or comments																																																																																																							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 549		Page 3 of 3
		DATE 02 Feb 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	6.0	0.0	
047	Gradall 544-10	2.0	8.0	
052	loader	0.0	20.0	
058	backhoe	5.0	3.0	
063	Forklift	0.5	1.0	
Total operating hours to date: 22,075.3		Total	13.5	32.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 550	Page 1 of 2						
		DATE 03 Feb 2006 - Friday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 51 °F; No Precipitation; No Wind							
QC NARRATIVES									
<p>Activities in Progress:</p> <p>ALDAVE- Installing vinyl # 68-71 AMERICAN TRADITION HOMES- Installing siding, soffit, fascia, and trim # 86, 85 BOWMAN'S - Rough in # 12, 14 ENTERPRISE BUILDERS - Placed Manhole and valve concrete rings- west loop IDAHO MASONRY CONTRACTORS - Finish misc stonework in east loop PARSONS - Temp Door # 5, 6; Temp Heaters, Generators G&G Insulation - Insulate # 12 STAR MOUNTAIN CONSTRUCTION - Framing # 19 - 39 STANDARD DRYWALL INC. - Hanging # 6 and taping 1 & 2; Painting # 73, 74, 88 C-FORBES - Install Exterior Door # 17, 18, 19 JB'S ROOFING - Shingles # 85</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Follow-up Framing inspection # 19- not yet complete Framing inspection # 20A - List distributed</p> <p>QUALITY CONTROL TESTING AND RESULTS: No Testing</p> <p>REMARKS: No Conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No Safety Issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH No activities were started today The following 2 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5270023</td> <td>Set Cabinets</td> </tr> <tr> <td>P5272023</td> <td>Set Cabinets</td> </tr> </tbody> </table>				Activity No	Description	P5270023	Set Cabinets	P5272023	Set Cabinets
Activity No	Description								
P5270023	Set Cabinets								
P5272023	Set Cabinets								
QC REQUIREMENTS No QC requirements were completed today									
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today									
Empty space for additional notes									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 550 Page 2 of 2																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 03 Feb 2006 - Friday																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">5.5</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">2.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">5.0</td><td style="text-align: right;">39.5</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>JB's Roofing</td><td>DRY-WALL FINISHER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">40.5</td></tr> <tr><td>Preece's Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">20.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">40.0</td> <td style="text-align: right; border-top: 1px solid black;">259.5</td> </tr> </tbody> </table> <p style="margin-top: 5px;">Total hours worked to date: 140,050.3</p>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	6.0	Bow man's Inc	SHEET METAL WORKERS	8.0	56.0	C-Forbes	CARPENTER	3.0	15.0	Enterprise Builders	CEMENT FINISHER	2.0	5.5	Enterprise Builders	LABORERS	1.0	2.5	Evergreene Const.	CARPENTER	1.0	9.5	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	10.0	Idaho Masonry Contra	CEMENT MASON	5.0	39.5	JB's Roofing	ROOFER	4.0	24.0	JB's Roofing	DRY-WALL FINISHER	1.0	6.0	Jack McGahey Paint	PAINTERS	6.0	40.5	Preece's Tile	FLOOR COVERER	2.0	16.0	Valley View Exterior	CARPENTER	4.0	20.0	Total		40.0	259.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																
American Tradition H	CARPENTER	1.0	6.0																																																																
Bow man's Inc	SHEET METAL WORKERS	8.0	56.0																																																																
C-Forbes	CARPENTER	3.0	15.0																																																																
Enterprise Builders	CEMENT FINISHER	2.0	5.5																																																																
Enterprise Builders	LABORERS	1.0	2.5																																																																
Evergreene Const.	CARPENTER	1.0	9.5																																																																
Evergreene Const.	LABORERS	1.0	9.0																																																																
Evergreene Const.	OPERATING ENGINEER	1.0	10.0																																																																
Idaho Masonry Contra	CEMENT MASON	5.0	39.5																																																																
JB's Roofing	ROOFER	4.0	24.0																																																																
JB's Roofing	DRY-WALL FINISHER	1.0	6.0																																																																
Jack McGahey Paint	PAINTERS	6.0	40.5																																																																
Preece's Tile	FLOOR COVERER	2.0	16.0																																																																
Valley View Exterior	CARPENTER	4.0	20.0																																																																
Total		40.0	259.5																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">4.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>058</td><td>backhoe</td><td style="text-align: right;">6.0</td><td style="text-align: right;">2.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">10.0</td> <td style="text-align: right; border-top: 1px solid black;">6.0</td> </tr> </tbody> </table> <p style="margin-top: 5px;">Total operating hours to date: 22,081.3</p>				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	4.0	4.0	058	backhoe	6.0	2.0	Total		10.0	6.0																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																
047	Gradall 544-10	4.0	4.0																																																																
058	backhoe	6.0	2.0																																																																
Total		10.0	6.0																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 551 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 04 Feb 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 44 °F; 0.08 IN Precipitation; 26 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS EVERGREENE - Remove doors - west loop - sanding floors for 71
 G&G INSULATION - worked on #1 and #2 crawl spaces
 STANDARD DRYWALL INC - Worked on taping #1
 JB'S ROOFING - Building #85 - shingle, Building #21 paper
 PREECES TILE - Building #69 and #70 - worked on vinyl in kitchens

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 No inspections today

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 No conversations today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No safety issues today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Evergreene Const.	LABORERS	1.0	7.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
JB's Roofing	ROOFER	1.0	5.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 551		Page 2 of 2
		DATE 04 Feb 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Preece Tile	FLOOR COVERER	Total	2.0 5.0	16.0 38.0
Total hours worked to date: 140,088.3				
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number 047	Description Gradall 544-10	Standby Hours 8.0 8.0	Operating Hours 2.0 2.0	
Total operating hours to date: 22,083.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 553	Page 1 of 2				
		DATE 06 Feb 2006 - Monday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 21 °F, Max 42 °F; No Precipitation; 23 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>ALDAVE - Installing Vinyl # 70, 71 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 85 L&L ELECTRIC - Rough in # 13 BOWMAN'S - Rough in # 14 ENTERPRISE BUILDERS - Forming driveways # 1, 2 IDAHO MASONRY CONTRACTORS - Misc. Pick up items east loop, # 11 PARSONS - Hang temp doors, sand high spots on floors for vinyl, temp generators and heaters G&G INSULATION - Insulation # 12, except mold area in crawl space STAR MOUNTAIN CONSTRUCTION - Framing # 19-39 STANDARD DRYWALL INC. - Firewalls in west loop; taping # 81, 80, 1, 2 UTAH MECHANICAL CONTRACTORS - Roughin # 16 C-FORBES - Finish carpentry # 87 PATTERSON - Prepping driveways # 1, 2 JB'S ROOFING - Shingles 85; dry-in # 21 PIONEER LANDSCAPE - Sleeves in driveways # 1, 2</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Follow up inspection of framing # 19 - ok to rough Follow up inspection of subfloor in 67, 68, 69, 70, 71 Inspection insulation (wall) # 12 ok to cover Screw pattern inspection # 16 - ok to tape</p> <p>QUALITY CONTROL TESTING AND RESULTS: No Testing</p> <p>REMARKS: Reviewed % complete for pay application</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS: Observed employee w/o safety glasses - Corrected immediately Site Cleanup looking good</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5281039</td> <td>Install Garage Overhead Door</td> </tr> </tbody> </table>				Activity No	Description	P5281039	Install Garage Overhead Door
Activity No	Description						
P5281039	Install Garage Overhead Door						
QC REQUIREMENTS No QC requirements were completed today							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 553 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 06 Feb 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	7.0	51.5
Custom Marble	CARPENTER	1.0	6.0
Enterprise Builders	CEMENT FINISHER	4.0	29.5
Evergreene Const.	CARPENTER	1.0	9.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
Idaho Masonry Contra	CEMENT MASON	5.0	40.0
JB's Roofing	ROOFER	4.0	28.0
JB's Roofing	DRY-WALL FINISHER	1.0	8.0
Jack McGahey Paint	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	OPERATING ENGINEER	1.0	7.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	2.0	16.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Valley View Exterior	CARPENTER	3.0	21.5
Valley View Exterior	SUPER - JOB	1.0	7.5
Total		61.0	503.0

Total hours worked to date: 140,591.3

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	5.0	3.0
052	loader	0.0	20.0
063	Forklift	7.0	1.0
076	Dingo	0.0	4.0
Total		12.0	28.0

Total operating hours to date: 22,111.3

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 554	Page 1 of 3
		DATE 07 Feb 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Critical Delay Temperature Min 23 °F, Max 46 °F; No Precipitation; 30 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE- Installing vinyl # 71-73
 AMERICAN TRADITION HOMES- Installing siding, soffit, fascia, and trim # 85
 L&L ELECTRIC - Rough in # 11
 BOWMAN'S - Rough in # 14, 13
 ENTERPRISE BUILDERS - Place concrete driveways # 1 and 2
 IDAHO MASONRY CONTRACTORS - Stone Install # 11
 PARSONS - Temp Doors west loop bldgs - Temp Heater/Generators Grind Floors 71, 72, 73 - COE accepted
 STAR MOUNTAIN CONSTRUCTION - Framing # 20 - 39
 STANDARD DRYWALL INC. - Hanging fire wall; taping 80, 81, 1, 2; Painting # 74, 84
 UTAH MECHANICAL CONTRACTORS - Rough in # 17, 18
 C-FORBES - Finish Carpentry # 80A
 PATTERSON - Prepping driveways west loop
 JB'S ROOFING - Shingles 84, 81; dry-in # 21
 PIONEER LANDSCAPE - Sleeves for irrigation # 3, 4, 5

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Shingles inspection # 85- ok
 Hanging drywall/ screw inspection # 5, 6- problems noted
 Roof nailing inspection- corrections noted
 Framing inspection 20A/B- corrections made ok to rough. Note 20A/B Patio not complete

QUALITY CONTROL TESTING AND RESULTS:
 MTI performed concrete testing - see attached
 Piping pressure test: 16a/b- water/DWV - ok, all pass
 18a/b- gas - ok, all pass

REMARKS:
 No specific conversations

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Concrete workers wearing PPE
 Noted ladder # 22 not tied off at top

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P5219039	Install Roofing

No activities were finished today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 554 Page 2 of 3	
		DATE 07 Feb 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
Bow man's Inc	SHEET METAL WORKERS	9.0	72.5
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	3.0	25.5
Enterprise Builders	LABORERS	2.0	16.0
Evergreene Const.	CARPENTER	1.0	10.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	2.0	18.0
Idaho Masonry Contra	CEMENT MASON	5.0	40.0
JB's Roofing	ROOFER	4.0	32.0
JB's Roofing	DRY-WALL FINISHER	1.0	8.0
Jack McGahey Paint	PAINTERS	3.0	19.5
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	OPERATING ENGINEER	1.0	2.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	7.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	4.0	32.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0
Star Mountain	CARPENTER	38.0	304.0
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	1.0	7.5
Utah Mechanical Cont	PLUMBER	6.0	57.5
Valley View Exterior	CARPENTER	3.0	24.0
Total hours worked to date: 141,510.3		Total	112.0
			919.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	5.0	3.0
052	loader	0.0	20.0
058	backhoe	6.0	2.0
063	Forklift	7.0	17.0
076	Dingo	0.0	5.0
Total operating hours to date: 22,158.3		Total	18.0
			47.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 554	Page 3 of 3
		DATE 07 Feb 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 555	Page 1 of 2
		DATE 08 Feb 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 19 °F, Max 44 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - worked on installing vinyl for building 71 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for #85 L&L ELECTRIC - worked on rough in for #11 BOWMAN'S INC - worked on rough in for #13 ENTERPRISE BUILDERS - worked on placing driveway ays for 3 and 4 IDAHO MASONRY CONTRACTORS - worked on stone for #15 STAR MOUNTAIN CONSTRUCTION - worked on framing #21 to #39 STANDARD DRYWALL INC - worked on hanging firewalls; taping 1,2,81; painting 74,84 UTAH MECHANICAL CONTRACTORS - rough in #17, finish in east loop buildings C-FORBES - finish #80A/B PATTERSON - worked on prepping driveway ays for west loop A JB'S ROOFING - shingles for 81,80; dry in 21 PIONEER LANDSCAPE - sleeves in west loop driveway ays</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected sub grade #3,4 - not frozen, ground temp at 34 degrees F. Framing inspection #10 - all items corrected Framing inspection #21A - list distributed</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS Send information on concrete temperature to Danny Held safety meeting with Star Mountain and Parsons</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS All PE employees wearing green vests</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 555 Page 2 of 2																																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 08 Feb 2006 - Wednesday																																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">51.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">39.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>JB's Roofing</td><td>DRY-WALL FINISHER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">39.0</td><td style="text-align: right;">305.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Western Building Mai</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr> <td>Total hours worked to date: 142,302.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">100.0</td> <td style="text-align: right;">792.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	Bow man's Inc	SHEET METAL WORKERS	8.0	51.5	C-Forbes	CARPENTER	3.0	24.0	Enterprise Builders	CEMENT FINISHER	4.0	39.0	Evergreene Const.	CARPENTER	1.0	10.0	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	2.0	19.0	Idaho Masonry Contra	CEMENT MASON	5.0	40.0	JB's Roofing	ROOFER	4.0	32.0	JB's Roofing	DRY-WALL FINISHER	1.0	8.0	Jack McGahey Paint	PAINTERS	2.0	12.0	Patterson	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	OPERATING ENGINEER	1.0	4.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	4.0	32.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0	Star Mountain	CARPENTER	39.0	305.5	Star Mountain	SUPER - JOB	3.0	24.0	Star Mountain	OPERATING ENGINEER	2.0	16.0	Valley View Exterior	CARPENTER	3.0	24.0	Western Building Mai	LABORERS	3.0	24.0	Total hours worked to date: 142,302.8	Total	100.0	792.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																				
American Tradition H	CARPENTER	1.0	8.5																																																																																																				
Bow man's Inc	SHEET METAL WORKERS	8.0	51.5																																																																																																				
C-Forbes	CARPENTER	3.0	24.0																																																																																																				
Enterprise Builders	CEMENT FINISHER	4.0	39.0																																																																																																				
Evergreene Const.	CARPENTER	1.0	10.0																																																																																																				
Evergreene Const.	LABORERS	1.0	9.0																																																																																																				
Evergreene Const.	OPERATING ENGINEER	2.0	19.0																																																																																																				
Idaho Masonry Contra	CEMENT MASON	5.0	40.0																																																																																																				
JB's Roofing	ROOFER	4.0	32.0																																																																																																				
JB's Roofing	DRY-WALL FINISHER	1.0	8.0																																																																																																				
Jack McGahey Paint	PAINTERS	2.0	12.0																																																																																																				
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																																				
Pioneer Landscape	OPERATING ENGINEER	1.0	4.0																																																																																																				
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																																				
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																																				
Standard Drywall Inc	TAPER	4.0	32.0																																																																																																				
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																																				
Standard Drywall Inc	SHEETROCK INSTALLER	6.0	48.0																																																																																																				
Star Mountain	CARPENTER	39.0	305.5																																																																																																				
Star Mountain	SUPER - JOB	3.0	24.0																																																																																																				
Star Mountain	OPERATING ENGINEER	2.0	16.0																																																																																																				
Valley View Exterior	CARPENTER	3.0	24.0																																																																																																				
Western Building Mai	LABORERS	3.0	24.0																																																																																																				
Total hours worked to date: 142,302.8	Total	100.0	792.5																																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">7.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>058</td><td>backhoe</td><td style="text-align: right;">9.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">7.0</td><td style="text-align: right;">17.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr> <td>Total operating hours to date: 22,201.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">23.0</td> <td style="text-align: right;">43.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	7.0	3.0	052	loader	0.0	20.0	058	backhoe	9.0	1.0	063	Forklift	7.0	17.0	076	Dingo	0.0	2.0	Total operating hours to date: 22,201.3	Total	23.0	43.0																																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																																				
008	Dump Truck	7.0	3.0																																																																																																				
052	loader	0.0	20.0																																																																																																				
058	backhoe	9.0	1.0																																																																																																				
063	Forklift	7.0	17.0																																																																																																				
076	Dingo	0.0	2.0																																																																																																				
Total operating hours to date: 22,201.3	Total	23.0	43.0																																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 556	Page 1 of 2
		DATE 09 Feb 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 23 °F, Max 46 °F; No Precipitation; 30 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - worked on installing vinyl in 71-72 AMERICAN TRADITION HOMES - installing siding, soffit, fascia, trim for #85 L&L ELECTRIC - rough in #14 BOWMAN'S INC - rough in #13 ENTERPRISE BUILDERS - cancel concrete for driveways IDAHO MASONRY CONTRACTORS - installing stone for #15 PARSONS EVERGREENE - prepping mechanical rooms for concrete floor; temp heaters and generators; prep floors for underlayment; move cabinets G&G INSULATION - worked on crawl spaces for the east loop STAR MOUNTAIN CONSTRUCTION - worked on framing 21 to 39 STANDARD DRYWALL INC - worked on installing fire wall west loop A; worked on taping 2,3; worked on painting 74 and 88 UTAH MECHANICAL CONTRACTORS - rough in #17 C-FORBES - worked on installing finish carpentry for 80,81 PATTERSON - worked on prepping driveways for 7,8; backfill mechanical rooms for east loop JB'S ROOFING - worked on shingles for 80 PIONEER LANDSCAPE - sleeves under driveways KITCHEN'S PLUS - installing cabinets for 68 CUSTOM MARBLE - worked on installing tub surrounds for 69,70,71</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Framing inspection for 21B - distributed list Inspected sub-grade for driveways 5,6 - appears good - wrong proctor Inspected drywall hanging / taping - 1,2,3</p> <p>QUALITY CONTROL TESTING AND RESULTS Worked on piping pressure test for #17 water, waste - all passed MTI performed soil density on driveways 5,6</p> <p>REMARKS Driveway placement for 5,6 was cancelled - cold and soil was not compacted New proctor taken to verify that density was achieved Discussed fire wall installation with architect and fire protection consultant</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTION Nails found in board - corrected immediately</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ON SITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 556 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 09 Feb 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	8.0	64.5
C-Forbes	CARPENTER	3.0	24.0
Evergreene Const.	CARPENTER	2.0	19.5
Evergreene Const.	LABORERS	1.0	9.5
Evergreene Const.	OPERATING ENGINEER	1.0	11.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
Idaho Masonry Contra	CEMENT MASON	4.0	32.0
JB's Roofing	ROOFER	4.0	32.0
Jack McGahey Paint	PAINTERS	2.0	12.0
Patterson	OPERATING ENGINEER	3.0	30.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	5.0	50.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total		40.0	342.5

Total hours worked to date: 142,645.3

EQUIPMENT HOURS
The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	2.0
047	Gradall 544-10	4.0	6.0
052	loader	0.0	20.0
058	backhoe	0.0	0.0
063	Forklift	7.0	1.0
076	Dingo	0.0	4.0
Total		11.0	33.0

Total operating hours to date: 22,234.3

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 557	Page 1 of 2								
		DATE 10 Feb 2006 - Friday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 15 °F, Max 35 °F; No Precipitation; 29 MPH Wind									
QC NARRATIVES											
<p>Activities in Progress:</p> <p>ALDAVE - Installing vinyl 64-70 pickup items AMERICAN HOME TRADITIONS - Installing siding, fascia, soffit, trim # 85 misc.-pickup BOWMAN'S - Roughin # 14 ENTERPRISE BUILDERS - Forming traffic island at roundabout IDAHO MASONRY CONTRACTORS - Stone # 16 PARSONS EVERGREENE - cleaning/repairing floor # 72; temp heaters and generators punch list east loop G&G INSULATION - crawl spaces eastloop STAR MOUNTAIN CONSTRUCTION - Framing 21-39 STANDARD DRYWALL INC - Taping # 1,2,3; Painting # 88</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Sheetrock Reinspection building 1A/B Building 11 stone inspection. Follow up inspection #21 - ok to rough</p> <p>QUALITY CONTROL TESTING AND RESULTS: Soil Density tested - Proctor on driveway no different Delaying placement</p> <p>REMARKS: No conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS: Found nails in another board - corrected</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH											
<p>The following activity was started today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5220037</td> <td>Install Roofing</td> </tr> </table> <p>The following activity was finished today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P511175</td> <td>Road Paving</td> </tr> </table>				Activity No	Description	P5220037	Install Roofing	Activity No	Description	P511175	Road Paving
Activity No	Description										
P5220037	Install Roofing										
Activity No	Description										
P511175	Road Paving										
QC REQUIREMENTS No QC requirements were completed today											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today											
Empty space for additional notes											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 557 Page 2 of 2																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 10 Feb 2006 - Friday																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">23.5</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">44.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">38.0</td><td style="text-align: right;">289.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">18.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 143,215.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">75.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.0	Bow man's Inc	SHEET METAL WORKERS	6.0	60.0	C-Forbes	CARPENTER	3.0	18.0	Enterprise Builders	CEMENT FINISHER	3.0	23.5	Enterprise Builders	LABORERS	2.0	16.0	Evergreene Const.	CARPENTER	2.0	19.0	Evergreene Const.	LABORERS	1.0	9.5	Evergreene Const.	OPERATING ENGINEER	1.0	10.0	G&G Insulation	INSULATION INSTALLER	1.0	8.0	JB's Roofing	ROOFER	4.0	16.0	Jack McGahey Paint	PAINTERS	6.0	44.0	Preeces Tile	FLOOR COVERER	1.0	8.0	Star Mountain	CARPENTER	38.0	289.0	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Valley View Exterior	CARPENTER	3.0	18.0	Total hours worked to date: 143,215.3		Total	75.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
American Tradition H	CARPENTER	1.0	7.0																																																																								
Bow man's Inc	SHEET METAL WORKERS	6.0	60.0																																																																								
C-Forbes	CARPENTER	3.0	18.0																																																																								
Enterprise Builders	CEMENT FINISHER	3.0	23.5																																																																								
Enterprise Builders	LABORERS	2.0	16.0																																																																								
Evergreene Const.	CARPENTER	2.0	19.0																																																																								
Evergreene Const.	LABORERS	1.0	9.5																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	10.0																																																																								
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																								
JB's Roofing	ROOFER	4.0	16.0																																																																								
Jack McGahey Paint	PAINTERS	6.0	44.0																																																																								
Preeces Tile	FLOOR COVERER	1.0	8.0																																																																								
Star Mountain	CARPENTER	38.0	289.0																																																																								
Star Mountain	SUPER - JOB	2.0	16.0																																																																								
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																								
Valley View Exterior	CARPENTER	3.0	18.0																																																																								
Total hours worked to date: 143,215.3		Total	75.0																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">8.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>058</td><td>backhoe</td><td style="text-align: right;">8.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 22,244.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">16.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	8.0	2.0	058	backhoe	8.0	0.0	063	Forklift	0.0	8.0	Total operating hours to date: 22,244.3		Total	16.0																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																								
047	Gradall 544-10	8.0	2.0																																																																								
058	backhoe	8.0	0.0																																																																								
063	Forklift	0.0	8.0																																																																								
Total operating hours to date: 22,244.3		Total	16.0																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																											
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 558 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Feb 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 14 °F, Max 37 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS EVERGREENE - 3 East loop
 STAR MOUNTAIN CONSTRUCTION - 13 West A loop
 STANDARD DRYWALL INC - 2 Pointers East Loop
 C-FORBES - 3 80A/B 81
 JB'S ROOFING - 1 West Loop

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 No Inspections

QUALITY CONTROL TESTING AND RESULTS:
 No Testing

REMARKS:
 No conversations

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 No Safety Issues

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	3.0	18.0
Evergreene Const.	CARPENTER	1.0	8.0
Evergreene Const.	OPERATING ENGINEER	1.0	9.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 558		Page 2 of 2
		DATE 11 Feb 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
JB's Roofing Star Mountain Total hours worked to date: 143,346.8	ROOFER CARPENTER	1.0 12.0 18.0	8.0 88.0 131.5	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
047	Gradall 544-10	6.5	3.0	
058	backhoe	8.0	0.0	
Total operating hours to date: 22,247.3		Total 14.5	3.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 560	Page 1 of 2
		DATE 13 Feb 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 15 °F, Max 44 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Building # 71 Vinyl floor prep 72 AMERICAN HOME TRADITIONS - siding, soffit, fascia, trim in several east loop buidings HUNT ELECTRIC - Prepping for permanent pow er in west loop B L&L ELECTRIC - Building 8, Bldg 15 BOWMAN'S - Bldg 13 rough, # 77 and # 78 furnace set ENTERPRISE BUILDERS - Round about and furnace rooms east loop IDAHO MASONRY CONTRACTORS - Bldg 17-18 PARSONS EVERGREENE - All over, furnace rooms, unload cabinets, temp heater/generator, clean-up G&G INSULATION - Crawl spaces Bldg 9&11; Blow in 68, 69, 70 STAR MOUNTAIN CONSTRUCTION - Framing buildings 20-38 STANDARD DRYWALL INC - Dryw all Bldg 1-6, paint bldg. 88-87 UTAH MECHANICAL CONTRACTORS - Bldg. 18 rough-in C-FORBES - Bldg 80 PATTERSON - Grading west loop driveways, round about JB'S ROOFING - Bldg. 1, 2; Bldg. 22 drysheet PIONEER LANDSCAPE - 8 men fabric and bark rock 68 back yards KITCHENS PLUS - Cabinet installers filling holes 69-70</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Non Compliance List roofing dry sheet inspections 1&3. Delivery material Roof 8&7 Non Compliance List Bldg and truss repair completed</p> <p>QUALITY CONTROL TESTING AND RESULTS: No Testing today</p> <p>REMARKS: Saturday work list delay on not allowing Aldave (Preece Tile) on site again</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS: Reminded painters hard hats must be worn outside of unit. Told several people to wear safety glasses</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 560 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 13 Feb 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	9.0	67.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	5.0	40.5
Evergreene Const.	CARPENTER	1.0	10.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
G&G Insulation	INSULATION INSTALLER	3.0	26.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN	3.0	31.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	20.0
JB's Roofing	ROOFER	4.0	32.0
Jack McGahey Paint	PAINTERS	5.0	46.5
Kitchen's Plus	CARPENTER	2.0	14.0
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	5.0	40.5
Preeces Tile	FLOOR COVERER	3.0	24.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	4.0	32.0
Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	6.0	50.0
Valley View Exterior	CARPENTER	4.0	32.0
Total		82.0	700.5

Total hours worked to date: 144,047.3

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
041	Kobelco SK60	0.0	10.0
047	Gradall 544-10	0.0	10.0
048	Kobelco SK200	0.0	10.0
052	loader	0.0	21.0
076	Dingo	0.0	1.0
078	LS180	0.0	8.0
Total		0.0	60.0

Total operating hours to date: 22,307.3

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 561	Page 1 of 3
		DATE 14 Feb 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 39 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Vinyl installation 68, 69; subfloor # 72 AMERICAN HOME TRADITIONS - siding, soffit, fascia, trim in several east loop HUNT ELECTRIC - Prepping for permanent power in west loop B L&L ELECTRIC - Roughin in # 15 BOWMAN'S - Rough in # 13 ENTERPRISE BUILDERS - Forming islands at round about IDAHO MASONRY CONTRACTORS - Installing stone # 16 PARSONS EVERGREENE - Temp generators/heaters; temp doors in units G&G INSULATION - Crawl spaces insulation for buildings in west loop STAR MOUNTAIN CONSTRUCTION - Framing # 22 to 39 STANDARD DRYWALL INC - Hanging # 8; taping/texture #1, 2, 3; painting # 88 UTAH MECHANICAL CONTRACTORS - Roughin # 18 C-FORBES - Finish Carpentry # 80- 81 PATTERSON - Prepping doorways in west loop JB'S ROOFING - Shingles # 2, 1 PIONEER LANDSCAPE - Irrigation trenching in east loop General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Four way inspections on # 11, 12, 13 QUALITY CONTROL TESTING AND RESULTS: No Testing today REMARKS: Discussed Charles A and B side cabinet and refrigeration interferences. Proposals made; reviewed by COE/Base CE when actual equipment is onsite Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: Found Board w/ nail protruding - bent over immediately. PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 561	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 14 Feb 2006 - Tuesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	6.0	48.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	4.0	21.0
Enterprise Builders	LABORERS	1.0	6.5
Evergreene Const.	CARPENTER	1.0	10.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN	3.0	32.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0
Idaho Masonry Contra	CEMENT MASON	5.0	36.0
JB's Roofing	ROOFER	4.0	28.0
Jack McGahey Paint	PAINTERS	4.0	32.0
Kitchen's Plus	CARPENTER	2.0	14.0
L&L ASSOCIATES	ELECTRICIAN	6.0	58.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	4.0	32.0
Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0
Star Mountain	CARPENTER	28.0	125.5
Star Mountain	SUPER - JOB	3.0	16.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Valley View Exterior	CARPENTER	4.0	32.0
Total hours worked to date: 144,899.3		Total 116.0	852.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
041	Kobelco SK60	0.0	10.0
042	Kabota kx 121-1	0.0	10.0
047	Gradall 544-10	0.0	10.0
048	Kobelco SK200	0.0	2.0
052	loader	0.0	14.0
063	Forklift	7.0	9.0
072	New Holland 170	0.0	8.0
076	Dingo	0.0	4.0
		Total 7.0	77.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 561	Page 3 of 3
		DATE 14 Feb 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
Total operating hours to date: 22,384.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 562	Page 1 of 2
		DATE 15 Feb 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 22 °F, Max 30 °F; 0.4 IN Precipitation; 29 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>LOW TEMP AND RAIN - NO CONCRETE PLACEMENT TODAY</p> <p>ALDAVE / PREECES TILE - w orked on vinyl install for #70; sub floor for #73 AMERICAN TRADITION HOMES - w orked on siding, soffit, fascia, trim for #1 HUNT ELECTRIC - cable install for west loop L&L ELECTRIC - rough in for #15 BOWMAN'S INC - w orked on rough in for #13 ENTERPRISE BUILDERS - no concrete placement today IDAHO MASONRY CONTRACTORS - w orked on installing stone PARSONS EVERGREENE - temp heater / generators, floor prep G&G INSULATION - insulate crawl space for #14 STAR MOUNTAIN CONSTRUCTION - w orked on framing #22 to #39 STANDARD DRYWALL INC - w orked on hanging #9, taping 1,2,3, and painting 88,87 UTAH MECHANICAL CONTRACTORS - rough in 18, finish plumb for 78A&B C-FORBES - finish carpentry PATTERSON - preparing driveways in west loop JB'S ROOFING - shingles for #2; dry in #5</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Roofing felt inspected (pictures taken) of #5 south sides - okay to shingle Roofing inspected on #2 shingles - okay Initial inspection of kitchen countertop installation - see attached</p> <p>QUALITY CONTROL TESTING AND RESULTS Soil density testing - see attached Piping pressure test for water and waste #18A&B- all passed</p> <p>REMARKS Held initial inspection of kitchen countertop Reviewed side by side refrigerator in #75A. Base CE to make final decision.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 562 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 15 Feb 2006 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
A ONE SOLID SURFACE	CARPENTER	2.0	16.0
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	8.0	58.5
C-Forbes	CARPENTER	3.0	18.0
Enterprise Builders	CEMENT FINISHER	3.0	12.0
Evergreene Const.	CARPENTER	1.0	10.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	11.0
HUNT ELECTRIC	ELECTRICIAN	3.0	22.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	33.0
Idaho Masonry Contra	CEMENT MASON	5.0	37.5
JB's Roofing	ROOFER	3.0	18.0
Jack McGahey Paint	PAINTERS	4.0	32.0
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	OPERATING ENGINEER	2.0	3.0
Preeces Tile	FLOOR COVERER	4.0	32.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	4.0	32.0
Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Total		72.0	568.0

Total hours worked to date: 145,467.3

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	8.0	0.0
041	Kobelco SK60	0.0	8.0
042	Kabota kx 121-1	0.0	3.0
047	Gradall 544-10	0.0	10.0
048	Kobelco SK200	0.0	8.0
052	loader	0.0	28.0
063	Forklift	6.5	1.0
Total		14.5	58.0

Total operating hours to date: 22,442.3

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 563	Page 1 of 3
		DATE 16 Feb 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 14 °F, Max 34 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Note - too cold to pour concrete driveways, sidewalks, island, no masonry - slow outside trade no stone or concrete placement today</p> <p>ALDAVE / PREECES - worked on installing vinyl in 72 and 73 AMERICAN TRADITION HOMES - worked on installing siding, soffit, fascia, and trim for #1 HUNT ELECTRIC - cable pulling west loops L&L ELECTRIC - worked on rough in BOWMAN'S INC - rough in for #13 ENTERPRISE BUILDERS - form driveways for the west loop IDAHO MASONRY CONTRACTORS - no stone work; prepare next column PARSONS EVERGREENE - temp/ generator heaters; demo and rebuilt wall in #80 G&G INSULATION - insulation for 13,14 STAR MOUNTAIN CONSTRUCTION - worked on framing 22 to 39 STANDARD DRYWALL INC - worked on hanging 9; taping / texture 3,4 ; painting 88,87,86 UTAH MECHANICAL CONTRACTORS - install plumbing finish in 77,78 C-FORBES - finish carpentry for 1,2; install door and toilet accessories #75 PATTERSON - worked on preparing driveways for concrete west loop JB'S ROOFING - roofing felt inspected for 5,6 - okay to shingle</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected roofing felt remainder for 5 and 6 - okay</p> <p>QUALITY CONTROL TESTING AND RESULTS No testing today</p> <p>REMARKS Discussed refrigerator locations in Charles A/B Discussed door stops with Tim Bishop - spring stops not working in some places Held weekly QA/QC meeting - see attached</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Found nails in boards, ladders not tied off at top and bottom</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 563	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 16 Feb 2006 - Thursday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
A ONE SOLID SURFACE	CARPENTER	2.0	16.0
Action Garage Doors	CARPENTER	3.0	21.0
American Tradition H	CARPENTER	1.0	8.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	3.0	10.5
Evergreene Const.	CARPENTER	1.0	10.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	18.0
HUNT ELECTRIC	ELECTRICIAN	3.0	15.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	27.0
JB's Roofing	ROOFER	5.0	35.0
Jack McGahey Paint	PAINTERS	4.0	32.0
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	4.0
Pioneer Landscape	OPERATING ENGINEER	3.0	12.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	20.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	4.0	32.0
Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0
Star Mountain	CARPENTER	24.0	149.5
Star Mountain	SUPER - JOB	1.0	8.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Valley View Exterior	CARPENTER	3.0	24.0
Total hours worked to date: 146,164.3		Total	96.0
			697.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
041	Kobelco SK60	0.0	5.0
042	Kabota kx 121-1	0.0	3.0
047	Gradall 544-10	0.0	10.0
048	Kobelco SK200	0.0	4.0
051	track hoe	0.0	10.0
052	loader	0.0	19.0
072	New Holland 170	0.0	2.0
076	Dingo	0.0	4.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 563		Page 3 of 3
		DATE 16 Feb 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
078	LS180		0.0	2.0
Total operating hours to date: 22,501.3		Total	0.0	59.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 564	Page 1 of 2
		DATE 17 Feb 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 10 °F, Max 30 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: Too cold for concrete and masonry ALDAVE - Vinyl # 73 AMERICAN TRADITION HOMES - Install siding, soffit, fascia, trim # 1 BOWMAN'S - Roughin # 13 PARSONS - Grind floors, temp heater/ generator, move w all # 85 G&G INSULATION - Insulate # 13, 14 STAR MOUNTAIN CONSTRUCTION - Framing # 22 to 39 STANDARD DRYWALL INC. - Taping 4, 5, 6; painting # 88, 87, 86 C-FORBES - Finish Carpentry # 1, 2 JB'S ROOFING - Shingle # 1, dry-in General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: No specific inspections QUALITY CONTROL TESTING AND RESULTS: No Testing REMARKS No Conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: Housekeeping needs improvement on west loop PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 565 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 18 Feb 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 19 °F, Max 21 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - 5 Men onsite General cleanup; Temp. Doors
 G&G INSULATION - # 12, 13, 14, 15
 STANDARD DRYWALL INC. - # 5 Tapers, stock # 14
 C-FORBES - Hardw are # 78, 79 Finish # 1, 2
 JB'S ROOFING - # 1, #22, Shingle
 PREECE'S FLOORING - # 73, 74

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 No Inspections

 QUALITY CONTROL TESTING AND RESULTS:
 No Testing

 REMARKS:
 No conversations

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No Safety Issues

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	3.0	14.0
Evergreene Const.	LABORERS	1.0	4.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 565		Page 2 of 2
		DATE 18 Feb 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Evergreene Const.	OPERATING ENGINEER	1.0	10.0	
JB's Roofing	ROOFER	3.0	24.0	
Total hours worked to date: 146,617.8		Total	8.0	52.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
047	Gradall 544-10	4.0	6.0	
Total operating hours to date: 22,517.3		Total	4.0	6.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 567	Page 1 of 2
		DATE 20 Feb 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 19 °F, Max 21 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>Too cold for concrete, masonry and driveway prep - all critical path items</p> <p>ALDAVE (PREECES TILE) - installed vinyl for #74</p> <p>AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, and trim for #1</p> <p>HUNT ELECTRIC - worked on gas pressure on west loop B, pulling cable for west loop B.</p> <p>L&L ELECTRIC - worked on rough in for #16, finish #67</p> <p>BOWMAN'S INC - worked on rough in for #15 and furnaces for East Loop</p> <p>PARSONS EVERGREENE - move wall on Charles B side #88; grind floors, temp heaters / generators</p> <p>STAR MOUNTAIN CONSTRUCTION - worked on framing for #22 and #40</p> <p>UTAH MECHANICAL CONTRACTORS - worked on rough in for #19; Finish East Loop</p> <p>C-FORBES - worked on finish carpentry for #1,#2</p> <p>PATTERSON - moving waste piles</p> <p>JB'S ROOFING - worked on shingles for #1,#4</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>Framing inspection for 22,24 - distributed list</p> <p>Nailing inspection roof #24 - corrections made</p> <p>Sheet rock inspections for 8,9,11 (screw inspection)</p> <p>Reviewed paint colors in East Loop</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>Gas main pressure test West Loop B - passed - see attached</p> <p>REMARKS</p> <p>Discussed refrigerator with Kurt - need further discussions</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAETY INSPECTIONS</p> <p>Roofers using common anchor for multiple ropes</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY</p> <p>None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE</p> <p>None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 567 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Feb 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	7.0	55.5
Evergreene Const.	CARPENTER	1.0	10.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.5
G&G Insulation	INSULATION INSTALLER	0.0	0.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.5
HUNT ELECTRIC	ELECTRICIAN	3.0	32.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	31.5
JB's Roofing	ROOFER	5.0	40.0
JB's Roofing	DRY-WALL FINISHER	0.0	0.0
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	OPERATING ENGINEER	1.0	3.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	0.0	0.0
Prees Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	4.0	32.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	5.0	40.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	6.0	28.5
Valley View Exterior	CARPENTER	4.0	32.0
Total hours worked to date: 147,092.3	Total	57.0	474.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Standby Hours</u>	<u>Operating Hours</u>
008	Dump Truck	0.0	10.0
013	JD Track Hoe 790	0.0	10.0
041	Kobelco SK60	0.0	5.0
042	Kabota kx 121-1	0.0	4.0
047	Gradall 544-10	3.0	7.0
048	Kobelco SK200	0.0	5.0
051	track hoe	0.0	10.0
052	loader	0.0	12.0
Total operating hours to date: 22,580.3	Total	3.0	63.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 568	Page 1 of 3								
		DATE 21 Feb 2006 - Tuesday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 17 °F, Max 37 °F; No Precipitation; No Wind									
QC NARRATIVES											
Activities in Progress: ALDAVE (PREECES TILE) - worked on vinyl installation for #87 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia and trim for 1,2 HUNT ELECTRIC - worked on pulling cable in the West Loop L&L ELECTRIC - finish trim in the East Loop Buildings BOWMAN'S INC - set furnace / duct work for east loop buildings ENTERPRISE BUILDERS - place concrete at islands of roundabout, driveway at #5 IDAHO MASONRY CONTRACTORS - worked on prepping columns/ houses #17 PARSONS EVERGREENE - demo/remodel wall #88, temp heaters / generators, prep floor in #75 STAR MOUNTAIN CONSTRUCTION - worked on framing #22 to #40 STANDARD DRYWALL INC - taping 5,6,8; painting 88,87,86 UTAH MECHANICAL CONTRACTORS - finish trim for East Loop Buildings C-FORBES - finish carpentry for #2,#3 PATTERSON - worked on grading islands at round about and moving waste piles through out site JB'S ROOFING - worked on shingles 6,7; repair felt in 7,8,9 WESTERN BUILDING MAINTENANCE - mold remediation for west loop buildings											
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Follow up inspection of siding #2 Inspection driveway for #5 - not frozen - okay to place QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached REMARKS Discussed alternatives for refrigerators and walls in Charles Discussed cabinet / refrigerator clearances in Baxter Discussed cabinet / refrigerator clearances in Bungalow Discussed types of doors stops in various building types Relocate Charles over sink lite to soffit Install surface mounted toilet paper holder in Charles B Master Bath											
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Tapers not wearing safety glasses - corrected PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH The following 3 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P525039</td> <td>Install Garage Overhead Door</td> </tr> <tr> <td>P5285027</td> <td>Install Shower Walls/Vanites</td> </tr> <tr> <td>P5287024</td> <td>Blow Ceiling Insulation</td> </tr> </tbody> </table>				Activity No	Description	P525039	Install Garage Overhead Door	P5285027	Install Shower Walls/Vanites	P5287024	Blow Ceiling Insulation
Activity No	Description										
P525039	Install Garage Overhead Door										
P5285027	Install Shower Walls/Vanites										
P5287024	Blow Ceiling Insulation										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 568 Page 2 of 3																																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 21 Feb 2006 - Tuesday																																																																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																									
The following 4 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5218016</td> <td>Rough HVAC</td> </tr> <tr> <td>P525039</td> <td>Install Garage Overhead Door</td> </tr> <tr> <td>P5285027</td> <td>Install Show er Walls/Vanites</td> </tr> <tr> <td>P5287024</td> <td>Blow Ceiling Insulation</td> </tr> </tbody> </table>				Activity No	Description	P5218016	Rough HVAC	P525039	Install Garage Overhead Door	P5285027	Install Show er Walls/Vanites	P5287024	Blow Ceiling Insulation																																																																																														
Activity No	Description																																																																																																										
P5218016	Rough HVAC																																																																																																										
P525039	Install Garage Overhead Door																																																																																																										
P5285027	Install Show er Walls/Vanites																																																																																																										
P5287024	Blow Ceiling Insulation																																																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>7.0</td><td>47.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>21.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>4.0</td><td>38.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>3.0</td><td>22.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>1.0</td><td>10.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>10.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>30.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>3.0</td><td>30.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>5.0</td><td>34.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>2.0</td><td>16.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>5.0</td><td>50.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>2.0</td><td>11.5</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>5.0</td><td>27.5</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>2.0</td><td>12.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>36.0</td><td>276.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>2.0</td><td>16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>1.0</td><td>10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>6.0</td><td>60.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>5.0</td><td>40.0</td></tr> <tr> <td>Total hours worked to date: 147,931.8</td> <td></td> <td>Total 104.0</td> <td>839.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	Bow man's Inc	SHEET METAL WORKERS	7.0	47.5	C-Forbes	CARPENTER	3.0	21.0	Enterprise Builders	CEMENT FINISHER	4.0	38.0	Enterprise Builders	LABORERS	3.0	22.5	Evergreene Const.	CARPENTER	1.0	10.0	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	10.5	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.5	HUNT ELECTRIC	ELECTRICIAN	3.0	30.5	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0	Idaho Masonry Contra	CEMENT MASON	5.0	34.0	JB's Roofing	ROOFER	2.0	16.0	L&L ASSOCIATES	ELECTRICIAN	5.0	50.0	Patterson	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	OPERATING ENGINEER	2.0	11.5	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	27.5	Preeces Tile	FLOOR COVERER	2.0	12.0	Star Mountain	CARPENTER	36.0	276.5	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	6.0	60.0	Valley View Exterior	CARPENTER	5.0	40.0	Total hours worked to date: 147,931.8		Total 104.0	839.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																								
American Tradition H	CARPENTER	1.0	8.5																																																																																																								
Bow man's Inc	SHEET METAL WORKERS	7.0	47.5																																																																																																								
C-Forbes	CARPENTER	3.0	21.0																																																																																																								
Enterprise Builders	CEMENT FINISHER	4.0	38.0																																																																																																								
Enterprise Builders	LABORERS	3.0	22.5																																																																																																								
Evergreene Const.	CARPENTER	1.0	10.0																																																																																																								
Evergreene Const.	LABORERS	1.0	9.0																																																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	10.5																																																																																																								
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.5																																																																																																								
HUNT ELECTRIC	ELECTRICIAN	3.0	30.5																																																																																																								
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0																																																																																																								
Idaho Masonry Contra	CEMENT MASON	5.0	34.0																																																																																																								
JB's Roofing	ROOFER	2.0	16.0																																																																																																								
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0																																																																																																								
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																																								
Pioneer Landscape	OPERATING ENGINEER	2.0	11.5																																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	27.5																																																																																																								
Preeces Tile	FLOOR COVERER	2.0	12.0																																																																																																								
Star Mountain	CARPENTER	36.0	276.5																																																																																																								
Star Mountain	SUPER - JOB	2.0	16.0																																																																																																								
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																																								
Utah Mechanical Cont	LABORERS	1.0	10.0																																																																																																								
Utah Mechanical Cont	PLUMBER	6.0	60.0																																																																																																								
Valley View Exterior	CARPENTER	5.0	40.0																																																																																																								
Total hours worked to date: 147,931.8		Total 104.0	839.5																																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>041</td> <td>Kobelco SK60</td> <td>0.0</td> <td>8.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	10.0	041	Kobelco SK60	0.0	8.0																																																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																																								
008	Dump Truck	0.0	10.0																																																																																																								
041	Kobelco SK60	0.0	8.0																																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 568		Page 3 of 3
		DATE 21 Feb 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
042	Kabota kx 121-1	0.0	4.0	
047	Gradall 544-10	2.0	8.0	
048	Kobelco SK200	0.0	8.0	
051	track hoe	0.0	10.0	
052	loader	0.0	20.0	
063	Forklift	6.5	9.0	
Total operating hours to date: 22,657.3		Total	8.5	77.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 569	Page 1 of 3
		DATE 22 Feb 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 15 °F, Max 48 °F; No Precipitation; 22 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE- Subfloor # 87, 86
 AMERICAN TRADITION HOMES - Installing siding, soffit, fascia, trim # 1, 2
 HUNT ELECTRIC - Pulling cable in west loops
 L&L ELECTRIC - Finish Trim east loop Bldg
 BOWMAN'S - Set furnaces and duct work east loop bldgs
 ENTERPRISE BUILDERS - Placing concrete on driveways 5, 6, 7 and island top slabs
 IDAHO MASONRY CONTRACTORS - Installing stone # 20
 PARSONS - Removing plastic from west loop bldgs; Temp waters/generators
 STAR MOUNTAIN CONSTRUCTOIN - Framing # 23 to 41
 STANDARD DRYWALL INC - Taping 5, 6, 8, 9; Painting 88, 87, 86
 UTAH MECHANICAL CONTRACTORS - Roughin # 19, 20
 C-FORBES - Finish Carpentry 2, 3, 4
 PATTERSON - Prepping driveways west loop
 JB'S ROOFING - Shingles # 6, 7

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected roof felt in # 4, 9 - Reinstalled per manuf. Instructions, ok to shingle
 Follow-up inspection framing # 22 - ok to rough-in
 Follow up inspection # 24 roof - ok to dry-in
 Trim complete 1B,2, 3A - all ok
 West loop B - water/sewer piping - ok for following 51, 52, 53, 31, 32, 33A, 18, 22, 27, 28, 29

QUALITY CONTROL TESTING AND RESULTS:
 Piping pressure test # 19 - All systems pass
 Concrete testing by MTI - See attached
 Soil Density testing - See attached

REMARKS:
 No conversations

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 Subs all wearing PPE -Glasses, hard hats, - PE wearing tyvek suits in crawl spaces

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 7 activities were started today:

Activity No	Description
P5214020	Install & Finish Drywall
P5220038	Install Vinyl Siding, Soffit &
P522027	Install Shower Walls/Vanities
P5237013	Set Trusses & Sub-fascia

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 569 Page 2 of 3																																																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 22 Feb 2006 - Wednesday																																																																																																													
P525021 Install Finish Carpentry (Door) P526021 Install Finish Carpentry (Door) P529039 Install Garage Overhead Door The following activity was finished today: <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%; border-bottom: 1px solid black;">Activity No</td> <td style="border-bottom: 1px solid black;">Description</td> </tr> <tr> <td>P529039</td> <td>Install Garage Overhead Door</td> </tr> </table>		Activity No	Description	P529039	Install Garage Overhead Door	CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																									
Activity No	Description																																																																																																														
P529039	Install Garage Overhead Door																																																																																																														
QC REQUIREMENTS No QC requirements were completed today																																																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">52.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">33.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>JB's Roofing</td><td>DRY-WALL FINISHER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">38.0</td><td style="text-align: right;">278.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr> <td style="border-top: 1px solid black;">Total hours worked to date: 148,707.8</td> <td style="border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">97.0</td> <td style="text-align: right; border-top: 1px solid black;">776.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	8.0	52.5	C-Forbes	CARPENTER	3.0	21.0	Enterprise Builders	CEMENT FINISHER	4.0	33.0	Enterprise Builders	LABORERS	3.0	24.0	Evergreene Const.	CARPENTER	1.0	10.5	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	10.5	G&G Insulation	INSULATION INSTALLER	0.0	0.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.5	HUNT ELECTRIC	ELECTRICIAN	3.0	30.5	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0	Idaho Masonry Contra	CEMENT MASON	4.0	28.0	JB's Roofing	ROOFER	2.0	14.0	JB's Roofing	DRY-WALL FINISHER	0.0	0.0	L&L ASSOCIATES	ELECTRICIAN	5.0	50.0	Patterson	OPERATING ENGINEER	3.0	22.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	0.0	0.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Star Mountain	CARPENTER	38.0	278.5	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	6.0	60.0	Valley View Exterior	CARPENTER	3.0	24.0	Total hours worked to date: 148,707.8	Total	97.0	776.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																												
American Tradition H	CARPENTER	1.0	8.0																																																																																																												
Bow man's Inc	SHEET METAL WORKERS	8.0	52.5																																																																																																												
C-Forbes	CARPENTER	3.0	21.0																																																																																																												
Enterprise Builders	CEMENT FINISHER	4.0	33.0																																																																																																												
Enterprise Builders	LABORERS	3.0	24.0																																																																																																												
Evergreene Const.	CARPENTER	1.0	10.5																																																																																																												
Evergreene Const.	LABORERS	1.0	9.0																																																																																																												
Evergreene Const.	OPERATING ENGINEER	1.0	10.5																																																																																																												
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																																																																												
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.5																																																																																																												
HUNT ELECTRIC	ELECTRICIAN	3.0	30.5																																																																																																												
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0																																																																																																												
Idaho Masonry Contra	CEMENT MASON	4.0	28.0																																																																																																												
JB's Roofing	ROOFER	2.0	14.0																																																																																																												
JB's Roofing	DRY-WALL FINISHER	0.0	0.0																																																																																																												
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0																																																																																																												
Patterson	OPERATING ENGINEER	3.0	22.0																																																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	0.0	0.0																																																																																																												
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																																												
Star Mountain	CARPENTER	38.0	278.5																																																																																																												
Star Mountain	SUPER - JOB	2.0	16.0																																																																																																												
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																																												
Utah Mechanical Cont	LABORERS	1.0	10.0																																																																																																												
Utah Mechanical Cont	PLUMBER	6.0	60.0																																																																																																												
Valley View Exterior	CARPENTER	3.0	24.0																																																																																																												
Total hours worked to date: 148,707.8	Total	97.0	776.0																																																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>041</td> <td>Kobelco SK60</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	041	Kobelco SK60	0.0	8.0																																																																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																																																												
041	Kobelco SK60	0.0	8.0																																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 569		Page 3 of 3
		DATE 22 Feb 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
042	Kabota kx 121-1	0.0	8.0	
048	Kobelco SK200	0.0	10.0	
051	track hoe	0.0	10.0	
052	loader	0.0	20.0	
063	Forklift	6.0	2.0	
Total operating hours to date: 22,715.3		Total	6.0	58.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 570	Page 1 of 2										
		DATE 23 Feb 2006 - Thursday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 19 °F, Max 53 °F; No Precipitation; No Wind											
QC NARRATIVES													
Activities in Progress: ALDAVE - Vinyl # 86, 87 AMERICAN TRADITION HOMES - Installing siding, soffit, fascia, trim # 2 HUNT ELECTRIC - Pulling cable w est loop buildings, transformers L&L ELECTRIC - Finish trim in east loop BOWMAN'S - Set Furnaces and ductwork east loop ENTERPRISE BUILDERS - Forming driveways in west loop A IDAHO MASONRY CONTRACTORS - Install Stone # 20 PARSONS - worked on misc. Punch items in east loop- Temp heaters and generators STARMOUNTAIN CONSTRUCTION - Framing # 23 to 41 STANDARD DRYWALL INC - Taping # 5, 6, 8, 9; Painting # 86 85 UTAH MECHANICAL CONTRACTORS - Rough in # 20, 21 C-FORBES - Finish Carpentry # 4, 5 PATTERSON - Prepping driveways, west loop A JB'S ROOFING - Shingles # 7													
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected subfloor # 86 and 87 - ok to proceed Framing inspection # 23 - Distributed D list Roof nailing inspection # 23 - ok to dry-sheet QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing - see attached Piping pressure test #20A - All passed REMARKS: Discussed soil compaction w/ Tim - Suggested using heat to dry sub-grade which appears to be too wet to get compaction													
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: Noted employee w/o safety glasses - corrected immediately PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH The following 4 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P521024</td> <td>Install Shower Walls/Vanities</td> </tr> <tr> <td>P5218038</td> <td>Install Vinyl Siding, Soffit &</td> </tr> <tr> <td>P5221037</td> <td>Install Roofing</td> </tr> <tr> <td>P5281025</td> <td>Install Shower Walls/Vanities</td> </tr> </tbody> </table> No activities were finished today				Activity No	Description	P521024	Install Shower Walls/Vanities	P5218038	Install Vinyl Siding, Soffit &	P5221037	Install Roofing	P5281025	Install Shower Walls/Vanities
Activity No	Description												
P521024	Install Shower Walls/Vanities												
P5218038	Install Vinyl Siding, Soffit &												
P5221037	Install Roofing												
P5281025	Install Shower Walls/Vanities												
Empty space for additional notes													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 570 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 23 Feb 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	4.0	32.0
Bow man's Inc	SHEET METAL WORKERS	7.0	55.0
C-Forbes	CARPENTER	3.0	24.0
Evergreene Const.	CARPENTER	1.0	10.0
Evergreene Const.	LABORERS	1.0	8.5
Evergreene Const.	OPERATING ENGINEER	1.0	10.5
G&G Insulation	INSULATION INSTALLER	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0
Idaho Masonry Contra	CEMENT MASON	4.0	30.0
JB's Roofing	DRY-WALL FINISHER	0.0	0.0
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	0.0	0.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	5.0	40.0
Star Mountain	CARPENTER	38.0	290.5
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Valley View Exterior	CARPENTER	4.0	32.0
Total hours worked to date:	149,446.3	Total	90.0
			738.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	0.0	2.0
051	track hoe	0.0	10.0
052	loader	0.0	10.0
063	Forklift	5.5	18.0
Total operating hours to date:	22,755.3	Total	5.5
			40.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 571	Page 1 of 2				
		DATE 24 Feb 2006 - Friday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 31 °F, Max 56 °F; No Precipitation; No Wind					
QC NARRATIVES							
Activities in Progress: ALDAVE - Installing vinyl in Building 86 AMERICAN TRADITION HOMES - Installing siding, soffit, fascia, trim # 2 HUNT ELECTRIC - Pulling cables in west loop A vaults/buildings BOWMAN'S - Setting furnaces, ductwork # 78, 64 ENTERPRISE BUILDERS - Place driveways # 7, 8, 9 IDAHO MASONRY CONTRACTORS - Installing stone # 21 PARSONS - Temp heaters/generators; temp doors; framing repairs east loop; unload cabinets; home depot trim STAR MOUNTAIN CONSTRUCTION - Framing # 23 to 41 STANDARD DRYWALL INC - Taping # 6, 8, 9 C-FORBES - Finish Carpentry # 4, 5 JB'S ROOFING - Shingles # 7, flue flashing 75 to 65							
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Framing inspection # 29- list distributed Roof nailing inspection # 29 - ok to dry sheet QUALITY CONTROL TESTING AND RESULTS MTI performed soil density and concrete testing - see attached REMARKS: Distributed revised QC inspection forms to subcontractors and COE Forwarded the memo on recent changes to Scott for implementation							
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Housekeeping is looking better - site is very clean PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P524027</td> <td>Install Shower Walls/Vanities</td> </tr> </table> No activities were finished today				Activity No	Description	P524027	Install Shower Walls/Vanities
Activity No	Description						
P524027	Install Shower Walls/Vanities						
QC REQUIREMENTS No QC requirements were completed today							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 571 Page 2 of 2																																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 24 Feb 2006 - Friday																																																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">41.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">25.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>JB's Roofing</td><td>DRY-WALL FINISHER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">18.5</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">38.0</td><td style="text-align: right;">298.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">20.0</td></tr> <tr> <td style="text-align: right;">Total hours worked to date: 150,116.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">88.0</td> <td style="text-align: right; border-top: 1px solid black;">670.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	6.0	Bow man's Inc	SHEET METAL WORKERS	6.0	41.5	C-Forbes	CARPENTER	2.0	12.0	Enterprise Builders	CEMENT FINISHER	4.0	32.0	Enterprise Builders	LABORERS	4.0	25.5	Evergreene Const.	CARPENTER	1.0	10.0	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	10.5	G&G Insulation	INSULATION INSTALLER	0.0	0.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.5	HUNT ELECTRIC	ELECTRICIAN	3.0	30.5	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0	JB's Roofing	ROOFER	2.0	12.0	JB's Roofing	DRY-WALL FINISHER	0.0	0.0	Jack McGahey Paint	PAINTERS	3.0	18.5	L&L ASSOCIATES	ELECTRICIAN	0.0	0.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	0.0	0.0	Preeces Tile	FLOOR COVERER	2.0	14.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	5.0	40.0	Star Mountain	CARPENTER	38.0	298.5	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	2.0	16.0	Valley View Exterior	CARPENTER	5.0	20.0	Total hours worked to date: 150,116.8	Total	88.0	670.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																								
American Tradition H	CARPENTER	1.0	6.0																																																																																																								
Bow man's Inc	SHEET METAL WORKERS	6.0	41.5																																																																																																								
C-Forbes	CARPENTER	2.0	12.0																																																																																																								
Enterprise Builders	CEMENT FINISHER	4.0	32.0																																																																																																								
Enterprise Builders	LABORERS	4.0	25.5																																																																																																								
Evergreene Const.	CARPENTER	1.0	10.0																																																																																																								
Evergreene Const.	LABORERS	1.0	9.0																																																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	10.5																																																																																																								
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																																																																								
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.5																																																																																																								
HUNT ELECTRIC	ELECTRICIAN	3.0	30.5																																																																																																								
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0																																																																																																								
JB's Roofing	ROOFER	2.0	12.0																																																																																																								
JB's Roofing	DRY-WALL FINISHER	0.0	0.0																																																																																																								
Jack McGahey Paint	PAINTERS	3.0	18.5																																																																																																								
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0																																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	0.0	0.0																																																																																																								
Preeces Tile	FLOOR COVERER	2.0	14.0																																																																																																								
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																																								
Standard Drywall Inc	TAPER	5.0	40.0																																																																																																								
Star Mountain	CARPENTER	38.0	298.5																																																																																																								
Star Mountain	SUPER - JOB	2.0	16.0																																																																																																								
Star Mountain	OPERATING ENGINEER	2.0	16.0																																																																																																								
Valley View Exterior	CARPENTER	5.0	20.0																																																																																																								
Total hours worked to date: 150,116.8	Total	88.0	670.5																																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>041</td><td>Kobelco SK60</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>042</td><td>Kabota kx 121-1</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">6.0</td><td style="text-align: right;">18.0</td></tr> <tr> <td style="text-align: right;">Total operating hours to date: 22,810.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">8.0</td> <td style="text-align: right; border-top: 1px solid black;">55.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	041	Kobelco SK60	0.0	10.0	042	Kabota kx 121-1	0.0	9.0	047	Gradall 544-10	2.0	8.0	052	loader	0.0	10.0	063	Forklift	6.0	18.0	Total operating hours to date: 22,810.3	Total	8.0	55.0																																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																																								
041	Kobelco SK60	0.0	10.0																																																																																																								
042	Kabota kx 121-1	0.0	9.0																																																																																																								
047	Gradall 544-10	2.0	8.0																																																																																																								
052	loader	0.0	10.0																																																																																																								
063	Forklift	6.0	18.0																																																																																																								
Total operating hours to date: 22,810.3	Total	8.0	55.0																																																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 572	Page 1 of 2												
		DATE 25 Feb 2006 - Saturday													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004													
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 23 °F, Max 55 °F; No Precipitation; No Wind														
QC NARRATIVES Activities in Progress: HUNT ELECTRIC - 8 west loop B side IDAHO MASONRY CONTRACTORS - 4 west loop STAR MOUNTAIN CONSTRUCTION - 8 west loop STANDARD DRYWALL INC - 3 painters east loop 84 & 85 C-FORBES - 3 Trim Unit 4 & 5 JB'S ROOFING - 4 West loop PREECE TILE - 1 Floor General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: No inspections QUALITY CONTROL TESTING AND RESULTS No Testing REMARKS: No Conversations Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS No Safety Issues PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH No activities were started or finished today															
QC REQUIREMENTS No QC requirements were completed today															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today															
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>3.0</td> <td>12.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td>1.0</td> <td>8.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	C-Forbes	CARPENTER	3.0	12.0	Evergreene Const.	CARPENTER	1.0	8.0
Employer	Labor Classification	Number of Employees	Hours Worked												
C-Forbes	CARPENTER	3.0	12.0												
Evergreene Const.	CARPENTER	1.0	8.0												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 572 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 25 Feb 2006 - Saturday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Evergreene Const.	LABORERS	1.0	5.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.5
HUNT ELECTRIC	OPERATING ENGINEER	2.0	18.0
HUNT ELECTRIC	ELECTRICIAN	3.0	30.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0
Idaho Masonry Contra	CEMENT MASON	4.0	26.5
JB's Roofing	ROOFER	2.0	8.0
Jack McGahey Paint	PAINTERS	3.0	20.0
Star Mountain	CARPENTER	7.0	49.5
		Total	30.0 217.5
Total hours worked to date: 150,334.3			

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
041	Kobelco SK60	0.0	10.0
042	Kabota kx 121-1	0.0	6.0
047	Gradall 544-10	1.5	9.0
052	loader	0.0	10.0
058	backhoe	6.0	2.0
063	Forklift	6.5	9.0
		Total	14.0 46.0
Total operating hours to date: 22,856.3			

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 573 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 26 Feb 2006 - Sunday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 53 °F; No Precipitation; 28 MPH Wind			

QC NARRATIVES

Activities in Progress:
HUNT ELECTRIC - 7 West loop and Liberator

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 No Inspections

 QUALITY CONTROL TESTING AND RESULTS
 No Testing

 REMARKS
 No Conversations

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No Safety Issues

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Evergreene Const.	OPERATING ENGINEER	1.0	5.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	10.0
HUNT ELECTRIC	ELECTRICIAN	2.0	11.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	10.0
Total hours worked to date: 150,370.3		Total 6.0	36.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 573		Page 2 of 2
		DATE 26 Feb 2006 - Sunday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
047	Gradall 544-10		0.0	5.0
Total operating hours to date: 22,861.3		Total	0.0	5.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 574 <div style="text-align: right;">Page 1 of 3</div>
		DATE 27 Feb 2006 - Monday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 53 °F; 0.02 IN Precipitation; No Wind	

QC NARRATIVES

Activities in Progress:

ALDAVE - Vinyl # 86
 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 3
 HUNT ELECTRIC - Pulling cable w est loop building
 L&L ELECTRIC - Finish electrical in east loop, Temp in west
 BOWMAN'S - Installing Furnaces east loop
 ENTERPRISE BUILDERS - Forming driveway west loop, porches also
 IDAHO MASONRY CONTRACTORS - Stone Install # 22
 PARSONS - Revise walls # 12, 13, 14; temp waters/generators
 G&G INSULATION - Install insulation # 15, crawl spaces east loop
 STAR MOUNTAIN CONSTRUCTION - Framing # 23 to 41
 STANDARD DRYWALL INC - Hanging # 12; taping # 8, 9, 11; painting # 84, 85
 UTAH MECHANICAL CONTRACTORS - Roughin # 21
 C-FORBES - Finish Carpentry # 4, 5, 6
 PATTERSON - Prepping driveways west loop; 11, 12, 13
 JB'S ROOFING - Shingles # 7
 BEST VINYL - Guard rails east loop; garbage gates
 KITCHENS PLUS - Install cabinets # 72, 71
 PIONEER - Front yard landscape east loop bldgs

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Follow up inspections # 29 framing

QUALITY CONTROL TESTING AND RESULTS
 Piping pressure testing # 20B, 21A (except gas) - all passed

REMARKS:
 NO COE conversations
 Installed HVAC changes on redline plans
 Base locksmith checked the locking mechanism of the overhead doors and found them to be acceptable. He ordered 153 more cores for overhead doors. PE to pay for new cores

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No Specific safety issues noted

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P5286028	Install Vinyl Floors

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 574		Page 2 of 3
		DATE 27 Feb 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
The following activity was finished today:				
Activity No P5286028	Description Install Vinyl Floors			
QC REQUIREMENTS				
No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)				
No QC Punch List items were issued today				
No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
No contractors had their first or last day on site today				
LABOR HOURS				
The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
American Tradition H	CARPENTER	1.0	8.0	
Best Vinyl	CARPENTER	1.0	3.0	
Best Vinyl	LABORERS	1.0	3.0	
Bow man's Inc	SHEET METAL WORKERS	8.0	44.5	
C-Forbes	CARPENTER	2.0	16.0	
Enterprise Builders	CEMENT FINISHER	3.0	12.5	
Enterprise Builders	LABORERS	1.0	6.0	
Evergreene Const.	CARPENTER	1.0	9.0	
Evergreene Const.	LABORERS	1.0	9.0	
Evergreene Const.	OPERATING ENGINEER	1.0	11.0	
G&G Insulation	INSULATION INSTALLER	1.0	8.0	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.5	
HUNT ELECTRIC	ELECTRICIAN	3.0	30.5	
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0	
Idaho Masonry Contra	CEMENT MASON	4.0	26.0	
JB's Roofing	ROOFER	5.0	25.0	
Jack McGahey Paint	PAINTERS	3.0	23.0	
Kitchen's Plus	CARPENTER	2.0	10.0	
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0	
L&L ASSOCIATES	ELECTRICIAN APPRENTICE	2.0	20.0	
Patterson	OPERATING ENGINEER	3.0	30.0	
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	6.0	40.0	
Preeces Tile	FLOOR COVERER	2.0	10.0	
Standard Drywall Inc	LABORERS	1.0	8.0	
Standard Drywall Inc	TAPER	2.0	16.0	
Standard Drywall Inc	SUPER - JOB	1.0	8.0	
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0	
Star Mountain	CARPENTER	40.0	319.0	
Star Mountain	SUPER - JOB	1.0	8.0	
Star Mountain	OPERATING ENGINEER	2.0	16.0	
Utah Mechanical Cont	LABORERS	1.0	10.0	
Utah Mechanical Cont	PLUMBER	6.0	50.0	
Valley View Exterior	CARPENTER	4.0	32.0	
Total hours worked to date:	151,318.3	Total	124.0	948.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 574		Page 3 of 3
		DATE 27 Feb 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
008	Dump Truck		0.0	10.0
040	IR Roller		0.0	10.0
042	Kabota kx 121-1		0.0	2.0
047	Gradall 544-10		0.0	11.0
051	track hoe		0.0	10.0
052	loader		0.0	10.0
063	Forklift		5.5	17.0
Total operating hours to date: 22,931.3		Total	5.5	70.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 575	Page 1 of 4
		DATE 28 Feb 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 57 °F; No Precipitation; 32 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - Sanding floor # 88, sub-floor
 AMERICAN TRADITION HOMES - Relocate window # 81 and 87; siding, soffit, fascia, trim in #3
 HUNT ELECTRIC - Pulling Cable west loops
 L&L ELECTRIC - Finish trim east loop
 BOWMAN'S - Set furnaces east loop buildings
 ENTERPRISE BUILDERS - Forming driveways west loop
 IDAHO MASONRY CONTRACTORS - Install stone # 22
 PARSONS - Temp Generator/heater; Framing Charles A side pantry wall; cleaning gutter east loop
 STAR MOUNTAIN CONSTRUCTION - Framing # 23 to 41
 STANDARD DRYWALL INC - Hanging # 12; taping/texture 6, 8, 9, 11; painting for 84,85
 UTAH MECHANICAL CONTRACTORS - Rough in # 22, 21
 C-FORBES - Relocate window # 81, 87
 PATTERSON - Preparing driveways west loop bldg
 BEST VINYL - Gates in east loop
 PIONEER LANDSCAPE - Landscape irrigation front yards east loop
 SAWYER PEST CONTROL - Treated bldg 11-14, exterior buildings 72-74

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Framing follow up on # 23 A/B - all complete except upper windows not on site
 Follow up on # 29 - not yet complete
 Inspected floor sanding in # 88

QUALITY CONTROL TESTING AND RESULTS:
 MTI performed soil density testing # 11, 12, 13 driveways
 Piping pressure test # 21B (all piping) 21A gas - all pass

REMARKS:
 Discussed holes in TJL w/ COE and follow up w/ structural engineer - Need some tolerance - all holes are not perfect

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 All observed employees wearing PPE

PREPARATORY AND/OR INITIALS HELD TODAY
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P528023	Install Finish Carpentry (Door)
P5283028	Install Vinyl Floors

The following 56 activities were finished today:

Activity No	Description
1003	R00003 - Add. Demo of Oasis St

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 575	Page 2 of 4
		DATE 28 Feb 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
P511020	Install Main Gas Line		
P511035	Install Main Electrical Distri		
P511110	Install Main Electrical Distri		
P511155	Install Main Gas Line		
P511610	Install Main Electrical Distri		
P51163	Procure Vinyl Siding - Bungalo		
P51177	Procure Lighting - Lloyd		
P51183	Procure Vinyl Siding - Charles		
P51186	Procure Flooring - Charles		
P51187	Procure Lighting - Charles		
P51192	Procure Stone - Greene		
P51193	Procure Vinyl Siding - Greene		
P52013	Procure Vinyl Siding - Arts &		
P52017	Procure Lighting - Arts & Craf		
P52022	Procure Stone - Baxter		
P52023	Procure Vinyl Siding - Baxter		
P5213021	Install Wall Insulation		
P5216038	Install Vinyl Siding, Soffit &		
P5225012	Set Walls		
P5226015	Set Trusses & Sub-fascia		
P5226016	Sheet Trusses		
P5264039	Install Garage Overhead Door		
P5265023	Install Finish Carpentry (Door		
P5265024	Paint		
P5265032	Install Appliances		
P5266021	Install Finish Carpentry (Door		
P5266022	Paint		
P5266025	Install Show er Walls/Vanities		
P5268023	Install Finish Carpentry (Door		
P5268024	Paint		
P5268041	Install Garage Overhead Door		
P5269021	Install Finish Carpentry (Door		
P5271023	Install Finish Carpentry (Door		
P5271027	Install Show er Walls/Vanities		
P5272021	Install Finish Carpentry (Door		
P5272039	Install Garage Overhead Door		
P5273041	Install Garage Overhead Door		
P5274041	Install Garage Overhead Door		
P5275027	Install Show er Walls/Vanites		
P5275031	Install Finish Plumb, Elect. &		
P5276021	Install Finish Carpentry (Door		
P5276022	Paint		
P5276023	Set Cabinets		
P5276025	Install Show er Walls/Vanities		
P5277023	Install Finish Carpentry (Door		
P5277024	Paint		
P5277025	Set Cabinets		
P5277031	Install Finish Plumb, Elect. &		
P5278021	Install Finish Carpentry (Door		
P5278022	Paint		
P5278025	Install Show er Walls/Vanities		
P5279023	Install Finish Carpentry (Door		
P5279025	Set Cabinets		
P5287038	Install Vinyl Siding, Soffit &		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 575		Page 3 of 4
		DATE 28 Feb 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P5288023 Install Finish Carpentry (Door)				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
American Tradition H	CARPENTER	1.0	8.0	
Best Vinyl	CARPENTER	1.0	10.0	
Best Vinyl	LABORERS	1.0	10.0	
Bow man's Inc	SHEET METAL WORKERS	9.0	62.5	
C-Forbes	CARPENTER	3.0	28.0	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	
HUNT ELECTRIC	ELECTRICIAN	3.0	30.5	
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0	
JB's Roofing	ROOFER	4.0	28.0	
Jack McGahey Paint	PAINTERS	3.0	24.0	
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0	
L&L ASSOCIATES	ELECTRICIAN APPRENTICE	2.0	20.0	
Patterson	OPERATING ENGINEER	3.0	30.0	
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	47.5	
Preeces Tile	FLOOR COVERER	2.0	18.0	
Standard Drywall Inc	LABORERS	1.0	8.0	
Standard Drywall Inc	TAPER	3.0	24.0	
Standard Drywall Inc	SUPER - JOB	1.0	8.0	
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0	
Star Mountain	CARPENTER	42.0	330.5	
Star Mountain	SUPER - JOB	1.0	8.0	
Star Mountain	OPERATING ENGINEER	2.0	16.0	
Utah Mechanical Cont	LABORERS	1.0	10.0	
Utah Mechanical Cont	PLUMBER	6.0	50.0	
Valley View Exterior	CARPENTER	5.0	40.0	
Total hours worked to date: 152,265.3		Total	115.0	947.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	4.0	
051	track hoe	0.0	10.0	
052	loader	0.0	20.0	
063	Forklift	0.0	16.0	
072	New Holland 170	0.0	8.0	
074	MF Tractor	0.0	6.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 575 Page 4 of 4	
		DATE 28 Feb 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
076	Dingo	Total	<div>0.0</div> <div>0.0</div> <div>68.0</div>
Total operating hours to date: 22,999.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 576	Page 1 of 3
		DATE 01 Mar 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 53 °F; No Precipitation; 24 MPH Wind		

QC NARRATIVES

Activities in Progress:

AMERICAN TRADITIONS HOME - Installing siding, soffit, fascia, trim # 3
 HUNT ELECTRIC - Pulling Cable and setting transformers; testing cables
 L&L ELECTRIC - Finish trim in east loop
 BOWMAN'S - Setting furnaces and ductwork east loop
 ENTERPRISE BUILDERS - Place driveways # 11, 12, 13
 IDAHO MASONRY CONTRACTORS - Finish Stone # 22
 PARSONS - Revising walls in Charles A site east loop; temp heaters and generators
 STAR MOUNTAIN CONSTRUCTION - Framing 25 to 42
 STANDARD DRYWALL INC - Hanging 12, 13; taping 8, 9; painting 85, 84, 83
 UTAH MECHANICAL CONTRACTORS - Rough in # 22
 C-FORBES - Finish Carpentry # 4, 5; Finish Moving window # 81, 87
 PATTERSON - Preparing driveways - west loop, grading between inner loop bldg.
 JB'S ROOFING - Shingles # 6, 8; dry-in correction # 8, 9
 BEST VINYL - Gates in east loop
 PIONEER LANDSCAPE - Landscape irrigation east loop front yards

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Follow up inspection # 29 framing - complete- ok to rough-in
 Framing inspection # 30 - list distributed
 Inspected dry-in (felt) # 9, # 8 - attached
 Held meeting with vinyl siding installer - points made will be incorporated into work

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete testing - see testing
 Piping pressure test # 22A - All passed

REMARKS:
 - Received word that can not use "15 cabinet in Baxter vs. the revised proposal for 18"
 - Held weekly QA/QC meeting - see attached
 - Discussed shims on end wall one more time - COE (Tim) is questioning placement of shims

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 Found Board with nail - corrected immediately

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 3 activities were started today:

Activity No	Description
P523025	Install Shower Walls/Vanities
P526037	Install Roofing
P5285030	Install Vinyl Floors

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 576	Page 2 of 3																																																																																																																								
PROJECT D/B Replace Military Family Housing P5		DATE 01 Mar 2006 - Wednesday																																																																																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																									
The following 7 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5217040</td> <td>Install Vinyl Siding, Soffit &</td> </tr> <tr> <td>P5264022</td> <td>Paint</td> </tr> <tr> <td>P5264023</td> <td>Set Cabinets</td> </tr> <tr> <td>P5264025</td> <td>Install Show er Walls/Vanities</td> </tr> <tr> <td>P5266023</td> <td>Set Cabinets</td> </tr> <tr> <td>P5267021</td> <td>Install Finish Carpentry (Door</td> </tr> <tr> <td>P5272025</td> <td>Install Show er Walls/Vanities</td> </tr> </tbody> </table>				Activity No	Description	P5217040	Install Vinyl Siding, Soffit &	P5264022	Paint	P5264023	Set Cabinets	P5264025	Install Show er Walls/Vanities	P5266023	Set Cabinets	P5267021	Install Finish Carpentry (Door	P5272025	Install Show er Walls/Vanities																																																																																																								
Activity No	Description																																																																																																																										
P5217040	Install Vinyl Siding, Soffit &																																																																																																																										
P5264022	Paint																																																																																																																										
P5264023	Set Cabinets																																																																																																																										
P5264025	Install Show er Walls/Vanities																																																																																																																										
P5266023	Set Cabinets																																																																																																																										
P5267021	Install Finish Carpentry (Door																																																																																																																										
P5272025	Install Show er Walls/Vanities																																																																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>Action Garage Doors</td><td>CARPENTER</td><td>4.0</td><td>26.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Best Vinyl</td><td>CARPENTER</td><td>1.0</td><td>9.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>8.0</td><td>59.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>8.0</td><td>52.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>3.0</td><td>24.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>4.0</td><td>40.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>10.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>11.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>14.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>30.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>3.0</td><td>30.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>5.0</td><td>40.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>24.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>3.0</td><td>30.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN APPRENTICE</td><td>1.0</td><td>10.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>6.0</td><td>48.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>40.0</td><td>307.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>2.0</td><td>16.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Action Garage Doors	CARPENTER	4.0	26.0	American Tradition H	CARPENTER	1.0	8.0	Best Vinyl	CARPENTER	1.0	9.0	Best Vinyl	LABORERS	1.0	9.0	Bow man's Inc	SHEET METAL WORKERS	8.0	59.0	C-Forbes	CARPENTER	3.0	24.0	Enterprise Builders	CEMENT FINISHER	8.0	52.0	Enterprise Builders	LABORERS	3.0	24.5	Evergreene Const.	CARPENTER	4.0	40.0	Evergreene Const.	LABORERS	1.0	10.5	Evergreene Const.	OPERATING ENGINEER	1.0	11.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	14.0	HUNT ELECTRIC	ELECTRICIAN	3.0	30.5	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0	JB's Roofing	ROOFER	5.0	40.0	Jack McGahey Paint	PAINTERS	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	3.0	30.0	L&L ASSOCIATES	ELECTRICIAN APPRENTICE	1.0	10.0	Patterson	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	3.0	24.0	Standard Drywall Inc	SUPER - JOB	1.0	8.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0	Star Mountain	CARPENTER	40.0	307.0	Star Mountain	SUPER - JOB	2.0	16.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																								
Action Garage Doors	CARPENTER	4.0	26.0																																																																																																																								
American Tradition H	CARPENTER	1.0	8.0																																																																																																																								
Best Vinyl	CARPENTER	1.0	9.0																																																																																																																								
Best Vinyl	LABORERS	1.0	9.0																																																																																																																								
Bow man's Inc	SHEET METAL WORKERS	8.0	59.0																																																																																																																								
C-Forbes	CARPENTER	3.0	24.0																																																																																																																								
Enterprise Builders	CEMENT FINISHER	8.0	52.0																																																																																																																								
Enterprise Builders	LABORERS	3.0	24.5																																																																																																																								
Evergreene Const.	CARPENTER	4.0	40.0																																																																																																																								
Evergreene Const.	LABORERS	1.0	10.5																																																																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	11.0																																																																																																																								
HUNT ELECTRIC	OPERATING ENGINEER	2.0	14.0																																																																																																																								
HUNT ELECTRIC	ELECTRICIAN	3.0	30.5																																																																																																																								
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	3.0	30.0																																																																																																																								
JB's Roofing	ROOFER	5.0	40.0																																																																																																																								
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																																																								
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0																																																																																																																								
L&L ASSOCIATES	ELECTRICIAN APPRENTICE	1.0	10.0																																																																																																																								
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0																																																																																																																								
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																																																								
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																																																								
Standard Drywall Inc	TAPER	3.0	24.0																																																																																																																								
Standard Drywall Inc	SUPER - JOB	1.0	8.0																																																																																																																								
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0																																																																																																																								
Star Mountain	CARPENTER	40.0	307.0																																																																																																																								
Star Mountain	SUPER - JOB	2.0	16.0																																																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 576		Page 3 of 3
		DATE 01 Mar 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Star Mountain Utah Mechanical Cont Utah Mechanical Cont Valley View Exterior Total hours worked to date: 153,349.8	OPERATING ENGINEER LABORERS PLUMBER CARPENTER	2.0 1.0 6.0 5.0 Total 135.0	12.0 10.0 50.0 40.0 1,084.5	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	2.0	
034	JCB	0.0	10.0	
042	Kabota kx 121-1	0.0	4.0	
047	Gradall 544-10	0.0	3.0	
051	track hoe	0.0	18.0	
052	loader	0.0	10.0	
058	backhoe	0.0	4.0	
063	Forklift	0.0	12.0	
069	Skid Steer	0.0	4.0	
072	New Holland 170	0.0	7.0	
074	MF Tractor	0.0	7.0	
076	Dingo	0.0	3.0	
079	Mitsubishi Excavator	0.0	1.0	
Total operating hours to date: 23,084.3		Total 0.0	85.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
<div style="height: 300px; border: 1px solid black;"></div>				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 577	Page 1 of 3										
PROJECT D/B Replace Military Family Housing P5		DATE 02 Mar 2006 - Thursday											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004											
WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 55 °F; No Precipitation; 26 MPH Wind													
QC NARRATIVES													
Activities in Progress: ALDAVE- Vinyl flooring for buildngs 88, 8 AMERICAN TRADITION HOMES- Install siding, soffit, fascia, trim # 3 HUNT ELECTRIC- Pulling cable to several west loop units testing cables L&L ELECTRIC- Finish trim east loop building BOWMAN'S- Setting furnace and ductwork east loop building ENTERPRISE BUILDERS- Place front porches # 39, 40, 41 IDAHO MASONRY CONTRACTORS- Not on Site PARSONS- Remodel Charles A side pantry walls; unload exterior doors, temp heaters/generators STAR MOUNTAIN CONSTRUCTION- Framing #25 to 43 STANDARD DRYWALL INC.- Hanging building 14; Taping 7, 8, 9, 11; Also working on rafters east loop UTAH MECHANICAL CONTRACTORS- Rough in #22 C-FORBES- Finish Carpentry # 4, 5 PATTERSON- Finish grading interior of east loop buildings JB'S ROOFING - Shingles # 8, 9													
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Nailing Inspection # 30 roof - Marks on roof for correction & 28 Roofing Inspection QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached REMARKS: COE reviewed topsoil amendment and landscape install east loop													
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: N/A CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH The following 3 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5211023</td> <td>Install Finish Carpentry (Door</td> </tr> <tr> <td>P5216039</td> <td>Install Garage Overhead Door</td> </tr> <tr> <td>P5274030</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table> The following 9 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> </tbody> </table>				Activity No	Description	P5211023	Install Finish Carpentry (Door	P5216039	Install Garage Overhead Door	P5274030	Install Vinyl Floors	Activity No	Description
Activity No	Description												
P5211023	Install Finish Carpentry (Door												
P5216039	Install Garage Overhead Door												
P5274030	Install Vinyl Floors												
Activity No	Description												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 577	Page 2 of 3																																																																																												
PROJECT D/B Replace Military Family Housing P5		DATE 02 Mar 2006 - Thursday																																																																																													
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																													
P521021	Install Finish Carpentry (Door																																																																																														
P5216039	Install Garage Overhead Door																																																																																														
P5219040	Install Vinyl Siding, Soffit &																																																																																														
P5267025	Install Show er Walls/Vanities																																																																																														
P5273023	Install Finish Carpentry (Door																																																																																														
P5273024	Paint																																																																																														
P5273025	Set Cabinets																																																																																														
P5273027	Install Show er Walls/Vanities																																																																																														
P5286021	Install Finish Carpentry (Door																																																																																														
QC REQUIREMENTS No QC requirements were completed today																																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>2.0</td><td>11.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>9.0</td><td>66.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>2.0</td><td>6.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>6.0</td><td>33.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>3.0</td><td>27.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERA TING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>5.0</td><td>40.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>25.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td>2.0</td><td>14.0</td></tr> <tr><td>Patterson</td><td>OPERA TING ENGINEER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERA TING ENGINEER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGA TION SYSTEM INSTALLR</td><td>6.0</td><td>48.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>TAPER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>SHEETROCK INSTALLER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>1.0</td><td>10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>6.0</td><td>50.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>5.0</td><td>40.0</td></tr> <tr> <td>Total hours worked to date: 153,883.8</td> <td></td> <td>Total 69.0</td> <td>534.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	2.0	11.5	Bow man's Inc	SHEET METAL WORKERS	9.0	66.0	C-Forbes	CARPENTER	2.0	6.0	Enterprise Builders	CEMENT FINISHER	6.0	33.5	Evergreene Const.	CARPENTER	3.0	27.0	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERA TING ENGINEER	2.0	20.0	JB's Roofing	ROOFER	5.0	40.0	Jack McGahey Paint	PAINTERS	3.0	25.0	Kitchen's Plus	CARPENTER	2.0	14.0	Patterson	OPERA TING ENGINEER	3.0	30.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERA TING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGA TION SYSTEM INSTALLR	6.0	48.0	Standard Dryw all Inc	LABORERS	1.0	8.0	Standard Dryw all Inc	TAPER	3.0	24.0	Standard Dryw all Inc	SUPER - JOB	1.0	8.0	Standard Dryw all Inc	SHEETROCK INSTALLER	4.0	32.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	6.0	50.0	Valley View Exterior	CARPENTER	5.0	40.0	Total hours worked to date: 153,883.8		Total 69.0	534.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																												
American Tradition H	CARPENTER	2.0	11.5																																																																																												
Bow man's Inc	SHEET METAL WORKERS	9.0	66.0																																																																																												
C-Forbes	CARPENTER	2.0	6.0																																																																																												
Enterprise Builders	CEMENT FINISHER	6.0	33.5																																																																																												
Evergreene Const.	CARPENTER	3.0	27.0																																																																																												
Evergreene Const.	LABORERS	1.0	9.0																																																																																												
Evergreene Const.	OPERA TING ENGINEER	2.0	20.0																																																																																												
JB's Roofing	ROOFER	5.0	40.0																																																																																												
Jack McGahey Paint	PAINTERS	3.0	25.0																																																																																												
Kitchen's Plus	CARPENTER	2.0	14.0																																																																																												
Patterson	OPERA TING ENGINEER	3.0	30.0																																																																																												
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																																												
Pioneer Landscape	OPERA TING ENGINEER	3.0	24.0																																																																																												
Pioneer Landscape	IRRIGA TION SYSTEM INSTALLR	6.0	48.0																																																																																												
Standard Dryw all Inc	LABORERS	1.0	8.0																																																																																												
Standard Dryw all Inc	TAPER	3.0	24.0																																																																																												
Standard Dryw all Inc	SUPER - JOB	1.0	8.0																																																																																												
Standard Dryw all Inc	SHEETROCK INSTALLER	4.0	32.0																																																																																												
Utah Mechanical Cont	LABORERS	1.0	10.0																																																																																												
Utah Mechanical Cont	PLUMBER	6.0	50.0																																																																																												
Valley View Exterior	CARPENTER	5.0	40.0																																																																																												
Total hours worked to date: 153,883.8		Total 69.0	534.0																																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>034</td><td>JCB</td><td>6.0</td><td>2.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td>0.0</td><td>9.0</td></tr> <tr><td>051</td><td>track hoe</td><td>0.0</td><td>20.0</td></tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	034	JCB	6.0	2.0	047	Gradall 544-10	0.0	9.0	051	track hoe	0.0	20.0																																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																												
034	JCB	6.0	2.0																																																																																												
047	Gradall 544-10	0.0	9.0																																																																																												
051	track hoe	0.0	20.0																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 577		Page 3 of 3
		DATE 02 Mar 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
052	loader	0.0	10.0	
058	backhoe	4.0	4.0	
071	Dingo	0.0	7.0	
072	New Holland 170	0.0	7.0	
074	MF Tractor	0.0	7.0	
079	Mitsubishi Excavator	0.0	3.0	
Total operating hours to date: 23,153.3		Total	10.0	69.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 578 <div style="text-align: right;">Page 1 of 3</div>
		DATE 03 Mar 2006 - Friday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 48 °F; No Precipitation; 13 MPH Wind	

QC NARRATIVES

Activities in Progress:

ALDAVE - Installing Vinyl Building 85, 84, 88
 AMERICAN TRADITION HOMES - Installing Vinyl Siding on Building # 4
 L&L ELECTRIC - Setting trim east loop; wiring heaters
 BOWMAN'S - Setting furnace 75-74
 ENTERPRISE BUILDERS - No Pour today, setting forms
 IDAHO MASONRY BUILDERS - Building # 21
 PARSONS - Finish Units 81-87 Remodels
 STAR MOUNTAIN CONSTRUCTION - Floor 41; Roof 31 west loop
 STANDARD DRYWALL INC - Painting 84, 83, 82- Hanging # 14; Repainting 64, 65, 66; Taping 8, 9, 11; Repairing East Loop; Stocking Bldg 15
 C-FORBES - Finish Trim Bldg. 38, 4, 5A/B
 JB'S ROOFING - Building 9-12 Done sheeting building 28
 Pioneer Landscape - Landscaping east loop, Front yards outside of loop
 ACTION GARAGE DOORS - Installed Doors 1-6 today- 7, 8, 12
 WESTERN BUILDING MAINTANENCE - Mold Fixes

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Talked to framers on Building 41 about shims (new set of framers)
 Checked stone-work on attached forms. Some cracks found but will not be corrected till just before final.
 Checked Roof on Building 8 form attached
 QUALITY CONTROL TESTING AND RESULTS:
 Compaction Test 13B, 14A/B
 REMARKS:
 Talked to Tim about building 41 shims
 Trim sent for unit 6 messed up returned/replace

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 Talked to SDI painter (new) about hard hats anytime outside of building. Star Mountain was not tied off on ropes

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

No activities were started today

The following 6 activities were finished today:

Activity No	Description
P5214019	Install Wall Insulation
P5222038	Install Cultures Stone
P5264030	Install Appliances
P5270025	Install Show er Walls/Vanities
P5277035	Install Finish Hardw are

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 578	Page 2 of 3
		DATE 03 Mar 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5287021 Install Finish Carpentry (Door)			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	3.0
Bow man's Inc	SHEET METAL WORKERS	10.0	53.5
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	6.0	14.0
Enterprise Builders	LABORERS	3.0	14.0
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0
JB's Roofing	ROOFER	6.0	30.0
JB's Roofing	DRY-WALL FINISHER	0.0	0.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Kitchen's Plus	CARPENTER	2.0	10.0
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	6.0	48.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SUPER - JOB	1.0	8.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	41.0	303.0
Star Mountain	SUPER - JOB	1.0	8.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Valley View Exterior	CARPENTER	5.0	40.0
Total hours worked to date: 154,591.3		Total	707.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
063	Forklift	0.0	16.0
072	New Holland 170	0.0	7.0
074	MF Tractor	0.0	7.0
076	Dingo	0.0	6.0
078	LS180	0.0	7.0
Total operating hours to date: 23,196.3		Total	43.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 578		Page 3 of 3
		DATE 03 Mar 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 579 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 04 Mar 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused Critical Delay Temperature Min 33 °F, Max 46 °F; 0.04 IN Precipitation; 10 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - 2-men - worked on sub-floors for east loop buildings
 AMERICAN TRADITION HOMES - worked on siding for building #4
 PARSONS - 2 men - worked on cleaning up site
 STAR MOUNTAIN CONSTRUCTION - Framing interior of buildings - 8 men on site
 STANDARD DRYWALL INC - 4 men, textured several/unit repairs in east loop; painters worked on touch-up
 C-FORBES - Worked on finish carpentry in # 5, 6

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 No Inspections

 QUALITY CONTROL TESTING AND RESULTS:
 No Testing

 REMARKS:
 No Conversations

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 No Safety Issues

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	3.0	12.0
Evergreene Const.	OPERATING ENGINEER	1.0	5.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 579		Page 2 of 2
		DATE 04 Mar 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Jack McGahey Paint Star Mountain Total hours worked to date: 154,672.3	PAINTERS CARPENTER	3.0 9.0 Total 16.0	19.0 45.0 81.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
047	Gradall 544-10	0.0	5.0	
063	Forklift	0.0	5.0	
Total operating hours to date: 23,206.3		Total 0.0	10.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 580 Page 1 of 2													
PROJECT D/B Replace Military Family Housing P5		DATE 05 Mar 2006 - Sunday													
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004													
WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 55 °F; No Precipitation; 32 MPH Wind															
QC NARRATIVES Activities in Progress: STANDARD DRYWALL INC.- 3 Painters Unit # 83 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: No Inspections QUALITY CONTROL TESTING AND RESULTS: No Testing REMARKS: No Conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No Safety Inspections CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today PREPARATORY AND/OR INITIALS HELD TODAY None today															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH No activities were started or finished today															
QC REQUIREMENTS No QC requirements were completed today															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Jack McGahey Paint</td> <td>PAINTERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 154,682.3</td> <td style="text-align: right;">Total 2.0</td> <td style="text-align: right;">10.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Jack McGahey Paint	PAINTERS	2.0	10.0	Total hours worked to date: 154,682.3		Total 2.0	10.0
Employer	Labor Classification	Number of Employees	Hours Worked												
Jack McGahey Paint	PAINTERS	2.0	10.0												
Total hours worked to date: 154,682.3		Total 2.0	10.0												
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 23,206.3															

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 580		Page 2 of 2
		DATE 05 Mar 2006 - Sunday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 581	Page 1 of 2								
		DATE 06 Mar 2006 - Monday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 53 °F; 0.02 IN Precipitation; 25 MPH Wind									
QC NARRATIVES											
<p>Activities in Progress:</p> <p>ALDAVE - Received Carpet Pad AMERICAN TRADITION HOMES - Installing soffit, siding, fascia, trim # 4 HUNT ELECTRIC - Testing cable, terminations at transformers of west loop areas L&L ELECTRIC - Testing this AM, Finish # 75, Rough in # 16B BOWMAN'S - Setting Furnaces east loop Bldg PARSONS - Temp Heaters/Generators STAR MOUNTAIN CONSTRUCTION - Framing Bldg # 25- 42 STANDARD DRYWALL INC - Miscellaneous taping repairs in east loop bldg UTAH MECHANICAL CONTRACTORS -Rough in # 22, 23 C-FORBES - Finish Carpentry in # 4,5 PATTERSON - Finish Grade backyard area of interior loop Buildings -East loop A1 SOLID SURFACING - Counter tops # 67-70 WESTERN BUILDING MAINTANCE - Mold remediation PIONEER LANDSCAPE - Front yard landscape/irrigation in east loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected floor joist on # 41 Inspected finish grade in East loop interior loop backyards</p> <p>QUALITY CONTROL TESTING AND RESULTS: No Testing</p> <p>REMARKS: Held Meeting w / Base CE/COE/Pioneer Landscape, discussed landscape issues - mainline sizing, landscape at east loop corners, front yard trees, light pole base, drop inlets at interior loop Bungalow Backyard trees, shrub areas at sidewalk, rabbits</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS: No Safety Issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH No activities were started today The following 3 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5269030</td> <td>Install Appliances</td> </tr> <tr> <td>P5273032</td> <td>Install Appliances</td> </tr> <tr> <td>P5278033</td> <td>Install Finish Hardware</td> </tr> </tbody> </table>				Activity No	Description	P5269030	Install Appliances	P5273032	Install Appliances	P5278033	Install Finish Hardware
Activity No	Description										
P5269030	Install Appliances										
P5273032	Install Appliances										
P5278033	Install Finish Hardware										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 581 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 06 Mar 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
A ONE SOLID SURFACE	CARPENTER	2.0	16.0
Action Garage Doors	CARPENTER	2.0	10.0
American Tradition H	CARPENTER	1.0	8.0
C-Forbes	CARPENTER	2.0	16.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.5
HUNT ELECTRIC	ELECTRICIAN	3.0	30.5
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	20.0
JB's Roofing	ROOFER	5.0	33.0
Jack McGahey Paint	PAINTERS	3.0	22.5
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	OPERATING ENGINEER	4.0	32.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	7.0	54.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	2.0	24.0
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Valley View Exterior	CARPENTER	4.0	32.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date:	155,146.8	Total 55.0	464.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
052	loader	0.0	10.0
072	New Holland 170	0.0	7.0
074	MF Tractor	0.0	7.0
076	Dingo	0.0	4.0
Total operating hours to date:	23,234.3	Total 0.0	28.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 582	Page 1 of 3
		DATE 07 Mar 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 53 °F; No Precipitation; 25 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - Vinyl Install # 84
 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 4, 5
 HUNT ELECTRIC - Testing Cables, terminations west loop transformer
 L&L ELECTRIC - Rough in # 17
 BOWMAN'S - Rough in # 16B, setting furnaces east loop
 ENTERPRISE BUILDERS - Placing Misc. Steps and sidewalk
 PARSONS - Window Delivery; place concrete thresholds at west loop A - Interior bldg, prep steps interior bldg, temp heaters and generators
 STAR MOUNTAIN CONSTRUCTION - Framing Bldg # 25- 42
 STANDARD DRYWALL INC - Hanging # 15, Taping 8, 9, 11, 12 and east loop repairs; Painting 87, 88
 UTAH MECHANICAL CONTRACTORS -Rough-in # 22
 C-FORBES - Finish Carpentry in # 6
 PATTERSON - Finish grade east loop interior backyards
 JB'S ROOFING - Shingles # 9, 12; Dry-in # 28
 A1 SOLID SURFACING - Counter tops # 67-70
 WESTERN BUILDING MAINTANCE - Mold remediation West loop A
 PIONEER LANDSCAPE - East Loop front yard irrigation/ landscape
 SAWYER PEST CONTROL - Complete perimeter treatment all east loop buildings

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Follow up inspection # 30 Framing- See attached
 Framing Inspection # 28- distributed list
 4-way inspections 15 and 16A
 Roof nailing inspection # 25- marked
 Roofing Inspection # 13A/B

QUALITY CONTROL TESTING AND RESULTS:
 MTI performed concrete testing see attached

REMARKS:
 No conversations

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 No safety issues

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P526025	Install Shower Walls/Vanities
P5287027	Install Vinyl Floors

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 582	Page 2 of 3																																																																																								
PROJECT D/B Replace Military Family Housing P5		DATE 07 Mar 2006 - Tuesday																																																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																									
The following 8 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5220038</td> <td>Install Vinyl Siding, Soffit &</td> </tr> <tr> <td>P523021</td> <td>Install Finish Carpentry (Door</td> </tr> <tr> <td>P5267030</td> <td>Install Appliances</td> </tr> <tr> <td>P5268032</td> <td>Install Appliances</td> </tr> <tr> <td>P5274030</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5279035</td> <td>Install Finish Hardware</td> </tr> <tr> <td>P5281021</td> <td>Install Finish Carpentry (Door</td> </tr> <tr> <td>P5285024</td> <td>Paint</td> </tr> </tbody> </table>				Activity No	Description	P5220038	Install Vinyl Siding, Soffit &	P523021	Install Finish Carpentry (Door	P5267030	Install Appliances	P5268032	Install Appliances	P5274030	Install Vinyl Floors	P5279035	Install Finish Hardware	P5281021	Install Finish Carpentry (Door	P5285024	Paint																																																																						
Activity No	Description																																																																																										
P5220038	Install Vinyl Siding, Soffit &																																																																																										
P523021	Install Finish Carpentry (Door																																																																																										
P5267030	Install Appliances																																																																																										
P5268032	Install Appliances																																																																																										
P5274030	Install Vinyl Floors																																																																																										
P5279035	Install Finish Hardware																																																																																										
P5281021	Install Finish Carpentry (Door																																																																																										
P5285024	Paint																																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>A ONE SOLID SURFACE</td> <td>CARPENTER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>8.5</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>4.0</td> <td>29.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>21.5</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>ELECTRICIAN</td> <td>3.0</td> <td>33.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>ELECTRICIAN APPRENTICE</td> <td>2.0</td> <td>22.0</td> </tr> <tr> <td>Idaho Masonry Contra</td> <td>CEMENT MASON</td> <td>6.0</td> <td>42.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>6.0</td> <td>42.0</td> </tr> <tr> <td>Jack McGahey Paint</td> <td>PAINTERS</td> <td>3.0</td> <td>23.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td>5.0</td> <td>40.0</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>LABORERS</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>TAPER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>SHEETROCK INSTALLER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>6.0</td> <td>57.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>CARPENTER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 155,648.8</td> <td>Total</td> <td>61.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>502.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	A ONE SOLID SURFACE	CARPENTER	2.0	16.0	American Tradition H	CARPENTER	1.0	8.5	C-Forbes	CARPENTER	3.0	24.0	Enterprise Builders	CEMENT FINISHER	4.0	29.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.5	HUNT ELECTRIC	ELECTRICIAN	3.0	33.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	22.0	Idaho Masonry Contra	CEMENT MASON	6.0	42.0	JB's Roofing	ROOFER	6.0	42.0	Jack McGahey Paint	PAINTERS	3.0	23.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	4.0	32.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	2.0	16.0	Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0	Utah Mechanical Cont	PLUMBER	6.0	57.0	Valley View Exterior	CARPENTER	3.0	24.0	Total hours worked to date: 155,648.8		Total	61.0				502.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
A ONE SOLID SURFACE	CARPENTER	2.0	16.0																																																																																								
American Tradition H	CARPENTER	1.0	8.5																																																																																								
C-Forbes	CARPENTER	3.0	24.0																																																																																								
Enterprise Builders	CEMENT FINISHER	4.0	29.0																																																																																								
HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.5																																																																																								
HUNT ELECTRIC	ELECTRICIAN	3.0	33.0																																																																																								
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	22.0																																																																																								
Idaho Masonry Contra	CEMENT MASON	6.0	42.0																																																																																								
JB's Roofing	ROOFER	6.0	42.0																																																																																								
Jack McGahey Paint	PAINTERS	3.0	23.0																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																																								
Pioneer Landscape	OPERATING ENGINEER	4.0	32.0																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0																																																																																								
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																								
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																								
Standard Drywall Inc	TAPER	2.0	16.0																																																																																								
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0																																																																																								
Utah Mechanical Cont	PLUMBER	6.0	57.0																																																																																								
Valley View Exterior	CARPENTER	3.0	24.0																																																																																								
Total hours worked to date: 155,648.8		Total	61.0																																																																																								
			502.0																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>052</td> <td>loader</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>072</td> <td>New Holland 170</td> <td>0.0</td> <td>7.0</td> </tr> <tr> <td>074</td> <td>MF Tractor</td> <td>0.0</td> <td>7.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	052	loader	0.0	10.0	072	New Holland 170	0.0	7.0	074	MF Tractor	0.0	7.0																																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
052	loader	0.0	10.0																																																																																								
072	New Holland 170	0.0	7.0																																																																																								
074	MF Tractor	0.0	7.0																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 582		Page 3 of 3
		DATE 07 Mar 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
076	Dingo	0.0	4.0	
079	Mitsubishi Excavator	0.0	1.0	
Total operating hours to date: 23,263.3		Total	0.0	29.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 583	Page 1 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 08 Mar 2006 - Wednesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 48 °F; No Precipitation; 16 MPH Wind			

QC NARRATIVES

Activities in Progress:

ALDAVE - Vinyl Install # 84
 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 5
 HUNT ELECTRIC - Terminations at Transformers west loop Testing
 L&L ELECTRIC - Roughin # 17, 18
 BOWMAN'S - Rough in # 16
 ENTERPRISE BUILDERS -Place driveways 13B, 14A/B, sidewalks
 IDAHO MASONRY BUILDERS -#24
 PARSONS - Unload Appliances
 G&G INSULATION - Insulate # 15, 16
 STAR MOUNTAIN CONSTRUCTION - Framing # 25 to 45
 STANDARD DRYWALL INC - Hanging # 15; taping 8, 9, 11, and east loop repairs; Painting # 88, 87, 1, 2
 UTAH MECHANICAL CONTRACTORS -Rough in # 22
 C-FORBES - Finish Carpentry in # 6
 PATTERSON - Finish Grade east loop interior back yards
 JB'S ROOFING - Shingles # 9, 12, 13, 14; dry in # 28
 A1 SOLID SURFACING - Counter tops # 67-70
 WESTERN BUILDING MAINTANCE - Mold remediation
 PIONEER LANDSCAPE - East loop front yard irrigation/landscape

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 4-way inspection # 15, 16A w/ COE corrected items
 Nailing inspections roof # 26- corrections noted
 Follow up inspection # 28 - ok; Framing inspection # 25- distributed
 Inspected Rock work on # 5- ok; inspected shingles # 12A/B - Ok
 Inspected vinyl siding #1-4 are complete; Roughin complete # 22A/B

QUALITY CONTROL TESTING AND RESULTS:
 MTI performed concrete testing - See attached

REMARKS:
 Reviewed finish grade by Patterson of east loop interior backyards - looks very good - Pioneer agreed- letters to each

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 Warning roofing about long tie-off ropes - Board with nails
 Several employees no safety glasses

PREPARATORY AND/OR INITIALS HELD TODAY:
 Preparatory review meeting w/ WBM new employees and safety orientation - COE attended

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P5220039	Install Garage Overhead Door

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 583	Page 2 of 3																																																																																
PROJECT D/B Replace Military Family Housing P5		DATE 08 Mar 2006 - Wednesday																																																																																	
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																	
The following 4 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5218038</td> <td>Install Vinyl Siding, Soffit &</td> </tr> <tr> <td>P5220039</td> <td>Install Garage Overhead Door</td> </tr> <tr> <td>P5271032</td> <td>Install Appliances</td> </tr> <tr> <td>P5287027</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table>				Activity No	Description	P5218038	Install Vinyl Siding, Soffit &	P5220039	Install Garage Overhead Door	P5271032	Install Appliances	P5287027	Install Vinyl Floors																																																																						
Activity No	Description																																																																																		
P5218038	Install Vinyl Siding, Soffit &																																																																																		
P5220039	Install Garage Overhead Door																																																																																		
P5271032	Install Appliances																																																																																		
P5287027	Install Vinyl Floors																																																																																		
QC REQUIREMENTS No QC requirements were completed today																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																			
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td>1.0</td> <td>9.5</td> </tr> <tr> <td>Evergreene Const.</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>11.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>7.0</td> <td>52.0</td> </tr> <tr> <td>Jack McGahey Paint</td> <td>PAINTERS</td> <td>2.0</td> <td>17.5</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td>6.0</td> <td>48.0</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Star Mountain</td> <td>CARPENTER</td> <td>38.0</td> <td>309.5</td> </tr> <tr> <td>Star Mountain</td> <td>SUPER - JOB</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Star Mountain</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>11.5</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>6.0</td> <td>63.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>CARPENTER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 156,346.8</td> <td>Total</td> <td>84.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>698.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	C-Forbes	CARPENTER	2.0	16.0	Evergreene Const.	CARPENTER	1.0	10.0	Evergreene Const.	LABORERS	1.0	9.5	Evergreene Const.	OPERATING ENGINEER	1.0	11.0	JB's Roofing	ROOFER	7.0	52.0	Jack McGahey Paint	PAINTERS	2.0	17.5	Patterson	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	4.0	32.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Star Mountain	CARPENTER	38.0	309.5	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	2.0	11.5	Utah Mechanical Cont	PLUMBER	6.0	63.0	Valley View Exterior	CARPENTER	3.0	24.0	Total hours worked to date: 156,346.8		Total	84.0				698.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																
American Tradition H	CARPENTER	1.0	8.0																																																																																
C-Forbes	CARPENTER	2.0	16.0																																																																																
Evergreene Const.	CARPENTER	1.0	10.0																																																																																
Evergreene Const.	LABORERS	1.0	9.5																																																																																
Evergreene Const.	OPERATING ENGINEER	1.0	11.0																																																																																
JB's Roofing	ROOFER	7.0	52.0																																																																																
Jack McGahey Paint	PAINTERS	2.0	17.5																																																																																
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																																
Pioneer Landscape	OPERATING ENGINEER	4.0	32.0																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0																																																																																
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																
Star Mountain	CARPENTER	38.0	309.5																																																																																
Star Mountain	SUPER - JOB	2.0	16.0																																																																																
Star Mountain	OPERATING ENGINEER	2.0	11.5																																																																																
Utah Mechanical Cont	PLUMBER	6.0	63.0																																																																																
Valley View Exterior	CARPENTER	3.0	24.0																																																																																
Total hours worked to date: 156,346.8		Total	84.0																																																																																
			698.0																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>4.0</td> </tr> <tr> <td>047</td> <td>Gradall 544-10</td> <td>2.0</td> <td>6.0</td> </tr> <tr> <td>051</td> <td>track hoe</td> <td>0.0</td> <td>10.0</td> </tr> <tr> <td>052</td> <td>loader</td> <td>0.0</td> <td>16.0</td> </tr> <tr> <td>058</td> <td>backhoe</td> <td>8.0</td> <td>0.0</td> </tr> <tr> <td>063</td> <td>Forklift</td> <td>0.0</td> <td>11.5</td> </tr> <tr> <td>072</td> <td>New Holland 170</td> <td>0.0</td> <td>7.0</td> </tr> <tr> <td>076</td> <td>Dingo</td> <td>0.0</td> <td>6.0</td> </tr> <tr> <td>078</td> <td>LS180</td> <td>0.0</td> <td>7.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	4.0	047	Gradall 544-10	2.0	6.0	051	track hoe	0.0	10.0	052	loader	0.0	16.0	058	backhoe	8.0	0.0	063	Forklift	0.0	11.5	072	New Holland 170	0.0	7.0	076	Dingo	0.0	6.0	078	LS180	0.0	7.0																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																
008	Dump Truck	0.0	4.0																																																																																
047	Gradall 544-10	2.0	6.0																																																																																
051	track hoe	0.0	10.0																																																																																
052	loader	0.0	16.0																																																																																
058	backhoe	8.0	0.0																																																																																
063	Forklift	0.0	11.5																																																																																
072	New Holland 170	0.0	7.0																																																																																
076	Dingo	0.0	6.0																																																																																
078	LS180	0.0	7.0																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 583		Page 3 of 3
		DATE 08 Mar 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
080	Curbmate		0.0	6.0
Total operating hours to date: 23,336.8		Total	10.0	73.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 584	Page 1 of 3
		DATE 09 Mar 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Critical Delay Temperature Min 26 °F, Max 42 °F; No Precipitation; 36 MPH Wind		

QC NARRATIVES

Activities in Progress:

WEATHER DELAY - High winds did not allow for sheathing on roofs; no dry in on roof; shingles work is very slow - all wind related.

ALDAVE - Sub-floor in # 85

AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 5

HUNT ELECTRIC - Testing cables west loops

L&L ELECTRIC - Rough in # 18

BOWMAN'S - Rough in # 17

ENTERPRISE BUILDERS - Placing mechanical rooms floors east loop

IDAHO MASONRY CONTRACTORS - Placing stone on # 24

PARSONS - Misc. framing change orders in west loop A

G&G INSULATION - Insulation in # 16, 17

STAR MOUNTAIN CONSTRUCTION - Framing # 25 to 45

STANDARD DRYWALL INC - Hanging # 15; taping # 8, 9, 11, 12; Painting # 88, 1, 2, 3

UTAH MECHANICAL CONTRACTORS - Rough in # 22

C-FORBES - Finish Carpentry # 6

PATTERSON - Driveway preparation west loop buildings

JB'S ROOFING - Shingles # 9, 14

PIONEER LANDSCAPE - East loop front yard irrigation and landscape

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:

Follow-up inspection # 28 - not complete - distributed COE items also

Kitchen counter tops building 75-79, 64-70, Marble Tops Check Building 75-79, 64-67, Not complete will recheck

QUALITY CONTROL TESTING AND RESULTS

MTI performed soil density testing - see attached

REMARKS:

-OSHA visited site today - discussed safety with PE and Star Mountain

-Hold Weekly QA/QC meeting - see attached

-Requested daily reports for Western Building Maintenance are attached

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:

Roofing Nails on area around bldg.

PREPARATORY AND/OR INITIALS HELD TODAY

None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE

None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P5218039	Install Garage Overhead Door
P5285032	Install Appliances

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 584	Page 2 of 3																																																																																																
PROJECT D/B Replace Military Family Housing P5		DATE 09 Mar 2006 - Thursday																																																																																																	
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																	
The following 3 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5218039</td> <td>Install Garage Overhead Door</td> </tr> <tr> <td>P5270030</td> <td>Install Appliances</td> </tr> <tr> <td>P5272030</td> <td>Install Appliances</td> </tr> </tbody> </table>				Activity No	Description	P5218039	Install Garage Overhead Door	P5270030	Install Appliances	P5272030	Install Appliances																																																																																								
Activity No	Description																																																																																																		
P5218039	Install Garage Overhead Door																																																																																																		
P5270030	Install Appliances																																																																																																		
P5272030	Install Appliances																																																																																																		
QC REQUIREMENTS No QC requirements were completed today																																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																			
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>12.0</td><td>74.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>5.0</td><td>45.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>11.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>1.0</td><td>8.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>5.0</td><td>38.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>22.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>3.0</td><td>30.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN APPRENTICE</td><td>2.0</td><td>20.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLER</td><td>6.0</td><td>42.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>37.0</td><td>294.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>6.0</td><td>37.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr> <td>Total hours worked to date: 157,113.3</td> <td></td> <td>Total 99.0</td> <td>766.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	12.0	74.0	Evergreene Const.	CARPENTER	5.0	45.5	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	11.0	G&G Insulation	INSULATION INSTALLER	1.0	8.0	JB's Roofing	ROOFER	5.0	38.0	Jack McGahey Paint	PAINTERS	3.0	22.0	L&L ASSOCIATES	ELECTRICIAN	3.0	30.0	L&L ASSOCIATES	ELECTRICIAN APPRENTICE	2.0	20.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	4.0	32.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	6.0	42.0	Preeces Tile	FLOOR COVERER	1.0	8.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	2.0	16.0	Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0	Star Mountain	CARPENTER	37.0	294.0	Star Mountain	SUPER - JOB	1.0	8.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Valley View Exterior	CARPENTER	6.0	37.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 157,113.3		Total 99.0	766.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																
American Tradition H	CARPENTER	1.0	8.0																																																																																																
Bow man's Inc	SHEET METAL WORKERS	12.0	74.0																																																																																																
Evergreene Const.	CARPENTER	5.0	45.5																																																																																																
Evergreene Const.	LABORERS	1.0	9.0																																																																																																
Evergreene Const.	OPERATING ENGINEER	1.0	11.0																																																																																																
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																																
JB's Roofing	ROOFER	5.0	38.0																																																																																																
Jack McGahey Paint	PAINTERS	3.0	22.0																																																																																																
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0																																																																																																
L&L ASSOCIATES	ELECTRICIAN APPRENTICE	2.0	20.0																																																																																																
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																																																
Pioneer Landscape	OPERATING ENGINEER	4.0	32.0																																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	6.0	42.0																																																																																																
Preeces Tile	FLOOR COVERER	1.0	8.0																																																																																																
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																																
Standard Drywall Inc	TAPER	2.0	16.0																																																																																																
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	24.0																																																																																																
Star Mountain	CARPENTER	37.0	294.0																																																																																																
Star Mountain	SUPER - JOB	1.0	8.0																																																																																																
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																																
Valley View Exterior	CARPENTER	6.0	37.0																																																																																																
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																																
Total hours worked to date: 157,113.3		Total 99.0	766.5																																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>047</td><td>Gradall 544-10</td><td>0.0</td><td>8.0</td></tr> <tr><td>058</td><td>backhoe</td><td>2.0</td><td>6.0</td></tr> <tr><td>063</td><td>Forklift</td><td>0.0</td><td>8.0</td></tr> <tr><td>072</td><td>New Holland 170</td><td>0.0</td><td>7.0</td></tr> <tr><td>074</td><td>MF Tractor</td><td>0.0</td><td>7.0</td></tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	0.0	8.0	058	backhoe	2.0	6.0	063	Forklift	0.0	8.0	072	New Holland 170	0.0	7.0	074	MF Tractor	0.0	7.0																																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																																
047	Gradall 544-10	0.0	8.0																																																																																																
058	backhoe	2.0	6.0																																																																																																
063	Forklift	0.0	8.0																																																																																																
072	New Holland 170	0.0	7.0																																																																																																
074	MF Tractor	0.0	7.0																																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 584		Page 3 of 3
		DATE 09 Mar 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
076	Dingo		0.0	6.0
Total operating hours to date: 23,378.8		Total	2.0	42.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 585	Page 1 of 2										
		DATE 10 Mar 2006 - Friday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 24 °F, Max 42 °F; No Precipitation; 25 MPH Wind											
QC NARRATIVES													
Activities in Progress: ALDAVE - Sub-floor to # 81; vinyl to # 84 AMERICAN TRADITION HOMES - Installing siding, soffit, fascia, trim # 5 IDAHO MASONRY BUILDERS - Staple fabric, vapor barrier # 24, 25 PARSONS - Misc. Framing in west loop bldg; Temporary heaters and generators, site cleanup G&G INSULATION - Insulate crawl spaces of east loop bldg STAR MOUNTAIN CONSTRUCTION - Framing # 26 to # 45 STANDARD DRYWALL INC - Taping # 8, 9, 11, 12; painting # 88, 1, 2 C-FORBES - Finish Carpentry # 6 PIONEER LANDSCAPE - Front yard east loop - irrigation/landscape													
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: No Specific Inspections QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS: No conversations													
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Observed Some employees w/o safety glasses - Corrected PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH The following 2 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th><th>Description</th></tr> </thead> <tbody> <tr> <td>P5211027</td><td>Install Shower Walls/Vanities</td></tr> <tr> <td>P5274032</td><td>Install Appliances</td></tr> </tbody> </table> The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th><th>Description</th></tr> </thead> <tbody> <tr> <td>P511175</td><td>Road Paving</td></tr> </tbody> </table>				Activity No	Description	P5211027	Install Shower Walls/Vanities	P5274032	Install Appliances	Activity No	Description	P511175	Road Paving
Activity No	Description												
P5211027	Install Shower Walls/Vanities												
P5274032	Install Appliances												
Activity No	Description												
P511175	Road Paving												
QC REQUIREMENTS No QC requirements were completed today													
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 585 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 10 Mar 2006 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Bow man's Inc	SHEET METAL WORKERS	12.0	65.5
C-Forbes	CARPENTER	2.0	8.0
Evergreene Const.	CARPENTER	4.0	33.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
Jack McGahey Paint	PAINTERS	3.0	20.5
Pioneer Landscape	LANDSCAPE LABORERS	2.0	2.0
Pioneer Landscape	OPERATING ENGINEER	2.0	2.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	6.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Valley View Exterior	CARPENTER	5.0	40.0
Western Building	LABORERS	8.0	32.0
Western Building	SUPER - JOB	1.0	8.0
Total hours worked to date: 157,365.3		Total	49.0
			252.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	0.0	8.0
058	backhoe	4.0	4.0
Total operating hours to date: 23,390.8		Total	4.0
			12.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 586 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Mar 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Other - Explain Temperature Min 23 °F, Max 46 °F; No Precipitation; 17 MPH Wind			

QC NARRATIVES

Activities in Progress:
 Ice on roof delayed roofing

ALDAVE - # 81-88
 (PREECES TILE)
 PARSONS - O.C. Readings, Gas valves, sheet rock, Misc framing, Office Work
 STANDARD DRYWALL INC - Painting # 1, 2, 3
 JB'S ROOFING - # 14

General Comments:
 QUALITY CONTROL INSPECTIONS AND REPORTS:
 No inspections

QUALITY CONTROL TESTING AND RESULTS:
 No Testing

REMARKS:
 No Conversations

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 No safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
JB's Roofing	ROOFER	1.0	7.0
Total		1.0	7.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 586		Page 2 of 2
		DATE 11 Mar 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 157,372.3				
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 23,390.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 587 Page 1 of 1	
		DATE 12 Mar 2006 - Sunday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Not Entered		
QC NARRATIVES No QC Narratives were reported today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS No labor hours were Reported today Total hours worked to date: 157,372.3			
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 23,390.8			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 588	Page 1 of 3
		DATE 13 Mar 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Critical Delay Temperature Min 26 °F, Max 50 °F; No Precipitation; 16 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - Vinyl # 86, sub-floor 87, 88
 AMERICAN TRADITION HOMES - Siding, soffit, fascia and trim # 5
 HUNT ELECTRIC - Grounding of transformers and installation of pull strings for quest and adelphia
 L&L ELECTRIC - Rough in # 18
 BOWMAN'S - Rough in # 17, Furnace install east-loop
 ENTERPRISE BUILDERS - Place Driveways # 15, 16
 IDAHO MASONRY CONTRACTORS - # 6 Finishing
 PARSONS - Framing fixes #1; doors (temp) install, unload interior doors and lumber, temporary heaters and generators
 G&G INSULATION - Crawl spaces east loop buildings
 STANDARD DRYWALL INC - Hanging firewalls various buildings; taping/textures # 8, 9, 11, 12
 UTAH MECHANICAL CONTRACTORS - Rough in # 22B
 C-FORBES - Finish carpet # 6, exterior Doors
 PATTERSON - Preparing driveway west
 JB'S ROOFING - Shingles # 14; dry-in # 23, 30
 BEST VINYL - Not Onsite
 KITCHENS PLUS - Installing cabinets 71, 72, 73
 PIONEER LANDSCAPE - Front yard landscape east loop bldg
 WBM - Completed Unit # 22A/B

General Comments:

QUALITY CONTROL INSPECTION AND RESULTS:
 Inspection forms for electrical roughin of units # 1-16 and 64-88
 Inspected concrete placement at # 15-16 driveways

QUALITY CONTROL TESTING AND RESULTS:
 MTI performed concrete testing - see attached
 Piping pressure test # 22B - ok

REMARKS:
 Reviewed installation of fire rated access door in mech room. Will rotate to hinge from side
 Reviewed fence issue at Units 82/83 - May need at other locations

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 Nail in OSB, corrected immediately

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P529025	Install Shower Walls/Vanities

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 588		Page 2 of 3
		DATE 13 Mar 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
The following 2 activities were finished today:				
Activity No	Description			
P5274025	Set Cabinets			
P529025	Install Show er Walls/Vanities			
QC REQUIREMENTS				
No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)				
No QC Punch List items were issued today				
No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
No contractors had their first or last day on site today				
LABOR HOURS				
The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
American Tradition H	CARPENTER	1.0	8.0	
Bow man's Inc	SHEET METAL WORKERS	13.0	95.5	
C-Forbes	CARPENTER	3.0	24.0	
Enterprise Builders	CEMENT FINISHER	10.0	42.0	
Evergreene Const.	CARPENTER	4.0	38.5	
Evergreene Const.	LABORERS	1.0	9.0	
Evergreene Const.	SUPER - JOB	1.0	11.0	
JB's Roofing	ROOFER	4.0	28.0	
Jack McGahey Paint	PAINTERS	3.0	24.0	
Kitchen's Plus	CARPENTER	1.0	8.0	
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0	
L&L ASSOCIATES	ELECTRICIAN APPRENTICE	1.0	10.0	
Patterson	OPERATING ENGINEER	2.0	10.0	
Pioneer Landscape	LANDSCAPE LABORERS	12.0	96.0	
Preeces Tile	FLOOR COVERER	2.0	16.0	
Standard Dryw all Inc	LABORERS	1.0	8.0	
Utah Mechanical Cont	TAPER	1.0	8.0	
Utah Mechanical Cont	SHEETROCK INSTALLER	4.0	32.0	
Utah Mechanical Cont	PLUMBER	6.0	60.0	
Valley View Exterior	CARPENTER	6.0	48.0	
Western Building	LABORERS	4.0	40.0	
Total hours worked to date:	158,018.3	Total	83.0	646.0
EQUIPMENT HOURS				
The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
047	Gradall 544-10	1.0	7.0	
051	track hoe	0.0	10.0	
052	loader	0.0	20.0	
058	backhoe	4.0	4.0	
072	New Holland 170	0.0	7.0	
076	Dingo	0.0	6.0	
078	LS180	0.0	7.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 588		Page 3 of 3
		DATE 13 Mar 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
079	Mitsubishi Excavator		0.0	4.0
Total operating hours to date: 23,455.8		Total	5.0	65.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 589	Page 1 of 3
		DATE 14 Mar 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 33 °F, Max 46 °F; 0.04 IN Precipitation; 30 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE (PREECES TILE) - w orked on flooring for building 80,81 AMERICAN TRADITION HOMES - w orked on siding for building 6 HUNT ELECTRIC - w orked in B loop L&L ELECTRIC - w orked on rough and finish w ork BOWMAN'S - w orked on furnaces and rough ENTERPRISE BUILDERS - form front side w alks for 2-7 IDAHO MASONRY CONTRACTORS - w orked on building 28 PARSONS EVERGREENE - building 13 STAR MOUNTAIN CONSTRUCTION - w orked on floors for 44, w alls, inside finish for 27, sheeting 37, roofs 31-33 STANDARD DRYWALL INC - w orked on painting 1,2,3 and hanging 16 UTAH MECHANICAL CONTRACTORS - plumbing for 23,24 C-FORBES - hardw are for 75,76,77,78 PATTERSON - w orked on drives and w alks for 18-10 JB'S ROOFING - w orked on shingles for 14 WESTERN BUILDING MAINTENANCE - w orked on mold clean up for buildings 10,21 PIONEER LANDSCAPE - w orked in East Loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Worked on unit 26 framing inspection - all items found w ere corrected w hile QC w as there Unit 17 and 18 A&B electrical inspections Unit 17 - 4 w ay inspection w ith Tim Bishop Unit 24 A&B - plumbing inspection</p> <p>QUALITY CONTROL TESTING AND RESULTS No test today - w orked on pouring today</p> <p>REMARKS Did a 4 w ay inspection w ith Tim Bishop It rained very hard and caused all outside w ork to leave early Walked buildings 1-17 checking for concrete patios, temp glass, progress of buildings, trash clean up needed Mold sealer sprayed on w indow s - list attached</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Observed the roofers and framers get off of w et roofs as the rain came</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 589		Page 2 of 3
		DATE 14 Mar 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
A ONE SOLID SURFACE	CARPENTER		0.0	0.0
Action Garage Doors	CARPENTER		0.0	0.0
American Tradition H	CARPENTER		1.0	4.0
Bow man's Inc	SHEET METAL WORKERS		10.0	79.0
C-Forbes	CARPENTER		3.0	24.0
Enterprise Builders	CEMENT FINISHER		8.0	26.0
Enterprise Builders	LABORERS		2.0	12.0
Evergreene Const.	CARPENTER		0.0	0.0
G&G Insulation	INSULATION INSTALLER		1.0	8.0
HUNT ELECTRIC	OPERATING ENGINEER		2.0	21.0
HUNT ELECTRIC	ELECTRICIAN		3.0	31.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE		2.0	20.0
JB's Roofing	ROOFER		4.0	21.0
Jack McGahey Paint	PAINTERS		3.0	23.0
Kitchen's Plus	CARPENTER		1.0	7.0
L&L ASSOCIATES	ELECTRICIAN		5.0	50.0
Patterson	OPERATING ENGINEER		2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS		2.0	13.0
Pioneer Landscape	OPERATING ENGINEER		4.0	26.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR		6.0	39.0
Preeces Tile	FLOOR COVERER		2.0	16.0
Standard Drywall Inc	LABORERS		1.0	8.0
Standard Drywall Inc	TAPER		2.0	16.0
Standard Drywall Inc	SHEETROCK INSTALLER		4.0	32.0
Star Mountain	CARPENTER		40.0	240.0
Star Mountain	SUPER - JOB		2.0	16.0
Star Mountain	OPERATING ENGINEER		1.0	6.0
Utah Mechanical Cont	PLUMBER		6.0	60.0
Valley View Exterior	CARPENTER		5.0	40.0
Valley View Exterior	SUPER - JOB		1.0	8.0
Total hours worked to date: 158,884.3		Total	123.0	866.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
047	Gradall 544-10		2.0	6.0
052	loader		0.0	30.0
058	backhoe		6.0	2.0
063	Forklift		0.0	6.0
069	Skid Steer		8.0	0.0
072	New Holland 170		0.0	7.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 589		Page 3 of 3
		DATE 14 Mar 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
076	Dingo	0.0	4.0	
078	LS180	0.0	7.0	
Total operating hours to date: 23,517.8		Total	16.0	62.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 590	Page 1 of 3
		DATE 15 Mar 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 48 °F; No Precipitation; 13 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Worked on installing vinyl for building 80A&B AMERICAN TRADITION HOMES - worked on siding for building 6 HUNT ELECTRIC - worked on lights for conduit at A Loop L&L ELECTRIC - worked on rough for #18 and finish East Loop ENTERPRISE BUILDERS - worked on pouring sidewalks and drives for west loop A IDAHO MASONRY CONTRACTORS - worked on installing stone for building 25 PARSONS - worked on remodels for #13 etc. G&G INSULATION - worked on buildings 17 and 14 STAR MOUNTAIN CONSTRUCTION - worked on framing building 27; roof 31,33; floors 42,43; sheeting 35,36 STANDARD DRYWALL INC - worked on hanging firewalls for building 16 and 17; taping buildings 11,15,14 UTAH MECHANICAL CONTRACTORS - worked on roughs for building 23; finish for buildings 75-79 C-FORBES - worked on hardware for buildings 75-79 PATTERSON - prep drives and walks West Loop A; worked on back yards 80-88 JB'S ROOFING - worked on dry sheeting buildings 23,25; shingles 14 WESTERN BUILDING MAINTENANCE- mold remediation</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS 4 way inspection for 16B - okay except for electrical to bathroom fans checked building 64-88 temp glass and sub locations; two locations found at 88A and 85A - one found in west loop 11</p> <p>QUALITY CONTROL TESTING AND RESULTS Concrete and compaction for the west loop A</p> <p>REMARKS Delivered material to office Plans and specs at office 3-14-06 for phase 6 Golf Buildings Garage door handles outside - called Action Garage Doors and emailed at cynthiann4@actiongaragedoor.net</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 590	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 15 Mar 2006 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	11.0	64.5
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	9.0	44.3
Enterprise Builders	LABORERS	2.0	18.0
Evergreene Const.	CARPENTER	4.0	39.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.5
HUNT ELECTRIC	OPERATING ENGINEER	2.0	24.0
HUNT ELECTRIC	ELECTRICIAN	3.0	32.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	10.0
JB's Roofing	ROOFER	5.0	35.0
JB's Roofing	DRY-WALL FINISHER	0.0	0.0
Jack McGahey Paint	PAINTERS	3.0	22.0
Kitchen's Plus	CARPENTER	1.0	7.0
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	4.0	32.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	2.0	16.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	40.0	319.0
Star Mountain	SUPER - JOB	2.0	15.5
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Valley View Exterior	CARPENTER	5.0	40.0
Total hours worked to date: 159,912.0		Total	1,027.8
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
041	Kobelco SK60	0.0	10.0
047	Gradall 544-10	2.0	6.0
051	track hoe	0.0	10.0
052	loader	0.0	20.0
063	Forklift	0.0	8.0
069	Skid Steer	8.0	0.0
072	New Holland 170	0.0	7.0
076	Dingo	0.0	4.0
078	LS180	0.0	7.0
080	Curbmate	0.0	3.0
Total operating hours to date: 23,592.8		Total	75.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 590	Page 3 of 3
		DATE 15 Mar 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 591	Page 1 of 3
		DATE 16 Mar 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 57 °F; No Precipitation; 24 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE (PREECES TILE) - w orked on building #80 flooring AMERICAN TRADITION HOMES - w orked on installing siding, soffit, fascia trim for #6 HUNT ELECTRIC - w orked on pulling cable strings for the West Loop B L&L ELECTRIC - w orked on rough in for #18 BOWMAN'S INC - w orked on rough in for #18 ENTERPRISE BUILDERS - placed driveways for #18 IDAHO MASONRY CONTRACTORS - prepare columns for stone work PARSONS EVERGREENE - w orked on misc. carpenter work for west loop temp heaters and generators G&G INSULATION - insulated building #17 and #18 STAR MOUNTAIN CONSTRUCTION - w orked on framing #27 through #45 STANDARD DRYWALL INC - w orked on hanging firewalls for west loop buildings; taping and painting for 1,2,3 UTAH MECHANICAL CONTRACTORS - w orked on rough in for #23 C-FORBES - w orked on hanging exterior doors for west loop B PATTERSON - w orked on prepping driveways for west loop A JB'S ROOFING - w orked on shingling #11 and #16 PIONEER LANDSCAPE - w orked on irrigation / landscape in the front yards of the East Loop KITCHEN'S PLUS - placed cabinets for East Loop Buildings WESTERN BUILDING MAINTENANCE - mold remediation</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Worked on inspecting nailing of roofs of #27 and #31 - corrections noted Inspected subgrade of drawings 18</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing - see attached</p> <p>REMARKS Held weekly QC Meeting with COE - see attached</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS All window openings covered</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 591	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 16 Mar 2006 - Thursday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Action Garage Doors	CARPENTER	1.0	1.0
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	9.0	71.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	5.0	42.0
Enterprise Builders	LABORERS	2.0	16.5
Evergreene Const.	CARPENTER	4.0	39.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	15.0
HUNT ELECTRIC	ELECTRICIAN	3.0	27.5
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	20.0
Idaho Masonry Contra	CEMENT MASON	3.0	24.0
JB's Roofing	ROOFER	5.0	35.0
Jack McGahey Paint	PAINTERS	3.0	17.5
Kitchen's Plus	CARPENTER	1.0	7.0
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	2.0	16.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	41.0	315.5
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	PLUMBER	6.0	60.0
Total hours worked to date:	160,916.0	Total	1,004.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	8.0	0.0
041	Kobelco SK60	0.0	10.0
047	Gradall 544-10	7.0	1.0
051	track hoe	0.0	10.0
052	loader	0.0	20.0
058	backhoe	8.0	0.0
063	Forklift	8.0	8.0
076	Dingo	0.0	4.0
078	LS180	0.0	7.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 591		Page 3 of 3
		DATE 16 Mar 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
080	Curbmate		0.0	7.0
Total operating hours to date: 23,659.8		Total	31.0	67.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 592	Page 1 of 2
		DATE 17 Mar 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 39 °F; No Precipitation; 17 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Building 80 AMERICAN TRADITION HOMES - Columns Building 5; Siding building 6 BOWMANS - Rough-in Building 19; Finish building 75A/B ENTERPRISE BUILDERS - Forming Driveways west loop A IDAHO MASONRY BUILDERS - Installing Rock Building 25 PARSONS - Misc. stuff and Phase 6 Gas line find G&G INSULATION - Insulating 20-19 STAR MOUNTAIN CONSTRUCTION - Roofs 33-34-32, finish building 27-31 sheetings 37-38-39; walls 39; Floors 46-47 STANDARD DRYWALL INC - Painters -3; Taping west loop A, Building 11 and remodel UTAH MECHANICAL CONTRACTORS - Not on Site C-FORBES - Trim Building 12; hardware east loop JB'S ROOFING - Roofing Building 11 and 16 WESTERN BUILDING MAINTENANCE - Building 10 PIONEER LANDSCAPING - East loop landscaping CUSTOM MARBLE - Vanity tops, 69-74; master bedrooms 74A/B</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Electrical Rough-in Inspections Building 20-19. See attached sheets Siding inspections Building 64-65-75-76-77-78-79. See attached sheets Bowman Unit 18 A/B See attached Sheet</p> <p>QUALITY CONTROL TESTING AND RESULTS None Today</p> <p>REMARKS: Talked to Tim about structural blocking on Charles units B. Tim had a question on fire-blocking on laundry rooms in Charles, said he had not noticed before. I gave Tim a copy of Hunts Testing results from yesterday. Worked on EIP list and pickup up packets east loop.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS: Discussed Safety glasses with custom marble</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 592 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 17 Mar 2006 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.0
Bow man's Inc	SHEET METAL WORKERS	9.0	55.0
C-Forbes	CARPENTER	3.0	21.0
Custom Marble	CARPENTER	4.0	42.0
Enterprise Builders	CEMENT FINISHER	8.0	16.5
Evergreene Const.	CARPENTER	4.0	34.5
Evergreene Const.	OPERATING ENGINEER	1.0	11.0
Idaho Masonry Contra	CEMENT MASON	3.0	24.0
JB's Roofing	ROOFER	5.0	25.0
Jack McGahey Paint	PAINTERS	3.0	18.5
Kitchen's Plus	CARPENTER	1.0	4.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0
Preeces Tile	FLOOR COVERER	2.0	12.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	3.0	24.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0
Star Mountain	CARPENTER	37.0	286.0
Star Mountain	SUPER - JOB	1.0	8.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Valley View Exterior	CARPENTER	4.0	24.0
Valley View Exterior	SUPER - JOB	1.0	6.0
Total hours worked to date: 161,670.5		Total	107.0 754.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
058	backhoe	5.0	3.0
063	Forklift	8.0	8.0
076	Dingo	0.0	4.0
080	Curbmate	0.0	7.0
Total operating hours to date: 23,681.8		Total	13.0 22.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 593 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 18 Mar 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 47 °F, Max 51 °F; No Precipitation; 37 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - Floor and Vinyl # 80
 STAR MOUNTAIN CONSTRUCTION - B Loop West Framing 31-39 (8 guys working)
 STANDARD DRYWALL INC - 2 Painters on # 71 Painting Doors

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 No Safety Issues

QUALITY CONTROL TESTING AND RESULTS
 No Testing

REMARKS:
 No discussions

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 No Safety issues

PREPARATORY AND/OR INITIALS HELD TODAY:
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Evergreene Const.	CARPENTER	1.0	8.0
Evergreene Const.	SUPER - JOB	1.0	8.0
Total hours worked to date: 161,686.5		Total 2.0	16.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 593		Page 2 of 2
		DATE 18 Mar 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 23,681.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 595	Page 1 of 3
		DATE 20 Mar 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 55 °F; No Precipitation; 22 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Repairs of vinyl in various east loop building</p> <p>AMERICAN TRADITION HOMES - siding, soffit, fascia, trim # 8</p> <p>HUNT ELECTRIC - Testing cables west loop A; Setting light poles east loop: 2 pole bases east loop</p> <p>L&L ELECTRIC - Rough-in # 21</p> <p>BOWMANS - Rough-in # 20</p> <p>ENTERPRISE BUILDERS - Place street sidewalk west loop A 3-5</p> <p>IDAHO MASONRY BUILDERS - Install stone # 25</p> <p>PARSONS - Miscellaneous framing repairs west loop A, temp heater/ generators</p> <p>G&G INSULATION - Insulation # 18-19</p> <p>STAR MOUNTAIN CONSTRUCTION - Framing # 27-46</p> <p>STANDARD DRYWALL INC - Hanging #16, taping 11,13,14; painting #1-3</p> <p>UTAH MECHANICAL CONTRACTORS - Rough-in # 23</p> <p>C-FORBES - Finish carpentry # 8</p> <p>PATTERSON - Preparing driveways and sidewalks west loop A</p> <p>JB'S ROOFING - Shingles #17</p> <p>WESTERN BUILDING MAINTENANCE - Mold Remediation - west loop A</p> <p>PIONEER LANDSCAPING -Irrigation/Landscape of east loop front yards</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS:</p> <p>4-way inspection # 18-19 - see attached</p> <p>Framing inspection # 27 - see attached</p> <p>Inspection # 5 vinyl - See attached</p> <p>Inspection # 19 - Ventilation</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>MTI performed concrete and soil testing - see attached</p> <p>REMARKS:</p> <p>Reviewed 4-way with COE # 18-19</p> <p>Reviewed 3 painted colors of exterior doors</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS:</p> <p>No safety issues observed</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY:</p> <p>None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE:</p> <p>None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 595	Page 2 of 3																																																																																																																
		DATE 20 Mar 2006 - Monday																																																																																																																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																	
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																			
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>10.0</td><td>79.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>4.0</td><td>34.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>1.0</td><td>9.3</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>1.0</td><td>8.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>18.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>32.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>2.0</td><td>21.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>3.0</td><td>24.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>5.0</td><td>38.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>2.0</td><td>14.5</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>6.0</td><td>60.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>6.0</td><td>48.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>1.0</td><td>5.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td>4.0</td><td>40.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>33.0</td><td>250.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>5.0</td><td>50.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>4.0</td><td>30.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 162,619.8</td> <td>Total</td> <td>112.0 933.3</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	10.0	79.0	C-Forbes	CARPENTER	3.0	24.0	Enterprise Builders	CEMENT FINISHER	4.0	34.0	Enterprise Builders	LABORERS	1.0	9.3	G&G Insulation	INSULATION INSTALLER	1.0	8.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	18.5	HUNT ELECTRIC	ELECTRICIAN	3.0	32.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	21.0	Idaho Masonry Contra	CEMENT MASON	3.0	24.0	JB's Roofing	ROOFER	5.0	38.0	Jack McGahey Paint	PAINTERS	2.0	14.5	L&L ASSOCIATES	ELECTRICIAN	6.0	60.0	Patterson	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	4.0	32.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0	Preeces Tile	FLOOR COVERER	1.0	5.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	3.0	30.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0	Star Mountain	CARPENTER	33.0	250.0	Star Mountain	SUPER - JOB	1.0	8.0	Star Mountain	OPERATING ENGINEER	2.0	16.0	Utah Mechanical Cont	PLUMBER	5.0	50.0	Valley View Exterior	CARPENTER	4.0	30.0	Total hours worked to date: 162,619.8		Total	112.0 933.3
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																
American Tradition H	CARPENTER	1.0	8.0																																																																																																																
Bow man's Inc	SHEET METAL WORKERS	10.0	79.0																																																																																																																
C-Forbes	CARPENTER	3.0	24.0																																																																																																																
Enterprise Builders	CEMENT FINISHER	4.0	34.0																																																																																																																
Enterprise Builders	LABORERS	1.0	9.3																																																																																																																
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																																																
HUNT ELECTRIC	OPERATING ENGINEER	2.0	18.5																																																																																																																
HUNT ELECTRIC	ELECTRICIAN	3.0	32.0																																																																																																																
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	21.0																																																																																																																
Idaho Masonry Contra	CEMENT MASON	3.0	24.0																																																																																																																
JB's Roofing	ROOFER	5.0	38.0																																																																																																																
Jack McGahey Paint	PAINTERS	2.0	14.5																																																																																																																
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0																																																																																																																
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																																																
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																																																																
Pioneer Landscape	OPERATING ENGINEER	4.0	32.0																																																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0																																																																																																																
Preeces Tile	FLOOR COVERER	1.0	5.0																																																																																																																
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																																																
Standard Drywall Inc	TAPER	3.0	30.0																																																																																																																
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0																																																																																																																
Star Mountain	CARPENTER	33.0	250.0																																																																																																																
Star Mountain	SUPER - JOB	1.0	8.0																																																																																																																
Star Mountain	OPERATING ENGINEER	2.0	16.0																																																																																																																
Utah Mechanical Cont	PLUMBER	5.0	50.0																																																																																																																
Valley View Exterior	CARPENTER	4.0	30.0																																																																																																																
Total hours worked to date: 162,619.8		Total	112.0 933.3																																																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>041</td><td>Kobelco SK60</td><td>0.0</td><td>5.0</td></tr> <tr><td>051</td><td>track hoe</td><td>0.0</td><td>10.0</td></tr> <tr><td>052</td><td>loader</td><td>0.0</td><td>20.0</td></tr> <tr><td>063</td><td>Forklift</td><td>8.0</td><td>0.0</td></tr> <tr><td>072</td><td>New Holland 170</td><td>0.0</td><td>7.0</td></tr> <tr><td>076</td><td>Dingo</td><td>0.0</td><td>1.0</td></tr> <tr><td>078</td><td>LS180</td><td>0.0</td><td>7.0</td></tr> <tr><td>080</td><td>Curbmate</td><td>0.0</td><td>7.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 23,738.8</td> <td>Total</td> <td>8.0 57.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	041	Kobelco SK60	0.0	5.0	051	track hoe	0.0	10.0	052	loader	0.0	20.0	063	Forklift	8.0	0.0	072	New Holland 170	0.0	7.0	076	Dingo	0.0	1.0	078	LS180	0.0	7.0	080	Curbmate	0.0	7.0	Total operating hours to date: 23,738.8		Total	8.0 57.0																																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																																																
041	Kobelco SK60	0.0	5.0																																																																																																																
051	track hoe	0.0	10.0																																																																																																																
052	loader	0.0	20.0																																																																																																																
063	Forklift	8.0	0.0																																																																																																																
072	New Holland 170	0.0	7.0																																																																																																																
076	Dingo	0.0	1.0																																																																																																																
078	LS180	0.0	7.0																																																																																																																
080	Curbmate	0.0	7.0																																																																																																																
Total operating hours to date: 23,738.8		Total	8.0 57.0																																																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 595 Page 3 of 3	
		DATE 20 Mar 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 596	Page 1 of 3										
		DATE 21 Mar 2006 - Tuesday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 50 °F; No Precipitation; 12 MPH Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p>ALDAVE- Install vinyl # 1, 2 AMERICAN TRADITION HOMES- Siding, soffit, fascia, trim # 8 HUNT ELECTRIC- Setting light poles east loop; conduit for light poles in west loop L&L ELECTRIC- Rough-in # 21 BOWMAN'S- Rough-in # 20, # 10 ENTERPRISE BUILDERS- Place miscellaneous steps and walks in West loop IDAHO MASONRY CONTRACTORS- Stone Work # 18 PARSONS- Misc. carpentry Work STARMOUNTAIN CONSTRUCTION- Framing 31-49 STANDARD DRYWALL INC- Hanging # 16, Taping # 11, 13, 14; painting 1-3 UTAH MECHANICAL CONTRACTORS- Rough-in # 23, finish in east loop C-FORBES- Finish Carpentry in # 8 PATTERSON- Preparing driveway and sidewalks in west loop JB'S ROOFING- Shingles # 17, dry-in # 31 SAWYER PEST CONTROL- Outside termiticide # 1-7, 9, 11; foundation wall PIONEER LANDSCAPE- Irrigation and landscape east loop front yard and back yard interior loop WBM- Mold remediation</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected vinyl siding at # 66, 67, 68, 69 - All ok Inspected shingles # 9 - ok Inspected subgrade for steps west loop Inspected east loop buildings for incomplete items</p> <p>QUALITY CONTROL TESTING AND RESULTS: MTI performed concrete soil testing - see attached</p> <p>REMARKS: No conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS: Found Lumber with nails sticking out corrected immediately</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH													
<p>The following 4 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5214039</td> <td>Install Garage Overhead Door</td> </tr> <tr> <td>P5223021</td> <td>Install Wall Insulation</td> </tr> <tr> <td>P5272033</td> <td>Install Finish Hardware</td> </tr> <tr> <td>P5284030</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table>				Activity No	Description	P5214039	Install Garage Overhead Door	P5223021	Install Wall Insulation	P5272033	Install Finish Hardware	P5284030	Install Vinyl Floors
Activity No	Description												
P5214039	Install Garage Overhead Door												
P5223021	Install Wall Insulation												
P5272033	Install Finish Hardware												
P5284030	Install Vinyl Floors												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 596 Page 2 of 3																																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 21 Mar 2006 - Tuesday																																																																																																					
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																					
The following activity was finished today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5283023</td> <td>Set Cabinets</td> </tr> </table>				Activity No	Description	P5283023	Set Cabinets																																																																																																
Activity No	Description																																																																																																						
P5283023	Set Cabinets																																																																																																						
QC REQUIREMENTS No QC requirements were completed today																																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="0"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Bowman's Inc</td><td>SHEET METAL WORKERS</td><td>13.0</td><td>85.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>21.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>5.0</td><td>33.3</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>1.0</td><td>7.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>3.0</td><td>28.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>11.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>3.0</td><td>21.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>5.0</td><td>35.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>6.0</td><td>60.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td>4.0</td><td>40.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>38.0</td><td>300.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>5.0</td><td>50.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>4.0</td><td>32.0</td></tr> <tr> <td>Total hours worked to date: 163,494.5</td> <td>Total</td> <td>109.0</td> <td>874.8</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bowman's Inc	SHEET METAL WORKERS	13.0	85.0	C-Forbes	CARPENTER	3.0	21.0	Enterprise Builders	CEMENT FINISHER	5.0	33.3	Enterprise Builders	LABORERS	1.0	7.5	Evergreene Const.	CARPENTER	3.0	28.0	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	11.0	Idaho Masonry Contra	CEMENT MASON	3.0	21.0	JB's Roofing	ROOFER	5.0	35.0	Jack McGahey Paint	PAINTERS	2.0	16.0	L&L ASSOCIATES	ELECTRICIAN	6.0	60.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	4.0	32.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	3.0	30.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0	Star Mountain	CARPENTER	38.0	300.0	Star Mountain	SUPER - JOB	1.0	8.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Utah Mechanical Cont	PLUMBER	5.0	50.0	Valley View Exterior	CARPENTER	4.0	32.0	Total hours worked to date: 163,494.5	Total	109.0	874.8
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																				
American Tradition H	CARPENTER	1.0	8.0																																																																																																				
Bowman's Inc	SHEET METAL WORKERS	13.0	85.0																																																																																																				
C-Forbes	CARPENTER	3.0	21.0																																																																																																				
Enterprise Builders	CEMENT FINISHER	5.0	33.3																																																																																																				
Enterprise Builders	LABORERS	1.0	7.5																																																																																																				
Evergreene Const.	CARPENTER	3.0	28.0																																																																																																				
Evergreene Const.	LABORERS	1.0	9.0																																																																																																				
Evergreene Const.	OPERATING ENGINEER	1.0	11.0																																																																																																				
Idaho Masonry Contra	CEMENT MASON	3.0	21.0																																																																																																				
JB's Roofing	ROOFER	5.0	35.0																																																																																																				
Jack McGahey Paint	PAINTERS	2.0	16.0																																																																																																				
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0																																																																																																				
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																																																				
Pioneer Landscape	OPERATING ENGINEER	4.0	32.0																																																																																																				
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																																				
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																																				
Standard Drywall Inc	TAPER	3.0	30.0																																																																																																				
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0																																																																																																				
Star Mountain	CARPENTER	38.0	300.0																																																																																																				
Star Mountain	SUPER - JOB	1.0	8.0																																																																																																				
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																																				
Utah Mechanical Cont	PLUMBER	5.0	50.0																																																																																																				
Valley View Exterior	CARPENTER	4.0	32.0																																																																																																				
Total hours worked to date: 163,494.5	Total	109.0	874.8																																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="0"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>058</td><td>backhoe</td><td>8.0</td><td>0.0</td></tr> <tr><td>063</td><td>Forklift</td><td>7.0</td><td>9.0</td></tr> <tr><td>072</td><td>New Holland 170</td><td>0.0</td><td>7.0</td></tr> <tr><td>076</td><td>Dingo</td><td>0.0</td><td>2.0</td></tr> <tr><td>078</td><td>LS180</td><td>0.0</td><td>7.0</td></tr> <tr><td>080</td><td>Curbmate</td><td>0.0</td><td>7.0</td></tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	058	backhoe	8.0	0.0	063	Forklift	7.0	9.0	072	New Holland 170	0.0	7.0	076	Dingo	0.0	2.0	078	LS180	0.0	7.0	080	Curbmate	0.0	7.0																																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																																				
058	backhoe	8.0	0.0																																																																																																				
063	Forklift	7.0	9.0																																																																																																				
072	New Holland 170	0.0	7.0																																																																																																				
076	Dingo	0.0	2.0																																																																																																				
078	LS180	0.0	7.0																																																																																																				
080	Curbmate	0.0	7.0																																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 596		Page 3 of 3
		DATE 21 Mar 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
081	Coadall		4.0	4.0
Total operating hours to date: 23,774.8		Total	19.0	36.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 597	Page 1 of 3
		DATE 22 Mar 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 60 °F; No Precipitation; 13 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE- Install vinyl # 1, 2 AMERICAN TRADITION HOMES- Siding, soffit, fascia, trim # 8 HUNT ELECTRIC- Street light conduit west loop B; Light pole bases in west loop A L&L ELECTRIC- Rough-in # 21 BOWMAN'S- Rough-in # 10, # 21; Place Furnaces in east loop ENTERPRISE BUILDERS- Place sidew alks and drivew ays in west loop A, # 19-20 IDAHO MASONRY CONTRACTORS- Place Stone # 28 and prepare columns PARSONS- Misc. carpentry repairs in east loop; Temporary heaters and generators G&G INSULATION- Insulate # 19 and #20 STARMOUNTAIN CONSTRUCTION- Framing 31-48 STANDARD DRYWALL INC- Hanging # 17; Taping # 13, 14; Painting 1-3 UTAH MECHANICAL CONTRACTORS- Finish trim east loop Building C-FORBES- Finish Carpentry PATTERSON- Preparing drivew ays and sidew alks east loop A JB'S ROOFING- Shingles # 18, dry-in # 33 BEST VINYL- Not on Site PIONEER LANDSCAPE- Irrigation and landscape in east loop front yard A-1 SOLID SURFACING- Countertops # 71-74 WBM- Mold remediation</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected roof nailing pattern # 33 - released to dry-in Inspected texture in # 9A/B - ok to trim and paint Inspected texture in # 11 - ok to trim and paint Inspected screw pattern # 16A/B - ok to tape and texture Inspected sub-grade # 19 & 20 - ok to place</p> <p>QUALITY CONTROL TESTING AND RESULTS: Tested moisture content of framing materials in: # 22A- 12.2% □#21A- 8.4%□□# 10- 10.2% # 22B- 13.2%□# 21B- 12.2% MTI performed concrete and soil testing - see attached</p> <p>REMARKS: Review painter front doors No specific decision</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS: Note staples through board - Corrected Immediately</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 597	Page 2 of 3																																																																																																																								
PROJECT D/B Replace Military Family Housing P5		DATE 22 Mar 2006 - Wednesday																																																																																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																									
ACTIVITY START/FINISH The following 5 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5223040</td> <td>Install Vinyl Siding, Soffit &</td> </tr> <tr> <td>P5224037</td> <td>Install Roofing</td> </tr> <tr> <td>P5225037</td> <td>Install Roofing</td> </tr> <tr> <td>P5226039</td> <td>Install Roofing</td> </tr> <tr> <td>P5288032</td> <td>Install Appliances</td> </tr> </tbody> </table> No activities were finished today				Activity No	Description	P5223040	Install Vinyl Siding, Soffit &	P5224037	Install Roofing	P5225037	Install Roofing	P5226039	Install Roofing	P5288032	Install Appliances																																																																																																												
Activity No	Description																																																																																																																										
P5223040	Install Vinyl Siding, Soffit &																																																																																																																										
P5224037	Install Roofing																																																																																																																										
P5225037	Install Roofing																																																																																																																										
P5226039	Install Roofing																																																																																																																										
P5288032	Install Appliances																																																																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>A ONE SOLID SURFACE</td><td>CARPENTER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Action Garage Doors</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>11.0</td><td>73.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>5.0</td><td>38.8</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>1.0</td><td>8.8</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>4.0</td><td>39.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>11.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>3.0</td><td>20.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>32.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>2.0</td><td>20.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>0.0</td><td>0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>5.0</td><td>35.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>6.0</td><td>60.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLER</td><td>7.0</td><td>51.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td>4.0</td><td>40.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>33.0</td><td>261.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>2.0</td><td>14.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	A ONE SOLID SURFACE	CARPENTER	2.0	16.0	Action Garage Doors	CARPENTER	0.0	0.0	American Tradition H	CARPENTER	0.0	0.0	Bow man's Inc	SHEET METAL WORKERS	11.0	73.5	C-Forbes	CARPENTER	3.0	24.0	Enterprise Builders	CEMENT FINISHER	5.0	38.8	Enterprise Builders	LABORERS	1.0	8.8	Evergreene Const.	CARPENTER	4.0	39.0	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	11.0	G&G Insulation	INSULATION INSTALLER	3.0	20.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.5	HUNT ELECTRIC	ELECTRICIAN	3.0	32.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	20.0	Idaho Masonry Contra	CEMENT MASON	0.0	0.0	JB's Roofing	ROOFER	5.0	35.0	Kitchen's Plus	CARPENTER	0.0	0.0	L&L ASSOCIATES	ELECTRICIAN	6.0	60.0	Patterson	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	4.0	32.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	7.0	51.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	3.0	30.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0	Star Mountain	CARPENTER	33.0	261.5	Star Mountain	SUPER - JOB	2.0	14.5	Star Mountain	OPERATING ENGINEER	1.0	8.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																								
A ONE SOLID SURFACE	CARPENTER	2.0	16.0																																																																																																																								
Action Garage Doors	CARPENTER	0.0	0.0																																																																																																																								
American Tradition H	CARPENTER	0.0	0.0																																																																																																																								
Bow man's Inc	SHEET METAL WORKERS	11.0	73.5																																																																																																																								
C-Forbes	CARPENTER	3.0	24.0																																																																																																																								
Enterprise Builders	CEMENT FINISHER	5.0	38.8																																																																																																																								
Enterprise Builders	LABORERS	1.0	8.8																																																																																																																								
Evergreene Const.	CARPENTER	4.0	39.0																																																																																																																								
Evergreene Const.	LABORERS	1.0	9.0																																																																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	11.0																																																																																																																								
G&G Insulation	INSULATION INSTALLER	3.0	20.0																																																																																																																								
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.5																																																																																																																								
HUNT ELECTRIC	ELECTRICIAN	3.0	32.0																																																																																																																								
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	20.0																																																																																																																								
Idaho Masonry Contra	CEMENT MASON	0.0	0.0																																																																																																																								
JB's Roofing	ROOFER	5.0	35.0																																																																																																																								
Kitchen's Plus	CARPENTER	0.0	0.0																																																																																																																								
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0																																																																																																																								
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																																																																								
Pioneer Landscape	OPERATING ENGINEER	4.0	32.0																																																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	7.0	51.0																																																																																																																								
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																																																								
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																																																								
Standard Drywall Inc	TAPER	3.0	30.0																																																																																																																								
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0																																																																																																																								
Star Mountain	CARPENTER	33.0	261.5																																																																																																																								
Star Mountain	SUPER - JOB	2.0	14.5																																																																																																																								
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 597		Page 3 of 3
		DATE 22 Mar 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Utah Mechanical Cont Valley View Exterior Total hours worked to date: 164,506.5	PLUMBER CARPENTER	6.0 5.0 Total 122.0	60.0 37.5 1,012.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
041	Kobelco SK60	0.0	8.0	
051	track hoe	0.0	10.0	
052	loader	0.0	20.0	
058	backhoe	5.0	6.0	
063	Forklift	8.0	0.0	
072	New Holland 170	0.0	7.0	
076	Dingo	0.0	4.0	
078	LS180	0.0	7.0	
Total operating hours to date: 23,836.8		Total 13.0	62.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 598	Page 1 of 3
		DATE 23 Mar 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 64 °F; No Precipitation; 34 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE (PREECES TILE) - w orked on vinyl for buildings 2 and 3 AMERICAN TRADITION HOMES - w orked on siding, soffit, fascia, and trim for building #8 STAR MOUNTAIN CONSTRUCTION - w orked on framing 31 through 49 L&L ASSOCIATES - w orked on rough in for 21, finish of east loop, and testing grounds BOWMAN'S INC - w orked on rough in for 21, set furnace east loop ENTERPRISE BUILDERS - placed sidew alks and drivew ays for 21 and 22 IDAHO MASONRY CONTRACTORS - placed stone in building #23 PARSONS EVERGREENE - w orked on misc. carpentry for the east loop; temp heaters/ generators CUSTOM MARBLE - set vanities exterior buildings of East Loop PIONEER - irrigation/landscape east loop back and front yards UTAH MECHANCAL CONTRACTORS - w orked on rough in for #23, set finish in east loop HUNT ELECTRIC - w orked on placing light pole conduit and forming light pole bases G&G INSULATION - w orked on wall insulation for 18,19,20 C-FORBES - w orked on finish carpentry for 8 and 9 PATTERSON - w orked on preparing drivew ays for the east loop JB'S ROOFING - w orked on shingles for building 18 WESTERN BUILDING MAINTENANCE - w orked on mold remediation / upper framing</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Performed 4 w ay inspection follow up in buildings 18 and 19 - framer not complete yet in 19. 18 okay to hang Performed 4 w ay inspection for building 20 - distributed list - okay to insulate Performed framing inspection for 31 - distributed list Vinyl floor inspection 80A&B, 81, 82A&B, 83A&B, 84A&B, 85A&B, 1A&B - okay Tested moisture content of framing for 23A - 11.2 - above floor □□□□□ 23B - 11.5 - above floor</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete and soil testing - see attached Piping pressure test in 23A&B - all passed Inspected piping insulation Tested moisture content of framing for 23A - 11.2 - above floor □□□□□ 23B - 11.5 - above floor</p> <p>REMARKS - Discussed tree/ shrub placement on interior of east loop Landscape w ill be given latitude to place trees w here w ill function well. Perhaps in the middle of the fence line rather than joist at corners. Total trees to remain constant. Relocate shrubs around trees. -□ Discussed laundry sink attachment to floor and w all - w ill caulk behind sink to w all -□ Held weekly QC/QA Meeting - see attachments</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Found board w ith nails sticking out - corrected immediately</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
<div style="border: 1px solid black; height: 50px;"></div>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 598 Page 2 of 3																																																																																																									
		DATE 23 Mar 2006 - Thursday																																																																																																									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																									
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5282030</td> <td>Install Appliances</td> </tr> </table> The following activity was finished today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5280030</td> <td>Install Vinyl Floors</td> </tr> </table>				Activity No	Description	P5282030	Install Appliances	Activity No	Description	P5280030	Install Vinyl Floors																																																																																																
Activity No	Description																																																																																																										
P5282030	Install Appliances																																																																																																										
Activity No	Description																																																																																																										
P5280030	Install Vinyl Floors																																																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="0"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>A ONE SOLID SURFACE</td><td>CARPENTER</td><td>2.0</td><td>16.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>5.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>10.0</td><td>78.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>20.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>5.0</td><td>44.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>2.0</td><td>10.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>4.0</td><td>37.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>11.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>3.0</td><td>24.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>5.0</td><td>20.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>5.0</td><td>50.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>2.0</td><td>12.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>4.0</td><td>30.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>7.0</td><td>42.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>3.0</td><td>12.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td>4.0</td><td>40.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>29.0</td><td>207.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>2.0</td><td>16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>6.0</td><td>60.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>5.0</td><td>32.5</td></tr> <tr> <td>Total hours worked to date:</td> <td>165,329.5</td> <td>Total</td> <td>109.0 823.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	A ONE SOLID SURFACE	CARPENTER	2.0	16.0	American Tradition H	CARPENTER	1.0	5.0	Bow man's Inc	SHEET METAL WORKERS	10.0	78.5	C-Forbes	CARPENTER	3.0	20.0	Enterprise Builders	CEMENT FINISHER	5.0	44.0	Enterprise Builders	LABORERS	2.0	10.0	Evergreene Const.	CARPENTER	4.0	37.5	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	11.0	G&G Insulation	INSULATION INSTALLER	1.0	8.0	Idaho Masonry Contra	CEMENT MASON	3.0	24.0	JB's Roofing	ROOFER	5.0	20.0	L&L ASSOCIATES	ELECTRICIAN	5.0	50.0	Patterson	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	12.0	Pioneer Landscape	OPERATING ENGINEER	4.0	30.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	42.0	Preeces Tile	FLOOR COVERER	3.0	12.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0	Star Mountain	CARPENTER	29.0	207.5	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Utah Mechanical Cont	PLUMBER	6.0	60.0	Valley View Exterior	CARPENTER	5.0	32.5	Total hours worked to date:	165,329.5	Total	109.0 823.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																								
A ONE SOLID SURFACE	CARPENTER	2.0	16.0																																																																																																								
American Tradition H	CARPENTER	1.0	5.0																																																																																																								
Bow man's Inc	SHEET METAL WORKERS	10.0	78.5																																																																																																								
C-Forbes	CARPENTER	3.0	20.0																																																																																																								
Enterprise Builders	CEMENT FINISHER	5.0	44.0																																																																																																								
Enterprise Builders	LABORERS	2.0	10.0																																																																																																								
Evergreene Const.	CARPENTER	4.0	37.5																																																																																																								
Evergreene Const.	LABORERS	1.0	9.0																																																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	11.0																																																																																																								
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																																								
Idaho Masonry Contra	CEMENT MASON	3.0	24.0																																																																																																								
JB's Roofing	ROOFER	5.0	20.0																																																																																																								
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0																																																																																																								
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	12.0																																																																																																								
Pioneer Landscape	OPERATING ENGINEER	4.0	30.0																																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	42.0																																																																																																								
Preeces Tile	FLOOR COVERER	3.0	12.0																																																																																																								
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0																																																																																																								
Star Mountain	CARPENTER	29.0	207.5																																																																																																								
Star Mountain	SUPER - JOB	2.0	16.0																																																																																																								
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																																								
Utah Mechanical Cont	PLUMBER	6.0	60.0																																																																																																								
Valley View Exterior	CARPENTER	5.0	32.5																																																																																																								
Total hours worked to date:	165,329.5	Total	109.0 823.0																																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="0"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours																																																																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 598		Page 3 of 3
		DATE 23 Mar 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
039	Water Truck	2.0	7.0	
051	track hoe	0.0	10.0	
052	loader	0.0	10.0	
058	backhoe	6.0	2.0	
063	Forklift	0.0	8.0	
069	Skid Steer	5.0	3.0	
072	New Holland 170	0.0	7.0	
076	Dingo	0.0	6.0	
078	LS180	0.0	7.0	
081	Coadall	1.0	7.0	
Total operating hours to date: 23,903.8		Total	14.0	67.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 599	Page 1 of 2						
		DATE 24 Mar 2006 - Friday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 48 °F, Max 66 °F; No Precipitation; 28 MPH Wind							
QC NARRATIVES									
<p>Activities in Progress:</p> <p>ALDAVE - Install vinyl/ sub floor # 2, #3 AMERICAN TRADITION HOMES - Siding, soffit, fascia and trim # 8 L&L ELECTRIC - Testing Grounding BOWMAN'S -Rough-in # 21 ENTERPRISE BUILDERS - Form-work west loop Driveways IDAHO MASONRY CONTRACTORS - Stone-work # 25 PARSONS EVERGREENE - Misc. Framing in east loop, Temporary Heater/generators; move connex, relocate materials G&G INSULATION - Insulation # 18,19, 20 STAR MOUNTAIN CONSTRUCTION - Framing # 31-50 STANDARD DRYWALL INC - Hanging # 18; taping # 12, 13, 14; Painting # 2, 3, 4 C-FORBES - Finish carpentry # 9, 11 JB'S ROOFING - Shingles PIONEER LANDSCAPING - Irrigation and landscaping front and back yards east loop buildings WESTERN BUILDING MAINTANCE - Mold Remediation</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected screw pattern # 14a/b, 15, 17, 18A - Ok to tape Tested crawl space wood framing # 6 - moisture 12.2%</p> <p>QUALITY CONTROL TESTING AND RESULTS: No other testing except wood moisture</p> <p>REMARKS: None</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No safety issues identified</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH No activities were started today The following 2 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5283028</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5284030</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table>				Activity No	Description	P5283028	Install Vinyl Floors	P5284030	Install Vinyl Floors
Activity No	Description								
P5283028	Install Vinyl Floors								
P5284030	Install Vinyl Floors								
QC REQUIREMENTS No QC requirements were completed today									
Empty space for additional notes									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 599 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 24 Mar 2006 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	9.0	53.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	LABORERS	10.0	27.5
Evergreene Const.	CARPENTER	4.0	36.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	11.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
Jack McGahey Paint	PAINTERS	2.0	13.0
L&L ASSOCIATES	ELECTRICIAN	3.0	22.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	4.0	32.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	48.0
Standard Drywall Inc	LABORERS	1.0	8.0
Standard Drywall Inc	TAPER	2.0	20.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0
Star Mountain	CARPENTER	24.0	161.0
Star Mountain	SUPER - JOB	2.0	13.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Valley View Exterior	CARPENTER	5.0	32.5
Total hours worked to date: 165,949.5	Total	90.0	620.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	8.0	0.0
058	backhoe	6.0	2.0
063	Forklift	0.0	8.0
072	New Holland 170	0.0	7.0
076	Dingo	0.0	6.0
078	LS180	0.0	7.0
Total operating hours to date: 23,933.8	Total	14.0	30.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

--	--	--	--

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 600		Page 1 of 2
		DATE 25 Mar 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 57 °F; No Precipitation; 50 MPH Wind		
QC NARRATIVES				
Activities in Progress: PARSONS EVERGREENE -4 men, replace sheetrock, # 80, after chlorox; sweep # 75, 76 Site management STAR MOUNTAIN CONSTRUCTION - Clean B loop for Hunt STANDARD DRYWALL INC - Tape # 13 B, Repaint # 75A/B UTAH MECHANICAL CONTRACTORS C-FORBES - # 66, 11, 9 JB'S ROOFING - Show ed up, left due to weather PREECES TILE - #2 Vinyl Flooring				
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: No inspection QUALITY CONTROL TESTING AND RESULTS: No Testing REMARKS: No conversations				
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today				
ACTIVITY START/FINISH No activities were started or finished today				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer _____		Labor Classification _____		Number of Employees _____
				Hours Worked _____

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 600		Page 2 of 2
		DATE 25 Mar 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
C-Forbes Star Mountain Star Mountain Total hours worked to date: 165,982.5	CARPENTER CARPENTER SUPER - JOB	3.0 2.0 1.0 Total	18.0 10.0 5.0 33.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number 063 Total operating hours to date: 23,938.8	Description Forklift	Standby Hours 0.0 Total	Operating Hours 5.0 5.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 602	Page 1 of 3
		DATE 27 Mar 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Critical Delay Temperature Min 26 °F, Max 62 °F; No Precipitation; 36 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - Installing vinyl # 2, 3
 AMERICAN TRADITION HOMES - Siding, soffit, fascia and trim # 9
 HUNT ELECTRIC - Drilling and setting light pole base west loop
 L&L ELECTRIC - Finish trim east loop building
 BOWMAN'S - Rough-in # 22, set furnaces in east loop
 ENTERPRISE BUILDERS - Place porches # 44, 45; form driveways
 PARSONS EVERGREENE - Firew all repairs in Bungalow east loop; Temporary heaters/generators; Site cleanup
 G&G INSULATION - Insulation # 19, 20
 STAR MOUNTAIN CONSTRUCTION - Framing # 31-51
 STANDARD DRYWALL INC - Repair firew all in bungalow; taping # 13 and 14
 UTAH MECHANICAL CONTRACTORS - Finish trim in east loop building; rough-in # 25
 C-FORBES - Finish carpentry # 9, 12
 PATTERSON - Preparing sidewalk east loop
 JB'S ROOFING - Shingles # 18, 15
 PIONEER LANDSCAPING - Irrigation and landscaping front and back yards east loop buildings
 WESTERN BUILDING MAINTANCE - Mold Remediation

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected the fire draft stop at the top of the bungalow garage separation wall: 1-3-5-6-9-12-18-20-21 - ok to cover
 Note # 14 and # 16 were previously inspected. Inspected roof nailing pattern for # 32 and # 35 - ok to dry-sheet. Inspected framing # 32 Baxter distributed list. Inspected front porches for concrete # 44, 45 - ok to place

QUALITY CONTROL TESTING AND RESULTS:
 MTI performed concrete testing - see attached

REMARKS:
 No conversations with COE. Ken Taylor, Home Depot, visited site to review door (exterior and interior) deliveries.
 More lumber deliveries.
 All west loop A water and sewer sleeves have been exposed and verified installation. Two sleeves need to be corrected in west loop B

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Noted OSB with nail sticking out, corrected immediately

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 7 activities were started today:

Activity No	Description
P521025	Set Cabinets
P5213041	Install Garage Overhead Door
P5226040	Install Vinyl Siding, Soffit &
P5227039	Install Roofing

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 602	Page 2 of 3
		DATE 27 Mar 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5274031 Install Finish Plumb, Elect. & P5281027 Install Vinyl Floors P5284031 Install Finish Plumb, Elect. & No activities were finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
A ONE SOLID SURFACE	CARPENTER	0.0	0.0
American Tradition H	CARPENTER	1.0	7.0
Bow man's Inc	SHEET METAL WORKERS	8.0	61.5
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	6.0	24.5
Enterprise Builders	LABORERS	4.0	16.0
Evergreene Const.	CARPENTER	4.0	36.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	11.0
G&G Insulation	INSULATION INSTALLER	0.0	0.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	24.0
HUNT ELECTRIC	ELECTRICIAN	3.0	36.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	12.0
Idaho Masonry Contra	CEMENT MASON	0.0	0.0
JB's Roofing	ROOFER	5.0	29.0
Jack McGahey Paint	PAINTERS	2.0	16.0
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0
Patterson	OPERATING ENGINEER	0.0	0.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	4.0	32.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	56.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	4.0	40.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0
Star Mountain	CARPENTER	25.0	189.0
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	PLUMBER	6.0	66.0
Valley View Exterior	CARPENTER	5.0	40.0
Total hours worked to date:	166,867.5	Total	109.0 885.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 602		Page 3 of 3
		DATE 27 Mar 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	0.0	
042	Kabota kx 121-1	0.0	10.0	
051	track hoe	0.0	0.0	
052	loader	0.0	10.0	
058	backhoe	0.0	0.0	
063	Forklift	0.0	0.0	
069	Skid Steer	0.0	0.0	
072	New Holland 170	0.0	7.0	
076	Dingo	0.0	6.0	
078	LS180	0.0	7.0	
081	Coadall	0.0	0.0	
Total operating hours to date: 23,978.8		Total	0.0	40.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 603	Page 1 of 3
		DATE 28 Mar 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 66 °F, Max 48 °F; No Precipitation; 33 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALADAVE - Vinyl Flooring # 3, 4
 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 9
 HUNT ELECTRIC - Install light pole bases and conduct west loop buildings
 L&L ELECTRIC - Rough-in # 22
 BOWMAN'S - Rough-in # 22
 ENTERPRISE BUILDERS - Place street sidewalk # 7-11
 IDAHO MASONRY CONTRACTORS - Stone work
 PARSONS - Misc framing/firewall fixes east loop; temporary heaters and generators
 G&G INSULATION - Insulate ceiling several east loop buildings
 STAR MOUNTAIN CONSTRUCTION - Framing # 31-51
 STANDARD DRYWALL INC - Hanging misc. firewall west loop; taping # 13, 14, 15; Painting # 6 and # 78
 UTAH MECHANICAL CONTRACTORS - Rough in # 25
 C-FORBES - Finish Carpentry # 11, 9, 64
 PATTERSON - Preparing driveways in west loop
 JB'S ROOFING - Shingles # 15, 18
 PIONEER LANDSCAPE - Irrigation/landscape east loop front and back yards
 WESTERN BUILDING MAINTANCE - Mold remediation east loop interior buildings

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 4-Way inspection # 21; distributed list
 Tim did framing inspections # 32 using list previously made by Parsons
 Framing and crawl space moist readings - see attached

QUALITY CONTROL TESTING AND RESULTS:
 Piping pressure testing # 25 - all pass

REMARKS:
 See spider box inspection form attached
 Received lab test report for mold spore count in buildings # 1, 12, 23, 24, 26 - ok to proceed. # 1 and # 7 need remedial work - See attached

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P5280032	Install Appliances
P5286029	Install Finish Plumb, Elect. &

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 603	Page 2 of 3																																																																																																																												
		DATE 28 Mar 2006 - Tuesday																																																																																																																													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																													
The following activity was finished today: <div> <div>Activity No</div> <div>Description</div> <div>P5281027</div> <div>Install Vinyl Floors</div> </div>																																																																																																																															
QC REQUIREMENTS No QC requirements were completed today																																																																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>10.0</td><td>80.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>4.0</td><td>30.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>9.0</td><td>38.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>4.0</td><td>16.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>4.0</td><td>36.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>11.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>24.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>28.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>1.0</td><td>12.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>4.0</td><td>32.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>5.0</td><td>35.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>5.0</td><td>50.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>4.0</td><td>30.5</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLER</td><td>7.0</td><td>56.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>TAPER</td><td>4.0</td><td>40.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>SHEETROCK INSTALLER</td><td>4.0</td><td>40.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>36.0</td><td>282.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>2.0</td><td>16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>6.0</td><td>60.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>5.0</td><td>40.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td>4.0</td><td>36.0</td></tr> <tr> <td>Total hours worked to date: 167,961.5</td> <td></td> <td>Total 136.0</td> <td>1,094.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	10.0	80.5	C-Forbes	CARPENTER	4.0	30.0	Enterprise Builders	CEMENT FINISHER	9.0	38.0	Enterprise Builders	LABORERS	4.0	16.0	Evergreene Const.	CARPENTER	4.0	36.0	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	11.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	24.0	HUNT ELECTRIC	ELECTRICIAN	3.0	28.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	12.0	Idaho Masonry Contra	CEMENT MASON	4.0	32.0	JB's Roofing	ROOFER	5.0	35.0	Jack McGahey Paint	PAINTERS	2.0	16.0	L&L ASSOCIATES	ELECTRICIAN	5.0	50.0	Patterson	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	4.0	30.5	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	7.0	56.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Standard Dryw all Inc	LABORERS	1.0	8.0	Standard Dryw all Inc	TAPER	4.0	40.0	Standard Dryw all Inc	SHEETROCK INSTALLER	4.0	40.0	Star Mountain	CARPENTER	36.0	282.0	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Utah Mechanical Cont	PLUMBER	6.0	60.0	Valley View Exterior	CARPENTER	5.0	40.0	Western Building	LABORERS	4.0	36.0	Total hours worked to date: 167,961.5		Total 136.0	1,094.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																												
American Tradition H	CARPENTER	1.0	8.0																																																																																																																												
Bow man's Inc	SHEET METAL WORKERS	10.0	80.5																																																																																																																												
C-Forbes	CARPENTER	4.0	30.0																																																																																																																												
Enterprise Builders	CEMENT FINISHER	9.0	38.0																																																																																																																												
Enterprise Builders	LABORERS	4.0	16.0																																																																																																																												
Evergreene Const.	CARPENTER	4.0	36.0																																																																																																																												
Evergreene Const.	LABORERS	1.0	9.0																																																																																																																												
Evergreene Const.	OPERATING ENGINEER	1.0	11.0																																																																																																																												
HUNT ELECTRIC	OPERATING ENGINEER	2.0	24.0																																																																																																																												
HUNT ELECTRIC	ELECTRICIAN	3.0	28.0																																																																																																																												
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	12.0																																																																																																																												
Idaho Masonry Contra	CEMENT MASON	4.0	32.0																																																																																																																												
JB's Roofing	ROOFER	5.0	35.0																																																																																																																												
Jack McGahey Paint	PAINTERS	2.0	16.0																																																																																																																												
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0																																																																																																																												
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																																																												
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																																																																												
Pioneer Landscape	OPERATING ENGINEER	4.0	30.5																																																																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	7.0	56.0																																																																																																																												
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																																																												
Standard Dryw all Inc	LABORERS	1.0	8.0																																																																																																																												
Standard Dryw all Inc	TAPER	4.0	40.0																																																																																																																												
Standard Dryw all Inc	SHEETROCK INSTALLER	4.0	40.0																																																																																																																												
Star Mountain	CARPENTER	36.0	282.0																																																																																																																												
Star Mountain	SUPER - JOB	2.0	16.0																																																																																																																												
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																																																												
Utah Mechanical Cont	PLUMBER	6.0	60.0																																																																																																																												
Valley View Exterior	CARPENTER	5.0	40.0																																																																																																																												
Western Building	LABORERS	4.0	36.0																																																																																																																												
Total hours worked to date: 167,961.5		Total 136.0	1,094.0																																																																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours																																																																																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 603		Page 3 of 3
		DATE 28 Mar 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
042	Kabota kx 121-1	0.0	10.0	
051	track hoe	0.0	20.0	
052	loader	0.0	20.0	
058	backhoe	8.0	0.0	
063	Forklift	6.0	10.0	
072	New Holland 170	0.0	7.0	
076	Dingo	0.0	3.0	
078	LS180	0.0	7.0	
080	Curbmate	0.0	6.0	
081	Coadall	0.0	8.0	
Total operating hours to date: 24,069.8		Total	14.0	91.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 604	Page 1 of 3										
		DATE 29 Mar 2006 - Wednesday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 40 °F, Max 45 °F; 0.51 IN Precipitation; 23 MPH Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p> AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 9, 11 HUNT ELECTRIC - Light pole bases west loop and install conduit L&L ELECTRIC - Rough-in #22 BOWMAN'S - Rough-in # 22 ENTERPRISE BUILDERS - Prepare driveways west loop interior buildings IDAHO MASONRY CONTRACTORS - Place Stone # 26 PARSONS - Temporary water heaters/ generators; Misc. firework repairs east loop buildings G&G INSULATION - Insulate # 21 STAR MOUNTAIN CONSTRUCTION - Framing # 33 to # 51 STANDARD DRYWALL INC - Hanging firework all 31; Repairs to firework all east loop; Taping # 13, 14, 15; Painting # 5, 6 UTAH MECHANICAL CONTRACTORS - Rough-in # 28 C-FORBES - Finish hardware # 65, 66 PATTERSON - Preparing driveways/sidewalk west loop A JB'S ROOFING - Shingles # 19, 20 WESTERN BUILDING MAINTANCE - Mold Remediation </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS: Plumbing rough-in inspection # 25 and # 28 A/B Inspected vinyl siding installation # 6A/B, 8, 69A/B, 70A/B, 71 Bowman rough-in inspection sheet- lost and included now - 14A&B Inspected vanity top installation 76, 78A/B, 77, 75A/B, 79 Inspected stone work # 6, 16, 17, 18, 19, 20, 10, 21, 23, 24, 25 </p> <p> QUALITY CONTROL TESTING AND RESULTS: Tested Framing and crawl space wood for moisture content - see attached Piping pressure test # 28 - all passed </p> <p> REMARKS: Discussed weather days - one was overlooked, and will be added to next month </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS Held site pizza fest to thank group for good safety clean-up </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY: None </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None </p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH													
<p>The following 5 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5212025</td> <td>Install Shower Walls/Vanities</td> </tr> <tr> <td>P522030</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P523023</td> <td>Set Cabinets</td> </tr> <tr> <td>P5283030</td> <td>Install Appliances</td> </tr> </tbody> </table>				Activity No	Description	P5212025	Install Shower Walls/Vanities	P522030	Install Vinyl Floors	P523023	Set Cabinets	P5283030	Install Appliances
Activity No	Description												
P5212025	Install Shower Walls/Vanities												
P522030	Install Vinyl Floors												
P523023	Set Cabinets												
P5283030	Install Appliances												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 604	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 29 Mar 2006 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5284032 Install Appliances No activities were finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bowman's Inc	SHEET METAL WORKERS	10.0	76.0
C-Forbes	CARPENTER	4.0	32.0
Enterprise Builders	CEMENT FINISHER	5.0	17.5
Enterprise Builders	LABORERS	2.0	7.0
Evergreene Const.	CARPENTER	4.0	36.5
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	11.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
Idaho Masonry Contra	CEMENT MASON	4.0	32.0
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0
Patterson	OPERATING ENGINEER	2.0	20.0
Preeces Tile	FLOOR COVERER	4.0	32.0
Standard Drywall Inc	LABORERS	1.0	9.0
Standard Drywall Inc	TAPER	4.0	40.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0
Star Mountain	CARPENTER	35.0	256.0
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	PLUMBER	6.0	56.5
Valley View Exterior	CARPENTER	6.0	48.0
Western Building	LABORERS	3.0	30.0
Western Building	SUPER - JOB	1.0	10.0
Total hours worked to date: 168,824.0		Total	108.0
			862.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	8.0	0.0
047	Gradall 544-10	2.0	6.0
051	track hoe	0.0	10.0
052	loader	0.0	10.0
058	backhoe	6.0	2.0
063	Forklift	6.0	10.0
069	Skid Steer	6.0	2.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 604		Page 3 of 3
		DATE 29 Mar 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
081	Coadall		6.0	2.0
Total operating hours to date: 24,111.8		Total	34.0	42.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 605	Page 1 of 2
		DATE 30 Mar 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 40 °F, Max 56 °F; No Precipitation; 18 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE -Carpet # 75-78; Vinyl□

AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 9

L&L ELECTRIC - Rough-in #22

BOWMAN'S - Rough-in # 22

ENTERPRISE BUILDERS - Place driveways # 24, 25

IDAHO MASONRY CONTRACTORS - Install stone # 27

PARSONS - Temporary water heaters/ generators; Misc. firew all repairs east loop buildings

STAR MOUNTAIN CONSTRUCTION - Framing # 34 to # 55

STANDARD DRYWALL INC - Firew all repairs west loop building - taping # 14, 15; Painting # 6, 8

UTAH MECHANICAL CONTRACTORS - Rough-in # 29

C-FORBES - Finish Hardware, toilet accessories, #67-70

PATTERSON - Preparing driveways east loop

JB'S ROOFING - Shingles # 20; dry-in # 33, 35

PIONEER LANDSCAPING - Irrigation/landscape east loop yards

WESTERN BUILDING MAINTANCE - Mold Remediation

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:

Corrected joist problems second floor # 13A/B

Framing inspection # 33A/B - distributed corrections

Roof nailing inspection # 34 - corrections made

Inspected floors of # 64-70 for "squeaks" - corrections noted for renail or screws

QUALITY CONTROL TESTING AND RESULTS:

None

REMARKS:

Held weekly QA/QC meeting - see attached

Discussed spoils pile north and east of phase 5 east - Parsons to make proposal to correct

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS

None

PREPARATORY AND/OR INITIALS HELD TODAY:

Held Preparatory for carpet installation and adjourned to # 75A to review first installation - very good

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:

None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 6 activities were started today:

Activity No	Description
P5212023	Set Cabinets
P5221039	Install Garage Overhead Door
P5228037	Install Roofing
P5229037	Install Roofing

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 605 Page 2 of 2																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 30 Mar 2006 - Thursday																																																																													
P5230039 Install Roofing P5286030 Install Appliances The following activity was finished today: <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%; border-bottom: 1px solid black;">Activity No</td> <td style="border-bottom: 1px solid black;">Description</td> </tr> <tr> <td>P5285030</td> <td>Install Vinyl Floors</td> </tr> </table>		Activity No	Description	P5285030	Install Vinyl Floors	CONTRACT NUMBER DACA67-02-D-2012 0004																																																																									
Activity No	Description																																																																														
P5285030	Install Vinyl Floors																																																																														
QC REQUIREMENTS No QC requirements were completed today																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="width: 30%; text-align: left;">Employer</th> <th style="width: 35%; text-align: left;">Labor Classification</th> <th style="width: 15%; text-align: right;">Number of Employees</th> <th style="width: 20%; text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">67.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">35.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLER</td><td style="text-align: right;">7.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">45.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">38.0</td></tr> <tr><td>Western Building</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.5</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">57.0</td> <td style="text-align: right; border-top: 1px solid black;">445.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 169,269.5</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Bow man's Inc	SHEET METAL WORKERS	9.0	67.0	C-Forbes	CARPENTER	3.0	24.0	G&G Insulation	INSULATION INSTALLER	2.0	2.0	JB's Roofing	ROOFER	5.0	35.0	Patterson	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	7.0	48.0	Preeces Tile	FLOOR COVERER	5.0	28.0	Standard Drywall Inc	LABORERS	1.0	9.0	Standard Drywall Inc	TAPER	4.0	40.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0	Valley View Exterior	CARPENTER	5.0	45.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	4.0	38.0	Western Building	SUPER - JOB	1.0	9.5	Total		57.0	445.5	Total hours worked to date: 169,269.5			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																												
Bow man's Inc	SHEET METAL WORKERS	9.0	67.0																																																																												
C-Forbes	CARPENTER	3.0	24.0																																																																												
G&G Insulation	INSULATION INSTALLER	2.0	2.0																																																																												
JB's Roofing	ROOFER	5.0	35.0																																																																												
Patterson	OPERATING ENGINEER	2.0	20.0																																																																												
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																												
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	7.0	48.0																																																																												
Preeces Tile	FLOOR COVERER	5.0	28.0																																																																												
Standard Drywall Inc	LABORERS	1.0	9.0																																																																												
Standard Drywall Inc	TAPER	4.0	40.0																																																																												
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0																																																																												
Valley View Exterior	CARPENTER	5.0	45.0																																																																												
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																												
Western Building	LABORERS	4.0	38.0																																																																												
Western Building	SUPER - JOB	1.0	9.5																																																																												
Total		57.0	445.5																																																																												
Total hours worked to date: 169,269.5																																																																															
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="width: 30%; text-align: left;">Serial Number</th> <th style="width: 35%; text-align: left;">Description</th> <th style="width: 15%; text-align: right;">Standby Hours</th> <th style="width: 20%; text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>072</td><td>New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>078</td><td>LS180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>079</td><td>Mitsubishi Excavator</td><td style="text-align: right;">0.0</td><td style="text-align: right;">1.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">31.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 24,142.8</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	051	track hoe	0.0	10.0	052	loader	0.0	10.0	072	New Holland 170	0.0	2.0	076	Dingo	0.0	2.0	078	LS180	0.0	6.0	079	Mitsubishi Excavator	0.0	1.0	Total		0.0	31.0	Total operating hours to date: 24,142.8																																											
Serial Number	Description	Standby Hours	Operating Hours																																																																												
051	track hoe	0.0	10.0																																																																												
052	loader	0.0	10.0																																																																												
072	New Holland 170	0.0	2.0																																																																												
076	Dingo	0.0	2.0																																																																												
078	LS180	0.0	6.0																																																																												
079	Mitsubishi Excavator	0.0	1.0																																																																												
Total		0.0	31.0																																																																												
Total operating hours to date: 24,142.8																																																																															
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 606	Page 1 of 3
		DATE 31 Mar 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 60 °F; 0.15 IN Precipitation; 23 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE -Carpet # 75B, Vinyl # 4
 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 11
 L&L ELECTRIC - Bungalow Patio 2nd light east loop building
 BOWMAN'S - Rough-in # 22 and 24
 IDAHO MASONRY CONTRACTORS - # 28 Stone work
 PARSONS - Temporary water/ generators; Misc. framing and sheetrock repairs east loop
 G&G INSULATION -# 22 Insulation
 STAR MOUNTAIN CONSTRUCTION - Framing # 34 to 52
 STANDARD DRYWALL INC - Hanging firewalls and draft stops- west loop buildings; Taping # 13, 14, 15; Painting 6, 8
 C-FORBES - Finish Hardware and Shelving east loop
 JB'S ROOFING - Shingles # 20
 PIONEER LANDSCAPING - Unload pipe
 WESTERN BUILDING MAINTANCE - Mold Remediation

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected horizontal separation fire draft stop walls in Bungalow garages including fire caulk # 1, 3, 5, 6, 9, 12, 14, 16, 18, 20, 21

QUALITY CONTROL TESTING AND RESULTS:
 Piping pressure test # 29A/B - water DWV, Gas - B Side - all passed
 DWV, Gas - A Side - all passed

REMARKS
 No specific conversations

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No Safety Issues observed

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 5 activities were started today:

Activity No	Description
P521028	Install Vinyl Floors
P525023	Set Cabinets
P5281030	Install Appliances
P5285031	Install Finish Plumb, Elect. &
P5287029	Install Finish Plumb, Elect. &

The following 16 activities were finished today:

Activity No	Description
P521028	Install Vinyl Floors

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 606	Page 2 of 3																																																																																				
		DATE 31 Mar 2006 - Friday																																																																																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																					
P5211039 Install Roofing P522030 Install Vinyl Floors P5264039 Install Garage Overhead Door P5266021 Install Finish Carpentry (Door P5267021 Install Finish Carpentry (Door P5267030 Install Appliances P5268032 Install Appliances P5268041 Install Garage Overhead Door P5271023 Install Finish Carpentry (Door P5272039 Install Garage Overhead Door P5273041 Install Garage Overhead Door P5274041 Install Garage Overhead Door P5275027 Install Shower Walls/Vanites P5277023 Install Finish Carpentry (Door P5287038 Install Vinyl Siding, Soffit &																																																																																							
QC REQUIREMENTS No QC requirements were completed today																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>7.5</td></tr> <tr><td>Bowman's Inc</td><td>SHEET METAL WORKERS</td><td>9.0</td><td>57.5</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>3.0</td><td>3.5</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>1.0</td><td>1.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>2.0</td><td>18.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>3.0</td><td>24.0</td></tr> <tr><td>Preece Tile</td><td>FLOOR COVERER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>23.0</td><td>172.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>2.0</td><td>14.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>5.0</td><td>35.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td>4.0</td><td>32.0</td></tr> <tr> <td>Total hours worked to date: 169,795.5</td> <td></td> <td>Total 73.0</td> <td>526.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.5	Bowman's Inc	SHEET METAL WORKERS	9.0	57.5	Enterprise Builders	CEMENT FINISHER	3.0	3.5	Enterprise Builders	LABORERS	1.0	1.0	Evergreene Const.	CARPENTER	2.0	16.0	Evergreene Const.	LABORERS	2.0	18.5	G&G Insulation	INSULATION INSTALLER	1.0	8.0	Jack McGahey Paint	PAINTERS	2.0	16.0	L&L ASSOCIATES	ELECTRICIAN	3.0	24.0	Preece Tile	FLOOR COVERER	3.0	24.0	Standard Drywall Inc	LABORERS	1.0	8.0	Standard Drywall Inc	TAPER	4.0	32.0	Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0	Star Mountain	CARPENTER	23.0	172.5	Star Mountain	SUPER - JOB	2.0	14.5	Star Mountain	OPERATING ENGINEER	1.0	8.0	Utah Mechanical Cont	PLUMBER	2.0	16.0	Valley View Exterior	CARPENTER	5.0	35.0	Western Building	LABORERS	4.0	32.0	Total hours worked to date: 169,795.5		Total 73.0	526.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	7.5																																																																																				
Bowman's Inc	SHEET METAL WORKERS	9.0	57.5																																																																																				
Enterprise Builders	CEMENT FINISHER	3.0	3.5																																																																																				
Enterprise Builders	LABORERS	1.0	1.0																																																																																				
Evergreene Const.	CARPENTER	2.0	16.0																																																																																				
Evergreene Const.	LABORERS	2.0	18.5																																																																																				
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																				
Jack McGahey Paint	PAINTERS	2.0	16.0																																																																																				
L&L ASSOCIATES	ELECTRICIAN	3.0	24.0																																																																																				
Preece Tile	FLOOR COVERER	3.0	24.0																																																																																				
Standard Drywall Inc	LABORERS	1.0	8.0																																																																																				
Standard Drywall Inc	TAPER	4.0	32.0																																																																																				
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	32.0																																																																																				
Star Mountain	CARPENTER	23.0	172.5																																																																																				
Star Mountain	SUPER - JOB	2.0	14.5																																																																																				
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																				
Utah Mechanical Cont	PLUMBER	2.0	16.0																																																																																				
Valley View Exterior	CARPENTER	5.0	35.0																																																																																				
Western Building	LABORERS	4.0	32.0																																																																																				
Total hours worked to date: 169,795.5		Total 73.0	526.0																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 606		Page 3 of 3
		DATE 31 Mar 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
063	Forklift		0.0	8.0
Total operating hours to date: 24,150.8		Total	0.0	8.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 607 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 01 Apr 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused Critical Delay Temperature Min 44 °F, Max 55 °F; 0.02 IN Precipitation; 30 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Water truck; Misc. Framing; clean-up
 STAR MOUNTAIN CONSTRUCTION - Window s 26-27; Punch-list # 35 - unable to set trusses or plywood because of wind
 STANDARD DRYWALL INC. - Paint # 4, 5, 6, 7 ; Taping # 14A/B
 C-FORBES - # 74
 JB'S ROOFING - # 20 and # 21 - worked on replacing shingles due to wind
 PREECE'S TILE - 77-78-79-3

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 No Inspections

 QUALITY CONTROL TESTING AND RESULTS:
 No Testing

 REMARKS
 No Conversations

Safety Inspection / Safety Meetings:
 SAFETY INSPECTIONS/SAFETY MEETINGS:
 No safety issues observed

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	1.0	5.0
Evergreene Const.	CARPENTER	2.0	18.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 607		Page 2 of 2
		DATE 01 Apr 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Evergreene Const.	OPERATING ENGINEER	2.0	14.5	
JB's Roofing	ROOFER	3.0	21.0	
Star Mountain	CARPENTER	8.0	32.0	
Star Mountain	SUPER - JOB	1.0	4.0	
Total hours worked to date: 169,890.0		Total	17.0	94.5
EQUIPMENT HOURS				
The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	14.5	
Total operating hours to date: 24,165.3		Total	0.0	14.5
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 609	Page 1 of 3
		DATE 03 Apr 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Critical Delay Temperature Min 53 °F, Max 73 °F; No Precipitation; 28 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE (PREECE'S TILE) - worked on carpet 78A&B, 79A&B through 66
 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for building #12
 L&L ELECTRIC - rough in #10
 BOWMAN'S INC - rough in #24
 ENTERPRISE BUILDERS - worked on forming driveway / sidewalks for the west loop
 IDAHO MASONRY CONTRACTORS - stone for #27
 PARSONS - worked on misc. framing and sheet rock repairs for the east loop; temp heaters; generators
 STAR MOUNTAIN CONSTRUCTION - worked on framing #34 to #53
 STANDARD DRYWALL INC - worked on hanging building #18; taping 13,14,15; painting 5,6,8
 UTAH MECHANICAL CONTRACTORS - rough in #29
 C-FORBES - trim building 66-69
 PATTERSON - street sidewalk west loop A
 JB'S ROOFING - shingle #11,21 - Unable to work on roofs due to high winds
 PIONEER LANDSCAPE - worked on irrigation / landscaping for the east loop front and back yards
 WESTERN BUILDING MAINTENANCE - worked on mold remediation
 KITCHEN'S PLUS - worked on cabinets 81,87

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Follow up inspections on 27,31,32,33 framing - all corrected
 Framing inspection 34A&B - attached
 Rough electrical inspections - buildings 21 and 22

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 No remarks today

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Spoke to Preeces Tile carpet layer about safety glasses- he had a question as to when they had to be worn.

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 15 activities were started today:

Activity No	Description
P51197	Procure Lighting - Greene
P52014	Procure Insulation - Arts & Cr
P52015	Procure Gypsum Board - Arts &
P5214025	Install Shower Walls/Vanities
P5215040	Install Vinyl Siding, Soffit &

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 609 <div style="text-align: right;">Page 2 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 03 Apr 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

P5223019	Rough Electrical, Cable & Phon
P5223037	Dry-in & Flash Roof
P5224017	Rough Electrical, Cable & Phon
P5227017	Rough Plumbing
P5264032	Install Mirrors
P5265034	Install Mirrors
P5266032	Install Mirrors
P5267031	Install Carpet
P5267032	Install Mirrors
P5268034	Install Mirrors

The following 17 activities were finished today:

Activity No	Description
P5211040	Install Vinyl Siding, Soffit &
P5227036	Install Exterior Doors & Windo
P5227038	Install Cultures Stone
P5229036	Install Cultures Stone
P5233036	Install Cultures Stone
P5267031	Install Carpet
P5267033	Install Finish Hardw are
P5270021	Install Finish Carpentry (Door
P5270025	Install Show er Walls/Vanities
P5270030	Install Appliances
P5273023	Install Finish Carpentry (Door
P5273027	Install Show er Walls/Vanities
P5277033	Install Carpet
P5277035	Install Finish Hardw are
P5278031	Install Carpet
P5278033	Install Finish Hardw are
P5279035	Install Finish Hardw are

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
 No QC Punch List items were issued today
 No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	LABORERS	2.0	15.0
Bow man's Inc	SHEET METAL WORKERS	10.0	75.5
C-Forbes	CARPENTER	4.0	24.0
Enterprise Builders	CEMENT FINISHER	7.0	18.5
Enterprise Builders	LABORERS	4.0	8.0
Evergreene Const.	CARPENTER	4.0	35.5
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	11.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 609 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 03 Apr 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Jack McGahey Paint Kitchen's Plus L&L ASSOCIATES Pioneer Landscape Pioneer Landscape Pioneer Landscape Preece's Tile Standard Drywall Inc Standard Drywall Inc Standard Drywall Inc Star Mountain Star Mountain Utah Mechanical Cont Utah Mechanical Cont Valley View Exterior Valley View Exterior Western Building	PAINTERS CARPENTER ELECTRICIAN LANDSCAPE LABORERS OPERATING ENGINEER IRRIGATION SYSTEM INSTALLER FLOOR COVERER LABORERS TAPER SHEETROCK INSTALLER CARPENTER SUPER - JOB LABORERS PLUMBER CARPENTER SUPER - JOB LABORERS	2.0 1.0 6.0 1.0 4.0 6.0 2.0 1.0 3.0 4.0 32.0 2.0 1.0 5.0 5.0 1.0 4.0	13.5 4.0 53.0 10.0 38.0 54.0 16.0 8.0 24.0 40.0 244.0 16.0 11.0 55.0 40.0 8.0 32.0
Total hours worked to date: 170,761.0		Total <u>114.0</u>	<u>871.0</u>

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	8.0	0.0
045	Backhoe	6.0	2.0
047	Gradall 544-10	4.0	4.0
069	Skid Steer	8.0	0.0
072	New Holland 170	0.0	9.0
076	Dingo	0.0	3.0
078	LS180	0.0	9.0
Total operating hours to date: 24,192.3		Total <u>26.0</u>	<u>27.0</u>

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 610 Page 1 of 3
		DATE 04 Apr 2006 - Tuesday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Critical Delay Temperature Min 50 °F, Max 64 °F; 0.73 IN Precipitation; 23 MPH Wind	
QC NARRATIVES		
Activities in Progress: ALDAVE - Carpet 77-78-79 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 12 HUNT ELECTRIC - Tie in Street light bases L&L ELECTRIC - Rough-in # 10 BOWMAN'S - Rough-in # 23, Furnaces east loop ENTERPRISE BUILDERS - Not on Site IDAHO MASONRY CONTRACTORS - Not on Site PARSONS - Misc. Misc. framing # 66-69; temporary heaters/generators; Remove Water from Flooring G&G INSULATION - Not on Site STAR MOUNTAIN CONSTRUCTION - Left early STANDARD DRYWALL INC - Painting 6-8-9 UTAH MECHANICAL CONTRACTORS - Rough-in # 26 C-FORBES - Finish hardware, toilet accessories, shelving east loop PATTERSON - Tot lot east loop, driveway/street sidewalks, back yards # 1-9 JB'S ROOFING - Shingle # 22, Dry-in # 34 PIONEER LANDSCAPE - Not on Site BEST VINYL - Fence posts interior backyards east loop WESTERN BUILDING MAINTENANCE - Mold remediation KITCHEN'S PLUS - # 80 Cabinets		
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected HVAC installation for #21A/B, 20A/B, 24 A/B Screw pattern inspection for #18B Texture inspected for #14A/B - okay to trim / paint Inspected roofing at #1A/B, 3A/B, 4, 5A/B, 11,14A/B, 15, 16A/B, 17, 18A/B, 19, 20A/B, 21A/B QUALITY CONTROL TESTING AND RESULTS: No MTI testing today REMARKS Mold identified in crawl spaces of 31,32,33,34,35,36, 37,38,39,40,41 - see attached Mold has been remediaded from framing in 27,28,29,30 - okay to rough in Tested moisture content in framing in above buildings - see attached		
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: No safety issues identified PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None		
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)		
No preparatory or initial inspections were held today		
ACTIVITY START/FINISH		
The following 8 activities were started today:		
Activity No	Description	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 610 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 04 Apr 2006 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

P5213027 Install Show er Walls/Vanites

P523028 Install Vinyl Floors

P5231037 Install Roofing

P5264031 Install Carpet

P5268033 Install Carpet

P5270032 Install Mirrors

P5286025 Install Show er Walls/Vanities

P5287030 Install Appliances

The following 16 activities were finished today:

Activity No	Description
P5210016	Rough HVAC
P5210017	Rough Electrical, Cable & Phon
P5223037	Dry-in & Flash Roof
P5224016	Rough HVAC
P5228035	Install Exterior Doors & Windo
P5230036	Install Exterior Doors & Windo
P5231036	Install Cultures Stone
P5232036	Install Exterior Doors & Windo
P5264031	Install Carpet
P5264033	Install Finish Hardw are
P5268033	Install Carpet
P5269022	Paint
P5272021	Install Finish Carpentry (Door
P5272025	Install Show er Walls/Vanities
P5273032	Install Appliances
P5286025	Install Show er Walls/Vanities

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Best Vinyl	LABORERS	3.0	30.0
C-Forbes	CARPENTER	4.0	32.0
JB's Roofing	ROOFER	3.0	21.0
Jack McGahey Paint	PAINTERS	3.0	20.0
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	6.0	54.0
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
Preece's Tile	FLOOR COVERER	2.0	12.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	3.0	30.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 610		Page 3 of 3
		DATE 04 Apr 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Utah Mechanical Cont	LABORERS	1.0	11.0	
Utah Mechanical Cont	PLUMBER	5.0	55.0	
Valley View Exterior	CARPENTER	5.0	42.5	
Valley View Exterior	SUPER - JOB	1.0	8.5	
Total hours worked to date: 171,163.0		Total	45.0	402.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	3.0	
051	track hoe	0.0	13.0	
052	loader	0.0	4.0	
Total operating hours to date: 24,212.3		Total	0.0	20.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 611	Page 1 of 3														
		DATE 05 Apr 2006 - Wednesday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 48 °F, Max 57 °F; 0.69 IN Precipitation; 29 MPH Wind															
QC NARRATIVES																	
<p>Activities in Progress:</p> <p>ALDAVE - Carpet 77-78-79-64-66 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 12 L&L ELECTRIC - Rough-in # 24 BOWMAN'S - Rough-in # 23 PARSONS - Misc. firew all repairs east loop, temporary heaters/generators; Blow Water from Flooring STAR MOUNTAIN CONSTRUCTION - Not on Site due to w eather delay, some punch list people and clean-up STANDARD DRYWALL INC - Hanging # 19; taping 14-15-16; Painting # 6-8-9 UTAH MECHANICAL CONTRACTORS - Rough-in # 10 C-FORBES - Finish hardw are, toilet accessories, shelving # 69 PIONEER LANDSCAPE - Not on site, except Foreman WESTERN BUILDING MAINTENACE - Mold remediation KITCHEN'S PLUS - # 80 Cabinets ENTERPRISE BUILDERS - Not on site due to w eather IDAHO MASONRY CONTRACTORS - Not on site due to w eather</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: 4-w ay inspection with Tim # 22 Inspected floors 71-74 for squeaks Inspected Piping # 29</p> <p>QUALITY CONTROL TESTING AND RESULTS: No MTI testing today Tested 26A - w ater, DWV - Passed no leaks</p> <p>REMARKS: Water w as pooling and running into some foundation vents - PE correcting</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS: No Safety issues noted - Tim Grube, COE safety, visited from Seattle - no safety deficiencies noted</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH																	
<p>The following 12 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5228016</td> <td>Rough HVAC</td> </tr> <tr> <td>P5232038</td> <td>Install Cultures Stone</td> </tr> <tr> <td>P5232039</td> <td>Install Roofing</td> </tr> <tr> <td>P5265033</td> <td>Install Carpet</td> </tr> <tr> <td>P5269031</td> <td>Install Carpet</td> </tr> <tr> <td>P5269032</td> <td>Install Mirrors</td> </tr> </tbody> </table>				Activity No	Description	P5228016	Rough HVAC	P5232038	Install Cultures Stone	P5232039	Install Roofing	P5265033	Install Carpet	P5269031	Install Carpet	P5269032	Install Mirrors
Activity No	Description																
P5228016	Rough HVAC																
P5232038	Install Cultures Stone																
P5232039	Install Roofing																
P5265033	Install Carpet																
P5269031	Install Carpet																
P5269032	Install Mirrors																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 611	Page 2 of 3																																																																																								
PROJECT D/B Replace Military Family Housing P5		DATE 05 Apr 2006 - Wednesday																																																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																									
P5271031 Install Finish Plumb, Elect. & P5272032 Install Mirrors P5273034 Install Mirrors P5280025 Set Cabinets P5287025 Install Show er Walls/Vanities P529023 Set Cabinets																																																																																											
The following 9 activities were finished today:																																																																																											
Activity No Description P5210015 Rough Plumbing P5228036 Install Cultures Stone P5230038 Install Cultures Stone P5265033 Install Carpet P5269031 Install Carpet P5269033 Install Finish Hardw are P5280027 Install Show er Walls/Vanites P5283021 Install Finish Carpentry (Door P5287025 Install Show er Walls/Vanities																																																																																											
QC REQUIREMENTS No QC requirements were completed today																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today:																																																																																											
<table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>5.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td>3.0</td><td>9.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>9.0</td><td>66.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>5.0</td><td>44.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>2.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>20.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>6.0</td><td>54.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>1.0</td><td>3.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>TAPER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>SHEETROCK INSTALLER</td><td>4.0</td><td>40.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>34.0</td><td>253.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>2.0</td><td>16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>2.0</td><td>22.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>5.0</td><td>55.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>5.0</td><td>25.0</td></tr> </tbody> </table>	Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	5.0	Best Vinyl	LABORERS	3.0	9.0	Bow man's Inc	SHEET METAL WORKERS	9.0	66.0	C-Forbes	CARPENTER	4.0	32.0	Evergreene Const.	CARPENTER	5.0	44.5	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	2.0	Jack McGahey Paint	PAINTERS	3.0	20.0	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	6.0	54.0	Patterson	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	OPERATING ENGINEER	1.0	3.0	Standard Dryw all Inc	LABORERS	1.0	9.0	Standard Dryw all Inc	TAPER	3.0	30.0	Standard Dryw all Inc	SHEETROCK INSTALLER	4.0	40.0	Star Mountain	CARPENTER	34.0	253.0	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	2.0	16.0	Utah Mechanical Cont	LABORERS	2.0	22.0	Utah Mechanical Cont	PLUMBER	5.0	55.0	Valley View Exterior	CARPENTER	5.0	25.0			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
American Tradition H	CARPENTER	1.0	5.0																																																																																								
Best Vinyl	LABORERS	3.0	9.0																																																																																								
Bow man's Inc	SHEET METAL WORKERS	9.0	66.0																																																																																								
C-Forbes	CARPENTER	4.0	32.0																																																																																								
Evergreene Const.	CARPENTER	5.0	44.5																																																																																								
Evergreene Const.	LABORERS	1.0	9.0																																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	2.0																																																																																								
Jack McGahey Paint	PAINTERS	3.0	20.0																																																																																								
Kitchen's Plus	CARPENTER	1.0	8.0																																																																																								
L&L ASSOCIATES	ELECTRICIAN	6.0	54.0																																																																																								
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																								
Pioneer Landscape	OPERATING ENGINEER	1.0	3.0																																																																																								
Standard Dryw all Inc	LABORERS	1.0	9.0																																																																																								
Standard Dryw all Inc	TAPER	3.0	30.0																																																																																								
Standard Dryw all Inc	SHEETROCK INSTALLER	4.0	40.0																																																																																								
Star Mountain	CARPENTER	34.0	253.0																																																																																								
Star Mountain	SUPER - JOB	2.0	16.0																																																																																								
Star Mountain	OPERATING ENGINEER	2.0	16.0																																																																																								
Utah Mechanical Cont	LABORERS	2.0	22.0																																																																																								
Utah Mechanical Cont	PLUMBER	5.0	55.0																																																																																								
Valley View Exterior	CARPENTER	5.0	25.0																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 611		Page 3 of 3
		DATE 05 Apr 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Valley View Exterior Western Building Western Building Total hours worked to date: 171,942.5	SUPER - JOB LABORERS SUPER - JOB	1.0 3.0 1.0 Total	3.0 28.5 9.5 779.5	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
051	track hoe	0.0	10.0	
052	loader	0.0	10.0	
063	Forklift	0.0	16.0	
Total operating hours to date: 24,248.3		Total	0.0	36.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 612 Page 1 of 3
		DATE 06 Apr 2006 - Thursday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Critical Delay Temperature Min 39 °F, Max 60 °F; No Precipitation; 34 MPH Wind	

QC NARRATIVES

Activities in Progress:

WEATHER CONDITIONS - very muddy - no work excavation, part landscape, no masons, no concrete, minimal activity on roofing - framers and roofers

WEATHER - very muddy - unable to excavate, landscape, no masons, no concrete - minimal activity on roofing and framing

PREECES TILE - worked on carpet for 78,79,64,66

AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for building #13

L&L ASSOCIATES - rough in building #24

BOWMAN'S INC - rough in building #23

PARSONS EVERGREENE - worked on misc. framing/firewall issues for the east loop; temp heaters/ generators

STAR MOUNTAIN CONSTRUCTION - worked on framing for buildings 35 to 53

STANDARD DRYWALL INC - worked on hanging building #19, taping 14,15,16

UTAH MECHANICAL CONTRACTORS - rough in #10

C-FORBES - finish hardware, toilet accessories, shelving for the east loop

JB'S ROOFING - left site early due to the windy conditions

PIONEER LANDSCAPE - worked on irrigation, and landscape of yards of the east loop buildings

KITCHEN'S PLUS - worked on cabinets for building #85

WESTERN BUILDING MAINTENANCE - worked on mold remediation

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS

Inspected framing for #35 A/B - distributed list

Follow up for building #34 - complete

Inspected sheet rock nailing for building 19

Inspected electrical in building 10

QUALITY CONTROL TESTING AND RESULTS

No MTI testing today

Piping pressure test for building #10 - all passed

REMARKS

Held weekly QC meeting with COE - see attached

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS

Found board with nails sticking out - corrected

PREPARATORY AND/OR INITIALS HELD TODAY

None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE

None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 8 activities were started today:

Activity No	Description
P5210018	4-way Inspection
P5225015	Rough Plumbing
P5265035	Install Finish Hardware

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 612 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 06 Apr 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

P5266031	Install Carpet
P5270031	Install Carpet
P5282025	Install Show er Walls/Vanities
P5283025	Install Show er Walls/Vanities
P5288027	Install Show er Walls/Vanites

The following 12 activities were finished today:

Activity No	Description
P511055	Install Site Lighting
P5210018	4-w ay Inspection
P5220037	Install Roofing
P5223018	Rough HVAC
P5223019	Rough Electrical, Cable & Phon
P5224017	Rough Electrical, Cable & Phon
P5265035	Install Finish Hardw are
P5266031	Install Carpet
P5266033	Install Finish Hardw are
P5270031	Install Carpet
P5282025	Install Show er Walls/Vanities
P5283025	Install Show er Walls/Vanities

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	9.0	69.0
C-Forbes	CARPENTER	4.0	26.0
Evergreene Const.	CARPENTER	4.0	38.0
Evergreene Const.	LABORERS	2.0	18.5
JB's Roofing	ROOFER	5.0	37.0
Jack McGahey Paint	PAINTERS	3.0	21.0
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	6.0	54.0
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	4.0	40.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	50.0
Preeces Tile	FLOOR COVERER	3.0	20.0
Standard Dryw all Inc	LABORERS	1.0	8.0
Standard Dryw all Inc	TAPER	3.0	30.0
Standard Dryw all Inc	SHEETROCK INSTALLER	4.0	40.0
Star Mountain	CARPENTER	34.0	253.0
Star Mountain	SUPER - JOB	2.0	16.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 612		Page 3 of 3
		DATE 06 Apr 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Star Mountain Utah Mechanical Cont Utah Mechanical Cont Valley View Exterior Valley View Exterior Western Building Western Building Total hours worked to date: 172,886.0	OPERATING ENGINEER LABORERS PLUMBER CARPENTER SUPER - JOB LABORERS SUPER - JOB	2.0 2.0 5.0 4.0 1.0 3.0 1.0 Total	16.0 22.0 55.0 32.0 8.0 32.5 11.5 112.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number 008 051 052 069 076 078	Description Dump Truck track hoe loader Skid Steer Dingo LS180	Standby Hours 0.0 0.0 0.0 0.0 0.0 0.0 Total	Operating Hours 5.0 10.0 5.0 2.0 4.0 6.0 32.0	
Total operating hours to date: 24,280.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 613	Page 1 of 3						
		DATE 07 Apr 2006 - Friday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 46 °F, Max 59 °F; No Precipitation; 9 MPH Wind							
QC NARRATIVES									
<p>Activities in Progress:</p> <p>Site had muddy conditions - Hunt and Enterprise were unable to work.</p> <p> PREECES TILE - units 64,66 - done with carpet; unit 65 - working on carpet AMERICAN TRADITION HOMES - building #13 - worked on siding; building #9 - worked on trim HUNT ELECTRIC - Not on site due to wet weather conditions L&L ELECTRIC - worked on project pick up for the east loop BOWMAN'S INC - worked on middle of east loop furnaces ENTERPRISE BUILDERS - not on site due to the wet weather conditions IDAHO MASONRY CONTRACTORS - worked on porches for 47,49,50,46; worked on buildings 28A&B and 27A&B; worked on repairs for building 17 PARSONS EVERGREENE - worked on clean up for the east loop; worked on fire stop for building 86 STAR MOUNTAIN CONSTRUCTION - worked on walls and sheeting for building 42 and 43; worked on roofs 36,37,38 STANDARD DRY WALL INC - worked on nailing and painting for the east loop C-FORBES - worked on buildings 64,65,66 and inside trim for building 70 JB'S ROOFING - worked on roofing for building 10 PIONEER LANDSCAPE - worked on east loop front yards WESTERN BUILDING MAINTENANCE - worked on mold remediation for buildings 7,8,9,11,12 KITCHEN'S PLUS - worked on cabinet installation for buildings 85,84 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Roofing inspection for building 22A&B 4 way inspection with Tim Bishop for building 10 Fire stop building 86 with Tim Bishop Check building 78 extra back porch light rough in with Tim Bishop </p> <p> QUALITY CONTROL TESTING AND RESULTS Concrete for buildings 46,47,49,50 </p> <p> REMARKS Tim Bishop going to spot-check some attics in Bungalows for angle bracing Site was very muddy - many trades were unable to work due to the muddy conditions caused from rain </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS Ladder safety reviewed with Tim Bishop Building 86 to check fire stop </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH									
<p>The following 6 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5210019</td> <td>Install Wall Insulation</td> </tr> <tr> <td>P5224018</td> <td>4-way Inspection</td> </tr> </tbody> </table>				Activity No	Description	P5210019	Install Wall Insulation	P5224018	4-way Inspection
Activity No	Description								
P5210019	Install Wall Insulation								
P5224018	4-way Inspection								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 613	Page 2 of 3																																																																																								
PROJECT D/B Replace Military Family Housing P5		DATE 07 Apr 2006 - Friday																																																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																									
P5227018 Rough HVAC P526029 Install Finish Plumb, Elect. & P5271033 Install Carpet P5274027 Install Show er Walls/Vanites The following 11 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P52021</td><td>Procure Lumber/Trusses - Baxte</td></tr> <tr><td>P5210019</td><td>Install Wall Insulation</td></tr> <tr><td>P5210036</td><td>Install Roofing</td></tr> <tr><td>P5221037</td><td>Install Roofing</td></tr> <tr><td>P5222021</td><td>Install Wall Insulation</td></tr> <tr><td>P5224018</td><td>4-w ay Inspection</td></tr> <tr><td>P5241012</td><td>Set 1st Floor Walls</td></tr> <tr><td>P5271033</td><td>Install Carpet</td></tr> <tr><td>P5274027</td><td>Install Show er Walls/Vanites</td></tr> <tr><td>P5280025</td><td>Set Cabinets</td></tr> <tr><td>P5288027</td><td>Install Show er Walls/Vanites</td></tr> </tbody> </table>				Activity No	Description	P52021	Procure Lumber/Trusses - Baxte	P5210019	Install Wall Insulation	P5210036	Install Roofing	P5221037	Install Roofing	P5222021	Install Wall Insulation	P5224018	4-w ay Inspection	P5241012	Set 1st Floor Walls	P5271033	Install Carpet	P5274027	Install Show er Walls/Vanites	P5280025	Set Cabinets	P5288027	Install Show er Walls/Vanites																																																																
Activity No	Description																																																																																										
P52021	Procure Lumber/Trusses - Baxte																																																																																										
P5210019	Install Wall Insulation																																																																																										
P5210036	Install Roofing																																																																																										
P5221037	Install Roofing																																																																																										
P5222021	Install Wall Insulation																																																																																										
P5224018	4-w ay Inspection																																																																																										
P5241012	Set 1st Floor Walls																																																																																										
P5271033	Install Carpet																																																																																										
P5274027	Install Show er Walls/Vanites																																																																																										
P5280025	Set Cabinets																																																																																										
P5288027	Install Show er Walls/Vanites																																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>7.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>9.0</td><td>55.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>5.0</td><td>39.5</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>1.0</td><td>6.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>3.0</td><td>20.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>5.0</td><td>23.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>20.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td>1.0</td><td>11.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>4.0</td><td>35.5</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>7.0</td><td>63.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>4.0</td><td>36.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>TAPER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>SHEETROCK INSTALLER</td><td>4.0</td><td>40.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>30.0</td><td>252.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>2.0</td><td>16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>5.0</td><td>40.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td>3.0</td><td>29.5</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.0	Bow man's Inc	SHEET METAL WORKERS	9.0	55.0	Enterprise Builders	CEMENT FINISHER	5.0	39.5	Enterprise Builders	LABORERS	1.0	6.0	Evergreene Const.	CARPENTER	3.0	20.0	JB's Roofing	ROOFER	5.0	23.0	Jack McGahey Paint	PAINTERS	3.0	20.0	Kitchen's Plus	CARPENTER	1.0	11.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	9.0	Pioneer Landscape	OPERATING ENGINEER	4.0	35.5	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	63.0	Preeces Tile	FLOOR COVERER	4.0	36.0	Standard Dryw all Inc	LABORERS	1.0	8.0	Standard Dryw all Inc	TAPER	3.0	30.0	Standard Dryw all Inc	SHEETROCK INSTALLER	4.0	40.0	Star Mountain	CARPENTER	30.0	252.0	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	2.0	16.0	Valley View Exterior	CARPENTER	5.0	40.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	3.0	29.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
American Tradition H	CARPENTER	1.0	7.0																																																																																								
Bow man's Inc	SHEET METAL WORKERS	9.0	55.0																																																																																								
Enterprise Builders	CEMENT FINISHER	5.0	39.5																																																																																								
Enterprise Builders	LABORERS	1.0	6.0																																																																																								
Evergreene Const.	CARPENTER	3.0	20.0																																																																																								
JB's Roofing	ROOFER	5.0	23.0																																																																																								
Jack McGahey Paint	PAINTERS	3.0	20.0																																																																																								
Kitchen's Plus	CARPENTER	1.0	11.0																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	1.0	9.0																																																																																								
Pioneer Landscape	OPERATING ENGINEER	4.0	35.5																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	63.0																																																																																								
Preeces Tile	FLOOR COVERER	4.0	36.0																																																																																								
Standard Dryw all Inc	LABORERS	1.0	8.0																																																																																								
Standard Dryw all Inc	TAPER	3.0	30.0																																																																																								
Standard Dryw all Inc	SHEETROCK INSTALLER	4.0	40.0																																																																																								
Star Mountain	CARPENTER	30.0	252.0																																																																																								
Star Mountain	SUPER - JOB	2.0	16.0																																																																																								
Star Mountain	OPERATING ENGINEER	2.0	16.0																																																																																								
Valley View Exterior	CARPENTER	5.0	40.0																																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																								
Western Building	LABORERS	3.0	29.5																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 613		Page 3 of 3
		DATE 07 Apr 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Western Building SUPER - JOB Total hours worked to date: 173,659.0		Total	1.0 96.0	8.5 773.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
063	Forklift		0.0	16.0
Total operating hours to date: 24,296.3		Total	0.0	16.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 614 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 08 Apr 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 59 °F; No Precipitation; 9 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - laid pad and carpet for the East Loop
 PARSONS EVERGREENE - worked on fixing fire walls for the East Loop - also worked on hanging temporary doors for #21
 STAR MOUNTAIN CONSTRUCTION - Framing for B loop and West Loop
 STANDARD DRYWALL INC - worked on painting doors for the East Loop
 C-FORBES - worked on East Loop
 JB'S ROOFING - roofing on unit 24

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 None today

 QUALITY CONTROL TESTING AND RESULTS
 None today

 REMARKS
 No remarks today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
JB's Roofing	ROOFER	3.0	18.0
Pioneer Landscape	OPERATING ENGINEER	1.0	7.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 614		Page 2 of 2
		DATE 08 Apr 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Star Mountain	CARPENTER	23.0	125.5	
Star Mountain	SUPER - JOB	1.0	7.0	
Total hours worked to date: 173,816.5		Total	28.0	157.5
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 24,296.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 616 Page 1 of 3
		DATE 10 Apr 2006 - Monday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 15 °F; No Precipitation; 13 MPH Wind	

QC NARRATIVES

Activities in Progress:

PREECES TILE - worked on carpet for 79,65; done with 64,66
 AMERICAN TRADITION HOMES - siding for building 13, finished 9,11,12
 HUNT ELECTRIC - worked on outside power
 L&L ELECTRIC - worked on building 23
 BOWMAN'S INC - worked on building 25 and 81
 ENTERPRISE BUILDERS - front porches 50; set forms for front stairs; worked on back porches for 63A&B and 54A
 IDAHO MASONRY CONTRACTORS - worked on building 29
 PARSONS EVERGREENE - paper front porches; fans in B loop
 STAR MOUNTAIN CONSTRUCTION - worked on roofs for 37,38,39; worked on walls for 41,42,43,44; lay out walls for 46
 STANDARD DRYWALL INC - worked on taping garages for the A loop; painting in the East Loop
 UTAH MECHANICAL CONTRACTORS - east loop finish
 C-FORBES - worked on East Loop 68-74-84,85
 PATTERSON - prep drives and porches A&B Loop
 JB'S ROOFING - worked on building 23 and 10
 PIONEER LANDSCAPE - landscape east loop
 SUMMIT - testing A Loop
 WESTERN BUILDING MAINTENANCE - mold remediation for buildings 16,17,18,19
 A-ONE SOLID SURFACE - worked on buildings 86,82,83
 AC&G - checked framing for mold for buildings 31-41

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Roof sheeting inspections for 36 (37 not ready)
 Framing inspection for 36
 Shingle inspection for 22 both A&B
 Sheet rock nailing inspection for 20 A&B

QUALITY CONTROL TESTING AND RESULTS
 Concrete 2 front porches
 Compaction test A loop
 Moisture test building 7 up stud 8.7; plate 8.4; crawl 7.7

REMARKS
 Did not see COE on site at all today

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Discussed lifting of trusses with Star - okay

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 24 activities were started today:

Activity No	Description
P5210020	Install & Finish Drywall

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 616	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 10 Apr 2006 - Monday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5213040	Install Vinyl Siding, Soffit &		
P5221020	Install & Finish Drywall		
P5225016	Rough HVAC		
P5234034	Dry-in & Flash Roof		
P5234036	Install Cultures Stone		
P5236016	Sheet Trusses		
P5237014	Sheet Trusses		
P5238014	Sheet Trusses		
P5239013	Set Trusses & Sub-fascia		
P5241013	Joist & Sheet 2nd Floor		
P5242013	Joist & Sheet 2nd Floor		
P5243013	Joist & Sheet 2nd Floor		
P5244012	Set Walls		
P5245012	Set 1st Floor Walls		
P5246012	Set Walls		
P5247012	Set Walls		
P5250012	Set Walls		
P5271034	Install Mirrors		
P5272031	Install Carpet		
P528024	Paint		
P5282027	Install Counter Tops		
P5283027	Install Counter Tops		
P5285025	Set Cabinets		
The following 4 activities were finished today:			
Activity No	Description		
P5223039	Install Roofing		
P5234036	Install Cultures Stone		
P5238013	Set Trusses & Sub-fascia		
P5245011	Joist & Sheet Main Floor		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
A ONE SOLID SURFACE	CARPENTER	2.0	16.0
Bowman's Inc	SHEET METAL WORKERS	9.0	74.5
C-Forbes	CARPENTER	2.0	16.0
Enterprise Builders	CEMENT FINISHER	4.0	35.5
Enterprise Builders	LABORERS	1.0	9.0
Evergreene Const.	CARPENTER	5.0	40.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	19.0
HUNT ELECTRIC	ELECTRICIAN	2.0	19.5
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	9.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 616 Page 3 of 3	
		DATE 10 Apr 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
Idaho Masonry Contra JB's Roofing Jack McGahey Paint Patterson Pioneer Landscape Pioneer Landscape Preeces Tile Standard Drywall Inc Standard Drywall Inc Standard Drywall Inc Star Mountain Star Mountain Star Mountain Utah Mechanical Cont Utah Mechanical Cont Western Building Western Building	CEMENT MASON ROOFER PAINTERS OPERATING ENGINEER LANDSCAPE LABORERS IRRIGATION SYSTEM INSTALLER FLOOR COVERER LABORERS TAPER SHEETROCK INSTALLER CARPENTER SUPER - JOB OPERATING ENGINEER LABORERS PLUMBER LABORERS SUPER - JOB	4.0 5.0 3.0 2.0 1.0 6.0 2.0 1.0 4.0 4.0 30.0 2.0 2.0 3.0 5.0 3.0 1.0	32.0 35.0 20.5 20.0 10.0 58.5 16.0 10.0 40.0 40.0 233.5 16.0 8.0 26.5 55.0 28.5 9.5 <hr/> Total 106.0
Total hours worked to date: 174,714.5			
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	3.0
042	Kabota kx 121-1	0.0	8.0
048	Kobelco SK200	0.0	2.0
051	track hoe	0.0	10.0
052	loader	0.0	9.0
063	Forklift	8.0	8.0
072	New Holland 170	0.0	9.0
076	Dingo	0.0	4.0
078	LS180	0.0	9.0
079	Mitsubishi Excavator	0.0	4.0
Total operating hours to date: 24,362.3		Total 8.0	66.0
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION			
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 617 Page 1 of 3
		DATE 11 Apr 2006 - Tuesday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 57 °F; 0.04 IN Precipitation; 21 MPH Wind	

QC NARRATIVES

Activities in Progress:

ALDAVE - worked on carpet for 67,68,69
 AMERICAN TRADITION HOMES - building 13, moved to building 14
 HUNT ELECTRIC - worked on A Loop lights
 L&L ELECTRIC - rough in 23
 BOWMAN'S INC - worked on building 26 East Loop
 ENTERPRISE BUILDERS - worked on back patios for middle of B loop; prep for front porches - 53
 IDAHO MASONRY CONTRACTORS - worked on building 29
 PARSONS EVERGREENE - Loop B prep for concrete, Loop A worked on Tim's list, East Loop
 STAR MOUNTAIN CONSTRUCTION - walls for 41,42,43
 STANDARD DRYWALL INC - hanging 21; paint east loop 64-74
 UTAH MECHANICAL CONTRACTORS - worked on trim for the East Loop
 C-FORBES - worked on building 73,72,74
 PATTERSON - worked on A loop prep for concrete and grading yards
 JB'S ROOFING - building 23,10 roofing; building 36 dry in
 PIONEER LANDSCAPE - sod the outer circle of the east loop
 WESTERN BUILDING MAINTENANCE - mold remediation for 9,16

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Roof inspection for building 37
 Re check framing inspection for building 36 - okay
 Checked fire blocking in garage (vertical) for buildings 28 and 29
 Inspected sheet rock nailing for building 21A

QUALITY CONTROL TESTING AND RESULTS
 Concrete back patio loop B

REMARKS
 Talked to Tim Bishop about door colors. Tim said the doors are to be blue as per ASI 14R1, and no green as Dean stated on his submittal reply. Tim is currently taking care of this.
 On building 10, the bolts are missing the plate in garage. Extra nails in foundation plate of crawl area okay for fix.

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Reviewed PPE with concrete crew

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ON SITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P5273033	Install Carpet
P529022	Paint

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 617	Page 2 of 3																																																																																								
PROJECT D/B Replace Military Family Housing P5		DATE 11 Apr 2006 - Tuesday																																																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																									
The following 15 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5216020</td><td>Install & Finish Dryw all</td></tr> <tr><td>P5217022</td><td>Install & Finish Dryw all</td></tr> <tr><td>P5222039</td><td>Install Roofing</td></tr> <tr><td>P5224037</td><td>Install Roofing</td></tr> <tr><td>P5225015</td><td>Rough Plumbing</td></tr> <tr><td>P5234034</td><td>Dry-in & Flash Roof</td></tr> <tr><td>P5239013</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P5243013</td><td>Joist & Sheet 2nd Floor</td></tr> <tr><td>P5244012</td><td>Set Walls</td></tr> <tr><td>P5245012</td><td>Set 1st Floor Walls</td></tr> <tr><td>P5246012</td><td>Set Walls</td></tr> <tr><td>P5247012</td><td>Set Walls</td></tr> <tr><td>P5273033</td><td>Install Carpet</td></tr> <tr><td>P5282027</td><td>Install Counter Tops</td></tr> <tr><td>P5283027</td><td>Install Counter Tops</td></tr> </tbody> </table>				Activity No	Description	P5216020	Install & Finish Dryw all	P5217022	Install & Finish Dryw all	P5222039	Install Roofing	P5224037	Install Roofing	P5225015	Rough Plumbing	P5234034	Dry-in & Flash Roof	P5239013	Set Trusses & Sub-fascia	P5243013	Joist & Sheet 2nd Floor	P5244012	Set Walls	P5245012	Set 1st Floor Walls	P5246012	Set Walls	P5247012	Set Walls	P5273033	Install Carpet	P5282027	Install Counter Tops	P5283027	Install Counter Tops																																																								
Activity No	Description																																																																																										
P5216020	Install & Finish Dryw all																																																																																										
P5217022	Install & Finish Dryw all																																																																																										
P5222039	Install Roofing																																																																																										
P5224037	Install Roofing																																																																																										
P5225015	Rough Plumbing																																																																																										
P5234034	Dry-in & Flash Roof																																																																																										
P5239013	Set Trusses & Sub-fascia																																																																																										
P5243013	Joist & Sheet 2nd Floor																																																																																										
P5244012	Set Walls																																																																																										
P5245012	Set 1st Floor Walls																																																																																										
P5246012	Set Walls																																																																																										
P5247012	Set Walls																																																																																										
P5273033	Install Carpet																																																																																										
P5282027	Install Counter Tops																																																																																										
P5283027	Install Counter Tops																																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>9.0</td><td>71.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>4.0</td><td>36.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>4.0</td><td>30.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>1.0</td><td>7.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>4.0</td><td>42.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>7.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>19.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>2.0</td><td>19.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>1.0</td><td>9.5</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>4.0</td><td>32.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>5.0</td><td>35.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>22.5</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>4.0</td><td>36.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>8.0</td><td>72.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>LABORERS</td><td>1.0</td><td>10.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	9.0	71.0	C-Forbes	CARPENTER	4.0	36.0	Custom Marble	CARPENTER	2.0	20.0	Enterprise Builders	CEMENT FINISHER	4.0	30.0	Enterprise Builders	LABORERS	1.0	7.5	Evergreene Const.	CARPENTER	4.0	42.0	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	OPERATING ENGINEER	1.0	7.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	19.0	HUNT ELECTRIC	ELECTRICIAN	2.0	19.5	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	9.5	Idaho Masonry Contra	CEMENT MASON	4.0	32.0	JB's Roofing	ROOFER	5.0	35.0	Jack McGahey Paint	PAINTERS	3.0	22.5	Patterson	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	9.0	Pioneer Landscape	OPERATING ENGINEER	4.0	36.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	72.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Dryw all Inc	LABORERS	1.0	10.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
American Tradition H	CARPENTER	1.0	8.0																																																																																								
Bow man's Inc	SHEET METAL WORKERS	9.0	71.0																																																																																								
C-Forbes	CARPENTER	4.0	36.0																																																																																								
Custom Marble	CARPENTER	2.0	20.0																																																																																								
Enterprise Builders	CEMENT FINISHER	4.0	30.0																																																																																								
Enterprise Builders	LABORERS	1.0	7.5																																																																																								
Evergreene Const.	CARPENTER	4.0	42.0																																																																																								
Evergreene Const.	LABORERS	1.0	9.0																																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	7.0																																																																																								
HUNT ELECTRIC	OPERATING ENGINEER	2.0	19.0																																																																																								
HUNT ELECTRIC	ELECTRICIAN	2.0	19.5																																																																																								
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	9.5																																																																																								
Idaho Masonry Contra	CEMENT MASON	4.0	32.0																																																																																								
JB's Roofing	ROOFER	5.0	35.0																																																																																								
Jack McGahey Paint	PAINTERS	3.0	22.5																																																																																								
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	1.0	9.0																																																																																								
Pioneer Landscape	OPERATING ENGINEER	4.0	36.0																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	72.0																																																																																								
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																								
Standard Dryw all Inc	LABORERS	1.0	10.0																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 617 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Apr 2006 - Tuesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
Standard Drywall Inc	TAPER	4.0	40.0
Standard Drywall Inc	SHEETROCK INSTALLER	4.0	40.0
Star Mountain	CARPENTER	32.0	240.0
Star Mountain	SUPER - JOB	2.0	15.5
Star Mountain	OPERATING ENGINEER	2.0	15.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	5.0	55.0
Valley View Exterior	CARPENTER	6.0	48.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	3.0	28.5
Western Building	SUPER - JOB	1.0	9.5
Total hours worked to date: 175,767.0		Total	1,052.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	4.0
039	Water Truck	8.0	0.0
042	Kabota kx 121-1	0.0	9.5
045	Backhoe	8.0	0.0
047	Gradall 544-10	0.0	2.0
051	track hoe	0.0	14.0
052	loader	0.0	9.0
063	Forklift	8.0	15.0
069	Skid Steer	8.0	0.0
072	New Holland 170	0.0	5.0
078	LS180	0.0	5.0
Total operating hours to date: 24,425.8		Total	63.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 618	Page 1 of 3
		DATE 12 Apr 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 66 °F; No Precipitation; 14 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - worked on carpet for buildings 65-70
 AMERICAN TRADITION HOMES - worked on building 9 finish up, building 14, trim on inside circle A Loop
 HUNT ELECTRIC - worked on pouring light bases
 L&L ELECTRIC - trim for East Loop
 BOWMAN'S INC - worked on east loop finishes and finished ducts
 ENTERPRISE BUILDERS - worked on site sidewalks for the East Loop
 IDAHO MASONRY CONTRACTORS - worked on unit 30
 PARSONS EVERGREENE - worked on misc. items and addressing "Tim's List"
 G&G INSULATION - worked on building 22 and 10
 STAR MOUNTAIN CONSTRUCTION - worked on pick up for 37,38; roofs 38-41; walls 41-44
 STANDARD DRYWALL INC - tape and texture 16-10, 21; painting east loop; nailing building 22
 UTAH MECHANICAL CONTRACTORS - trim the East Loop buildings 74,84,85
 C-FORBES - east loop hardware
 PATTERSON - worked on grading yards A Loop
 JB'S ROOFING - worked on building 25 shingles; and building 36 dry in
 PIONEER LANDSCAPE - worked in east loop
 WESTERN BUILDING MAINTENANCE - worked on crawls in the A loop

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Sheet rock nailing for building 21A&B; insulation for building 22A&B; roofing inspection for buildings 23 and 24

QUALITY CONTROL TESTING AND RESULTS
 Concrete for the A Loop

REMARKS
 The wind shut down termite installation - all drives and walks okay in A Loop

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 None today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 9 activities were started today:

Activity No	Description
P5211024	Paint
P5230017	Rough Plumbing
P5239014	Sheet Trusses
P5241014	Set 2nd Floor walls
P5242014	Set 2nd Floor walls
P5273035	Install Finish Hardware

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 618	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 12 Apr 2006 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5282029	Install Finish Plumb, Elect. &		
P5283029	Install Finish Plumb, Elect. &		
P5286027	Install Counter Tops		
The following 8 activities were finished today:			
Activity No	Description		
P5219022	Install & Finish Dryw all		
P5228016	Rough HVAC		
P5232038	Install Cultures Stone		
P5236016	Sheet Trusses		
P5237014	Sheet Trusses		
P5238014	Sheet Trusses		
P5241013	Joist & Sheet 2nd Floor		
P5242013	Joist & Sheet 2nd Floor		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	8.0	58.0
C-Forbes	CARPENTER	4.0	28.0
Enterprise Builders	CEMENT FINISHER	4.0	31.0
Enterprise Builders	LABORERS	1.0	8.5
Evergreene Const.	CARPENTER	4.0	39.5
Evergreene Const.	LABORERS	2.0	21.5
Evergreene Const.	OPERATING ENGINEER	1.0	3.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	24.0
HUNT ELECTRIC	ELECTRICIAN	2.0	24.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	12.0
Idaho Masonry Contra	CEMENT MASON	3.0	24.0
JB's Roofing	ROOFER	5.0	28.0
Jack McGahey Paint	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	6.0	56.0
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	8.0	80.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Dryw all Inc	LABORERS	1.0	8.0
Standard Dryw all Inc	TAPER	4.0	40.0
Standard Dryw all Inc	SHEETROCK INSTALLER	4.0	40.0
Star Mountain	CARPENTER	33.0	257.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 618 Page 3 of 3	
		DATE 12 Apr 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	

Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	5.0	55.0
Valley View Exterior	CARPENTER	5.0	40.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	3.0	30.0
		Total	126.0
Total hours worked to date: 176,852.5			1,085.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	8.0	0.0
041	Kobelco SK60	0.0	2.0
042	Kabota kx 121-1	0.0	10.0
045	Backhoe	8.0	0.0
047	Gradall 544-10	5.0	3.0
051	track hoe	0.0	10.0
052	loader	0.0	10.0
063	Forklift	7.0	17.0
069	Skid Steer	8.0	0.0
072	New Holland 170	0.0	7.0
076	Dingo	0.0	7.0
078	LS180	0.0	7.0
		Total	73.0
Total operating hours to date: 24,498.8			

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 619 Page 1 of 3
		DATE 13 Apr 2006 - Thursday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 68 °F; No Precipitation; 6 MPH Wind	

QC NARRATIVES

Activities in Progress:

PREECES TILE - worked on the carpet in the east loop
 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for #14
 HUNT ELECTRIC - poured remaining light pole bases
 L&L ELECTRIC - worked on trim in the east loop
 BOWMAN'S INC - rough in #26, and set furnaces for the east loop
 ENTERPRISE BUILDERS - placed driveways 26A&B, 27A&B including walks for set 14 to 19
 IDAHO MASONRY CONTRACTORS - worked on stone work for building 30
 PARSONS EVERGREENE - temp. heaters/ generators, temp doors in east loop; misc. punch list items for the east loop
 G&G INSULATION - insulate building #10
 STAR MOUNTAIN CONSTRUCTION - framing 43,44; 39, sheet roof; 41 set trusses on garage
 STANDARD DRYWALL INC - hanging #22; taping 17,18,19
 UTAH MECHANICAL CONTRACTORS - rough in #26; finish trim for east loop buildings
 C-FORBES - finish hardware in east loop buildings
 PATTERSON - finish grade for #14 to #22; prep sidewalks 15 to 20
 JB'S ROOFING - shingles #25, dry sheet #36,#37
 PIONEER LANDSCAPE - front/back irrigation / landscape in east loop buildings
 WESTERN BUILDING MAINTENANCE - worked on mold remediation
 CUSTOM MARBLE - tub surrounds for the east loop; vanity tops

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected sub-grade driveways for 26,27

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete testing today

REMARKS
 Held weekly QC meeting - see minutes

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No safety issues today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 11 activities were started today:

Activity No	Description
P5222022	Install & Finish Drywall
P5225017	Rough Electrical, Cable & Phone
P5229016	Rough HVAC
P5235034	Dry-in & Flash Roof
P5236036	Install Exterior Doors & Windows

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 619	Page 2 of 3																																																																																																												
PROJECT D/B Replace Military Family Housing P5		DATE 13 Apr 2006 - Thursday																																																																																																													
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																													
P5236037 Dry-in & Flash Roof P5237035 Install Exterior Doors & Windo P5238035 Install Exterior Doors & Windo P5240013 Set Trusses & Sub-fascia P5274034 Install Mirrors P5284034 Install Mirrors The following 4 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5215022</td> <td>Install & Finish Dryw all</td> </tr> <tr> <td>P5241014</td> <td>Set 2nd Floor walls</td> </tr> <tr> <td>P5242014</td> <td>Set 2nd Floor walls</td> </tr> <tr> <td>P5286027</td> <td>Install Counter Tops</td> </tr> </tbody> </table>				Activity No	Description	P5215022	Install & Finish Dryw all	P5241014	Set 2nd Floor walls	P5242014	Set 2nd Floor walls	P5286027	Install Counter Tops																																																																																																		
Activity No	Description																																																																																																														
P5215022	Install & Finish Dryw all																																																																																																														
P5241014	Set 2nd Floor walls																																																																																																														
P5242014	Set 2nd Floor walls																																																																																																														
P5286027	Install Counter Tops																																																																																																														
QC REQUIREMENTS No QC requirements were completed today																																																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>9.0</td><td>69.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td>4.0</td><td>48.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>5.0</td><td>34.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>1.0</td><td>8.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>3.0</td><td>26.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>3.0</td><td>20.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td>1.0</td><td>9.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>2.0</td><td>3.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>1.0</td><td>4.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>2.0</td><td>18.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>1.0</td><td>9.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>4.0</td><td>32.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>5.0</td><td>28.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>1.0</td><td>9.5</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>4.0</td><td>38.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>8.0</td><td>69.5</td></tr> <tr><td>Standard Dryw all Inc</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>TAPER</td><td>4.0</td><td>40.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>SHEETROCK INSTALLER</td><td>4.0</td><td>40.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>31.0</td><td>235.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>2.0</td><td>15.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>2.0</td><td>22.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>5.0</td><td>55.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>5.0</td><td>40.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Bow man's Inc	SHEET METAL WORKERS	9.0	69.0	Custom Marble	CARPENTER	4.0	48.0	Enterprise Builders	CEMENT FINISHER	5.0	34.0	Enterprise Builders	LABORERS	1.0	8.5	Evergreene Const.	CARPENTER	3.0	26.0	Evergreene Const.	LABORERS	3.0	20.0	Evergreene Const.	SUPER - JOB	1.0	9.5	Evergreene Const.	OPERATING ENGINEER	2.0	3.0	G&G Insulation	INSULATION INSTALLER	1.0	4.5	HUNT ELECTRIC	ELECTRICIAN	2.0	18.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	9.0	Idaho Masonry Contra	CEMENT MASON	4.0	32.0	JB's Roofing	ROOFER	5.0	28.0	Patterson	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	9.5	Pioneer Landscape	OPERATING ENGINEER	4.0	38.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	69.5	Standard Dryw all Inc	LABORERS	1.0	9.0	Standard Dryw all Inc	TAPER	4.0	40.0	Standard Dryw all Inc	SHEETROCK INSTALLER	4.0	40.0	Star Mountain	CARPENTER	31.0	235.0	Star Mountain	SUPER - JOB	2.0	15.5	Star Mountain	OPERATING ENGINEER	1.0	8.0	Utah Mechanical Cont	LABORERS	2.0	22.0	Utah Mechanical Cont	PLUMBER	5.0	55.0	Valley View Exterior	CARPENTER	5.0	40.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																												
Bow man's Inc	SHEET METAL WORKERS	9.0	69.0																																																																																																												
Custom Marble	CARPENTER	4.0	48.0																																																																																																												
Enterprise Builders	CEMENT FINISHER	5.0	34.0																																																																																																												
Enterprise Builders	LABORERS	1.0	8.5																																																																																																												
Evergreene Const.	CARPENTER	3.0	26.0																																																																																																												
Evergreene Const.	LABORERS	3.0	20.0																																																																																																												
Evergreene Const.	SUPER - JOB	1.0	9.5																																																																																																												
Evergreene Const.	OPERATING ENGINEER	2.0	3.0																																																																																																												
G&G Insulation	INSULATION INSTALLER	1.0	4.5																																																																																																												
HUNT ELECTRIC	ELECTRICIAN	2.0	18.0																																																																																																												
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	9.0																																																																																																												
Idaho Masonry Contra	CEMENT MASON	4.0	32.0																																																																																																												
JB's Roofing	ROOFER	5.0	28.0																																																																																																												
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																																												
Pioneer Landscape	LANDSCAPE LABORERS	1.0	9.5																																																																																																												
Pioneer Landscape	OPERATING ENGINEER	4.0	38.0																																																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	69.5																																																																																																												
Standard Dryw all Inc	LABORERS	1.0	9.0																																																																																																												
Standard Dryw all Inc	TAPER	4.0	40.0																																																																																																												
Standard Dryw all Inc	SHEETROCK INSTALLER	4.0	40.0																																																																																																												
Star Mountain	CARPENTER	31.0	235.0																																																																																																												
Star Mountain	SUPER - JOB	2.0	15.5																																																																																																												
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																																												
Utah Mechanical Cont	LABORERS	2.0	22.0																																																																																																												
Utah Mechanical Cont	PLUMBER	5.0	55.0																																																																																																												
Valley View Exterior	CARPENTER	5.0	40.0																																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 619		Page 3 of 3
		DATE 13 Apr 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Valley View Exterior Western Building Total hours worked to date: 177,800.0	SUPER - JOB LABORERS	1.0 3.0 115.0	8.0 28.5 947.5	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
041	Kobelco SK60	0.0	8.0	
051	track hoe	0.0	10.0	
052	loader	0.0	12.0	
063	Forklift	0.0	16.0	
072	New Holland 170	0.0	8.0	
078	LS180	0.0	8.0	
Total operating hours to date: 24,560.8		Total	0.0	62.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 620	Page 1 of 2
		DATE 14 Apr 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Critical Delay Temperature Min 46 °F, Max 69 °F; 0.02 IN Precipitation; 20 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - install carpet in 69-72
 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for building 14
 L&L ASSOCIATES - finish trim for the east loop
 BOWMAN'S INC - worked on setting furnaces in the east loop
 ENTERPRISE BUILDERS - forming street sidewalks and porches
 IDAHO MASONRY CONTRACTORS - prepare columns for stone 32,33
 PARSONS EVERGREENE - temp doors; temp generator/ heaters; unload doors; set up heaters interior; hanging permanent doors
 STAR MOUNTAIN CONSTRUCTION - framing 38-53
 UTAH MECHANICAL CONTRACTORS - finish trim in the east loop buildings
 C-FORBES - set exterior doors for the west loop
 JB'S ROOFING - shingles 10,28
 PIONEER LANDSCAPE - worked on front and back yard irrigation and landscape for the interior east loop
 WESTERN BUILDING MAINTENANCE - worked on mold remediation
 SAWYER PEST CONTROL - treated #14, 17-22

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Framing inspection for #37A/B - see attached corrections required
 Inspected stone work for #23 through #30 - no corrections required
 Floor squeaks repaired for #71 - #74
 Inspected siding for 73,72A/B

QUALITY CONTROL TESTING AND RESULTS
 No Testing

REMARKS:
 No COE conversations

Safety Inspection / Safety Meetings:

SAFETY INSPECTIONS/SAFETY MEETINGS
 DAILY SAFETY INSPECTIONS
 No Safety issues observed

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P524030	Install Vinyl Floors
P5241015	Set Trusses & Sub-fascia

The following 4 activities were finished today:

Activity No	Description
P5235034	Dry-in & Flash Roof

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 620 Page 2 of 2																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 14 Apr 2006 - Friday																																																																																									
P5236037 Dry-in & Flash Roof P5239014 Sheet Trusses P5240013 Set Trusses & Sub-fascia		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																									
QC REQUIREMENTS No QC requirements were completed today																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">57.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">12.5</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">35.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">27.0</td><td style="text-align: right;">164.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">55.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.0</td></tr> <tr> <td>Total hours worked to date:</td> <td>178,296.5</td> <td style="text-align: right;">Total 77.0</td> <td style="text-align: right;">496.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Bow man's Inc	SHEET METAL WORKERS	9.0	57.0	Enterprise Builders	CEMENT FINISHER	3.0	12.5	Enterprise Builders	LABORERS	1.0	3.5	Evergreene Const.	CARPENTER	3.0	35.5	Evergreene Const.	LABORERS	1.0	6.5	Evergreene Const.	OPERATING ENGINEER	1.0	3.0	G&G Insulation	INSULATION INSTALLER	1.0	8.0	JB's Roofing	ROOFER	5.0	5.0	Jack McGahey Paint	PAINTERS	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN APPRENTICE	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	1.0	10.5	Preeces Tile	FLOOR COVERER	2.0	12.0	Star Mountain	CARPENTER	27.0	164.5	Star Mountain	SUPER - JOB	2.0	15.0	Star Mountain	OPERATING ENGINEER	1.0	6.5	Utah Mechanical Cont	LABORERS	2.0	22.0	Utah Mechanical Cont	PLUMBER	5.0	55.0	Valley View Exterior	CARPENTER	5.0	20.0	Valley View Exterior	SUPER - JOB	1.0	4.0	Total hours worked to date:	178,296.5	Total 77.0	496.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
Bow man's Inc	SHEET METAL WORKERS	9.0	57.0																																																																																								
Enterprise Builders	CEMENT FINISHER	3.0	12.5																																																																																								
Enterprise Builders	LABORERS	1.0	3.5																																																																																								
Evergreene Const.	CARPENTER	3.0	35.5																																																																																								
Evergreene Const.	LABORERS	1.0	6.5																																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	3.0																																																																																								
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																								
JB's Roofing	ROOFER	5.0	5.0																																																																																								
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																								
L&L ASSOCIATES	ELECTRICIAN	3.0	24.0																																																																																								
L&L ASSOCIATES	ELECTRICIAN APPRENTICE	1.0	8.0																																																																																								
Pioneer Landscape	OPERATING ENGINEER	1.0	10.5																																																																																								
Preeces Tile	FLOOR COVERER	2.0	12.0																																																																																								
Star Mountain	CARPENTER	27.0	164.5																																																																																								
Star Mountain	SUPER - JOB	2.0	15.0																																																																																								
Star Mountain	OPERATING ENGINEER	1.0	6.5																																																																																								
Utah Mechanical Cont	LABORERS	2.0	22.0																																																																																								
Utah Mechanical Cont	PLUMBER	5.0	55.0																																																																																								
Valley View Exterior	CARPENTER	5.0	20.0																																																																																								
Valley View Exterior	SUPER - JOB	1.0	4.0																																																																																								
Total hours worked to date:	178,296.5	Total 77.0	496.5																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">8.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">5.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>058</td><td>backhoe</td><td style="text-align: right;">8.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>069</td><td>Skid Steer</td><td style="text-align: right;">8.0</td><td style="text-align: right;">0.0</td></tr> <tr> <td>Total operating hours to date:</td> <td>24,570.3</td> <td style="text-align: right;">Total 29.0</td> <td style="text-align: right;">9.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	8.0	0.0	047	Gradall 544-10	5.0	3.0	058	backhoe	8.0	0.0	063	Forklift	0.0	6.5	069	Skid Steer	8.0	0.0	Total operating hours to date:	24,570.3	Total 29.0	9.5																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
039	Water Truck	8.0	0.0																																																																																								
047	Gradall 544-10	5.0	3.0																																																																																								
058	backhoe	8.0	0.0																																																																																								
063	Forklift	0.0	6.5																																																																																								
069	Skid Steer	8.0	0.0																																																																																								
Total operating hours to date:	24,570.3	Total 29.0	9.5																																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 621 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 15 Apr 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 64 °F; No Precipitation; 31 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Clean up and remove water off of floors
 STANDARD DRYWALL INC - touch up walls for the west loop
 C-FORBES - hang doors for buildings 83 and 13 in the west loop
 JB'S ROOFING - worked on clean up for the east loop
 PREECES TILE - install pad for buildings 72 and 73; install carpet for buildings 68,69,71

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 No inspections today

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 No conversations today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No safety issues observed

CONTRACTORS FIRST AND / OR LAST DAY ONSITE
 None today

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	3.0	18.0
Evergreene Const.	CARPENTER	2.0	17.0
Evergreene Const.	OPERATING ENGINEER	1.0	1.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 621		Page 2 of 2
		DATE 15 Apr 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 178,332.5		Total	6.0	36.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	8.0	0.0	
047	Gradall 544-10	8.0	0.0	
058	backhoe	7.0	1.0	
069	Skid Steer	8.0	0.0	
Total operating hours to date: 24,571.3		Total	31.0	1.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 623	Page 1 of 3
		DATE 17 Apr 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 51 °F; No Precipitation; 31 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - w orked on carpet for building #72 and #73
 AMERICAN TRADITION HOMES - siding soffit fascia trim #14
 BOWMAN'S - rough in for building #28 and set furnaces for the east loop
 ENTERPRISE BUILDERS - w orked on forming tot lot and side walks for the west loop
 PARSONS EVERGREENE - clean up, temporary heaters / generators, w orked on misc. sheet rock repairs for east loop
 G&G INSULATION - insulate building #23
 STAR MOUNTAIN CONSTRUCTION - w orked on framing 38 - 53
 STANDARD DRYWALL INC - w orked on taping east loop repairs; w orked on painting repairs for the East Loop stock #10, 23, 24
 UTAH MECHANICAL CONTRACTORS - w orked on rough in for #26 and #27
 C-FORBES - finish trim for #13; finish hardware and accessories for #82 and #83
 PATTERSON - dress up entrance to East Loop ; moved rock ; extra sidew alk prep on west loop
 JB'S ROOFING - w orked on shingles for 10,28
 PIONEER LANDSCAPE - w orked on front yard landscape for the east loop
 WESTERN BUILDING MAINTENANCE - w orked on mold remediation
 KITCHEN'S PLUS - cabinets east loop
 CUSTOM MARBLE - tub surrounds / vanities for the east loop

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 4 - w ay inspection for 23,24 - COE took notes and distributed

QUALITY CONTROL TESTING AND RESULTS
 Piping pressure test 26B - gas - passed
☐ 26 A - water, DWV, gas - passed
 soil density on porch for 53 and 54 - need addition compaction

REMARKS

Review ed progress in first 12 buildings - need more w orkers or w ill be tw o congested at finish of East Loop.

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Found a few boards with nails - corrected immediately
 Site orientation for 7 new workers

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 8 activities were started today:

Activity No	Description
P5237034	Dry-in & Flash Roof
P5238034	Dry-in & Flash Roof
P5239035	Install Exterior Doors & Windo
P5240014	Sheet Trusses

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 623	Page 2 of 3																																																																																																				
PROJECT D/B Replace Military Family Housing P5		DATE 17 Apr 2006 - Monday																																																																																																					
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																					
P5244013 Set Trusses & Sub-fascia P5280034 Install Mirrors P5282032 Install Mirrors P5285034 Install Mirrors The following 6 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5225016</td> <td>Rough HVAC</td> </tr> <tr> <td>P5230017</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5237035</td> <td>Install Exterior Doors & Windo</td> </tr> <tr> <td>P5238035</td> <td>Install Exterior Doors & Windo</td> </tr> <tr> <td>P5241015</td> <td>Set Trusses & Sub-fascia</td> </tr> <tr> <td>P526023</td> <td>Set Cabinets</td> </tr> </tbody> </table>				Activity No	Description	P5225016	Rough HVAC	P5230017	Rough Plumbing	P5237035	Install Exterior Doors & Windo	P5238035	Install Exterior Doors & Windo	P5241015	Set Trusses & Sub-fascia	P526023	Set Cabinets																																																																																						
Activity No	Description																																																																																																						
P5225016	Rough HVAC																																																																																																						
P5230017	Rough Plumbing																																																																																																						
P5237035	Install Exterior Doors & Windo																																																																																																						
P5238035	Install Exterior Doors & Windo																																																																																																						
P5241015	Set Trusses & Sub-fascia																																																																																																						
P526023	Set Cabinets																																																																																																						
QC REQUIREMENTS No QC requirements were completed today																																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>10.0</td><td>68.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td>7.0</td><td>55.5</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>6.0</td><td>14.5</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>2.0</td><td>5.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>4.0</td><td>25.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td>1.0</td><td>11.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>5.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>1.0</td><td>8.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>5.0</td><td>38.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>24.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td>1.0</td><td>6.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>4.0</td><td>38.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td>1.0</td><td>12.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td>2.0</td><td>24.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>32.0</td><td>222.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>2.0</td><td>16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>1.0</td><td>5.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>5.0</td><td>40.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td>6.0</td><td>54.0</td></tr> <tr> <td>Total</td> <td></td> <td>102.0</td> <td>741.5</td> </tr> </tbody> </table> Total hours worked to date: 179,074.0				Employer	Labor Classification	Number of Employees	Hours Worked	Bow man's Inc	SHEET METAL WORKERS	10.0	68.5	C-Forbes	CARPENTER	3.0	24.0	Custom Marble	CARPENTER	7.0	55.5	Enterprise Builders	CEMENT FINISHER	6.0	14.5	Enterprise Builders	LABORERS	2.0	5.0	Evergreene Const.	CARPENTER	4.0	25.5	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	SUPER - JOB	1.0	11.0	Evergreene Const.	OPERATING ENGINEER	1.0	5.0	G&G Insulation	INSULATION INSTALLER	1.0	8.0	JB's Roofing	ROOFER	5.0	38.0	Jack McGahey Paint	PAINTERS	3.0	24.0	Kitchen's Plus	CARPENTER	1.0	6.0	Patterson	OPERATING ENGINEER	2.0	20.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	TAPER	4.0	38.0	Standard Drywall Inc	SUPER - JOB	1.0	12.0	Standard Drywall Inc	SHEETROCK INSTALLER	2.0	24.0	Star Mountain	CARPENTER	32.0	222.5	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	1.0	5.0	Valley View Exterior	CARPENTER	5.0	40.0	Western Building	LABORERS	6.0	54.0	Total		102.0	741.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																				
Bow man's Inc	SHEET METAL WORKERS	10.0	68.5																																																																																																				
C-Forbes	CARPENTER	3.0	24.0																																																																																																				
Custom Marble	CARPENTER	7.0	55.5																																																																																																				
Enterprise Builders	CEMENT FINISHER	6.0	14.5																																																																																																				
Enterprise Builders	LABORERS	2.0	5.0																																																																																																				
Evergreene Const.	CARPENTER	4.0	25.5																																																																																																				
Evergreene Const.	LABORERS	1.0	9.0																																																																																																				
Evergreene Const.	SUPER - JOB	1.0	11.0																																																																																																				
Evergreene Const.	OPERATING ENGINEER	1.0	5.0																																																																																																				
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																																				
JB's Roofing	ROOFER	5.0	38.0																																																																																																				
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																																				
Kitchen's Plus	CARPENTER	1.0	6.0																																																																																																				
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																																				
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																																				
Standard Drywall Inc	TAPER	4.0	38.0																																																																																																				
Standard Drywall Inc	SUPER - JOB	1.0	12.0																																																																																																				
Standard Drywall Inc	SHEETROCK INSTALLER	2.0	24.0																																																																																																				
Star Mountain	CARPENTER	32.0	222.5																																																																																																				
Star Mountain	SUPER - JOB	2.0	16.0																																																																																																				
Star Mountain	OPERATING ENGINEER	1.0	5.0																																																																																																				
Valley View Exterior	CARPENTER	5.0	40.0																																																																																																				
Western Building	LABORERS	6.0	54.0																																																																																																				
Total		102.0	741.5																																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 623		Page 3 of 3
		DATE 17 Apr 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
039	Water Truck		8.0	0.0
047	Gradall 544-10		3.0	5.0
051	track hoe		0.0	10.0
052	loader		0.0	10.0
058	backhoe		8.0	0.0
063	Forklift		0.0	16.0
069	Skid Steer		8.0	0.0
Total operating hours to date: 24,612.3		Total	27.0	41.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 624	Page 1 of 3										
		DATE 18 Apr 2006 - Tuesday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 53 °F; No Precipitation; 22 MPH Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p> PREECES TILE - worked on carpet for 71-73 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim #15 L&L ELECTRIC - rough in 7, 25 BOWMAN'S INC - rough in #30 ENTERPRISE BUILDERS - place front porches 51,52,53 ; form tot lot IDAHO MASONRY CONTRACTORS - worked on stone for #31 PARSONS EVERGREENE - worked on misc. framing, sheet rock repairs for the East Loop, temporary heaters / generators G&G INSULATION - insulate #24 STAR MOUNTAIN CONSTRUCTION - worked on framing 39 to 53 STANDARD DRYWALL INC - worked on hanging #22, taping 20,19 painting east loop repairs UTAH MECHANICAL CONTRACTORS - worked on rough in for 27 C-FORBES - finish hardware for 83 PATTERSON - worked on grading east loop, remove sidewalk, repair storm drain inlet JB'S ROOFING - shingle for #26 PIONEER LANDSCAPE - worked on front / back yard irrigation / landscape east loop WESTERN BUILDING MAINTENANCE - worked on mold remediation KITCHEN'S PLUS - install misc. cabinets for east loop buildings </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Framing inspection #38 - distributed list, also #7 Follow up #10 - okay to hang sheet rock Inspected front porches of 51,52,53, - okay to place Inspected tot lot ring for the east loop; 4 way inspection #7 MFP Shingle inspection for 25,26,28 Carpet inspection at following buildings - 76, 77,79,67,66,65,64 Vinyl inspection at following buildings - 1,2,3 </p> <p> QUALITY CONTROL TESTING AND RESULTS Soil density testing 51,52,53, porches - okay to place Concrete testing #51,52,53 porches - see attached </p> <p> REMARKS Worked on follow up inspection for #23 - no complete </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No safety issues observed </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH The following 5 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> <tr><td> </td><td> </td></tr> </tbody> </table>				Activity No	Description								
Activity No	Description												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 624	Page 2 of 3																																																																																																								
PROJECT D/B Replace Military Family Housing P5		DATE 18 Apr 2006 - Tuesday																																																																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																									
P5214021 Install Finish Carpentry (Door) P5230018 Rough HVAC P5236038 Install Cultures Stone P5237036 Install Cultures Stone P5280035 Install Finish Hardware The following 6 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5225017</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5227039</td> <td>Install Roofing</td> </tr> <tr> <td>P5228037</td> <td>Install Roofing</td> </tr> <tr> <td>P5237034</td> <td>Dry-in & Flash Roof</td> </tr> <tr> <td>P5238034</td> <td>Dry-in & Flash Roof</td> </tr> <tr> <td>P5244013</td> <td>Set Trusses & Sub-fascia</td> </tr> </tbody> </table>				Activity No	Description	P5225017	Rough Electrical, Cable & Phon	P5227039	Install Roofing	P5228037	Install Roofing	P5237034	Dry-in & Flash Roof	P5238034	Dry-in & Flash Roof	P5244013	Set Trusses & Sub-fascia																																																																																										
Activity No	Description																																																																																																										
P5225017	Rough Electrical, Cable & Phon																																																																																																										
P5227039	Install Roofing																																																																																																										
P5228037	Install Roofing																																																																																																										
P5237034	Dry-in & Flash Roof																																																																																																										
P5238034	Dry-in & Flash Roof																																																																																																										
P5244013	Set Trusses & Sub-fascia																																																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>10.0</td><td>80.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>27.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>5.0</td><td>38.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>9.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td>1.0</td><td>10.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>2.0</td><td>8.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>1.0</td><td>4.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>1.0</td><td>11.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>1.0</td><td>11.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>4.0</td><td>32.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>5.0</td><td>38.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>24.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td>1.0</td><td>7.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>2.0</td><td>20.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN APPRENTICE</td><td>3.0</td><td>24.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>1.0</td><td>10.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>4.0</td><td>41.5</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>8.0</td><td>80.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td>1.0</td><td>10.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>6.0</td><td>62.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td>1.0</td><td>11.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td>2.0</td><td>22.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>34.0</td><td>268.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Bow man's Inc	SHEET METAL WORKERS	10.0	80.0	C-Forbes	CARPENTER	3.0	27.5	Evergreene Const.	CARPENTER	5.0	38.5	Evergreene Const.	LABORERS	1.0	9.0	Evergreene Const.	SUPER - JOB	1.0	10.0	Evergreene Const.	OPERATING ENGINEER	2.0	8.0	G&G Insulation	INSULATION INSTALLER	1.0	4.0	HUNT ELECTRIC	OPERATING ENGINEER	1.0	11.0	HUNT ELECTRIC	ELECTRICIAN	1.0	11.0	Idaho Masonry Contra	CEMENT MASON	4.0	32.0	JB's Roofing	ROOFER	5.0	38.0	Jack McGahey Paint	PAINTERS	3.0	24.0	Kitchen's Plus	CARPENTER	1.0	7.0	L&L ASSOCIATES	ELECTRICIAN	2.0	20.0	L&L ASSOCIATES	ELECTRICIAN APPRENTICE	3.0	24.0	Patterson	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0	Pioneer Landscape	OPERATING ENGINEER	4.0	41.5	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	80.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	LABORERS	1.0	10.0	Standard Drywall Inc	TAPER	6.0	62.0	Standard Drywall Inc	SUPER - JOB	1.0	11.0	Standard Drywall Inc	SHEETROCK INSTALLER	2.0	22.0	Star Mountain	CARPENTER	34.0	268.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																								
Bow man's Inc	SHEET METAL WORKERS	10.0	80.0																																																																																																								
C-Forbes	CARPENTER	3.0	27.5																																																																																																								
Evergreene Const.	CARPENTER	5.0	38.5																																																																																																								
Evergreene Const.	LABORERS	1.0	9.0																																																																																																								
Evergreene Const.	SUPER - JOB	1.0	10.0																																																																																																								
Evergreene Const.	OPERATING ENGINEER	2.0	8.0																																																																																																								
G&G Insulation	INSULATION INSTALLER	1.0	4.0																																																																																																								
HUNT ELECTRIC	OPERATING ENGINEER	1.0	11.0																																																																																																								
HUNT ELECTRIC	ELECTRICIAN	1.0	11.0																																																																																																								
Idaho Masonry Contra	CEMENT MASON	4.0	32.0																																																																																																								
JB's Roofing	ROOFER	5.0	38.0																																																																																																								
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																																								
Kitchen's Plus	CARPENTER	1.0	7.0																																																																																																								
L&L ASSOCIATES	ELECTRICIAN	2.0	20.0																																																																																																								
L&L ASSOCIATES	ELECTRICIAN APPRENTICE	3.0	24.0																																																																																																								
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0																																																																																																								
Pioneer Landscape	OPERATING ENGINEER	4.0	41.5																																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	80.0																																																																																																								
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																																								
Standard Drywall Inc	LABORERS	1.0	10.0																																																																																																								
Standard Drywall Inc	TAPER	6.0	62.0																																																																																																								
Standard Drywall Inc	SUPER - JOB	1.0	11.0																																																																																																								
Standard Drywall Inc	SHEETROCK INSTALLER	2.0	22.0																																																																																																								
Star Mountain	CARPENTER	34.0	268.0																																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 624 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 18 Apr 2006 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Star Mountain	SUPER - JOB	2.0	16.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	5.0	55.0
Valley View Exterior	CARPENTER	6.0	48.0
Western Building	LABORERS	4.0	36.0
		Total	123.0
Total hours worked to date: 180,135.5			1,061.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	8.0	0.0
047	Gradall 544-10	4.0	4.0
051	track hoe	0.0	10.0
052	loader	0.0	10.0
058	backhoe	4.0	4.0
063	Forklift	8.0	0.0
069	Skid Steer	8.0	0.0
076	Dingo	0.0	6.0
078	LS180	0.0	9.0
		Total	32.0
Total operating hours to date: 24,655.3			43.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 625	Page 1 of 3
		DATE 19 Apr 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 60 °F; No Precipitation; 12 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - Carpet in # 72, 73, 74
 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 15
 L&L ELECTRIC - Rough-in # 25
 BOWMAN'S - Rough-in # 30
 ENTERPRISE BUILDERS - Pour tot lot curb
 IDAHO MASONRY CONTRACTORS - Stone work # 31, 32
 PARSONS - Miscellaneous framing and sheetrock repairs east loop; Temporary heater/generators; temp doors west loop
 G&G INSULATION - Insulate # 24
 STAR MOUNTAIN CONSTRUCTION - Framing # 39-53
 STANDARD DRYWALL INC - Hanging # 10, taping 19-20; Painting
 UTAH MECHANICAL CONTRACTORS - Rough-in # 27, 30
 C-FORBES - Finish hardw are in east loop
 PATTERSON - Driveway/sidewalk prep # 30, 29
 JB'S ROOFING - Shingles # 30, 27
 PIONEER LANDSCAPING - Front back yard irrigation/ landscape east loop
 WESTERN BUILDING MAINTANCE - Mold Remediation

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected # 10 follow -up all completed from 4-way - ok to hang
 Insulation ok to hang
 Inspected tot lot concrete - OK!
 Inspected HVAC in # 23A/B, 25A/B, 26A/B - Needs gable terminations
 Inspected HVAC in # 28A/B

QUALITY CONTROL TESTING AND RESULTS:
 No Testing

REMARKS:
 No specific conversations

Safety Inspection / Safety Meetings:

SAFETY INSPECTIONS/SAFETY MEETINGS
 No observed safety issues today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 4 activities were started today:

Activity No	Description
P5225018	4-way Inspection
P5239034	Dry-in & Flash Roof
P5244014	Sheet Trusses
P5288035	Install Finish Hardw are

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 625	Page 2 of 3																																																																																																																				
PROJECT D/B Replace Military Family Housing P5		DATE 19 Apr 2006 - Wednesday																																																																																																																					
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																					
The following 8 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5214020</td> <td>Install & Finish Dryw all</td> </tr> <tr> <td>P5218020</td> <td>Install & Finish Dryw all</td> </tr> <tr> <td>P5225018</td> <td>4-way Inspection</td> </tr> <tr> <td>P5225037</td> <td>Install Roofing</td> </tr> <tr> <td>P523028</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5237036</td> <td>Install Cultures Stone</td> </tr> <tr> <td>P5239035</td> <td>Install Exterior Doors & Windo</td> </tr> <tr> <td>P5240014</td> <td>Sheet Trusses</td> </tr> </tbody> </table>				Activity No	Description	P5214020	Install & Finish Dryw all	P5218020	Install & Finish Dryw all	P5225018	4-way Inspection	P5225037	Install Roofing	P523028	Install Vinyl Floors	P5237036	Install Cultures Stone	P5239035	Install Exterior Doors & Windo	P5240014	Sheet Trusses																																																																																																		
Activity No	Description																																																																																																																						
P5214020	Install & Finish Dryw all																																																																																																																						
P5218020	Install & Finish Dryw all																																																																																																																						
P5225018	4-way Inspection																																																																																																																						
P5225037	Install Roofing																																																																																																																						
P523028	Install Vinyl Floors																																																																																																																						
P5237036	Install Cultures Stone																																																																																																																						
P5239035	Install Exterior Doors & Windo																																																																																																																						
P5240014	Sheet Trusses																																																																																																																						
QC REQUIREMENTS No QC requirements were completed today																																																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Action Garage Doors</td> <td>LABORERS</td> <td>1.0</td> <td>2.5</td> </tr> <tr> <td>Bowman's Inc</td> <td>SHEET METAL WORKERS</td> <td>10.0</td> <td>71.5</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>4.0</td> <td>28.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td>3.0</td> <td>28.5</td> </tr> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td>1.0</td> <td>9.5</td> </tr> <tr> <td>Evergreene Const.</td> <td>SUPER - JOB</td> <td>1.0</td> <td>11.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>10.5</td> </tr> <tr> <td>G&G Insulation</td> <td>INSULATION INSTALLER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Idaho Masonry Contra</td> <td>CEMENT MASON</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>5.0</td> <td>38.0</td> </tr> <tr> <td>Jack McGahey Paint</td> <td>PAINTERS</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td>3.0</td> <td>25.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN APPRENTICE</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td>4.0</td> <td>40.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLER</td> <td>8.0</td> <td>80.0</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>TAPER</td> <td>6.0</td> <td>66.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>SUPER - JOB</td> <td>1.0</td> <td>11.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>SHEETROCK INSTALLER</td> <td>3.0</td> <td>33.0</td> </tr> <tr> <td>Star Mountain</td> <td>CARPENTER</td> <td>33.0</td> <td>259.5</td> </tr> <tr> <td>Star Mountain</td> <td>SUPER - JOB</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Star Mountain</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>2.0</td> <td>22.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>5.0</td> <td>55.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>CARPENTER</td> <td>6.0</td> <td>45.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Action Garage Doors	LABORERS	1.0	2.5	Bowman's Inc	SHEET METAL WORKERS	10.0	71.5	C-Forbes	CARPENTER	4.0	28.0	Evergreene Const.	CARPENTER	3.0	28.5	Evergreene Const.	LABORERS	1.0	9.5	Evergreene Const.	SUPER - JOB	1.0	11.0	Evergreene Const.	OPERATING ENGINEER	1.0	10.5	G&G Insulation	INSULATION INSTALLER	1.0	8.0	Idaho Masonry Contra	CEMENT MASON	3.0	24.0	JB's Roofing	ROOFER	5.0	38.0	Jack McGahey Paint	PAINTERS	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	3.0	25.0	L&L ASSOCIATES	ELECTRICIAN APPRENTICE	3.0	24.0	Patterson	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0	Pioneer Landscape	OPERATING ENGINEER	4.0	40.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	8.0	80.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Standard Drywall Inc	LABORERS	1.0	10.0	Standard Drywall Inc	TAPER	6.0	66.0	Standard Drywall Inc	SUPER - JOB	1.0	11.0	Standard Drywall Inc	SHEETROCK INSTALLER	3.0	33.0	Star Mountain	CARPENTER	33.0	259.5	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Utah Mechanical Cont	LABORERS	2.0	22.0	Utah Mechanical Cont	PLUMBER	5.0	55.0	Valley View Exterior	CARPENTER	6.0	45.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																				
Action Garage Doors	LABORERS	1.0	2.5																																																																																																																				
Bowman's Inc	SHEET METAL WORKERS	10.0	71.5																																																																																																																				
C-Forbes	CARPENTER	4.0	28.0																																																																																																																				
Evergreene Const.	CARPENTER	3.0	28.5																																																																																																																				
Evergreene Const.	LABORERS	1.0	9.5																																																																																																																				
Evergreene Const.	SUPER - JOB	1.0	11.0																																																																																																																				
Evergreene Const.	OPERATING ENGINEER	1.0	10.5																																																																																																																				
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																																																				
Idaho Masonry Contra	CEMENT MASON	3.0	24.0																																																																																																																				
JB's Roofing	ROOFER	5.0	38.0																																																																																																																				
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																																																				
L&L ASSOCIATES	ELECTRICIAN	3.0	25.0																																																																																																																				
L&L ASSOCIATES	ELECTRICIAN APPRENTICE	3.0	24.0																																																																																																																				
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																																																				
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0																																																																																																																				
Pioneer Landscape	OPERATING ENGINEER	4.0	40.0																																																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	8.0	80.0																																																																																																																				
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																																																				
Standard Drywall Inc	LABORERS	1.0	10.0																																																																																																																				
Standard Drywall Inc	TAPER	6.0	66.0																																																																																																																				
Standard Drywall Inc	SUPER - JOB	1.0	11.0																																																																																																																				
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	33.0																																																																																																																				
Star Mountain	CARPENTER	33.0	259.5																																																																																																																				
Star Mountain	SUPER - JOB	2.0	16.0																																																																																																																				
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																																																				
Utah Mechanical Cont	LABORERS	2.0	22.0																																																																																																																				
Utah Mechanical Cont	PLUMBER	5.0	55.0																																																																																																																				
Valley View Exterior	CARPENTER	6.0	45.0																																																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 625		Page 3 of 3
		DATE 19 Apr 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Western Building	LABORERS	6.0	54.0	
Total hours worked to date: 181,193.5		Total 123.0	1,058.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	8.0	0.0	
047	Gradall 544-10	3.0	5.0	
051	track hoe	0.0	10.0	
052	loader	0.0	10.0	
058	backhoe	6.0	2.0	
063	Forklift	7.0	9.0	
069	Skid Steer	8.0	0.0	
076	Dingo	0.0	6.0	
078	LS180	0.0	9.0	
080	Curbmate	0.0	9.0	
Total operating hours to date: 24,715.3		Total 32.0	60.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 626	Page 1 of 3
		DATE 20 Apr 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 69 °F; No Precipitation; 22 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - Carpet # 72-74
 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 15-16
 HUNT ELECTRIC - Not on Site
 L&L ELECTRIC - Rough-in # 25
 BOWMAN'S - Rough-in # 29
 ENTERPRISE BUILDERS - Place driveways # 28, 27; Form driveways
 IDAHO MASONRY CONTRACTORS - Stone work # 32
 PARSONS - Moving materials east side to west side; temporary heaters/generators, move fence
 G&G INSULATIONS - Insulation # 7 crawl space and walls
 STAR MOUNTAIN CONSTRUCTION - Framing # 39 to 53
 STANDARD DRYWALL INC - Hanging # 10; taping 19-20; Painting # 8-12
 UTAH MECHANICAL CONTRACTORS - Rough-in # 27 & 30
 C-FORBES - Finish Hardware east loop buildings
 PATTERSON - Preparing driveways 29, 30
 JB'S ROOFING - Shingles # 27, 30
 PIONEER LANDSCAPING - Front/back yard irrigation/ landscape east loop
 WESTERN BUILDING MAINTANCE - Mold Remediation

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected Roof Nailing # 39 - Corrections noted
 Follow-up inspection # 7 framing 4-way - Several items remain

QUALITY CONTROL TESTING AND RESULTS:
 MTI performed concrete testing - see attached

REMARKS:
 Held Weekly QA/QC meeting
 Release units 9A/B, 12B, 13A/B, 14A/B, 17 for crawl space insulation

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 No observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 4 activities were started today:

Activity No	Description
P5225019	Install Wall Insulation
P5240035	Install Exterior Doors & Windows
P5282031	Install Carpet
P5286033	Install Finish Hardware

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 626 Page 2 of 3	
		DATE 20 Apr 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
The following 3 activities were finished today:			
Activity No	Description		
P5221020	Install & Finish Dryw all		
P5229016	Rough HVAC		
P5239034	Dry-in & Flash Roof		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	5.0
Bow man's Inc	SHEET METAL WORKERS	10.0	74.5
C-Forbes	CARPENTER	4.0	28.0
Custom Marble	CARPENTER	2.0	21.0
Enterprise Builders	CEMENT FINISHER	0.0	0.0
Evergreene Const.	CARPENTER	3.0	14.5
Evergreene Const.	LABORERS	2.0	17.0
Evergreene Const.	SUPER - JOB	1.0	10.0
Evergreene Const.	OPERATING ENGINEER	4.0	18.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	11.0
HUNT ELECTRIC	ELECTRICIAN	2.0	11.0
Idaho Masonry Contra	CEMENT MASON	3.0	24.0
JB's Roofing	ROOFER	5.0	23.0
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	4.0	40.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	8.0	77.5
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Dryw all Inc	LABORERS	1.0	5.0
Standard Dryw all Inc	TAPER	5.0	56.0
Standard Dryw all Inc	SHEETROCK INSTALLER	3.0	33.0
Star Mountain	CARPENTER	34.0	245.5
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	1.0	6.5
Utah Mechanical Cont	LABORERS	2.0	14.0
Utah Mechanical Cont	PLUMBER	5.0	38.0
Valley View Exterior	CARPENTER	5.0	55.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	6.0	54.0
Total hours worked to date:	182,203.0	Total	1,009.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 626		Page 3 of 3
		DATE 20 Apr 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	2.0	
047	Gradall 544-10	0.0	9.0	
051	track hoe	0.0	10.0	
052	loader	0.0	16.0	
063	Forklift	8.0	6.5	
069	Skid Steer	0.0	7.0	
072	New Holland 170	0.0	9.0	
076	Dingo	0.0	6.0	
080	Curbmate	0.0	3.0	
Total operating hours to date: 24,783.8		Total	8.0	68.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 627 Page 1 of 2
		DATE 21 Apr 2006 - Friday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 73 °F; No Precipitation; 28 MPH Wind	

QC NARRATIVES

Activities in Progress:

ALDAVE - Carpet 72 to 74
 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 16
 HUNT ELECTRIC - Not on site
 L&L ELECTRIC - Rough-in# 25
 BOWMAN'S - Rough-in- # 29
 ENTERPRISE BUILDERS - Place street sidewalk # 14 to # 16
 IDAHO MASONRY CONTRACTORS - Stonework # 29
 PARSONS -
 G&G INSULATION - Insulate # 24, 25
 STAR MOUNTAIN CONSTRUCTION - Framing # 39 to 53
 STANDARD DRYWALL INC - Hanging Misc. Fire wall, taping 19, 20; Painting # 8, 9, 11, 12
 UTAH MECHANICAL CONTRACTORS - Not on site
 C-FORBES - Finish hardware in east loop buildings
 JB'S ROOFING - Shingle # 27, 30
 PIONEER LANDSCAPING - Front/Back yard irrigation/landscape east loop
 WESTERN BUILDING MAINTANCE - Mold Remediation

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Framing inspection # 39 - See attached

GENERAL COMMENTS:
 QUALITY CONTROL TESTING AND RESULTS:
 MTI could not attend sidewalk placement today. Performed slump test on concrete 4 ½ - Ok to place

REMARKS:
 No specific Conversations

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 No observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 3 activities were started today:

Activity No	Description
P5241036	Install Exterior Doors & Windo
P5242036	Install Exterior Doors & Windo
P5283031	Install Carpet

The following 2 activities were finished today:

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 627 Page 2 of 2																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 21 Apr 2006 - Friday																																																																																					
P5225019 Install Wall Insulation P5283031 Install Carpet		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																					
QC REQUIREMENTS No QC requirements were completed today																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">10.0</td><td style="text-align: right;">65.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">34.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">5.0</td><td style="text-align: right;">38.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>TAPER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">49.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">31.0</td><td style="text-align: right;">247.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">24.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 182,853.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">87.0 650.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	5.0	Bow man's Inc	SHEET METAL WORKERS	10.0	65.5	C-Forbes	CARPENTER	4.0	32.0	Evergreene Const.	CARPENTER	4.0	34.0	Evergreene Const.	LABORERS	2.0	15.0	Evergreene Const.	OPERATING ENGINEER	2.0	8.0	Idaho Masonry Contra	CEMENT MASON	3.0	24.0	Jack McGahey Paint	PAINTERS	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	5.0	38.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0	Preeces Tile	FLOOR COVERER	4.0	32.0	Standard Dryw all Inc	LABORERS	1.0	8.0	Standard Dryw all Inc	TAPER	5.0	49.0	Standard Dryw all Inc	SUPER - JOB	1.0	5.0	Standard Dryw all Inc	SHEETROCK INSTALLER	3.0	15.0	Star Mountain	CARPENTER	31.0	247.0	Star Mountain	SUPER - JOB	2.0	15.0	Star Mountain	OPERATING ENGINEER	1.0	7.0	Valley View Exterior	CARPENTER	4.0	24.0	Total hours worked to date: 182,853.5		Total	87.0 650.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	5.0																																																																																				
Bow man's Inc	SHEET METAL WORKERS	10.0	65.5																																																																																				
C-Forbes	CARPENTER	4.0	32.0																																																																																				
Evergreene Const.	CARPENTER	4.0	34.0																																																																																				
Evergreene Const.	LABORERS	2.0	15.0																																																																																				
Evergreene Const.	OPERATING ENGINEER	2.0	8.0																																																																																				
Idaho Masonry Contra	CEMENT MASON	3.0	24.0																																																																																				
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																				
L&L ASSOCIATES	ELECTRICIAN	5.0	38.0																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0																																																																																				
Preeces Tile	FLOOR COVERER	4.0	32.0																																																																																				
Standard Dryw all Inc	LABORERS	1.0	8.0																																																																																				
Standard Dryw all Inc	TAPER	5.0	49.0																																																																																				
Standard Dryw all Inc	SUPER - JOB	1.0	5.0																																																																																				
Standard Dryw all Inc	SHEETROCK INSTALLER	3.0	15.0																																																																																				
Star Mountain	CARPENTER	31.0	247.0																																																																																				
Star Mountain	SUPER - JOB	2.0	15.0																																																																																				
Star Mountain	OPERATING ENGINEER	1.0	7.0																																																																																				
Valley View Exterior	CARPENTER	4.0	24.0																																																																																				
Total hours worked to date: 182,853.5		Total	87.0 650.5																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.5</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.5</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">15.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 24,806.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">1.0 23.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	1.0	3.5	047	Gradall 544-10	0.0	4.5	063	Forklift	0.0	15.0	Total operating hours to date: 24,806.8		Total	1.0 23.0																																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																																				
039	Water Truck	1.0	3.5																																																																																				
047	Gradall 544-10	0.0	4.5																																																																																				
063	Forklift	0.0	15.0																																																																																				
Total operating hours to date: 24,806.8		Total	1.0 23.0																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 628		Page 1 of 2																
		DATE 22 Apr 2006 - Saturday																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																		
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 66 °F; 0.01 IN Precipitation; 29 MPH Wind																		
QC NARRATIVES																				
Activities in Progress: PARSONS - worked on punch list and clean up STANDARD DRYWALL - tape 21, paint 10,12,11 C-FORBES - installed hardware for 14,78,79,80 JB'S ROOFING - worked on roofs for 39 and 27 PREECES TILE - installed pad in 83,82,86																				
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS No inspections today QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS No conversations today																				
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																				
ACTIVITY START/FINISH No activities were started or finished today																				
QC REQUIREMENTS No QC requirements were completed today																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>4.0</td> <td>20.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>SUPER - JOB</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>4.0</td> <td>24.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	C-Forbes	CARPENTER	4.0	20.0	Evergreene Const.	SUPER - JOB	2.0	20.0	JB's Roofing	ROOFER	4.0	24.0
Employer	Labor Classification	Number of Employees	Hours Worked																	
C-Forbes	CARPENTER	4.0	20.0																	
Evergreene Const.	SUPER - JOB	2.0	20.0																	
JB's Roofing	ROOFER	4.0	24.0																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 628		Page 2 of 2
		DATE 22 Apr 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Pioneer Landscape IRRIGATION SYSTEM INSTALLR Total hours worked to date: 182,921.5		Total	1.0 11.0	4.0 68.0
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 24,806.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE		SUPERINTENDENT'S INITIALS
				DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 630	Page 1 of 3
		DATE 24 Apr 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 62 °F; No Precipitation; 24 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - installed carpet in 82,83,86
 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for #16
 L&L ELECTRIC - rough in 25,26
 BOWMAN'S - rough in 27
 IDAHO MASONRY CONTRACTORS - stone work for 33
 PARSONS - misc. framing and sheet rock activities in the west loop A; temporary heaters/ generators
 G&G INSULATION - insulation in the east loop
 STAR MOUNTAIN CONSTRUCTION - worked on framing for 40-53
 STANDARD DRYWALL INC - worked on hanging 24; taping 10; painting 8,9,11,12
 UTAH MECHANICAL CONTRACTORS - rough in 30
 C-FORBES - finish trim for east loop buildings
 PATTERSON - finish grade for east loop south west corner tot lot in the west loop south
 CUSTOM MARBLE - installed tub surrounds and vanity tops in the east loop for several buildings
 MILGARD - replace dormer windows
 WESTERN BUILDING MAINTENANCE - worked on mold remediation

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Worked on follow up 4 way inspection on building 7,23 - all items complete
 Building 25 is ready for a 4-way inspection
 Building 34 - floor is spongy - needs repair
 Inspected all sub-floors in 82,83,86 for squeaks - all repaired
 Some floor patches will be made for areas in 86
 Inspected texture in 15 - okay to paint
 Inspected screw pattern for 10 and 22 A&B

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 Discussed floor patches with COE for 86A

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Nails observed in boards

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 3 activities were started today:

Activity No	Description
P5213023	Install Finish Carpentry (Door
P5283033	Install Finish Hardware
P5284033	Install Carpet

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 630	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 24 Apr 2006 - Monday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
The following 2 activities were finished today:			
Activity No	Description		
P5229037	Install Roofing		
P5240035	Install Exterior Doors & Windo		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	LABORERS	3.0	21.0
Bow man's Inc	SHEET METAL WORKERS	10.0	95.5
C-Forbes	CARPENTER	3.0	24.0
Custom Marble	CARPENTER	7.0	59.5
Evergreene Const.	CARPENTER	3.0	29.5
Evergreene Const.	LABORERS	1.0	12.5
Evergreene Const.	SUPER - JOB	1.0	9.5
Evergreene Const.	OPERATING ENGINEER	1.0	7.0
Idaho Masonry Contra	CEMENT MASON	3.0	24.0
JB's Roofing	ROOFER	5.0	35.0
Jack McGahey Paint	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	4.0	25.0
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	4.0	32.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	80.0
Preeces Tile	FLOOR COVERER	4.0	32.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	5.0	54.0
Standard Drywall Inc	SUPER - JOB	1.0	11.0
Standard Drywall Inc	SHEETROCK INSTALLER	2.0	22.0
Star Mountain	CARPENTER	31.0	238.0
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	2.0	11.0
Utah Mechanical Cont	PLUMBER	5.0	55.0
Valley View Exterior	CARPENTER	4.0	32.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	5.0	50.0
Western Building	SUPER - JOB	1.0	10.0
Total hours worked to date: 183,995.0		Total	1,073.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 630		Page 3 of 3
		DATE 24 Apr 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	2.0	
039	Water Truck	0.0	2.0	
047	Gradall 544-10	0.0	5.0	
051	track hoe	0.0	10.0	
052	loader	0.0	8.0	
063	Forklift	8.0	16.0	
072	New Holland 170	0.0	7.0	
075	New Holland 180	0.0	7.0	
076	Dingo	0.0	2.0	
080	Curbmate	0.0	2.0	
Total operating hours to date: 24,867.8		Total	8.0	61.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 631	Page 1 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 25 Apr 2006 - Tuesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 69 °F; No Precipitation; 13 MPH Wind			

QC NARRATIVES

Activities in Progress:

PREECES TILE - carpet in 82,83,86
 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia and trim
 L&L ELECTRIC - rough in #26
 BOWMAN'S INC - rough in #27
 ENTERPRISE BUILDERS - placed driveway #29 and #30 (1/2); formed remaining driveway for the west loop A
 IDAHO MASONRY CONTRACTORS - worked on stone for 33
 PARSONS - temp heaters/ generators , form / pour mechanical room thresholds, unload cabinets
 G&G INSULATION - insulated 25
 STAR MOUNTAIN CONSTRUCTION - worked on framing 40-53
 STANDARD DRYWALL INC - worked on hanging 24, taping 10,22
 UTAH MECHANICAL CONTRACTORS - rough in 30
 C-FORBES - finish hardware for east loop buildings
 PATTERSON - prepared driveway / sidewalks for the west loop A
 JB'S ROOFING - shingle 29,30
 PIONEER LANDSCAPE - front / back yard irrigation / landscape east loop
 WEST COAST BUILDING MAINTENANCE - mold remediation for the west loop A
 BEST VINYL - fence installation for the East Loop
 KITCHEN'S PLUS - cabinets in the East Loop Buildings

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Performed 4 way inspection for 25, distributed list
 Follow up inspection for 7,23 - all complete except one framing item
 Performed framing inspection for 40A/B and roof nailing inspection

QUALITY CONTROL TESTING AND RESULTS
 Piping pressure test for 30A - all passed

REMARKS
 Noted crack gas riser at Building #40 A - utilities notified to correct

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Mike Mickelsen with the COE was spotted not wearing a hard hat and safety glasses - issue being addressed

PREPARATORY AND / OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P5284035	Install Finish Hardware

The following 2 activities were finished today:

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 631		Page 2 of 3
		DATE 25 Apr 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P5230018 Rough HVAC P5236038 Install Cultures Stone				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>	
American Tradition H	CARPENTER	1.0	8.0	
Bow man's Inc	SHEET METAL WORKERS	9.0	72.0	
Evergreene Const.	CARPENTER	3.0	29.5	
Evergreene Const.	LABORERS	2.0	12.0	
Evergreene Const.	SUPER - JOB	1.0	8.0	
Evergreene Const.	OPERATING ENGINEER	2.0	8.0	
JB's Roofing	ROOFER	5.0	35.0	
Jack McGahey Paint	PAINTERS	3.0	24.0	
Kitchen's Plus	CARPENTER	1.0	7.0	
Patterson	OPERATING ENGINEER	2.0	20.0	
Preeces Tile	FLOOR COVERER	7.0	56.0	
Standard Dryw all Inc	LABORERS	1.0	10.0	
Standard Dryw all Inc	TAPER	5.0	55.0	
Standard Dryw all Inc	SUPER - JOB	2.0	22.0	
Standard Dryw all Inc	SHEETROCK INSTALLER	2.0	22.0	
Star Mountain	CARPENTER	33.0	238.0	
Star Mountain	SUPER - JOB	2.0	16.0	
Star Mountain	OPERATING ENGINEER	1.0	7.5	
Valley View Exterior	CARPENTER	4.0	32.0	
Valley View Exterior	SUPER - JOB	1.0	8.0	
Western Building	LABORERS	6.0	54.0	
Total hours worked to date:	184,739.0	Total	93.0	744.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
<u>Serial Number</u>	<u>Description</u>	<u>Standby Hours</u>	<u>Operating Hours</u>	
008	Dump Truck	0.0	1.5	
039	Water Truck	0.0	2.0	
045	Backhoe	0.0	2.0	
047	Gradall 544-10	0.0	5.0	
051	track hoe	0.0	10.0	
052	loader	0.0	7.0	
063	Forklift	0.0	15.0	
069	Skid Steer	0.0	2.0	
Total operating hours to date:	24,912.3	Total	0.0	44.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 631		Page 3 of 3
		DATE 25 Apr 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 632	Page 1 of 3				
		DATE 26 Apr 2006 - Wednesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 69 °F; No Precipitation; 12 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p> PREECES TILE - installed carpet in 83,86 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for #17 L&L ELECTRIC - rough in #26 BOWMAN'S INC - rough in #27 ENTERPRISE BUILDERS - sidewalk along 16 to 19, form driveway IDAHO MASONRY CONTRACTORS - stone work for 36 PARSONS - temp heaters / generators STAR MOUNTAIN CONSTRUCTION - framing 40 - 53 STANDARD DRYWALL INC - worked on hanging 24, taping 10,22,24 UTAH MECHANICAL CONTRACTORS - rough in 30; finish east loop buildings C-FORBES - install exterior doors for the west B, finish east loop PATTERSON - driveway prep west loop A JB'S ROOFING - worked on shingles for 30,31; dry in for 38 PIONEER LANDSCAPE - front / back yard irrigation / landscape WESTERN BUILDING MAINTENANCE - worked on mold remediation CUSTOM MARBLE - worked on east loop vanities BEST VINYL - worked on interior loop fence post for the east loop KITCHEN'S PLUS - worked on east loop cabinets </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected sub-grade sidewalk 16 to 19 Follow up framing inspection for 35,36,37,38,39,40,7 See moisture test results </p> <p> QUALITY CONTROL TESTING AND RESULTS MTI performed concrete and soil test and see attached Piping pressure test for 30B - see attached </p> <p> REMARKS Reviewed pay application </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5274033</td> <td>Install Carpet</td> </tr> </tbody> </table> <p>No activities were finished today</p>				Activity No	Description	P5274033	Install Carpet
Activity No	Description						
P5274033	Install Carpet						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 632	Page 2 of 3
		DATE 26 Apr 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	LABORERS	3.0	24.0
Bow man's Inc	SHEET METAL WORKERS	0.0	0.0
C-Forbes	CARPENTER	4.0	36.0
Custom Marble	CARPENTER	0.0	0.0
Enterprise Builders	CEMENT FINISHER	6.0	35.5
Enterprise Builders	LABORERS	1.0	9.5
Evergreene Const.	CARPENTER	3.0	28.5
Evergreene Const.	LABORERS	2.0	13.5
Evergreene Const.	SUPER - JOB	2.0	13.5
Evergreene Const.	OPERATING ENGINEER	1.0	11.0
G&G Insulation	INSULATION INSTALLER	0.0	0.0
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0
Idaho Masonry Contra	CEMENT MASON	0.0	0.0
JB's Roofing	ROOFER	5.0	31.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	6.0	58.0
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	70.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	5.0	55.0
Standard Drywall Inc	SHEETROCK INSTALLER	2.0	11.0
Star Mountain	CARPENTER	34.0	261.5
Star Mountain	SUPER - JOB	2.0	13.5
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	5.0	55.0
Valley View Exterior	CARPENTER	4.0	32.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	6.0	60.0
Contractor ID: TER	SUPER - JOB	2.0	22.0
Total hours worked to date:	185,743.5	Total	118.0 1,004.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 632		Page 3 of 3
		DATE 26 Apr 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	2.0	
047	Gradall 544-10	0.0	6.0	
051	track hoe	0.0	20.0	
052	loader	0.0	0.0	
063	Forklift	0.0	8.0	
069	Skid Steer	0.0	0.0	
072	New Holland 170	0.0	0.0	
075	New Holland 180	0.0	9.0	
076	Dingo	0.0	3.0	
080	Curbmate	0.0	0.0	
Total operating hours to date: 24,960.3		Total	0.0	48.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 633	Page 1 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 27 Apr 2006 - Thursday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 71 °F; No Precipitation; 28 MPH Wind			

QC NARRATIVES

Activities in Progress:

ALDAVE - Carpet # 86, 84, 85; Vinyl # 4, 5
 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 17
 HUNT ELECTRIC - Not on site
 L&L ELECTRIC - Rough-in # 26
 BOWMAN'S - Rough-in # 1 crawl space
 ENTERPRISE BUILDERS - Place porches, Patios west loop B
 IDAHO MASONRY CONTRACTORS - Prep Columns west loop B - # 37, 38, 39
 PARSONS - Temporary heaters/generators; thresholds of west loop B site clean-up
 G&G INSULATION - Not on Site
 STAR MOUNTAIN CONSTRUCTION - Framing # 41 to 53, west loop Bus stop building
 STANDARD DRYWALL INC. - Hanging # 23; Taping # 10, 22, 24
 UTAH MECHANICAL CONTRACTORS - Finish Trim east loop Buildings
 C-FORBES - Installing
 JB'S ROOFING - Shingles # 31, Dry-in # 40
 PATTERSON - Sidewalk west 20-22; Finish grade west loop buildings
 PIONEER LANDSCAPE - Front and back yard irrigation and landscape east loop buildings
 WBM - Mold Remediation west loop A
 KITCHENS PLUS - set cabinets in several east loop buildings
 CUSTOM MARBLE - Vanities in several east buildings

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Follow up framing inspection # 38, 39, 40 - newly found items distributed
 Plumbing finish trim inspection # 75 and 76
 Sheetrock screw inspection # 24A/B
 Inspected cabinet installation 64A/B, 65, 66A/B, 67A/B, 68, 69A/B, 70A/B, 71, 72A/B, 73, 75A/B, 76, 78A/B, 79, 82A/B, 83A/B, 86A/B, 85A/B

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete and soil testing

REMARKS:
 Held Weekly QA/QC meeting - see attached

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 No Observed safety Violations

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P5274035	Install Finish Hardware
P5285035	Install Finish Hardware

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 633	Page 2 of 3
		DATE 27 Apr 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
No activities were finished today			
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	5.0
Best Vinyl	LABORERS	3.0	24.0
Bow man's Inc	SHEET METAL WORKERS	9.0	60.5
C-Forbes	CARPENTER	4.0	38.0
Custom Marble	CARPENTER	4.0	32.0
Enterprise Builders	CEMENT FINISHER	3.0	22.0
Enterprise Builders	LABORERS	1.0	8.5
Evergreene Const.	CARPENTER	3.0	23.5
Evergreene Const.	LABORERS	2.0	12.0
Evergreene Const.	SUPER - JOB	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	3.0	12.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
JB's Roofing	ROOFER	2.0	12.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Kitchen's Plus	CARPENTER	1.0	7.0
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	80.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	6.0	66.0
Standard Drywall Inc	SHEETROCK INSTALLER	2.0	22.0
Star Mountain	CARPENTER	34.0	264.0
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	2.0	14.0
Utah Mechanical Cont	PLUMBER	5.0	44.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	5.0	45.0
Western Building	SUPER - JOB	1.0	9.0
Total hours worked to date: 186,803.0		Total	128.0
			1,059.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 633		Page 3 of 3
		DATE 27 Apr 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
022	Samsung SL-180	0.0	9.0	
039	Water Truck	0.0	4.0	
047	Gradall 544-10	0.0	8.0	
051	track hoe	0.0	10.0	
052	loader	0.0	10.0	
063	Forklift	0.0	16.0	
Total operating hours to date: 25,017.3		Total	0.0	57.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 634	Page 1 of 3
		DATE 28 Apr 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 73 °F; No Precipitation; 20 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - Vinyl Floor # 74-75
 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 18
 Siding east mail box building
 HUNT ELECTRIC - Not on site
 L&L ELECTRIC - East loop Finish Trim
 BOWMAN'S - Rough-in crawl spaces # 2, 3
 ENTERPRISE BUILDERS - Street sidewalk exterior loop of west loopA; Forming interior loop street sidewalk
 IDAHO MASONRY CONTRACTORS - Prepping columns for stones - several buildings
 PARSONS - Temporary Heaters/generators; Unload windows; install name plates in east loop
 G&G INSULATION - Crawl Space # 18
 STAR MOUNTAIN CONSTRUCTION - Framing # 41 to 53, East loop mail stop building
 STANDARD DRYWALL INC. - Hanging # 23; Taping #10, 22, 24; Painting # 12, 13 and east loop touch-up
 C-FORBES - East loop finish Hardware, accessories, storm doors
 PATTERSON - Not on Site
 WBM - Mold Remediation west loop A
 KITCHENS PLUS - Cabinets east loop buildings

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected floors for squeaks, fill ect. 80,81, 87, 88, 84, 85 - Tim distributed
 Inspected (follow-up) on framing, # 35, 36, 37, 38 39, 40
 Inspected socking on concrete foundation

QUALITY CONTROL TESTING AND RESULTS
 No MTI testing today

REMARKS:
 Greene unit has landscape problem at back patio
 Need to Correct

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 Observed roofing with safety line too long - corrected immediately

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P5213024	Paint

The following 19 activities were finished today:

Activity No	Description
P52014	Procure Insulation - Arts & Cr

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 634	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 28 Apr 2006 - Friday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P52015	Procure Gypsum Board - Arts &		
P522041	Install Garage Overhead Door		
P5268023	Install Finish Carpentry (Door		
P5268035	Install Finish Hardw are		
P5269021	Install Finish Carpentry (Door		
P5270033	Install Finish Hardw are		
P5271030	Install Counter Tops		
P5271032	Install Appliances		
P5271035	Install Finish Hardw are		
P5272030	Install Appliances		
P5272031	Install Carpet		
P5272033	Install Finish Hardw are		
P5273035	Install Finish Hardw are		
P5274023	Install Finish Carpentry (Door		
P5274024	Paint		
P5279023	Install Finish Carpentry (Door		
P5286021	Install Finish Carpentry (Door		
P5288023	Install Finish Carpentry (Door		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.0
Best Vinyl	LABORERS	3.0	24.0
Bow man's Inc	SHEET METAL WORKERS	8.0	48.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	4.0	26.0
Enterprise Builders	LABORERS	1.0	6.5
Evergreene Const.	CARPENTER	2.0	11.0
Evergreene Const.	LABORERS	4.0	38.0
Evergreene Const.	SUPER - JOB	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	7.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
JB's Roofing	ROOFER	2.0	10.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0
Pioneer Landscape	OPERATING ENGINEER	1.0	3.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Star Mountain	CARPENTER	14.0	105.0
Star Mountain	SUPER - JOB	2.0	14.0
Star Mountain	OPERATING ENGINEER	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 634		Page 3 of 3
		DATE 28 Apr 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Utah Mechanical Cont	PLUMBER	2.0	16.0	
Valley View Exterior	CARPENTER	3.0	21.0	
Valley View Exterior	SUPER - JOB	1.0	7.0	
Western Building	LABORERS	6.0	57.0	
Total hours worked to date: 187,335.5		Total	71.0	532.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	5.0	
047	Gradall 544-10	0.0	2.0	
063	Forklift	0.0	8.0	
Total operating hours to date: 25,032.3		Total	0.0	15.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 635 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 29 Apr 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 80 °F; 0.11 IN Precipitation; 44 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Clean units east loop, Plaster Foundations; alternate Q.C.; Misc. Framing
 STAR MOUNTAIN CONSTRUCTION - Pick up work west A Loop; General framing west B loop
 C-FORBES - Exterior Hardware east loop # 14B, west loop
 PIONEER LANDSCAPE - Water grass east loop
 PREECES TILE - Carpet Installation for units # 4, # 5
 KITCHENS PLUS - Finish # 84A

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 No Inspections
 QUALITY CONTROL TESTING AND RESULTS
 No Testing
 REMARKS:
 No Conversations

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 No Observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	2.0	8.0
Evergreene Const.	CARPENTER	2.0	16.5
Evergreene Const.	LABORERS	1.0	4.0
Evergreene Const.	OPERATING ENGINEER	1.0	2.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 635		Page 2 of 2
		DATE 29 Apr 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Kitchen's Plus Pioneer Landscape Total hours worked to date: 187,371.5	CARPENTER IRRIGATION SYSTEM INSTALLER	1.0 1.0 8.0	3.0 2.5 36.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
045	Backhoe	8.0	0.0	
047	Gradall 544-10	6.0	2.0	
069	Skid Steer	8.0	0.0	
Total operating hours to date: 25,034.3		Total 22.0	2.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 637	Page 1 of 3
		DATE 01 May 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 71 °F; No Precipitation; 24 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - Vinyl Floor # 4, 5
 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 18
 HUNT ELECTRIC - Not on site
 L&L ELECTRIC - Rough-in # 27
 BOWMAN'S - Rough-in crawl spaces
 ENTERPRISE BUILDERS - Placed 5 porches/patios west loop B and last driveway in west loop A; From street sidewalk in Outer loop
 IDAHO MASONRY CONTRACTORS - Not on site
 PARSONS - Temporary heaters/generators; unload OSB from wheelwright, misc framing and sheetrock repairs
 G&G INSULATION - Insulate # 7, 25 (finish) and # 26
 STAR MOUNTAIN CONSTRUCTION - Not on Site
 STANDARD DRYWALL INC. - Painting # 79, 64, 13
 C-FORBES - Finish Hardware
 PATTERSON - Front and backyard irrigation/ landscape in east loop
 WBM - Mold Remediation

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Framing inspection on #4- distributed
 4-way inspection on #26 - Distributed
 Follow-up on insulation in # 7 and #25
 Inspection on Porches and patios places today

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete testing

REMARKS:
 -Discuss of support at back door of garage. Will forward to Aldave for review
 -Discussed location and depth of direct burial cable for phone service around phase 6 with West Sub.
 -Called Kevin Needham to verify storm drain pipe depth

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 18 activities were started today:

Activity No	Description
1006	Mod R00007 Delete Demolition B
1008	Mod R00007 Delete Demolition B
1009	Mod R00007 Delete Demolition B
P5210038	Install Vinyl Siding, Soffit &
P5220020	Install & Finish Drywall

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 637	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 01 May 2006 - Monday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5223020	4-way Inspection		
P5224019	Install Wall Insulation		
P5225020	Install & Finish Drywall		
P5226017	Rough Plumbing		
P5227019	Rough Electrical, Cable & Phone		
P5228017	Rough Electrical, Cable & Phone		
P5230019	Rough Electrical, Cable & Phone		
P5232017	Rough Plumbing		
P5275045	Evergreen Inspection & Punchlist		
P5276043	Evergreen Inspection & Punchlist		
P5277045	Evergreen Inspection & Punchlist		
P5278043	Evergreen Inspection & Punchlist		
P5281033	Install Finish Hardware		
The following 18 activities were finished today:			
Activity No	Description		
1006	Mod R00007 Delete Demolition B		
1008	Mod R00007 Delete Demolition B		
1009	Mod R00007 Delete Demolition B		
P5212038	Install Vinyl Siding, Soffit &		
P5213040	Install Vinyl Siding, Soffit &		
P5214038	Install Vinyl Siding, Soffit &		
P5222022	Install & Finish Drywall		
P5223020	4-way Inspection		
P527019	Install Wall Insulation		
P5275045	Evergreen Inspection & Punchlist		
P5276043	Evergreen Inspection & Punchlist		
P5277045	Evergreen Inspection & Punchlist		
P5278043	Evergreen Inspection & Punchlist		
P5284023	Install Finish Carpentry (Door		
P5287021	Install Finish Carpentry (Door		
P5288024	Paint		
P5288025	Set Cabinets		
P529038	Install Vinyl Siding, Soffit &		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bowman's Inc	SHEET METAL WORKERS	8.0	60.5
C-Forbes	CARPENTER	4.0	32.0
Custom Marble	CARPENTER	4.0	32.0
Enterprise Builders	CEMENT FINISHER	5.0	29.8

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 637 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 01 May 2006 - Monday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
Evergreene Const.	CARPENTER	5.0	45.0
Evergreene Const.	LABORERS	2.0	9.5
Evergreene Const.	SUPER - JOB	1.0	11.0
Evergreene Const.	OPERATING ENGINEER	3.0	12.0
G&G Insulation	INSULATION INSTALLER	1.0	4.0
JB's Roofing	ROOFER	3.0	12.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	67.0
Preeces Tile	FLOOR COVERER	4.0	32.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	5.0	55.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	7.0	63.0
Total hours worked to date: 187,962.3		Total	73.0 590.8
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	2.0
039	Water Truck	0.0	5.0
047	Gradall 544-10	0.0	7.0
051	track hoe	0.0	10.0
052	loader	0.0	8.0
072	New Holland 170	0.0	9.0
076	Dingo	0.0	2.0
Total operating hours to date: 25,077.3		Total	0.0 43.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 638	Page 1 of 3														
		DATE 02 May 2006 - Tuesday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 60 °F; No Precipitation; 29 MPH Wind															
QC NARRATIVES																	
<p>Activities in Progress:</p> <p>ALDAVE - Vinyl Floor # 4, 5 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 18 HUNT ELECTRIC - Outage for transformers in east loop, working street lights in east loop L&L ELECTRIC - Finish electrical east loop building, rough-in # 27 BOWMAN'S - Rough-in crawl spaces # 5 ENTERPRISE BUILDERS - Placed street sidewalk # 23 to # 26 IDAHO MASONRY CONTRACTORS - Placing wire for columns, no stonework PARSONS - Misc. framing repairs # 1, Temporary heaters/Generators G&G INSULATION - Insulate # 26 STAR MOUNTAIN CONSTRUCTION - Not on Site STANDARD DRYWALL INC. - Taping # 22, 24, 10; Hanging # 23; Painting east loop building C-FORBES - Finish hardware and accessories east loop, set doors, base/case # 14B, 15 PATTERSON - Front/Back Yard irrigation and landscape east loop WBM - Mold Remediation</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Roof nailing inspection # 41 - numerous corrections Inspected subgrade for street sidewalk</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing Piping pressure test #31A - All Passed</p> <p>REMARKS: No Conversations Discussed finish grade between west A/B loops Mold test showed no mold in crawl space # 11, 23, 24A, 25</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS: Roofers have safety tie-off too long</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH																	
<p>The following 16 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5264043</td> <td>Evergreen Inspection & Punchli</td> </tr> <tr> <td>P5265045</td> <td>Evergreen Inspection & Punchli</td> </tr> <tr> <td>P5266043</td> <td>Evergreen Inspection & Punchli</td> </tr> <tr> <td>P5267043</td> <td>Evergreen Inspection & Punchli</td> </tr> <tr> <td>P5268045</td> <td>Evergreen Inspection & Punchli</td> </tr> <tr> <td>P5269043</td> <td>Evergreen Inspection & Punchli</td> </tr> </tbody> </table>				Activity No	Description	P5264043	Evergreen Inspection & Punchli	P5265045	Evergreen Inspection & Punchli	P5266043	Evergreen Inspection & Punchli	P5267043	Evergreen Inspection & Punchli	P5268045	Evergreen Inspection & Punchli	P5269043	Evergreen Inspection & Punchli
Activity No	Description																
P5264043	Evergreen Inspection & Punchli																
P5265045	Evergreen Inspection & Punchli																
P5266043	Evergreen Inspection & Punchli																
P5267043	Evergreen Inspection & Punchli																
P5268045	Evergreen Inspection & Punchli																
P5269043	Evergreen Inspection & Punchli																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 638	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 02 May 2006 - Tuesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5270043	Evergreen Inspection & Punchli		
P5271045	Evergreen Inspection & Punchli		
P5272043	Evergreen Inspection & Punchli		
P5273045	Evergreen Inspection & Punchli		
P5275046	Evergreen Punchlist Correction		
P5276044	Evergreen Punchlist Correction		
P5277046	Evergreen Punchlist Correction		
P5278044	Evergreen Punchlist Correction		
P5280029	Install Counter Tops		
P5288029	Install Counter Tops		
The following 18 activities were finished today:			
Activity No	Description		
P51191	Procure Lumber/Trusses - Green		
P5210020	Install & Finish Dryw all		
P5223021	Install Wall Insulation		
P5227017	Rough Plumbing		
P5264043	Evergreen Inspection & Punchli		
P5265045	Evergreen Inspection & Punchli		
P5266043	Evergreen Inspection & Punchli		
P5267043	Evergreen Inspection & Punchli		
P5268045	Evergreen Inspection & Punchli		
P5269043	Evergreen Inspection & Punchli		
P5270043	Evergreen Inspection & Punchli		
P5271045	Evergreen Inspection & Punchli		
P5272043	Evergreen Inspection & Punchli		
P5273045	Evergreen Inspection & Punchli		
P5281021	Install Finish Carpentry (Door		
P5282021	Install Finish Carpentry (Door		
P5285023	Install Finish Carpentry (Door		
P5285024	Paint		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.5
Bow man's Inc	SHEET METAL WORKERS	8.0	55.0
C-Forbes	CARPENTER	4.0	36.0
Enterprise Builders	CEMENT FINISHER	3.0	23.5
Enterprise Builders	LABORERS	1.0	8.0
Evergreene Const.	CARPENTER	5.0	48.5
Evergreene Const.	LABORERS	2.0	12.5
Evergreene Const.	SUPER - JOB	1.0	9.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 638 Page 3 of 3																																																																																									
		DATE 02 May 2006 - Tuesday																																																																																									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																									
<table style="width: 100%; border-collapse: collapse;"> <tr><td style="width: 30%;">Evergreene Const.</td><td style="width: 40%;">OPERATING ENGINEER</td><td style="width: 15%; text-align: right;">2.0</td><td style="width: 15%; text-align: right;">9.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">57.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">55.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Western Building</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Contractor ID: TER</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">12.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">81.0</td> <td style="text-align: right; border-top: 1px solid black;">733.0</td> </tr> </table>		Evergreene Const.	OPERATING ENGINEER	2.0	9.0	G&G Insulation	INSULATION INSTALLER	1.0	8.0	HUNT ELECTRIC	OPERATING ENGINEER	1.0	11.0	HUNT ELECTRIC	ELECTRICIAN	1.0	11.0	JB's Roofing	ROOFER	3.0	12.0	Jack McGahey Paint	PAINTERS	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	5.0	50.0	Patterson	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0	Pioneer Landscape	OPERATING ENGINEER	3.0	28.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	6.0	60.0	Standard Drywall Inc	LABORERS	1.0	10.0	Standard Drywall Inc	TAPER	5.0	57.0	Standard Drywall Inc	SHEETROCK INSTALLER	2.0	24.0	Utah Mechanical Cont	LABORERS	2.0	22.0	Utah Mechanical Cont	PLUMBER	5.0	55.0	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	6.0	60.0	Western Building	SUPER - JOB	1.0	10.0	Contractor ID: TER	SUPER - JOB	1.0	12.0	Total		81.0	733.0		
Evergreene Const.	OPERATING ENGINEER	2.0	9.0																																																																																								
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																								
HUNT ELECTRIC	OPERATING ENGINEER	1.0	11.0																																																																																								
HUNT ELECTRIC	ELECTRICIAN	1.0	11.0																																																																																								
JB's Roofing	ROOFER	3.0	12.0																																																																																								
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																								
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0																																																																																								
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0																																																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	28.0																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	6.0	60.0																																																																																								
Standard Drywall Inc	LABORERS	1.0	10.0																																																																																								
Standard Drywall Inc	TAPER	5.0	57.0																																																																																								
Standard Drywall Inc	SHEETROCK INSTALLER	2.0	24.0																																																																																								
Utah Mechanical Cont	LABORERS	2.0	22.0																																																																																								
Utah Mechanical Cont	PLUMBER	5.0	55.0																																																																																								
Valley View Exterior	CARPENTER	4.0	32.0																																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																								
Western Building	LABORERS	6.0	60.0																																																																																								
Western Building	SUPER - JOB	1.0	10.0																																																																																								
Contractor ID: TER	SUPER - JOB	1.0	12.0																																																																																								
Total		81.0	733.0																																																																																								
Total hours worked to date: 188,695.3																																																																																											
EQUIPMENT HOURS																																																																																											
The following equipment hours were Reported today:																																																																																											
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
008	Dump Truck	0.0	5.0																																																																																								
039	Water Truck	0.0	3.0																																																																																								
047	Gradall 544-10	0.0	6.0																																																																																								
051	track hoe	0.0	10.0																																																																																								
052	loader	0.0	15.0																																																																																								
072	New Holland 170	0.0	9.0																																																																																								
076	Dingo	0.0	2.0																																																																																								
Total		0.0	50.0																																																																																								
Total operating hours to date: 25,127.3																																																																																											
ACCIDENT REPORTING (Describe accidents)																																																																																											
No accidents reported today																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 639	Page 1 of 3
		DATE 03 May 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 64 °F; No Precipitation; 10 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - Installing carpet east loop buildings; installing vinyl # 5
 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim #
 HUNT ELECTRIC - Working on east loop lighting
 L&L ELECTRIC - Rough-in #27
 BOWMAN'S - Rough-in crawl space
 ENTERPRISE BUILDERS - Place street sidewalk # 27 to #29
 IDAHO MASONRY CONTRACTORS - Not on Site
 PARSONS - Misc. Framing repairs west loop
 G&G INSULATION - Insulate #26 and crawl space
 STAR MOUNTAIN CONSTRUCTION - Not on Site
 STANDARD DRYWALL INC - Hanging # 23,7; Taping # 10, 22, 24; Painting east loop buildings
 UTAH MECHANICAL CONTRACTORS - Rough-in #31,32; finish trim in east loop building
 C-FORBES - Finish hardware and accessories east loop building; finish doors/trim #16, 17
 PATTERSON - Street sidewalk preparation west loop A
 JB'S ROOFING - Shingles # 32,33
 PIONEER LANDSCAPE - Front and backyard irrigation/landscape in east loop building
 WBM - Mold Remediation
 CUSTOM MARBLE - Repair Bathroom sinks in several buildings

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Vanities and tub surrounds inspected for 64A/B, 65, 66A/B, 67A/B, 68, 69A/B, 70A/B

QUALITY CONTROL TESTING AND RESULTS:
 MTI performed concrete testing - see attached
 Piping pressure test in #31B - all passed

REMARKS:
 Architect and fire protection consultant along with COE reps were on site to discuss fire wall repairs in various buildings. All items were acceptable but 2. 1.) Charles party wall must have ¾ OSB strip under partition of second floor. 2.) All laundry dropped ceiling to have GWB closure on garage wall. Took group on tour of framed buildings # 25, 7, 27 and 32

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTION:
 No observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 14 activities were started today:

Activity No	Description
P5226018	Rough HVAC
P5231015	Rough Plumbing
P5232018	Rough HVAC

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 639	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 03 May 2006 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5264044 Evergreen Punchlist Correction P5265046 Evergreen Punchlist Correction P5266044 Evergreen Punchlist Correction P5267044 Evergreen Punchlist Correction P5268046 Evergreen Punchlist Correction P5269044 Evergreen Punchlist Correction P5270044 Evergreen Punchlist Correction P5271046 Evergreen Punchlist Correction P5272044 Evergreen Punchlist Correction P5273046 Evergreen Punchlist Correction P5281024 Blow Ceiling Insulation			
The following 11 activities were finished today:			
Activity No	Description		
P522027	Install Show er Walls/Vanities		
P5227018	Rough HVAC		
P5280029	Install Counter Tops		
P5281024	Blow Ceiling Insulation		
P5281025	Install Show er Walls/Vanities		
P5282030	Install Appliances		
P5283030	Install Appliances		
P5284025	Set Cabinets		
P5285025	Set Cabinets		
P5287023	Set Cabinets		
P5288029	Install Counter Tops		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
A ONE SOLID SURFACE	CARPENTER	2.0	16.0
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	8.0	55.5
C-Forbes	CARPENTER	4.0	40.0
Custom Marble	CARPENTER	3.0	18.0
Enterprise Builders	LABORERS	4.0	30.0
Evergreene Const.	CARPENTER	4.0	48.5
Evergreene Const.	LABORERS	2.0	13.5
Evergreene Const.	SUPER - JOB	1.0	11.0
Evergreene Const.	OPERATING ENGINEER	2.0	9.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
JB's Roofing	ROOFER	3.0	21.0
Jack McGahey Paint	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 639 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 03 May 2006 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	60.0
Preeces Tile	FLOOR COVERER	4.0	32.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	5.0	55.0
Standard Drywall Inc	SHEETROCK INSTALLER	2.0	22.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	5.0	55.0
Valley View Exterior	CARPENTER	4.0	30.0
Valley View Exterior	SUPER - JOB	1.0	7.5
Western Building	LABORERS	6.0	57.0
Western Building	SUPER - JOB	1.0	9.5
Contractor ID: TER	SUPER - JOB	1.0	11.0
Total		87.0	783.5
Total hours worked to date: 189,478.8			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	2.0
047	Gradall 544-10	0.0	7.0
051	track hoe	0.0	10.0
052	loader	0.0	10.0
072	New Holland 170	0.0	4.0
075	New Holland 180	0.0	4.0
076	Dingo	0.0	4.0
080	Curbmate	0.0	3.0
Total		0.0	44.0

Total operating hours to date: 25,171.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 640	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 04 May 2006 - Thursday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P511620 Install Site Lighting P5210021 Install Finish Carpentry (Door P5280031 Install Finish Plumb, Elect. & P5284029 Install Counter Tops P5285029 Install Counter Tops P5287028 Install Counter Tops P5288031 Install Finish Plumb, Elect. &			
The following 11 activities were finished today:			
Activity No	Description		
P521025	Set Cabinets		
P522025	Set Cabinets		
P5226017	Rough Plumbing		
P5227019	Rough Electrical, Cable & Phon		
P5228017	Rough Electrical, Cable & Phon		
P5230019	Rough Electrical, Cable & Phon		
P5230039	Install Roofing		
P523025	Install Show er Walls/Vanities		
P5281023	Set Cabinets		
P5286030	Install Appliances		
P5287028	Install Counter Tops		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
C-Forbes	CARPENTER	4.0	35.0
Enterprise Builders	CEMENT FINISHER	3.0	24.0
Enterprise Builders	LABORERS	1.0	8.0
Evergreene Const.	CARPENTER	5.0	48.5
Evergreene Const.	LABORERS	2.0	13.5
Evergreene Const.	SUPER - JOB	1.0	9.5
Evergreene Const.	OPERATING ENGINEER	2.0	10.0
JB's Roofing	ROOFER	3.0	18.0
Jack McGahey Paint	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0
Patterson	OPERATING ENGINEER	2.0	20.0
Preeces Tile	FLOOR COVERER	4.0	32.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	5.0	55.0
Standard Drywall Inc	SHEETROCK INSTALLER	2.0	22.0
Utah Mechanical Cont	LABORERS	2.0	14.0
Utah Mechanical Cont	PLUMBER	5.0	35.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 640		Page 3 of 3
		DATE 04 May 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Valley View Exterior Valley View Exterior Western Building Contractor ID: TER	CARPENTER SUPER - JOB LABORERS SUPER - JOB	4.0 1.0 7.0 1.0	32.0 8.0 63.0 11.0	
Total hours worked to date: 190,029.3		Total	64.0	550.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	2.0	
039	Water Truck	0.0	3.0	
047	Gradall 544-10	0.0	7.0	
051	track hoe	0.0	10.0	
052	loader	0.0	8.0	
Total operating hours to date: 25,201.3		Total	0.0	30.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 641	Page 1 of 3
		DATE 05 May 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 73 °F; No Precipitation; 9 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - repair work for #374 vinyl and #75 vinyl
 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for #19
 HUNT ELECTRIC - Not on site
 L&L ELECTRIC - rough in #30; finish trim electrical for the East Loop
 BOWMAN'S INC - set furnace plenums for west loop A, crawl space rough in 6,7
 ENTERPRISE BUILDERS - place street sidewalk for 23 to 24
 IDAHO MASONRY CONTRACTORS - worked on stone work for 35
 PARSONS EVERGREENE - furnace forming in mechanical room misc framing stems for West Loop A
 G&G INSULATION - worked on insulating crawl spaces for West Loop A
 STANDARD DRYWALL INC - worked on taping 23,24,7 and painting west loop buildings
 C-FORBES - finish trim and doors in 16 and 17
 JB'S ROOFING - worked on shingles for 30
 PIONEER LANDSCAPE - supervisor on site
 WESTERN BUILDING MAINTENANCE - worked on mold remediation
 SAWYER PEST CONTROL - re - applied termiticide at #63 and treated buildings 23-30

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 No specific inspections today

QUALITY CONTROL TESTING AND RESULTS
 Performed concrete slump test - 2 ¾" - by Parsons

REMARKS
 No specific conversations today

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 7 activities were started today:

Activity No	Description
P5227020	4-way Inspection
P5228018	4-way Inspection
P5230020	4-way Inspection
P5231016	Rough HVAC
P5233015	Rough Plumbing
P524025	Set Cabinets
P5281028	Install Counter Tops

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 641	Page 2 of 3																																																																																				
PROJECT D/B Replace Military Family Housing P5		DATE 05 May 2006 - Friday																																																																																					
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																					
The following 16 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P51194</td><td>Procure Insulation - Greene</td></tr> <tr><td>P51195</td><td>Procure Gypsum Board - Greene</td></tr> <tr><td>P51197</td><td>Procure Lighting - Greene</td></tr> <tr><td>P5227020</td><td>4-w ay Inspection</td></tr> <tr><td>P5228018</td><td>4-w ay Inspection</td></tr> <tr><td>P5230020</td><td>4-w ay Inspection</td></tr> <tr><td>P524025</td><td>Set Cabinets</td></tr> <tr><td>P5274032</td><td>Install Appliances</td></tr> <tr><td>P5280032</td><td>Install Appliances</td></tr> <tr><td>P5281028</td><td>Install Counter Tops</td></tr> <tr><td>P5284029</td><td>Install Counter Tops</td></tr> <tr><td>P5284031</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5284032</td><td>Install Appliances</td></tr> <tr><td>P5285029</td><td>Install Counter Tops</td></tr> <tr><td>P5285032</td><td>Install Appliances</td></tr> <tr><td>P5288032</td><td>Install Appliances</td></tr> </tbody> </table>				Activity No	Description	P51194	Procure Insulation - Greene	P51195	Procure Gypsum Board - Greene	P51197	Procure Lighting - Greene	P5227020	4-w ay Inspection	P5228018	4-w ay Inspection	P5230020	4-w ay Inspection	P524025	Set Cabinets	P5274032	Install Appliances	P5280032	Install Appliances	P5281028	Install Counter Tops	P5284029	Install Counter Tops	P5284031	Install Finish Plumb, Elect. &	P5284032	Install Appliances	P5285029	Install Counter Tops	P5285032	Install Appliances	P5288032	Install Appliances																																																		
Activity No	Description																																																																																						
P51194	Procure Insulation - Greene																																																																																						
P51195	Procure Gypsum Board - Greene																																																																																						
P51197	Procure Lighting - Greene																																																																																						
P5227020	4-w ay Inspection																																																																																						
P5228018	4-w ay Inspection																																																																																						
P5230020	4-w ay Inspection																																																																																						
P524025	Set Cabinets																																																																																						
P5274032	Install Appliances																																																																																						
P5280032	Install Appliances																																																																																						
P5281028	Install Counter Tops																																																																																						
P5284029	Install Counter Tops																																																																																						
P5284031	Install Finish Plumb, Elect. &																																																																																						
P5284032	Install Appliances																																																																																						
P5285029	Install Counter Tops																																																																																						
P5285032	Install Appliances																																																																																						
P5288032	Install Appliances																																																																																						
QC REQUIREMENTS No QC requirements were completed today																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>7.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>8.0</td><td>45.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>4.0</td><td>40.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>5.0</td><td>24.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>5.0</td><td>44.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>2.0</td><td>14.0</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td>1.0</td><td>9.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>2.0</td><td>7.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>0.0</td><td>0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>24.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>3.0</td><td>20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.0	Best Vinyl	LABORERS	0.0	0.0	Bow man's Inc	SHEET METAL WORKERS	8.0	45.5	C-Forbes	CARPENTER	4.0	40.0	Custom Marble	CARPENTER	0.0	0.0	Enterprise Builders	CEMENT FINISHER	5.0	24.0	Enterprise Builders	LABORERS	0.0	0.0	Evergreene Const.	CARPENTER	5.0	44.5	Evergreene Const.	LABORERS	2.0	14.0	Evergreene Const.	SUPER - JOB	1.0	9.5	Evergreene Const.	OPERATING ENGINEER	2.0	7.5	G&G Insulation	INSULATION INSTALLER	0.0	0.0	HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0	HUNT ELECTRIC	ELECTRICIAN	0.0	0.0	Idaho Masonry Contra	CEMENT MASON	0.0	0.0	JB's Roofing	ROOFER	0.0	0.0	Jack McGahey Paint	PAINTERS	3.0	24.0	Kitchen's Plus	CARPENTER	0.0	0.0	L&L ASSOCIATES	ELECTRICIAN	3.0	20.0	Patterson	OPERATING ENGINEER	0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	7.0																																																																																				
Best Vinyl	LABORERS	0.0	0.0																																																																																				
Bow man's Inc	SHEET METAL WORKERS	8.0	45.5																																																																																				
C-Forbes	CARPENTER	4.0	40.0																																																																																				
Custom Marble	CARPENTER	0.0	0.0																																																																																				
Enterprise Builders	CEMENT FINISHER	5.0	24.0																																																																																				
Enterprise Builders	LABORERS	0.0	0.0																																																																																				
Evergreene Const.	CARPENTER	5.0	44.5																																																																																				
Evergreene Const.	LABORERS	2.0	14.0																																																																																				
Evergreene Const.	SUPER - JOB	1.0	9.5																																																																																				
Evergreene Const.	OPERATING ENGINEER	2.0	7.5																																																																																				
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0																																																																																				
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0																																																																																				
Idaho Masonry Contra	CEMENT MASON	0.0	0.0																																																																																				
JB's Roofing	ROOFER	0.0	0.0																																																																																				
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																				
Kitchen's Plus	CARPENTER	0.0	0.0																																																																																				
L&L ASSOCIATES	ELECTRICIAN	3.0	20.0																																																																																				
Patterson	OPERATING ENGINEER	0.0	0.0																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 641 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 05 May 2006 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0
Pioneer Landscape	OPERATING ENGINEER	1.0	7.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	0.0	0.0
Preeces Tile	FLOOR COVERER	5.0	32.0
Standard Drywall Inc	LABORERS	0.0	0.0
Standard Drywall Inc	TAPER	0.0	0.0
Standard Drywall Inc	SHEETROCK INSTALLER	0.0	0.0
Star Mountain	CARPENTER	0.0	0.0
Star Mountain	SUPER - JOB	0.0	0.0
Star Mountain	OPERATING ENGINEER	0.0	0.0
Utah Mechanical Cont	LABORERS	0.0	0.0
Utah Mechanical Cont	PLUMBER	0.0	0.0
Valley View Exterior	CARPENTER	4.0	30.0
Valley View Exterior	SUPER - JOB	1.0	7.5
Western Building	LABORERS	4.0	26.0
Contractor ID: TER	SUPER - JOB	0.0	0.0
Total		49.0	338.5

Total hours worked to date: 190,367.8

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	2.5
047	Gradall 544-10	5.0	3.0
051	track hoe	0.0	0.0
052	loader	0.0	0.0
063	Forklift	0.0	0.0
069	Skid Steer	0.0	0.0
072	New Holland 170	0.0	0.0
075	New Holland 180	0.0	0.0
076	Dingo	0.0	0.0
080	Curbmate	0.0	0.0
Total		5.0	5.5

Total operating hours to date: 25,206.8

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 642 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 06 May 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 75 °F; No Precipitation; 14 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS EVERGREENE - worked on sacking foundations, cleaned up water truck, misc. framing
 STANDARD DRYWALL INC - worked on buildings 7 and 23
 JB'S ROOFING - showed up and left - no work done
 PIONEER LANDSCAPE - watered the East Loop

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 No inspections today

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 No conversations - comment about the low number of personnel on site

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	0.0	0.0
Best Vinyl	LABORERS	0.0	0.0
Bowman's Inc	SHEET METAL WORKERS	0.0	0.0
C-Forbes	CARPENTER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 644	Page 1 of 3																
		DATE 08 May 2006 - Monday																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 62 °F; No Precipitation; 26 MPH Wind																	
QC NARRATIVES																			
<p>Activities in Progress:</p> <p> PREECES TILE - worked on sub floor and vinyl for #5; sheet vinyl for #4 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for #19 L&L ELECTRIC - rough in #30; finish trim for east loop buildings BOWMAN'S INC - rough in #31 ENTERPRISE BUILDERS - placed driveways and forms for 32 and 33 IDAHO MASONRY CONTRACTORS - installed stone for #36 PARSONS - generators / heaters; sac foundations; prepare mechanical rooms for concrete; clean up east loop G&G INSULATION - insulate #26 STAR MOUNTAIN CONSTRUCTION - worked on framing 41 to 53 STANDARD DRYWALL INC - worked on hanging #25; taping 7,24,23; worked on painting touch ups for 68 and 69 UMC - rough in 33 C-FORBES - doors and trim for 18 and 19; finish hardware and shelving for the east loop PATTERSON - grade driveways 31 to 34 JB'S ROOFING - shingles 34 and 35 PIONEER LANDSCAPE - front and back yard irrigation; landscape east loop WESTERN BUILDING MAINTENANCE - worked on mold remediation KITCHEN PLUS - installed cabinets for building #1 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS None today </p> <p> QUALITY CONTROL TESTING AND RESULTS None today </p> <p> REMARKS None today </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No safety issues observed </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																			
ACTIVITY START/FINISH The following 21 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5216021</td> <td>Install Finish Carpentry (Door</td> </tr> <tr> <td>P5226019</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5227021</td> <td>Install Wall Insulation</td> </tr> <tr> <td>P5230021</td> <td>Install Wall Insulation</td> </tr> <tr> <td>P5234015</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5235014</td> <td>Sheet Trusses</td> </tr> <tr> <td>P5238036</td> <td>Install Cultures Stone</td> </tr> </tbody> </table>				Activity No	Description	P5216021	Install Finish Carpentry (Door	P5226019	Rough Electrical, Cable & Phon	P5227021	Install Wall Insulation	P5230021	Install Wall Insulation	P5234015	Rough Plumbing	P5235014	Sheet Trusses	P5238036	Install Cultures Stone
Activity No	Description																		
P5216021	Install Finish Carpentry (Door																		
P5226019	Rough Electrical, Cable & Phon																		
P5227021	Install Wall Insulation																		
P5230021	Install Wall Insulation																		
P5234015	Rough Plumbing																		
P5235014	Sheet Trusses																		
P5238036	Install Cultures Stone																		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 644	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 08 May 2006 - Monday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5239036	Install Cultures Stone		
P5241016	Sheet Trusses		
P5242015	Set Trusses & Sub-fascia		
P5243014	Set 2nd Floor Walls		
P5245013	Joist & Sheet 2nd Floor		
P5248012	Fab Walls		
P5249012	Set Walls		
P5251012	Set Walls		
P5252012	Set Walls		
P5253012	Set 1st Floor Walls		
P5254011	Joist & Sheet 1st Floor		
P5255011	Joist & Sheet Floor		
P5280033	Install Carpet		
P5281029	Install Finish Plumb, Elect. &		
The following 6 activities were finished today:			
Activity No	Description		
P5250011	Joist & Sheet Floor		
P5250012	Set Walls		
P5276044	Evergreen Punchlist Correction		
P5277046	Evergreen Punchlist Correction		
P5280035	Install Finish Hardw are		
P5287030	Install Appliances		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	LABORERS	0.0	0.0
Bow man's Inc	SHEET METAL WORKERS	8.0	65.0
C-Forbes	CARPENTER	4.0	32.0
Custom Marble	CARPENTER	0.0	0.0
Enterprise Builders	CEMENT FINISHER	5.0	42.0
Enterprise Builders	LABORERS	0.0	0.0
Evergreene Const.	CARPENTER	5.0	48.5
Evergreene Const.	LABORERS	2.0	17.5
Evergreene Const.	SUPER - JOB	1.0	11.5
Evergreene Const.	OPERATING ENGINEER	1.0	2.0
G&G Insulation	INSULATION INSTALLER	1.0	5.0
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0
Idaho Masonry Contra	CEMENT MASON	3.0	24.0
JB's Roofing	ROOFER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 644 Page 3 of 3																																																																																									
		DATE 08 May 2006 - Monday																																																																																									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																									
<table style="width: 100%; border-collapse: collapse;"> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">23.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">5.0</td><td style="text-align: right;">46.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>TAPER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">55.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">18.0</td><td style="text-align: right;">90.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">55.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">44.0</td></tr> <tr><td>Contractor ID: TER</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Contractor ID: TER</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">22.0</td></tr> <tr> <td colspan="2"></td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">92.0 726.5</td> </tr> </table>		Jack McGahey Paint	PAINTERS	3.0	23.0	Kitchen's Plus	CARPENTER	1.0	6.0	L&L ASSOCIATES	ELECTRICIAN	5.0	46.0	Patterson	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0	Pioneer Landscape	OPERATING ENGINEER	0.0	0.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	0.0	0.0	Preeces Tile	FLOOR COVERER	3.0	16.0	Standard Dryw all Inc	LABORERS	1.0	10.0	Standard Dryw all Inc	TAPER	5.0	55.0	Standard Dryw all Inc	SHEETROCK INSTALLER	0.0	0.0	Star Mountain	CARPENTER	18.0	90.0	Star Mountain	SUPER - JOB	2.0	14.0	Star Mountain	OPERATING ENGINEER	1.0	5.0	Utah Mechanical Cont	LABORERS	2.0	22.0	Utah Mechanical Cont	PLUMBER	5.0	55.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	6.0	44.0	Contractor ID: TER	SUPER - JOB	1.0	11.0	Contractor ID: TER	SHEETROCK INSTALLER	2.0	22.0			Total	92.0 726.5	Total hours worked to date: 191,158.3	
Jack McGahey Paint	PAINTERS	3.0	23.0																																																																																								
Kitchen's Plus	CARPENTER	1.0	6.0																																																																																								
L&L ASSOCIATES	ELECTRICIAN	5.0	46.0																																																																																								
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0																																																																																								
Pioneer Landscape	OPERATING ENGINEER	0.0	0.0																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	0.0	0.0																																																																																								
Preeces Tile	FLOOR COVERER	3.0	16.0																																																																																								
Standard Dryw all Inc	LABORERS	1.0	10.0																																																																																								
Standard Dryw all Inc	TAPER	5.0	55.0																																																																																								
Standard Dryw all Inc	SHEETROCK INSTALLER	0.0	0.0																																																																																								
Star Mountain	CARPENTER	18.0	90.0																																																																																								
Star Mountain	SUPER - JOB	2.0	14.0																																																																																								
Star Mountain	OPERATING ENGINEER	1.0	5.0																																																																																								
Utah Mechanical Cont	LABORERS	2.0	22.0																																																																																								
Utah Mechanical Cont	PLUMBER	5.0	55.0																																																																																								
Valley View Exterior	CARPENTER	3.0	24.0																																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																								
Western Building	LABORERS	6.0	44.0																																																																																								
Contractor ID: TER	SUPER - JOB	1.0	11.0																																																																																								
Contractor ID: TER	SHEETROCK INSTALLER	2.0	22.0																																																																																								
		Total	92.0 726.5																																																																																								
EQUIPMENT HOURS																																																																																											
The following equipment hours were Reported today:																																																																																											
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
039	Water Truck	0.0	2.0																																																																																								
047	Gradall 544-10	0.0	0.0																																																																																								
051	track hoe	0.0	0.0																																																																																								
052	loader	0.0	0.0																																																																																								
063	Forklift	0.0	10.0																																																																																								
069	Skid Steer	0.0	0.0																																																																																								
072	New Holland 170	0.0	0.0																																																																																								
075	New Holland 180	0.0	0.0																																																																																								
076	Dingo	0.0	0.0																																																																																								
080	Curbmate	0.0	0.0																																																																																								
		Total	0.0 12.0																																																																																								
Total operating hours to date: 25,223.8																																																																																											
ACCIDENT REPORTING (Describe accidents)																																																																																											
No accidents reported today																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 645	Page 1 of 3
		DATE 09 May 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 60 °F; No Precipitation; 23 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - installed carpet in #74 B and blinds in the East Loop
 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for 19 and 7.
 HUNT ELECTRIC - walk through with base electric of west loop power system; street lighting conduit west loop B
 L&L ELECTRIC - rough in 30 and finish trim for the East Loop Buildings
 BOWMAN'S INC - rough in #31
 ENTERPRISE BUILDERS - place concrete for basket ball court west loop; prep driveways for concrete
 IDAHO MASONRY CONTRACTORS - worked on stone work for 35 and 37
 PARSONS - furnace floor forms, sack east loop buildings; temp generators
 G&G INSULATION - insulate 26 and 27
 STAR MOUNTAIN CONSTRUCTION - framing 41 to 53 - started East Loop pavilion.
 STANDARD DRYWALL INC - worked on hanging 23,25; taping 23, 7, 24; painting east loop buildings 11 and 12
 UMC - rough in 33 and 34
 C-FORBES - exterior doors 3-40; interior doors 16,17; finish hardware and accessories for the East Loop
 PATTERSON - back fill driveways 33,34
 JB'S ROOFING - worked on shingles 33, 34
 PIONEER LANDSCAPE - worked on front and back yard irrigation and landscape. Started common area irrigation
 WESTERN BUILDING MAINTENANCE - worked on mold remediation
 KITCHEN PLUS - installed cabinets for 2 and 3

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Follow up framing inspection for 41 - still few items remaining.
 Follow up inspection of 4-way inspection 26,27 - some items remaining
 Plumbing inspection 32 and 33A - all okay
 Roofing inspection #30A/B - complete
 Vinyl siding inspection for 9A&B, 11,12A&B, 13A&B, 14A&B, 15

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete testing - see attached

REMARKS
 Walk through of electrical site distribution system with COE, base electric, Hunt, and Parsons. Okay to energize tomorrow

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No safety issues observed

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P5288033	Install Carpet

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 645	Page 2 of 3																																																																				
PROJECT D/B Replace Military Family Housing P5		DATE 09 May 2006 - Tuesday																																																																					
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																					
The following 20 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5227021</td><td>Install Wall Insulation</td></tr> <tr><td>P5230021</td><td>Install Wall Insulation</td></tr> <tr><td>P5238036</td><td>Install Cultures Stone</td></tr> <tr><td>P5239036</td><td>Install Cultures Stone</td></tr> <tr><td>P5242015</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P5243014</td><td>Set 2nd Floor Walls</td></tr> <tr><td>P5244014</td><td>Sheet Trusses</td></tr> <tr><td>P5245013</td><td>Joist & Sheet 2nd Floor</td></tr> <tr><td>P5248012</td><td>Fab Walls</td></tr> <tr><td>P5249012</td><td>Set Walls</td></tr> <tr><td>P5251012</td><td>Set Walls</td></tr> <tr><td>P5252012</td><td>Set Walls</td></tr> <tr><td>P5253011</td><td>Joist & Sheet 1st Floor</td></tr> <tr><td>P5255011</td><td>Joist & Sheet Floor</td></tr> <tr><td>P5264044</td><td>Evergreen Punchlist Correction</td></tr> <tr><td>P5265046</td><td>Evergreen Punchlist Correction</td></tr> <tr><td>P5266044</td><td>Evergreen Punchlist Correction</td></tr> <tr><td>P5267044</td><td>Evergreen Punchlist Correction</td></tr> <tr><td>P527038</td><td>Install Vinyl Siding, Soffit &</td></tr> <tr><td>P5288035</td><td>Install Finish Hardw are</td></tr> </tbody> </table>				Activity No	Description	P5227021	Install Wall Insulation	P5230021	Install Wall Insulation	P5238036	Install Cultures Stone	P5239036	Install Cultures Stone	P5242015	Set Trusses & Sub-fascia	P5243014	Set 2nd Floor Walls	P5244014	Sheet Trusses	P5245013	Joist & Sheet 2nd Floor	P5248012	Fab Walls	P5249012	Set Walls	P5251012	Set Walls	P5252012	Set Walls	P5253011	Joist & Sheet 1st Floor	P5255011	Joist & Sheet Floor	P5264044	Evergreen Punchlist Correction	P5265046	Evergreen Punchlist Correction	P5266044	Evergreen Punchlist Correction	P5267044	Evergreen Punchlist Correction	P527038	Install Vinyl Siding, Soffit &	P5288035	Install Finish Hardw are																										
Activity No	Description																																																																						
P5227021	Install Wall Insulation																																																																						
P5230021	Install Wall Insulation																																																																						
P5238036	Install Cultures Stone																																																																						
P5239036	Install Cultures Stone																																																																						
P5242015	Set Trusses & Sub-fascia																																																																						
P5243014	Set 2nd Floor Walls																																																																						
P5244014	Sheet Trusses																																																																						
P5245013	Joist & Sheet 2nd Floor																																																																						
P5248012	Fab Walls																																																																						
P5249012	Set Walls																																																																						
P5251012	Set Walls																																																																						
P5252012	Set Walls																																																																						
P5253011	Joist & Sheet 1st Floor																																																																						
P5255011	Joist & Sheet Floor																																																																						
P5264044	Evergreen Punchlist Correction																																																																						
P5265046	Evergreen Punchlist Correction																																																																						
P5266044	Evergreen Punchlist Correction																																																																						
P5267044	Evergreen Punchlist Correction																																																																						
P527038	Install Vinyl Siding, Soffit &																																																																						
P5288035	Install Finish Hardw are																																																																						
QC REQUIREMENTS No QC requirements were completed today																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Best Vinyl</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>10.0</td><td>83.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>27.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>4.0</td><td>39.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>2.0</td><td>15.5</td></tr> <tr><td>Evergreene Const.</td><td>SUPER - JOB</td><td>1.0</td><td>9.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>3.0</td><td>8.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>3.0</td><td>25.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>3.0</td><td>24.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Best Vinyl	CARPENTER	1.0	8.0	Best Vinyl	LABORERS	2.0	16.0	Bow man's Inc	SHEET METAL WORKERS	10.0	83.0	C-Forbes	CARPENTER	3.0	27.0	Custom Marble	CARPENTER	0.0	0.0	Enterprise Builders	CEMENT FINISHER	4.0	32.0	Enterprise Builders	LABORERS	1.0	8.0	Evergreene Const.	CARPENTER	4.0	39.0	Evergreene Const.	LABORERS	2.0	15.5	Evergreene Const.	SUPER - JOB	1.0	9.5	Evergreene Const.	OPERATING ENGINEER	3.0	8.0	G&G Insulation	INSULATION INSTALLER	3.0	25.0	HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0	HUNT ELECTRIC	ELECTRICIAN	0.0	0.0	Idaho Masonry Contra	CEMENT MASON	3.0	24.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																				
American Tradition H	CARPENTER	1.0	8.0																																																																				
Best Vinyl	CARPENTER	1.0	8.0																																																																				
Best Vinyl	LABORERS	2.0	16.0																																																																				
Bow man's Inc	SHEET METAL WORKERS	10.0	83.0																																																																				
C-Forbes	CARPENTER	3.0	27.0																																																																				
Custom Marble	CARPENTER	0.0	0.0																																																																				
Enterprise Builders	CEMENT FINISHER	4.0	32.0																																																																				
Enterprise Builders	LABORERS	1.0	8.0																																																																				
Evergreene Const.	CARPENTER	4.0	39.0																																																																				
Evergreene Const.	LABORERS	2.0	15.5																																																																				
Evergreene Const.	SUPER - JOB	1.0	9.5																																																																				
Evergreene Const.	OPERATING ENGINEER	3.0	8.0																																																																				
G&G Insulation	INSULATION INSTALLER	3.0	25.0																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0																																																																				
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0																																																																				
Idaho Masonry Contra	CEMENT MASON	3.0	24.0																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 645 Page 3 of 3	
PROJECT		DATE	
D/B Replace Military Family Housing P5		09 May 2006 - Tuesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
JB's Roofing Jack McGahey Paint Kitchen's Plus L&L ASSOCIATES Patterson Pioneer Landscape Pioneer Landscape Pioneer Landscape Preeces Tile Standard Drywall Inc Standard Drywall Inc Standard Drywall Inc Star Mountain Star Mountain Star Mountain Utah Mechanical Cont Utah Mechanical Cont Valley View Exterior Valley View Exterior Western Building Contractor ID: TER Contractor ID: TER Total hours worked to date: 191,979.3	ROOFER PAINTERS CARPENTER ELECTRICIAN OPERATING ENGINEER LANDSCAPE LABORERS OPERATING ENGINEER IRRIGATION SYSTEM INSTALLER FLOOR COVERER LABORERS TAPER SHEETROCK INSTALLER CARPENTER SUPER - JOB OPERATING ENGINEER LABORERS PLUMBER CARPENTER SUPER - JOB LABORERS SUPER - JOB SHEETROCK INSTALLER	5.0 3.0 1.0 5.0 2.0 1.0 3.0 7.0 4.0 1.0 5.0 0.0 0.0 0.0 0.0 2.0 5.0 4.0 1.0 2.0 1.0 2.0 1.0 2.0	45.0 24.0 8.0 46.0 20.0 10.0 30.0 70.0 32.0 10.0 55.0 0.0 0.0 0.0 0.0 22.0 55.0 32.0 8.0 18.0 11.0 22.0 821.0
Total		92.0	821.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	4.0
047	Gradall 544-10	0.0	4.0
051	track hoe	0.0	0.0
052	loader	0.0	0.0
063	Forklift	6.0	2.0
069	Skid Steer	0.0	0.0
072	New Holland 170	0.0	6.0
075	New Holland 180	0.0	6.0
076	Dingo	0.0	6.0
080	Curbmate	0.0	0.0
Total operating hours to date: 25,251.8		Total	28.0
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 646	Page 1 of 3
		DATE 10 May 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 71 °F; No Precipitation; 9 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - worked on sub floor and vinyl for #6
 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia and trim for #7
 HUNT ELECTRIC - turned power to switch gear / transformers
 L&L ELECTRIC - rough in 30; finish electric east loop units
 BOWMAN'S INC - rough in 31 and 32
 ENTERPRISE BUILDERS - place driveway for 32 and 33
 IDAHO MASONRY CONTRACTORS - installed stone for #37
 PARSONS - water truck operations, cleaning houses, sacking concrete for the east loop, mechanical room door thresholds, furnace room floor
 G&G INSULATION - worked on insulation for 26 and 27
 STAR MOUNTAIN CONSTRUCTION - worked on framing for 41 through 53; East Loop Pavillion
 STANDARD DRYWALL INC - worked on hanging 25; taping 7,24,23; painting
 UTAH MECHANICAL CONTRACTORS - rough in 33 and 34
 C-FORBES - worked on doors and trim in 18 and 19; finish hardware for east loop buildings
 PATTERSON - backfill furnace room and prepare driveways 34 and 31
 JB'S ROOFING - shingle 34, 35; dry in 40 and finish 41
 PIONEER LANDSCAPE - worked on front and back yard irrigation and landscape for the East Loop buildings
 WESTERN BUILDING MAINTENANCE - worked on mold remediation
 KITCHEN'S PLUS - worked on installing cabinets for 3 and 4
 BEST VINYL - worked on fence slots for the east loop

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Follow up inspection for 30 - ready for 4 way inspection
 Inspected subgrade 32,33 for concrete driveway
 Inspected roofs for 32 and 33 - all okay

QUALITY CONTROL TESTING AND RESULTS
 MTI worked on soil and concrete testing today
 Piping pressure test 33B - all passed

REMARKS
 Adelphia splicing cables in East Loop corner
 Turned construction power to west loops A&B new electrical transformer and switchgear

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No observed safety issues today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 8 activities were started today:

Activity No	Description
P5215023	Install Finish Carpentry (Door

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 646	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 10 May 2006 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
<div> <div>P5223022</div> <div>Install & Finish Drywall</div> </div> <div> <div>P5234016</div> <div>Rough HVAC</div> </div> <div> <div>P5242016</div> <div>Sheet Trusses</div> </div> <div> <div>P5243015</div> <div>Set Trusses & Sub-fascia</div> </div> <div> <div>P5244035</div> <div>Install Exterior Doors & Windo</div> </div> <div> <div>P5245014</div> <div>Set 2nd Floor Walls</div> </div> <div> <div>P5286031</div> <div>Install Carpet</div> </div>			
The following 10 activities were finished today:			
Activity No	Description		
P5210038	Install Vinyl Siding, Soffit &		
P5226018	Rough HVAC		
P5235014	Sheet Trusses		
P524030	Install Vinyl Floors		
P5241016	Sheet Trusses		
P525023	Set Cabinets		
P5254011	Joist & Sheet 1st Floor		
P5281030	Install Appliances		
P5282031	Install Carpet		
P5286031	Install Carpet		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
Best Vinyl	CARPENTER	1.0	8.0
Best Vinyl	LABORERS	2.0	16.0
Bow man's Inc	SHEET METAL WORKERS	8.0	44.0
C-Forbes	CARPENTER	4.0	36.0
Enterprise Builders	CEMENT FINISHER	5.0	40.5
Enterprise Builders	LABORERS	1.0	8.5
Evergreene Const.	CARPENTER	5.0	40.5
Evergreene Const.	LABORERS	2.0	16.0
Evergreene Const.	SUPER - JOB	1.0	9.5
Evergreene Const.	OPERATING ENGINEER	3.0	10.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	24.0
HUNT ELECTRIC	ELECTRICIAN	2.0	24.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	12.0
Idaho Masonry Contra	CEMENT MASON	2.0	16.0
JB's Roofing	ROOFER	5.0	40.0
Jack McGahey Paint	PAINTERS	3.0	18.0
Kitchen's Plus	CARPENTER	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 646 Page 3 of 3	
		DATE 10 May 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
L&L ASSOCIATES Patterson Pioneer Landscape Pioneer Landscape Pioneer Landscape Preeces Tile Standard Drywall Inc Standard Drywall Inc Utah Mechanical Cont Utah Mechanical Cont Valley View Exterior Western Building Contractor ID: TER Contractor ID: TER	ELECTRICIAN OPERATING ENGINEER LANDSCAPE LABORERS OPERATING ENGINEER IRRIGATION SYSTEM INSTALLER FLOOR COVERER LABORERS TAPER LABORERS PLUMBER CARPENTER LABORERS SUPER - JOB SHEETROCK INSTALLER	5.0 2.0 1.0 3.0 7.0 4.0 1.0 5.0 2.0 5.0 4.0 2.0 1.0 2.0	46.0 20.0 10.0 30.0 70.0 32.0 10.0 55.0 22.0 50.0 30.0 18.0 11.0 22.0
Total hours worked to date: 192,792.8		Total <u>94.0</u>	<u>813.5</u>
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	3.0
042	Kabota kx 121-1	0.0	10.0
045	Backhoe	0.0	1.0
047	Gradall 544-10	0.0	6.0
051	track hoe	0.0	10.0
052	loader	0.0	20.0
072	New Holland 170	0.0	7.0
075	New Holland 180	0.0	7.0
076	Dingo	0.0	7.0
Total operating hours to date: 25,322.8		Total <u>0.0</u>	<u>71.0</u>
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 647	Page 1 of 3
		DATE 11 May 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 82 °F; No Precipitation; 26 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - worked on sub floor and vinyl in #6
 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for #7
 L&L ELECTRIC - rough in 29 and finish electrical trim for the east loop buildings
 BOWMAN'S INC - rough in crawl spaces
 ENTERPRISE BUILDERS - place driveways for 31 and 34
 IDAHO MASONRY CONTRACTORS - worked on stone work for 38
 PARSONS - sack foundations for the East Loop; temporary generators; water truck operations; furnace room forms for west loop A
 G&G INSULATION - insulate crawl space for 25
 STAR MOUNTAIN CONSTRUCTION - worked on framing for 42-53 and west loop bus stops and mail boxes
 STANDARD DRYWALL INC - worked on hanging 25 and taping 7,23,24
 UTAH MECHANICAL CONTRACTORS - rough in 34
 C-FORBES - finish trim and doors for 18 and 19; painting in east loop buildings 13 and 14
 PATTERSON - grading common area of east loop; grading driveways 35; back fill furnace room floors
 JB'S ROOFING - shingle 34,35,36 and dry in for 41 started
 PIONEER LANDSCAPE - worked on front and back yard irrigation and landscape common areas in the East Loop Buildings
 WESTERN BUILDING MAINTENANCE - worked on mold remediation
 BEST VINYL - worked on east loop fence slots and gates
 KITCHEN'S PLUS - installed cabinets for #5

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 4 way inspection of 30 - COE to distribute to Parsons
 Roofing inspection for 34 A&B and 36

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete testing - see attached
 Piping pressure test for 34 - all passed

REMARKS
 Held weekly QA/QC Meeting - see attached

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No observed safety issues today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 11 activities were started today:

Activity No	Description
P5229017	Rough Electrical, Cable & Phon
P5233016	Rough HVAC
P5235015	Rough Plumbing
P5239037	Install Roofing

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 647	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 11 May 2006 - Thursday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5240034 Dry-in & Flash Roof P5240036 Install Cultures Stone P5241037 Dry-in & Flash Roof P5246013 Set Trusses & Sub-fascia P528025 Set Cabinets P5282033 Install Finish Hardw are P5286043 Evergreen Inspection & Punchli			
The following 8 activities were finished today:			
Activity No	Description		
P5220020	Install & Finish Dryw all		
P5226019	Rough Electrical, Cable & Phon		
P5245014	Set 2nd Floor Walls		
P528025	Set Cabinets		
P5282033	Install Finish Hardw are		
P5283033	Install Finish Hardw are		
P5284035	Install Finish Hardw are		
P5286043	Evergreen Inspection & Punchli		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.5
Best Vinyl	CARPENTER	1.0	8.0
Best Vinyl	LABORERS	2.0	16.0
Bow man's Inc	SHEET METAL WORKERS	8.0	64.0
C-Forbes	CARPENTER	4.0	36.0
Enterprise Builders	CEMENT FINISHER	5.0	40.0
Enterprise Builders	LABORERS	1.0	8.0
Evergreene Const.	CARPENTER	3.0	20.0
Evergreene Const.	LABORERS	2.0	6.5
Evergreene Const.	OPERATING ENGINEER	1.0	7.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
Idaho Masonry Contra	CEMENT MASON	3.0	24.0
JB's Roofing	ROOFER	5.0	40.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	5.0	46.0
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	60.0
Utah Mechanical Cont	LABORERS	2.0	14.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 647 Page 3 of 3	
		DATE 11 May 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
Utah Mechanical Cont Valley View Exterior Valley View Exterior Western Building Total hours worked to date: 193,432.3	PLUMBER CARPENTER SUPER - JOB LABORERS Total	5.0 5.0 1.0 7.0 <hr/> 78.0	35.0 40.0 8.0 59.5 <hr/> 639.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	5.0
047	Gradall 544-10	0.0	2.0
051	track hoe	0.0	10.0
052	loader	0.0	10.0
072	New Holland 170	0.0	7.0
075	New Holland 180	0.0	6.0
076	Dingo	0.0	6.0
079	Mitsubishi Excavator	0.0	4.0
Total operating hours to date: 25,372.8		Total 0.0	50.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 648	Page 1 of 3																
		DATE 12 May 2006 - Friday																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 75 °F; No Precipitation; 18 MPH Wind																	
QC NARRATIVES																			
<p>Activities in Progress:</p> <p>ALDAVE - worked on carpet for 84 and 85 and subfloor for 8</p> <p>AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, and trim for 20</p> <p>L&L ELECTRIC - rough in 29 and 28; finish electrical for the east loop buildings</p> <p>BOWMAN'S INC - rough in 8 and 9</p> <p>ENTERPRISE BUILDERS - place concrete at driveway 80; sidewalk form driveways west loop B</p> <p>IDAHO MASONRY CONTRACTORS - worked on stone work for 38</p> <p>PARSONS - worked on sacking east loop foundations; site clean up; water truck operations</p> <p>STAR MOUNTAIN CONSTRUCTION - worked on framing 41 to 53</p> <p>STANDARD DRYWALL INC - worked on taping 23 and 24; hanging 25; painting 13, and east loop buildings</p> <p>C-FORBES - finish accessories/ hardware in east loop buildings; trim and interior doors for 18 and 19</p> <p>JB'S ROOFING - shingle #35</p> <p>WESTERN BUILDING MAINTENANCE - worked on mold remediation</p> <p>KITCHEN'S PLUS - worked on cabinets for #6</p> <p>BEST VINYL - worked on fencing fixes and repairs</p>																			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>Worked on 4 way inspection of 29 - list distributed</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>MTI performed concrete and soil testing - see attached</p> <p>REMARKS</p> <p>Discussed use of precast concrete tree rings with COE (Tim Bishop). He personally did not find this to be a bad idea. Proposed that we write up as a response to email for COE/Base approval.</p> <p>COE - Tim - to contact fire department for smoke detector and CO detector testing on 5-23 and 5-24</p>																			
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS</p> <p>Found OSB with nail sticking out</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY</p> <p>None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE</p> <p>None today</p>																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)																			
No preparatory or initial inspections were held today																			
ACTIVITY START/FINISH																			
<p>The following 7 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5218021</td> <td>Install Finish Carpentry (Door)</td> </tr> <tr> <td>P5226020</td> <td>4-way Inspection</td> </tr> <tr> <td>P5243016</td> <td>Sheet Trusses</td> </tr> <tr> <td>P5245015</td> <td>Set Trusses & Sub-fascia</td> </tr> <tr> <td>P5282043</td> <td>Evergreen Inspection & Punchli</td> </tr> <tr> <td>P5285033</td> <td>Install Carpet</td> </tr> <tr> <td>P5286044</td> <td>Evergreen Punchlist Correction</td> </tr> </tbody> </table>				Activity No	Description	P5218021	Install Finish Carpentry (Door)	P5226020	4-way Inspection	P5243016	Sheet Trusses	P5245015	Set Trusses & Sub-fascia	P5282043	Evergreen Inspection & Punchli	P5285033	Install Carpet	P5286044	Evergreen Punchlist Correction
Activity No	Description																		
P5218021	Install Finish Carpentry (Door)																		
P5226020	4-way Inspection																		
P5243016	Sheet Trusses																		
P5245015	Set Trusses & Sub-fascia																		
P5282043	Evergreen Inspection & Punchli																		
P5285033	Install Carpet																		
P5286044	Evergreen Punchlist Correction																		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 648	Page 2 of 3																																																																																												
PROJECT D/B Replace Military Family Housing P5		DATE 12 May 2006 - Friday																																																																																													
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																													
The following 14 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P511665</td><td>Form & Pour Sidw alks</td></tr> <tr><td>P5226020</td><td>4-w ay Inspection</td></tr> <tr><td>P5235036</td><td>Install Cultures Stone</td></tr> <tr><td>P5240034</td><td>Dry-in & Flash Roof</td></tr> <tr><td>P5241037</td><td>Dry-in & Flash Roof</td></tr> <tr><td>P5242016</td><td>Sheet Trusses</td></tr> <tr><td>P5243015</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P5244035</td><td>Install Exterior Doors & Windo</td></tr> <tr><td>P5246013</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P527020</td><td>Install & Finish Dryw all</td></tr> <tr><td>P5282043</td><td>Evergreen Inspection & Punchli</td></tr> <tr><td>P5285033</td><td>Install Carpet</td></tr> <tr><td>P5285035</td><td>Install Finish Hardw are</td></tr> <tr><td>P529023</td><td>Set Cabinets</td></tr> </tbody> </table>				Activity No	Description	P511665	Form & Pour Sidw alks	P5226020	4-w ay Inspection	P5235036	Install Cultures Stone	P5240034	Dry-in & Flash Roof	P5241037	Dry-in & Flash Roof	P5242016	Sheet Trusses	P5243015	Set Trusses & Sub-fascia	P5244035	Install Exterior Doors & Windo	P5246013	Set Trusses & Sub-fascia	P527020	Install & Finish Dryw all	P5282043	Evergreen Inspection & Punchli	P5285033	Install Carpet	P5285035	Install Finish Hardw are	P529023	Set Cabinets																																																														
Activity No	Description																																																																																														
P511665	Form & Pour Sidw alks																																																																																														
P5226020	4-w ay Inspection																																																																																														
P5235036	Install Cultures Stone																																																																																														
P5240034	Dry-in & Flash Roof																																																																																														
P5241037	Dry-in & Flash Roof																																																																																														
P5242016	Sheet Trusses																																																																																														
P5243015	Set Trusses & Sub-fascia																																																																																														
P5244035	Install Exterior Doors & Windo																																																																																														
P5246013	Set Trusses & Sub-fascia																																																																																														
P527020	Install & Finish Dryw all																																																																																														
P5282043	Evergreen Inspection & Punchli																																																																																														
P5285033	Install Carpet																																																																																														
P5285035	Install Finish Hardw are																																																																																														
P529023	Set Cabinets																																																																																														
QC REQUIREMENTS No QC requirements were completed today																																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>7.0</td></tr> <tr><td>Best Vinyl</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>8.0</td><td>52.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>4.0</td><td>36.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>5.0</td><td>19.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>4.0</td><td>27.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>2.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>3.0</td><td>13.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>1.0</td><td>8.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>4.0</td><td>16.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>18.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>5.0</td><td>40.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>1.0</td><td>1.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>25.0</td><td>169.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>1.0</td><td>5.5</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>4.0</td><td>28.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td>1.0</td><td>7.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td>5.0</td><td>40.0</td></tr> <tr><td>Contractor ID: FCL</td><td>SUPER - JOB</td><td>1.0</td><td>9.5</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.0	Best Vinyl	CARPENTER	1.0	8.0	Best Vinyl	LABORERS	2.0	16.0	Bow man's Inc	SHEET METAL WORKERS	8.0	52.0	C-Forbes	CARPENTER	4.0	36.0	Enterprise Builders	LABORERS	5.0	19.5	Evergreene Const.	CARPENTER	4.0	27.0	Evergreene Const.	LABORERS	1.0	2.5	Evergreene Const.	OPERATING ENGINEER	3.0	13.5	G&G Insulation	INSULATION INSTALLER	1.0	8.0	JB's Roofing	ROOFER	4.0	16.0	Jack McGahey Paint	PAINTERS	3.0	18.0	L&L ASSOCIATES	ELECTRICIAN	5.0	40.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	1.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Star Mountain	CARPENTER	25.0	169.0	Star Mountain	SUPER - JOB	1.0	8.0	Star Mountain	OPERATING ENGINEER	1.0	5.5	Valley View Exterior	CARPENTER	4.0	28.0	Valley View Exterior	SUPER - JOB	1.0	7.0	Western Building	LABORERS	5.0	40.0	Contractor ID: FCL	SUPER - JOB	1.0	9.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																												
American Tradition H	CARPENTER	1.0	7.0																																																																																												
Best Vinyl	CARPENTER	1.0	8.0																																																																																												
Best Vinyl	LABORERS	2.0	16.0																																																																																												
Bow man's Inc	SHEET METAL WORKERS	8.0	52.0																																																																																												
C-Forbes	CARPENTER	4.0	36.0																																																																																												
Enterprise Builders	LABORERS	5.0	19.5																																																																																												
Evergreene Const.	CARPENTER	4.0	27.0																																																																																												
Evergreene Const.	LABORERS	1.0	2.5																																																																																												
Evergreene Const.	OPERATING ENGINEER	3.0	13.5																																																																																												
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																												
JB's Roofing	ROOFER	4.0	16.0																																																																																												
Jack McGahey Paint	PAINTERS	3.0	18.0																																																																																												
L&L ASSOCIATES	ELECTRICIAN	5.0	40.0																																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	1.0																																																																																												
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																												
Star Mountain	CARPENTER	25.0	169.0																																																																																												
Star Mountain	SUPER - JOB	1.0	8.0																																																																																												
Star Mountain	OPERATING ENGINEER	1.0	5.5																																																																																												
Valley View Exterior	CARPENTER	4.0	28.0																																																																																												
Valley View Exterior	SUPER - JOB	1.0	7.0																																																																																												
Western Building	LABORERS	5.0	40.0																																																																																												
Contractor ID: FCL	SUPER - JOB	1.0	9.5																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 648		Page 3 of 3
		DATE 12 May 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 193,987.8		Total	84.0	555.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	3.5	
047	Gradall 544-10	0.0	10.0	
063	Forklift	0.0	5.5	
Total operating hours to date: 25,391.8		Total	0.0	19.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 649 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 13 May 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 50 °F, Max 82 °F; No Precipitation; 7 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - tack strip and pad buildings 80 and 81; worked on vinyl for #8
 PARSONS - Fixed framing in #28 and #29; grout and sack #69; clean #74
 C-FORBES - Worked on trim for #19, #83, #84, #85

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Made no new inspections on this day

 QUALITY CONTROL TESTING AND RESULTS
 None today

 REMARKS
 No remarks

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 Check PPE power cords and tools

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	4.0	20.0
Evergreene Const.	CARPENTER	2.0	14.5
Evergreene Const.	LABORERS	1.0	6.0
Evergreene Const.	OPERATING ENGINEER	1.0	7.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 649		Page 2 of 2
		DATE 13 May 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Pioneer Landscape IRRIGATION SYSTEM INSTALLR Total hours worked to date: 194,037.3		Total	<u>1.0</u> <u>9.0</u>	<u>2.0</u> <u>49.5</u>
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
069	Skid Steer		<u>0.0</u>	<u>7.0</u>
Total operating hours to date: 25,398.8		Total	<u>0.0</u>	<u>7.0</u>
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 651	Page 1 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 15 May 2006 - Monday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 93 °F; No Precipitation; 23 MPH Wind			

QC NARRATIVES

Activities in Progress:

L&L ELECTRIC - building 27A - rough in; building 28 worked on clean up

BOWMAN'S INC - rough in building 33 A&B

ENTERPRISE BUILDERS - poured driveways for 35A&B; service walk 34B, 35A; set up 36,35,37A&B, 36A&B and set sidewalk 33 and 31 to 34B

PARSONS - generator upkeep, gate maintenance, safety signs, dust control, grout/ sack (#1) and worked on site clean up

G&G INSULATION - worked on crawl space insulation for 30

STANDARD DRYWALL INC - worked on painting touch ups for 74 and hanging fire wall / taping (23 A and 24 A)

UMC - trim (71 and 74); appliances (86); lav install (85A, 86, 88,80) and kitchen sinks (71,74,80,88,89)

C-FORBES - worked on interior trim for 19, base pick up (82A and 85A); screen doors (80A&B, 81,82A&B) and exterior hardware for 83A

PATTERSON - worked on prepping driveways (36 and 37); sidewalk 31 to 35.

PIONEER LANDSCAPE - worked on punch items, and trees planted for common area irrigation

VALLEY VIEW EXTERIORS - worked on building 20

WESTERN BUILDING MAINTENANCE - worked on mold remediation

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Reviewed QC literature, meeting with sub's on site, and referencing specs and RFP for inspections for plans.

QUALITY CONTROL TESTING AND RESULTS
 No literature / data turned in to offer at the end of the day

REMARKS
 None today - did not meet with COE, but did observe QA inspector on site

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Tool Box meeting and prepping for Parson's in house safety audit

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 7 activities were started today:

Activity No	Description
P5217023	Install Finish Carpentry (Door
P5226021	Install Wall Insulation
P5228038	Install Vinyl Siding, Soffit &
P5246014	Sheet Trusses
P5247013	Set Trusses & Sub-fascia
P526028	Install Vinyl Floors
P5282044	Evergreen Punchlist Correction

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 651	Page 2 of 3																																																																																																
PROJECT D/B Replace Military Family Housing P5		DATE 15 May 2006 - Monday																																																																																																	
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																	
The following 4 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5232039</td> <td>Install Roofing</td> </tr> <tr> <td>P5239037</td> <td>Install Roofing</td> </tr> <tr> <td>P526028</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5274033</td> <td>Install Carpet</td> </tr> </tbody> </table>				Activity No	Description	P5232039	Install Roofing	P5239037	Install Roofing	P526028	Install Vinyl Floors	P5274033	Install Carpet																																																																																						
Activity No	Description																																																																																																		
P5232039	Install Roofing																																																																																																		
P5239037	Install Roofing																																																																																																		
P526028	Install Vinyl Floors																																																																																																		
P5274033	Install Carpet																																																																																																		
QC REQUIREMENTS No QC requirements were completed today																																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																			
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>7.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>8.0</td><td>57.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>4.0</td><td>29.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>3.0</td><td>25.5</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>2.0</td><td>17.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>3.0</td><td>30.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>4.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>3.0</td><td>9.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>1.0</td><td>6.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>24.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>3.0</td><td>26.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>3.0</td><td>16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>2.0</td><td>22.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>5.0</td><td>44.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td>7.0</td><td>63.0</td></tr> <tr><td>Contractor ID: FCL</td><td>SUPER - JOB</td><td>1.0</td><td>9.0</td></tr> <tr><td>Contractor ID: TER</td><td>LABORERS</td><td>1.0</td><td>10.0</td></tr> <tr><td>Contractor ID: TER</td><td>SUPER - JOB</td><td>1.0</td><td>11.0</td></tr> <tr><td>Contractor ID: TER</td><td>SHEETROCK INSTALLER</td><td>3.0</td><td>33.0</td></tr> <tr> <td colspan="2"></td> <td>Total</td> <td>61.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 194,532.8</td> <td></td> <td>495.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.0	Bow man's Inc	SHEET METAL WORKERS	8.0	57.0	C-Forbes	CARPENTER	4.0	29.0	Enterprise Builders	CEMENT FINISHER	3.0	25.5	Enterprise Builders	LABORERS	2.0	17.0	Evergreene Const.	CARPENTER	3.0	30.5	Evergreene Const.	LABORERS	1.0	4.0	Evergreene Const.	OPERATING ENGINEER	3.0	9.5	G&G Insulation	INSULATION INSTALLER	1.0	6.0	Jack McGahey Paint	PAINTERS	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	3.0	26.0	Patterson	OPERATING ENGINEER	2.0	20.0	Preeces Tile	FLOOR COVERER	3.0	16.0	Utah Mechanical Cont	LABORERS	2.0	22.0	Utah Mechanical Cont	PLUMBER	5.0	44.0	Valley View Exterior	CARPENTER	4.0	32.0	Western Building	LABORERS	7.0	63.0	Contractor ID: FCL	SUPER - JOB	1.0	9.0	Contractor ID: TER	LABORERS	1.0	10.0	Contractor ID: TER	SUPER - JOB	1.0	11.0	Contractor ID: TER	SHEETROCK INSTALLER	3.0	33.0			Total	61.0	Total hours worked to date: 194,532.8			495.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																
American Tradition H	CARPENTER	1.0	7.0																																																																																																
Bow man's Inc	SHEET METAL WORKERS	8.0	57.0																																																																																																
C-Forbes	CARPENTER	4.0	29.0																																																																																																
Enterprise Builders	CEMENT FINISHER	3.0	25.5																																																																																																
Enterprise Builders	LABORERS	2.0	17.0																																																																																																
Evergreene Const.	CARPENTER	3.0	30.5																																																																																																
Evergreene Const.	LABORERS	1.0	4.0																																																																																																
Evergreene Const.	OPERATING ENGINEER	3.0	9.5																																																																																																
G&G Insulation	INSULATION INSTALLER	1.0	6.0																																																																																																
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																																
L&L ASSOCIATES	ELECTRICIAN	3.0	26.0																																																																																																
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																																
Preeces Tile	FLOOR COVERER	3.0	16.0																																																																																																
Utah Mechanical Cont	LABORERS	2.0	22.0																																																																																																
Utah Mechanical Cont	PLUMBER	5.0	44.0																																																																																																
Valley View Exterior	CARPENTER	4.0	32.0																																																																																																
Western Building	LABORERS	7.0	63.0																																																																																																
Contractor ID: FCL	SUPER - JOB	1.0	9.0																																																																																																
Contractor ID: TER	LABORERS	1.0	10.0																																																																																																
Contractor ID: TER	SUPER - JOB	1.0	11.0																																																																																																
Contractor ID: TER	SHEETROCK INSTALLER	3.0	33.0																																																																																																
		Total	61.0																																																																																																
Total hours worked to date: 194,532.8			495.5																																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td>0.0</td><td>7.5</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td>0.0</td><td>2.0</td></tr> <tr><td>051</td><td>track hoe</td><td>0.0</td><td>10.0</td></tr> <tr><td>052</td><td>loader</td><td>0.0</td><td>10.0</td></tr> <tr><td>072</td><td>New Holland 170</td><td>0.0</td><td>7.0</td></tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	7.5	047	Gradall 544-10	0.0	2.0	051	track hoe	0.0	10.0	052	loader	0.0	10.0	072	New Holland 170	0.0	7.0																																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																																
039	Water Truck	0.0	7.5																																																																																																
047	Gradall 544-10	0.0	2.0																																																																																																
051	track hoe	0.0	10.0																																																																																																
052	loader	0.0	10.0																																																																																																
072	New Holland 170	0.0	7.0																																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 651		Page 3 of 3
		DATE 15 May 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
075	New Holland 180	0.0	7.0	
079	Mitsubishi Excavator	0.0	2.0	
Total operating hours to date: 25,444.3		Total	<u>0.0</u>	<u>45.5</u>
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 652	Page 1 of 3
		DATE 16 May 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 57 °F, Max 93 °F; No Precipitation; 13 MPH Wind		

QC NARRATIVES

Activities in Progress:

AMERICAN TRADITION HOMES - entry door wraps (22A&B) and brick flashing (22A&B)
 L&L ELECTRIC - worked on rough in for 27A&B
 ENTERPRISE BUILDERS - sidewalk pour for 53, 31 to 34A and step set up for 36
 G&G INSULATION - worked on setting batt. insulation for 30
 STAR MOUNTAIN CONSTRUCTION - sheet roof (42), second floor framing (43,45), stack roof (47), layout (48) and first floor framing (51,54,52)
 STANDARD DRYWALL INC - pre hang (32,33), and taping (25B). Touch up painting (84,85)
 UMC - sink trim (80,84,85,88); louvers trim (80,82,83,84), appliances (88,87,81,80) and concrete pads (85 to 88)
 C-FORBES - base pick up (81,82B, 86A&B); mechanical doors (41A&B), room doors (40A&B), screen doors (85A&B, 84A&B, 85A&B); exterior hardware (84A&B)
 PATTERSON - driveway grade (36 and 37), sidewalk grade (34 to 36)
 JB'S ROOFING - shingles for buildings 37
 PIONEER LANDSCAPE - common area tilling plus irrigation and tree rings
 WESTERN BUILDING MAINTENANCE - worked on mold remediation

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Insulator inspections of buildings 25,26,27

QUALITY CONTROL TESTING AND RESULTS
 No literature or data turned in at the end of the day

REMARKS
 Met with COE for visual clearance for phase 6 asbestos abatement. AAI and AC&G doing good work, agreed by both QC and QA (PE and COE)

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 PPE hardhats, glasses - all subs being compliant

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P528030	Install Vinyl Floors
P5287031	Install Carpet

The following 8 activities were finished today:

Activity No	Description
P5212023	Set Cabinets
P5226021	Install Wall Insulation
P5229017	Rough Electrical, Cable & Phone
P5231037	Install Roofing

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 652	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 16 May 2006 - Tuesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5243016	Sheet Trusses		
P5247013	Set Trusses & Sub-fascia		
P5274035	Install Finish Hardware		
P5287031	Install Carpet		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	3.0	24.0
C-Forbes	CARPENTER	4.0	40.0
Enterprise Builders	CEMENT FINISHER	5.0	32.0
Enterprise Builders	LABORERS	2.0	14.5
Evergreene Const.	CARPENTER	3.0	30.5
Evergreene Const.	LABORERS	1.0	5.0
Evergreene Const.	OPERATING ENGINEER	2.0	13.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
JB's Roofing	ROOFER	3.0	18.0
Jack McGahey Paint	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	5.0	46.0
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	3.0	28.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	7.0	68.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Star Mountain	CARPENTER	22.0	174.0
Star Mountain	SUPER - JOB	2.0	16.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	5.0	44.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	6.0	54.0
Contractor ID: FCL	SUPER - JOB	1.0	11.5
Contractor ID: SRV	OPERATING ENGINEER	2.0	9.5
Contractor ID: TER	LABORERS	1.0	10.0
Contractor ID: TER	TAPER	4.0	44.0
Contractor ID: TER	SUPER - JOB	1.0	11.0
Contractor ID: TER	SHEETROCK INSTALLER	3.0	33.0
Total hours worked to date: 195,366.8		Total	97.0
			834.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	5.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 652		Page 3 of 3
		DATE 16 May 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
047	Gradall 544-10	0.0	7.5	
051	track hoe	0.0	10.0	
052	loader	0.0	10.0	
063	Forklift	0.0	16.0	
072	New Holland 170	0.0	2.0	
075	New Holland 180	0.0	8.0	
076	Dingo	0.0	7.0	
Total operating hours to date: 25,510.3		Total	0.0	66.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 653	Page 1 of 3
		DATE 17 May 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 95 °F; No Precipitation; 12 MPH Wind		

QC NARRATIVES

Activities in Progress:

AMERICAN TRADITION HOMES - worked on entry door wrap (23A/B, 24), clean up, and west loop bus stop tyveck

L&L ELECTRIC - working on power for garages (loop A) and rough in for 27

ENTERPRISE BUILDERS - poured driveways (36 and 37), set up (35,39,40) and stair fixes on east loop

PARSONS - worked on dust control, site clean up, sack grout (2), and electrical cords; and boxes

UTAH MECHANICAL CONTRACTORS - concrete pads (64 to 72, 76 to 84); kitchen sinks (81 and 87); appliances (82 to 85) WH insulation (64 to 73)

C-FORBES - base pick up (80,87,88) and install shelving (86,87,88)

PATTERSON - worked on grading driveway (38 and 39) and set rough grade (40 and 41)

JB'S ROOFING - shingles (38) and drysheeting (41)

WESTERN BUILDING MAINTENANCE - worked on mold remediation

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Re-inspection of buildings 25,26, and 27 insulation
 Have reviewed with plumbing specs for clarification, will talk with Base and subs

QUALITY CONTROL TESTING AND RESULTS
 None reported or turned in at the end of the day

REMARKS
 Meeting for QC at weekly 9am appointment. Please see meeting minutes from today for review.

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Safety audit for in house Parsons - Mainly paper work with exterior on Thursday

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 6 activities were started today:

Activity No	Description
P5220021	Install Finish Carpentry (Door
P5229018	4-way Inspection
P5243036	Install Exterior Doors & Windo
P5244034	Dry-in & Flash Roof
P5281031	Install Carpet
P5287033	Install Finish Hardware

The following 4 activities were finished today:

Activity No	Description
P52027	Procure Lighting - Baxter
P5229018	4-way Inspection

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 653		Page 2 of 3
		DATE 17 May 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P5281033 Install Finish Hardware P5287033 Install Finish Hardware				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>	
American Tradition H	CARPENTER	1.0	8.0	
Bow man's Inc	SHEET METAL WORKERS	7.0	47.5	
C-Forbes	CARPENTER	3.0	30.0	
Enterprise Builders	CEMENT FINISHER	5.0	39.0	
Enterprise Builders	LABORERS	2.0	16.0	
Evergreene Const.	CARPENTER	3.0	26.5	
Evergreene Const.	LABORERS	1.0	9.5	
Evergreene Const.	OPERATING ENGINEER	2.0	6.0	
JB's Roofing	ROOFER	5.0	40.0	
Jack McGahey Paint	PAINTERS	3.0	24.0	
L&L ASSOCIATES	ELECTRICIAN	5.0	50.0	
Patterson	OPERATING ENGINEER	2.0	20.0	
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0	
Pioneer Landscape	OPERATING ENGINEER	3.0	28.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	53.5	
Preece Tile	FLOOR COVERER	3.0	24.0	
Utah Mechanical Cont	LABORERS	2.0	22.0	
Utah Mechanical Cont	PLUMBER	5.0	44.0	
Western Building	LABORERS	5.0	45.0	
Contractor ID: FCL	SUPER - JOB	1.0	9.0	
Contractor ID: TER	LABORERS	1.0	10.0	
Contractor ID: TER	TAPER	4.0	44.0	
Contractor ID: TER	SUPER - JOB	1.0	11.0	
Contractor ID: TER	SHEETROCK INSTALLER	3.0	33.0	
Total hours worked to date: 196,016.8		Total	74.0	650.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
<u>Serial Number</u>	<u>Description</u>	<u>Standby Hours</u>	<u>Operating Hours</u>	
039	Water Truck	0.0	2.0	
045	Backhoe	0.0	1.0	
047	Gradall 544-10	0.0	3.0	
051	track hoe	0.0	10.0	
052	loader	0.0	10.0	
075	New Holland 180	0.0	9.0	
076	Dingo	0.0	2.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 653		Page 3 of 3
		DATE 17 May 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
079	Mitsubishi Excavator		0.0	7.0
Total operating hours to date: 25,554.3		Total	0.0	44.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 654	Page 1 of 3
		DATE 18 May 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 57 °F, Max 93 °F; 0.14 IN Precipitation; 23 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - worked on sheet vinyl in building 8 and 9A&B AMERICAN TRADITION HOMES - worked on entry door wrap (22B), punch list (75), and siding removal (65,71,73,77,79) HUNT ELECTRIC - street light pole base east loop L&L ELECTRIC - finished trim in east loop BOWMAN'S - rough in #34 ENTERPRISE BUILDERS - driveway set up (40), sidewalk set up (34 to 35), poured driveways (35, 39) IDAHO MASONRY CONTRACTORS - worked on clean up PARSONS EVERGREENE - worked on dust control, site clean up, cord maintenance, and inventory review G&G INSULATION - worked on insulation of crawl space (32), and QC punch (25,26,27) STAR MOUNTAIN CONSTRUCTION - worked on framing (45,46,47,48) STANDARD DRYWALL INC - worked on fire wall pre-hang and taping (25A) and pressure wash (67 to 75); touch up paint in east loop buildings UMC - worked on testing and daping units (66 to 71); mechanical room insulation (75,85 to 87); set tub trim (70-73) PATTERSON - worked on sidewalk prep(38) and grading (38) JB'S ROOFING - worked on shingles (35 to 39) PIONEER LANDSCAPE - till up common areas and worked on punch list items WESTERN BUILDING MAINTENANCE - worked on mold remediation </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Framing for unit 44 with COE, Tim Bishop Roofing for units 42 and 44 with COE, Tim Bishop </p> <p> QUALITY CONTROL TESTING AND RESULTS None at the end of the day, no literature or data to turn in </p> <p> REMARKS Fire wall inspections with COE, Tim Bishop 30 35 31 30 32 33 34 Very good inspection with COE </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS Safety audit for exterior grounds and interior of houses by the in house Parsons safety auditor </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 654 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 18 May 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

ACTIVITY START/FINISH

The following 4 activities were started today:

Activity No	Description
P5229019	Install Wall Insulation
P5234037	Install Roofing
P5281043	Evergreen Inspection & Punchli
P529028	Install Vinyl Floors

The following 4 activities were finished today:

Activity No	Description
P5244034	Dry-in & Flash Roof
P528030	Install Vinyl Floors
P5281043	Evergreen Inspection & Punchli
P529028	Install Vinyl Floors

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	CARPENTER	0.0	0.0
Best Vinyl	LABORERS	0.0	0.0
Bow man's Inc	SHEET METAL WORKERS	7.0	53.5
C-Forbes	CARPENTER	3.0	19.0
Custom Marble	CARPENTER	3.0	28.5
Enterprise Builders	CEMENT FINISHER	5.0	37.0
Enterprise Builders	LABORERS	2.0	17.0
Evergreene Const.	CARPENTER	4.0	30.5
Evergreene Const.	LABORERS	2.0	11.0
Evergreene Const.	OPERATING ENGINEER	2.0	8.5
G&G Insulation	INSULATION INSTALLER	0.0	0.0
Idaho Masonry Contra	CEMENT MASON	0.0	0.0
JB's Roofing	ROOFER	5.0	35.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Kitchen's Plus	CARPENTER	0.0	0.0
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0
Parsons Evergreene	SUPER - JOB	1.0	6.5
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	70.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Standard Drywall Inc	LABORERS	1.0	10.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 654 Page 3 of 3	
		DATE 18 May 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
Standard Drywall Inc Standard Drywall Inc Standard Drywall Inc Star Mountain Star Mountain Star Mountain Utah Mechanical Cont Utah Mechanical Cont Valley View Exterior Valley View Exterior Western Building	TAPER SUPER - JOB SHEETROCK INSTALLER CARPENTER SUPER - JOB OPERATING ENGINEER LABORERS PLUMBER CARPENTER SUPER - JOB LABORERS	4.0 1.0 3.0 1.0 2.0 2.0 2.0 5.0 0.0 0.0 6.0	44.0 11.0 33.0 201.5 16.0 16.0 14.0 18.0 0.0 0.0 63.0
Total hours worked to date: 196,875.8		Total <u>81.0</u>	<u>859.0</u>
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	3.0
047	Gradall 544-10	0.0	5.5
051	track hoe	0.0	10.0
052	loader	0.0	10.0
063	Forklift	0.0	16.0
072	New Holland 170	0.0	0.0
075	New Holland 180	0.0	7.0
076	Dingo	0.0	7.0
079	Mitsubishi Excavator	0.0	0.0
Total operating hours to date: 25,612.8		Total <u>0.0</u>	<u>58.5</u>
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 655	Page 1 of 2														
		DATE 19 May 2006 - Friday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 57 °F, Max 91 °F; No Precipitation; 32 MPH Wind															
QC NARRATIVES																	
<p>Activities in Progress:</p> <p> PREECES TILE - worked on sheet vinyl for #11 and #12 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for #10 L&L ELECTRIC - finish trim in east loop BOWMAN'S - rough in #34 ENTERPRISE BUILDERS - place sidewalk for 34 to 38 PARSONS - worked on dust control, clean up for the east loop, sack foundation in east loop; fix Baxter framing 17 and 79 STAR MOUNTAIN CONSTRUCTION - worked on framing 42 to 53 STANDARD DRYWALL INC - firewalls 35 and 36; taping 25A; painting east loop touch up C-FORBES - east loop finish hardware / shelving, mechanical room doors JB'S ROOFING - worked on shingles 38 and 39 PIONEER LANDSCAPE - worked on mowing lawns WESTERN BUILDING MAINTENANCE - worked on mold remediation </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS No inspections today </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS No conversations today </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)																	
No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH																	
<p>The following 4 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P521033</td> <td>Install Finish Hardware</td> </tr> <tr> <td>P5211030</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5233037</td> <td>Install Roofing</td> </tr> <tr> <td>P5281044</td> <td>Evergreen Punchlist Correction</td> </tr> </tbody> </table> <p>The following activity was finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5229019</td> <td>Install Wall Insulation</td> </tr> </tbody> </table>				Activity No	Description	P521033	Install Finish Hardware	P5211030	Install Vinyl Floors	P5233037	Install Roofing	P5281044	Evergreen Punchlist Correction	Activity No	Description	P5229019	Install Wall Insulation
Activity No	Description																
P521033	Install Finish Hardware																
P5211030	Install Vinyl Floors																
P5233037	Install Roofing																
P5281044	Evergreen Punchlist Correction																
Activity No	Description																
P5229019	Install Wall Insulation																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 655 Page 2 of 2																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 19 May 2006 - Friday																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																															
QC REQUIREMENTS No QC requirements were completed today																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">34.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">7.0</td><td style="text-align: right;">50.5</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">2.0</td><td style="text-align: right;">13.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">17.0</td><td style="text-align: right;">180.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">63.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 197,364.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">57.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.0	Bow man's Inc	SHEET METAL WORKERS	5.0	34.5	C-Forbes	CARPENTER	4.0	32.0	Enterprise Builders	CEMENT FINISHER	7.0	50.5	JB's Roofing	ROOFER	4.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	13.0	Preeces Tile	FLOOR COVERER	3.0	20.0	Star Mountain	CARPENTER	17.0	180.5	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	2.0	16.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	6.0	63.0	Total hours worked to date: 197,364.3		Total	57.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
American Tradition H	CARPENTER	1.0	7.0																																																												
Bow man's Inc	SHEET METAL WORKERS	5.0	34.5																																																												
C-Forbes	CARPENTER	4.0	32.0																																																												
Enterprise Builders	CEMENT FINISHER	7.0	50.5																																																												
JB's Roofing	ROOFER	4.0	24.0																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	13.0																																																												
Preeces Tile	FLOOR COVERER	3.0	20.0																																																												
Star Mountain	CARPENTER	17.0	180.5																																																												
Star Mountain	SUPER - JOB	2.0	16.0																																																												
Star Mountain	OPERATING ENGINEER	2.0	16.0																																																												
Valley View Exterior	CARPENTER	3.0	24.0																																																												
Valley View Exterior	SUPER - JOB	1.0	8.0																																																												
Western Building	LABORERS	6.0	63.0																																																												
Total hours worked to date: 197,364.3		Total	57.0																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>063</td> <td>Forklift</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 25,628.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	063	Forklift	0.0	16.0	Total operating hours to date: 25,628.8		Total	0.0																																																
Serial Number	Description	Standby Hours	Operating Hours																																																												
063	Forklift	0.0	16.0																																																												
Total operating hours to date: 25,628.8		Total	0.0																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																															
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 656 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 20 May 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 59 °F, Max 80 °F; No Precipitation; 12 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - worked on vinyl flooring for 12A&B and #11
 PARSONS - worked on misc. framing repairs, sack foundations and clean up
 STAR MOUNTAIN CONSTRUCTION - worked on framing for the west loop 42 to 53
 C-FORBES - worked on replacing mechanical room doors for the east loop; wire shelving for 85,86,87,88
 PIONEER LANDSCAPE - water nursery plants and trees

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 No inspections today

 QUALITY CONTROL TESTING AND RESULTS
 No testing today

 REMARKS
 No conversations today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No safety issues to report

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	4.0	20.0
Evergreene Const.	CARPENTER	3.0	23.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 656 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 20 May 2006 - Saturday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Evergreene Const.	LABORERS	2.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	3.0
Parsons Evergreene	SUPER - JOB	2.0	18.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	6.0
Star Mountain	CARPENTER	10.0	74.0
Star Mountain	SUPER - JOB	1.0	8.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Total		26.0	169.5

Total hours worked to date: 197,533.8

EQUIPMENT HOURS
The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	0.0	3.0
063	Forklift	0.0	8.0
Total		0.0	11.0

Total operating hours to date: 25,639.8

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 658	Page 1 of 2				
		DATE 22 May 2006 - Monday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 78 °F; 0.02 IN Precipitation; 26 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p> PREECES TILE - worked on carpet for the east loop buildings AMERICAN TRADITION HOMES - worked on soffit for east loop pavilion; siding, soffit, fascia and trim HUNT ELECTRIC - street lights in east loop base grout; safety fence repair L&L ELECTRIC - finish electrical in east loop buildings BOWMAN'S INC - finish rough in for 34 ENTERPRISE BUILDERS - prepare driveway forms, form to lot curb PARSONS - framing repairs in Baxter 71 and 73, generators; clean up east loop; mow yards STAR MOUNTAIN CONSTRUCTION - framing 43 to 55 STANDARD DRYWALL INC - hanging #26; taping #25; painting touch ups for east loop buildings UMC - finish trim in east loop buildings C-FORBES - finish hardware, shelving, doors in east loop PATTERSON - grading driveways 42-44 G&G - crawl space insulation for west loop A JB'S ROOFING - shingles 39 to 40 PIONEER LANDSCAPE - punch list item touch ups on landscape west loop buildings WESTERN BUILDING MAINTENANCE - worked on mold remediation KITCHEN'S PLUS - cabinets for buildings 8-12 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected to lot - need to revise forms </p> <p> QUALITY CONTROL TESTING AND RESULTS MTI performed soil density testing </p> <p> REMARKS No COE conversations to note </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5234037</td> <td>Install Roofing</td> </tr> </tbody> </table>				Activity No	Description	P5234037	Install Roofing
Activity No	Description						
P5234037	Install Roofing						
QC REQUIREMENTS No QC requirements were completed today							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 658 Page 2 of 2																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 22 May 2006 - Monday																																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="width: 25%;">Employer</th> <th style="width: 45%;">Labor Classification</th> <th style="width: 15%;">Number of Employees</th> <th style="width: 15%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">47.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">29.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">39.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">26.0</td><td style="text-align: right;">199.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">63.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 198,185.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">81.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	Bow man's Inc	SHEET METAL WORKERS	6.0	47.0	C-Forbes	CARPENTER	4.0	24.0	Enterprise Builders	CEMENT FINISHER	5.0	29.0	Evergreene Const.	CARPENTER	4.0	39.5	Evergreene Const.	LABORERS	2.0	12.0	Evergreene Const.	OPERATING ENGINEER	2.0	8.0	Kitchen's Plus	CARPENTER	1.0	5.0	Parsons Evergreene	SUPER - JOB	1.0	10.0	Patterson	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0	Pioneer Landscape	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	60.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Star Mountain	CARPENTER	26.0	199.0	Star Mountain	SUPER - JOB	2.0	15.5	Star Mountain	OPERATING ENGINEER	2.0	15.0	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	6.0	63.0	Total hours worked to date: 198,185.3		Total	81.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
American Tradition H	CARPENTER	1.0	8.5																																																																																								
Bow man's Inc	SHEET METAL WORKERS	6.0	47.0																																																																																								
C-Forbes	CARPENTER	4.0	24.0																																																																																								
Enterprise Builders	CEMENT FINISHER	5.0	29.0																																																																																								
Evergreene Const.	CARPENTER	4.0	39.5																																																																																								
Evergreene Const.	LABORERS	2.0	12.0																																																																																								
Evergreene Const.	OPERATING ENGINEER	2.0	8.0																																																																																								
Kitchen's Plus	CARPENTER	1.0	5.0																																																																																								
Parsons Evergreene	SUPER - JOB	1.0	10.0																																																																																								
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0																																																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	60.0																																																																																								
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																								
Star Mountain	CARPENTER	26.0	199.0																																																																																								
Star Mountain	SUPER - JOB	2.0	15.5																																																																																								
Star Mountain	OPERATING ENGINEER	2.0	15.0																																																																																								
Valley View Exterior	CARPENTER	4.0	32.0																																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																								
Western Building	LABORERS	6.0	63.0																																																																																								
Total hours worked to date: 198,185.3		Total	81.0																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="width: 25%;">Serial Number</th> <th style="width: 45%;">Description</th> <th style="width: 15%;">Standby Hours</th> <th style="width: 15%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>072</td><td>New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>075</td><td>New Holland 180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 25,703.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	2.0	047	Gradall 544-10	0.0	6.0	051	track hoe	0.0	10.0	052	loader	0.0	10.0	063	Forklift	0.0	15.0	072	New Holland 170	0.0	7.0	075	New Holland 180	0.0	7.0	076	Dingo	0.0	7.0	Total operating hours to date: 25,703.8		Total	0.0																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
039	Water Truck	0.0	2.0																																																																																								
047	Gradall 544-10	0.0	6.0																																																																																								
051	track hoe	0.0	10.0																																																																																								
052	loader	0.0	10.0																																																																																								
063	Forklift	0.0	15.0																																																																																								
072	New Holland 170	0.0	7.0																																																																																								
075	New Holland 180	0.0	7.0																																																																																								
076	Dingo	0.0	7.0																																																																																								
Total operating hours to date: 25,703.8		Total	0.0																																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 659	Page 1 of 3
		DATE 23 May 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 45 °F, Max 75 °F; No Precipitation; 15 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - worked on east loop carpet
 AMERICAN TRADITION HOMES - soffit east loop pavilion; siding, soffit, fascia, trim #21
 HUNT ELECTRIC - dry pack bases of street light poles
 L&L ELECTRIC - finish trim for East Loop Buildings
 BOWMAN'S INC - line sets 22,31,33,34
 ENTERPRISE BUILDERS - place tot lot ring / form driveways west loop B
 PARSONS - framing fix in Baxter; clean up east loop
 G&G INSULATION - insulation in ceiling east loop 66; insulate crawl space of west loop A
 STAR MOUNTAIN CONSTRUCTION - worked on framing 42-53
 STANDARD DRYWALL INC - worked on texture repairs in the west loop, hanging 26; taping 25; and painting east loop buildings
 UTAH MECHANICAL - finish trim in east loop buildings
 C-FORBES - finish hardware / shelving for east loop buildings and finish trim in west loop
 PATTERSON - worked on preparing driveways and backfilling west pavilion
 JB'S ROOFING - worked on shingles 38 and 39
 PIONEER LANDSCAPE - landscape and touch up east loop buildings and common areas; mow yards
 WESTERN BUILDING MAINTENANCE - worked on mold remediation
 KITCHEN'S PLUS - worked on installing cabinets for 8-12

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Roof nailing inspection for 42 and 43 - repairs noted
 Inspected tot lot concrete pour - all okay

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete testing today
 Base fire department and COE attended smoked detector and CO monitor testing. Buildings 75-79, 64 - 67A - several detectors were changed out because dust in beeper - too much sanding / painting yet in building

REMARKS
 Discussed proximity of housing units to each other. Found basis of negotiation that allowed 8' between units

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No observed safety issues today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P5212028	Install Vinyl Floors
P5235037	Install Roofing

The following 2 activities were finished today:

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 659		Page 2 of 3
		DATE 23 May 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P5212028 Install Vinyl Floors P5233037 Install Roofing				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
American Tradition H	CARPENTER	1.0	8.5	
Bow man's Inc	SHEET METAL WORKERS	6.0	44.5	
C-Forbes	CARPENTER	4.0	30.0	
Enterprise Builders	CEMENT FINISHER	6.0	25.0	
Enterprise Builders	LABORERS	2.0	8.0	
Evergreene Const.	CARPENTER	4.0	39.0	
Evergreene Const.	LABORERS	2.0	14.5	
Evergreene Const.	OPERATING ENGINEER	2.0	6.0	
G&G Insulation	INSULATION INSTALLER	2.0	6.0	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	
JB's Roofing	ROOFER	3.0	18.0	
Jack McGahey Paint	PAINTERS	1.0	8.0	
Kitchen's Plus	CARPENTER	1.0	8.0	
Parsons Evergreene	SUPER - JOB	1.0	12.0	
Patterson	OPERATING ENGINEER	2.0	20.0	
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0	
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	67.5	
Prees Tile	FLOOR COVERER	4.0	32.0	
Standard Drywall Inc	LABORERS	1.0	10.0	
Standard Drywall Inc	TAPER	4.0	44.0	
Standard Drywall Inc	SUPER - JOB	1.0	11.0	
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	33.0	
Star Mountain	CARPENTER	25.0	163.0	
Star Mountain	SUPER - JOB	2.0	16.0	
Star Mountain	OPERATING ENGINEER	1.0	8.0	
Utah Mechanical Cont	LABORERS	2.0	22.0	
Utah Mechanical Cont	PLUMBER	5.0	55.0	
Western Building	LABORERS	5.0	45.0	
Total hours worked to date: 198,999.3		Total	103.0	814.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	2.0	
047	Gradall 544-10	0.0	4.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 659		Page 3 of 3
		DATE 23 May 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
051	track hoe	0.0	10.0	
052	loader	0.0	10.0	
063	Forklift	0.0	8.0	
072	New Holland 170	0.0	8.0	
Total operating hours to date: 25,745.8		Total	0.0	42.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 660	Page 1 of 3				
		DATE 24 May 2006 - Wednesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 50 °F, Max 84 °F; No Precipitation; 14 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p> PREECES TILE - worked on east loop carpet; vinyl repairs for 75 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for 21 HUNT ELECTRIC - worked on setting cathodic protection ground boxes L&L ELECTRIC - finish electrical in various east loop buildings BOWMAN'S INC - worked on rough in for 31 and 32 ENTERPRISE BUILDERS - place driveway / sidewalk for 40 PARSONS - worked on Baxter framing repairs for 73; worked on mowing lawns, generators; site clean up STAR MOUNTAIN CONSTRUCTION - worked on framing 42 to 55 STANDARD DRYWALL INC - worked on hanging 26; taping 25; painting touch up east loop buildings UTAH MECHANICAL CONTRACTORS - finish trim for various east loop buildings C-FORBES - finished hardware; shelving; doors east loop buildings PATTERSON - finish grading behind 1-9 JB'S ROOFING - worked on shingles 39 and 40 PIONEER LANDSCAPE - punch list of landscape for the east loop WESTERN BUILDING MAINTENANCE - worked on mold remediation KITCHEN'S PLUS - worked on installing cabinets for \$9 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Follow up inspections on 27,29,30 Framing inspection 42 </p> <p> QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing </p> <p> REMARKS Discussed using 5'-0 cabinets in Baxter laundry room - shelf will vary in length as long as not less than 20" - per Tim Bishop Discussed proximity of buildings - two appear less than 8' separation 77-78; 68-69 - Tim to review with Base Fire Department Discussed red zone dates for east loop </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No safety issues observed </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH							
<p>The following activity was started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5236039</td> <td>Install Roofing</td> </tr> </tbody> </table> <p>No activities were finished today</p>				Activity No	Description	P5236039	Install Roofing
Activity No	Description						
P5236039	Install Roofing						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 660	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 24 May 2006 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	6.0	46.5
C-Forbes	CARPENTER	4.0	32.0
Evergreene Const.	CARPENTER	4.0	32.0
Evergreene Const.	LABORERS	2.0	19.5
Evergreene Const.	OPERATING ENGINEER	1.0	9.5
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
JB's Roofing	ROOFER	5.0	38.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	5.0	46.0
Parsons Evergreene	SUPER - JOB	1.0	10.0
Patterson	OPERATING ENGINEER	1.0	10.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	9.0	86.5
Preeces Tile	FLOOR COVERER	4.0	32.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	4.0	44.0
Standard Drywall Inc	SUPER - JOB	1.0	11.0
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	33.0
Star Mountain	CARPENTER	25.0	200.0
Star Mountain	SUPER - JOB	2.0	14.0
Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	5.0	55.0
Valley View Exterior	CARPENTER	5.0	40.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	6.0	63.0
Total hours worked to date: 199,977.3		Total	110.0 978.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	1.5
047	Gradall 544-10	0.0	8.0
051	track hoe	0.0	8.0
052	loader	0.0	2.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 660		Page 3 of 3
		DATE 24 May 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
063	Forklift	0.0	16.0	
075	New Holland 180	0.0	8.0	
076	Dingo	0.0	4.0	
Total operating hours to date: 25,793.3		Total	0.0	47.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 661	Page 1 of 3
		DATE 25 May 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 80 °F; No Precipitation; 24 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - worked on carpet for the east loop buildings AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for 21 L&L ELECTRIC - finish trim for east loop buildings BOWMAN'S INC - rough in 32 and 33 - tie ins - line set 23 ENTERPRISE BUILDERS - place driveways for 41 PARSONS - Baxter frame repair of garage door, generators, water truck STAR MOUNTAIN CONSTRUCTION - worked on framing 42-55 STANDARD DRYWALL INC - worked on hanging 26, taping 26, and painting / touch ups in the east loop UMC - rough in 35 C-FORBES - finish hardware / shelving for east loop buildings PATTERSON - finish grade behind 1-9 JB'S ROOFING - worked on shingles 35,39,40 PIONEER LANDSCAPE - worked on touch up; punch list items and landscape WESTERN BUILDING MAINTENANCE - worked on mold remediation KITCHEN'S PLUS - worked on cabinets for #12 CUSTOM MARBLE - worked vanity tops in #1 and #2 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Follow up inspection for 27 - completed 4 way inspection for 28 - okay Inspection for 35 - okay Inspect plumbing for 34 - okay Roof complete for 37A&B - okay </p> <p> QUALITY CONTROL TESTING AND RESULTS Piping pressure test #35 - all past Inspected insulation 26A&B and 25A&B MTI performed concrete testing </p> <p> REMARKS Held weekly QA/QC meeting </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 661	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 25 May 2006 - Thursday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.0
Bow man's Inc	SHEET METAL WORKERS	6.0	42.5
C-Forbes	CARPENTER	4.0	28.0
Custom Marble	CARPENTER	3.0	27.0
Enterprise Builders	CEMENT FINISHER	3.0	23.5
Enterprise Builders	LABORERS	2.0	16.0
Evergreene Const.	CARPENTER	4.0	38.5
Evergreene Const.	LABORERS	2.0	15.0
Evergreene Const.	OPERATING ENGINEER	2.0	9.0
JB's Roofing	ROOFER	5.0	38.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Kitchen's Plus	CARPENTER	1.0	4.0
Parsons Evergreene	SUPER - JOB	1.0	10.0
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	70.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	4.0	44.0
Standard Drywall Inc	SUPER - JOB	1.0	11.0
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	33.0
Star Mountain	CARPENTER	25.0	196.5
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	2.0	8.5
Utah Mechanical Cont	LABORERS	2.0	14.0
Utah Mechanical Cont	PLUMBER	4.0	28.0
Valley View Exterior	CARPENTER	6.0	48.0
Western Building	LABORERS	6.0	63.0
Total hours worked to date: 200,861.8		Total	106.0
			884.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	3.5
047	Gradall 544-10	0.0	5.5
051	track hoe	0.0	10.0
052	loader	0.0	10.0
063	Forklift	0.0	12.0
072	New Holland 170	0.0	7.0
075	New Holland 180	0.0	7.0
Total operating hours to date: 25,848.3		Total	0.0
			55.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 661	Page 3 of 3
		DATE 25 May 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 662	Page 1 of 2						
		DATE 26 May 2006 - Friday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 50 °F, Max 55 °F; No Precipitation; 13 MPH Wind							
QC NARRATIVES Activities in Progress: Weather conditions were very windy - slowed all sheathing work walls and roofs PREECES TILE - worked on carpet for east loop buildings AMERICAN TRADITION HOMES - siding, soffit, fascia, trim for 22 L&L ELECTRIC - finish trim in east loop buildings BOWMAN'S INC - tie in duct work for 33 ENTERPRISE BUILDERS - place driveways / sidewalks for 42A&B PARSONS - Baxter framing fixes, generators, sack foundations, water truck, temp. doors STAR MOUNTAIN CONSTRUCTION - framing 43 to 55 STANDARD DRYWALL INC - worked on hanging 27; taping 24,25; painting touch ups for the east loop buildings C-FORBES - finished hardware / shelving JB'S ROOFING - shingles 35,39,40 WESTERN BUILDING MAINTENANCE - worked on mold remediation General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Framing inspection 43 - see attached Follow up inspection of 4 way in 29 and 30 - all complete, okay to sheet rock All windows within 24" of doors are tempered in east loop Inspected roof nailing - marks noted QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing REMARKS No conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH No activities were started today The following 2 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5228038</td> <td>Install Vinyl Siding, Soffit &</td> </tr> <tr> <td>P5236039</td> <td>Install Roofing</td> </tr> </tbody> </table>				Activity No	Description	P5228038	Install Vinyl Siding, Soffit &	P5236039	Install Roofing
Activity No	Description								
P5228038	Install Vinyl Siding, Soffit &								
P5236039	Install Roofing								
QC REQUIREMENTS No QC requirements were completed today									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 662 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 26 May 2006 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
 No QC Punch List items were issued today
 No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	5.0
Bow man's Inc	SHEET METAL WORKERS	6.0	40.0
C-Forbes	CARPENTER	2.0	10.0
Enterprise Builders	CEMENT FINISHER	5.0	21.5
Enterprise Builders	LABORERS	3.0	18.0
Evergreene Const.	CARPENTER	4.0	38.0
Evergreene Const.	LABORERS	2.0	12.0
Evergreene Const.	OPERATING ENGINEER	1.0	7.0
G&G Insulation	INSULATION INSTALLER	2.0	13.0
JB's Roofing	ROOFER	5.0	25.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Parsons Evergreene	SUPER - JOB	1.0	11.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	6.0
Star Mountain	CARPENTER	22.0	163.0
Star Mountain	SUPER - JOB	2.0	15.0
Star Mountain	OPERATING ENGINEER	2.0	13.0
Valley View Exterior	CARPENTER	5.0	34.0
Valley View Exterior	SUPER - JOB	1.0	7.0
Total		69.0	463.0

Total hours worked to date: 201,324.8

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	3.0
047	Gradall 544-10	0.0	4.0
063	Forklift	0.0	13.0
Total		0.0	20.0

Total operating hours to date: 25,868.3

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 666	Page 1 of 2				
		DATE 30 May 2006 - Tuesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 60 °F; No Precipitation; 6 MPH Wind					
QC NARRATIVES Activities in Progress: PREECES TILE - worked on carpet for the east loop buildings AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for #22 HUNT ELECTRIC - rough in street light L&L ELECTRIC - finish electrical trim for east loop buildings; rough in #31 BOWMAN'S INC - rough in 34; set furnaces for 1-5 ENTERPRISE BUILDERS - set up forms for porches, street sidewalk B loop PARSONS - worked on Baxter framing repairs, anchor bolts in #55 and sacking foundations STAR MOUNTAIN CONSTRUCTION - worked on framing 42 to 55 STANDARD DRYWALL INC - taping 26; painting touch up for east loop buildings UMC - rough in 36; finish trim for east loop buildings C-FORBES - finish door/base/case 20, 10,21 PATTERSON - prepare driveways 44,45 JB'S ROOFING - dryin 41,42; shingles 41 PIONEER LANDSCAPE - landscape punch list for east loop buildings A ONE SOLID SURFACE - worked on east and west loop countertops General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected framing for 46 - distributed Inspected finish grade 1-4 - needs work Inspected roofing at 40A&B QUALITY CONTROL TESTING AND RESULTS MTI performed soil density - driveways 43, 44 REMARKS Discussed framing inspections 43/46 with COE Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5215030</td> <td>Install Vinyl Floors</td> </tr> </table> No activities were finished today				Activity No	Description	P5215030	Install Vinyl Floors
Activity No	Description						
P5215030	Install Vinyl Floors						
QC REQUIREMENTS No QC requirements were completed today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 666 Page 2 of 2																																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 30 May 2006 - Tuesday																																																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">51.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">25.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">29.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.5</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">9.0</td><td style="text-align: right;">90.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">22.0</td><td style="text-align: right;">174.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">55.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">55.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">94.0</td> <td style="text-align: right;">775.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 202,099.8</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	7.0	51.0	C-Forbes	CARPENTER	4.0	32.0	Enterprise Builders	CEMENT FINISHER	6.0	25.0	Enterprise Builders	LABORERS	4.0	16.0	Evergreene Const.	CARPENTER	3.0	29.0	Evergreene Const.	LABORERS	2.0	17.5	Evergreene Const.	OPERATING ENGINEER	2.0	4.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	JB's Roofing	ROOFER	5.0	40.0	Parsons Evergreene	SUPER - JOB	1.0	9.5	Patterson	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	19.0	Pioneer Landscape	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	9.0	90.0	Star Mountain	CARPENTER	22.0	174.0	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	2.0	16.0	Utah Mechanical Cont	LABORERS	2.0	22.0	Utah Mechanical Cont	PLUMBER	5.0	55.0	Valley View Exterior	CARPENTER	5.0	55.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	2.0	18.0	Total		94.0	775.0	Total hours worked to date: 202,099.8			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																								
American Tradition H	CARPENTER	1.0	8.0																																																																																																								
Bow man's Inc	SHEET METAL WORKERS	7.0	51.0																																																																																																								
C-Forbes	CARPENTER	4.0	32.0																																																																																																								
Enterprise Builders	CEMENT FINISHER	6.0	25.0																																																																																																								
Enterprise Builders	LABORERS	4.0	16.0																																																																																																								
Evergreene Const.	CARPENTER	3.0	29.0																																																																																																								
Evergreene Const.	LABORERS	2.0	17.5																																																																																																								
Evergreene Const.	OPERATING ENGINEER	2.0	4.0																																																																																																								
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0																																																																																																								
JB's Roofing	ROOFER	5.0	40.0																																																																																																								
Parsons Evergreene	SUPER - JOB	1.0	9.5																																																																																																								
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	19.0																																																																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0																																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	9.0	90.0																																																																																																								
Star Mountain	CARPENTER	22.0	174.0																																																																																																								
Star Mountain	SUPER - JOB	2.0	16.0																																																																																																								
Star Mountain	OPERATING ENGINEER	2.0	16.0																																																																																																								
Utah Mechanical Cont	LABORERS	2.0	22.0																																																																																																								
Utah Mechanical Cont	PLUMBER	5.0	55.0																																																																																																								
Valley View Exterior	CARPENTER	5.0	55.0																																																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																																								
Western Building	LABORERS	2.0	18.0																																																																																																								
Total		94.0	775.0																																																																																																								
Total hours worked to date: 202,099.8																																																																																																											
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>072</td><td>New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>075</td><td>New Holland 180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>082</td><td>Kubota</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">48.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 25,916.3</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	2.0	047	Gradall 544-10	0.0	2.0	051	track hoe	0.0	10.0	052	loader	0.0	10.0	072	New Holland 170	0.0	8.0	075	New Holland 180	0.0	8.0	082	Kubota	0.0	8.0	Total		0.0	48.0	Total operating hours to date: 25,916.3																																																																			
Serial Number	Description	Standby Hours	Operating Hours																																																																																																								
039	Water Truck	0.0	2.0																																																																																																								
047	Gradall 544-10	0.0	2.0																																																																																																								
051	track hoe	0.0	10.0																																																																																																								
052	loader	0.0	10.0																																																																																																								
072	New Holland 170	0.0	8.0																																																																																																								
075	New Holland 180	0.0	8.0																																																																																																								
082	Kubota	0.0	8.0																																																																																																								
Total		0.0	48.0																																																																																																								
Total operating hours to date: 25,916.3																																																																																																											
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 667	Page 1 of 3																		
		DATE 31 May 2006 - Wednesday																			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																			
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 84 °F; No Precipitation; 24 MPH Wind																			
QC NARRATIVES																					
<p>Activities in Progress:</p> <p> PREECES TILE - worked on carpet in east loop buildings AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for #22 L&L ELECTRIC - rough in 31; finish electrical trim in east loop buildings ENTERPRISE BUILDERS - place driveways / sidewalks at 43,44 form driveways for 45 and sidewalk PARSONS - framing repair for Baxter Buildings, sack foundations, building clean up STAR MOUNTAIN CONSTRUCTION - worked on framing for 43 to 56 STANDARD DRYWALL INC - hanging 27; taping 26 and misc. repair areas; painting touch up in various east loop buildings C-FORBES - interior doors/ trim for west loop A (20,10,21) PATTERSON - worked on preparing driveways for west loop B; porches West Loop B JB'S ROOFING - shingles #41; dry in 42 and 43 PIONEER LANDSCAPE - worked on punch list item landscape in east loop A - ONE SOLID SURFACE - worked on countertops 1-6 WESTERN BUILDING MAINTENANCE - worked on mold remediation </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected landscaping for east loop buildings - several Inspected insulation #27 </p> <p> QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing </p> <p> REMARKS No specific conversations </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>																					
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																					
ACTIVITY START/FINISH																					
<p>No activities were started today</p> <p>The following 40 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5211041</td><td>Install Garage Overhead Door</td></tr> <tr><td>P5213041</td><td>Install Garage Overhead Door</td></tr> <tr><td>P5214039</td><td>Install Garage Overhead Door</td></tr> <tr><td>P522023</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P522024</td><td>Paint</td></tr> <tr><td>P5224019</td><td>Install Wall Insulation</td></tr> <tr><td>P523021</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P523039</td><td>Install Garage Overhead Door</td></tr> </tbody> </table>				Activity No	Description	P5211041	Install Garage Overhead Door	P5213041	Install Garage Overhead Door	P5214039	Install Garage Overhead Door	P522023	Install Finish Carpentry (Door	P522024	Paint	P5224019	Install Wall Insulation	P523021	Install Finish Carpentry (Door	P523039	Install Garage Overhead Door
Activity No	Description																				
P5211041	Install Garage Overhead Door																				
P5213041	Install Garage Overhead Door																				
P5214039	Install Garage Overhead Door																				
P522023	Install Finish Carpentry (Door																				
P522024	Paint																				
P5224019	Install Wall Insulation																				
P523021	Install Finish Carpentry (Door																				
P523039	Install Garage Overhead Door																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 667		Page 2 of 3																																																																
		DATE 31 May 2006 - Wednesday																																																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																		
<table border="0"> <tr><td>P5237037</td><td>Install Roofing</td></tr> <tr><td>P525021</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5264029</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5265031</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5266029</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5267029</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5268031</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5269029</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5270029</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5271031</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5272029</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5273031</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5274031</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5275031</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5276029</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5277031</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5278029</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5278032</td><td>Install Mirrors</td></tr> <tr><td>P5278044</td><td>Evergreen Punchlist Correction</td></tr> <tr><td>P5279031</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5279033</td><td>Install Carpet</td></tr> <tr><td>P5280023</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5280031</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5280033</td><td>Install Carpet</td></tr> <tr><td>P528023</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P528024</td><td>Paint</td></tr> <tr><td>P5281029</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5282029</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5283029</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5285031</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5286029</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5288031</td><td>Install Finish Plumb, Elect. &</td></tr> </table>					P5237037	Install Roofing	P525021	Install Finish Carpentry (Door	P5264029	Install Finish Plumb, Elect. &	P5265031	Install Finish Plumb, Elect. &	P5266029	Install Finish Plumb, Elect. &	P5267029	Install Finish Plumb, Elect. &	P5268031	Install Finish Plumb, Elect. &	P5269029	Install Finish Plumb, Elect. &	P5270029	Install Finish Plumb, Elect. &	P5271031	Install Finish Plumb, Elect. &	P5272029	Install Finish Plumb, Elect. &	P5273031	Install Finish Plumb, Elect. &	P5274031	Install Finish Plumb, Elect. &	P5275031	Install Finish Plumb, Elect. &	P5276029	Install Finish Plumb, Elect. &	P5277031	Install Finish Plumb, Elect. &	P5278029	Install Finish Plumb, Elect. &	P5278032	Install Mirrors	P5278044	Evergreen Punchlist Correction	P5279031	Install Finish Plumb, Elect. &	P5279033	Install Carpet	P5280023	Install Finish Carpentry (Door	P5280031	Install Finish Plumb, Elect. &	P5280033	Install Carpet	P528023	Install Finish Carpentry (Door	P528024	Paint	P5281029	Install Finish Plumb, Elect. &	P5282029	Install Finish Plumb, Elect. &	P5283029	Install Finish Plumb, Elect. &	P5285031	Install Finish Plumb, Elect. &	P5286029	Install Finish Plumb, Elect. &	P5288031	Install Finish Plumb, Elect. &
P5237037	Install Roofing																																																																			
P525021	Install Finish Carpentry (Door																																																																			
P5264029	Install Finish Plumb, Elect. &																																																																			
P5265031	Install Finish Plumb, Elect. &																																																																			
P5266029	Install Finish Plumb, Elect. &																																																																			
P5267029	Install Finish Plumb, Elect. &																																																																			
P5268031	Install Finish Plumb, Elect. &																																																																			
P5269029	Install Finish Plumb, Elect. &																																																																			
P5270029	Install Finish Plumb, Elect. &																																																																			
P5271031	Install Finish Plumb, Elect. &																																																																			
P5272029	Install Finish Plumb, Elect. &																																																																			
P5273031	Install Finish Plumb, Elect. &																																																																			
P5274031	Install Finish Plumb, Elect. &																																																																			
P5275031	Install Finish Plumb, Elect. &																																																																			
P5276029	Install Finish Plumb, Elect. &																																																																			
P5277031	Install Finish Plumb, Elect. &																																																																			
P5278029	Install Finish Plumb, Elect. &																																																																			
P5278032	Install Mirrors																																																																			
P5278044	Evergreen Punchlist Correction																																																																			
P5279031	Install Finish Plumb, Elect. &																																																																			
P5279033	Install Carpet																																																																			
P5280023	Install Finish Carpentry (Door																																																																			
P5280031	Install Finish Plumb, Elect. &																																																																			
P5280033	Install Carpet																																																																			
P528023	Install Finish Carpentry (Door																																																																			
P528024	Paint																																																																			
P5281029	Install Finish Plumb, Elect. &																																																																			
P5282029	Install Finish Plumb, Elect. &																																																																			
P5283029	Install Finish Plumb, Elect. &																																																																			
P5285031	Install Finish Plumb, Elect. &																																																																			
P5286029	Install Finish Plumb, Elect. &																																																																			
P5288031	Install Finish Plumb, Elect. &																																																																			
QC REQUIREMENTS No QC requirements were completed today																																																																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																				
LABOR HOURS The following labor hours were Reported today: <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">48.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">29.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">9.5</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	C-Forbes	CARPENTER	4.0	32.0	Enterprise Builders	CEMENT FINISHER	6.0	48.0	Evergreene Const.	CARPENTER	3.0	29.0	Evergreene Const.	LABORERS	2.0	12.0	Evergreene Const.	OPERATING ENGINEER	2.0	9.5	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0																																
Employer	Labor Classification	Number of Employees	Hours Worked																																																																	
American Tradition H	CARPENTER	1.0	8.0																																																																	
C-Forbes	CARPENTER	4.0	32.0																																																																	
Enterprise Builders	CEMENT FINISHER	6.0	48.0																																																																	
Evergreene Const.	CARPENTER	3.0	29.0																																																																	
Evergreene Const.	LABORERS	2.0	12.0																																																																	
Evergreene Const.	OPERATING ENGINEER	2.0	9.5																																																																	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0																																																																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 667 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 31 May 2006 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

JB's Roofing	ROOFER	5.0	32.0
Parsons Evergreene	SUPER - JOB	1.0	11.5
Patterson	OPERATING ENGINEER	2.0	22.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	9.0	90.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	2.0	22.0
Standard Drywall Inc	SUPER - JOB	1.0	11.0
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	33.0
Star Mountain	CARPENTER	19.0	144.0
Star Mountain	SUPER - JOB	2.0	16.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	5.0	55.0
Valley View Exterior	CARPENTER	3.0	22.5
Total		80.0	699.5

Total hours worked to date: 202,799.3

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	4.5
047	Gradall 544-10	0.0	5.0
052	loader	0.0	10.0
063	Forklift	0.0	26.0
075	New Holland 180	0.0	7.0
076	Dingo	0.0	7.0
082	Kubota	0.0	10.0
Total		0.0	69.5

Total operating hours to date: 25,985.8

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 668	Page 1 of 4
		DATE 01 Jun 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 21 °F; No Precipitation; 28 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - worked on carpet for 8B, last one east loop
 AMERICAN TRADITION HOMES - worked on punch list for the east loop; building 22
 L&L ELECTRIC - finish trip east loop, no rough
 BOWMAN'S INC - unit 25 furnace; W/H vents; return duff unit 34
 ENTERPRISE BUILDERS - front porches 54,55,56; punch list east loop
 PARSONS - all over
 STAR MOUNTAIN CONSTRUCTION - second story floor 53 and walls; windows 41; floors 58; roof 48,45; pick up 47
 STANDARD DRYWALL INC - fire wall 27; hang, tape, paint 13 and 14; work on east loop punch
 UMC - pressure test 36
 C-FORBES - unit 7,20,21 trim; unit 3 hardware
 PATTERSON - back yards 1-7
 JB'S ROOFING - shingles 44,42
 PIONEER LANDSCAPE - common area phase 4
 CUSTOM MARBLE - worked on east loop punch

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Unit 36 pressure test - okay UMC
 checked unit 7 C-Forbes - okay
 Checked UMC outside east loop
 Checked building 70A

QUALITY CONTROL TESTING AND RESULTS
 Pressure test unit 36 UMC
 Concrete testing for B loop
 Summit tests of 34,35,36,37

REMARKS
 Talked about phase 4 drainage on building 28
 QC meeting - see notes

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 None to report

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 24 activities were started today:

Activity No	Description
P522026	Blow Ceiling Insulation
P522029	Install Counter Tops
P5224020	Install & Finish Drywall
P5224038	Install Vinyl Siding, Soffit &

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 668	Page 2 of 4
		DATE 01 Jun 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5225038	Install Vinyl Siding, Soffit &		
P5227022	Install & Finish Dryw all		
P5227040	Install Vinyl Siding, Soffit &		
P5228019	Install Wall Insulation		
P5230022	Install & Finish Dryw all		
P5231017	Rough Electrical, Cable & Phon		
P5232019	Rough Electrical, Cable & Phon		
P5233017	Rough Electrical, Cable & Phon		
P524041	Install Garage Overhead Door		
P525022	Paint		
P5276045	Final Cleaning		
P5277047	Final Cleaning		
P5278045	Final Cleaning		
P5279034	Install Mirrors		
P528026	Blow Ceiling Insulation		
P528027	Install Show er Walls/Vanities		
P5281032	Install Mirrors		
P5283032	Install Mirrors		
P5287032	Install Mirrors		
P5288034	Install Mirrors		
The following 46 activities were finished today:			
Activity No	Description		
P521021	Install Finish Carpentry (Door		
P521024	Install Show er Walls/Vanities		
P5215030	Install Vinyl Floors		
P5215040	Install Vinyl Siding, Soffit &		
P522026	Blow Ceiling Insulation		
P522029	Install Counter Tops		
P523022	Paint		
P5232017	Rough Plumbing		
P5232018	Rough HVAC		
P5233015	Rough Plumbing		
P5233016	Rough HVAC		
P524023	Install Finish Carpentry (Door		
P524041	Install Garage Overhead Door		
P5264032	Install Mirrors		
P5265034	Install Mirrors		
P5266032	Install Mirrors		
P5267032	Install Mirrors		
P5268034	Install Mirrors		
P5268046	Evergreen Punchlist Correction		
P5269032	Install Mirrors		
P5269044	Evergreen Punchlist Correction		
P5270032	Install Mirrors		
P5270044	Evergreen Punchlist Correction		
P5271034	Install Mirrors		
P5271046	Evergreen Punchlist Correction		
P5272032	Install Mirrors		
P5272044	Evergreen Punchlist Correction		
P5273034	Install Mirrors		
P5273046	Evergreen Punchlist Correction		
P5274034	Install Mirrors		
P5279034	Install Mirrors		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 668	Page 3 of 4
PROJECT D/B Replace Military Family Housing P5		DATE 01 Jun 2006 - Thursday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5280034	Install Mirrors		
P528026	Blow Ceiling Insulation		
P528027	Install Shower Walls/Vanities		
P5281031	Install Carpet		
P5281032	Install Mirrors		
P5282032	Install Mirrors		
P5282044	Evergreen Punchlist Correction		
P5283032	Install Mirrors		
P5284033	Install Carpet		
P5284034	Install Mirrors		
P5285034	Install Mirrors		
P5286033	Install Finish Hardware		
P5287032	Install Mirrors		
P5288033	Install Carpet		
P5288034	Install Mirrors		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
Bowman's Inc	SHEET METAL WORKERS	8.0	54.5
C-Forbes	CARPENTER	4.0	32.0
Enterprise Builders	CEMENT FINISHER	6.0	24.5
Enterprise Builders	LABORERS	6.0	24.0
Evergreene Const.	CARPENTER	3.0	30.0
Evergreene Const.	LABORERS	2.0	11.0
Evergreene Const.	OPERATING ENGINEER	1.0	10.0
G&G Insulation	INSULATION INSTALLER	1.0	3.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
JB's Roofing	ROOFER	5.0	26.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Parsons Evergreene	SUPER - JOB	1.0	10.0
Patterson	OPERATING ENGINEER	2.0	22.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	3.0	29.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	9.0	80.0
Preece Tile	FLOOR COVERER	1.0	8.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	3.0	33.0
Standard Drywall Inc	SUPER - JOB	1.0	11.0
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	33.0
Star Mountain	CARPENTER	19.0	151.5
Star Mountain	SUPER - JOB	2.0	16.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 668 Page 4 of 4	
PROJECT D/B Replace Military Family Housing P5		DATE 01 Jun 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Star Mountain	OPERATING ENGINEER	2.0	16.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	5.0	40.0
Valley View Exterior	CARPENTER	5.0	40.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 203,604.3		Total <u>103.0</u>	<u>805.0</u>

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	7.0
047	Gradall 544-10	0.0	7.0
051	track hoe	0.0	10.0
052	loader	0.0	10.0
063	Forklift	0.0	8.0
072	New Holland 170	0.0	8.0
075	New Holland 180	0.0	8.0
082	Kubota	0.0	6.0
Total operating hours to date: 26,049.8		Total <u>0.0</u>	<u>64.0</u>

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

<p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY</p>		<p>REPORT NUMBER 669 Page 1 of 3</p>																				
<p>PROJECT D/B Replace Military Family Housing P5</p>		<p>DATE 02 Jun 2006 - Friday</p>																				
<p>CONTRACTOR Parsons Evergreene Construction, L.L.C.</p>	<p>WEATHER Weather Caused No Delay Temperature Min 60 °F, Max 89 °F; No Precipitation; 32 MPH Wind</p>																					
<p>QC NARRATIVES</p> <p>Activities in Progress: PREECES TILE - carpet for 88 AMERICAN TRADITION HOMES - siding, soffit, fascia trim for 22 L&L ELECTRIC - finish trim work for east loop buildings BOWMAN'S INC - finish trim for the east loop ENTERPRISE BUILDERS - place street sidewalk 38 to 42 outside PARSONS - fire caulking east loop building garages; sack foundations; painting covers; clean up STAR MOUNTAIN CONSTRUCTION - framing 43 to 56 STANDARD DRYWALL INC - fire wall installation UMC - finish trim east loop buildings C-FORBES - finish carpentry - door / base / case 22, 23 JB'S ROOFING - shingle 44, bus stop</p> <p>General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Nailing inspection roof sheathing - repairs noted 80-88 landscape inspected - attached Punch list done several and building</p> <p>QUALITY CONTROL TESTING AND RESULTS MTI performed concrete and soil testing</p> <p>REMARKS Requested deferment switch test via COE for Tuesday, 6-06-06 at 1pm</p> <p>Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY Disinfection of in - house piping - see attached</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																						
<p>PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)</p> <p>No preparatory or initial inspections were held today</p>																						
<p>ACTIVITY START/FINISH</p> <p>The following 16 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P521027</td> <td>Install Counter Tops</td> </tr> <tr> <td>P522031</td> <td>Install Finish Plumb, Elect. &</td> </tr> <tr> <td>P523024</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5264045</td> <td>Final Cleaning</td> </tr> <tr> <td>P5265047</td> <td>Final Cleaning</td> </tr> <tr> <td>P5266045</td> <td>Final Cleaning</td> </tr> <tr> <td>P527021</td> <td>Install Finish Carpentry (Door</td> </tr> <tr> <td>P5274045</td> <td>Evergreen Inspection & Punchli</td> </tr> <tr> <td>P5275047</td> <td>Final Cleaning</td> </tr> </tbody> </table>			Activity No	Description	P521027	Install Counter Tops	P522031	Install Finish Plumb, Elect. &	P523024	Blow Ceiling Insulation	P5264045	Final Cleaning	P5265047	Final Cleaning	P5266045	Final Cleaning	P527021	Install Finish Carpentry (Door	P5274045	Evergreen Inspection & Punchli	P5275047	Final Cleaning
Activity No	Description																					
P521027	Install Counter Tops																					
P522031	Install Finish Plumb, Elect. &																					
P523024	Blow Ceiling Insulation																					
P5264045	Final Cleaning																					
P5265047	Final Cleaning																					
P5266045	Final Cleaning																					
P527021	Install Finish Carpentry (Door																					
P5274045	Evergreen Inspection & Punchli																					
P5275047	Final Cleaning																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 669 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 02 Jun 2006 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

P5279045	Evergreen Inspection & Punchli
P5280045	Evergreen Inspection & Punchli
P5283043	Evergreen Inspection & Punchli
P5284045	Evergreen Inspection & Punchli
P5285045	Evergreen Inspection & Punchli
P5287043	Evergreen Inspection & Punchli
P5288045	Evergreen Inspection & Punchli

The following 19 activities were finished today:

Activity No	Description
P5215041	Install Garage Overhead Door
P5223022	Install & Finish Dryw all
P5226039	Install Roofing
P5228019	Install Wall Insulation
P523023	Set Cabinets
P523024	Blow Ceiling Insulation
P5232019	Rough Electrical, Cable & Phon
P526021	Install Finish Carpentry (Door
P5274045	Evergreen Inspection & Punchli
P5276045	Final Cleaning
P5277047	Final Cleaning
P5278045	Final Cleaning
P5279045	Evergreen Inspection & Punchli
P5280045	Evergreen Inspection & Punchli
P5283043	Evergreen Inspection & Punchli
P5284045	Evergreen Inspection & Punchli
P5285045	Evergreen Inspection & Punchli
P5287043	Evergreen Inspection & Punchli
P5288045	Evergreen Inspection & Punchli

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	7.0	56.5
C-Forbes	CARPENTER	4.0	32.0
Enterprise Builders	CEMENT FINISHER	3.0	21.0
Enterprise Builders	LABORERS	3.0	21.0
Evergreene Const.	CARPENTER	3.0	29.5
Evergreene Const.	LABORERS	2.0	13.5
Evergreene Const.	OPERATING ENGINEER	1.0	5.0
JB's Roofing	ROOFER	3.0	12.0
Jack McGahey Paint	PAINTERS	3.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 669 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 02 Jun 2006 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Parsons Evergreene Pioneer Landscape Pioneer Landscape Pioneer Landscape Standard Drywall Inc Standard Drywall Inc Utah Mechanical Cont Utah Mechanical Cont Total hours worked to date: 203,949.8	SUPER - JOB LANDSCAPE LABORERS OPERATING ENGINEER IRRIGATION SYSTEM INSTALLER SUPER - JOB SHEETROCK INSTALLER LABORERS PLUMBER Total	1.0 1.0 1.0 5.0 1.0 2.0 2.0 6.0 49.0	11.0 7.0 10.0 34.0 6.0 12.0 12.0 31.0 345.5
--	--	--	---

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	0.0	3.0
051	track hoe	0.0	2.0
Total operating hours to date: 26,054.8		Total	5.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 670 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 03 Jun 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 51 °F; No Precipitation; 2 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - worked on sacking foundations; truss caulking; punch lists
 STAR MOUNTAIN CONSTRUCTION - worked on framing 43 to 56
 STANDARD DRYWALL INC - worked on painting touch ups for the East Loop

General Comments:
 QUALITY CONTROL INSEPTIONS AND RESULSTS
 No inspections today

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 Punch list

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None observed today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Bow man's Inc	SHEET METAL WORKERS	7.0	52.5
Evergreene Const.	CARPENTER	3.0	24.0
Evergreene Const.	LABORERS	1.0	5.0
Evergreene Const.	OPERATING ENGINEER	1.0	2.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 670		Page 2 of 2
		DATE 03 Jun 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene Pioneer Landscape Total hours worked to date: 204,044.8	SUPER - JOB IRRIGATION SYSTEM INSTALLR	1.0 1.0 14.0	8.5 3.0 95.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	2.0	
Total operating hours to date: 26,056.8		Total 0.0	2.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 672	Page 1 of 3
		DATE 05 Jun 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 87 °F; No Precipitation; 9 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - carpet east loop buildings
 AMERICAN TRADITION HOMES - siding, soffit, fascia trim for 23
 HUNT ELECTRIC - worked on west loop street lighting
 L&L ELECTRIC - finish electrical trim east loop building
 BOWMANS INC - rough in #35
 ENTERPRISE BUILDERS - place driveway #46
 IDAHO MASONRY CONTRACTORS - punch list items for the east loop buildings
 PARSONS EVERGREENE - fire caulking east loop, sack foundations; punch-list items, clean up
 G&G INSULATION - insulation of crawl #31; upstairs #30
 STAR MOUNTAIN CONSTRUCTION - framing 43 to 50
 STANDARD DRYWALL INC - hanging 29; taping 26, 27
 UMC - disinfection past loop piping
 C-FORBES - punch list items east loop buildings; interior doors / trim / base in 22,23
 PATTERSON - prep driveways 47 and 48 for concrete
 PIONEER LANDSCAPE - punch list items in east, layout / start irrigation in 1,2,3

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Building #47 - framing inspection

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete testing today
 Tested water truck chlorine concentration - 230ppm at 77 230ppm, 66B at 90ppm at 2:00pm. Will start flash at 1:00pm before taking samples for bacterial test - this is for 1/2 of loop. For remainder of loop, truck tank was 200ppm, 200ppm at #73, 170ppm at #69. These buildings to be checked at 4:30am, 6-06-06.

REMARKS
 No conversations except those on disinfection test
 Can not get contact with operations personnel for deferment test

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 None to record

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 13 activities were started today:

Activity No	Description
P5214022	Paint
P5217024	Paint
P5226022	Install & Finish Drywall
P523027	Install Counter Tops

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 672	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 05 Jun 2006 - Monday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5232020	4-way Inspection		
P526022	Paint		
P5279046	Evergreen Punchlist Correction		
P5280046	Evergreen Punchlist Correction		
P5283044	Evergreen Punchlist Correction		
P5284046	Evergreen Punchlist Correction		
P5285046	Evergreen Punchlist Correction		
P5287044	Evergreen Punchlist Correction		
P5288046	Evergreen Punchlist Correction		
The following 9 activities were finished today:			
Activity No	Description		
P521027	Install Counter Tops		
P5225020	Install & Finish Drywall		
P5232020	4-way Inspection		
P524024	Paint		
P524027	Install Shower Walls/Vanities		
P5264045	Final Cleaning		
P5265047	Final Cleaning		
P5266045	Final Cleaning		
P5275047	Final Cleaning		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	4.0
Bowman's Inc	SHEET METAL WORKERS	8.0	61.0
C-Forbes	CARPENTER	4.0	24.0
Enterprise Builders	CEMENT FINISHER	6.0	20.0
Enterprise Builders	LABORERS	2.0	10.0
Evergreene Const.	CARPENTER	4.0	40.0
Evergreene Const.	LABORERS	2.0	16.5
Evergreene Const.	OPERATING ENGINEER	1.0	2.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
Jack McGahey Paint	PAINTERS	3.0	27.0
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0
Parsons Evergreene	SUPER - JOB	1.0	9.0
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	5.0	50.0
Precast Tile	FLOOR COVERER	1.0	8.0
Standard Drywall Inc	SUPER - JOB	1.0	11.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 672		Page 3 of 3
		DATE 05 Jun 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Standard Drywall Inc Utah Mechanical Cont Utah Mechanical Cont Valley View Exterior Valley View Exterior Total hours worked to date: 204,571.3	SHEETROCK INSTALLER LABORERS PLUMBER CARPENTER SUPER - JOB	3.0 2.0 5.0 2.0 1.0 Total	33.0 22.0 55.0 16.0 8.0 526.5	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number 039 052 063 075 076 Total operating hours to date: 26,094.8	Description Water Truck loader Forklift New Holland 180 Dingo	Standby Hours 0.0 0.0 0.0 0.0 0.0 Total	Operating Hours 2.0 20.0 3.0 6.0 7.0 38.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 673	Page 1 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 06 Jun 2006 - Tuesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 96 °F; No Precipitation; 13 MPH Wind			

QC NARRATIVES

Activities in Progress:

PREECES TILE - carpet in east loop buildings
 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for #23
 HUNT ELECTRIC - west loop street lighting
 L&L ELECTRIC - rough in electrical for #31; finish trim in east loop buildings
 BOWMAN'S INC - rough in #35; punch list items for east loop buildings; install furnaces
 ENTERPRISE BUILDERS - place driveways in #48 and west loop A mechanical room floor
 PARSONS - fire caulk trusses, sack foundations, clean up, punch list items
 G&G INSULATION - blow in insulation #4-#6
 STAR MOUNTAIN CONSTRUCTION - worked on framing #43 to #56
 STANDARD DRYWALL INC - worked on hanging 29; taping 26,27; painting touch ups in the east loop buildings
 UTAH MECHANICAL CONTRACTORS - completed disinfection in house piping east loop rough in 37
 C-FORBES - installing interior doors / trim / base, west loop A buildings; punch list items for the east loop
 PATTERSON - driveway preparation for west loop B, picked rocks 1-8
 PIONEER LANDSCAPE - worked on punch list items for the east loop; irrigation 1-5

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Worked on punch list of 66 and 72 buildings

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete testing

REMARKS
 Had review of disinfecting procedures in morning - chlorine tested at end points - less than 25% drop. System flushed and bacteria sample taken to Boise lab for test. Start 190 to 160ppm; start 100ppm to 170ppm
 Tim returned today and discussed several needed items for continuing toward momentum

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No observed safety issues today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 5 activities were started today:

Activity No	Description
P521029	Install Finish Plumb, Elect. &
P5232021	Install Wall Insulation
P524026	Blow Ceiling Insulation
P524029	Install Counter Tops
P527022	Paint

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 673	Page 2 of 3																																																																																																																				
PROJECT D/B Replace Military Family Housing P5		DATE 06 Jun 2006 - Tuesday																																																																																																																					
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																					
The following 7 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P523027</td> <td>Install Counter Tops</td> </tr> <tr> <td>P5231015</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5231017</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5233017</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P524026</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P524029</td> <td>Install Counter Tops</td> </tr> <tr> <td>P529022</td> <td>Paint</td> </tr> </tbody> </table>				Activity No	Description	P523027	Install Counter Tops	P5231015	Rough Plumbing	P5231017	Rough Electrical, Cable & Phon	P5233017	Rough Electrical, Cable & Phon	P524026	Blow Ceiling Insulation	P524029	Install Counter Tops	P529022	Paint																																																																																																				
Activity No	Description																																																																																																																						
P523027	Install Counter Tops																																																																																																																						
P5231015	Rough Plumbing																																																																																																																						
P5231017	Rough Electrical, Cable & Phon																																																																																																																						
P5233017	Rough Electrical, Cable & Phon																																																																																																																						
P524026	Blow Ceiling Insulation																																																																																																																						
P524029	Install Counter Tops																																																																																																																						
P529022	Paint																																																																																																																						
QC REQUIREMENTS No QC requirements were completed today																																																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>8.0</td><td>62.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>27.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>6.0</td><td>25.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>1.0</td><td>3.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>4.0</td><td>41.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>2.0</td><td>17.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>2.0</td><td>4.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>2.0</td><td>15.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>25.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td>1.0</td><td>11.5</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>1.0</td><td>10.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>3.0</td><td>24.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td>1.0</td><td>10.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>2.0</td><td>22.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td>1.0</td><td>11.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td>3.0</td><td>33.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>21.0</td><td>180.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>1.0</td><td>9.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>2.0</td><td>18.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>2.0</td><td>22.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>5.0</td><td>55.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr> <td>Total hours worked to date: 205,300.3</td> <td>Total</td> <td>86.0</td> <td>729.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	8.0	62.5	C-Forbes	CARPENTER	3.0	27.0	Enterprise Builders	CEMENT FINISHER	6.0	25.0	Enterprise Builders	LABORERS	1.0	3.0	Evergreene Const.	CARPENTER	4.0	41.0	Evergreene Const.	LABORERS	2.0	17.0	Evergreene Const.	OPERATING ENGINEER	2.0	4.0	G&G Insulation	INSULATION INSTALLER	2.0	15.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	Jack McGahey Paint	PAINTERS	3.0	25.0	Parsons Evergreene	SUPER - JOB	1.0	11.5	Patterson	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	OPERATING ENGINEER	1.0	10.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Standard Drywall Inc	LABORERS	1.0	10.0	Standard Drywall Inc	TAPER	2.0	22.0	Standard Drywall Inc	SUPER - JOB	1.0	11.0	Standard Drywall Inc	SHEETROCK INSTALLER	3.0	33.0	Star Mountain	CARPENTER	21.0	180.0	Star Mountain	SUPER - JOB	1.0	9.0	Star Mountain	OPERATING ENGINEER	2.0	18.0	Utah Mechanical Cont	LABORERS	2.0	22.0	Utah Mechanical Cont	PLUMBER	5.0	55.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 205,300.3	Total	86.0	729.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																				
American Tradition H	CARPENTER	1.0	8.0																																																																																																																				
Bow man's Inc	SHEET METAL WORKERS	8.0	62.5																																																																																																																				
C-Forbes	CARPENTER	3.0	27.0																																																																																																																				
Enterprise Builders	CEMENT FINISHER	6.0	25.0																																																																																																																				
Enterprise Builders	LABORERS	1.0	3.0																																																																																																																				
Evergreene Const.	CARPENTER	4.0	41.0																																																																																																																				
Evergreene Const.	LABORERS	2.0	17.0																																																																																																																				
Evergreene Const.	OPERATING ENGINEER	2.0	4.0																																																																																																																				
G&G Insulation	INSULATION INSTALLER	2.0	15.0																																																																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0																																																																																																																				
Jack McGahey Paint	PAINTERS	3.0	25.0																																																																																																																				
Parsons Evergreene	SUPER - JOB	1.0	11.5																																																																																																																				
Patterson	OPERATING ENGINEER	2.0	20.0																																																																																																																				
Pioneer Landscape	OPERATING ENGINEER	1.0	10.0																																																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0																																																																																																																				
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																																																				
Standard Drywall Inc	LABORERS	1.0	10.0																																																																																																																				
Standard Drywall Inc	TAPER	2.0	22.0																																																																																																																				
Standard Drywall Inc	SUPER - JOB	1.0	11.0																																																																																																																				
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	33.0																																																																																																																				
Star Mountain	CARPENTER	21.0	180.0																																																																																																																				
Star Mountain	SUPER - JOB	1.0	9.0																																																																																																																				
Star Mountain	OPERATING ENGINEER	2.0	18.0																																																																																																																				
Utah Mechanical Cont	LABORERS	2.0	22.0																																																																																																																				
Utah Mechanical Cont	PLUMBER	5.0	55.0																																																																																																																				
Valley View Exterior	CARPENTER	3.0	24.0																																																																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																																																				
Total hours worked to date: 205,300.3	Total	86.0	729.0																																																																																																																				
Empty space for additional reporting																																																																																																																							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 673		Page 3 of 3
		DATE 06 Jun 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
039	Water Truck		0.0	3.0
047	Gradall 544-10		0.0	1.0
052	loader		0.0	40.0
063	Forklift		0.0	18.0
075	New Holland 180		0.0	6.0
076	Dingo		0.0	12.0
Total operating hours to date: 26,174.8		Total	0.0	80.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 674	Page 1 of 3
		DATE 07 Jun 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 60 °F, Max 86 °F; No Precipitation; 12 MPH Wind		
QC NARRATIVES			
Activities in Progress: AMERICAN TRADITION HOMES - w orked on siding, soffit, fascia, trim for 23 HUNT ELECTRIC - cathodic protection and street lighting L&L ELECTRIC - rough in 31 and finish trim in east loop buildings BOWMAN'S - rough in ENTERPRISE BUILDERS - punch list repairs for east loop concrete PARSONS - sack foundation, mow law ns, w ork on punch list items, fire caulk, clean up, w ater truck STAR MOUNTAIN CONSTRUCTION - w orked on framing 43 to 58 STANDARD DRYWALL INC - w orked on hanging #30, no tapers, w orked on painting touch ups in the east loop buildings UMC - rough in #39 C-FORBES - interior door/ trim / case 7,22,23 PATTERSON - prepare drivew ays for concrete JB'S ROOFING - shingles for 44 PIONEER LANDSCAPE - punch list, irrigation in front / back yards 1-4			
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Nailing inspection roof of 43 - corrections noted Roofing inspections for buildings 32-41, 44 QUALITY CONTROL TESTING AND RESULTS Piping pressure test for #39A - all passed Re-submitted w ater test building 66 because original bottle leaked out w ater at 11:00am REMARKS Held weekly QC meeting today			
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH			
The following 4 activities were started today:			
Activity No	Description		
P523029	Install Finish Plumb, Elect. &		
P5233018	4-way Inspection		
P524031	Install Finish Plumb, Elect. &		
P529024	Blow Ceiling Insulation		
The following 8 activities were finished today:			
Activity No	Description		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 674		Page 2 of 3
		DATE 07 Jun 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P5231016 Rough HVAC P5232021 Install Wall Insulation P5233018 4-way Inspection P5246014 Sheet Trusses P525022 Paint P525025 Install Shower Walls/Vanities P5253012 Set 1st Floor Walls P529024 Blow Ceiling Insulation				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>	
American Tradition H	CARPENTER	1.0	9.0	
Bow man's Inc	SHEET METAL WORKERS	8.0	60.5	
C-Forbes	CARPENTER	4.0	36.0	
Enterprise Builders	CEMENT FINISHER	6.0	24.0	
Enterprise Builders	LABORERS	6.0	16.0	
Evergreene Const.	CARPENTER	4.0	41.0	
Evergreene Const.	LABORERS	1.0	10.0	
Evergreene Const.	OPERATING ENGINEER	1.0	1.0	
HUNT ELECTRIC	SUPER - JOB	1.0	12.0	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0	
HUNT ELECTRIC	ELECTRICIAN	1.0	12.0	
JB's Roofing	ROOFER	3.0	12.0	
Jack McGahey Paint	PAINTERS	3.0	24.5	
Parsons Evergreene	SUPER - JOB	1.0	10.0	
Patterson	OPERATING ENGINEER	2.0	20.0	
Pioneer Landscape	LANDSCAPE LABORERS	1.0	5.0	
Pioneer Landscape	OPERATING ENGINEER	1.0	5.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	10.0	
Preeces Tile	FLOOR COVERER	3.0	24.0	
Star Mountain	CARPENTER	16.0	142.0	
Star Mountain	SUPER - JOB	1.0	9.0	
Star Mountain	OPERATING ENGINEER	1.0	9.0	
Utah Mechanical Cont	LABORERS	2.0	22.0	
Utah Mechanical Cont	PLUMBER	5.0	55.0	
Valley View Exterior	CARPENTER	4.0	32.0	
Valley View Exterior	SUPER - JOB	1.0	8.0	
Total hours worked to date: 205,931.3		Total	81.0	631.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 674		Page 3 of 3
		DATE 07 Jun 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	0.5	
047	Gradall 544-10	0.0	0.5	
052	loader	0.0	20.0	
063	Forklift	0.0	9.0	
076	Dingo	0.0	5.0	
Total operating hours to date: 26,209.8		Total	0.0	35.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 675	Page 1 of 3																		
		DATE 08 Jun 2006 - Thursday																			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																			
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 87 °F; No Precipitation; 13 MPH Wind																			
QC NARRATIVES																					
Activities in Progress: PREECES TILE - repair damaged floor for 75B, carpet in east loop buildings AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for 23 HUNT ELECTRIC - change fuses and prep cat protection L&L ELECTRIC - rough in 31; electrical trim in east loop buildings BOWMAN'S INC - rough in 35; setting furnace west loop A ENTERPRISE BUILDERS - 47 driveway placed and west loop A mechanical room floors, forming front porches PARSONS - tree watering, punch list east loop buildings, sacking foundations, mowing lawns, clean up STAR MOUNTAIN CONSTRUCTION - framing 43 to 58 STANDARD DRYWALL INC - hanging 29; taping 26,27; painting touch ups for the east loop buildings UMC - rough in 37,38 C-FORBES - worked on buildings 7,22 PATTERSON - preparing driveways for concrete west loop B JB'S ROOFING - shingles 44, dry in 47 PIONEER LANDSCAPE - punch list east loop; irrigation back yards 1-6																					
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Framing inspection #47 Inspection on cabinet, countertop, and marble units 1-6,8,9,12 QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing Piping pressure test 37A&B - all passed REMARKS None today																					
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Found 2 x 4 with nails - corrected immediately PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/ OR LAST DAY ONSITE None today																					
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																					
ACTIVITY START/FINISH The following 29 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5218022</td> <td>Paint</td> </tr> <tr> <td>P5221021</td> <td>Install Finish Carpentry (Door</td> </tr> <tr> <td>P5223023</td> <td>Install Finish Carpentry (Door</td> </tr> <tr> <td>P5228020</td> <td>Install & Finish Drywall</td> </tr> <tr> <td>P5231018</td> <td>4-way Inspection</td> </tr> <tr> <td>P5233019</td> <td>Install Wall Insulation</td> </tr> <tr> <td>P5234017</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5235016</td> <td>Rough HVAC</td> </tr> </tbody> </table>				Activity No	Description	P5218022	Paint	P5221021	Install Finish Carpentry (Door	P5223023	Install Finish Carpentry (Door	P5228020	Install & Finish Drywall	P5231018	4-way Inspection	P5233019	Install Wall Insulation	P5234017	Rough Electrical, Cable & Phon	P5235016	Rough HVAC
Activity No	Description																				
P5218022	Paint																				
P5221021	Install Finish Carpentry (Door																				
P5223023	Install Finish Carpentry (Door																				
P5228020	Install & Finish Drywall																				
P5231018	4-way Inspection																				
P5233019	Install Wall Insulation																				
P5234017	Rough Electrical, Cable & Phon																				
P5235016	Rough HVAC																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 675	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 08 Jun 2006 - Thursday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5237015	Rough Plumbing		
P5242037	Dry-in & Flash Roof		
P5243037	Dry-in & Flash Roof		
P5244036	Install Cultures Stone		
P5245016	Sheet Trusses		
P5246035	Install Exterior Doors & Windo		
P5247014	Sheet Trusses		
P5248013	Set Trusses & Sub-fascia		
P5249013	Set Trusses & Sub-fascia		
P525024	Blow Ceiling Insulation		
P525027	Install Counter Tops		
P5251013	Set Trusses & Sub-fascia		
P5253013	Joist & Sheet 2nd Floor		
P5254012	Set 1st Floor Walls		
P5255012	Set Walls		
P5256011	Joist & Sheet Floor		
P5257011	Joist & Sheet Floor		
P5259011	Joist & Sheet 1st Floor		
P5260011	Joist & Sheet Floor		
P5261011	Joist & Sheet Floor		
P5262011	Joist & Sheet Floor		
The following 7 activities were finished today:			
Activity No	Description		
P5231018	4-way Inspection		
P5234015	Rough Plumbing		
P5234016	Rough HVAC		
P5235015	Rough Plumbing		
P5240036	Install Cultures Stone		
P5241036	Install Exterior Doors & Windo		
P525024	Blow Ceiling Insulation		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.0
Bow man's Inc	SHEET METAL WORKERS	6.0	46.5
C-Forbes	CARPENTER	4.0	38.0
Enterprise Builders	CEMENT FINISHER	6.0	21.0
Enterprise Builders	LABORERS	4.0	16.0
Evergreene Const.	CARPENTER	2.0	21.0
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	1.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 675 <div style="text-align: right;">Page 3 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 08 Jun 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

HUNT ELECTRIC	SUPER - JOB	1.0	10.0
HUNT ELECTRIC	OPERATING ENGINEER	1.0	10.0
HUNT ELECTRIC	ELECTRICIAN	1.0	10.0
JB's Roofing	ROOFER	5.0	34.0
Parsons Evergreene	SUPER - JOB	1.0	9.5
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	2.0	17.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	47.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	1.0	11.0
Standard Drywall Inc	TAPER	2.0	22.0
Standard Drywall Inc	SUPER - JOB	1.0	11.0
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	33.0
Star Mountain	CARPENTER	22.0	182.0
Star Mountain	SUPER - JOB	1.0	9.0
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	5.0	55.0
Valley View Exterior	CARPENTER	5.0	35.0
Valley View Exterior	SUPER - JOB	1.0	7.0
Total		93.0	757.0
Total hours worked to date: 206,688.3			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	1.0
052	loader	0.0	20.0
063	Forklift	0.0	9.0
072	New Holland 170	0.0	4.0
076	Dingo	0.0	7.0
Total		0.0	41.0

Total operating hours to date: 26,250.8

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 676	Page 1 of 3				
		DATE 09 Jun 2006 - Friday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 73 °F; No Precipitation; 12 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p> PREECES TILE - building 11 vinyl□□ AMERICAN TRADITION HOMES - east loop repairs L&L ELECTRIC - east loop punch list BOWMAN'S INC - building 2 furnace building 35; building 23 fumes on crawl ENTERPRISE BUILDERS - front porches 56-57 PARSONS - doors loop B; crawl spaces loop B; STAR MOUNTAIN CONSTRUCTION - floors 60 and 61; roofs 48-52; walls 53 STANDARD DRYWALL INC - nailing building 30; painting east loop; taping east loop repairs; building 13 painting C-FORBES - building 23 start, finished building 22 and 7 PATTERSON - drop inlets for the east loop JB'S ROOFING - worked on roofing for 42 PIONEER LANDSCAPE - east loop mowing phase 4 common areas; trees front loop A SAWYER PEST CONTROL - building 37 and exterior foundations CUSTOM MARBLE - building 11 and punch list for east loop PRECISION DRILLING - sleeves for the east loop, loop A&B MILGARD WINDOWS - punch list for east loop </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Outside inspection for buildings 24,25,26,27,28,29,30 Front yard tree placement with COE, Pioneer, Ira, ,Rob, Tim EVE questions Ira, Larry, Tim, Fire Marshal (asst). Ira to check with Scott about solution of cutting EVES back to achieve interval Re: 4 way inspections for buildings 28 and 29 </p> <p> QUALITY CONTROL TESTING AND RESULTS Concrete compaction tests attached Water tests back - all okay </p> <p>REMARKS</p> <p> Rob and Tim suggested a walk about on grading issues before work started Also talked about trees in common areas of east loop. Joe from Pioneer to fill the new areas with the number of trees needed to put the rest by play ground equipment. </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS SDI workers walking the site without hard hats, they were going to their truck to leave </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/ OR LAST DAY ONSITE None today </p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following 8 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5216022</td> <td>Paint</td> </tr> </tbody> </table>				Activity No	Description	P5216022	Paint
Activity No	Description						
P5216022	Paint						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 676		Page 2 of 3																																																												
		DATE 09 Jun 2006 - Friday																																																														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																														
<div> <div>P5219023</div> <div>Install Finish Carpentry (Door</div> </div> <div> <div>P523030</div> <div>Install Appliances</div> </div> <div> <div>P5231019</div> <div>Install Wall Insulation</div> </div> <div> <div>P5238015</div> <div>Rough Plumbing</div> </div> <div> <div>P5239015</div> <div>Rough Plumbing</div> </div> <div> <div>P524032</div> <div>Install Appliances</div> </div> <div> <div>P5241038</div> <div>Install Cultures Stone</div> </div> <p>The following 29 activities were finished today:</p> <table> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5214022</td><td>Paint</td></tr> <tr><td>P523030</td><td>Install Appliances</td></tr> <tr><td>P5233019</td><td>Install Wall Insulation</td></tr> <tr><td>P5236036</td><td>Install Exterior Doors & Windo</td></tr> <tr><td>P524032</td><td>Install Appliances</td></tr> <tr><td>P5242036</td><td>Install Exterior Doors & Windo</td></tr> <tr><td>P5242037</td><td>Dry-in & Flash Roof</td></tr> <tr><td>P5243036</td><td>Install Exterior Doors & Windo</td></tr> <tr><td>P5243037</td><td>Dry-in & Flash Roof</td></tr> <tr><td>P5244036</td><td>Install Cultures Stone</td></tr> <tr><td>P5245015</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P5249013</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P525027</td><td>Install Counter Tops</td></tr> <tr><td>P5254012</td><td>Set 1st Floor Walls</td></tr> <tr><td>P5255012</td><td>Set Walls</td></tr> <tr><td>P5256011</td><td>Joist & Sheet Floor</td></tr> <tr><td>P5257011</td><td>Joist & Sheet Floor</td></tr> <tr><td>P5260011</td><td>Joist & Sheet Floor</td></tr> <tr><td>P526022</td><td>Paint</td></tr> <tr><td>P526025</td><td>Install Show er Walls/Vanities</td></tr> <tr><td>P5261011</td><td>Joist & Sheet Floor</td></tr> <tr><td>P5262011</td><td>Joist & Sheet Floor</td></tr> <tr><td>P5279046</td><td>Evergreen Punchlist Correction</td></tr> <tr><td>P5280046</td><td>Evergreen Punchlist Correction</td></tr> <tr><td>P5283044</td><td>Evergreen Punchlist Correction</td></tr> <tr><td>P5284046</td><td>Evergreen Punchlist Correction</td></tr> <tr><td>P5285046</td><td>Evergreen Punchlist Correction</td></tr> <tr><td>P5287044</td><td>Evergreen Punchlist Correction</td></tr> <tr><td>P5288046</td><td>Evergreen Punchlist Correction</td></tr> </tbody> </table>					Activity No	Description	P5214022	Paint	P523030	Install Appliances	P5233019	Install Wall Insulation	P5236036	Install Exterior Doors & Windo	P524032	Install Appliances	P5242036	Install Exterior Doors & Windo	P5242037	Dry-in & Flash Roof	P5243036	Install Exterior Doors & Windo	P5243037	Dry-in & Flash Roof	P5244036	Install Cultures Stone	P5245015	Set Trusses & Sub-fascia	P5249013	Set Trusses & Sub-fascia	P525027	Install Counter Tops	P5254012	Set 1st Floor Walls	P5255012	Set Walls	P5256011	Joist & Sheet Floor	P5257011	Joist & Sheet Floor	P5260011	Joist & Sheet Floor	P526022	Paint	P526025	Install Show er Walls/Vanities	P5261011	Joist & Sheet Floor	P5262011	Joist & Sheet Floor	P5279046	Evergreen Punchlist Correction	P5280046	Evergreen Punchlist Correction	P5283044	Evergreen Punchlist Correction	P5284046	Evergreen Punchlist Correction	P5285046	Evergreen Punchlist Correction	P5287044	Evergreen Punchlist Correction	P5288046	Evergreen Punchlist Correction
Activity No	Description																																																															
P5214022	Paint																																																															
P523030	Install Appliances																																																															
P5233019	Install Wall Insulation																																																															
P5236036	Install Exterior Doors & Windo																																																															
P524032	Install Appliances																																																															
P5242036	Install Exterior Doors & Windo																																																															
P5242037	Dry-in & Flash Roof																																																															
P5243036	Install Exterior Doors & Windo																																																															
P5243037	Dry-in & Flash Roof																																																															
P5244036	Install Cultures Stone																																																															
P5245015	Set Trusses & Sub-fascia																																																															
P5249013	Set Trusses & Sub-fascia																																																															
P525027	Install Counter Tops																																																															
P5254012	Set 1st Floor Walls																																																															
P5255012	Set Walls																																																															
P5256011	Joist & Sheet Floor																																																															
P5257011	Joist & Sheet Floor																																																															
P5260011	Joist & Sheet Floor																																																															
P526022	Paint																																																															
P526025	Install Show er Walls/Vanities																																																															
P5261011	Joist & Sheet Floor																																																															
P5262011	Joist & Sheet Floor																																																															
P5279046	Evergreen Punchlist Correction																																																															
P5280046	Evergreen Punchlist Correction																																																															
P5283044	Evergreen Punchlist Correction																																																															
P5284046	Evergreen Punchlist Correction																																																															
P5285046	Evergreen Punchlist Correction																																																															
P5287044	Evergreen Punchlist Correction																																																															
P5288046	Evergreen Punchlist Correction																																																															
QC REQUIREMENTS No QC requirements were completed today																																																																
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																
LABOR HOURS The following labor hours were Reported today: <table> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked																																																								
Employer	Labor Classification	Number of Employees	Hours Worked																																																													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 676 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 09 Jun 2006 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

American Tradition H	CARPENTER	1.0	9.0
Bow man's Inc	SHEET METAL WORKERS	6.0	33.5
C-Forbes	CARPENTER	4.0	36.0
Enterprise Builders	CEMENT FINISHER	5.0	15.5
Enterprise Builders	LABORERS	2.0	10.0
Evergreene Const.	CARPENTER	3.0	30.0
Evergreene Const.	LABORERS	2.0	12.5
Evergreene Const.	OPERATING ENGINEER	1.0	7.0
JB's Roofing	ROOFER	3.0	18.0
Parsons Evergreene	SUPER - JOB	1.0	5.0
Patterson	LABORERS	1.0	10.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	18.0
Pioneer Landscape	OPERATING ENGINEER	1.0	10.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0
Preeces Tile	FLOOR COVERER	1.0	8.0
Standard Dryw all Inc	LABORERS	1.0	11.0
Standard Dryw all Inc	TAPER	2.0	22.0
Standard Dryw all Inc	SUPER - JOB	1.0	11.0
Standard Dryw all Inc	SHEETROCK INSTALLER	3.0	33.0
Star Mountain	CARPENTER	21.0	134.0
Star Mountain	SUPER - JOB	1.0	8.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Valley View Exterior	CARPENTER	5.0	40.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total		75.0	545.5
Total hours worked to date: 207,233.8			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	2.0
047	Gradall 544-10	0.0	5.0
052	loader	0.0	4.0
063	Forklift	0.0	8.0
072	New Holland 170	0.0	4.0
Total		0.0	23.0

Total operating hours to date: 26,273.8

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 677 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 10 Jun 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 58 °F, Max 78 °F; No Precipitation; 8 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - paint fire wall; sack foundation east loop; install number blocks for door stops; measure overhangs
 SDI - worked on east loop punch
 JB'S ROOFING - worked on building 43 roofing
 PIONEER LANDSCAPE - watered trees

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 None today

QUALITY CONTROL TESTING AND RESULTS
 None today

REMARKS
 Talked to Tim about overhangs as we were measuring, he stated that he thought it would be acceptable if it was about 47" apart.

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/ OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Evergreene Const.	CARPENTER	3.0	21.5
Evergreene Const.	LABORERS	3.0	3.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 677		Page 2 of 2
		DATE 10 Jun 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Evergreene Const.	OPERATING ENGINEER	1.0	2.5	
JB's Roofing	ROOFER	2.0	10.0	
Parsons Evergreene	SUPER - JOB	1.0	8.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0	
Total hours worked to date: 207,282.3		Total	11.0	48.5
EQUIPMENT HOURS				
The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	2.5	
Total operating hours to date: 26,276.3		Total	0.0	2.5
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 679	Page 1 of 3										
		DATE 12 Jun 2006 - Monday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 96 °F; No Precipitation; 20 MPH Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p> AMERICAN TRADITION HOMES - East Loop working on punch lists; washing units HUNT ELECTRIC - setting cathodic protection wells; street lighting loop B L&L ELECTRIC - rough in 32; finish trim for east loop BOWMAN'S INC - furnaces for building 4,2,3; rough building 36 ENTERPRISE BUILDERS - place driveways 43, 49 and prep 50 IDAHO MASONRY CONTRACTORS - worked on buildings 39 and 40 PARSONS - worked on punch list for east loop / paint fire inspections; punch list building 28, check tot lot and bench supply STAR MOUNTAIN CONSTRUCTION - trusses building 53; roof building 49; floors 59,60 ; walls building 54; punch list loop A and building 46 STANDARD DRYWALL INC - painters building 1, east loop punch list; SDI rockers not on site; taper building 30 UMC - gas under building 41; rough 38B C-FORBES - buildings 24B, 23A&B, 22A PATTERSON - grading loop B for concrete; grading for loop A final grade JB'S ROOFING - building 42 roof PIONEER LANDSCAPE - East loop, two corners; west loop front yards; check yards dune turf </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Re: 4 way inspection list done Finish plumbing inspections 80-88 Roof building 48 sheeting inspection ; framing inspection building 45 </p> <p> QUALITY CONTROL TESTING AND RESULTS Concrete poured this morning </p> <p> REMARKS Tim doing a pre final punch list east loop Tim, Ira and Joe laid out trees in "new" common area in the East Loop </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS Talked to plumber he was wearing his hard hat and bumped into the garage door. We both commented on how nice it was to have his hard hat on </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/ OR LAST DAY ONSITE None today </p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH													
<p>The following 15 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5237016</td> <td>Rough HVAC</td> </tr> <tr> <td>P5242038</td> <td>Install Cultures Stone</td> </tr> <tr> <td>P5243038</td> <td>Install Cultures Stone</td> </tr> <tr> <td>P5246034</td> <td>Dry-in & Flash Roof</td> </tr> </tbody> </table>				Activity No	Description	P5237016	Rough HVAC	P5242038	Install Cultures Stone	P5243038	Install Cultures Stone	P5246034	Dry-in & Flash Roof
Activity No	Description												
P5237016	Rough HVAC												
P5242038	Install Cultures Stone												
P5243038	Install Cultures Stone												
P5246034	Dry-in & Flash Roof												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 679	Page 2 of 3																																																								
PROJECT D/B Replace Military Family Housing P5		DATE 12 Jun 2006 - Monday																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																									
<div> <div>P5248014</div> <div>Sheet Trusses</div> </div> <div> <div>P5249014</div> <div>Sheet Trusses</div> </div> <div> <div>P525028</div> <div>Install Vinyl Floors</div> </div> <div> <div>P5251014</div> <div>Sheet Trusses</div> </div> <div> <div>P5253014</div> <div>Set 2nd Floor walls</div> </div> <div> <div>P5254013</div> <div>Joist & Sheet 2nd Floor</div> </div> <div> <div>P5256012</div> <div>Set Walls</div> </div> <div> <div>P5257012</div> <div>Set Walls</div> </div> <div> <div>P526024</div> <div>Blow Ceiling Insulation</div> </div> <div> <div>P526027</div> <div>Install Counter Tops</div> </div> <div> <div>P5279047</div> <div>Final Cleaning</div> </div>																																																											
The following 12 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5213024</td><td>Paint</td></tr> <tr><td>P5241038</td><td>Install Cultures Stone</td></tr> <tr><td>P5245016</td><td>Sheet Trusses</td></tr> <tr><td>P5246035</td><td>Install Exterior Doors & Windo</td></tr> <tr><td>P5247014</td><td>Sheet Trusses</td></tr> <tr><td>P5248013</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P525028</td><td>Install Vinyl Floors</td></tr> <tr><td>P5251013</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P5253013</td><td>Joist & Sheet 2nd Floor</td></tr> <tr><td>P5259011</td><td>Joist & Sheet 1st Floor</td></tr> <tr><td>P526024</td><td>Blow Ceiling Insulation</td></tr> <tr><td>P527022</td><td>Paint</td></tr> </tbody> </table>				Activity No	Description	P5213024	Paint	P5241038	Install Cultures Stone	P5245016	Sheet Trusses	P5246035	Install Exterior Doors & Windo	P5247014	Sheet Trusses	P5248013	Set Trusses & Sub-fascia	P525028	Install Vinyl Floors	P5251013	Set Trusses & Sub-fascia	P5253013	Joist & Sheet 2nd Floor	P5259011	Joist & Sheet 1st Floor	P526024	Blow Ceiling Insulation	P527022	Paint																														
Activity No	Description																																																										
P5213024	Paint																																																										
P5241038	Install Cultures Stone																																																										
P5245016	Sheet Trusses																																																										
P5246035	Install Exterior Doors & Windo																																																										
P5247014	Sheet Trusses																																																										
P5248013	Set Trusses & Sub-fascia																																																										
P525028	Install Vinyl Floors																																																										
P5251013	Set Trusses & Sub-fascia																																																										
P5253013	Joist & Sheet 2nd Floor																																																										
P5259011	Joist & Sheet 1st Floor																																																										
P526024	Blow Ceiling Insulation																																																										
P527022	Paint																																																										
QC REQUIREMENTS No QC requirements were completed today																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>8.0</td><td>62.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>3.0</td><td>23.5</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>2.0</td><td>14.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>5.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>2.0</td><td>16.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>24.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>2.0</td><td>19.5</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	Bow man's Inc	SHEET METAL WORKERS	8.0	62.0	C-Forbes	CARPENTER	3.0	30.0	Enterprise Builders	CEMENT FINISHER	3.0	23.5	Enterprise Builders	LABORERS	2.0	16.0	Evergreene Const.	CARPENTER	2.0	20.0	Evergreene Const.	LABORERS	2.0	14.0	Evergreene Const.	OPERATING ENGINEER	1.0	5.5	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	Idaho Masonry Contra	CEMENT MASON	2.0	16.0	Jack McGahey Paint	PAINTERS	3.0	24.0	Patterson	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	19.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
American Tradition H	CARPENTER	1.0	8.5																																																								
Bow man's Inc	SHEET METAL WORKERS	8.0	62.0																																																								
C-Forbes	CARPENTER	3.0	30.0																																																								
Enterprise Builders	CEMENT FINISHER	3.0	23.5																																																								
Enterprise Builders	LABORERS	2.0	16.0																																																								
Evergreene Const.	CARPENTER	2.0	20.0																																																								
Evergreene Const.	LABORERS	2.0	14.0																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	5.5																																																								
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0																																																								
Idaho Masonry Contra	CEMENT MASON	2.0	16.0																																																								
Jack McGahey Paint	PAINTERS	3.0	24.0																																																								
Patterson	OPERATING ENGINEER	3.0	30.0																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	19.5																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 679 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 12 Jun 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Pioneer Landscape	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	69.5
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	SUPER - JOB	1.0	11.0
Star Mountain	CARPENTER	25.0	198.5
Star Mountain	SUPER - JOB	1.0	8.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	5.0	55.0
Valley View Exterior	CARPENTER	5.0	45.0
Valley View Exterior	SUPER - JOB	1.0	8.0
		Total	744.0
Total hours worked to date: 208,026.3			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	5.5
051	track hoe	0.0	10.0
052	loader	0.0	20.0
063	Forklift	0.0	8.0
074	MF Tractor	0.0	4.0
075	New Holland 180	0.0	4.0
076	Dingo	0.0	6.0
079	Mitsubishi Excavator	0.0	2.0
082	Kubota	0.0	10.0
		Total	69.5

Total operating hours to date: 26,345.8

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 680	Page 1 of 3						
		DATE 13 Jun 2006 - Tuesday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 80 °F; 1.08 IN Precipitation; 40 MPH Wind							
QC NARRATIVES									
<p>Activities in Progress:</p> <p> PREECES TILE - worked on east loop repairs AMERICAN TRADITION HOMES - worked on east loop repairs HUNT ELECTRIC - Loop A power to poles L&L ELECTRIC - Worked on east loop repairs and rough 32 BOWMAN'S INC - building 36 rough; furnaces 23 ENTERPRISE BUILDERS - drives 50 and 51 pour PARSONS - punch list loop; furnace floors for Loop A G&G INSULATION - worked on wall insulation 29 and 28 STAR MOUNTAIN CONSTRUCTION - finish 47A&B, floors 60 and 61; roof sheeting 49; walls 53; trusses 52 STANDARD DRYWALL INC - painters worked on east loop touch ups UMC - rough in 41 C-FORBES - worked on building 23,24A PATTERSON - worked on playground areas JB'S ROOFING - roofs for building 43 PIONEER LANDSCAPE - 4 common areas; planting trees in new common area BEST VINYL - worked on east loop repairs; patio fences for loop A </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Checked cases east loop - two missing four two small 4 way inspection of #31 - Tim's notes to be emailed Insulation inspection for building 29B - ready to sheet rock Inspected building 27 exterior </p> <p> QUALITY CONTROL TESTING AND RESULTS Concrete pour MTI performed concrete testing </p> <p> REMARKS Master bath 75A mirror has a chip in corner Told Kurt that in phase 4, the same nails were used in the garage door stop - see building 4 in phase 4 East loop Change 2x6 under garage doors to 1x6 all units </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS Noted Best Vinyl Fence with no hard hat </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY Mirrors - see attached Initial inspection - top of mirrors even with top of medicine cabinet as in master bath raise other two </p> <p> CONTRACTORS FIRST AND/ OR LAST DAY ONSITE None today - Custom Glass </p>									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH									
<p>The following 13 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5219024</td> <td>Paint</td> </tr> <tr> <td>P522035</td> <td>Install Finish Hardware</td> </tr> </tbody> </table>				Activity No	Description	P5219024	Paint	P522035	Install Finish Hardware
Activity No	Description								
P5219024	Paint								
P522035	Install Finish Hardware								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 680		Page 2 of 3																																																																
		DATE 13 Jun 2006 - Tuesday																																																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																		
<div> <div>P5222023</div> <div>Install Finish Carpentry (Door</div> </div> <div> <div>P5229020</div> <div>Install & Finish Drywall</div> </div> <div> <div>P5235017</div> <div>Rough Electrical, Cable & Phon</div> </div> <div> <div>P5245036</div> <div>Install Exterior Doors & Windo</div> </div> <div> <div>P5245037</div> <div>Dry-in & Flash Roof</div> </div> <div> <div>P5246036</div> <div>Install Cultures Stone</div> </div> <div> <div>P5247035</div> <div>Install Exterior Doors & Windo</div> </div> <div> <div>P5250013</div> <div>Set Trusses & Sub-fascia</div> </div> <div> <div>P525029</div> <div>Install Finish Plumb, Elect. &</div> </div> <div> <div>P5252013</div> <div>Set Trusses & Sub-fascia</div> </div> <div> <div>P527024</div> <div>Blow Ceiling Insulation</div> </div>																																																																				
The following 10 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5234017</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5237015</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5242038</td> <td>Install Cultures Stone</td> </tr> <tr> <td>P5246034</td> <td>Dry-in & Flash Roof</td> </tr> <tr> <td>P5253014</td> <td>Set 2nd Floor walls</td> </tr> <tr> <td>P5256012</td> <td>Set Walls</td> </tr> <tr> <td>P5257012</td> <td>Set Walls</td> </tr> <tr> <td>P526027</td> <td>Install Counter Tops</td> </tr> <tr> <td>P527024</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5279047</td> <td>Final Cleaning</td> </tr> </tbody> </table>					Activity No	Description	P5234017	Rough Electrical, Cable & Phon	P5237015	Rough Plumbing	P5242038	Install Cultures Stone	P5246034	Dry-in & Flash Roof	P5253014	Set 2nd Floor walls	P5256012	Set Walls	P5257012	Set Walls	P526027	Install Counter Tops	P527024	Blow Ceiling Insulation	P5279047	Final Cleaning																																										
Activity No	Description																																																																			
P5234017	Rough Electrical, Cable & Phon																																																																			
P5237015	Rough Plumbing																																																																			
P5242038	Install Cultures Stone																																																																			
P5246034	Dry-in & Flash Roof																																																																			
P5253014	Set 2nd Floor walls																																																																			
P5256012	Set Walls																																																																			
P5257012	Set Walls																																																																			
P526027	Install Counter Tops																																																																			
P527024	Blow Ceiling Insulation																																																																			
P5279047	Final Cleaning																																																																			
QC REQUIREMENTS No QC requirements were completed today																																																																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Bowman's Inc</td> <td>SHEET METAL WORKERS</td> <td>9.0</td> <td>77.5</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Custom Glass</td> <td>GLAZIER</td> <td>2.0</td> <td>9.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>5.0</td> <td>33.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>LABORERS</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Idaho Masonry Contra</td> <td>CEMENT MASON</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Jack McGahey Paint</td> <td>PAINTERS</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td>2.0</td> <td>19.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>15.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td>7.0</td> <td>62.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>LABORERS</td> <td>1.0</td> <td>11.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bowman's Inc	SHEET METAL WORKERS	9.0	77.5	C-Forbes	CARPENTER	2.0	20.0	Custom Glass	GLAZIER	2.0	9.0	Enterprise Builders	CEMENT FINISHER	5.0	33.0	Enterprise Builders	LABORERS	1.0	8.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	Idaho Masonry Contra	CEMENT MASON	2.0	16.0	JB's Roofing	ROOFER	1.0	8.0	Jack McGahey Paint	PAINTERS	3.0	24.0	Patterson	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	19.0	Pioneer Landscape	OPERATING ENGINEER	2.0	15.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	62.0	Standard Drywall Inc	LABORERS	1.0	11.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																	
American Tradition H	CARPENTER	1.0	8.0																																																																	
Bowman's Inc	SHEET METAL WORKERS	9.0	77.5																																																																	
C-Forbes	CARPENTER	2.0	20.0																																																																	
Custom Glass	GLAZIER	2.0	9.0																																																																	
Enterprise Builders	CEMENT FINISHER	5.0	33.0																																																																	
Enterprise Builders	LABORERS	1.0	8.0																																																																	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0																																																																	
Idaho Masonry Contra	CEMENT MASON	2.0	16.0																																																																	
JB's Roofing	ROOFER	1.0	8.0																																																																	
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																	
Patterson	OPERATING ENGINEER	3.0	30.0																																																																	
Pioneer Landscape	LANDSCAPE LABORERS	2.0	19.0																																																																	
Pioneer Landscape	OPERATING ENGINEER	2.0	15.0																																																																	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	62.0																																																																	
Standard Drywall Inc	LABORERS	1.0	11.0																																																																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 680 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 13 Jun 2006 - Tuesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
Standard Drywall Inc	TAPER	5.0	55.0
Standard Drywall Inc	SUPER - JOB	1.0	11.0
Standard Drywall Inc	SHEETROCK INSTALLER	2.0	22.0
Star Mountain	CARPENTER	25.0	225.0
Star Mountain	SUPER - JOB	1.0	9.0
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	5.0	55.0
Total hours worked to date: 208,794.8		Total	768.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
051	track hoe	0.0	8.0
052	loader	0.0	18.0
063	Forklift	0.0	9.0
075	New Holland 180	0.0	4.0
076	Dingo	0.0	3.0
079	Mitsubishi Excavator	0.0	2.0
082	Kubota	0.0	7.5
Total operating hours to date: 26,397.3		Total	51.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 681	Page 1 of 3										
		DATE 14 Jun 2006 - Wednesday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 53 °F, Max 69 °F; 0.25 IN Precipitation; 16 MPH Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p> PREECES TILE - rain day AMERICAN TRADITION HOMES - building 23 - hammer east loop HUNT ELECTRIC - rain day L&L ELECTRIC - rough building 33A east loop BOWMAN'S INC - building 13 furnaces - rough building 36 ENTERPRISE BUILDERS - rain day PARSONS - east loop punch list; west loop furnace room G&G INSULATION - insulation in building 28 STAR MOUNTAIN CONSTRUCTION - rain day STANDARD DRYWALL INC - taping building 26A&B; texturing east loop; cleaning east loop; nailing building 29B; painting east loop UMC - rough in building 40B; gas line 41B C-FORBES - worked on building 23 and 24B PATTERSON - prep sidewalks at drive JB'S ROOFING - rain day PIONEER LANDSCAPE - rain day SUMMIT - testing inside of loop A BEST VINYL - punch out side of Loop A WESTERN BUILDING MAINTENANCE - mold remediation for building 35 and 36 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Insulation inspection for unit 29A&B Plumbing rough 40A&B - papers for 32-39 </p> <p> QUALITY CONTROL TESTING AND RESULTS Piping pressure test #40A/B - all passed </p> <p> REMARKS Ask Ira and Rob to check out mirrors in unit 75A Gary Marsh , COE , visited site. Reviewed air balance testing procedures. Approved process - discussed report format, will proceed report as discussed. </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS Pulled out heaters in west loop - left fire extinguisher in units as a safety issue </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/ OR LAST DAY ONSITE None today </p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH													
<p>The following 8 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5221022</td> <td>Paint</td> </tr> <tr> <td>P5225021</td> <td>Install Finish Carpentry (Door</td> </tr> <tr> <td>P523033</td> <td>Install Finish Hardware</td> </tr> <tr> <td>P5234018</td> <td>4-way Inspection</td> </tr> </tbody> </table>				Activity No	Description	P5221022	Paint	P5225021	Install Finish Carpentry (Door	P523033	Install Finish Hardware	P5234018	4-way Inspection
Activity No	Description												
P5221022	Paint												
P5225021	Install Finish Carpentry (Door												
P523033	Install Finish Hardware												
P5234018	4-way Inspection												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 681	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 14 Jun 2006 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5240015 Rough Plumbing P5254014 Set 2nd Floor w alls P526030 Install Appliances P529027 Install Counter Tops			
The following 15 activities were finished today:			
Activity No	Description		
P5224038	Install Vinyl Siding, Soffit &		
P5225038	Install Vinyl Siding, Soffit &		
P5227022	Install & Finish Dryw all		
P5234018	4-way Inspection		
P5238015	Rough Plumbing		
P5239015	Rough Plumbing		
P5245037	Dry-in & Flash Roof		
P5246036	Install Cultures Stone		
P5248014	Sheet Trusses		
P5249014	Sheet Trusses		
P5250013	Set Trusses & Sub-fascia		
P5251014	Sheet Trusses		
P5252013	Set Trusses & Sub-fascia		
P5254013	Joist & Sheet 2nd Floor		
P526030	Install Appliances		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	8.0	61.5
C-Forbes	CARPENTER	4.0	32.0
Enterprise Builders	CEMENT FINISHER	5.0	18.0
Enterprise Builders	LABORERS	1.0	2.0
Evergreene Const.	CARPENTER	4.0	42.5
Evergreene Const.	LABORERS	2.0	18.0
Evergreene Const.	OPERATING ENGINEER	1.0	2.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Parsons Evergreene	SUPER - JOB	1.0	11.5
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	5.0	55.0
Valley View Exterior	CARPENTER	5.0	40.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total		47.0	382.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 681		Page 3 of 3
		DATE 14 Jun 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 209,177.3				
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	2.0	
051	track hoe	0.0	4.0	
052	loader	0.0	20.0	
Total operating hours to date: 26,423.3		Total	0.0	26.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 682	Page 1 of 3																
		DATE 15 Jun 2006 - Thursday																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 53 °F, Max 71 °F; 0.01 IN Precipitation; 23 MPH Wind																	
QC NARRATIVES																			
<p>Activities in Progress:</p> <p> AMERICAN TRADITION HOMES - building 23; building 24; east loop list HUNT ELECTRIC - rain delayed L&L ELECTRIC - East Loop; rough in building 33 BOWMAN'S INC - furnaces for buildings 26 and 27; East Loop Buildings 36 and 37 ENTERPRISE BUILDERS - repairs to east loop; rain day - left at noon - too wet to repair delayed IDAHO MASONRY CONTRACTORS - rain delayed; worked on east loop punch PARSONS - East Loop Punch; Loop A Furnace STAR MOUNTAIN CONSTRUCTION - Punch list for building 48; floors 60/61; walls building roof 50-53 STANDARD DRYWALL INC - painting east loop; sheet rock nailing building 29/28; taping 30, 29 UMC - building 42 roughs C-FORBES - building 23A&B and building 24 PATTERSON - rain delayed JB'S ROOFING - finished 41 and 42; worked east loop punch list PIONEER LANDSCAPE - rain delayed phase 5 - did some work on phase 4 WESTERN BUILDING MAINTENANCE - building 35-32 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Basic check of building 75A and first fire wall of building 75B Insulation checked in building 29B </p> <p> QUALITY CONTROL TESTING AND RESULTS Soil density testing by MTI </p> <p> REMARKS QC meeting today </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS Proper scaffolding - discussed at QC meeting </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/ OR LAST DAY ONSITE None today </p>																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																			
ACTIVITY START/FINISH																			
<p>The following 13 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5213025</td> <td>Set Cabinets</td> </tr> <tr> <td>P5234019</td> <td>Install Wall Insulation</td> </tr> <tr> <td>P524035</td> <td>Install Finish Hardware</td> </tr> <tr> <td>P5242017</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5247034</td> <td>Dry-in & Flash Roof</td> </tr> <tr> <td>P5248034</td> <td>Dry-in & Flash Roof</td> </tr> <tr> <td>P5248035</td> <td>Install Exterior Doors & Windo</td> </tr> </tbody> </table>				Activity No	Description	P5213025	Set Cabinets	P5234019	Install Wall Insulation	P524035	Install Finish Hardware	P5242017	Rough Plumbing	P5247034	Dry-in & Flash Roof	P5248034	Dry-in & Flash Roof	P5248035	Install Exterior Doors & Windo
Activity No	Description																		
P5213025	Set Cabinets																		
P5234019	Install Wall Insulation																		
P524035	Install Finish Hardware																		
P5242017	Rough Plumbing																		
P5247034	Dry-in & Flash Roof																		
P5248034	Dry-in & Flash Roof																		
P5248035	Install Exterior Doors & Windo																		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 682	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 15 Jun 2006 - Thursday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
<div> <div>P5249035</div> <div>Install Exterior Doors & Windo</div> </div> <div> <div>P5250014</div> <div>Sheet Trusses</div> </div> <div> <div>P525030</div> <div>Install Appliances</div> </div> <div> <div>P5251035</div> <div>Install Exterior Doors & Windo</div> </div> <div> <div>P5252014</div> <div>Sheet Trusses</div> </div> <div> <div>P5253015</div> <div>Set Trusses & Sub-fascia</div> </div>			
The following 7 activities were finished today:			
Activity No	Description		
P5223040	Install Vinyl Siding, Soffit &		
P5235016	Rough HVAC		
P5245036	Install Exterior Doors & Windo		
P5247035	Install Exterior Doors & Windo		
P5248034	Dry-in & Flash Roof		
P525030	Install Appliances		
P529027	Install Counter Tops		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	8.0	65.5
C-Forbes	CARPENTER	4.0	26.0
Enterprise Builders	CEMENT FINISHER	8.0	23.0
Enterprise Builders	LABORERS	1.0	4.0
Evergreene Const.	CARPENTER	4.0	43.0
Evergreene Const.	LABORERS	1.0	10.5
Evergreene Const.	OPERATING ENGINEER	1.0	11.5
Idaho Masonry Contra	CEMENT MASON	2.0	16.0
JB's Roofing	ROOFER	5.0	37.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Parsons Evergreene	SUPER - JOB	1.0	10.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	1.0	10.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	48.0
Star Mountain	CARPENTER	22.0	198.0
Star Mountain	SUPER - JOB	1.0	9.0
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	2.0	14.0
Utah Mechanical Cont	PLUMBER	5.0	31.0
Total hours worked to date:	209,824.8	Total	84.0 647.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 682		Page 3 of 3
		DATE 15 Jun 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	2.0	
051	track hoe	0.0	10.0	
052	loader	0.0	20.0	
063	Forklift	0.0	9.0	
069	Skid Steer	0.0	9.5	
Total operating hours to date: 26,473.8		Total	0.0	50.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 683	Page 1 of 2														
		DATE 16 Jun 2006 - Friday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 82 °F; No Precipitation; 14 MPH Wind															
QC NARRATIVES																	
<p>Activities in Progress:</p> <p> AMERICAN TRADITION HOMES - worked on building 23 and the east loop L&L ELECTRIC - east loop and building 33 BOWMAN'S - east loop ENTERPRISE BUILDERS - loop B concrete sidewalks; prep PARSONS - east loop; Loop A mechanical rooms G&G INSULATION - building 32 STAR MOUNTAIN CONSTRUCTION - floor 61; walls 54; roofs 50-53; punch building 48 STANDARD DRYWALL INC - east loop all; painter building 13-16A C-FORBES - buildings 1-6 JB'S ROOFING - east loop building 46 PIONEER LANDSCAPE - west loop A </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTION AND RESULTS Nailing sheathing inspection for 25,26 COE / Parsons punch 75B and 76 4 way inspection for #32 - Tim distributed </p> <p> QUALITY CONTROL TESTING AND RESULTS Concrete test by MTI Schmidt hammer testing removed slab in garage #84, average compression strength 4500psi. </p> <p> REMARKS Wing commander visiting building 75A </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS None noted </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)																	
No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH																	
<p>The following 3 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5214023</td> <td>Set Cabinets</td> </tr> <tr> <td>P5232022</td> <td>Install & Finish Drywall</td> </tr> <tr> <td>P5245038</td> <td>Install Cultures Stone</td> </tr> </tbody> </table> <p>The following 6 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5226022</td> <td>Install & Finish Drywall</td> </tr> <tr> <td>P5227040</td> <td>Install Vinyl Siding, Soffit &</td> </tr> </tbody> </table>				Activity No	Description	P5214023	Set Cabinets	P5232022	Install & Finish Drywall	P5245038	Install Cultures Stone	Activity No	Description	P5226022	Install & Finish Drywall	P5227040	Install Vinyl Siding, Soffit &
Activity No	Description																
P5214023	Set Cabinets																
P5232022	Install & Finish Drywall																
P5245038	Install Cultures Stone																
Activity No	Description																
P5226022	Install & Finish Drywall																
P5227040	Install Vinyl Siding, Soffit &																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 683 Page 2 of 2																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 16 Jun 2006 - Friday																																																									
P5234019 Install Wall Insulation P5235017 Rough Electrical, Cable & Phon P5247034 Dry-in & Flash Roof P5253015 Set Trusses & Sub-fascia		CONTRACT NUMBER DACA67-02-D-2012 0004																																																									
QC REQUIREMENTS No QC requirements were completed today																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">34.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">22.5</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">20.3</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">39.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">9.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">7.0</td><td style="text-align: right;">52.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr> <td>Total hours worked to date: 210,096.0</td> <td></td> <td style="text-align: right;">Total 37.0</td> <td style="text-align: right;">271.3</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	6.0	34.5	C-Forbes	CARPENTER	3.0	22.5	Enterprise Builders	CEMENT FINISHER	3.0	20.3	Evergreene Const.	CARPENTER	4.0	39.5	Evergreene Const.	LABORERS	2.0	9.5	Evergreene Const.	OPERATING ENGINEER	1.0	9.0	JB's Roofing	ROOFER	4.0	28.0	Jack McGahey Paint	PAINTERS	3.0	24.0	Pioneer Landscape	OPERATING ENGINEER	1.0	8.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	52.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Total hours worked to date: 210,096.0		Total 37.0	271.3
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
American Tradition H	CARPENTER	1.0	8.0																																																								
Bow man's Inc	SHEET METAL WORKERS	6.0	34.5																																																								
C-Forbes	CARPENTER	3.0	22.5																																																								
Enterprise Builders	CEMENT FINISHER	3.0	20.3																																																								
Evergreene Const.	CARPENTER	4.0	39.5																																																								
Evergreene Const.	LABORERS	2.0	9.5																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	9.0																																																								
JB's Roofing	ROOFER	4.0	28.0																																																								
Jack McGahey Paint	PAINTERS	3.0	24.0																																																								
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	52.0																																																								
Preeces Tile	FLOOR COVERER	2.0	16.0																																																								
Total hours worked to date: 210,096.0		Total 37.0	271.3																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>058</td><td>backhoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>069</td><td>Skid Steer</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>071</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>075</td><td>New Holland 180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr> <td>Total operating hours to date: 26,488.8</td> <td></td> <td style="text-align: right;">Total 0.0</td> <td style="text-align: right;">15.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	2.0	047	Gradall 544-10	0.0	4.0	058	backhoe	0.0	1.0	069	Skid Steer	0.0	2.0	071	Dingo	0.0	4.0	075	New Holland 180	0.0	2.0	Total operating hours to date: 26,488.8		Total 0.0	15.0																								
Serial Number	Description	Standby Hours	Operating Hours																																																								
039	Water Truck	0.0	2.0																																																								
047	Gradall 544-10	0.0	4.0																																																								
058	backhoe	0.0	1.0																																																								
069	Skid Steer	0.0	2.0																																																								
071	Dingo	0.0	4.0																																																								
075	New Holland 180	0.0	2.0																																																								
Total operating hours to date: 26,488.8		Total 0.0	15.0																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 684		Page 1 of 2												
		DATE 17 Jun 2006 - Saturday														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004														
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 60 °F, Max 80 °F; No Precipitation; 22 MPH Wind														
QC NARRATIVES Activities in Progress: PREECES TILE - worked on vinyl for #13 PARSONS - east loop sack and grouts 85; prep garage 84 C-FORBES - worked on buildings 2,4,13 - B Loop SDI - taping for #25 PIONEER LANDSCAPE - worked on watering trees JB'S ROOFING - worked on building 82 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS No remarks today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																
ACTIVITY START/FINISH No activities were started or finished today																
QC REQUIREMENTS No QC requirements were completed today																
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>4.0</td> <td>16.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td>1.0</td> <td>5.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	C-Forbes	CARPENTER	4.0	16.0	Evergreene Const.	CARPENTER	1.0	5.5
Employer	Labor Classification	Number of Employees	Hours Worked													
C-Forbes	CARPENTER	4.0	16.0													
Evergreene Const.	CARPENTER	1.0	5.5													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 684		Page 2 of 2
		DATE 17 Jun 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Evergreene Const.	LABORERS	2.0	11.0	
Evergreene Const.	OPERATING ENGINEER	3.0	6.0	
Parsons Evergreene	SUPER - JOB	2.0	15.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0	
Total hours worked to date: 210,152.5		Total	13.0	56.5
EQUIPMENT HOURS				
The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	0.0	
045	Backhoe	0.0	3.0	
051	track hoe	0.0	0.0	
052	loader	0.0	0.0	
063	Forklift	0.0	0.0	
069	Skid Steer	0.0	3.0	
Total operating hours to date: 26,494.8		Total	0.0	6.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 686	Page 1 of 3
		DATE 19 Jun 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 57 °F, Max 82 °F; No Precipitation; 26 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - unit 14 installed sub-floor; unloaded pad
 AMERICAN TRADITION HOMES - unit 25A and 24
 L&L ELECTRIC - w orked on east loop punch and rough building 34
 BOWMAN'S INC - unit 9A&B w orked on furnace and crawl, rough and finish for 36
 ENTERPRISE BUILDERS - street side w alk for 43-44
 IDAHO MASONRY CONTRACTORS - w orked on east loop punch list and repair - building 42B
 PARSONS - east loop 2x6's , dig on road crossing
 G&G INSULATION - w orked on building 32
 STAR MOUNTAIN CONSTRUCTION - punch 47, 48, 49; floors 61; roofs 50-53; w alls 54
 STANDARD DRYWALL INC - painting 15 and 16 east loop; hanging 28A
 UMC - rough in 41; punch list east loop
 C-FORBES - unit 9 base and final trim
 PATTERSON - grade loop A 7-11 common area; prep drives
 JB'S ROOFING - w orked on east loop punch
 PIONEER LANDSCAPE - w orked on units 1-6; curbs 1-2
 WESTERN BUILDING MAINTENANCE - w orked on loop A and loop B
 CUSTOM GLASS - mirrors 64-79
 CLEAR VIEW - w orked on building 75A&B and 76

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Building 48 - framing inspection; pre punch list 78A&B and 79; roof nailing 49 back side
 Sheet rock inspection for units 29A and 25A&B and 24A&B are textured
 Units 26A&B are taping
 Units 27,28A, 29B and 50A&B are nailed

QUALITY CONTROL TESTING AND RESULTS
 Concrete testing - deferred sw itches checked - 75A, 85B, 86B

REMARKS

Crack repair for building 85 stone, column left of entry - Kurt to bring Rob and Ira by to look at

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Monthly safety meeting / lunch and awards

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 Clear View Cleaning

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 6 activities were started today:

Activity No	Description
P5222024	Paint
P5226023	Install Finish Carpentry (Door
P5234020	Install & Finish Dryw all
P5249034	Dry-in & Flash Roof

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 686 Page 2 of 3																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 19 Jun 2006 - Monday																																																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																									
P525033 Install Finish Hardw are P5253016 Sheet Trusses The following 11 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5213025</td><td>Set Cabinets</td></tr> <tr><td>P5214023</td><td>Set Cabinets</td></tr> <tr><td>P5226040</td><td>Install Vinyl Siding, Soffit &</td></tr> <tr><td>P5237016</td><td>Rough HVAC</td></tr> <tr><td>P5240015</td><td>Rough Plumbing</td></tr> <tr><td>P5243038</td><td>Install Cultures Stone</td></tr> <tr><td>P5248035</td><td>Install Exterior Doors & Windo</td></tr> <tr><td>P5249035</td><td>Install Exterior Doors & Windo</td></tr> <tr><td>P5250014</td><td>Sheet Trusses</td></tr> <tr><td>P5251035</td><td>Install Exterior Doors & Windo</td></tr> <tr><td>P5252014</td><td>Sheet Trusses</td></tr> </tbody> </table>				Activity No	Description	P5213025	Set Cabinets	P5214023	Set Cabinets	P5226040	Install Vinyl Siding, Soffit &	P5237016	Rough HVAC	P5240015	Rough Plumbing	P5243038	Install Cultures Stone	P5248035	Install Exterior Doors & Windo	P5249035	Install Exterior Doors & Windo	P5250014	Sheet Trusses	P5251035	Install Exterior Doors & Windo	P5252014	Sheet Trusses																																																																
Activity No	Description																																																																																										
P5213025	Set Cabinets																																																																																										
P5214023	Set Cabinets																																																																																										
P5226040	Install Vinyl Siding, Soffit &																																																																																										
P5237016	Rough HVAC																																																																																										
P5240015	Rough Plumbing																																																																																										
P5243038	Install Cultures Stone																																																																																										
P5248035	Install Exterior Doors & Windo																																																																																										
P5249035	Install Exterior Doors & Windo																																																																																										
P5250014	Sheet Trusses																																																																																										
P5251035	Install Exterior Doors & Windo																																																																																										
P5252014	Sheet Trusses																																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>7.0</td><td>56.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>4.0</td><td>34.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>4.0</td><td>12.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>4.0</td><td>36.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>2.0</td><td>17.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>5.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>24.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td>1.0</td><td>10.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>10.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>3.0</td><td>30.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>2.0</td><td>20.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>1.0</td><td>10.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>8.0</td><td>80.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>1.0</td><td>6.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>2.0</td><td>22.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>5.0</td><td>44.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>5.0</td><td>40.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Western Building Mai</td><td>LABORERS</td><td>3.0</td><td>18.0</td></tr> <tr> <td>Total</td> <td></td> <td>59.0</td> <td>491.5</td> </tr> </tbody> </table> Total hours worked to date: 210,644.0				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	7.0	56.5	C-Forbes	CARPENTER	4.0	34.0	Enterprise Builders	CEMENT FINISHER	4.0	12.0	Evergreene Const.	CARPENTER	4.0	36.5	Evergreene Const.	LABORERS	2.0	17.5	Evergreene Const.	OPERATING ENGINEER	1.0	5.0	Jack McGahey Paint	PAINTERS	3.0	24.0	Parsons Evergreene	SUPER - JOB	1.0	10.0	Patterson	LABORERS	1.0	10.0	Patterson	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0	Pioneer Landscape	OPERATING ENGINEER	1.0	10.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	80.0	Preeces Tile	FLOOR COVERER	1.0	6.0	Utah Mechanical Cont	LABORERS	2.0	22.0	Utah Mechanical Cont	PLUMBER	5.0	44.0	Valley View Exterior	CARPENTER	5.0	40.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building Mai	LABORERS	3.0	18.0	Total		59.0	491.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
American Tradition H	CARPENTER	1.0	8.0																																																																																								
Bow man's Inc	SHEET METAL WORKERS	7.0	56.5																																																																																								
C-Forbes	CARPENTER	4.0	34.0																																																																																								
Enterprise Builders	CEMENT FINISHER	4.0	12.0																																																																																								
Evergreene Const.	CARPENTER	4.0	36.5																																																																																								
Evergreene Const.	LABORERS	2.0	17.5																																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	5.0																																																																																								
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																								
Parsons Evergreene	SUPER - JOB	1.0	10.0																																																																																								
Patterson	LABORERS	1.0	10.0																																																																																								
Patterson	OPERATING ENGINEER	3.0	30.0																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0																																																																																								
Pioneer Landscape	OPERATING ENGINEER	1.0	10.0																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	80.0																																																																																								
Preeces Tile	FLOOR COVERER	1.0	6.0																																																																																								
Utah Mechanical Cont	LABORERS	2.0	22.0																																																																																								
Utah Mechanical Cont	PLUMBER	5.0	44.0																																																																																								
Valley View Exterior	CARPENTER	5.0	40.0																																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																								
Western Building Mai	LABORERS	3.0	18.0																																																																																								
Total		59.0	491.5																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 686		Page 3 of 3
		DATE 19 Jun 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	4.0	
039	Water Truck	0.0	5.0	
051	track hoe	0.0	6.0	
052	loader	0.0	10.0	
071	Dingo	0.0	6.0	
075	New Holland 180	0.0	8.0	
080	Curbmate	0.0	8.0	
Total operating hours to date: 26,541.8		Total	0.0	47.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 687	Page 1 of 2														
		DATE 20 Jun 2006 - Tuesday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 82 °F; No Precipitation; 21 MPH Wind															
QC NARRATIVES																	
<p>Activities in Progress:</p> <p> PREECES TILE - work in the east loop AMERICAN TRADITION HOMES - east loop finish building 24; moving to building 25 L&L ELECTRIC - east loop rough for building 34A BOWMAN'S INC - vinyl on building 9; building 12 returns ENTERPRISE BUILDERS - east loop buildings 84 garage repair drive and building 52 IDAHO MASONRY CONTRACTORS - worked on building 40 PARSONS - worked on east loop lawn mowing G&G INSULATION - crawl for building 27 STAR MOUNTAIN CONSTRUCTION - worked on floors 61 and roof 50; windows 45 transom problem; punch list for #49 walls STANDARD DRYWALL INC - east loop text and paint; nailing building 28B; painting buildings 1-6, 15, 16 UMC - building 41 and 42 rough C-FORBES - east loop 12,9 PATTERSON - back yards 4-11; front yards 13-21 PIONEER LANDSCAPE - worked on west loop A curbs </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Per final building 78A with Tim and Kurt Back checked building 75A and 75B </p> <p> QUALITY CONTROL TESTING AND RESULTS Pour concrete </p> <p> REMARKS Transom windows need to be 62 1/2" - replace all transom windows from building 24 </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS None noted </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)																	
No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH																	
<p>The following 4 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5233020</td> <td>Install & Finish Drywall</td> </tr> <tr> <td>P5241018</td> <td>Rough HVAC</td> </tr> <tr> <td>P5250034</td> <td>Dry-in & Flash Roof</td> </tr> <tr> <td>P5250035</td> <td>Install Exterior Doors & Windows</td> </tr> </tbody> </table> <p>The following activity was finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5249034</td> <td>Dry-in & Flash Roof</td> </tr> </tbody> </table>				Activity No	Description	P5233020	Install & Finish Drywall	P5241018	Rough HVAC	P5250034	Dry-in & Flash Roof	P5250035	Install Exterior Doors & Windows	Activity No	Description	P5249034	Dry-in & Flash Roof
Activity No	Description																
P5233020	Install & Finish Drywall																
P5241018	Rough HVAC																
P5250034	Dry-in & Flash Roof																
P5250035	Install Exterior Doors & Windows																
Activity No	Description																
P5249034	Dry-in & Flash Roof																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 687 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Jun 2006 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	6.0	50.0
C-Forbes	CARPENTER	4.0	30.0
Custom Glass	GLAZIER	2.0	10.0
Enterprise Builders	CEMENT FINISHER	8.0	32.0
Evergreene Const.	CARPENTER	4.0	40.0
Evergreene Const.	LABORERS	2.0	13.0
Evergreene Const.	OPERATING ENGINEER	1.0	7.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Parsons Evergreene	SUPER - JOB	1.0	11.0
Patterson	LABORERS	1.0	10.0
Patterson	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	1.0	10.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	80.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	4.0	44.0
Valley View Exterior	CARPENTER	5.0	40.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total		61.0	505.0

Total hours worked to date: 211,149.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
039	Water Truck	0.0	5.0
047	Gradall 544-10	0.0	2.0
051	track hoe	0.0	6.0
052	loader	0.0	14.0
071	Dingo	0.0	6.0
075	New Holland 180	0.0	8.0
080	Curbmate	0.0	8.0
Total		0.0	59.0

Total operating hours to date: 26,600.8

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 688 <div style="text-align: right;">Page 1 of 3</div>
		DATE 21 Jun 2006 - Wednesday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 82 °F; No Precipitation; 23 MPH Wind	

QC NARRATIVES

Activities in Progress:

PREECES TILE - worked on vinyl floors for buildings 11,13,14
 AMERICAN TRADITION HOMES -building 25; east loop list
 L&L ELECTRIC - east loop list; rough in for 34
 BOWMAN'S INC - returns for building 12; furnace for building 27
 ENTERPRISE BUILDERS -street sidewalk 43-45; grades 53 and 54
 IDAHO MASONRY CONTRACTORS - worked on building 41A&B
 PARSONS - east loop fire; punch loop A
 G&G INSULATION - attic blow building 9; wall / crawl building 32
 STAR MOUNTAIN CONSTRUCTION - floor building 52; punch building 49-50; walls building 54; roofs building 51-53
 STANDARD DRYWALL INC -paint east loop and building 15-16; 1-6; nail 28B and 31A; text tape 26-30 east loop
 UMC -rough building 44-42; east loop punch
 C-FORBES - trim 25B; exterior doors B loop
 PATTERSON - grading common areas; front porches 58
 JB'S ROOFING - worked on building 46
 PIONEER LANDSCAPE - Loop A yards
 WESTERN BUILDING MAINTENANCE - cleaning 75A&B
 PRECISION DRILLING - sprinkler lines under B loop road
 CUSTOM GLASS - building 66-74
 KITCHEN'S PLUS - measuring

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Insulation inspection for buildings 31, ½ okay - building 32
 Inspected crawl spaces of east loop buildings b Parsons' QC
 Inspected concrete placement 53,54 driveways

QUALITY CONTROL TESTING AND RESULTS
 Concrete pour
 Piping pressure test results - 41B - all passed

REMARKS
 No specific discussions

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Reviewed safety procedures with Western Building Maintenance

PREPARATORY AND/OR INITIALS HELD TODAY
 WBM Cleaning

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 WBM as cleaners

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

No activities were started today

The following 3 activities were finished today:

Activity No	Description
P5211030	Install Vinyl Floors

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 688		Page 2 of 3
		DATE 21 Jun 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P5250034 Dry-in & Flash Roof P5253016 Sheet Trusses				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
American Tradition H	CARPENTER	1.0	8.0	
Bow man's Inc	SHEET METAL WORKERS	0.0	0.0	
C-Forbes	CARPENTER	4.0	32.0	
Custom Glass	GLAZIER	2.0	11.0	
Enterprise Builders	CEMENT FINISHER	7.0	42.5	
Enterprise Builders	LABORERS	0.0	0.0	
Evergreene Const.	CARPENTER	4.0	44.0	
Evergreene Const.	LABORERS	1.0	9.0	
Evergreene Const.	OPERATING ENGINEER	1.0	6.5	
G&G Insulation	INSULATION INSTALLER	2.0	12.0	
Idaho Masonry Contra	CEMENT MASON	0.0	0.0	
JB's Roofing	ROOFER	3.0	24.0	
Jack McGahey Paint	PAINTERS	3.0	24.0	
Parsons Evergreene	SUPER - JOB	0.0	0.0	
Patterson	LABORERS	1.0	10.0	
Patterson	OPERATING ENGINEER	3.0	30.0	
Pioneer Landscape	LANDSCAPE LABORERS	2.0	17.0	
Pioneer Landscape	OPERATING ENGINEER	2.0	17.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	72.0	
Preeces Tile	FLOOR COVERER	1.0	8.0	
Star Mountain	CARPENTER	0.0	0.0	
Star Mountain	SUPER - JOB	0.0	0.0	
Star Mountain	OPERATING ENGINEER	0.0	0.0	
Utah Mechanical Cont	LABORERS	2.0	22.0	
Utah Mechanical Cont	PLUMBER	3.0	33.0	
Valley View Exterior	CARPENTER	4.0	32.0	
Valley View Exterior	SUPER - JOB	1.0	8.0	
Western Building	LABORERS	4.0	20.0	
Total hours worked to date: 211,631.0		Total	59.0	482.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	10.0	
039	Water Truck	0.0	6.5	
047	Gradall 544-10	0.0	0.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 688		Page 3 of 3
		DATE 21 Jun 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
051	track hoe	0.0	6.0	
052	loader	0.0	14.0	
058	backhoe	0.0	0.0	
063	Forklift	0.0	0.0	
069	Skid Steer	0.0	0.0	
071	Dingo	0.0	0.0	
075	New Holland 180	0.0	4.0	
080	Curbmate	0.0	8.0	
Total operating hours to date: 26,649.3		Total	0.0	48.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 689	Page 1 of 3										
		DATE 22 Jun 2006 - Thursday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 87 °F; 0.1 IN Precipitation; 7 MPH Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p> PREECES TILE - building 11,13,14 vinyl floor prep AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim #25 HUNT ELECTRIC - temp power for office trailers L&L ELECTRIC - rough in 34, cot smoke detector test in east BOWMAN'S INC - return airs for building 14,15,16 ENTERPRISE BUILDERS -pour pavilion; drives 60A&LB; east loop sidew alk IDAHO MASONRY CONTRACTORS -stone work for 42 PARSONS - worked on the east loop G&G INSULATION - building 32 complete STAR MOUNTAIN CONSTRUCTION - framing 51 to 62; floor building 62 complete STANDARD DRYWALL INC - fire tape garage loop A; nailing building 31B UMC - rough in 41 C-FORBES - Loop B doors; building 24A PATTERSON - back fill sidew alk east loop, finish grade on common area of west loop JB'S ROOFING -shingle building 46; 48, start 49 PIONEER LANDSCAPE - worked on Loop A </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Fire safety inspections </p> <p> QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing </p> <p> REMARKS Performed east loop fire safety inspection and smoke and CO testing for 20 of units in east loop remainder tomorrow Held weekly QA/QC meeting </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH													
<p>The following activity was started today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P529030</td> <td>Install Appliances</td> </tr> </table> <p>The following 2 activities were finished today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5250035</td> <td>Install Exterior Doors & Windo</td> </tr> <tr> <td>P529030</td> <td>Install Appliances</td> </tr> </table>				Activity No	Description	P529030	Install Appliances	Activity No	Description	P5250035	Install Exterior Doors & Windo	P529030	Install Appliances
Activity No	Description												
P529030	Install Appliances												
Activity No	Description												
P5250035	Install Exterior Doors & Windo												
P529030	Install Appliances												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 689		Page 2 of 3
		DATE 22 Jun 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
American Tradition H	CARPENTER	1.0	8.0	
Bow man's Inc	SHEET METAL WORKERS	5.0	34.5	
C-Forbes	CARPENTER	4.0	18.0	
Custom Glass	GLAZIER	0.0	0.0	
Enterprise Builders	CEMENT FINISHER	8.0	32.0	
Enterprise Builders	LABORERS	0.0	0.0	
Evergreene Const.	CARPENTER	4.0	39.0	
Evergreene Const.	LABORERS	2.0	22.0	
Evergreene Const.	OPERATING ENGINEER	1.0	4.0	
G&G Insulation	INSULATION INSTALLER	0.0	0.0	
Idaho Masonry Contra	CEMENT MASON	0.0	0.0	
JB's Roofing	ROOFER	2.0	14.0	
Jack McGahey Paint	PAINTERS	3.0	24.0	
Parsons Evergreene	SUPER - JOB	1.0	10.0	
Patterson	LABORERS	1.0	10.0	
Patterson	OPERATING ENGINEER	3.0	30.0	
Pioneer Landscape	LANDSCAPE LABORERS	2.0	12.0	
Pioneer Landscape	OPERATING ENGINEER	2.0	12.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	8.0	70.0	
Preeces Tile	FLOOR COVERER	2.0	16.0	
Star Mountain	CARPENTER	0.0	0.0	
Star Mountain	SUPER - JOB	0.0	0.0	
Star Mountain	OPERATING ENGINEER	0.0	0.0	
Utah Mechanical Cont	LABORERS	2.0	14.0	
Utah Mechanical Cont	PLUMBER	3.0	21.0	
Valley View Exterior	CARPENTER	5.0	40.0	
Valley View Exterior	SUPER - JOB	1.0	8.0	
Western Building	LABORERS	5.0	40.0	
Total hours worked to date: 212,109.5		Total	65.0	478.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	0.0	
039	Water Truck	0.0	4.0	
047	Gradall 544-10	0.0	0.0	
051	track hoe	0.0	10.0	
052	loader	0.0	20.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 689		Page 3 of 3
		DATE 22 Jun 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
058	backhoe	0.0	0.0	
063	Forklift	0.0	0.0	
069	Skid Steer	0.0	0.0	
071	Dingo	0.0	0.0	
075	New Holland 180	0.0	0.0	
080	Curbmate	0.0	9.0	
Total operating hours to date: 26,692.3		Total	0.0	43.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 690	Page 1 of 3								
		DATE 23 Jun 2006 - Friday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 93 °F; No Precipitation; 12 MPH Wind									
QC NARRATIVES											
<p>Activities in Progress:</p> <p> PREECES TILE - vinyl for buildings 11,13,14 AMERICAN TRADITION HOMES - building 25 L&L ELECTRIC - rough 50,34B; fire test last of the east loop BOWMAN'S INC - return airs 16,17 ENTERPRISE BUILDERS - street w alks 41,44,45,46,47 IDAHO MASONRY CONTRACTORS - w orked on building 42 PARSONS - loop A trailer landing buildings east loop G&G INSULATION - insulation building 33 STAR MOUNTAIN CONSTRUCTION - roof framing building 51 and 53, w alls and second floor of building 54,55 STANDARD DRYWALL INC - paint building 7,15,16; prep building 20; fire tape garage loop A C-FORBES - building 23, exterior doors - Loop B JB'S ROOFING - shingles building 46 PIONEER LANDSCAPE - one guy w atering trees CUSTOM MARBLE - building 13, Loop A, 14,15 WBM - clean buildings 76 and 77 MILGARD WINDOWS - in east loop, replace w rong w indow s </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Fire test last of east loop Roof nailing inspection of #50 - corrections noted 4 w ay inspection of #33A&B and 34A - corrections noted </p> <p> QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing today </p> <p> REMARKS No remarks today </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS None noted </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH											
<p>The following activity was started today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5245039</td> <td>Install Roofing</td> </tr> </table> <p>The following activity was finished today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td> </td> <td> </td> </tr> </table>				Activity No	Description	P5245039	Install Roofing	Activity No	Description		
Activity No	Description										
P5245039	Install Roofing										
Activity No	Description										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 690		Page 2 of 3
		DATE 23 Jun 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P5245038 Install Cultures Stone				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
American Tradition H	CARPENTER	1.0	7.0	
Bow man's Inc	SHEET METAL WORKERS	5.0	25.0	
C-Forbes	CARPENTER	4.0	26.0	
Custom Glass	GLAZIER	0.0	0.0	
Enterprise Builders	CEMENT FINISHER	7.0	42.0	
Enterprise Builders	LABORERS	0.0	0.0	
Evergreene Const.	CARPENTER	4.0	42.0	
Evergreene Const.	LABORERS	2.0	14.5	
Evergreene Const.	OPERATING ENGINEER	1.0	5.0	
G&G Insulation	INSULATION INSTALLER	0.0	0.0	
Idaho Masonry Contra	CEMENT MASON	0.0	0.0	
JB's Roofing	ROOFER	5.0	20.0	
Jack McGahey Paint	PAINTERS	3.0	24.0	
Parsons Evergreene	SUPER - JOB	1.0	11.0	
Patterson	LABORERS	0.0	0.0	
Patterson	OPERATING ENGINEER	0.0	0.0	
Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0	
Pioneer Landscape	OPERATING ENGINEER	0.0	0.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	4.0	
Prees Tile	FLOOR COVERER	2.0	16.0	
Star Mountain	CARPENTER	0.0	0.0	
Star Mountain	SUPER - JOB	0.0	0.0	
Star Mountain	OPERATING ENGINEER	0.0	0.0	
Utah Mechanical Cont	LABORERS	0.0	0.0	
Utah Mechanical Cont	PLUMBER	0.0	0.0	
Valley View Exterior	CARPENTER	0.0	0.0	
Valley View Exterior	SUPER - JOB	0.0	0.0	
Western Building	LABORERS	5.0	32.0	
Total hours worked to date: 212,378.0		Total	41.0	268.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	0.0	
039	Water Truck	0.0	0.0	
047	Gradall 544-10	0.0	5.0	
051	track hoe	0.0	0.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 690		Page 3 of 3
		DATE 23 Jun 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
052	loader	0.0	0.0	
058	backhoe	0.0	0.0	
063	Forklift	0.0	0.0	
069	Skid Steer	0.0	0.0	
071	Dingo	0.0	0.0	
075	New Holland 180	0.0	0.0	
080	Curbmate	0.0	0.0	
Total operating hours to date: 26,697.3		Total	0.0	5.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 691 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 24 Jun 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 64 °F, Max 96 °F; No Precipitation; 16 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - flooring for building 11,13,14
 STANDARD DRYWALL INC - painting building 7
 JB'S ROOFING - dry in loop B; punch list east loop
 PIONEER - w atered trees
 WBM - cleaning for buildings 78A&B and 79
 MILGARD WINDOWS - w indow installation for east loop

General Comments:
 QUALITY CONTROL TESTING AND RESULTS
 Worked on garage doors for 68 and 69B

 QUALITY CONTROL TESTING AND RESULTS
 None today

 REMARKS
 Number of trees in new common area north side 7 trees - south side 8 trees - total 15 trees - need 10 more in common area by tot lot

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None noted

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	0.0	0.0
Bow man's Inc	SHEET METAL WORKERS	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 693	Page 1 of 3				
		DATE 26 Jun 2006 - Monday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 64 °F, Max 98 °F; No Precipitation; 10 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p> PREECES TILE - vinyl for buildings 11,13,14 AMERICAN TRADITION HOMES - worked on building 26 HUNT ELECTRIC - phone / internet for new trailer; east loop main power L&L ELECTRIC - rough building 24B; east loop punch BOWMAN'S INC - rough and furnaces; return line building 13 ENTERPRISE BUILDERS - set up front porches for 57-61; concrete prep tot lot for east loop IDAHO MASONRY CONTRACTORS - worked on building 43 PARSONS - worked on east loop and west loop A furnace room G&G INSULATION - worked on building 34A walls and 34B crawl STAR MOUNTAIN CONSTRUCTION - pick up in buildings 51-52; walls for buildings 54,55; roof for buildings; roofs for buildings 51-53 STANDARD DRYWALL INC - paint for building 7,15 - 20; east loop punch list; hanging in building 32; tape and texture 27 UMC - rough building 42; floor drains 23-30 C-FORBES - trim building 23B, 25A&B; exterior doors for loop B PATTERSON - prep for concrete front porches 59-62; grade common area between A&B JB'S ROOFING - building 45; dry in building 50; east loop repairs PIONEER LANDSCAPE - worked on west loop A; east loop WBM - clean buildings 78B, 79 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Fence inspection for east loop Initial cleaning inspection for east loop buildings Framing inspection for 49A&B - distributed </p> <p> QUALITY CONTROL TESTING AND RESULTS Piping pressure test 41B - all passed MTI performed concrete inspection / testing </p> <p> REMARKS Building 68 dry spot in back yard grass (Pioneer) REMARKS Building 68 - dry spot in back yard grass (Pioneer) Video training was performed by BSU students - we will be given a DVD in lieu of VHS format </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No specific safety issues observed </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY Initial cleaning inspection </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following 3 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5240037</td> <td>Install Roofing</td> </tr> </tbody> </table>				Activity No	Description	P5240037	Install Roofing
Activity No	Description						
P5240037	Install Roofing						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 693		Page 2 of 3
		DATE 26 Jun 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P5242039 Install Roofing P5246037 Install Roofing No activities were finished today				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
American Tradition H	CARPENTER	1.0	7.0	
Bow man's Inc	SHEET METAL WORKERS	5.0	42.5	
C-Forbes	CARPENTER	4.0	28.0	
Evergreene Const.	CARPENTER	5.0	52.0	
Evergreene Const.	LABORERS	2.0	13.5	
Evergreene Const.	OPERATING ENGINEER	1.0	7.0	
G&G Insulation	INSULATION INSTALLER	0.0	0.0	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	
HUNT ELECTRIC	ELECTRICIAN	1.0	10.0	
Idaho Masonry Contra	CEMENT MASON	3.0	24.0	
JB's Roofing	ROOFER	4.0	30.0	
Pioneer Landscape	LANDSCAPE LABORERS	2.0	12.5	
Pioneer Landscape	OPERATING ENGINEER	2.0	20.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	65.0	
Preeces Tile	FLOOR COVERER	2.0	16.0	
Standard Drywall Inc	LABORERS	1.0	10.0	
Standard Drywall Inc	TAPER	1.0	12.0	
Standard Drywall Inc	SUPER - JOB	1.0	12.0	
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	36.0	
Star Mountain	CARPENTER	24.0	192.0	
Star Mountain	SUPER - JOB	1.0	8.0	
Star Mountain	OPERATING ENGINEER	1.0	8.0	
Utah Mechanical Cont	LABORERS	2.0	20.5	
Utah Mechanical Cont	PLUMBER	3.0	33.0	
Valley View Exterior	CARPENTER	5.0	40.0	
Valley View Exterior	SUPER - JOB	1.0	8.0	
Total hours worked to date: 213,156.0		Total	85.0	727.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	4.0	
047	Gradall 544-10	0.0	6.0	
063	Forklift	8.0	8.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 693		Page 3 of 3
		DATE 26 Jun 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
071	Dingo		0.0	1.0
Total operating hours to date: 26,718.3		Total	8.0	19.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 694 <div style="text-align: right;">Page 1 of 3</div>
		DATE 27 Jun 2006 - Tuesday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 91 °F; 0.01 IN Precipitation; 13 MPH Wind	

QC NARRATIVES

Activities in Progress:

PREECES TILE - building 14, 13, 11
 AMERICAN TRADITION HOMES - building 26 in the east loop
 HUNT ELECTRIC - office remodel
 L&L ELECTRIC - rough in for building 35
 BOWMAN'S INC - rough building 37; return lines for loop A
 ENTERPRISE BUILDERS - porches for buildings 57-60; east loop tot lot; east loop sidew alk
 IDAHO MASONRY CONTRACTORS - building 44A
 PARSONS - east loop, loop A deck
 STAR MOUNTAIN CONSTRUCTION - second floor building 54; punch 49,50; roofs 51-53; w alls buildings 55,56
 STANDARD DRYWALL INC - painters in buildings 7,15, 16-20, 10; hanger in building 32; taper in the east loop
 UMC - rough building 42A&B
 C-FORBES - w orked on building 23B, 25A&B and exterior doors for Loop B
 PATTERSON - fill by furnaces loop B
 JB'S ROOFING - w orked on building 45 in the East Loop
 PIONEER LANDSCAPE - loop A ; east loop
 WESTERN BUILDING MAINTENANCE - clean building 79 and 64A&B
 BEST VINYL - w orked on loop A gates and porch fence; east loop punch list

General Comments:

QUALITY CONTROL INSPECTONS AND RESULTS
 Rescheduled sheet rock nailing for building 31; sheet rock nailing inspection for building 32; insulation for building 33A&B and 34A, okay to rock; plumbing rough inspection 41A&B

QUALITY CONTROL TESTING AND RESULTS
 Concreted testing results attached

REMARKS
 No remarks today

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 None today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P528035	Install Finish Hardw are

The following 2 activities were finished today:

Activity No	Description
P5241018	Rough HVAC

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 694		Page 2 of 3
		DATE 27 Jun 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P5245039 Install Roofing				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
Bow man's Inc	SHEET METAL WORKERS	6.0	49.0	
C-Forbes	CARPENTER	4.0	36.0	
Enterprise Builders	CEMENT FINISHER	4.0	32.0	
Evergreene Const.	CARPENTER	5.0	51.5	
Evergreene Const.	LABORERS	2.0	13.0	
Evergreene Const.	OPERATING ENGINEER	2.0	10.5	
G&G Insulation	INSULATION INSTALLER	0.0	0.0	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	
HUNT ELECTRIC	ELECTRICIAN	1.0	10.0	
JB's Roofing	ROOFER	4.0	30.0	
Patterson	LABORERS	1.0	12.0	
Patterson	OPERATING ENGINEER	3.0	36.0	
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0	
Pioneer Landscape	OPERATING ENGINEER	3.0	28.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	7.0	70.0	
Preeces Tile	FLOOR COVERER	1.0	8.0	
Standard Drywall Inc	LABORERS	1.0	10.0	
Standard Drywall Inc	TAPER	2.0	24.0	
Standard Drywall Inc	SUPER - JOB	1.0	12.0	
Standard Drywall Inc	SHEETROCK INSTALLER	3.0	36.0	
Star Mountain	CARPENTER	23.0	207.0	
Star Mountain	SUPER - JOB	1.0	9.0	
Star Mountain	OPERATING ENGINEER	1.0	9.0	
Utah Mechanical Cont	LABORERS	2.0	22.0	
Utah Mechanical Cont	PLUMBER	3.0	33.0	
Valley View Exterior	CARPENTER	5.0	40.0	
Valley View Exterior	SUPER - JOB	1.0	8.0	
Western Building	LABORERS	6.0	42.0	
Total hours worked to date: 214,024.0		Total	95.0	868.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	6.0	
039	Water Truck	0.0	5.5	
047	Gradall 544-10	0.0	5.0	
051	track hoe	0.0	10.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 694		Page 3 of 3
		DATE 27 Jun 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
052	loader	0.0	18.0	
063	Forklift	0.0	9.0	
071	Dingo	0.0	2.0	
075	New Holland 180	0.0	6.0	
Total operating hours to date: 26,779.8		Total	0.0	61.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 695	Page 1 of 3						
		DATE 28 Jun 2006 - Wednesday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 60 °F, Max 93 °F; No Precipitation; No Wind							
QC NARRATIVES									
<p>Activities in Progress:</p> <p> PREECES TILE - worked on building 13; buildings 7,15,16 are ready ATH - worked on building 26 in the east loop HUNT ELECTRIC - worked on the new trailer L&L ELECTRIC - rough 35A east loop BOWMAN'S INC - rough 37A east loop IDAHO MASONRY CONTRACTORS - worked on building 43 PARSONS - worked on east loop trailers G&G INSULATION - attic blow for buildings 14,15 STAR MOUNTAIN CONSTRUCTION - roof finish 51-53; walls 54,55 STANDARD DRYWALL INC - taper 28,27; hanging 33; east loop paint 1-10,21 UMC - rough building 42; east loop tub spouts C-FORBES - building 23B, 25 A&B; loop B entrance doors PATTERSON - grading common area west loops JB'S ROOFING - completed building 45 in the east loop; roofing 47, 48 PIONEER LANDSCAPE - laid sod for east loop; mow lawns in loop A BEST VINYL - east loop punch; trash gates and porch fence loop A </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Back check units 75,76,77 (78 A started) Catch up SDI - paper work attached Cleaning inspections for 75 (6 units) Roof nailing 57 and 53 Tree list </p> <p> QUALITY CONTROL TESTING AND RESULTS Water samples 75A, 74A, 69A </p> <p> REMARKS Talked to Tim and Kurt about back pipe in tubs changing out then 3 water sample in today </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS None today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH									
<p>The following 2 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5241039</td> <td>Install Roofing</td> </tr> <tr> <td>P529033</td> <td>Install Finish Hardware</td> </tr> </tbody> </table>				Activity No	Description	P5241039	Install Roofing	P529033	Install Finish Hardware
Activity No	Description								
P5241039	Install Roofing								
P529033	Install Finish Hardware								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 695		Page 2 of 3
		DATE 28 Jun 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
The following 3 activities were finished today:				
Activity No	Description			
P5240037	Install Roofing			
P5242039	Install Roofing			
P5246037	Install Roofing			
QC REQUIREMENTS				
No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)				
No QC Punch List items were issued today				
No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
No contractors had their first or last day on site today				
LABOR HOURS				
The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
American Tradition H	CARPENTER	1.0	8.0	
Bow man's Inc	SHEET METAL WORKERS	4.0	33.0	
C-Forbes	CARPENTER	4.0	32.0	
Evergreene Const.	CARPENTER	3.0	28.5	
Evergreene Const.	LABORERS	1.0	9.5	
Evergreene Const.	OPERATING ENGINEER	1.0	1.5	
G&G Insulation	INSULATION INSTALLER	2.0	10.0	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	
HUNT ELECTRIC	ELECTRICIAN	1.0	10.0	
JB's Roofing	ROOFER	4.0	32.0	
Kitchen's Plus	CARPENTER	1.0	7.0	
Patterson	LABORERS	1.0	12.0	
Patterson	OPERATING ENGINEER	3.0	36.0	
Pioneer Landscape	LANDSCAPE LABORERS	2.0	17.0	
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	75.0	
Preeces Tile	FLOOR COVERER	1.0	8.0	
Standard Drywall Inc	LABORERS	1.0	10.0	
Standard Drywall Inc	TAPER	4.0	48.0	
Standard Drywall Inc	SUPER - JOB	1.0	12.0	
Standard Drywall Inc	SHEETROCK INSTALLER	2.0	24.0	
Star Mountain	CARPENTER	24.0	202.0	
Star Mountain	SUPER - JOB	1.0	9.0	
Star Mountain	OPERATING ENGINEER	1.0	9.0	
Utah Mechanical Cont	LABORERS	2.0	22.0	
Utah Mechanical Cont	PLUMBER	3.0	33.0	
Western Building	LABORERS	9.0	67.5	
Total hours worked to date:	214,816.0	Total	89.0	792.0
EQUIPMENT HOURS				
The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 695		Page 3 of 3
		DATE 28 Jun 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
008	Dump Truck	0.0	12.0	
047	Gradall 544-10	0.0	1.5	
051	track hoe	0.0	6.0	
052	loader	0.0	18.0	
071	Dingo	0.0	2.0	
075	New Holland 180	0.0	8.0	
Total operating hours to date: 26,827.3		Total	0.0	47.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 696		Page 1 of 2																																																																																																
		DATE 29 Jun 2006 - Thursday																																																																																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																		
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 71 °F, Max 87 °F; 0.29 IN Precipitation; 12 MPH Wind																																																																																																		
QC NARRATIVES Activities in Progress:																																																																																																				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																																																				
ACTIVITY START/FINISH No activities were started or finished today																																																																																																				
QC REQUIREMENTS No QC requirements were completed today																																																																																																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>9.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>5.0</td><td>40.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>4.0</td><td>28.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>5.0</td><td>32.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>2.0</td><td>8.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>2.0</td><td>19.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>1.0</td><td>9.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>11.5</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>4.0</td><td>28.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td>1.0</td><td>9.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td>1.0</td><td>10.5</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>4.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>2.0</td><td>8.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>25.0</td><td>175.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>1.0</td><td>9.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>1.0</td><td>9.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td>9.0</td><td>63.0</td></tr> <tr> <td>Total</td> <td></td> <td>75.0</td> <td>545.0</td> </tr> </tbody> </table> Total hours worked to date: 215,361.0					Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	9.0	Bow man's Inc	SHEET METAL WORKERS	5.0	40.0	C-Forbes	CARPENTER	4.0	28.0	Enterprise Builders	CEMENT FINISHER	5.0	32.0	Enterprise Builders	LABORERS	2.0	8.0	Evergreene Const.	CARPENTER	2.0	19.5	Evergreene Const.	LABORERS	1.0	9.5	Evergreene Const.	OPERATING ENGINEER	1.0	11.5	JB's Roofing	ROOFER	4.0	28.0	Kitchen's Plus	CARPENTER	1.0	9.0	Parsons Evergreene	SUPER - JOB	1.0	10.5	Patterson	LABORERS	1.0	4.0	Patterson	OPERATING ENGINEER	2.0	8.0	Preeces Tile	FLOOR COVERER	1.0	8.0	Star Mountain	CARPENTER	25.0	175.0	Star Mountain	SUPER - JOB	1.0	9.0	Star Mountain	OPERATING ENGINEER	1.0	9.0	Utah Mechanical Cont	LABORERS	1.0	8.0	Utah Mechanical Cont	PLUMBER	3.0	24.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	9.0	63.0	Total		75.0	545.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																	
American Tradition H	CARPENTER	1.0	9.0																																																																																																	
Bow man's Inc	SHEET METAL WORKERS	5.0	40.0																																																																																																	
C-Forbes	CARPENTER	4.0	28.0																																																																																																	
Enterprise Builders	CEMENT FINISHER	5.0	32.0																																																																																																	
Enterprise Builders	LABORERS	2.0	8.0																																																																																																	
Evergreene Const.	CARPENTER	2.0	19.5																																																																																																	
Evergreene Const.	LABORERS	1.0	9.5																																																																																																	
Evergreene Const.	OPERATING ENGINEER	1.0	11.5																																																																																																	
JB's Roofing	ROOFER	4.0	28.0																																																																																																	
Kitchen's Plus	CARPENTER	1.0	9.0																																																																																																	
Parsons Evergreene	SUPER - JOB	1.0	10.5																																																																																																	
Patterson	LABORERS	1.0	4.0																																																																																																	
Patterson	OPERATING ENGINEER	2.0	8.0																																																																																																	
Preeces Tile	FLOOR COVERER	1.0	8.0																																																																																																	
Star Mountain	CARPENTER	25.0	175.0																																																																																																	
Star Mountain	SUPER - JOB	1.0	9.0																																																																																																	
Star Mountain	OPERATING ENGINEER	1.0	9.0																																																																																																	
Utah Mechanical Cont	LABORERS	1.0	8.0																																																																																																	
Utah Mechanical Cont	PLUMBER	3.0	24.0																																																																																																	
Valley View Exterior	CARPENTER	3.0	24.0																																																																																																	
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																																	
Western Building	LABORERS	9.0	63.0																																																																																																	
Total		75.0	545.0																																																																																																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 696		Page 2 of 2
		DATE 29 Jun 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	9.0	1.5	
047	Gradall 544-10	10.0	0.0	
052	loader	0.0	4.0	
063	Forklift	0.0	9.0	
069	Skid Steer	0.0	4.0	
Total operating hours to date: 26,845.8		Total	19.0	18.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 697	Page 1 of 3								
		DATE 30 Jun 2006 - Friday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 59 °F, Max 91 °F; 0.14 IN Precipitation; 14 MPH Wind									
QC NARRATIVES											
<p>Activities in Progress:</p> <p> PREECES TILE - building 7,15 east loop AMERICAN TRADITION HOMES - east loop building 27A L&L ELECTRIC - w orked on the east loop BOWMAN'S INC - w orked on the east loop ENTERPRISE BUILDERS - front porch building 61,48; saw cut drives for 56 IDAHO MASONRY CONTRACTORS - building 46-48 mesh pave and mesh PARSONS - w orked on east loop B sleeves G&G INSULATION - w orked on building 34B STAR MOUNTAIN CONSTRUCTION - w orked on w alls for building 56,57,54, punch 51; floors for building 63, roof for building 52 STANDARD DRYWALL INC - w orked on hanging 34A, taping 26,27,28; paint 17 - 20 C-FORBES - w orked in the east loop JB'S ROOFING - w orked in east loop building 48 PIONEER LANDSCAPE - w orked in the east loop WESTERN BUILDING MAINTENANCE - building 71,72,73 BEST VINYL - w orked in loop A porch and trash gates for the east loop </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Back checks building 79,64A,64B,65; checked 66 and 67 - not ready Sheet rock nailing 33B Cabinet installation for building Units 1-4 texture unacceptable Units 22,23,26 - no kitchen soffit completed </p> <p> QUALITY CONTROL TESTING AND RESULTS Concrete porches </p> <p> REMARKS None today </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS None today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH											
<p>The following activity was started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5243039</td> <td>Install Roofing</td> </tr> </tbody> </table> <p>The following 9 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5210039</td> <td>Install Garage Overhead Door</td> </tr> </tbody> </table>				Activity No	Description	P5243039	Install Roofing	Activity No	Description	P5210039	Install Garage Overhead Door
Activity No	Description										
P5243039	Install Roofing										
Activity No	Description										
P5210039	Install Garage Overhead Door										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 697	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 30 Jun 2006 - Friday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5212039	Install Garage Overhead Door		
P5219041	Install Garage Overhead Door		
P5241039	Install Roofing		
P527039	Install Garage Overhead Door		
P528041	Install Garage Overhead Door		
P5281044	Evergreen Punchlist Correction		
P5287022	Paint		
P5287029	Install Finish Plumb, Elect. &		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	6.0	34.0
C-Forbes	CARPENTER	4.0	14.0
Custom Glass	GLAZIER	2.0	8.0
Enterprise Builders	CEMENT FINISHER	3.0	21.0
Enterprise Builders	LABORERS	1.0	7.0
Evergreene Const.	CARPENTER	4.0	38.5
Evergreene Const.	LABORERS	1.0	9.0
Evergreene Const.	OPERATING ENGINEER	1.0	4.0
G&G Insulation	INSULATION INSTALLER	0.0	0.0
Idaho Masonry Contra	CEMENT MASON	0.0	0.0
JB's Roofing	ROOFER	0.0	0.0
Jack McGahey Paint	PAINTERS	0.0	0.0
Kitchen's Plus	CARPENTER	1.0	7.0
Parsons Evergreene	SUPER - JOB	1.0	4.0
Patterson	LABORERS	0.0	0.0
Patterson	OPERATING ENGINEER	0.0	0.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.5
Pioneer Landscape	OPERATING ENGINEER	2.0	17.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	84.5
Preeces Tile	FLOOR COVERER	2.0	16.0
Star Mountain	CARPENTER	22.0	156.0
Star Mountain	SUPER - JOB	1.0	8.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	0.0	0.0
Utah Mechanical Cont	PLUMBER	0.0	0.0
Valley View Exterior	CARPENTER	0.0	0.0
Valley View Exterior	SUPER - JOB	0.0	0.0
Western Building	LABORERS	8.0	64.0
Total hours worked to date:	215,879.5	Total	70.0
			518.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 697		Page 3 of 3
		DATE 30 Jun 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	0.0	
039	Water Truck	0.0	0.0	
047	Gradall 544-10	0.0	0.0	
051	track hoe	0.0	0.0	
052	loader	0.0	0.0	
058	backhoe	0.0	0.0	
063	Forklift	0.0	8.0	
069	Skid Steer	0.0	0.0	
071	Dingo	0.0	0.0	
075	New Holland 180	0.0	8.0	
080	Curbmate	0.0	0.0	
083	New Holland 553	0.0	8.0	
Total operating hours to date: 26,869.8		Total	0.0	24.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 698 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 01 Jul 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 80 °F, Max 95 °F; No Precipitation; 33 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - punch list for the east loop; 75A, 86B, 85B
 L&L ELECTRIC - worked on change orders for the east loop
 PARSONS - worked on punch list for the east loop; trim eaves; sack foundations for the west loop
 STANDARD DRYWALL INC - worked on buildings 28A, 28B, 27A, 27B for the west loop
 PIONEER LANDSCAPE - worked on watering trees in the nursery and change order for the east loop

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 None today

QUALITY CONTROL TESTING AND RESULTS
 None today

REMARKS
 None today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	0.0	0.0
Bow man's Inc	SHEET METAL WORKERS	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 698 Page 2 of 2	
		DATE 01 Jul 2006 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
C-Forbes Enterprise Builders Enterprise Builders Evergreene Const. Evergreene Const. Evergreene Const. JB's Roofing Kitchen's Plus Parsons Evergreene Patterson Patterson Pioneer Landscape Pioneer Landscape Preeces Tile Star Mountain Star Mountain Star Mountain Utah Mechanical Cont Utah Mechanical Cont Valley View Exterior Valley View Exterior Western Building	CARPENTER CEMENT FINISHER LABORERS CARPENTER LABORERS OPERATING ENGINEER ROOFER CARPENTER SUPER - JOB LABORERS OPERATING ENGINEER OPERATING ENGINEER IRRIGATION SYSTEM INSTALLR FLOOR COVERER CARPENTER SUPER - JOB OPERATING ENGINEER LABORERS PLUMBER CARPENTER SUPER - JOB LABORERS	0.0 3.0 0.0 4.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 1.0 4.0 2.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0	0.0 11.0 0.0 27.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 4.0 26.5 16.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0
		Total	14.0 84.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	0.0
047	Gradall 544-10	0.0	0.0
052	loader	0.0	0.0
063	Forklift	0.0	0.0
069	Skid Steer	0.0	0.0
075	New Holland 180	0.0	6.0
		Total	0.0 6.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 700	Page 1 of 3
		DATE 03 Jul 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 80 °F, Max 90 °F; No Precipitation; No Wind		

QC NARRATIVES

Activities in Progress:
 PREECES TILE - building 7-15 east loop repairs
 L&L ELECTRIC - east loop changes
 PARSONS - east loop roof changes
 PATTERSON - hauling dirt off of common areas
 WESTERN BUILDING MAINTENANCE - worked on cleaning in the east loop

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 None today

 QUALITY CONTROL TESTING AND RESULTS
 None today

 REMARKS
 None today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 38 activities were started today:

Activity No	Description
P5210022	Paint
P521030	Install Appliances
P5211026	Blow Ceiling Insulation
P5213026	Blow Ceiling Insulation
P5217041	Install Garage Overhead Door
P522032	Install Appliances
P5223041	Install Garage Overhead Door
P5224039	Install Garage Overhead Door
P5225039	Install Garage Overhead Door
P5227041	Install Garage Overhead Door
P5228039	Install Garage Overhead Door
P5229038	Install Vinyl Siding, Soffit &
P5230040	Install Vinyl Siding, Soffit &
P5264046	Owner Inspection & Punchlist
P5265048	Owner Inspection & Punchlist
P5266046	Owner Inspection & Punchlist

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 700	Page 2 of 3																																																																																														
		DATE 03 Jul 2006 - Monday																																																																																															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																															
<table border="0"> <tr><td>P5267045</td><td>Final Cleaning</td></tr> <tr><td>P5268047</td><td>Final Cleaning</td></tr> <tr><td>P5269045</td><td>Final Cleaning</td></tr> <tr><td>P5270045</td><td>Final Cleaning</td></tr> <tr><td>P5271047</td><td>Final Cleaning</td></tr> <tr><td>P5272045</td><td>Final Cleaning</td></tr> <tr><td>P5273047</td><td>Final Cleaning</td></tr> <tr><td>P5274046</td><td>Evergreen Punchlist Correction</td></tr> <tr><td>P5275048</td><td>Ow ner Inspection & Punchlist</td></tr> <tr><td>P5276046</td><td>Ow ner Inspection & Punchlist</td></tr> <tr><td>P5277048</td><td>Ow ner Inspection & Punchlist</td></tr> <tr><td>P5278046</td><td>Ow ner Inspection & Punchlist</td></tr> <tr><td>P5279048</td><td>Ow ner Inspection & Punchlist</td></tr> <tr><td>P5280047</td><td>Final Cleaning</td></tr> <tr><td>P5281045</td><td>Final Cleaning</td></tr> <tr><td>P5282045</td><td>Final Cleaning</td></tr> <tr><td>P5283045</td><td>Final Cleaning</td></tr> <tr><td>P5284047</td><td>Final Cleaning</td></tr> <tr><td>P5285047</td><td>Final Cleaning</td></tr> <tr><td>P5286032</td><td>Install Mirrors</td></tr> <tr><td>P5287045</td><td>Final Cleaning</td></tr> <tr><td>P5288047</td><td>Final Cleaning</td></tr> </table> <p>The following 24 activities were finished today:</p> <table border="0"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P51181</td><td>Procure Lumber/Trusses - Charl</td></tr> <tr><td>P521029</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P521030</td><td>Install Appliances</td></tr> <tr><td>P5211026</td><td>Blow Ceiling Insulation</td></tr> <tr><td>P5211027</td><td>Install Show er Walls/Vanities</td></tr> <tr><td>P5213026</td><td>Blow Ceiling Insulation</td></tr> <tr><td>P522032</td><td>Install Appliances</td></tr> <tr><td>P5221038</td><td>Install Vinyl Siding, Soffit &</td></tr> <tr><td>P5221039</td><td>Install Garage Overhead Door</td></tr> <tr><td>P5224020</td><td>Install & Finish Dryw all</td></tr> <tr><td>P5224039</td><td>Install Garage Overhead Door</td></tr> <tr><td>P5225039</td><td>Install Garage Overhead Door</td></tr> <tr><td>P5228020</td><td>Install & Finish Dryw all</td></tr> <tr><td>P5231019</td><td>Install Wall Insulation</td></tr> <tr><td>P5264046</td><td>Ow ner Inspection & Punchlist</td></tr> <tr><td>P5265048</td><td>Ow ner Inspection & Punchlist</td></tr> <tr><td>P5266046</td><td>Ow ner Inspection & Punchlist</td></tr> <tr><td>P5275048</td><td>Ow ner Inspection & Punchlist</td></tr> <tr><td>P5276046</td><td>Ow ner Inspection & Punchlist</td></tr> <tr><td>P5277048</td><td>Ow ner Inspection & Punchlist</td></tr> <tr><td>P5278046</td><td>Ow ner Inspection & Punchlist</td></tr> <tr><td>P5279048</td><td>Ow ner Inspection & Punchlist</td></tr> <tr><td>P5286032</td><td>Install Mirrors</td></tr> <tr><td>P5286044</td><td>Evergreen Punchlist Correction</td></tr> </tbody> </table>				P5267045	Final Cleaning	P5268047	Final Cleaning	P5269045	Final Cleaning	P5270045	Final Cleaning	P5271047	Final Cleaning	P5272045	Final Cleaning	P5273047	Final Cleaning	P5274046	Evergreen Punchlist Correction	P5275048	Ow ner Inspection & Punchlist	P5276046	Ow ner Inspection & Punchlist	P5277048	Ow ner Inspection & Punchlist	P5278046	Ow ner Inspection & Punchlist	P5279048	Ow ner Inspection & Punchlist	P5280047	Final Cleaning	P5281045	Final Cleaning	P5282045	Final Cleaning	P5283045	Final Cleaning	P5284047	Final Cleaning	P5285047	Final Cleaning	P5286032	Install Mirrors	P5287045	Final Cleaning	P5288047	Final Cleaning	Activity No	Description	P51181	Procure Lumber/Trusses - Charl	P521029	Install Finish Plumb, Elect. &	P521030	Install Appliances	P5211026	Blow Ceiling Insulation	P5211027	Install Show er Walls/Vanities	P5213026	Blow Ceiling Insulation	P522032	Install Appliances	P5221038	Install Vinyl Siding, Soffit &	P5221039	Install Garage Overhead Door	P5224020	Install & Finish Dryw all	P5224039	Install Garage Overhead Door	P5225039	Install Garage Overhead Door	P5228020	Install & Finish Dryw all	P5231019	Install Wall Insulation	P5264046	Ow ner Inspection & Punchlist	P5265048	Ow ner Inspection & Punchlist	P5266046	Ow ner Inspection & Punchlist	P5275048	Ow ner Inspection & Punchlist	P5276046	Ow ner Inspection & Punchlist	P5277048	Ow ner Inspection & Punchlist	P5278046	Ow ner Inspection & Punchlist	P5279048	Ow ner Inspection & Punchlist	P5286032	Install Mirrors	P5286044	Evergreen Punchlist Correction
P5267045	Final Cleaning																																																																																																
P5268047	Final Cleaning																																																																																																
P5269045	Final Cleaning																																																																																																
P5270045	Final Cleaning																																																																																																
P5271047	Final Cleaning																																																																																																
P5272045	Final Cleaning																																																																																																
P5273047	Final Cleaning																																																																																																
P5274046	Evergreen Punchlist Correction																																																																																																
P5275048	Ow ner Inspection & Punchlist																																																																																																
P5276046	Ow ner Inspection & Punchlist																																																																																																
P5277048	Ow ner Inspection & Punchlist																																																																																																
P5278046	Ow ner Inspection & Punchlist																																																																																																
P5279048	Ow ner Inspection & Punchlist																																																																																																
P5280047	Final Cleaning																																																																																																
P5281045	Final Cleaning																																																																																																
P5282045	Final Cleaning																																																																																																
P5283045	Final Cleaning																																																																																																
P5284047	Final Cleaning																																																																																																
P5285047	Final Cleaning																																																																																																
P5286032	Install Mirrors																																																																																																
P5287045	Final Cleaning																																																																																																
P5288047	Final Cleaning																																																																																																
Activity No	Description																																																																																																
P51181	Procure Lumber/Trusses - Charl																																																																																																
P521029	Install Finish Plumb, Elect. &																																																																																																
P521030	Install Appliances																																																																																																
P5211026	Blow Ceiling Insulation																																																																																																
P5211027	Install Show er Walls/Vanities																																																																																																
P5213026	Blow Ceiling Insulation																																																																																																
P522032	Install Appliances																																																																																																
P5221038	Install Vinyl Siding, Soffit &																																																																																																
P5221039	Install Garage Overhead Door																																																																																																
P5224020	Install & Finish Dryw all																																																																																																
P5224039	Install Garage Overhead Door																																																																																																
P5225039	Install Garage Overhead Door																																																																																																
P5228020	Install & Finish Dryw all																																																																																																
P5231019	Install Wall Insulation																																																																																																
P5264046	Ow ner Inspection & Punchlist																																																																																																
P5265048	Ow ner Inspection & Punchlist																																																																																																
P5266046	Ow ner Inspection & Punchlist																																																																																																
P5275048	Ow ner Inspection & Punchlist																																																																																																
P5276046	Ow ner Inspection & Punchlist																																																																																																
P5277048	Ow ner Inspection & Punchlist																																																																																																
P5278046	Ow ner Inspection & Punchlist																																																																																																
P5279048	Ow ner Inspection & Punchlist																																																																																																
P5286032	Install Mirrors																																																																																																
P5286044	Evergreen Punchlist Correction																																																																																																
QC REQUIREMENTS No QC requirements were completed today																																																																																																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 700 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 03 Jul 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	5.0
Bow man's Inc	SHEET METAL WORKERS	6.0	45.0
C-Forbes	CARPENTER	0.0	0.0
Enterprise Builders	CEMENT FINISHER	0.0	0.0
Enterprise Builders	LABORERS	0.0	0.0
Evergreene Const.	CARPENTER	4.0	32.0
Evergreene Const.	LABORERS	0.0	0.0
Evergreene Const.	OPERATING ENGINEER	0.0	0.0
JB's Roofing	ROOFER	0.0	0.0
Kitchen's Plus	CARPENTER	0.0	0.0
Parsons Evergreene	SUPER - JOB	0.0	0.0
Patterson	LABORERS	0.0	0.0
Patterson	OPERATING ENGINEER	2.0	24.0
Pioneer Landscape	OPERATING ENGINEER	0.0	0.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	1.0
Preeces Tile	FLOOR COVERER	0.0	0.0
Star Mountain	CARPENTER	0.0	0.0
Star Mountain	SUPER - JOB	0.0	0.0
Star Mountain	OPERATING ENGINEER	0.0	0.0
Utah Mechanical Cont	LABORERS	0.0	0.0
Utah Mechanical Cont	PLUMBER	0.0	0.0
Valley View Exterior	CARPENTER	0.0	0.0
Valley View Exterior	SUPER - JOB	0.0	0.0
Western Building	LABORERS	6.0	30.0
Total		20.0	137.0

Total hours worked to date: 216,101.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	4.0
039	Water Truck	0.0	0.0
047	Gradall 544-10	0.0	0.0
051	track hoe	0.0	0.0
052	loader	0.0	6.0
063	Forklift	0.0	0.0
069	Skid Steer	0.0	8.0
075	New Holland 180	0.0	0.0
Total		0.0	18.0

Total operating hours to date: 26,893.8

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 702	Page 1 of 3										
		DATE 05 Jul 2006 - Wednesday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 86 °F; No Precipitation; 30 MPH Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p> PREECES TILE - worked on east loop list AMERICAN TRADITION HOMES - loop A trim for building 27 HUNT ELECTRIC - worked on loop A change gas orifices L&L ELECTRIC - worked on the east loop BOWMAN'S INC - worked on building 38 punch ENTERPRISE BUILDERS - prep loop B street side walk drives for 57 PARSONS - loop A&B east loop tot lot STAR MOUNTAIN CONSTRUCTION - walls for building 57 and 54; punch 52A; floor 63; roof 52A STANDARD DRYWALL INC - painting 21-17; taper building 28; nailing 34A UMC - east loop rough for building 42 C-FORBES - worked on building 26B JB'S ROOFING - worked in the east loop PIONEER LANDSCAPE - Loop A WESTERN BUILDING MAINTENANCE - cleaning 74,80 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Check out duct fix for Bungalow unit 1B, called Tim. Sheet rock nailing for 33B - okay; insulation 34B and 35A Old flooring nailing inspection for building 59-62, painted floor </p> <p> QUALITY CONTROL TESTING AND RESULTS None today </p> <p> REMARKS Called Tim about duct on building 1B - prepared Walked with COE and Base units 70 and 71 on sheet rock texture and concrete crack issue. COE to submit a list or concrete they would like us to take an action on. </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS Cord for Star Mountain taken out of service </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY Tot lot installation - see attached reports </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE Picture Perfect Playground </p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)													
No preparatory or initial inspections were held today													
ACTIVITY START/FINISH													
<p>The following 17 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5212024</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5224021</td> <td>Install Finish Carpentry (Door</td> </tr> <tr> <td>P5267046</td> <td>Owner Inspection & Punchlist</td> </tr> <tr> <td>P5268048</td> <td>Owner Inspection & Punchlist</td> </tr> </tbody> </table>				Activity No	Description	P5212024	Blow Ceiling Insulation	P5224021	Install Finish Carpentry (Door	P5267046	Owner Inspection & Punchlist	P5268048	Owner Inspection & Punchlist
Activity No	Description												
P5212024	Blow Ceiling Insulation												
P5224021	Install Finish Carpentry (Door												
P5267046	Owner Inspection & Punchlist												
P5268048	Owner Inspection & Punchlist												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 702	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 05 Jul 2006 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5269046	Ow ner Inspection & Punchlist		
P5270046	Ow ner Inspection & Punchlist		
P5271048	Ow ner Inspection & Punchlist		
P5272046	Ow ner Inspection & Punchlist		
P5273048	Ow ner Inspection & Punchlist		
P5280048	Ow ner Inspection & Punchlist		
P5281046	Ow ner Inspection & Punchlist		
P5282046	Ow ner Inspection & Punchlist		
P5283046	Ow ner Inspection & Punchlist		
P5284048	Ow ner Inspection & Punchlist		
P5285048	Ow ner Inspection & Punchlist		
P5287046	Ow ner Inspection & Punchlist		
P5288048	Ow ner Inspection & Punchlist		
The following 20 activities were finished today:			
Activity No	Description		
P51161	Procure Lumber/Trusses - Bunga		
P52026	Procure Flooring - Baxter		
P5212024	Blow Ceiling Insulation		
P5216022	Paint		
P5267046	Ow ner Inspection & Punchlist		
P5268048	Ow ner Inspection & Punchlist		
P5269046	Ow ner Inspection & Punchlist		
P5270046	Ow ner Inspection & Punchlist		
P5271048	Ow ner Inspection & Punchlist		
P5272046	Ow ner Inspection & Punchlist		
P5273048	Ow ner Inspection & Punchlist		
P5280048	Ow ner Inspection & Punchlist		
P5281046	Ow ner Inspection & Punchlist		
P5282046	Ow ner Inspection & Punchlist		
P5283046	Ow ner Inspection & Punchlist		
P5284048	Ow ner Inspection & Punchlist		
P5285048	Ow ner Inspection & Punchlist		
P5286045	Final Cleaning		
P5287046	Ow ner Inspection & Punchlist		
P5288048	Ow ner Inspection & Punchlist		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
American Tradition H	LABORERS	1.0	7.0
Bow man's Inc	SHEET METAL WORKERS	4.0	35.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 702 Page 3 of 3	
PROJECT		DATE	
D/B Replace Military Family Housing P5		05 Jul 2006 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
C-Forbes Custom Glass Enterprise Builders Enterprise Builders Evergreene Const. Evergreene Const. Evergreene Const. G&G Insulation Idaho Masonry Contra JB's Roofing Jack McGahey Paint Parsons Evergreene Patterson Patterson Pioneer Landscape Pioneer Landscape Pioneer Landscape Preeces Tile Star Mountain Star Mountain Star Mountain Utah Mechanical Cont Utah Mechanical Cont Valley View Exterior Valley View Exterior Western Building Total hours worked to date: 216,528.0	CARPENTER GLAZIER CEMENT FINISHER LABORERS CARPENTER LABORERS OPERATING ENGINEER INSULATION INSTALLER CEMENT MASON ROOFER PAINTERS SUPER - JOB LABORERS OPERATING ENGINEER LANDSCAPE LABORERS OPERATING ENGINEER IRRIGATION SYSTEM INSTALLR FLOOR COVERER CARPENTER SUPER - JOB OPERATING ENGINEER LABORERS PLUMBER CARPENTER SUPER - JOB LABORERS Total	4.0 0.0 4.0 0.0 5.0 1.0 1.0 0.0 0.0 0.0 0.0 0.0 2.0 2.0 1.0 4.0 0.0 0.0 0.0 0.0 0.0 3.0 3.0 4.0 1.0 9.0 50.0	36.0 0.0 24.0 0.0 52.5 9.0 2.0 0.0 0.0 0.0 0.0 0.0 24.0 14.0 10.0 40.0 0.0 0.0 0.0 0.0 33.0 33.0 32.0 8.0 59.5 427.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number 008 039 047 051 052 058 063 069 071 075 080 Total operating hours to date: 26,901.8	Description Dump Truck Water Truck Gradall 544-10 track hoe loader backhoe Forklift Skid Steer Dingo New Holland 180 Curbmate	Standby Hours 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 Total	Operating Hours 0.0 1.0 1.0 0.0 0.0 0.0 0.0 0.0 0.0 6.0 0.0 8.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 703	Page 1 of 3
		DATE 06 Jul 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Critical Delay Temperature Min 62 °F, Max 86 °F; No Precipitation; 30 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - worked on building 15,16
 AMERICAN TRADITION HOMES - building 27, wraps in loop A; DMP loop B
 HUNT ELECTRIC - worked in the east loop
 L&L ELECTRIC - rough building 36
 BOWMAN'S INC - rough building 38 for the east loop
 ENTERPRISE BUILDERS - concrete drives 57-58; front porches 61,62
 PARSONS - worked on east loop tot lot
 STAR MOUNTAIN CONSTRUCTION - roof 52, punch 52; walls 53-57; floor 63 (concrete cut)
 STANDARD DRYWALL INC - taper in building 28; painters in buildings 19,21; hanging in building 34B
 UMC - rough 42 and 43
 C-FORBES - worked in building 26A&B
 PATTERSON - prep drives for loop B
 JB'S ROOFING - worked on building 47
 PIONEER LANDSCAPE - Loop A - can't seed common area due to wind
 WESTERN BUILDING MAINTENANCE - worked on cleaning units 81 - 83

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Floor nailing inspection for building 34-58 and 63
 4 - way inspection building 35A&B
 Framing inspections for building 50 and 57

QUALITY CONTROL TESTING AND RESULTS
 Concrete drives and sidewalks

REMARKS
 QC meeting today - see attached minutes
 After meeting, I went with Jerry and Rob to look at 1B bath fan. They thought it looked good. Also went to building 73 and looked at the cover on the furnace vents - also found to be acceptable
 COE wants roadway at 38B cut and sleeve installed - no concrete backfill is acceptable

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 None today

PREPARATORY AND/OR INITIALS HELD TODAY
 Initial inspection on tot lot

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 5 activities were started today:

Activity No	Description
P5216024	Blow Ceiling Insulation
P5226024	Paint
P5228021	Install Finish Carpentry (Door

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 703	Page 2 of 3																																																																																																																
PROJECT D/B Replace Military Family Housing P5		DATE 06 Jul 2006 - Thursday																																																																																																																	
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																	
P528032 Install Appliances P5286046 Owner Inspection & Punchlist The following 7 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5216024</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5217024</td> <td>Paint</td> </tr> <tr> <td>P5219024</td> <td>Paint</td> </tr> <tr> <td>P5220021</td> <td>Install Finish Carpentry (Door</td> </tr> <tr> <td>P5232022</td> <td>Install & Finish Drywall</td> </tr> <tr> <td>P5244037</td> <td>Install Roofing</td> </tr> <tr> <td>P5286046</td> <td>Owner Inspection & Punchlist</td> </tr> </tbody> </table>				Activity No	Description	P5216024	Blow Ceiling Insulation	P5217024	Paint	P5219024	Paint	P5220021	Install Finish Carpentry (Door	P5232022	Install & Finish Drywall	P5244037	Install Roofing	P5286046	Owner Inspection & Punchlist																																																																																																
Activity No	Description																																																																																																																		
P5216024	Blow Ceiling Insulation																																																																																																																		
P5217024	Paint																																																																																																																		
P5219024	Paint																																																																																																																		
P5220021	Install Finish Carpentry (Door																																																																																																																		
P5232022	Install & Finish Drywall																																																																																																																		
P5244037	Install Roofing																																																																																																																		
P5286046	Owner Inspection & Punchlist																																																																																																																		
QC REQUIREMENTS No QC requirements were completed today																																																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																			
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td>1.0</td><td>7.0</td></tr> <tr><td>Bowman's Inc</td><td>SHEET METAL WORKERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Custom Glass</td><td>GLAZIER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>5.0</td><td>50.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>0.0</td><td>0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>4.0</td><td>24.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>2.0</td><td>10.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>3.0</td><td>18.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLER</td><td>6.0</td><td>53.5</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>20.0</td><td>171.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>1.0</td><td>9.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>1.0</td><td>9.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>3.0</td><td>24.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	American Tradition H	LABORERS	1.0	7.0	Bowman's Inc	SHEET METAL WORKERS	0.0	0.0	C-Forbes	CARPENTER	0.0	0.0	Custom Glass	GLAZIER	0.0	0.0	Enterprise Builders	CEMENT FINISHER	5.0	50.0	Enterprise Builders	LABORERS	0.0	0.0	Evergreene Const.	CARPENTER	0.0	0.0	Evergreene Const.	LABORERS	0.0	0.0	Evergreene Const.	OPERATING ENGINEER	0.0	0.0	G&G Insulation	INSULATION INSTALLER	0.0	0.0	Idaho Masonry Contra	CEMENT MASON	0.0	0.0	JB's Roofing	ROOFER	4.0	24.0	Jack McGahey Paint	PAINTERS	0.0	0.0	Parsons Evergreene	SUPER - JOB	0.0	0.0	Patterson	LABORERS	1.0	8.0	Patterson	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	10.0	Pioneer Landscape	OPERATING ENGINEER	3.0	18.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	6.0	53.5	Preeces Tile	FLOOR COVERER	0.0	0.0	Star Mountain	CARPENTER	20.0	171.0	Star Mountain	SUPER - JOB	1.0	9.0	Star Mountain	OPERATING ENGINEER	1.0	9.0	Utah Mechanical Cont	LABORERS	0.0	0.0	Utah Mechanical Cont	PLUMBER	0.0	0.0	Valley View Exterior	CARPENTER	3.0	24.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																
American Tradition H	CARPENTER	1.0	8.5																																																																																																																
American Tradition H	LABORERS	1.0	7.0																																																																																																																
Bowman's Inc	SHEET METAL WORKERS	0.0	0.0																																																																																																																
C-Forbes	CARPENTER	0.0	0.0																																																																																																																
Custom Glass	GLAZIER	0.0	0.0																																																																																																																
Enterprise Builders	CEMENT FINISHER	5.0	50.0																																																																																																																
Enterprise Builders	LABORERS	0.0	0.0																																																																																																																
Evergreene Const.	CARPENTER	0.0	0.0																																																																																																																
Evergreene Const.	LABORERS	0.0	0.0																																																																																																																
Evergreene Const.	OPERATING ENGINEER	0.0	0.0																																																																																																																
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																																																																																
Idaho Masonry Contra	CEMENT MASON	0.0	0.0																																																																																																																
JB's Roofing	ROOFER	4.0	24.0																																																																																																																
Jack McGahey Paint	PAINTERS	0.0	0.0																																																																																																																
Parsons Evergreene	SUPER - JOB	0.0	0.0																																																																																																																
Patterson	LABORERS	1.0	8.0																																																																																																																
Patterson	OPERATING ENGINEER	2.0	16.0																																																																																																																
Pioneer Landscape	LANDSCAPE LABORERS	2.0	10.0																																																																																																																
Pioneer Landscape	OPERATING ENGINEER	3.0	18.0																																																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	6.0	53.5																																																																																																																
Preeces Tile	FLOOR COVERER	0.0	0.0																																																																																																																
Star Mountain	CARPENTER	20.0	171.0																																																																																																																
Star Mountain	SUPER - JOB	1.0	9.0																																																																																																																
Star Mountain	OPERATING ENGINEER	1.0	9.0																																																																																																																
Utah Mechanical Cont	LABORERS	0.0	0.0																																																																																																																
Utah Mechanical Cont	PLUMBER	0.0	0.0																																																																																																																
Valley View Exterior	CARPENTER	3.0	24.0																																																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 703 <div style="text-align: right;">Page 3 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 06 Jul 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
Valley View Exterior	SUPER - JOB	0.0	0.0
Western Building	LABORERS	7.0	49.0
Total hours worked to date: 216,985.0		Total 57.0	457.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	0.0
039	Water Truck	0.0	0.0
047	Gradall 544-10	0.0	0.0
051	track hoe	0.0	0.0
052	loader	0.0	16.0
058	backhoe	0.0	0.0
063	Forklift	0.0	9.0
069	Skid Steer	0.0	0.0
071	Dingo	0.0	4.0
075	New Holland 180	0.0	9.0
080	Curbmate	0.0	0.0
Total operating hours to date: 26,939.8		Total 0.0	38.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 704 <div style="text-align: right;">Page 1 of 3</div>
		DATE 07 Jul 2006 - Friday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 57 °F, Max 93 °F; No Precipitation; 16 MPH Wind	

QC NARRATIVES

Activities in Progress:

ALDAVE - Building #15, 16
 AMERICAN TRADITION HOMES - Building #27 east loop
 HUNT ELECTRIC - Gas heaters B loop
 L&L ELECTRIC - Building #36, punch list east loop
 BOWMAN'S - East loop punchlist building #37, 38
 ENTERPRISE BUILDERS - Pour front porch 60B and 62A/B
 IDAHO MASONRY CONTRACTORS - Not on Site
 PARSONS - East loop
 G&G INSULATION - east loop blow -in insulation
 STARMOUNTAIN CONSTRUCTION - Walls #57, 58, 54; sheeting #54-55; Roof #52; Pickup #52
 STANDARD DRYWALL INC - (Textured #28, #29 tape) Painter building #1 base and trim; nail #35; Point Building 17-21 east loop
 UTAH MECHANICAL CONTRACTORS - East loop punch list; buildings #42-43-44
 C-FORBES - Building #26A/B
 JB'S ROOFING - Paper mailbox Loop A; Building #47 & 49
 PIONEER LANDSCAPE - Common area seed east loop; Loop A Yards
 WESTERN BUILDING MAINTANCE - Cleaning east loop houses

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected building #62A/B and #60B front porch rebar
 Inspected east loop fire issues; Inspected building # 69-82 cleaning

QUALITY CONTROL TESTING AND RESULTS:
 Concrete porches #62A/B and #60B

REMARKS:
 Asked Tim to Ok on Bath Fan Covers

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 Generator Use

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 3 activities were started today:

Activity No	Description
P5220022	Paint
P5223024	Paint
P524033	Install Carpet

The following 5 activities were finished today:

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 704		Page 2 of 3
		DATE 07 Jul 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P5210022 Paint P5215024 Paint P5229020 Install & Finish Dryw all P5230022 Install & Finish Dryw all P5274046 Evergreen Punchlist Correction				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>	
American Tradition H	CARPENTER	1.0	7.0	
American Tradition H	LABORERS	2.0	3.5	
Bow man's Inc	SHEET METAL WORKERS	6.0	43.0	
C-Forbes	CARPENTER	0.0	0.0	
Custom Glass	GLAZIER	0.0	0.0	
Enterprise Builders	CEMENT FINISHER	8.0	14.0	
Enterprise Builders	LABORERS	0.0	0.0	
Evergreene Const.	CARPENTER	0.0	0.0	
Evergreene Const.	LABORERS	0.0	0.0	
Evergreene Const.	OPERATING ENGINEER	0.0	0.0	
G&G Insulation	INSULATION INSTALLER	2.0	12.0	
HUNT ELECTRIC	OPERATING ENGINEER	1.0	10.0	
Idaho Masonry Contra	CEMENT MASON	0.0	0.0	
JB's Roofing	ROOFER	0.0	0.0	
Jack McGahey Paint	PAINTERS	0.0	0.0	
Parsons Evergreene	SUPER - JOB	0.0	0.0	
Patterson	LABORERS	0.0	0.0	
Patterson	OPERATING ENGINEER	0.0	0.0	
Pioneer Landscape	LANDSCAPE LABORERS	2.0	11.0	
Pioneer Landscape	OPERATING ENGINEER	2.0	20.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	62.0	
Preeces Tile	FLOOR COVERER	2.0	16.0	
Star Mountain	CARPENTER	23.0	195.5	
Star Mountain	SUPER - JOB	1.0	9.0	
Star Mountain	OPERATING ENGINEER	1.0	9.0	
Utah Mechanical Cont	LABORERS	4.0	40.0	
Utah Mechanical Cont	PLUMBER	3.0	30.0	
Valley View Exterior	CARPENTER	2.0	16.0	
Valley View Exterior	SUPER - JOB	1.0	8.0	
Western Building	LABORERS	0.0	0.0	
Total hours worked to date: 217,491.0		Total	68.0	506.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 704		Page 3 of 3
		DATE 07 Jul 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	0.0	
039	Water Truck	0.0	0.0	
047	Gradall 544-10	0.0	0.0	
051	track hoe	0.0	0.0	
052	loader	0.0	0.0	
058	backhoe	0.0	0.0	
063	Forklift	0.0	9.0	
069	Skid Steer	0.0	0.0	
071	Dingo	0.0	6.0	
072	New Holland 170	0.0	2.0	
075	New Holland 180	0.0	9.0	
080	Curbmate	0.0	0.0	
Total operating hours to date: 26,965.8		Total	0.0	26.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 707	Page 1 of 3
		DATE 10 Jul 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 66 °F, Max 100 °F; No Precipitation; 14 MPH Wind		

QC NARRATIVES

Activities in Progress:

AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 27
 HUNT ELECTRIC - Cathodic Protection east loop testing phones in construction trailer, wired street light poles
 L&L ELECTRIC - Rough-in # 37A/B
 BOWMAN'S - Rough-in # 38A/B
 ENTERPRISE BUILDERS - Place Porches # 61, 62, form #58, 59
 IDAHO MASONRY CONTRACTORS - No on Site
 PARSONS - Punchlist east loop; water truck, fabric; temp doors
 G&G INSULATION - Insulation # 35B, 36
 STARMOUNTAIN CONSTRUCTION - Framing # 52 to #63
 STANDARD DRYWALL INC - Hanging #35B, taping #30 and east loop repairs; Painting # 20, 10, 21, 22
 UTAH MECHANICAL CONTRACTORS - Rough-in #42, 43, 44 east loop punch list
 C-FORBES - Finish Carpet #26, 29
 PATTERSON - Hauling rocky spoils to disposal
 JB'S ROOFING - #47, 49 shingles
 PIONEER LANDSCAPE - Common area seeding east loop, west loop irrigation
 WESTERN BUILDING MAINTANCE - Cleaning east loop houses

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected driveways/service walks 58B/ 59A

QUALITY CONTROL TESTING AND RESULTS:
 MTI performed concrete testing

REMARKS:
 Performed fire hydrant flow test - volume and pressure looked good - final report to be forwarded tomorrow

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 No specific safety issues observed - very hot- drink lots of water

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 30 activities were started today:

Activity No	Description
P5213030	Install Vinyl Floors
P5215026	Blow Ceiling Insulation
P5235018	4-way Inspection
P5236017	Rough Plumbing
P5237017	Rough Electrical, Cable & Phone
P5237038	Install Vinyl Siding, Soffit &
P5238016	Rough HVAC
P5239016	Rough HVAC

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 707	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 10 Jul 2006 - Monday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5241017	Rough Plumbing		
P5243017	Rough Plumbing		
P5247036	Install Cultures Stone		
P5248036	Install Cultures Stone		
P5249036	Install Cultures Stone		
P5250036	Install Cultures Stone		
P525031	Install Carpet		
P5251034	Dry-in & Flash Roof		
P5251036	Install Cultures Stone		
P5252034	Dry-in & Flash Roof		
P5252035	Install Exterior Doors & Windo		
P5253036	Install Exterior Doors & Windo		
P5255013	Set Trusses & Sub-fascia		
P5256013	Set Trusses & Sub-fascia		
P5257013	Set Trusses & Sub-fascia		
P5258012	Set 1st Floor Walls		
P5260012	Set Walls		
P5261012	Set Walls		
P5262012	Set Walls		
P5263011	Joist & Sheet 1st Floor		
P5274047	Final Cleaning		
P529029	Install Finish Plumb, Elect. &		
The following 5 activities were finished today:			
Activity No	Description		
P5215026	Blow Ceiling Insulation		
P5218022	Paint		
P5233020	Install & Finish Dryw all		
P5235018	4-way Inspection		
P5254014	Set 2nd Floor walls		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
American Tradition H	LABORERS	1.0	7.0
Bow man's Inc	SHEET METAL WORKERS	5.0	42.5
C-Forbes	CARPENTER	4.0	34.0
Custom Glass	GLAZIER	0.0	0.0
Enterprise Builders	CEMENT FINISHER	8.0	36.0
Enterprise Builders	LABORERS	2.0	9.0
Evergreene Const.	CARPENTER	4.0	32.5
Evergreene Const.	LABORERS	2.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 707 Page 3 of 3	
PROJECT		DATE	
D/B Replace Military Family Housing P5		10 Jul 2006 - Monday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
Evergreene Const. G&G Insulation HUNT ELECTRIC HUNT ELECTRIC Idaho Masonry Contra JB's Roofing Jack McGahey Paint L&L ASSOCIATES Parsons Evergreene Patterson Patterson Pioneer Landscape Pioneer Landscape Pioneer Landscape Preeces Tile Standard Drywall Inc Standard Drywall Inc Standard Drywall Inc Standard Drywall Inc Star Mountain Star Mountain Star Mountain Utah Mechanical Cont Utah Mechanical Cont Valley View Exterior Valley View Exterior Western Building Total hours worked to date: 218,412.5	OPERATING ENGINEER INSULATION INSTALLER OPERATING ENGINEER ELECTRICIAN CEMENT MASON ROOFER PAINTERS ELECTRICIAN SUPER - JOB LABORERS OPERATING ENGINEER LANDSCAPE LABORERS OPERATING ENGINEER IRRIGATION SYSTEM INSTALLER FLOOR COVERER LABORERS TAPER SUPER - JOB SHEETROCK INSTALLER CARPENTER SUPER - JOB OPERATING ENGINEER LABORERS PLUMBER CARPENTER SUPER - JOB LABORERS Total	3.0 0.0 2.0 1.0 0.0 2.0 3.0 6.0 0.0 1.0 3.0 2.0 4.0 8.0 0.0 1.0 5.0 1.0 2.0 23.0 1.0 1.0 4.0 3.0 2.0 1.0 8.0 114.0	11.0 0.0 21.0 10.5 0.0 12.0 24.0 60.0 0.0 12.0 32.0 20.0 30.0 70.0 0.0 10.0 55.0 11.0 11.0 184.0 9.0 9.0 44.0 33.0 16.0 8.0 48.0 921.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	12.0
039	Water Truck	0.0	0.0
047	Gradall 544-10	0.0	0.0
051	track hoe	0.0	6.0
052	loader	0.0	32.0
058	backhoe	0.0	0.0
063	Forklift	0.0	8.0
069	Skid Steer	0.0	0.0
071	Dingo	0.0	7.0
072	New Holland 170	0.0	0.0
075	New Holland 180	0.0	9.0
080	Curbmate	0.0	0.0
Total operating hours to date: 27,039.8		Total 0.0	74.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 708 <div style="text-align: right;">Page 1 of 3</div>
		DATE 11 Jul 2006 - Tuesday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 102 °F; No Precipitation; 26 MPH Wind	

QC NARRATIVES

Activities in Progress:

ALDAVE - Subfloor # 17, vinyl# 17
 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 27
 HUNT ELECTRIC - Not on site
 L&L ELETRIC - Rough-in # 37
 BOWMAN'S - Rough-in # 39
 ENTERPRISE BUILDERS - Remove porch # 60; Form Porch
 IDAHO MASONRY CONTRACTORS - Stone # 46A
 PARSONS - Punchlist east loop, w ater truck, firew all repair east loop, sacking w estloop
 G&G INSULATION - Not onsite
 STARMOUNTAIN CONSTRUCTION - Framing # 52 to #63
 STANDARD DRYWALL INC - Hanging #35, taping repairs # 70, #30
 UTAH MECHANICAL CONTRACTORS - Rough-in \$ 43, 44, 47
 C-FORBES - #26, 27, finish carpentry w ork
 PATTERSON - Haul Spoils pile at w est loop B
 JB'S ROOFING - Shingles # 47, 49
 PIONEER LANDSCAPE - Irrigation in w est loop buildings
 WESTERN BUILDING MAINTANCE - Cleaning east loop houses

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Follow up inspection #36 - ok to insulate

QUALITY CONTROL TESTING AND RESULTS:
 MTI performed soil density testing

REMARKS:
 Met w ith COE to back check # 75-79

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 No safety issues observed.

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 9 activities were started today:

Activity No	Description
P5212027	Install Counter Tops
P5214027	Install Counter Tops
P5224022	Paint
P5225022	Paint
P5227023	Install Finish Carpentry (Door

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 708	Page 2 of 3																																																																								
PROJECT D/B Replace Military Family Housing P5		DATE 11 Jul 2006 - Tuesday																																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																									
P5229021 Install Finish Carpentry (Door) P5235019 Install Wall Insulation P5254015 Set Trusses & Sub-fascia P526031 Install Carpet The following 15 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5235037</td><td>Install Roofing</td></tr> <tr><td>P5242017</td><td>Rough Plumbing</td></tr> <tr><td>P5247036</td><td>Install Cultures Stone</td></tr> <tr><td>P5248036</td><td>Install Cultures Stone</td></tr> <tr><td>P5249036</td><td>Install Cultures Stone</td></tr> <tr><td>P5251034</td><td>Dry-in & Flash Roof</td></tr> <tr><td>P5251036</td><td>Install Cultures Stone</td></tr> <tr><td>P5252034</td><td>Dry-in & Flash Roof</td></tr> <tr><td>P5255013</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P5256013</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P5257013</td><td>Set Trusses & Sub-fascia</td></tr> <tr><td>P5258012</td><td>Set 1st Floor Walls</td></tr> <tr><td>P5260012</td><td>Set Walls</td></tr> <tr><td>P5261012</td><td>Set Walls</td></tr> <tr><td>P5274047</td><td>Final Cleaning</td></tr> </tbody> </table>				Activity No	Description	P5235037	Install Roofing	P5242017	Rough Plumbing	P5247036	Install Cultures Stone	P5248036	Install Cultures Stone	P5249036	Install Cultures Stone	P5251034	Dry-in & Flash Roof	P5251036	Install Cultures Stone	P5252034	Dry-in & Flash Roof	P5255013	Set Trusses & Sub-fascia	P5256013	Set Trusses & Sub-fascia	P5257013	Set Trusses & Sub-fascia	P5258012	Set 1st Floor Walls	P5260012	Set Walls	P5261012	Set Walls	P5274047	Final Cleaning																																								
Activity No	Description																																																																										
P5235037	Install Roofing																																																																										
P5242017	Rough Plumbing																																																																										
P5247036	Install Cultures Stone																																																																										
P5248036	Install Cultures Stone																																																																										
P5249036	Install Cultures Stone																																																																										
P5251034	Dry-in & Flash Roof																																																																										
P5251036	Install Cultures Stone																																																																										
P5252034	Dry-in & Flash Roof																																																																										
P5255013	Set Trusses & Sub-fascia																																																																										
P5256013	Set Trusses & Sub-fascia																																																																										
P5257013	Set Trusses & Sub-fascia																																																																										
P5258012	Set 1st Floor Walls																																																																										
P5260012	Set Walls																																																																										
P5261012	Set Walls																																																																										
P5274047	Final Cleaning																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>4.0</td><td>34.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Custom Glass</td><td>GLAZIER</td><td>2.0</td><td>8.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>3.0</td><td>11.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>3.0</td><td>19.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>2.0</td><td>10.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>1.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>1.0</td><td>10.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>0.0</td><td>0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>2.0</td><td>12.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>24.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>8.0</td><td>75.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	American Tradition H	LABORERS	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	4.0	34.0	C-Forbes	CARPENTER	4.0	32.0	Custom Glass	GLAZIER	2.0	8.0	Enterprise Builders	CEMENT FINISHER	3.0	11.0	Enterprise Builders	LABORERS	0.0	0.0	Evergreene Const.	CARPENTER	3.0	19.0	Evergreene Const.	LABORERS	2.0	10.5	Evergreene Const.	OPERATING ENGINEER	1.0	1.0	G&G Insulation	INSULATION INSTALLER	0.0	0.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	HUNT ELECTRIC	ELECTRICIAN	1.0	10.0	Idaho Masonry Contra	CEMENT MASON	0.0	0.0	JB's Roofing	ROOFER	2.0	12.0	Jack McGahey Paint	PAINTERS	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	8.0	75.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
American Tradition H	CARPENTER	1.0	8.5																																																																								
American Tradition H	LABORERS	1.0	8.0																																																																								
Bow man's Inc	SHEET METAL WORKERS	4.0	34.0																																																																								
C-Forbes	CARPENTER	4.0	32.0																																																																								
Custom Glass	GLAZIER	2.0	8.0																																																																								
Enterprise Builders	CEMENT FINISHER	3.0	11.0																																																																								
Enterprise Builders	LABORERS	0.0	0.0																																																																								
Evergreene Const.	CARPENTER	3.0	19.0																																																																								
Evergreene Const.	LABORERS	2.0	10.5																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	1.0																																																																								
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																																								
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0																																																																								
HUNT ELECTRIC	ELECTRICIAN	1.0	10.0																																																																								
Idaho Masonry Contra	CEMENT MASON	0.0	0.0																																																																								
JB's Roofing	ROOFER	2.0	12.0																																																																								
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																								
L&L ASSOCIATES	ELECTRICIAN	8.0	75.0																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 708 Page 3 of 3																																																																																	
		DATE 11 Jul 2006 - Tuesday																																																																																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																	
<table style="width: 100%; border-collapse: collapse;"> <tr><td style="width: 30%;">Parsons Evergreene</td><td style="width: 40%;">SUPER - JOB</td><td style="width: 15%; text-align: right;">2.0</td><td style="width: 15%; text-align: right;">12.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.5</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">8.0</td><td style="text-align: right;">72.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">44.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SHEETROCK INSTALLER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">22.0</td><td style="text-align: right;">168.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">33.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">33.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">52.0</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 219,279.0</td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">108.0 866.5</td> </tr> </table>		Parsons Evergreene	SUPER - JOB	2.0	12.0	Patterson	LABORERS	1.0	12.0	Patterson	OPERATING ENGINEER	3.0	32.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	15.5	Pioneer Landscape	OPERATING ENGINEER	3.0	22.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	72.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	LABORERS	1.0	10.0	Standard Drywall Inc	TAPER	4.0	44.0	Standard Drywall Inc	SUPER - JOB	1.0	11.0	Standard Drywall Inc	SHEETROCK INSTALLER	2.0	11.0	Star Mountain	CARPENTER	22.0	168.0	Star Mountain	SUPER - JOB	1.0	9.0	Star Mountain	OPERATING ENGINEER	1.0	9.0	Utah Mechanical Cont	LABORERS	3.0	33.0	Utah Mechanical Cont	PLUMBER	3.0	33.0	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	0.0	0.0	Western Building	LABORERS	8.0	52.0	Total hours worked to date: 219,279.0		Total	108.0 866.5		
Parsons Evergreene	SUPER - JOB	2.0	12.0																																																																																
Patterson	LABORERS	1.0	12.0																																																																																
Patterson	OPERATING ENGINEER	3.0	32.0																																																																																
Pioneer Landscape	LANDSCAPE LABORERS	2.0	15.5																																																																																
Pioneer Landscape	OPERATING ENGINEER	3.0	22.0																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	72.0																																																																																
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																
Standard Drywall Inc	LABORERS	1.0	10.0																																																																																
Standard Drywall Inc	TAPER	4.0	44.0																																																																																
Standard Drywall Inc	SUPER - JOB	1.0	11.0																																																																																
Standard Drywall Inc	SHEETROCK INSTALLER	2.0	11.0																																																																																
Star Mountain	CARPENTER	22.0	168.0																																																																																
Star Mountain	SUPER - JOB	1.0	9.0																																																																																
Star Mountain	OPERATING ENGINEER	1.0	9.0																																																																																
Utah Mechanical Cont	LABORERS	3.0	33.0																																																																																
Utah Mechanical Cont	PLUMBER	3.0	33.0																																																																																
Valley View Exterior	CARPENTER	4.0	32.0																																																																																
Valley View Exterior	SUPER - JOB	0.0	0.0																																																																																
Western Building	LABORERS	8.0	52.0																																																																																
Total hours worked to date: 219,279.0		Total	108.0 866.5																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today:																																																																																			
Serial Number	Description	Standby Hours	Operating Hours																																																																																
008	Dump Truck	0.0	12.0																																																																																
039	Water Truck	0.0	0.0																																																																																
047	Gradall 544-10	0.0	0.0																																																																																
051	track hoe	0.0	6.0																																																																																
052	loader	0.0	18.0																																																																																
058	backhoe	0.0	0.0																																																																																
063	Forklift	0.0	9.0																																																																																
069	Skid Steer	0.0	0.0																																																																																
071	Dingo	0.0	4.0																																																																																
072	New Holland 170	0.0	0.0																																																																																
074	MF Tractor	0.0	6.0																																																																																
075	New Holland 180	0.0	9.0																																																																																
080	Curbmate	0.0	0.0																																																																																
082	Kubota	0.0	2.0																																																																																
Total operating hours to date: 27,105.8		Total	0.0 66.0																																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 709	Page 1 of 3
		DATE 12 Jul 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 80 °F, Max 95 °F; 0.14 IN Precipitation; 22 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - Prep and subfloor # 18
 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 28
 HUNT ELECTRIC - Wire street light poles - tags on cathodic protection wires
 L&L ELETRIC - Rough-in # 38
 BOWMAN'S - Rough-in # 39
 ENTERPRISE BUILDERS - Placed driveways # 54A, 58B
 IDAHO MASONRY CONTRACTORS - Stone # 46B
 PARSONS - Punchlist east loop, sack in west loop; firew all repair east loop
 G&G INSULATION - Insulation # 37A/B
 STARMOUNTAIN CONSTRUCTION - Framing # 52-63
 STANDARD DRYWALL INC - Hanging # 35, Taping # 30, 27, 29 east loop building repairs
 UTAH MECHANICAL CONTRACTORS - Rough-in # 42, 43, 45
 C-FORBES - # 28, 29 finish carpet
 PATTERSON - Reworking fire hydrant # 64, #79 to drain grading lots in common area; haul spoils pile
 JB'S ROOFING - # 49, 47
 PIONEER LANDSCAPE - Irrigation west loop 16-18; Seed common areas in east loop
 WESTERN BUILDING MAINTANCE - Cleaning house east loop

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected CFM in to bath exhaust fan - drawing 100+CFM
 Transition is sealed. COE concern is corrected
 Inspected driveways # 59B, 60A/B - ok to place
 Inspected floor # 18B - ok to subfloor

QUALITY CONTROL TESTING AND RESULTS:
 MTI performed concrete testing

REMARKS:
 Balance sub badges expired - could not get on base, will be Monday before balance can be performed. Verified grade between # 84/ 83, 83/82, 82/81, 80/81 all are lower at buildings that top of sidewalk - suggested repair drain pipe under sidewalk

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 No safety issues observed.

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 8 activities were started today:

Activity No	Description
P5236018	Rough HVAC
P5246015	Rough Plumbing
P5253037	Dry-in & Flash Roof
P5255014	Sheet Trusses

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 709	Page 2 of 3																																																																																																								
PROJECT D/B Replace Military Family Housing P5		DATE 12 Jul 2006 - Wednesday																																																																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																									
P5258013 Joist & Sheet 2nd Floor P5261013 Set Trusses & Sub-fascia P5263012 Set 1st Floor Walls P5274048 Owner Inspection & Punchlist The following 7 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5212027</td> <td>Install Counter Tops</td> </tr> <tr> <td>P5214027</td> <td>Install Counter Tops</td> </tr> <tr> <td>P5235019</td> <td>Install Wall Insulation</td> </tr> <tr> <td>P5252035</td> <td>Install Exterior Doors & Windo</td> </tr> <tr> <td>P5254015</td> <td>Set Trusses & Sub-fascia</td> </tr> <tr> <td>P5263011</td> <td>Joist & Sheet 1st Floor</td> </tr> <tr> <td>P5274048</td> <td>Owner Inspection & Punchlist</td> </tr> </tbody> </table>				Activity No	Description	P5212027	Install Counter Tops	P5214027	Install Counter Tops	P5235019	Install Wall Insulation	P5252035	Install Exterior Doors & Windo	P5254015	Set Trusses & Sub-fascia	P5263011	Joist & Sheet 1st Floor	P5274048	Owner Inspection & Punchlist																																																																																								
Activity No	Description																																																																																																										
P5212027	Install Counter Tops																																																																																																										
P5214027	Install Counter Tops																																																																																																										
P5235019	Install Wall Insulation																																																																																																										
P5252035	Install Exterior Doors & Windo																																																																																																										
P5254015	Set Trusses & Sub-fascia																																																																																																										
P5263011	Joist & Sheet 1st Floor																																																																																																										
P5274048	Owner Inspection & Punchlist																																																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td>1.0</td><td>7.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>5.0</td><td>37.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Custom Glass</td><td>GLAZIER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>4.0</td><td>40.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>5.0</td><td>51.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>2.0</td><td>15.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>2.0</td><td>6.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>1.0</td><td>10.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>0.0</td><td>0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>4.0</td><td>26.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>12.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>3.0</td><td>32.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>2.0</td><td>10.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>7.0</td><td>70.5</td></tr> <tr><td>Preece Tile</td><td>FLOOR COVERER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	American Tradition H	LABORERS	1.0	7.5	Bow man's Inc	SHEET METAL WORKERS	5.0	37.0	C-Forbes	CARPENTER	4.0	32.0	Custom Glass	GLAZIER	0.0	0.0	Enterprise Builders	CEMENT FINISHER	4.0	40.0	Enterprise Builders	LABORERS	0.0	0.0	Evergreene Const.	CARPENTER	5.0	51.5	Evergreene Const.	LABORERS	2.0	15.0	Evergreene Const.	OPERATING ENGINEER	2.0	6.5	G&G Insulation	INSULATION INSTALLER	0.0	0.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	HUNT ELECTRIC	ELECTRICIAN	1.0	10.0	Idaho Masonry Contra	CEMENT MASON	0.0	0.0	JB's Roofing	ROOFER	4.0	26.0	Jack McGahey Paint	PAINTERS	0.0	0.0	L&L ASSOCIATES	ELECTRICIAN	0.0	0.0	Parsons Evergreene	SUPER - JOB	0.0	0.0	Patterson	LABORERS	1.0	12.0	Patterson	OPERATING ENGINEER	3.0	32.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	10.0	Pioneer Landscape	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	70.5	Preece Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	LABORERS	0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																								
American Tradition H	CARPENTER	1.0	8.5																																																																																																								
American Tradition H	LABORERS	1.0	7.5																																																																																																								
Bow man's Inc	SHEET METAL WORKERS	5.0	37.0																																																																																																								
C-Forbes	CARPENTER	4.0	32.0																																																																																																								
Custom Glass	GLAZIER	0.0	0.0																																																																																																								
Enterprise Builders	CEMENT FINISHER	4.0	40.0																																																																																																								
Enterprise Builders	LABORERS	0.0	0.0																																																																																																								
Evergreene Const.	CARPENTER	5.0	51.5																																																																																																								
Evergreene Const.	LABORERS	2.0	15.0																																																																																																								
Evergreene Const.	OPERATING ENGINEER	2.0	6.5																																																																																																								
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																																																																								
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0																																																																																																								
HUNT ELECTRIC	ELECTRICIAN	1.0	10.0																																																																																																								
Idaho Masonry Contra	CEMENT MASON	0.0	0.0																																																																																																								
JB's Roofing	ROOFER	4.0	26.0																																																																																																								
Jack McGahey Paint	PAINTERS	0.0	0.0																																																																																																								
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0																																																																																																								
Parsons Evergreene	SUPER - JOB	0.0	0.0																																																																																																								
Patterson	LABORERS	1.0	12.0																																																																																																								
Patterson	OPERATING ENGINEER	3.0	32.0																																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	10.0																																																																																																								
Pioneer Landscape	OPERATING ENGINEER	2.0	20.0																																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	70.5																																																																																																								
Preece Tile	FLOOR COVERER	2.0	16.0																																																																																																								
Standard Drywall Inc	LABORERS	0.0	0.0																																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 709 <div style="text-align: right;">Page 3 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 12 Jul 2006 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Standard Drywall Inc	TAPER	0.0	0.0
Standard Drywall Inc	SUPER - JOB	0.0	0.0
Standard Drywall Inc	SHEETROCK INSTALLER	0.0	0.0
Star Mountain	CARPENTER	0.0	0.0
Star Mountain	SUPER - JOB	0.0	0.0
Star Mountain	OPERATING ENGINEER	0.0	0.0
Utah Mechanical Cont	LABORERS	3.0	31.5
Utah Mechanical Cont	PLUMBER	3.0	33.0
Valley View Exterior	CARPENTER	4.0	32.0
Valley View Exterior	SUPER - JOB	0.0	0.0
Western Building	LABORERS	0.0	0.0
		Total	58.0
Total hours worked to date: 219,790.0			511.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	12.0
039	Water Truck	0.0	3.5
047	Gradall 544-10	0.0	3.0
051	track hoe	0.0	5.0
052	loader	0.0	10.0
058	backhoe	0.0	0.0
063	Forklift	0.0	0.0
069	Skid Steer	0.0	0.0
071	Dingo	0.0	3.0
072	New Holland 170	0.0	0.0
074	MF Tractor	0.0	2.0
075	New Holland 180	0.0	7.0
079	Mitsubishi Excavator	0.0	2.0
080	Curbmate	0.0	0.0
		Total	47.5

Total operating hours to date: 27,153.3

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 710 Page 1 of 2																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 13 Jul 2006 - Thursday																																																	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004																																																	
WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 93 °F; No Precipitation; 12 MPH Wind																																																			
QC NARRATIVES No QC Narratives were reported today																																																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																			
ACTIVITY START/FINISH The following 4 activities were started today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr> <td>P5235020</td> <td>Install & Finish Dryw all</td> </tr> <tr> <td>P5238017</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5239017</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5254016</td> <td>Sheet Trusses</td> </tr> </table> The following 8 activities were finished today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> <tr> <td>P5213030</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5220022</td> <td>Paint</td> </tr> <tr> <td>P5236017</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5237017</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5241017</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5243017</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5253037</td> <td>Dry-in & Flash Roof</td> </tr> <tr> <td>P5263012</td> <td>Set 1st Floor Walls</td> </tr> </table>				Activity No	Description	P5235020	Install & Finish Dryw all	P5238017	Rough Electrical, Cable & Phon	P5239017	Rough Electrical, Cable & Phon	P5254016	Sheet Trusses	Activity No	Description	P5213030	Install Vinyl Floors	P5220022	Paint	P5236017	Rough Plumbing	P5237017	Rough Electrical, Cable & Phon	P5241017	Rough Plumbing	P5243017	Rough Plumbing	P5253037	Dry-in & Flash Roof	P5263012	Set 1st Floor Walls																				
Activity No	Description																																																		
P5235020	Install & Finish Dryw all																																																		
P5238017	Rough Electrical, Cable & Phon																																																		
P5239017	Rough Electrical, Cable & Phon																																																		
P5254016	Sheet Trusses																																																		
Activity No	Description																																																		
P5213030	Install Vinyl Floors																																																		
P5220022	Paint																																																		
P5236017	Rough Plumbing																																																		
P5237017	Rough Electrical, Cable & Phon																																																		
P5241017	Rough Plumbing																																																		
P5243017	Rough Plumbing																																																		
P5253037	Dry-in & Flash Roof																																																		
P5263012	Set 1st Floor Walls																																																		
QC REQUIREMENTS No QC requirements were completed today																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.5</td> </tr> <tr> <td>American Tradition H</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.5</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">35.0</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>Custom Glass</td> <td>GLAZIER</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">38.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>LABORERS</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">51.5</td> </tr> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">13.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>G&G Insulation</td> <td>INSULATION INSTALLER</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	American Tradition H	LABORERS	1.0	7.5	Bow man's Inc	SHEET METAL WORKERS	5.0	35.0	C-Forbes	CARPENTER	4.0	32.0	Custom Glass	GLAZIER	0.0	0.0	Enterprise Builders	CEMENT FINISHER	4.0	38.0	Enterprise Builders	LABORERS	0.0	0.0	Evergreene Const.	CARPENTER	5.0	51.5	Evergreene Const.	LABORERS	2.0	13.0	Evergreene Const.	OPERATING ENGINEER	1.0	8.0	G&G Insulation	INSULATION INSTALLER	0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																
American Tradition H	CARPENTER	1.0	8.5																																																
American Tradition H	LABORERS	1.0	7.5																																																
Bow man's Inc	SHEET METAL WORKERS	5.0	35.0																																																
C-Forbes	CARPENTER	4.0	32.0																																																
Custom Glass	GLAZIER	0.0	0.0																																																
Enterprise Builders	CEMENT FINISHER	4.0	38.0																																																
Enterprise Builders	LABORERS	0.0	0.0																																																
Evergreene Const.	CARPENTER	5.0	51.5																																																
Evergreene Const.	LABORERS	2.0	13.0																																																
Evergreene Const.	OPERATING ENGINEER	1.0	8.0																																																
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 710 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 13 Jul 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN	1.0	10.0
Idaho Masonry Contra	CEMENT MASON	0.0	0.0
JB's Roofing	ROOFER	4.0	24.0
Jack McGahey Paint	PAINTERS	0.0	0.0
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0
Parsons Evergreene	SUPER - JOB	0.0	0.0
Patterson	LABORERS	1.0	4.0
Patterson	OPERATING ENGINEER	3.0	12.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	1.0	10.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	52.0
Prees Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	0.0	0.0
Standard Drywall Inc	TAPER	0.0	0.0
Standard Drywall Inc	SUPER - JOB	0.0	0.0
Standard Drywall Inc	SHEETROCK INSTALLER	0.0	0.0
Star Mountain	CARPENTER	0.0	0.0
Star Mountain	SUPER - JOB	0.0	0.0
Star Mountain	OPERATING ENGINEER	0.0	0.0
Utah Mechanical Cont	LABORERS	4.0	28.0
Utah Mechanical Cont	PLUMBER	2.0	14.0
Valley View Exterior	CARPENTER	0.0	0.0
Valley View Exterior	SUPER - JOB	0.0	0.0
Western Building	LABORERS	0.0	0.0
Total		52.0	403.5
Total hours worked to date: 220,193.5			

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	0.0
039	Water Truck	0.0	4.0
047	Gradall 544-10	0.0	4.0
051	track hoe	0.0	4.0
052	loader	0.0	8.0
058	backhoe	0.0	0.0
063	Forklift	0.0	0.0
069	Skid Steer	0.0	0.0
071	Dingo	0.0	0.0
072	New Holland 170	0.0	0.0
075	New Holland 180	0.0	8.0
080	Curbmate	0.0	0.0
Total		0.0	28.0

 Total operating hours to date: 27,181.3

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 711 <div style="text-align: right;">Page 1 of 3</div>
		DATE 14 Jul 2006 - Friday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 102 °F; No Precipitation; 13 MPH Wind	

QC NARRATIVES

Activities in Progress:

ALDAVE - Subfloor # 19
 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 28
 HUNT ELECTRIC - Not on Site
 L&L ELETRIC - Rough-in # 38, switches on Bungalow east power to panels in west A loop
 BOWMAN'S - Rough-in # 39
 ENTERPRISE BUILDERS - Place 200' sidewalk # 49 to 50
 IDAHO MASONRY CONTRACTORS - Stone # 48
 PARSONS - Pulling weeds, fire wall repairs east loop; punchlist east loop
 G&G INSULATION - Insulation # 37
 STARMOUNTAIN CONSTRUCTION - Framing # 53 to 63
 STANDARD DRYWALL INC - Hanging # 36, taping ; painting # 20, 10, 21, 22
 UTAH MECHANICAL CONTRACTORS - Not on Site
 C-FORBES - # 28, 29 finish carpet, driveway # 20A
 PATTERSON - Not on Site
 JB'S ROOFING - Shingle # 47, Dry #53
 PIONEER LANDSCAPE - Nursery Watering

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected subgrade for 200' of street sidewalk #49-50
 Inspected fire wall horizontal and vertical separation # 35 - ok to close
 Inspected screws/drywall # 35
 Framing inspection # 53A/B
 Inspect driveway # 61, 62 ok to place

QUALITY CONTROL TESTING AND RESULTS:
 MTI performed soil density testing

REMARKS:
 No conversations.

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 No safety issues observed. Some rebar stakes missing caps but corrected as observed

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 Hamilton Builders

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 8 activities were started today:

Activity No	Description
P5212029	Install Finish Plumb, Elect. &
P5214028	Install Vinyl Floors
P5217030	Install Vinyl Floors
P5237018	4-way Inspection

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 711	Page 2 of 3																																																																																																												
PROJECT D/B Replace Military Family Housing P5		DATE 14 Jul 2006 - Friday																																																																																																													
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																													
P5244015 Rough Plumbing P5245017 Rough Plumbing P5247015 Rough Plumbing P5258014 Set 2nd Floor w alls The following 6 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5214028</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5229038</td> <td>Install Vinyl Siding, Soffit &</td> </tr> <tr> <td>P5231020</td> <td>Install & Finish Dryw all</td> </tr> <tr> <td>P5237018</td> <td>4-way Inspection</td> </tr> <tr> <td>P5255014</td> <td>Sheet Trusses</td> </tr> <tr> <td>P5258013</td> <td>Joist & Sheet 2nd Floor</td> </tr> </tbody> </table>				Activity No	Description	P5214028	Install Vinyl Floors	P5229038	Install Vinyl Siding, Soffit &	P5231020	Install & Finish Dryw all	P5237018	4-way Inspection	P5255014	Sheet Trusses	P5258013	Joist & Sheet 2nd Floor																																																																																														
Activity No	Description																																																																																																														
P5214028	Install Vinyl Floors																																																																																																														
P5229038	Install Vinyl Siding, Soffit &																																																																																																														
P5231020	Install & Finish Dryw all																																																																																																														
P5237018	4-way Inspection																																																																																																														
P5255014	Sheet Trusses																																																																																																														
P5258013	Joist & Sheet 2nd Floor																																																																																																														
QC REQUIREMENTS No QC requirements were completed today																																																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>5.0</td><td>36.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Custom Glass</td><td>GLAZIER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>4.0</td><td>22.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>4.0</td><td>43.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>3.0</td><td>25.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>3.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>0.0</td><td>0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>2.0</td><td>12.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>1.0</td><td>4.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>TAPER</td><td>0.0</td><td>0.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	0.0	0.0	American Tradition H	LABORERS	0.0	0.0	Bow man's Inc	SHEET METAL WORKERS	5.0	36.5	C-Forbes	CARPENTER	3.0	24.0	Custom Glass	GLAZIER	0.0	0.0	Enterprise Builders	CEMENT FINISHER	4.0	22.0	Enterprise Builders	LABORERS	0.0	0.0	Evergreene Const.	CARPENTER	4.0	43.0	Evergreene Const.	LABORERS	3.0	25.0	Evergreene Const.	OPERATING ENGINEER	1.0	3.0	G&G Insulation	INSULATION INSTALLER	0.0	0.0	HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0	HUNT ELECTRIC	ELECTRICIAN	0.0	0.0	Idaho Masonry Contra	CEMENT MASON	0.0	0.0	JB's Roofing	ROOFER	2.0	12.0	Jack McGahey Paint	PAINTERS	0.0	0.0	L&L ASSOCIATES	ELECTRICIAN	0.0	0.0	Parsons Evergreene	SUPER - JOB	0.0	0.0	Patterson	LABORERS	0.0	0.0	Patterson	OPERATING ENGINEER	0.0	0.0	Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0	Pioneer Landscape	OPERATING ENGINEER	0.0	0.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	4.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Dryw all Inc	LABORERS	0.0	0.0	Standard Dryw all Inc	TAPER	0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																												
American Tradition H	CARPENTER	0.0	0.0																																																																																																												
American Tradition H	LABORERS	0.0	0.0																																																																																																												
Bow man's Inc	SHEET METAL WORKERS	5.0	36.5																																																																																																												
C-Forbes	CARPENTER	3.0	24.0																																																																																																												
Custom Glass	GLAZIER	0.0	0.0																																																																																																												
Enterprise Builders	CEMENT FINISHER	4.0	22.0																																																																																																												
Enterprise Builders	LABORERS	0.0	0.0																																																																																																												
Evergreene Const.	CARPENTER	4.0	43.0																																																																																																												
Evergreene Const.	LABORERS	3.0	25.0																																																																																																												
Evergreene Const.	OPERATING ENGINEER	1.0	3.0																																																																																																												
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																																																																												
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0																																																																																																												
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0																																																																																																												
Idaho Masonry Contra	CEMENT MASON	0.0	0.0																																																																																																												
JB's Roofing	ROOFER	2.0	12.0																																																																																																												
Jack McGahey Paint	PAINTERS	0.0	0.0																																																																																																												
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0																																																																																																												
Parsons Evergreene	SUPER - JOB	0.0	0.0																																																																																																												
Patterson	LABORERS	0.0	0.0																																																																																																												
Patterson	OPERATING ENGINEER	0.0	0.0																																																																																																												
Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0																																																																																																												
Pioneer Landscape	OPERATING ENGINEER	0.0	0.0																																																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	4.0																																																																																																												
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																																												
Standard Dryw all Inc	LABORERS	0.0	0.0																																																																																																												
Standard Dryw all Inc	TAPER	0.0	0.0																																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 711 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 14 Jul 2006 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Standard Drywall Inc	SUPER - JOB	0.0	0.0
Standard Drywall Inc	SHEETROCK INSTALLER	0.0	0.0
Star Mountain	CARPENTER	0.0	0.0
Star Mountain	SUPER - JOB	0.0	0.0
Star Mountain	OPERATING ENGINEER	0.0	0.0
Utah Mechanical Cont	LABORERS	0.0	0.0
Utah Mechanical Cont	PLUMBER	0.0	0.0
Valley View Exterior	CARPENTER	4.0	30.0
Valley View Exterior	SUPER - JOB	1.0	7.5
Western Building	LABORERS	0.0	0.0
Total		30.0	223.0
Total hours worked to date: 220,416.5			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	0.0
039	Water Truck	0.0	1.0
047	Gradall 544-10	0.0	2.0
051	track hoe	0.0	0.0
052	loader	0.0	0.0
058	backhoe	0.0	0.0
063	Forklift	0.0	0.0
069	Skid Steer	0.0	0.0
071	Dingo	0.0	0.0
072	New Holland 170	0.0	0.0
075	New Holland 180	0.0	0.0
080	Curbmate	0.0	0.0
Total		0.0	3.0

Total operating hours to date: 27,184.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 712 Page 1 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 15 Jul 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 69 °F, Max 102 °F; No Precipitation; 13 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - Punch list east loop
 L&L ELETRIC - Punch list in east loop
 PARSONS - Cleanup between west A/B loop, install benches eastloop, firew all issues east loop, punchlist eastloop.
 JB'S ROOFING - Dry-in # 52
 PIONEER LANDSCAPE - Loop A grass
 EVERGREENE - Water Plants

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 None

QUALITY CONTROL TESTING AND RESULTS:
 None.

REMARKS:
 No conversations

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 No Issues

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	0.0	0.0
American Tradition H	LABORERS	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 712 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 15 Jul 2006 - Saturday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
Bow man's Inc	SHEET METAL WORKERS	0.0	0.0
C-Forbes	CARPENTER	0.0	0.0
Custom Glass	GLAZIER	0.0	0.0
Enterprise Builders	CEMENT FINISHER	0.0	0.0
Enterprise Builders	LABORERS	0.0	0.0
Evergreene Const.	CARPENTER	4.0	34.0
Evergreene Const.	LABORERS	2.0	11.0
Evergreene Const.	OPERATING ENGINEER	1.0	3.0
G&G Insulation	INSULATION INSTALLER	0.0	0.0
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0
Idaho Masonry Contra	CEMENT MASON	0.0	0.0
JB's Roofing	ROOFER	1.0	6.0
Jack McGahey Paint	PAINTERS	0.0	0.0
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0
Parsons Evergreene	SUPER - JOB	0.0	0.0
Patterson	LABORERS	0.0	0.0
Patterson	OPERATING ENGINEER	0.0	0.0
Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0
Pioneer Landscape	OPERATING ENGINEER	0.0	0.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0
Preeces Tile	FLOOR COVERER	0.0	0.0
Standard Drywall Inc	LABORERS	0.0	0.0
Standard Drywall Inc	TAPER	0.0	0.0
Standard Drywall Inc	SUPER - JOB	0.0	0.0
Standard Drywall Inc	SHEETROCK INSTALLER	0.0	0.0
Star Mountain	CARPENTER	0.0	0.0
Star Mountain	SUPER - JOB	0.0	0.0
Star Mountain	OPERATING ENGINEER	0.0	0.0
Utah Mechanical Cont	LABORERS	0.0	0.0
Utah Mechanical Cont	PLUMBER	0.0	0.0
Valley View Exterior	CARPENTER	0.0	0.0
Valley View Exterior	SUPER - JOB	0.0	0.0
Western Building	LABORERS	0.0	0.0
Total hours worked to date: 220,473.5		Total	57.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	0.0
039	Water Truck	0.0	0.0
047	Gradall 544-10	0.0	3.0
051	track hoe	0.0	0.0
052	loader	0.0	0.0
058	backhoe	0.0	0.0
063	Forklift	0.0	0.0
069	Skid Steer	0.0	0.0
071	Dingo	0.0	0.0
072	New Holland 170	0.0	0.0
075	New Holland 180	0.0	0.0
080	Curbmate	0.0	0.0
Total operating hours to date: 27,187.3		Total	3.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 712 Page 3 of 3	
		DATE 15 Jul 2006 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 714	Page 1 of 3
		DATE 17 Jul 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 64 °F, Max 102 °F; 12 IN Precipitation; 18 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - Punch list items east loop
 AMERICAN TRADITION HOMES - Siding, soffit, fascia trim #
 HUNT ELECTRIC - Cathodic testing of west loop buildings
 L&L ELETRIC - Rough-in # 38
 BOWMANS - Rough-in # 39
 ENTERPRISE BUILDERS - Place driveway # 61A/B
 IDAHO MASONRY CONTRACTORS - Stone # 48
 PARSONS - Fire all repairs of east loop, punchlist eastloop
 G&G INSULATION - Insulate # 37
 STARMOUNTAIN CONSTRUCTION - Framing 53 to 63
 STANDARD DRYWALL INC - Hanging # 37, taping # 27, 29
 UTAH MECHANICAL CONTRACTORS - Rough-in # 42, 43, 45
 C-FORBES - Finish carp # 28, 29
 PATTERSON - Backfill east loop hydrant; prep driveway/ sidewalks west loop
 JB'S ROOFING - Shingles #47, 51
 PIONEER LANDSCAPE - Irrigation in yards west loop A
 SAWYER PEST CONTROL - Treated 42, 48, 49, 50, 51

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected driveway # 61 for concrete placement

QUALITY CONTROL TESTING AND RESULTS:
 MTI performed concrete testing

REMARKS:
 No specific conversations
 Attended first aid refresher course - 13 site personnel

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 No specific safety issues

PREPARATORY AND/OR INITIALS HELD TODAY:
 Preparatory meeting held with spoils pile removal of phase 4

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 Evergreene

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 6 activities were started today:

Activity No	Description
P5214029	Install Finish Plumb, Elect. &
P5216028	Install Vinyl Floors
P5230023	Install Finish Carpentry (Door
P5236019	Rough Electrical, Cable & Phon
P5237019	Install Wall Insulation

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 714	Page 2 of 3																																																																																																												
PROJECT D/B Replace Military Family Housing P5		DATE 17 Jul 2006 - Monday																																																																																																													
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																													
P5260013 Set Trusses & Sub-fascia The following 9 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr><td>P5216028</td><td>Install Vinyl Floors</td></tr> <tr><td>P5224022</td><td>Paint</td></tr> <tr><td>P5225022</td><td>Paint</td></tr> <tr><td>P5236018</td><td>Rough HVAC</td></tr> <tr><td>P5238016</td><td>Rough HVAC</td></tr> <tr><td>P5239016</td><td>Rough HVAC</td></tr> <tr><td>P5246015</td><td>Rough Plumbing</td></tr> <tr><td>P5254016</td><td>Sheet Trusses</td></tr> <tr><td>P5258014</td><td>Set 2nd Floor w walls</td></tr> </tbody> </table>				Activity No	Description	P5216028	Install Vinyl Floors	P5224022	Paint	P5225022	Paint	P5236018	Rough HVAC	P5238016	Rough HVAC	P5239016	Rough HVAC	P5246015	Rough Plumbing	P5254016	Sheet Trusses	P5258014	Set 2nd Floor w walls																																																																																								
Activity No	Description																																																																																																														
P5216028	Install Vinyl Floors																																																																																																														
P5224022	Paint																																																																																																														
P5225022	Paint																																																																																																														
P5236018	Rough HVAC																																																																																																														
P5238016	Rough HVAC																																																																																																														
P5239016	Rough HVAC																																																																																																														
P5246015	Rough Plumbing																																																																																																														
P5254016	Sheet Trusses																																																																																																														
P5258014	Set 2nd Floor w walls																																																																																																														
QC REQUIREMENTS No QC requirements were completed today																																																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>9.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>5.0</td><td>42.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Custom Glass</td><td>GLAZIER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>3.0</td><td>21.5</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>5.0</td><td>32.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>6.0</td><td>37.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>2.0</td><td>8.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>1.0</td><td>10.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>2.0</td><td>20.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>0.0</td><td>0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>4.0</td><td>24.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>24.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>11.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>3.0</td><td>33.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>2.0</td><td>20.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>6.0</td><td>60.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>0.0</td><td>0.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	9.5	American Tradition H	LABORERS	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	5.0	42.5	C-Forbes	CARPENTER	3.0	24.0	Custom Glass	GLAZIER	0.0	0.0	Enterprise Builders	CEMENT FINISHER	3.0	21.5	Enterprise Builders	LABORERS	0.0	0.0	Evergreene Const.	CARPENTER	5.0	32.5	Evergreene Const.	LABORERS	6.0	37.0	Evergreene Const.	OPERATING ENGINEER	2.0	8.0	G&G Insulation	INSULATION INSTALLER	0.0	0.0	HUNT ELECTRIC	OPERATING ENGINEER	1.0	10.0	HUNT ELECTRIC	ELECTRICIAN	2.0	20.0	Idaho Masonry Contra	CEMENT MASON	0.0	0.0	JB's Roofing	ROOFER	4.0	24.0	Jack McGahey Paint	PAINTERS	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	0.0	0.0	Parsons Evergreene	SUPER - JOB	0.0	0.0	Patterson	LABORERS	1.0	11.0	Patterson	OPERATING ENGINEER	3.0	33.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0	Pioneer Landscape	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	60.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	LABORERS	0.0	0.0	Standard Drywall Inc	TAPER	0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																												
American Tradition H	CARPENTER	1.0	9.5																																																																																																												
American Tradition H	LABORERS	1.0	8.0																																																																																																												
Bow man's Inc	SHEET METAL WORKERS	5.0	42.5																																																																																																												
C-Forbes	CARPENTER	3.0	24.0																																																																																																												
Custom Glass	GLAZIER	0.0	0.0																																																																																																												
Enterprise Builders	CEMENT FINISHER	3.0	21.5																																																																																																												
Enterprise Builders	LABORERS	0.0	0.0																																																																																																												
Evergreene Const.	CARPENTER	5.0	32.5																																																																																																												
Evergreene Const.	LABORERS	6.0	37.0																																																																																																												
Evergreene Const.	OPERATING ENGINEER	2.0	8.0																																																																																																												
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																																																																												
HUNT ELECTRIC	OPERATING ENGINEER	1.0	10.0																																																																																																												
HUNT ELECTRIC	ELECTRICIAN	2.0	20.0																																																																																																												
Idaho Masonry Contra	CEMENT MASON	0.0	0.0																																																																																																												
JB's Roofing	ROOFER	4.0	24.0																																																																																																												
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																																												
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0																																																																																																												
Parsons Evergreene	SUPER - JOB	0.0	0.0																																																																																																												
Patterson	LABORERS	1.0	11.0																																																																																																												
Patterson	OPERATING ENGINEER	3.0	33.0																																																																																																												
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0																																																																																																												
Pioneer Landscape	OPERATING ENGINEER	2.0	20.0																																																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	60.0																																																																																																												
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																																												
Standard Drywall Inc	LABORERS	0.0	0.0																																																																																																												
Standard Drywall Inc	TAPER	0.0	0.0																																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 714 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 17 Jul 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Standard Drywall Inc	SUPER - JOB	0.0	0.0
Standard Drywall Inc	SHEETROCK INSTALLER	0.0	0.0
Star Mountain	CARPENTER	24.0	169.0
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	0.0	0.0
Utah Mechanical Cont	PLUMBER	0.0	0.0
Valley View Exterior	CARPENTER	0.0	0.0
Valley View Exterior	SUPER - JOB	0.0	0.0
Western Building	LABORERS	0.0	0.0
Total		79.0	614.0
Total hours worked to date: 221,087.5			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	6.0
039	Water Truck	0.0	2.0
047	Gradall 544-10	0.0	6.0
051	track hoe	0.0	2.0
052	loader	0.0	20.0
058	backhoe	0.0	0.0
063	Forklift	0.0	8.0
069	Skid Steer	0.0	0.0
071	Dingo	0.0	6.0
072	New Holland 170	0.0	0.0
075	New Holland 180	0.0	7.0
080	Curbmate	0.0	0.0
Total		0.0	57.0

Total operating hours to date: 27,244.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 715	Page 1 of 3
		DATE 18 Jul 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 64 °F, Max 98 °F; No Precipitation; 22 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - #20A/B Prep, Vinyl building 15 (no entry)
 AMERICAN TRADITION HOMES - Building #29
 HUNT ELECTRIC - Loop A site lighting
 L&L ELETRIC - Rough-in 39A; Trim building #1A/B
 BOWMANS - Rough-in 39B
 ENTERPRISE BUILDERS - Drives #62A/B, #63B
 IDAHO MASONRY CONTRACTORS - Building #49A
 PARSONS - East loop, w ater truck
 G&G INSULATION - Window fiberglass fill Building # 40, 41, 42
 STARMOUNTAIN CONSTRUCTION - Walls # 60, 58; Sheeting # 57; Roofs #54, 55, 56; Pickup # 52, 53
 STANDARD DRYWALL INC - Hangers # 38, Painters east loop building 2-21; Taping Texture # 30; Garage work
 UTAH MECHANICAL CONTRACTORS - Row A 43; Gas; moving tubs 3 times
 C-FORBES - Installing bedroom doors # 51; Trim #28A/B; Extra doors building # 27A, 27B not ready
 PATTERSON - East loop Pile
 JB'S ROOFING - Building 51
 PIONEER LANDSCAPE - Loop A grass
 SAWYER PEST CONTROL - Treated 42, 48, 49, 50, 51
 EVERGREENE - Pile East Loop

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS:
 Checked building # 38A (reading 6.3), 38B (5.9) #40A (5.8)
 Checked insulation in building
 Re-checked framing building 53. Outside stairs will not be nailed until the sidere are ready to start

QUALITY CONTROL TESTING AND RESULTS:
 Draft side sheet rock betw een #38A. Draft stop ok. Concrete building #62A/B, #63B. Concrete @ 3500PSI not 4000PSI. Took extra samples to 00 test to ensure proper strength. See attached reports.

REMARKS:
 Tim Inspected buildings # 69 & 70 retextures. It passed, now we can repaint.

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 Need lots of water over 100 degrees today.

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 6 activities were started today:

Activity No	Description
P5212030	Install Appliances
P5238037	Install Roofing
P5240016	Rough HVAC

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 715	Page 2 of 3																																																																																																																
PROJECT D/B Replace Military Family Housing P5		DATE 18 Jul 2006 - Tuesday																																																																																																																	
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																	
P5242018 Rough HVAC P5254036 Install Exterior Doors & Windo P5254037 Dry-in & Flash Roof The following 6 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5217030</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5236019</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5237019</td> <td>Install Wall Insulation</td> </tr> <tr> <td>P5238017</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5239017</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5260013</td> <td>Set Trusses & Sub-fascia</td> </tr> </tbody> </table>				Activity No	Description	P5217030	Install Vinyl Floors	P5236019	Rough Electrical, Cable & Phon	P5237019	Install Wall Insulation	P5238017	Rough Electrical, Cable & Phon	P5239017	Rough Electrical, Cable & Phon	P5260013	Set Trusses & Sub-fascia																																																																																																		
Activity No	Description																																																																																																																		
P5217030	Install Vinyl Floors																																																																																																																		
P5236019	Rough Electrical, Cable & Phon																																																																																																																		
P5237019	Install Wall Insulation																																																																																																																		
P5238017	Rough Electrical, Cable & Phon																																																																																																																		
P5239017	Rough Electrical, Cable & Phon																																																																																																																		
P5260013	Set Trusses & Sub-fascia																																																																																																																		
QC REQUIREMENTS No QC requirements were completed today																																																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																			
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td>1.0</td><td>7.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>4.0</td><td>28.0</td></tr> <tr><td>Custom Glass</td><td>GLAZIER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>4.0</td><td>36.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>5.0</td><td>46.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>9.0</td><td>12.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>11.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>1.0</td><td>10.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>0.0</td><td>0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>24.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>11.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>3.0</td><td>33.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>2.0</td><td>20.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>8.0</td><td>77.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td>1.0</td><td>10.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>4.0</td><td>44.0</td></tr> <tr><td>Standard Drywall Inc</td><td>SUPER - JOB</td><td>1.0</td><td>11.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	LABORERS	1.0	7.5	Bow man's Inc	SHEET METAL WORKERS	0.0	0.0	C-Forbes	CARPENTER	4.0	28.0	Custom Glass	GLAZIER	0.0	0.0	Enterprise Builders	CEMENT FINISHER	4.0	36.0	Enterprise Builders	LABORERS	0.0	0.0	Evergreene Const.	CARPENTER	5.0	46.5	Evergreene Const.	LABORERS	9.0	12.5	Evergreene Const.	OPERATING ENGINEER	1.0	11.0	G&G Insulation	INSULATION INSTALLER	0.0	0.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	HUNT ELECTRIC	ELECTRICIAN	1.0	10.0	Idaho Masonry Contra	CEMENT MASON	0.0	0.0	JB's Roofing	ROOFER	0.0	0.0	Jack McGahey Paint	PAINTERS	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	0.0	0.0	Parsons Evergreene	SUPER - JOB	0.0	0.0	Patterson	LABORERS	1.0	11.0	Patterson	OPERATING ENGINEER	3.0	33.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0	Pioneer Landscape	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	77.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	LABORERS	1.0	10.0	Standard Drywall Inc	TAPER	4.0	44.0	Standard Drywall Inc	SUPER - JOB	1.0	11.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																
American Tradition H	CARPENTER	1.0	8.0																																																																																																																
American Tradition H	LABORERS	1.0	7.5																																																																																																																
Bow man's Inc	SHEET METAL WORKERS	0.0	0.0																																																																																																																
C-Forbes	CARPENTER	4.0	28.0																																																																																																																
Custom Glass	GLAZIER	0.0	0.0																																																																																																																
Enterprise Builders	CEMENT FINISHER	4.0	36.0																																																																																																																
Enterprise Builders	LABORERS	0.0	0.0																																																																																																																
Evergreene Const.	CARPENTER	5.0	46.5																																																																																																																
Evergreene Const.	LABORERS	9.0	12.5																																																																																																																
Evergreene Const.	OPERATING ENGINEER	1.0	11.0																																																																																																																
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																																																																																
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0																																																																																																																
HUNT ELECTRIC	ELECTRICIAN	1.0	10.0																																																																																																																
Idaho Masonry Contra	CEMENT MASON	0.0	0.0																																																																																																																
JB's Roofing	ROOFER	0.0	0.0																																																																																																																
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																																																
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0																																																																																																																
Parsons Evergreene	SUPER - JOB	0.0	0.0																																																																																																																
Patterson	LABORERS	1.0	11.0																																																																																																																
Patterson	OPERATING ENGINEER	3.0	33.0																																																																																																																
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0																																																																																																																
Pioneer Landscape	OPERATING ENGINEER	2.0	20.0																																																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	77.0																																																																																																																
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																																																
Standard Drywall Inc	LABORERS	1.0	10.0																																																																																																																
Standard Drywall Inc	TAPER	4.0	44.0																																																																																																																
Standard Drywall Inc	SUPER - JOB	1.0	11.0																																																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 715	Page 3 of 3
		DATE 18 Jul 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
Standard Drywall Inc SHEETROCK INSTALLER 2.0 22.0 Star Mountain CARPENTER 24.0 216.5 Star Mountain SUPER - JOB 2.0 17.0 Star Mountain OPERATING ENGINEER 1.0 9.5 Utah Mechanical Cont LABORERS 4.0 33.0 Utah Mechanical Cont PLUMBER 3.0 33.0 Valley View Exterior CARPENTER 3.0 24.0 Valley View Exterior SUPER - JOB 1.0 8.0 Western Building LABORERS 0.0 0.0 Total hours worked to date: 221,896.0 Total 95.0 808.5			
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	0.0
039	Water Truck	0.0	7.0
047	Gradall 544-10	0.0	4.0
051	track hoe	0.0	4.0
052	loader	0.0	17.0
058	backhoe	0.0	0.0
063	Forklift	0.0	9.5
069	Skid Steer	0.0	0.0
071	Dingo	0.0	0.0
072	New Holland 170	0.0	0.0
075	New Holland 180	0.0	0.0
080	Curbmate	0.0	0.0
082	Kubota	0.0	1.0
Total operating hours to date: 27,286.8		Total	42.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 716 <div style="text-align: right;">Page 1 of 3</div>
		DATE 19 Jul 2006 - Wednesday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 57 °F, Max 102 °F; No Precipitation; No Wind	

QC NARRATIVES

Activities in Progress:

ALDAVE- Loop A. 15
 AMERICAN TRADITION HOMES - bldg.29 East Loop
 HUNT ELECTRIC - trailer rew ork, street light, Loop A
 L&L ELECTRIC - East Loop, trim bldg. 1, rough , 39A
 BOWMAN'S- rough 40A
 ENTERPRISE BUILDERS- poured and pulled out 61A front porch concrete, not to spec., Loop A
 IDAHO MASONRY CONTRACTORS - bldg 51
 PARSONS EVERGREENE - East loop porch list; sacking w est loop A
 G&G INSULATION - bldg 38
 STAR MOUNTAIN CONSTRUCTION - 2nd floor bldg. 57, roof 53 & 56, walls 61, punch 54
 STANDARD DRYWALL INC - tape and texture east loop gldg.27, painters 23 and 20, east loop, hanging firew all #38
 UTAH MECHANICAL CONTRACTORS - bldg.42 & 44
 C-FORBES - doors loop B, trim
 PATTERSON - fill mechanical rooms loop A
 JB'S ROOFING - bldg. 50, 47
 PIONEER LANDSCAPE - loop A irrigation and landscape
 ACTION GARAGE DOORS - loop A, east loop

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Concrete forms 61A, 62A&B, inspected fire issues east loop, checked buildings 11-22 for sheet rock and other problems, distributed to subs, piping inspection 4Z
 QUALITY CONTROL TESTING AND RESULTS
 Concrete returned because of air to low .(tw o batches), 42A&B plumbing pressure test ok
 REMARKS
 Fire safety inspection scheduled 8/1 at 1:00 p.m. bldg 77

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No observed safety issues
 PREPARATORY AND/OR INITIALS HELD TODAY
 none
 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 none

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 6 activities were started today:

Activity No	Description
P5218028	Install Vinyl Floors
P5230041	Install Garage Overhead Door
P5236020	4-way Inspection
P5237020	Install & Finish Dryw all
P5238018	4-way Inspection
P5239018	4-way Inspection

The following 5 activities were finished today:

Activity No	Description
-------------	-------------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 716		Page 2 of 3
		DATE 19 Jul 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P5236020 4-way Inspection P5238018 4-way Inspection P5239018 4-way Inspection P5244015 Rough Plumbing P5245017 Rough Plumbing				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>	
American Tradition H	CARPENTER	1.0	8.0	
American Tradition H	LABORERS	1.0	7.5	
Bow man's Inc	SHEET METAL WORKERS	5.0	42.0	
C-Forbes	CARPENTER	3.0	16.0	
Enterprise Builders	CEMENT FINISHER	4.0	33.0	
Evergreene Const.	CARPENTER	5.0	45.0	
Evergreene Const.	LABORERS	9.0	16.0	
Evergreene Const.	OPERATING ENGINEER	2.0	6.0	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	
HUNT ELECTRIC	ELECTRICIAN	1.0	10.0	
JB's Roofing	ROOFER	2.0	12.0	
Jack McGahey Paint	PAINTERS	3.0	24.0	
Patterson	LABORERS	1.0	11.0	
Patterson	OPERATING ENGINEER	3.0	29.0	
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0	
Pioneer Landscape	OPERATING ENGINEER	2.0	18.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	64.5	
Preeces Tile	FLOOR COVERER	2.0	16.0	
Star Mountain	CARPENTER	24.0	187.0	
Star Mountain	SUPER - JOB	2.0	17.0	
Star Mountain	OPERATING ENGINEER	1.0	9.0	
Utah Mechanical Cont	LABORERS	4.0	44.0	
Utah Mechanical Cont	PLUMBER	3.0	33.0	
Total hours worked to date: 222,584.0		Total	89.0	688.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
<u>Serial Number</u>	<u>Description</u>	<u>Standby Hours</u>	<u>Operating Hours</u>	
039	Water Truck	0.0	2.0	
047	Gradall 544-10	0.0	4.0	
051	track hoe	0.0	3.0	
052	loader	0.0	15.0	
063	Forklift	0.0	9.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 716		Page 3 of 3
		DATE 19 Jul 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
075	New Holland 180	0.0	8.0	
079	Mitsubishi Excavator	0.0	9.0	
080	Curbmate	0.0	2.0	
Total operating hours to date: 27,338.8		Total	0.0	52.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 717	Page 1 of 3
		DATE 20 Jul 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 64 °F, Max 105 °F; No Precipitation; 18 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> ALDAVE - bldg. 15 & 20 AMERICAN TRADITION HOMES - east loop bldg. 29 HUNT ELECTRIC - loop A street lighting L&L ELECTRIC - east loop, bldg. 39 rough, bldg 1 finish BOWMAN'S - rough bldg. 39,40 ENTERPRISE BUILDERS - front porch bldg 61A, 63A & B IDAHO MASONRY CONTRACTORS - bldg. 51 PARSONS EVERGREENE - east loop, spoils pile G&G INSULATION - bldg. 39, 38 STAR MOUNTAIN CONSTRUCTION - w alls 57-61, punch 53, roofs 53-56, sheeting 57-56 STANDARD DRYWALL INC - nailing fire wall 41, paint east loop, taping bldg. 27-29, texture east bldg. 30B UTAH MECHANICAL CONTRACTORS - rough bldg 44, 43 C-FORBES - trim bldg. 28 PATTERSON - dirt haul spoil pile JB'S ROOFING - bldg 51, 47 PIONEER LANDSCAPE - loop A HAMILTON EXCAVATION - concrete chunks by trailers </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Verified fire w all sheetrock inspection building 37,38,39,40, to include dbl layer, nailing, caulking ect. Finish w ork on garage doors 68and69, back check building 77. </p> <p> QUALITY CONTROL TESTING AND RESULTS Piping pressure test building 43; rejected one load of concrete - low air </p> <p> REMARKS QC QA Meeting - see attached meeting notes West loop grading and tree removal </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS Safety hardhat on trencher in phase 6 </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			
ACTIVITY START/FINISH			
The following 4 activities were started today:			
Activity No	Description		
P5236021	Install Wall Insulation		
P5238019	Install Wall Insulation		
P5239019	Install Wall Insulation		
P5248015	Rough Plumbing		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 717 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Jul 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
The following activity was finished today:			
Activity No	Description		
P5238037	Install Roofing		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
American Tradition H	LABORERS	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	5.0	42.5
C-Forbes	CARPENTER	1.0	7.0
Enterprise Builders	CEMENT FINISHER	4.0	32.0
Evergreene Const.	CARPENTER	5.0	47.5
Evergreene Const.	LABORERS	8.0	21.0
Evergreene Const.	OPERATING ENGINEER	2.0	5.5
G&G Insulation	INSULATION INSTALLER	2.0	10.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN	1.0	10.0
JB's Roofing	ROOFER	2.0	10.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Patterson	LABORERS	1.0	7.0
Patterson	OPERATING ENGINEER	2.0	14.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	80.0
Preeces Tile	FLOOR COVERER	3.0	20.0
Star Mountain	CARPENTER	24.0	199.5
Star Mountain	SUPER - JOB	2.0	18.0
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	4.0	28.0
Utah Mechanical Cont	PLUMBER	3.0	21.0
Total hours worked to date: 223,256.5	Total	88.0	672.5
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	1.5
047	Gradall 544-10	0.0	4.0
052	loader	0.0	7.0
063	Forklift	0.0	9.0
Total operating hours to date: 27,360.3	Total	0.0	21.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 717		Page 3 of 3
		DATE 20 Jul 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 718	Page 1 of 2										
		DATE 21 Jul 2006 - Friday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 68 °F, Max 107 °F; No Precipitation; 8 MPH Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p>ALDAVE - vinyl units 16 and 17 AMERICAN TRADITION HOMES -unit 29 and 30 east loop repairs L&L ELECTRIC - loop A service lines - rough 39B - finish building 1 BOWMAN'S - rough building 40A&B ENTERPRISE BUILDERS - form street walks loop B IDAHO MASONRY CONTRACTORS - east loop punch list PARSONS EVERGREENE - worked on east loop; hauling spoils pile G&G INSULATION - building 38 STAR MOUNTAIN CONSTRUCTION - walls building 58,60; punch buildings 53,54; roofs building 55,56,57 STANDARD DRYWALL INC - hanging buildings 41,42; paint - east loop 22,23,24,25; taping - 32 C-FORBES - hardware #10 exterior door building 51; building 30 - trim PATTERSON - worked on hanging spoils JB'S ROOFING - worked on buildings 52,47 PIONEER LANDSCAPE - watered plants and fence layout HAMILTON EXCAVATION - hauling concrete chunks BATHCREST - tub repairs for the east loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Installation inspection for building 38B - one item found that needs correcting; 4 way inspection for building 39A - electrical service cable needed - okay to insulate</p> <p>QUALITY CONTROL TESTING AND RESULTS No specific testing</p> <p>REMARKS Bath Crest on site to repair scratches, etc. in tubs</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No specific safety issues observed</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH													
<p>The following 2 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5240017</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5249037</td> <td>Install Roofing</td> </tr> </tbody> </table> <p>The following 4 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5236021</td> <td>Install Wall Insulation</td> </tr> </tbody> </table>				Activity No	Description	P5240017	Rough Electrical, Cable & Phon	P5249037	Install Roofing	Activity No	Description	P5236021	Install Wall Insulation
Activity No	Description												
P5240017	Rough Electrical, Cable & Phon												
P5249037	Install Roofing												
Activity No	Description												
P5236021	Install Wall Insulation												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 718 Page 2 of 2																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 21 Jul 2006 - Friday																																																													
P5237038 Install Vinyl Siding, Soffit & P5238019 Install Wall Insulation P5239019 Install Wall Insulation		CONTRACT NUMBER DACA67-02-D-2012 0004																																																													
QC REQUIREMENTS No QC requirements were completed today																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">46.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">10.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">24.0</td><td style="text-align: right;">164.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 223,656.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">65.0 399.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	2.0	15.0	C-Forbes	CARPENTER	4.0	32.0	Enterprise Builders	CEMENT FINISHER	4.0	22.0	Evergreene Const.	CARPENTER	6.0	46.5	Evergreene Const.	LABORERS	10.0	22.0	JB's Roofing	ROOFER	4.0	20.0	Jack McGahey Paint	PAINTERS	3.0	24.0	Pioneer Landscape	OPERATING ENGINEER	1.0	6.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	1.0	2.0	Preeces Tile	FLOOR COVERER	3.0	20.0	Star Mountain	CARPENTER	24.0	164.0	Star Mountain	SUPER - JOB	2.0	17.0	Star Mountain	OPERATING ENGINEER	1.0	9.0	Total hours worked to date: 223,656.0		Total	65.0 399.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
American Tradition H	CARPENTER	2.0	15.0																																																												
C-Forbes	CARPENTER	4.0	32.0																																																												
Enterprise Builders	CEMENT FINISHER	4.0	22.0																																																												
Evergreene Const.	CARPENTER	6.0	46.5																																																												
Evergreene Const.	LABORERS	10.0	22.0																																																												
JB's Roofing	ROOFER	4.0	20.0																																																												
Jack McGahey Paint	PAINTERS	3.0	24.0																																																												
Pioneer Landscape	OPERATING ENGINEER	1.0	6.0																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	1.0	2.0																																																												
Preeces Tile	FLOOR COVERER	3.0	20.0																																																												
Star Mountain	CARPENTER	24.0	164.0																																																												
Star Mountain	SUPER - JOB	2.0	17.0																																																												
Star Mountain	OPERATING ENGINEER	1.0	9.0																																																												
Total hours worked to date: 223,656.0		Total	65.0 399.5																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>063</td> <td>Forklift</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 27,369.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0 9.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	063	Forklift	0.0	9.0	Total operating hours to date: 27,369.3		Total	0.0 9.0																																																
Serial Number	Description	Standby Hours	Operating Hours																																																												
063	Forklift	0.0	9.0																																																												
Total operating hours to date: 27,369.3		Total	0.0 9.0																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 719 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 22 Jul 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 75 °F, Max 111 °F; No Precipitation; 12 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS EVERGREENE - 12 on site water trees Phase 6 mark trees, punch list, fire w all, belly ban phase 5
 JB'S ROOFING - 1 on site #52-B
 PIONEER LANDSCAPE - 1 on site water trees
 PREECE TILE - 2e on site #16B, 3A west loop

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 n/a
 QUALITY CONTROL TESTING AND RESULTS
 n/a
 REMARKS
 n/a

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 PPE drink lot of water, hot weather
 PREPARATORY AND/OR INITIALS HELD TODAY
 n/a
 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 n/a

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Evergreene Const.	CARPENTER	3.0	13.5
Parsons Evergreene	SUPER - JOB	2.0	10.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	2.5
Valley View Exterior	CARPENTER	3.0	22.5
Total hours worked to date: 223,704.5		Total 9.0	48.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 719	Page 2 of 2
		DATE 22 Jul 2006 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 27,369.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
<div style="height: 500px; border: 1px solid black;"></div>			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 721	Page 1 of 3												
		DATE 24 Jul 2006 - Monday													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004													
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 104 °F; No Precipitation; 20 MPH Wind													
QC NARRATIVES															
<p>Activities in Progress:</p> <p>ALDAVE - 16A done 100%</p> <p>AMERICAN TRADITION HOMES - bldg. 30 east loop repairs</p> <p>HUNT ELECTRIC - moving out of east area</p> <p>L&L ELECTRIC - finish bldg 1 & 2, rough bldg. 39B</p> <p>BOWMAN'S - rough 44</p> <p>ENTERPRISE BUILDERS - loop B sidewalk, east 3 drives 63, 54, 53</p> <p>IDAHO MASONRY CONTRACTORS - not on site</p> <p>PARSONS EVERGREENE - east loop repairs, soils pile</p> <p>G&G INSULATION - top of walls 36, crawl,</p> <p>STAR MOUNTAIN CONSTRUCTION - punch 54 & 53, walls 61, roof 55, 56, 57; sheeting 57, 2nd floor 58</p> <p>STANDARD DRYWALL INC - painter 25A, 13-21; nail bldg. 37A, taping bldg. 31-32, 27B, 29A & B, east loop repairs</p> <p>UTAH MECHANICAL CONTRACTORS - finished #1, rough 44, 45, 46, & 47</p> <p>C-FORBES - bldg. 30A & B, hardware #21 (last ones ready)</p> <p>PATTERSON - haul soils pile</p> <p>JB'S ROOFING - east loop bldg 47 & 51</p> <p>PIONEER LANDSCAPE - middle of west loop A</p> <p>HAMILTON EXCAVATION - Phase 5 concrete haul</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>Checked loop men. Cabinets added bumpers and identified units where they need to be moved (85 & 82), checked on trim. C Forbes working on last 2 units that are ready for him. Walked loop A to check status</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>No MTI TESTING</p> <p>REMARKS</p> <p>No COE conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS</p> <p>Weekly safety meeting at 1:00 p.m., all Parsons employees</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY</p> <p>n/a</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE</p> <p>n/a</p>															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)															
No preparatory or initial inspections were held today															
ACTIVITY START/FINISH															
<p>The following 5 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5212033</td> <td>Install Finish Hardware</td> </tr> <tr> <td>P5221028</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5236022</td> <td>Install & Finish Drywall</td> </tr> <tr> <td>P5238020</td> <td>Install & Finish Drywall</td> </tr> <tr> <td>P5239020</td> <td>Install & Finish Drywall</td> </tr> </tbody> </table> <p>No activities were finished today</p>				Activity No	Description	P5212033	Install Finish Hardware	P5221028	Install Vinyl Floors	P5236022	Install & Finish Drywall	P5238020	Install & Finish Drywall	P5239020	Install & Finish Drywall
Activity No	Description														
P5212033	Install Finish Hardware														
P5221028	Install Vinyl Floors														
P5236022	Install & Finish Drywall														
P5238020	Install & Finish Drywall														
P5239020	Install & Finish Drywall														

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 721		Page 2 of 3
		DATE 24 Jul 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
American Tradition H	CARPENTER		1.0	8.0
American Tradition H	LABORERS		1.0	8.0
Bow man's Inc	SHEET METAL WORKERS		5.0	38.0
C-Forbes	CARPENTER		3.0	24.0
Enterprise Builders	CEMENT FINISHER		4.0	12.0
Evergreene Const.	CARPENTER		4.0	41.5
Evergreene Const.	LABORERS		7.0	11.5
Evergreene Const.	OPERATING ENGINEER		2.0	12.0
HUNT ELECTRIC	OPERATING ENGINEER		2.0	20.0
HUNT ELECTRIC	ELECTRICIAN		1.0	10.0
JB's Roofing	ROOFER		4.0	24.0
Jack McGahey Paint	PAINTERS		3.0	24.0
Patterson	LABORERS		1.0	11.0
Patterson	OPERATING ENGINEER		4.0	44.0
Pioneer Landscape	LANDSCAPE LABORERS		1.0	8.0
Pioneer Landscape	OPERATING ENGINEER		2.0	19.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR		7.0	49.0
Preeces Tile	FLOOR COVERER		2.0	16.0
Star Mountain	CARPENTER		24.0	175.5
Star Mountain	SUPER - JOB		2.0	17.0
Star Mountain	OPERATING ENGINEER		1.0	9.0
Utah Mechanical Cont	LABORERS		5.0	55.0
Utah Mechanical Cont	PLUMBER		3.0	33.0
Valley View Exterior	CARPENTER		3.0	24.0
Valley View Exterior	SUPER - JOB		1.0	8.0
Total hours worked to date: 224,406.0		Total	93.0	701.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
034	JCB		0.0	8.0
039	Water Truck		0.0	9.5
047	Gradall 544-10		0.0	8.5
051	track hoe		0.0	5.0
052	loader		0.0	23.0
063	Forklift		0.0	9.0
071	Dingo		0.0	7.0
Total operating hours to date: 27,439.3		Total	0.0	70.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 721		Page 3 of 3
		DATE 24 Jul 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 722	Page 1 of 3										
		DATE 25 Jul 2006 - Tuesday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 88 °F, Max 104 °F; No Precipitation; 14 MPH Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p>ALDAVE - unit 15 - 20 AMERICAN TRADITION HOMES - unit 30 east loop punch HUNT ELECTRIC - moving storage L&L ELECTRIC - east loop punch finish 1 & 2, rough BOWMAN'S - east loop punch, rough ENTERPRISE BUILDERS - drives bldg. 63, 54, 53 IDAHO MASONRY CONTRACTORS - east loop punch, loop A check PARSONS EVERGREENE - east loop punch, spoils pile G&G INSULATION - bldg. 39 STAR MOUNTAIN CONSTRUCTION - loop A punch, punch 53-54, roof 55-57, 2nd floor 53 STANDARD DRYWALL INC - east loop punch, painter 23 - 25, tape unit 27, 29, 31, 32, hangers UTAH MECHANICAL CONTRACTORS - east loop punch, bldg roughs 46, 45, 44 C-FORBES - bldg. 30, hardw are unit 21 PATTERSON - loop A grade yards JB'S ROOFING -east loop punch, bldg 52 PIONEER LANDSCAPE - loop A HAMILTON EXCAVATION - phase 5 concrete SUMMIT - Loop A final test</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Roof nailing inspection bldg. 54, sheer moving inspections bldg. 31, 32, 33; back check of buildings 78A, 78B, 79 QUALITY CONTROL TESTING AND RESULTS Concrete and soil testing loop B, pipe pressure test 44A & B REMARKS none</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Talked about trench hazards. Idaho power in phase 6 PREPARATORY AND/OR INITIALS HELD TODAY n/a CONTRACTORS FIRST AND/OR LAST DAY ONSITE n/a</p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5253039</td> <td>Install Roofing</td> </tr> </table> The following 2 activities were finished today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5240016</td> <td>Rough HVAC</td> </tr> <tr> <td>P5249037</td> <td>Install Roofing</td> </tr> </table>				Activity No	Description	P5253039	Install Roofing	Activity No	Description	P5240016	Rough HVAC	P5249037	Install Roofing
Activity No	Description												
P5253039	Install Roofing												
Activity No	Description												
P5240016	Rough HVAC												
P5249037	Install Roofing												
QC REQUIREMENTS No QC requirements were completed today													
Empty space for additional notes													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 722	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 25 Jul 2006 - Tuesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
American Tradition H	LABORERS	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	4.0	34.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	8.0	19.0
Evergreene Const.	CARPENTER	6.0	49.5
Evergreene Const.	LABORERS	8.0	13.0
Evergreene Const.	OPERATING ENGINEER	1.0	11.5
HAMILTON BUILDERS	TRUCK DRIVER, GROUP 1	3.0	22.0
HAMILTON BUILDERS	OPERATING ENGINEER	2.0	15.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN	1.0	10.0
Idaho Masonry Contra	CEMENT MASON	0.0	0.0
JB's Roofing	ROOFER	4.0	24.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Patterson	LABORERS	1.0	11.0
Patterson	OPERATING ENGINEER	5.0	52.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	3.0	22.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	64.0
Preeces Tile	FLOOR COVERER	2.0	14.0
Star Mountain	CARPENTER	24.0	204.5
Star Mountain	SUPER - JOB	2.0	16.0
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	4.0	44.0
Utah Mechanical Cont	PLUMBER	3.0	33.0
Western Building	LABORERS	0.0	0.0
Total hours worked to date: 225,174.0		Total	102.0
			768.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	8.0
034	JCB	0.0	2.0
039	Water Truck	6.0	8.5
047	Gradall 544-10	0.0	9.0
051	track hoe	0.0	10.0
052	loader	6.0	32.0
063	Forklift	0.0	9.0
071	Dingo	0.0	6.0
075	New Holland 180	0.0	6.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 722		Page 3 of 3
		DATE 25 Jul 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
079	Mitsubishi Excavator	0.0	8.0	
082	Kubota	0.0	2.0	
083	New Holland 553	0.0	6.0	
084	End Dump	0.0	8.0	
Total operating hours to date: 27,553.8		Total	12.0	114.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 723	Page 1 of 3								
		DATE 26 Jul 2006 - Wednesday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 69 °F, Max 102 °F; No Precipitation; 18 MPH Wind									
QC NARRATIVES											
<p>Activities in Progress:</p> <p>ALDAVE - 16B, 18A & B vinyl, carpet #2 AMERICAN TRADITION HOMES - east loop repairs, building 30 HUNT ELECTRIC - moving storage from east area L&L ELECTRIC - east loop repairs, rough 39 - 40, finish 2 & 3 BOWMAN'S - east loop repairs, rough bldg. 40 -41 ENTERPRISE BUILDERS - pour bldg. 54 drive, 1 misc. w alk IDAHO MASONRY CONTRACTORS - loop A repairs PARSONS EVERGREENE - east loop punch, spoils pile G&G INSULATION - attic blow bldg 19 STAR MOUNTAIN CONSTRUCTION - punch 54, walls 62, roofs 55 -57, 60, 2nd floor w walls STANDARD DRYWALL INC - hang unit 37B, tape & texture 29, 31,-33. bldg. 24. 25 UTAH MECHANICAL CONTRACTORS - rough bldg. 45 - 47, east loop repairs C-FORBES - bldg. 30, A & B PATTERSON - loop B & common areas - spoils pile JB'S ROOFING - bldg. 53, 51 PIONEER LANDSCAPE - loop A HAMILTON EXCAVATION - concrete chunk removal</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Concrete drive bldg. 54, back check bldg. 64 start at 11:00 a.m. A & 3, back check bldg. 65, floor rejected on building 59, sub floor being replaced. Talked to G & G, attic now reviewed depths and laundry areas QUALITY CONTROL TESTING AND RESULTS Concrete testing(10:30) 11:20 S.M., 6 hour 3 ½"slump REMARKS Called TIM to check tomorrow morning on texture issues in Building 71, end of east loop</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Painter wandering around w/out hard hat. All hands safety meeting on electric shock PREPARATORY AND/OR INITIALS HELD TODAY n/a CONTRACTORS FIRST AND/OR LAST DAY ONSITE n/a</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH											
<p>The following activity was started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5214033</td> <td>Install Finish Hardware</td> </tr> </tbody> </table> <p>The following activity was finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5240017</td> <td>Rough Electrical, Cable & Phon</td> </tr> </tbody> </table>				Activity No	Description	P5214033	Install Finish Hardware	Activity No	Description	P5240017	Rough Electrical, Cable & Phon
Activity No	Description										
P5214033	Install Finish Hardware										
Activity No	Description										
P5240017	Rough Electrical, Cable & Phon										
QC REQUIREMENTS											
No QC requirements were completed today											
Empty space for additional notes											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 723 <div style="float: right;">Page 2 of 3</div>	
		DATE 26 Jul 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
American Tradition H	LABORERS	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	7.0	59.5
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	3.0	25.5
Evergreene Const.	CARPENTER	5.0	45.0
Evergreene Const.	LABORERS	8.0	18.5
Evergreene Const.	OPERATING ENGINEER	1.0	4.5
G&G Insulation	INSULATION INSTALLER	2.0	13.0
HAMILTON BUILDERS	TRUCK DRIVER, GROUP 1	3.0	24.0
HAMILTON BUILDERS	OPERATING ENGINEER	2.0	16.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN	1.0	10.0
JB's Roofing	ROOFER	2.0	12.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Patterson	LABORERS	1.0	10.0
Patterson	OPERATING ENGINEER	5.0	50.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	64.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Star Mountain	CARPENTER	24.0	209.5
Star Mountain	SUPER - JOB	2.0	18.0
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	5.0	55.0
Utah Mechanical Cont	PLUMBER	3.0	33.0
Valley View Exterior	CARPENTER	2.0	14.0
Valley View Exterior	SUPER - JOB	1.0	7.0
Total hours worked to date: 226,011.5		Total	103.0 837.5
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	16.0
034	JCB	0.0	8.0
039	Water Truck	0.0	19.5
051	track hoe	0.0	3.0
052	loader	0.0	38.0
063	Forklift	0.0	9.0
075	New Holland 180	0.0	7.0
079	Mitsubishi Excavator	0.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 723		Page 3 of 3
		DATE 26 Jul 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
080	Curbmate	0.0	7.0	
084	End Dump	0.0	8.0	
Total operating hours to date: 27,677.3		Total	0.0	123.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 724	Page 1 of 2				
		DATE 27 Jul 2006 - Thursday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 105 °F; No Precipitation; 6 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p> ALDAVE -east loop repairs, bldg. 18 -20 AMERICAN TRADITION HOMES - bldg. 30 -31 east loop repairs HUNT ELECTRIC - moving storage L&L ELECTRIC - east loop repairs, bldg. rough 39B, finish 2, 3; BOWMAN'S - east loop repairs, rough 40 ENTERPRISE BUILDERS - concrete street work IDAHO MASONRY CONTRACTORS - loop B & A repairs PARSONS EVERGREENE - east loop punch spoils pile G&G INSULATION - STAR MOUNTAIN CONSTRUCTION - floor bldg 59, roofs bldg. 55 -57, 60; walks 1st floor bldg. 62, 2nd floor bldg 58 STANDARD DRYWALL INC - texture 29, 32, tape 31, 33, 35; nail; east loop repairs paint bldg. 22 -26 UTAH MECHANICAL CONTRACTORS - bldg 45 - 48 C-FORBES - bldg. 30, loop B exterior doors PATTERSON - B loop grade, spoils pile JB'S ROOFING -bldg. 53 PIONEER LANDSCAPE - loop A HAMILTON EXCAVATION - concrete removal </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Plumbing inspections bldg. 44, 45; concrete sidewalks bldg. 53; back check bldg. 66A and 66B QUALITY CONTROL TESTING AND RESULTS 8 yards of concrete rejected. Too much slump, 2nd load, 2 ¾ slump 5.1 air ok; pressure test plumbing bldg. 45 REMARKS QC meeting see attached notes. Inspected texture bldg. 71 - rest of east loop 88 </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS Painter (Doug) wearing his hard hat today PREPARATORY AND/OR INITIALS HELD TODAY n/a CONTRACTORS FIRST AND/OR LAST DAY ONSITE n/a </p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5253039</td> <td>Install Roofing</td> </tr> </tbody> </table>				Activity No	Description	P5253039	Install Roofing
Activity No	Description						
P5253039	Install Roofing						
QC REQUIREMENTS No QC requirements were completed today							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 724 Page 2 of 2																																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 27 Jul 2006 - Thursday																																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">59.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">46.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">34.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">4.0</td><td style="text-align: right;">29.5</td></tr> <tr><td>Prees Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">24.0</td><td style="text-align: right;">166.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">35.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td style="text-align: right;">Total hours worked to date: 226,653.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">92.0</td> <td style="text-align: right; border-top: 1px solid black;">642.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	American Tradition H	LABORERS	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	7.0	59.0	C-Forbes	CARPENTER	3.0	24.0	Enterprise Builders	CEMENT FINISHER	5.0	40.0	Evergreene Const.	CARPENTER	5.0	46.0	Evergreene Const.	LABORERS	9.0	14.0	Evergreene Const.	OPERATING ENGINEER	1.0	2.0	JB's Roofing	ROOFER	2.0	12.0	Jack McGahey Paint	PAINTERS	3.0	24.0	Patterson	LABORERS	1.0	8.0	Patterson	OPERATING ENGINEER	4.0	34.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	29.5	Prees Tile	FLOOR COVERER	3.0	20.0	Star Mountain	CARPENTER	24.0	166.5	Star Mountain	SUPER - JOB	2.0	17.5	Star Mountain	OPERATING ENGINEER	1.0	9.0	Utah Mechanical Cont	LABORERS	5.0	35.0	Utah Mechanical Cont	PLUMBER	3.0	21.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 226,653.5	Total	92.0	642.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																				
American Tradition H	CARPENTER	1.0	8.5																																																																																																				
American Tradition H	LABORERS	1.0	8.0																																																																																																				
Bow man's Inc	SHEET METAL WORKERS	7.0	59.0																																																																																																				
C-Forbes	CARPENTER	3.0	24.0																																																																																																				
Enterprise Builders	CEMENT FINISHER	5.0	40.0																																																																																																				
Evergreene Const.	CARPENTER	5.0	46.0																																																																																																				
Evergreene Const.	LABORERS	9.0	14.0																																																																																																				
Evergreene Const.	OPERATING ENGINEER	1.0	2.0																																																																																																				
JB's Roofing	ROOFER	2.0	12.0																																																																																																				
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																																				
Patterson	LABORERS	1.0	8.0																																																																																																				
Patterson	OPERATING ENGINEER	4.0	34.0																																																																																																				
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																																																				
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	29.5																																																																																																				
Prees Tile	FLOOR COVERER	3.0	20.0																																																																																																				
Star Mountain	CARPENTER	24.0	166.5																																																																																																				
Star Mountain	SUPER - JOB	2.0	17.5																																																																																																				
Star Mountain	OPERATING ENGINEER	1.0	9.0																																																																																																				
Utah Mechanical Cont	LABORERS	5.0	35.0																																																																																																				
Utah Mechanical Cont	PLUMBER	3.0	21.0																																																																																																				
Valley View Exterior	CARPENTER	3.0	24.0																																																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																																				
Total hours worked to date: 226,653.5	Total	92.0	642.0																																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>075</td><td>New Holland 180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>080</td><td>Curbmate</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>083</td><td>New Holland 553</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr> <td style="text-align: right;">Total operating hours to date: 27,751.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">74.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	034	JCB	0.0	8.0	039	Water Truck	0.0	10.0	051	track hoe	0.0	9.0	052	loader	0.0	24.0	063	Forklift	0.0	9.0	075	New Holland 180	0.0	6.0	080	Curbmate	0.0	6.0	083	New Holland 553	0.0	2.0	Total operating hours to date: 27,751.3	Total	0.0	74.0																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																																				
034	JCB	0.0	8.0																																																																																																				
039	Water Truck	0.0	10.0																																																																																																				
051	track hoe	0.0	9.0																																																																																																				
052	loader	0.0	24.0																																																																																																				
063	Forklift	0.0	9.0																																																																																																				
075	New Holland 180	0.0	6.0																																																																																																				
080	Curbmate	0.0	6.0																																																																																																				
083	New Holland 553	0.0	2.0																																																																																																				
Total operating hours to date: 27,751.3	Total	0.0	74.0																																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 725	Page 1 of 2				
		DATE 28 Jul 2006 - Friday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 66 °F, Max 104 °F; No Precipitation; 16 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>ALDAVE - carpet bldg. 2, vinyl bldg 17, 18 AMERICAN TRADITION HOMES -Bldg. 30 east loop repairs HUNT ELECTRIC - not on site L&L ELECTRIC - east loop repairs, bldg. 39 BOWMAN'S - east loop repairs bldg. 41 ENTERPRISE BUILDERS - stair and front walks IDAHO MASONRY CONTRACTORS - loop A repairs; too hot quit early PARSONS EVERGREENE - east loop repairs, spoils pile G&G INSULATION - not on site STAR MOUNTAIN CONSTRUCTION - sheer panel bldg. 61, punch bldg. 54, roof bldg. 61, 62, 55, 57; 2nd floor bldg. 58 STANDARD DRYWALL INC - tape texture 31,33, bldg. 29; painting east loop bldg. 26, repairs, pavilion; nailing UTAH MECHANICAL CONTRACTORS - not on site C-FORBES - bldg. 27B PATTERSON - not on site. Working phase 4 spoils JB'S ROOFING -bldg. 53 PIONEER LANDSCAPE - loop A</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Form blow up bldg 63A side; concrete double check slump 2 ¼ 5.3 air; checked paint on pavilion, checked on back check QUALITY CONTROL TESTING AND RESULTS concrete REMARKS none</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None noted; tool box meeting. Hazard analysis on Pavilion pour PREPARATORY AND/OR INITIALS HELD TODAY n/a CONTRACTORS FIRST AND/OR LAST DAY ONSITE n/a</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5250037</td> <td>Install Roofing</td> </tr> </table> No activities were finished today				Activity No	Description	P5250037	Install Roofing
Activity No	Description						
P5250037	Install Roofing						
QC REQUIREMENTS No QC requirements were completed today							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 725 Page 2 of 2																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 28 Jul 2006 - Friday																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">35.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">13.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">8.0</td><td style="text-align: right;">58.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">24.0</td><td style="text-align: right;">160.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 227,074.0</td> <td style="text-align: right; border-top: 1px solid black;">Total 61.0</td> <td style="text-align: right; border-top: 1px solid black;">420.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Bow man's Inc	SHEET METAL WORKERS	5.0	35.0	C-Forbes	CARPENTER	3.0	18.0	Enterprise Builders	CEMENT FINISHER	5.0	30.0	JB's Roofing	ROOFER	2.0	12.0	Jack McGahey Paint	PAINTERS	3.0	24.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	13.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	58.0	Preeces Tile	FLOOR COVERER	4.0	32.0	Star Mountain	CARPENTER	24.0	160.0	Star Mountain	SUPER - JOB	2.0	15.0	Star Mountain	OPERATING ENGINEER	1.0	7.5	Total hours worked to date: 227,074.0		Total 61.0	420.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
Bow man's Inc	SHEET METAL WORKERS	5.0	35.0																																																								
C-Forbes	CARPENTER	3.0	18.0																																																								
Enterprise Builders	CEMENT FINISHER	5.0	30.0																																																								
JB's Roofing	ROOFER	2.0	12.0																																																								
Jack McGahey Paint	PAINTERS	3.0	24.0																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	13.0																																																								
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	58.0																																																								
Preeces Tile	FLOOR COVERER	4.0	32.0																																																								
Star Mountain	CARPENTER	24.0	160.0																																																								
Star Mountain	SUPER - JOB	2.0	15.0																																																								
Star Mountain	OPERATING ENGINEER	1.0	7.5																																																								
Total hours worked to date: 227,074.0		Total 61.0	420.5																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>063</td> <td>Forklift</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">7.5</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 27,758.8</td> <td style="text-align: right; border-top: 1px solid black;">Total 0.0</td> <td style="text-align: right; border-top: 1px solid black;">7.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	063	Forklift	0.0	7.5	Total operating hours to date: 27,758.8		Total 0.0	7.5																																												
Serial Number	Description	Standby Hours	Operating Hours																																																								
063	Forklift	0.0	7.5																																																								
Total operating hours to date: 27,758.8		Total 0.0	7.5																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 726 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 29 Jul 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 60 °F, Max 98 °F; No Precipitation; 15 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - carpet for building 2; vinyl for building 17
 PARSONS - worked on east loop repairs
 STANDARD DRYWALL INC - worked on taping 32,33,34; textured loop A
 JB'S ROOFING - worked on building 53 roof
 PIONEER LANDSCAPE - worked on watering plants

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Check out building 1,2; base CE going to visit on Monday; back check by Roger for buildings 75,76,77 - reviewed with Juggy

QUALITY CONTROL TESTING AND RESULTS
 None today

REMARKS
 None today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 Fork Lift training for Preeces Tile

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Evergreene Const.	CARPENTER	3.0	18.5
Evergreene Const.	LABORERS	4.0	2.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 726		Page 2 of 2
		DATE 29 Jul 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Evergreene Const.	OPERATING ENGINEER	1.0	3.5	
JB's Roofing	ROOFER	2.0	8.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	2.5	
Preeces Tile	FLOOR COVERER	3.0	24.0	
Total hours worked to date: 227,132.5		Total	14.0	58.5
EQUIPMENT HOURS				
The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	3.5	
Total operating hours to date: 27,762.3		Total	0.0	3.5
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 728	Page 1 of 3								
		DATE 31 Jul 2006 - Monday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 86 °F; No Precipitation; 14 MPH Wind									
QC NARRATIVES											
<p>Activities in Progress:</p> <p> PREECES TILE - worked on carpet for buildings 2 and 3; worked on vinyl for building 17 AMERICAN TRADITION HOMES - worked on Loop A repairs HUNT ELECTRIC - cleaned up old Bull Pen L&L ELECTRIC - rough building 40B; east loop repairs BOWMAN'S INC - rough 41,42; east loop repairs ENTERPRISE BUILDERS - steps, drive building 53, back steps PARSONS - worked on east loop dust control G&G INSULATION - worked on building 39B STAR MOUNTAIN CONSTRUCTION - worked on roofs for 55-57 and 60-61; redo floors for building 58; second floor wall for 57 STANDARD DRYWALL INC - tape and texture 31-32,33,36; building 22,23,27, walls 38B; paint east loop repairs UMC - rough 47,46,48,49 C-FORBES - worked on buildings 30,29B,31 PATTERSON - loop B grade, concrete prep, spoils pile JB'S ROOFING - worked on building 47 HAMILTON BUILDERS - spoils pile PIONEER LANDSCAPE - worked on loop A </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Concrete pour for drive and steps Concrete setting of basket ball hoop for the east loop Floor removal reviewing blocking and crawl space with framer 4 way insulation inspection for building 39B </p> <p> QUALITY CONTROL TESTING AND RESULTS Concrete - 2 trucks okay </p> <p> REMARKS Month end walk through with Mike Vaughn </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH											
<p>No activities were started today</p> <p>The following 4 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P51166</td> <td>Procure Flooring - Bungalow</td> </tr> <tr> <td>P521022</td> <td>Paint</td> </tr> <tr> <td>P5211024</td> <td>Paint</td> </tr> </tbody> </table>				Activity No	Description	P51166	Procure Flooring - Bungalow	P521022	Paint	P5211024	Paint
Activity No	Description										
P51166	Procure Flooring - Bungalow										
P521022	Paint										
P5211024	Paint										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 728		Page 2 of 3
		DATE 31 Jul 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P526019 Install Wall Insulation				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
American Tradition H	CARPENTER	1.0	7.5	
American Tradition H	LABORERS	1.0	8.0	
Bow man's Inc	SHEET METAL WORKERS	3.0	25.5	
C-Forbes	CARPENTER	2.0	18.0	
Enterprise Builders	CEMENT FINISHER	5.0	40.0	
Evergreene Const.	CARPENTER	5.0	46.5	
Evergreene Const.	LABORERS	7.0	21.0	
Evergreene Const.	OPERATING ENGINEER	1.0	4.0	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	
HUNT ELECTRIC	ELECTRICIAN	2.0	20.0	
JB's Roofing	ROOFER	2.0	14.0	
Jack McGahey Paint	PAINTERS	3.0	24.0	
Patterson	LABORERS	1.0	10.0	
Patterson	OPERATING ENGINEER	6.0	54.5	
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0	
Preeces Tile	FLOOR COVERER	2.0	16.0	
Utah Mechanical Cont	LABORERS	4.0	41.0	
Utah Mechanical Cont	PLUMBER	3.0	33.0	
Valley View Exterior	CARPENTER	3.0	24.0	
Valley View Exterior	SUPER - JOB	1.0	8.0	
Total hours worked to date: 227,639.5		Total	63.0	507.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
034	JCB	0.0	6.0	
039	Water Truck	0.0	4.0	
052	loader	0.0	16.0	
071	Dingo	0.0	4.0	
075	New Holland 180	0.0	6.0	
079	Mitsubishi Excavator	0.0	2.0	
Total operating hours to date: 27,800.3		Total	0.0	38.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 728	Page 3 of 3
		DATE 31 Jul 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 729	Page 1 of 3
		DATE 01 Aug 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 86 °F; No Precipitation; 21 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - carpet for building 4,5
 AMERICAN TRADITION HOMES - worked on building 31, Loop B and east loop repairs
 HUNT ELECTRIC - loop A lights
 L&L ELECTRIC - east loop repairs; finish for building 3
 BOWMAN'S INC - rough building 41
 ENTERPRISE BUILDERS - worked on sidewalks for loop B
 IDAHO MASONRY CONTRACTORS - moving stone to houses for the B loop
 PARSONS - loop A east loop
 G&G INSULATION - worked on building 39 and 40
 STAR MOUNTAIN CONSTRUCTION - floor building 59, second floor walls for 58, walls 62, roofs 55,56,57,60,61, punch 54
 STANDARD DRYWALL INC - paint east loop repairs - building 22,23-27
 UMC - rough 46,47,48,49,50
 C-FORBES - hardware for buildings 24,25; trim 27B, 29B
 PATTERSON - grade loop A inside; spoils pile
 JB'S ROOFING - worked on building 52
 PIONEER LANDSCAPE - worked in loop A

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Plumbing inspections for building 46A&B, 47A&B - attached
 Sheet rock inspections for buildings 31,32,33,34,35,36,37,38 - only 36 passed - see attached
 Back checked building 67A
 Concrete pour inspection - see attached
 Fire inspection

QUALITY CONTROL TESTING AND RESULTS
 2 loads of concrete - pressure test plumbing for 46A&B and 47A&B

REMARKS
 Tim wants an email stating all gas orifices changed

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 None observed

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 19 activities were started today:

Activity No	Description
P5210023	Blow Ceiling Insulation
P521031	Install Carpet
P5216025	Install Shower Walls/Vanities
P5217026	Blow Ceiling Insulation

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 729	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 01 Aug 2006 - Tuesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5217027	Install Show er Walls/Vanities		
P5219026	Blow Ceiling Insulation		
P5219027	Install Show er Walls/Vanities		
P5220024	Blow Ceiling Insulation		
P5220025	Install Show er Walls/Vanities		
P5222040	Install Vinyl Siding, Soffit &		
P5225024	Blow Ceiling Insulation		
P5228022	Paint		
P5229022	Paint		
P5231038	Install Vinyl Siding, Soffit &		
P5232040	Install Vinyl Siding, Soffit &		
P5233038	Install Vinyl Siding, Soffit &		
P527023	Set Cabinets		
P527025	Install Show er Walls/Vanities		
P528029	Install Counter Tops		
The following 10 activities were finished today:			
Activity No	Description		
P5210023	Blow Ceiling Insulation		
P521031	Install Carpet		
P521033	Install Finish Hardw are		
P5212021	Install Finish Carpentry (Door		
P5217026	Blow Ceiling Insulation		
P5219026	Blow Ceiling Insulation		
P5220024	Blow Ceiling Insulation		
P5222040	Install Vinyl Siding, Soffit &		
P5225024	Blow Ceiling Insulation		
P528029	Install Counter Tops		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
C-Forbes	CARPENTER	4.0	36.0
Custom Marble	CARPENTER	3.0	29.5
Enterprise Builders	CEMENT FINISHER	6.0	47.0
Evergreene Const.	CARPENTER	7.0	60.5
Evergreene Const.	LABORERS	7.0	7.5
Evergreene Const.	OPERATING ENGINEER	1.0	5.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN	2.0	20.0
JB's Roofing	ROOFER	2.0	14.0
Jack McGahey Paint	PAINTERS	3.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 729 <div style="text-align: right;">Page 3 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 01 Aug 2006 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Kitchen's Plus	CARPENTER	1.0	5.0
Patterson	LABORERS	1.0	10.5
Patterson	OPERATING ENGINEER	7.0	53.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0
Preeces Tile	FLOOR COVERER	4.0	26.0
Star Mountain	CARPENTER	24.0	185.0
Star Mountain	SUPER - JOB	2.0	17.0
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	4.0	44.0
Utah Mechanical Cont	PLUMBER	3.0	33.0
Valley View Exterior	CARPENTER	4.0	32.0
		Total	98.0
Total hours worked to date: 228,397.5			758.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	16.5
034	JCB	0.0	6.0
039	Water Truck	0.0	9.0
051	track hoe	0.0	10.5
052	loader	0.0	29.0
063	Forklift	0.0	9.0
		Total	80.0

Total operating hours to date: 27,880.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 730 <div style="text-align: right;">Page 1 of 3</div>
		DATE 02 Aug 2006 - Wednesday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 89 °F; No Precipitation; 13 MPH Wind	

QC NARRATIVES

Activities in Progress:

PREECES TILE - carpet for building 8 and 4; vinyl for building 19,18
 AMERICAN TRADITION HOMES - worked on building 31
 HUNT ELECTRIC - worked on site lighting and cathodic protection testing
 L&L ELECTRIC - rough 41; finish building 3; east loop punch
 BOWMAN'S INC - rough 41, 42; east loop punch
 ENTERPRISE BUILDERS - street side walks B loop
 PARSONS - worked on east loop punch
 STAR MOUNTAIN CONSTRUCTION - punch 54; roof 55-57, 60-61; floor 59; walls 62
 STANDARD DRYWALL - tape east loop building 37-38 and 36; nail 38B; paint east loop building 22,23,26
 UMC - rough 48-52
 C-FORBES - building 31,32,29
 PATTERSON - common areas spoils pile
 JB'S ROOFING - dry in 54
 PIONEER LANDSCAPE - worked on loop A
 KITCHEN'S PLUS - worked in building 7
 HAMILTON BUILDERS - spoils pile

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Insulation inspections - okay - sheet rock being installed
 40B - no ceiling in bath, nails needed in walls; 40A not ready
 Concrete pour
 Back check building 67B and 68

QUALITY CONTROL TESTING AND RESULTS
 Concrete at 10:00am

REMARKS
 Performed fire hydrant flow testing for west loop A&B

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No specific safety issues observed

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 5 activities were started today:

Activity No	Description
P5211029	Install Counter Tops
P5213029	Install Counter Tops
P5215027	Install Shower Walls/Vanities
P522033	Install Carpet
P5224024	Blow Ceiling Insulation

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 730 Page 2 of 3																																																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 02 Aug 2006 - Wednesday																																																																																																													
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																													
The following 5 activities were finished today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 20%;">Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5211029</td> <td>Install Counter Tops</td> </tr> <tr> <td>P522033</td> <td>Install Carpet</td> </tr> <tr> <td>P522035</td> <td>Install Finish Hardware</td> </tr> <tr> <td>P5222024</td> <td>Paint</td> </tr> <tr> <td>P5224024</td> <td>Blow Ceiling Insulation</td> </tr> </tbody> </table>				Activity No	Description	P5211029	Install Counter Tops	P522033	Install Carpet	P522035	Install Finish Hardware	P5222024	Paint	P5224024	Blow Ceiling Insulation																																																																																																
Activity No	Description																																																																																																														
P5211029	Install Counter Tops																																																																																																														
P522033	Install Carpet																																																																																																														
P522035	Install Finish Hardware																																																																																																														
P5222024	Paint																																																																																																														
P5224024	Blow Ceiling Insulation																																																																																																														
QC REQUIREMENTS No QC requirements were completed today																																																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 20%;">Employer</th> <th style="width: 30%;">Labor Classification</th> <th style="width: 15%;">Number of Employees</th> <th style="width: 35%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Bowman's Inc</td><td>SHEET METAL WORKERS</td><td>3.0</td><td>23.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>6.0</td><td>52.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>5.0</td><td>49.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>8.0</td><td>17.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>5.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>2.0</td><td>20.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>2.0</td><td>20.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>2.0</td><td>14.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>24.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>7.0</td><td>73.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLER</td><td>5.0</td><td>40.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>4.0</td><td>18.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>24.0</td><td>216.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>2.0</td><td>17.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>1.0</td><td>9.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>4.0</td><td>44.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>3.0</td><td>33.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>3.0</td><td>24.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 229,175.5</td> <td>Total</td> <td>95.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>778.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	LABORERS	1.0	8.0	Bowman's Inc	SHEET METAL WORKERS	3.0	23.0	C-Forbes	CARPENTER	3.0	24.0	Enterprise Builders	CEMENT FINISHER	6.0	52.0	Evergreene Const.	CARPENTER	5.0	49.0	Evergreene Const.	LABORERS	8.0	17.0	Evergreene Const.	OPERATING ENGINEER	1.0	5.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	HUNT ELECTRIC	ELECTRICIAN	2.0	20.0	JB's Roofing	ROOFER	2.0	14.0	Jack McGahey Paint	PAINTERS	3.0	24.0	Kitchen's Plus	CARPENTER	1.0	8.0	Patterson	LABORERS	1.0	8.0	Patterson	OPERATING ENGINEER	7.0	73.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	5.0	40.0	Preeces Tile	FLOOR COVERER	4.0	18.0	Star Mountain	CARPENTER	24.0	216.0	Star Mountain	SUPER - JOB	2.0	17.0	Star Mountain	OPERATING ENGINEER	1.0	9.0	Utah Mechanical Cont	LABORERS	4.0	44.0	Utah Mechanical Cont	PLUMBER	3.0	33.0	Valley View Exterior	CARPENTER	3.0	24.0	Total hours worked to date: 229,175.5		Total	95.0				778.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																												
American Tradition H	LABORERS	1.0	8.0																																																																																																												
Bowman's Inc	SHEET METAL WORKERS	3.0	23.0																																																																																																												
C-Forbes	CARPENTER	3.0	24.0																																																																																																												
Enterprise Builders	CEMENT FINISHER	6.0	52.0																																																																																																												
Evergreene Const.	CARPENTER	5.0	49.0																																																																																																												
Evergreene Const.	LABORERS	8.0	17.0																																																																																																												
Evergreene Const.	OPERATING ENGINEER	1.0	5.0																																																																																																												
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0																																																																																																												
HUNT ELECTRIC	ELECTRICIAN	2.0	20.0																																																																																																												
JB's Roofing	ROOFER	2.0	14.0																																																																																																												
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																																												
Kitchen's Plus	CARPENTER	1.0	8.0																																																																																																												
Patterson	LABORERS	1.0	8.0																																																																																																												
Patterson	OPERATING ENGINEER	7.0	73.0																																																																																																												
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																																																												
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	5.0	40.0																																																																																																												
Preeces Tile	FLOOR COVERER	4.0	18.0																																																																																																												
Star Mountain	CARPENTER	24.0	216.0																																																																																																												
Star Mountain	SUPER - JOB	2.0	17.0																																																																																																												
Star Mountain	OPERATING ENGINEER	1.0	9.0																																																																																																												
Utah Mechanical Cont	LABORERS	4.0	44.0																																																																																																												
Utah Mechanical Cont	PLUMBER	3.0	33.0																																																																																																												
Valley View Exterior	CARPENTER	3.0	24.0																																																																																																												
Total hours worked to date: 229,175.5		Total	95.0																																																																																																												
			778.0																																																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 20%;">Serial Number</th> <th style="width: 30%;">Description</th> <th style="width: 15%;">Standby Hours</th> <th style="width: 35%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>008</td> <td>Dump Truck</td> <td>0.0</td> <td>19.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	0.0	19.0																																																																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																																																												
008	Dump Truck	0.0	19.0																																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 730		Page 3 of 3
		DATE 02 Aug 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
034	JCB	0.0	8.0	
039	Water Truck	0.0	6.0	
047	Gradall 544-10	0.0	5.0	
051	track hoe	0.0	14.0	
052	loader	0.0	26.0	
063	Forklift	0.0	9.0	
071	Dingo	0.0	4.0	
075	New Holland 180	0.0	7.0	
Total operating hours to date: 27,978.3		Total	0.0	98.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 731	Page 1 of 3
		DATE 03 Aug 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 93 °F; No Precipitation; 9 MPH Wind	
QC NARRATIVES			
Activities in Progress: PREECES TILE - carpet for building 4; vinyl east loop repairs AMERICAN TRADITION HOMES - worked on building 31 HUNT ELECTRIC - cathodic protection testing and site lighting L&L ELECTRIC - rough 41; finish 3,4 BOWMAN'S INC - rough 42,43; balancing east loop ENTERPRISE BUILDERS - street side walk loop B PARSONS - worked on east loop repairs G&G INSULATION - building 43 floors; 39B bath ceiling STAR MOUNTAIN CONSTRUCTION - floor 59; roofs 62,61,56,57; walls - 62,58; punch 56 UMC - roughs 40-51,52; test 49A C-FORBES - trim 31 PATTERSON - grade common areas, front yards loop B JB'S ROOFING - dry in 54; shingles 53 PIONEER - worked in A Loop KITCHEN'S PLUS - worked in building 15 HAMILTON BUILDERS - east loop spoils SUMMIT - drop off test results CUSTOM MARBLE - building 16,17,18,19			
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Check insulation 39B - not complete yet Check walks for concrete pour Mold located in building 46B and 47A Framing inspection for building 54A&B Roof nailing inspection for building 55 QUALITY CONTROL TESTING AND RESULTS Concrete loop B street walks Mold Plumbing pressure test for building 49A REMARKS QC meeting - see minutes After meeting, meeting: Building 75A landscape - Joe to add some dirt at patio tomorrow Door stops - add spring stops to Charles and Baxter, Lloyds - no stops in Bungalows or Greens Check on crown - Tim to check with Kurt			
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None noted PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 731	Page 2 of 3																																																																																				
		DATE 03 Aug 2006 - Thursday																																																																																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																					
ACTIVITY START/FINISH The following 5 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5210028</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5221024</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5222026</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P523031</td> <td>Install Carpet</td> </tr> <tr> <td>P5232024</td> <td>Paint</td> </tr> </tbody> </table> The following 7 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5213029</td> <td>Install Counter Tops</td> </tr> <tr> <td>P5221024</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5222026</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5223024</td> <td>Paint</td> </tr> <tr> <td>P5226024</td> <td>Paint</td> </tr> <tr> <td>P523031</td> <td>Install Carpet</td> </tr> <tr> <td>P523033</td> <td>Install Finish Hardware</td> </tr> </tbody> </table>				Activity No	Description	P5210028	Install Vinyl Floors	P5221024	Blow Ceiling Insulation	P5222026	Blow Ceiling Insulation	P523031	Install Carpet	P5232024	Paint	Activity No	Description	P5213029	Install Counter Tops	P5221024	Blow Ceiling Insulation	P5222026	Blow Ceiling Insulation	P5223024	Paint	P5226024	Paint	P523031	Install Carpet	P523033	Install Finish Hardware																																																								
Activity No	Description																																																																																						
P5210028	Install Vinyl Floors																																																																																						
P5221024	Blow Ceiling Insulation																																																																																						
P5222026	Blow Ceiling Insulation																																																																																						
P523031	Install Carpet																																																																																						
P5232024	Paint																																																																																						
Activity No	Description																																																																																						
P5213029	Install Counter Tops																																																																																						
P5221024	Blow Ceiling Insulation																																																																																						
P5222026	Blow Ceiling Insulation																																																																																						
P5223024	Paint																																																																																						
P5226024	Paint																																																																																						
P523031	Install Carpet																																																																																						
P523033	Install Finish Hardware																																																																																						
QC REQUIREMENTS No QC requirements were completed today																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>5.0</td> </tr> <tr> <td>American Tradition H</td> <td>LABORERS</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Bowman's Inc</td> <td>SHEET METAL WORKERS</td> <td>3.0</td> <td>25.5</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Custom Marble</td> <td>CARPENTER</td> <td>3.0</td> <td>31.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>6.0</td> <td>33.5</td> </tr> <tr> <td>Enterprise Builders</td> <td>LABORERS</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td>5.0</td> <td>46.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td>8.0</td> <td>17.5</td> </tr> <tr> <td>Evergreene Const.</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>G&G Insulation</td> <td>INSULATION INSTALLER</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>OPERATING ENGINEER</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>ELECTRICIAN</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Idaho Masonry Contra</td> <td>CEMENT MASON</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>2.0</td> <td>14.0</td> </tr> <tr> <td>Jack McGahey Paint</td> <td>PAINTERS</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Kitchen's Plus</td> <td>CARPENTER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>SUPER - JOB</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>0.0</td> <td>0.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	5.0	American Tradition H	LABORERS	1.0	8.0	Bowman's Inc	SHEET METAL WORKERS	3.0	25.5	C-Forbes	CARPENTER	4.0	32.0	Custom Marble	CARPENTER	3.0	31.0	Enterprise Builders	CEMENT FINISHER	6.0	33.5	Enterprise Builders	LABORERS	0.0	0.0	Evergreene Const.	CARPENTER	5.0	46.0	Evergreene Const.	LABORERS	8.0	17.5	Evergreene Const.	OPERATING ENGINEER	1.0	8.0	G&G Insulation	INSULATION INSTALLER	0.0	0.0	HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0	HUNT ELECTRIC	ELECTRICIAN	0.0	0.0	Idaho Masonry Contra	CEMENT MASON	0.0	0.0	JB's Roofing	ROOFER	2.0	14.0	Jack McGahey Paint	PAINTERS	3.0	24.0	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	0.0	0.0	Parsons Evergreene	SUPER - JOB	0.0	0.0	Patterson	LABORERS	0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	5.0																																																																																				
American Tradition H	LABORERS	1.0	8.0																																																																																				
Bowman's Inc	SHEET METAL WORKERS	3.0	25.5																																																																																				
C-Forbes	CARPENTER	4.0	32.0																																																																																				
Custom Marble	CARPENTER	3.0	31.0																																																																																				
Enterprise Builders	CEMENT FINISHER	6.0	33.5																																																																																				
Enterprise Builders	LABORERS	0.0	0.0																																																																																				
Evergreene Const.	CARPENTER	5.0	46.0																																																																																				
Evergreene Const.	LABORERS	8.0	17.5																																																																																				
Evergreene Const.	OPERATING ENGINEER	1.0	8.0																																																																																				
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0																																																																																				
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0																																																																																				
Idaho Masonry Contra	CEMENT MASON	0.0	0.0																																																																																				
JB's Roofing	ROOFER	2.0	14.0																																																																																				
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																				
Kitchen's Plus	CARPENTER	1.0	8.0																																																																																				
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0																																																																																				
Parsons Evergreene	SUPER - JOB	0.0	0.0																																																																																				
Patterson	LABORERS	0.0	0.0																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 731 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 03 Aug 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

	Patterson OPERATING ENGINEER 0.0 0.0 Pioneer Landscape LANDSCAPE LABORERS 2.0 16.0 Pioneer Landscape OPERATING ENGINEER 2.0 16.0 Pioneer Landscape IRRIGATION SYSTEM INSTALLER 8.0 64.0 Preeces Tile FLOOR COVERER 2.0 16.0 Standard Drywall Inc LABORERS 0.0 0.0 Standard Drywall Inc TAPER 0.0 0.0 Standard Drywall Inc SUPER - JOB 0.0 0.0 Standard Drywall Inc SHEETROCK INSTALLER 0.0 0.0 Star Mountain CARPENTER 24.0 182.5 Star Mountain SUPER - JOB 2.0 17.0 Star Mountain OPERATING ENGINEER 1.0 9.0 Utah Mechanical Cont LABORERS 4.0 28.0 Utah Mechanical Cont PLUMBER 3.0 21.0 Valley View Exterior CARPENTER 3.0 24.0 Valley View Exterior SUPER - JOB 1.0 8.0 Western Building LABORERS 0.0 0.0 <div style="display: flex; justify-content: space-between;"> Total hours worked to date: 229,829.5 <div style="text-align: right;"> Total <u>90.0</u> <u>654.0</u> </div> </div>
--	---

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
039	Water Truck	0.0	10.0
047	Gradall 544-10	0.0	4.0
051	track hoe	0.0	9.0
052	loader	0.0	30.5
058	backhoe	0.0	0.0
063	Forklift	0.0	9.0
069	Skid Steer	0.0	0.0
071	Dingo	0.0	7.0
072	New Holland 170	0.0	7.0
075	New Holland 180	0.0	4.0
079	Mitsubishi Excavator	0.0	4.0
080	Curbmate	0.0	0.0
Total		<u>0.0</u>	<u>94.5</u>

Total operating hours to date: 28,072.8

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 732	Page 1 of 2														
		DATE 04 Aug 2006 - Friday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 60 °F, Max 100 °F; No Precipitation; 10 MPH Wind															
QC NARRATIVES																	
Activities in Progress: ALDAVE - worked on moving carpet AMERICAN TRADITION HOMES - worked on building 31 BOWMAN'S INC - rough building 42 ENTERPRISE BUILDERS - street walk B loop PARSONS - east loop; common areas; loop A Baxter door; Loop B road G&G INSULATION - worked on building 39 and 40 STAR MOUNTAIN CONSTRUCTION - floor 59; walls 58,62; roof 60-61, 56,57,58; punch 55 STANDARD DRYWALL INC - tape 34,35,37; nail 29; texture 33,34 C-FORBES - worked in building 31 PIONEER LANDSCAPE - loop A irrigation and landscape WBM - Mold, building 47,48,46 KITCHENS PLUS - worked on buildings 16 and 17 HAMILTON BUILDERS - spoils pile removal CURTIS CLEAN AND SWEEP - install street signs																	
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Second back check of building 75-79 and 64,65 with COE - remaining items noted Performed follow up inspection of framing for buildings 48-53 - not complete QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing REMARKS Review ed #75B kitchen window installation and floor #76 laundry entry																	
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues observed PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH The following 4 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5223026</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5226026</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5227024</td> <td>Paint</td> </tr> <tr> <td>P527028</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table> The following 7 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5210028</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table>				Activity No	Description	P5223026	Blow Ceiling Insulation	P5226026	Blow Ceiling Insulation	P5227024	Paint	P527028	Install Vinyl Floors	Activity No	Description	P5210028	Install Vinyl Floors
Activity No	Description																
P5223026	Blow Ceiling Insulation																
P5226026	Blow Ceiling Insulation																
P5227024	Paint																
P527028	Install Vinyl Floors																
Activity No	Description																
P5210028	Install Vinyl Floors																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 732 Page 2 of 2																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 04 Aug 2006 - Friday																																																																									
P5223026 Blow Ceiling Insulation P5226026 Blow Ceiling Insulation P524033 Install Carpet P524035 Install Finish Hardware P525031 Install Carpet P525033 Install Finish Hardware		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																									
QC REQUIREMENTS No QC requirements were completed today																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: center; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: center; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: center;">1.0</td><td style="text-align: center;">4.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: center;">1.0</td><td style="text-align: center;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: center;">3.0</td><td style="text-align: center;">21.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: center;">4.0</td><td style="text-align: center;">32.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: center;">6.0</td><td style="text-align: center;">45.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: center;">4.0</td><td style="text-align: center;">38.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: center;">8.0</td><td style="text-align: center;">45.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: center;">1.0</td><td style="text-align: center;">7.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: center;">1.0</td><td style="text-align: center;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: center;">2.0</td><td style="text-align: center;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: center;">2.0</td><td style="text-align: center;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: center;">7.0</td><td style="text-align: center;">54.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: center;">3.0</td><td style="text-align: center;">17.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: center;">24.0</td><td style="text-align: center;">126.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: center;">2.0</td><td style="text-align: center;">15.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: center;">1.0</td><td style="text-align: center;">7.0</td></tr> <tr> <td style="border-top: 1px solid black;">Total hours worked to date: 230,289.5</td> <td style="border-top: 1px solid black; text-align: right;">Total</td> <td style="text-align: center; border-top: 1px solid black;">70.0</td> <td style="text-align: center; border-top: 1px solid black;">460.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	4.5	American Tradition H	LABORERS	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	3.0	21.0	C-Forbes	CARPENTER	4.0	32.0	Enterprise Builders	CEMENT FINISHER	6.0	45.0	Evergreene Const.	CARPENTER	4.0	38.5	Evergreene Const.	LABORERS	8.0	45.0	JB's Roofing	ROOFER	1.0	7.0	Kitchen's Plus	CARPENTER	1.0	8.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	54.0	Preeces Tile	FLOOR COVERER	3.0	17.0	Star Mountain	CARPENTER	24.0	126.0	Star Mountain	SUPER - JOB	2.0	15.0	Star Mountain	OPERATING ENGINEER	1.0	7.0	Total hours worked to date: 230,289.5	Total	70.0	460.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
American Tradition H	CARPENTER	1.0	4.5																																																																								
American Tradition H	LABORERS	1.0	8.0																																																																								
Bow man's Inc	SHEET METAL WORKERS	3.0	21.0																																																																								
C-Forbes	CARPENTER	4.0	32.0																																																																								
Enterprise Builders	CEMENT FINISHER	6.0	45.0																																																																								
Evergreene Const.	CARPENTER	4.0	38.5																																																																								
Evergreene Const.	LABORERS	8.0	45.0																																																																								
JB's Roofing	ROOFER	1.0	7.0																																																																								
Kitchen's Plus	CARPENTER	1.0	8.0																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																								
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	54.0																																																																								
Preeces Tile	FLOOR COVERER	3.0	17.0																																																																								
Star Mountain	CARPENTER	24.0	126.0																																																																								
Star Mountain	SUPER - JOB	2.0	15.0																																																																								
Star Mountain	OPERATING ENGINEER	1.0	7.0																																																																								
Total hours worked to date: 230,289.5	Total	70.0	460.0																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: center; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: center; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>063</td><td>Forklift</td><td style="text-align: center;">0.0</td><td style="text-align: center;">7.0</td></tr> <tr><td>071</td><td>Dingo</td><td style="text-align: center;">0.0</td><td style="text-align: center;">7.0</td></tr> <tr><td>079</td><td>Mitsubishi Excavator</td><td style="text-align: center;">0.0</td><td style="text-align: center;">6.0</td></tr> <tr><td>083</td><td>New Holland 553</td><td style="text-align: center;">0.0</td><td style="text-align: center;">4.0</td></tr> <tr> <td style="border-top: 1px solid black;">Total operating hours to date: 28,096.8</td> <td style="border-top: 1px solid black; text-align: right;">Total</td> <td style="text-align: center; border-top: 1px solid black;">0.0</td> <td style="text-align: center; border-top: 1px solid black;">24.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	063	Forklift	0.0	7.0	071	Dingo	0.0	7.0	079	Mitsubishi Excavator	0.0	6.0	083	New Holland 553	0.0	4.0	Total operating hours to date: 28,096.8	Total	0.0	24.0																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																								
063	Forklift	0.0	7.0																																																																								
071	Dingo	0.0	7.0																																																																								
079	Mitsubishi Excavator	0.0	6.0																																																																								
083	New Holland 553	0.0	4.0																																																																								
Total operating hours to date: 28,096.8	Total	0.0	24.0																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 733 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 05 Aug 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 60 °F, Max 98 °F; No Precipitation; 15 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - vinyl for #18
 PARSONS - Baxter door post repair, punch list east loop - 6 men; 3 men road crossing at 39
 G&G INSULATION - ceiling insulation for 69A/B
 C-FORBES - finish carpentry for 31,32,29,23
 PIONEER LANDSCAPE - water plants
 KITCHENS PLUS - cabinets for 17,18

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 4-way inspection for #40 - distributed noted differences

 QUALITY CONTROL TESTING AND RESULTS
 No testing

 REMARKS
 No conversations today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No safety issues noted

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	3.0	15.0
Evergreene Const.	CARPENTER	3.0	22.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 733		Page 2 of 2
		DATE 05 Aug 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Evergreene Const.	LABORERS	8.0	31.0	
Kitchen's Plus	CARPENTER	1.0	7.0	
Preeces Tile	FLOOR COVERER	3.0	16.5	
Valley View Exterior	CARPENTER	3.0	24.0	
Valley View Exterior	SUPER - JOB	1.0	8.0	
Total hours worked to date: 230,413.0		Total	22.0	123.5
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 28,096.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 735	Page 1 of 3												
		DATE 07 Aug 2006 - Monday													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004													
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 66 °F, Max 102 °F; No Precipitation; 16 MPH Wind													
QC NARRATIVES															
<p>Activities in Progress:</p> <p>ALDAVE - worked on vinyl and carpet AMERICAN TRADITION HOMES - worked on building 31 HUNT ELECTRIC - worked on standing line poles L&L ELECTRIC - rough and finish BOWMAN'S INC - rough building 42 and 43 ENTERPRISE BUILDERS - worked on street walks PARSONS - worked on east loop, loop A overhangs G&G INSULATION - worked on east loop repairs for building 41 STAR MOUNTAIN CONSTRUCTION - floors - 57; walls 62; roof 56-57,60,61; punch 55,56 STANDARD DRYWALL INC - nail 39 UMC - rough 52-49B; finish mechanical room C-FORBES - worked on building 29B, 31,32 PATTERSON - common area laser line building 58 JB'S ROOFING - dry in building 55, shingles 50 PIONEER - worked on loop A</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Final inspections on buildings 75-65 with COE, Base, housing</p> <p>QUALITY CONTROL TESTING AND RESULTS Concrete testing today</p> <p>REMARKS Talked to Tim about doing units 69-71 even though we are not completely done, this way we can get the unfinished punch list down in size.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None noted</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH															
<p>The following 2 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5230024</td> <td>Paint</td> </tr> <tr> <td>P5231022</td> <td>Paint</td> </tr> </tbody> </table> <p>The following 4 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5247015</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5250036</td> <td>Install Cultures Stone</td> </tr> </tbody> </table>				Activity No	Description	P5230024	Paint	P5231022	Paint	Activity No	Description	P5247015	Rough Plumbing	P5250036	Install Cultures Stone
Activity No	Description														
P5230024	Paint														
P5231022	Paint														
Activity No	Description														
P5247015	Rough Plumbing														
P5250036	Install Cultures Stone														

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 735		Page 2 of 3
		DATE 07 Aug 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
P526031 Install Carpet P527028 Install Vinyl Floors				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>	
American Tradition H	CARPENTER	1.0	8.0	
American Tradition H	LABORERS	1.0	5.0	
Bow man's Inc	SHEET METAL WORKERS	4.0	33.5	
C-Forbes	CARPENTER	3.0	24.0	
Enterprise Builders	CEMENT FINISHER	5.0	35.0	
Evergreene Const.	CARPENTER	5.0	39.0	
Evergreene Const.	LABORERS	8.0	17.5	
Evergreene Const.	OPERATING ENGINEER	1.0	3.0	
HUNT ELECTRIC	LABORERS	1.0	10.0	
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	
HUNT ELECTRIC	ELECTRICIAN	2.0	20.0	
JB's Roofing	ROOFER	2.0	14.0	
Kitchen's Plus	CARPENTER	1.0	6.0	
Patterson	LABORERS	1.0	10.0	
Patterson	OPERATING ENGINEER	6.0	60.0	
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	
Pioneer Landscape	OPERATING ENGINEER	1.0	1.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	39.0	
Prees Tile	FLOOR COVERER	2.0	8.0	
Star Mountain	CARPENTER	22.0	198.0	
Star Mountain	SUPER - JOB	2.0	17.0	
Star Mountain	OPERATING ENGINEER	1.0	9.0	
Utah Mechanical Cont	LABORERS	4.0	43.5	
Utah Mechanical Cont	PLUMBER	2.0	22.0	
Valley View Exterior	CARPENTER	2.0	16.0	
Valley View Exterior	SUPER - JOB	1.0	8.0	
Total hours worked to date: 231,087.5		Total	86.0	674.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
<u>Serial Number</u>	<u>Description</u>	<u>Standby Hours</u>	<u>Operating Hours</u>	
008	Dump Truck	0.0	6.0	
034	JCB	0.0	8.0	
039	Water Truck	0.0	13.0	
051	track hoe	0.0	10.0	
052	loader	0.0	24.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 735		Page 3 of 3
		DATE 07 Aug 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
063	Forklift	0.0	9.0	
080	Curbmate	0.0	8.0	
083	New Holland 553	0.0	1.0	
Total operating hours to date: 28,175.8		Total	0.0	79.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 736 <div style="text-align: right;">Page 1 of 3</div>
		DATE 08 Aug 2006 - Tuesday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 66 °F, Max 96 °F; No Precipitation; 32 MPH Wind	

QC NARRATIVES

Activities in Progress:

AMERICAN TRADITION HOMES - unit 32 east loop punch
 HUNT ELECTRIC - street lighting loop A
 L&L ELECTRIC - rough unit 41; finish unit 5
 ENTERPRISE BUILDERS - forms on Loop B
 PARSONS - w orked on east loop repairs; cut off roofs for loop A
 STAR MOUNTAIN CONSTRUCTION - floor 59; w walls 62,63; punch 54,55,56
 STANDARD DRYWALL INC - tape 37; nail 40; paint 26-27, 1-5 , texture punch list; east loop repairs
 UMC - rough building 49,50,51,52
 C-FORBES - w orked on building 31,32
 PATTERSON - w orked on common area west loop
 JB'S ROOFING - porch tear off Loop A building 52
 PIONEER LANDSCAPE - w orked on common area loop A
 BEST VINYL - w orked on loop A
 CUSTOM MARBLE - w orked on loop B
 SAWYER - w orked on loop B
 WESTERN BUILDING MAINTENANCE - mold for 48, 51,52

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Back check building 69; w ork on punch list on buildings 75,76,77,78,79,64,65,66 w ork on east loop

QUALITY CONTROL TESTING AND RESULTS
 None today

REMARKS
 Walked into building 70A painting going on - 70B not painted yet

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 Discussed w earing seat belts on equipment

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 22 activities were started today:

Activity No	Description
P5228024	Blow Ceiling Insulation
P5229024	Blow Ceiling Insulation
P5234021	Install Finish Carpentry (Door
P5234038	Install Vinyl Siding, Soffit &
P5235021	Install Finish Carpentry (Door
P5240018	4-way Inspection

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 736	Page 2 of 3																																																																				
PROJECT D/B Replace Military Family Housing P5		DATE 08 Aug 2006 - Tuesday																																																																					
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																					
<div> <div>P5243018</div> <div>Rough HVAC</div> </div> <div> <div>P5244016</div> <div>Rough HVAC</div> </div> <div> <div>P5245018</div> <div>Rough HVAC</div> </div> <div> <div>P5249015</div> <div>Rough Plumbing</div> </div> <div> <div>P5250015</div> <div>Rough Plumbing</div> </div> <div> <div>P5251015</div> <div>Rough Plumbing</div> </div> <div> <div>P5252036</div> <div>Install Cultures Stone</div> </div> <div> <div>P5255034</div> <div>Dry-in & Flash Roof</div> </div> <div> <div>P5255035</div> <div>Install Exterior Doors & Windo</div> </div> <div> <div>P5256014</div> <div>Sheet Trusses</div> </div> <div> <div>P5257014</div> <div>Sheet Trusses</div> </div> <div> <div>P5258015</div> <div>Set Trusses & Sub-fascia</div> </div> <div> <div>P5259012</div> <div>Set 1st Floor Walls</div> </div> <div> <div>P5260014</div> <div>Sheet Trusses</div> </div> <div> <div>P5261014</div> <div>Sheet Trusses</div> </div> <div> <div>P5263013</div> <div>Joist & Sheet 2nd Floor</div> </div>																																																																							
The following 4 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5228024</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5229024</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5240018</td> <td>4-way Inspection</td> </tr> <tr> <td>P5261013</td> <td>Set Trusses & Sub-fascia</td> </tr> </tbody> </table>				Activity No	Description	P5228024	Blow Ceiling Insulation	P5229024	Blow Ceiling Insulation	P5240018	4-way Inspection	P5261013	Set Trusses & Sub-fascia																																																										
Activity No	Description																																																																						
P5228024	Blow Ceiling Insulation																																																																						
P5229024	Blow Ceiling Insulation																																																																						
P5240018	4-way Inspection																																																																						
P5261013	Set Trusses & Sub-fascia																																																																						
QC REQUIREMENTS No QC requirements were completed today																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>A ONE SOLID SURFACE</td> <td>CARPENTER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>5.0</td> </tr> <tr> <td>American Tradition H</td> <td>LABORERS</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td>5.0</td> <td>41.5</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>4.0</td> <td>26.0</td> </tr> <tr> <td>Custom Marble</td> <td>CARPENTER</td> <td>3.0</td> <td>31.5</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td>4.0</td> <td>40.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td>8.0</td> <td>43.5</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>OPERATING ENGINEER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>HUNT ELECTRIC</td> <td>ELECTRICIAN</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>1.0</td> <td>7.0</td> </tr> <tr> <td>Patterson</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Patterson</td> <td>OPERATING ENGINEER</td> <td>6.0</td> <td>60.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td>1.0</td> <td>7.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>0.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	A ONE SOLID SURFACE	CARPENTER	2.0	16.0	American Tradition H	CARPENTER	1.0	5.0	American Tradition H	LABORERS	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	5.0	41.5	C-Forbes	CARPENTER	4.0	26.0	Custom Marble	CARPENTER	3.0	31.5	Evergreene Const.	CARPENTER	4.0	40.0	Evergreene Const.	LABORERS	8.0	43.5	HUNT ELECTRIC	LABORERS	1.0	10.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0	HUNT ELECTRIC	ELECTRICIAN	2.0	20.0	JB's Roofing	ROOFER	1.0	7.0	Patterson	LABORERS	1.0	10.0	Patterson	OPERATING ENGINEER	6.0	60.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	7.0	Pioneer Landscape	OPERATING ENGINEER	1.0	0.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																				
A ONE SOLID SURFACE	CARPENTER	2.0	16.0																																																																				
American Tradition H	CARPENTER	1.0	5.0																																																																				
American Tradition H	LABORERS	1.0	8.0																																																																				
Bow man's Inc	SHEET METAL WORKERS	5.0	41.5																																																																				
C-Forbes	CARPENTER	4.0	26.0																																																																				
Custom Marble	CARPENTER	3.0	31.5																																																																				
Evergreene Const.	CARPENTER	4.0	40.0																																																																				
Evergreene Const.	LABORERS	8.0	43.5																																																																				
HUNT ELECTRIC	LABORERS	1.0	10.0																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0																																																																				
HUNT ELECTRIC	ELECTRICIAN	2.0	20.0																																																																				
JB's Roofing	ROOFER	1.0	7.0																																																																				
Patterson	LABORERS	1.0	10.0																																																																				
Patterson	OPERATING ENGINEER	6.0	60.0																																																																				
Pioneer Landscape	LANDSCAPE LABORERS	1.0	7.0																																																																				
Pioneer Landscape	OPERATING ENGINEER	1.0	0.5																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 736 <div style="text-align: right;">Page 3 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 08 Aug 2006 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	31.5
Preeces Tile	FLOOR COVERER	2.0	16.0
Star Mountain	CARPENTER	21.0	194.5
Star Mountain	SUPER - JOB	2.0	19.0
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	4.0	44.0
Utah Mechanical Cont	PLUMBER	2.0	22.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total		83.0	714.0
Total hours worked to date: 231,801.5			

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	6.0
034	JCB	0.0	10.0
039	Water Truck	0.0	6.0
051	track hoe	0.0	4.0
052	loader	0.0	26.0
063	Forklift	0.0	9.0
083	New Holland 553	0.0	0.5
Total		0.0	61.5
Total operating hours to date: 28,237.3			

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 737	Page 1 of 3								
		DATE 09 Aug 2006 - Wednesday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 59 °F, Max 87 °F; No Precipitation; 24 MPH Wind										
QC NARRATIVES											
Activities in Progress: AMERICAN TRADITION HOMES - w orked on building 32 HUNT ELECTRIC - street lights loop A L&L ELECTRIC - rough building 41; finish building 5 BOWMAN'S INC - rough building 42,43 ENTERPRISE BUILDERS - w orked on forming loop B PARSONS - East Loop A roof repairs STAR MOUNTAIN CONSTRUCTION - floors are done; w alls 63,62; roof buildings 56-57, 60-61; punch 55,56 STANDARD DRYWALL INC - tape buildings 37-39; nail building 40; paint - east loop repairs; texture building 36 UMC - rough 49B-52 C-FORBES - w orked on buildings 31,32,33 PATTERSON - common areas A&B JB'S ROOFING - loop A roof repairs; dry in 55 PIONEER LANDSCAPE - w orked on loop A WESTERN BUILDING MAINTENANCE - mold building 48,51,52 BEST VINYL - posts buildings 1-9											
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS QC back check building 66A&B, 67A&B, 68 - second back check QC back check building 70A&B, 71 QC list of concrete we feel needs replacing - not completed - Can't wait any longer for Ed to finish this list QC inspection of units 22-30 interior finish QUALITY CONTROL TESTING AND RESULTS Pressure test 49A&B Pressure test 50 A REMARKS Have back checked 75-65 mostly completed except w indow repairs											
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No hard hats in east loop PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH The following 2 activities were started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5240019</td> <td>Install Wall Insulation</td> </tr> <tr> <td>P5253038</td> <td>Install Cultures Stone</td> </tr> </table> The following 10 activities were finished today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> </table>				Activity No	Description	P5240019	Install Wall Insulation	P5253038	Install Cultures Stone	Activity No	Description
Activity No	Description										
P5240019	Install Wall Insulation										
P5253038	Install Cultures Stone										
Activity No	Description										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 737	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 09 Aug 2006 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5218028	Install Vinyl Floors		
P5234020	Install & Finish Dryw all		
P5235020	Install & Finish Dryw all		
P5236022	Install & Finish Dryw all		
P5248015	Rough Plumbing		
P5254037	Dry-in & Flash Roof		
P5255034	Dry-in & Flash Roof		
P5258015	Set Trusses & Sub-fascia		
P5259012	Set 1st Floor Walls		
P5262012	Set Walls		
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	5.0
American Tradition H	LABORERS	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	5.0	42.5
C-Forbes	CARPENTER	4.0	34.0
Enterprise Builders	CEMENT FINISHER	2.0	4.0
Evergreene Const.	CARPENTER	5.0	46.0
Evergreene Const.	LABORERS	8.0	21.5
Evergreene Const.	OPERATING ENGINEER	1.0	3.5
HUNT ELECTRIC	LABORERS	1.0	10.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN	2.0	20.0
JB's Roofing	ROOFER	2.0	14.0
Patterson	LABORERS	1.0	10.0
Patterson	OPERATING ENGINEER	4.0	40.0
Pioneer Landscape	LANDSCAPE LABORERS	6.0	8.0
Pioneer Landscape	OPERATING ENGINEER	1.0	2.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0
Preeces Tile	FLOOR COVERER	1.0	8.0
Star Mountain	CARPENTER	21.0	185.5
Star Mountain	SUPER - JOB	2.0	16.5
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	4.0	44.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Total hours worked to date: 232,376.0		Total	78.0
			574.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 737		Page 3 of 3
		DATE 09 Aug 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
008	Dump Truck	0.0	10.0	
034	JCB	0.0	6.0	
039	Water Truck	0.0	8.5	
052	loader	0.0	25.0	
063	Forklift	0.0	9.0	
080	Curbmate	0.0	4.0	
082	Kubota	0.0	1.0	
083	New Holland 553	0.0	2.0	
Total operating hours to date: 28,302.8		Total	0.0	65.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

[illegible]

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 738	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 10 Aug 2006 - Thursday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
<div> <div>P5211032</div> <div>Install Appliances</div> </div> <div> <div>P5213032</div> <div>Install Appliances</div> </div> <div> <div>P5252015</div> <div>Rough Plumbing</div> </div> <div> <div>P5258016</div> <div>Sheet Trusses</div> </div> <div> <div>P5259013</div> <div>Joist & Sheet 2nd Floor</div> </div> <div> <div>P5263014</div> <div>Set 2nd Floor walls</div> </div> <div> <div>P527030</div> <div>Install Appliances</div> </div>			
The following 7 activities were finished today:			
Activity No	Description		
P5221028	Install Vinyl Floors		
P5240019	Install Wall Insulation		
P5255035	Install Exterior Doors & Windo		
P5256014	Sheet Trusses		
P5257014	Sheet Trusses		
P5260014	Sheet Trusses		
P5263013	Joist & Sheet 2nd Floor		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	LABORERS	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	7.0	52.0
C-Forbes	CARPENTER	4.0	32.0
Custom Marble	CARPENTER	3.0	31.5
Enterprise Builders	CEMENT FINISHER	5.0	20.5
Evergreene Const.	CARPENTER	5.0	36.0
Evergreene Const.	LABORERS	8.0	21.0
Evergreene Const.	OPERATING ENGINEER	1.0	3.0
HUNT ELECTRIC	LABORERS	1.0	10.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN	2.0	20.0
JB's Roofing	ROOFER	2.0	14.0
Patterson	LABORERS	1.0	10.0
Patterson	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	7.0	8.0
Pioneer Landscape	OPERATING ENGINEER	1.0	1.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	7.0
Preeces Tile	FLOOR COVERER	1.0	8.0
Star Mountain	CARPENTER	21.0	147.0
Star Mountain	SUPER - JOB	1.0	9.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	4.0	28.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 738		Page 3 of 3
		DATE 10 Aug 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Utah Mechanical Cont	PLUMBER	2.0	14.0	
Valley View Exterior	CARPENTER	3.0	24.0	
Valley View Exterior	SUPER - JOB	1.0	8.0	
Total hours worked to date: 232,936.0		Total	88.0	560.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	5.0	
039	Water Truck	0.0	8.0	
052	loader	0.0	10.0	
063	Forklift	0.0	9.0	
083	New Holland 553	0.0	1.0	
Total operating hours to date: 28,335.8		Total	0.0	33.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 739	Page 1 of 3														
		DATE 11 Aug 2006 - Friday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 89 °F; No Precipitation; 18 MPH Wind															
QC NARRATIVES																	
<p>Activities in Progress:</p> <p> PREECES TILE - worked on vinyl and carpet AMERICAN TRADITION HOMES - worked on building 33 BOWMAN'S INC - rough 42,43 ENTERPRISE BUILDERS - street walks loop B PARSONS - east loop repairs; loop A roofs G&G INSULATION - attic blow building 23 STAR MOUNTAIN CONSTRUCTION - walls building 63, roof 57,60,61; punch 56,57 STANDARD DRYWALL INC - nail - caught up; paint - east loop repairs; texture - building 26 C-FORBES - worked on building 33 JB'S ROOFING - worked on building 52 PIONEER LANDSCAPE - worked on loop A HAMILTON BUILDERS - east loop spoils pile WESTERN BUILDING MAINTENANCE - mold for loop B </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS QC inspected buildings 70A&B for COE punch list completion Window - Del Concrete pour </p> <p> QUALITY CONTROL TESTING AND RESULTS Concrete pour test - okay Concrete hardness test buildings 29,30 </p> <p> REMARKS None today </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS None today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH																	
<p>The following 13 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5219031</td> <td>Install Finish Plumb, Elect. &</td> </tr> <tr> <td>P5227026</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5233022</td> <td>Paint</td> </tr> <tr> <td>P5236023</td> <td>Install Finish Carpentry (Door</td> </tr> <tr> <td>P5240020</td> <td>Install & Finish Drywall</td> </tr> <tr> <td>P5243019</td> <td>Rough Electrical, Cable & Phon</td> </tr> </tbody> </table>				Activity No	Description	P5219031	Install Finish Plumb, Elect. &	P5227026	Blow Ceiling Insulation	P5233022	Paint	P5236023	Install Finish Carpentry (Door	P5240020	Install & Finish Drywall	P5243019	Rough Electrical, Cable & Phon
Activity No	Description																
P5219031	Install Finish Plumb, Elect. &																
P5227026	Blow Ceiling Insulation																
P5233022	Paint																
P5236023	Install Finish Carpentry (Door																
P5240020	Install & Finish Drywall																
P5243019	Rough Electrical, Cable & Phon																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 739 Page 2 of 3																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Aug 2006 - Friday																																																																																	
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																	
<div> <div>P5244017</div> <div>Rough Electrical, Cable & Phon</div> </div> <div> <div>P5245019</div> <div>Rough Electrical, Cable & Phon</div> </div> <div> <div>P5254038</div> <div>Install Cultures Stone</div> </div> <div> <div>P5256035</div> <div>Install Exterior Doors & Windo</div> </div> <div> <div>P5257035</div> <div>Install Exterior Doors & Windo</div> </div> <div> <div>P5260035</div> <div>Install Exterior Doors & Windo</div> </div> <div> <div>P5261035</div> <div>Install Exterior Doors & Windo</div> </div>																																																																																			
The following 5 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5227026</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5249015</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5250015</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5251015</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5263014</td> <td>Set 2nd Floor walls</td> </tr> </tbody> </table>				Activity No	Description	P5227026	Blow Ceiling Insulation	P5249015	Rough Plumbing	P5250015	Rough Plumbing	P5251015	Rough Plumbing	P5263014	Set 2nd Floor walls																																																																				
Activity No	Description																																																																																		
P5227026	Blow Ceiling Insulation																																																																																		
P5249015	Rough Plumbing																																																																																		
P5250015	Rough Plumbing																																																																																		
P5251015	Rough Plumbing																																																																																		
P5263014	Set 2nd Floor walls																																																																																		
QC REQUIREMENTS No QC requirements were completed today																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																			
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>5.5</td> </tr> <tr> <td>American Tradition H</td> <td>LABORERS</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td>6.0</td> <td>34.0</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td>4.0</td> <td>27.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td>3.0</td> <td>25.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td>7.0</td> <td>31.0</td> </tr> <tr> <td>G&G Insulation</td> <td>INSULATION INSTALLER</td> <td>2.0</td> <td>14.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td>2.0</td> <td>12.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td>8.0</td> <td>57.0</td> </tr> <tr> <td>Star Mountain</td> <td>CARPENTER</td> <td>21.0</td> <td>161.0</td> </tr> <tr> <td>Star Mountain</td> <td>SUPER - JOB</td> <td>1.0</td> <td>9.5</td> </tr> <tr> <td>Star Mountain</td> <td>OPERATING ENGINEER</td> <td>1.0</td> <td>8.5</td> </tr> <tr> <td>Valley View Exterior</td> <td>CARPENTER</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>SUPER - JOB</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 233,416.5</td> <td>Total</td> <td>67.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>480.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	5.5	American Tradition H	LABORERS	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	6.0	34.0	C-Forbes	CARPENTER	4.0	32.0	Enterprise Builders	CEMENT FINISHER	4.0	27.0	Evergreene Const.	CARPENTER	3.0	25.0	Evergreene Const.	LABORERS	7.0	31.0	G&G Insulation	INSULATION INSTALLER	2.0	14.0	JB's Roofing	ROOFER	2.0	12.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	1.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	57.0	Star Mountain	CARPENTER	21.0	161.0	Star Mountain	SUPER - JOB	1.0	9.5	Star Mountain	OPERATING ENGINEER	1.0	8.5	Valley View Exterior	CARPENTER	2.0	16.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 233,416.5		Total	67.0				480.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																
American Tradition H	CARPENTER	1.0	5.5																																																																																
American Tradition H	LABORERS	1.0	8.0																																																																																
Bow man's Inc	SHEET METAL WORKERS	6.0	34.0																																																																																
C-Forbes	CARPENTER	4.0	32.0																																																																																
Enterprise Builders	CEMENT FINISHER	4.0	27.0																																																																																
Evergreene Const.	CARPENTER	3.0	25.0																																																																																
Evergreene Const.	LABORERS	7.0	31.0																																																																																
G&G Insulation	INSULATION INSTALLER	2.0	14.0																																																																																
JB's Roofing	ROOFER	2.0	12.0																																																																																
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																																
Pioneer Landscape	OPERATING ENGINEER	1.0	16.0																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	57.0																																																																																
Star Mountain	CARPENTER	21.0	161.0																																																																																
Star Mountain	SUPER - JOB	1.0	9.5																																																																																
Star Mountain	OPERATING ENGINEER	1.0	8.5																																																																																
Valley View Exterior	CARPENTER	2.0	16.0																																																																																
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																
Total hours worked to date: 233,416.5		Total	67.0																																																																																
			480.5																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>063</td> <td>Forklift</td> <td>0.0</td> <td>8.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	063	Forklift	0.0	8.5																																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																
063	Forklift	0.0	8.5																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 739		Page 3 of 3
		DATE 11 Aug 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
075	New Holland 180		0.0	7.0
Total operating hours to date: 28,351.3		Total	0.0	15.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 740	Page 1 of 2				
		DATE 12 Aug 2006 - Saturday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 64 °F, Max 84 °F; No Precipitation; 26 MPH Wind						
QC NARRATIVES Activities in Progress: PREECES TILE - worked on moving carpet in A&B Loop PARSONS - worked on east loop repairs C-FORBES - hardware loop A; building 32 trim PIONEER LANDSCAPE - worked on watering plants PICTURE PERFECT PLAYGROUNDS - worked in common area General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS QC inspected building 71, painter not complete Back check building 66-68 QUALITY CONTROL TESTING AND RESULTS None today REMARKS None today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started or finished today							
QC REQUIREMENTS No QC requirements were completed today							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today							
LABOR HOURS The following labor hours were Reported today: <table border="0" style="width: 100%;"> <tr> <td style="width: 30%;"><u>Employer</u></td> <td style="width: 30%;"><u>Labor Classification</u></td> <td style="width: 20%;"><u>Number of Employees</u></td> <td style="width: 20%;"><u>Hours Worked</u></td> </tr> </table>				<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 740		Page 2 of 2
		DATE 12 Aug 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
C-Forbes Evergreene Const. Evergreene Const. Pioneer Landscape Total hours worked to date: 233,466.5	CARPENTER CARPENTER LABORERS IRRIGATION SYSTEM INSTALLR	3.0 3.0 3.0 1.0 Total 10.0	16.0 28.5 1.5 4.0 50.0	
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 28,351.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 742	Page 1 of 3										
		DATE 14 Aug 2006 - Monday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 98 °F; No Precipitation; No Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p> PREECES TILE - worked on vinyl for 20A, 19 AMERICAN TRADITION HOMES - install siding, soffit, fascia, trim for #33 HUNT ELECTRIC - install street light fixtures L&L ELECTRIC - rough 41A&B BOWMAN'S INC - finish returns in 16 and 17 ENTERPRISE BUILDERS - form sidewalk tie in at James Taylor Circle PARSONS - punch list east loop; water trees; safety meeting; remove asphalt / grade sidewalk 42 G&G INSULATION - insulate 41A&B STAR MOUNTAIN CONSTRUCTION - walls 62,63; roof 60,61; punch 55 STANDARD DRYWALL INC - paint 27, texture 35 UMC - rough water 51B; finish - turn water on in A loop buildings C-FORBES - finish carp (base case doors) 33,34,35; finish hardw are 7,9 PATTERSON - rough grade along Falcon Street for paths JB'S ROOFING - shingles 50 PIONEER LANDSCAPE - irrigation west loop A; landscape WESTERN BUILDING MAINTENANCE - mold remediation 46,48 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS 4-way inspection for 41A&B including support of chimney GWB inspection 39A&B; okay to tape Insulation inspection 41B - okay to hang GWB </p> <p> QUALITY CONTROL TESTING AND RESULTS Tested driveway slab 29A&B and 30A </p> <p> REMARKS No conversations with COE </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH													
<p>The following 14 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5220028</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5230026</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5234022</td> <td>Paint</td> </tr> <tr> <td>P5235022</td> <td>Paint</td> </tr> </tbody> </table>				Activity No	Description	P5220028	Install Vinyl Floors	P5230026	Blow Ceiling Insulation	P5234022	Paint	P5235022	Paint
Activity No	Description												
P5220028	Install Vinyl Floors												
P5230026	Blow Ceiling Insulation												
P5234022	Paint												
P5235022	Paint												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 742	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 14 Aug 2006 - Monday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
P5237021 Install Finish Carpentry (Door) P5241020 4-way Inspection P5247016 Rough HVAC P5249016 Rough HVAC P5253017 Rough Plumbing P5254017 Rough Plumbing P5255015 Rough Plumbing P5259014 Set 2nd Floor walls P527033 Install Finish Hardware P528033 Install Carpet			
The following 11 activities were finished today:			
Activity No	Description		
P5220028	Install Vinyl Floors		
P5230026	Blow Ceiling Insulation		
P5231038	Install Vinyl Siding, Soffit &		
P5232040	Install Vinyl Siding, Soffit &		
P5233038	Install Vinyl Siding, Soffit &		
P5238020	Install & Finish Drywall		
P5241020	4-way Inspection		
P5258016	Sheet Trusses		
P5259013	Joist & Sheet 2nd Floor		
P527033	Install Finish Hardware		
P528033	Install Carpet		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
American Tradition H	LABORERS	2.0	16.0
Bowman's Inc	SHEET METAL WORKERS	7.0	56.5
C-Forbes	CARPENTER	4.0	36.0
Evergreene Const.	CARPENTER	5.0	32.5
Evergreene Const.	LABORERS	8.0	21.0
Evergreene Const.	OPERATING ENGINEER	1.0	3.5
HUNT ELECTRIC	LABORERS	2.0	22.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	22.0
HUNT ELECTRIC	ELECTRICIAN	2.0	22.0
JB's Roofing	ROOFER	1.0	8.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	8.0	64.0
Precis Tile	FLOOR COVERER	2.0	16.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 742		Page 3 of 3
		DATE 14 Aug 2006 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Utah Mechanical Cont	LABORERS	3.0	33.0	
Utah Mechanical Cont	PLUMBER	2.0	22.0	
Valley View Exterior	CARPENTER	3.0	24.0	
Valley View Exterior	SUPER - JOB	1.0	8.0	
Total hours worked to date: 233,913.5		Total	58.0	447.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	0.0	3.5	
072	New Holland 170	0.0	7.0	
075	New Holland 180	0.0	6.0	
079	Mitsubishi Excavator	0.0	2.0	
082	Kubota	0.0	5.0	
Total operating hours to date: 28,374.8		Total	0.0	23.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 743	Page 1 of 3
		DATE 15 Aug 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 65 °F, Max 92 °F; No Precipitation; 35 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - worked on vinyl in building 19 and 20
 AMRICAN TRADITION HOMES - install siding, soffit, fascia, trim #33
 L&L ELECTRIC - rough #42; finish 5A, 5B
 BOWMAN'S INC - rough - returns on buildings 18 and 19 in crawl; finish - adding second drain to east loop filters
 PARSONS - punch list east loop; repairs - west loop A
 STAR MOUNTAIN CONSTRUCTION - walls - 63; roof 56; punch 56
 STANDARD DRYWALL INC - tape 37,38; paint 27 - east loop punch; nail - fire wall 42
 UMC - set water heater - 1,2,3
 C-FORBES - finish carpentry for buildings 33,34,35; finish hardware for building #9
 PATTERSON - front yard grade; path grading 10 to 22
 JB'S ROOFING - worked on #50 shingle
 PIONEER LANDSCAPE - irrigation and landscape for west loop A
 WESTERN BUILDING MAINTENANCE - mold remediation and clean houses

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Back check building 75 to 65 of final punch list - items noted for correction
 Back check pre-final list 66,67 - noted items for correction

QUALITY CONTROL TESTING AND RESULTS
 No testing

REMARKS
 Fire X rep on site today - discussed smoke detector "non - distinct" noise with assistant fire chief, L&L rep, Parsons, COE. Agreed those with noise would be replaced.

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 5 activities were started today:

Activity No	Description
P5236024	Paint
P5241021	Install Wall Insulation
P5246016	Rough HVAC
P5258036	Install Exterior Doors & Windo
P529031	Install Carpet

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 743	Page 2 of 3																																																																																																																												
		DATE 15 Aug 2006 - Tuesday																																																																																																																													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																													
The following 6 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5219031</td> <td>Install Finish Plumb, Elect. &</td> </tr> <tr> <td>P5237020</td> <td>Install & Finish Dryw all</td> </tr> <tr> <td>P5259014</td> <td>Set 2nd Floor walls</td> </tr> <tr> <td>P528035</td> <td>Install Finish Hardw are</td> </tr> <tr> <td>P529031</td> <td>Install Carpet</td> </tr> <tr> <td>P529033</td> <td>Install Finish Hardw are</td> </tr> </tbody> </table>				Activity No	Description	P5219031	Install Finish Plumb, Elect. &	P5237020	Install & Finish Dryw all	P5259014	Set 2nd Floor walls	P528035	Install Finish Hardw are	P529031	Install Carpet	P529033	Install Finish Hardw are																																																																																																														
Activity No	Description																																																																																																																														
P5219031	Install Finish Plumb, Elect. &																																																																																																																														
P5237020	Install & Finish Dryw all																																																																																																																														
P5259014	Set 2nd Floor walls																																																																																																																														
P528035	Install Finish Hardw are																																																																																																																														
P529031	Install Carpet																																																																																																																														
P529033	Install Finish Hardw are																																																																																																																														
QC REQUIREMENTS No QC requirements were completed today																																																																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>2.0</td><td>16.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>6.0</td><td>52.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>4.0</td><td>33.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>3.0</td><td>30.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>8.0</td><td>22.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>1.0</td><td>9.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>2.0</td><td>14.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td>0.0</td><td>0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>2.0</td><td>14.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>2.0</td><td>36.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>0.0</td><td>0.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>0.0</td><td>0.0</td></tr> <tr><td>Preece's Tile</td><td>FLOOR COVERER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>TAPER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>SHEETROCK INSTALLER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>19.0</td><td>196.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	2.0	16.0	American Tradition H	LABORERS	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	6.0	52.0	C-Forbes	CARPENTER	4.0	33.0	Custom Marble	CARPENTER	0.0	0.0	Enterprise Builders	CEMENT FINISHER	0.0	0.0	Enterprise Builders	LABORERS	0.0	0.0	Evergreene Const.	CARPENTER	3.0	30.5	Evergreene Const.	LABORERS	8.0	22.0	Evergreene Const.	OPERATING ENGINEER	1.0	9.5	G&G Insulation	INSULATION INSTALLER	2.0	14.0	HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0	HUNT ELECTRIC	ELECTRICIAN	0.0	0.0	Idaho Masonry Contra	CEMENT MASON	0.0	0.0	JB's Roofing	ROOFER	2.0	14.0	Jack McGahey Paint	PAINTERS	2.0	36.0	Kitchen's Plus	CARPENTER	0.0	0.0	L&L ASSOCIATES	ELECTRICIAN	0.0	0.0	Parsons Evergreene	SUPER - JOB	0.0	0.0	Patterson	LABORERS	0.0	0.0	Patterson	OPERATING ENGINEER	0.0	0.0	Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0	Pioneer Landscape	OPERATING ENGINEER	0.0	0.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	0.0	0.0	Preece's Tile	FLOOR COVERER	2.0	16.0	Standard Dryw all Inc	LABORERS	0.0	0.0	Standard Dryw all Inc	TAPER	0.0	0.0	Standard Dryw all Inc	SUPER - JOB	0.0	0.0	Standard Dryw all Inc	SHEETROCK INSTALLER	0.0	0.0	Star Mountain	CARPENTER	19.0	196.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																												
American Tradition H	CARPENTER	2.0	16.0																																																																																																																												
American Tradition H	LABORERS	1.0	8.0																																																																																																																												
Bow man's Inc	SHEET METAL WORKERS	6.0	52.0																																																																																																																												
C-Forbes	CARPENTER	4.0	33.0																																																																																																																												
Custom Marble	CARPENTER	0.0	0.0																																																																																																																												
Enterprise Builders	CEMENT FINISHER	0.0	0.0																																																																																																																												
Enterprise Builders	LABORERS	0.0	0.0																																																																																																																												
Evergreene Const.	CARPENTER	3.0	30.5																																																																																																																												
Evergreene Const.	LABORERS	8.0	22.0																																																																																																																												
Evergreene Const.	OPERATING ENGINEER	1.0	9.5																																																																																																																												
G&G Insulation	INSULATION INSTALLER	2.0	14.0																																																																																																																												
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0																																																																																																																												
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0																																																																																																																												
Idaho Masonry Contra	CEMENT MASON	0.0	0.0																																																																																																																												
JB's Roofing	ROOFER	2.0	14.0																																																																																																																												
Jack McGahey Paint	PAINTERS	2.0	36.0																																																																																																																												
Kitchen's Plus	CARPENTER	0.0	0.0																																																																																																																												
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0																																																																																																																												
Parsons Evergreene	SUPER - JOB	0.0	0.0																																																																																																																												
Patterson	LABORERS	0.0	0.0																																																																																																																												
Patterson	OPERATING ENGINEER	0.0	0.0																																																																																																																												
Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0																																																																																																																												
Pioneer Landscape	OPERATING ENGINEER	0.0	0.0																																																																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	0.0	0.0																																																																																																																												
Preece's Tile	FLOOR COVERER	2.0	16.0																																																																																																																												
Standard Dryw all Inc	LABORERS	0.0	0.0																																																																																																																												
Standard Dryw all Inc	TAPER	0.0	0.0																																																																																																																												
Standard Dryw all Inc	SUPER - JOB	0.0	0.0																																																																																																																												
Standard Dryw all Inc	SHEETROCK INSTALLER	0.0	0.0																																																																																																																												
Star Mountain	CARPENTER	19.0	196.0																																																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 743 <div style="text-align: right;">Page 3 of 3</div>	
		DATE 15 Aug 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
Star Mountain	SUPER - JOB	2.0	18.0
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	2.0	22.0
Utah Mechanical Cont	PLUMBER	0.0	0.0
Valley View Exterior	CARPENTER	3.0	26.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	0.0	0.0
		Total	530.0
Total hours worked to date: 234,443.5		61.0	

EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	0.0
039	Water Truck	0.0	5.0
047	Gradall 544-10	0.0	4.5
051	track hoe	0.0	0.0
052	loader	0.0	0.0
058	backhoe	0.0	0.0
063	Forklift	0.0	9.0
069	Skid Steer	0.0	0.0
071	Dingo	0.0	0.0
072	New Holland 170	0.0	0.0
075	New Holland 180	0.0	7.0
079	Mitsubishi Excavator	0.0	2.0
080	Curbmate	0.0	0.0
		Total	27.5
Total operating hours to date: 28,402.3		0.0	

ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 744	Page 1 of 3								
		DATE 16 Aug 2006 - Wednesday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 58 °F, Max 88 °F; No Precipitation; 35 MPH Wind									
QC NARRATIVES											
<p>Activities in Progress:</p> <p> PREECES TILE - Vinyl for building #19, carpet for building #5, worked on east loop punch AMERICAN TRADITION HOMES - worked on installing siding, soffit, fascia, trim for building 33, punch list repairs on east loop L&L ELECTRIC - rough #42, finish #6 BOWMAN'S INC - rough #19 and #20 crawl space; finish second condensate drain / change filters east loop IDAHO MASONRY CONTRACTORS - unloaded more material PARSONS - worked on punch list east loop; sack/ grout west loop A, hang door STAR MOUNTAIN CONSTRUCTION - walls 62,63; roof 56,60,61; punch 56 STANDARD DRYWALL INC - tape 37,38; nail - hanging fire wall; paint - east loop punch list 26,27; texture - punch list repair UMC - trim #2 and #3; water heaters - #2,#3,#4,#5 C-FORBES - finish carpentry for buildings 34,35,54 PATTERSON - finish grade front yard West B - preparing for capping water services JB'S ROOFING - shingles #50 PIONEER LANDSCAPE - irrigation / landscape west loop A WESTERN BUILDING MAINTENANCE - mold remediation, clean east loop homes </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Second back check of 69,70 by COE - back check #68 </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS No specific conversations - routed jogging path around tree on Falcon </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No specific safety issues observed </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH											
<p>The following activity was started today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5248016</td> <td>Rough HVAC</td> </tr> </table> <p>The following activity was finished today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5241021</td> <td>Install Wall Insulation</td> </tr> </table>				Activity No	Description	P5248016	Rough HVAC	Activity No	Description	P5241021	Install Wall Insulation
Activity No	Description										
P5248016	Rough HVAC										
Activity No	Description										
P5241021	Install Wall Insulation										
QC REQUIREMENTS											
No QC requirements were completed today											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 744		Page 2 of 3
		DATE 16 Aug 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
American Tradition H	CARPENTER	1.0	8.5	
American Tradition H	LABORERS	1.0	7.0	
Bow man's Inc	SHEET METAL WORKERS	7.0	49.0	
C-Forbes	CARPENTER	4.0	36.0	
Custom Marble	CARPENTER	0.0	0.0	
Enterprise Builders	CEMENT FINISHER	2.0	5.5	
Enterprise Builders	LABORERS	3.0	7.5	
Evergreene Const.	CARPENTER	2.0	18.5	
Evergreene Const.	LABORERS	5.0	2.5	
Evergreene Const.	OPERATING ENGINEER	1.0	4.5	
G&G Insulation	INSULATION INSTALLER	0.0	0.0	
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0	
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0	
Idaho Masonry Contra	CEMENT MASON	0.0	0.0	
JB's Roofing	ROOFER	0.0	0.0	
Jack McGahey Paint	PAINTERS	3.0	26.0	
Kitchen's Plus	CARPENTER	0.0	0.0	
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0	
Parsons Evergreene	SUPER - JOB	0.0	0.0	
Patterson	LABORERS	1.0	10.0	
Patterson	OPERATING ENGINEER	5.0	48.0	
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0	
Preeces Tile	FLOOR COVERER	2.0	16.0	
Standard Drywall Inc	LABORERS	0.0	0.0	
Standard Drywall Inc	TAPER	0.0	0.0	
Standard Drywall Inc	SUPER - JOB	0.0	0.0	
Standard Drywall Inc	SHEETROCK INSTALLER	0.0	0.0	
Star Mountain	CARPENTER	19.0	181.0	
Star Mountain	SUPER - JOB	1.0	9.0	
Star Mountain	OPERATING ENGINEER	1.0	8.5	
Utah Mechanical Cont	LABORERS	4.0	44.0	
Utah Mechanical Cont	PLUMBER	2.0	22.0	
Valley View Exterior	CARPENTER	2.0	16.0	
Valley View Exterior	SUPER - JOB	1.0	4.0	
Western Building	LABORERS	0.0	0.0	
Total hours worked to date:	235,055.0	Total	78.0	611.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 744		Page 3 of 3
		DATE 16 Aug 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	14.0	
039	Water Truck	0.0	8.5	
047	Gradall 544-10	0.0	0.0	
051	track hoe	0.0	14.0	
052	loader	0.0	20.0	
058	backhoe	0.0	0.0	
063	Forklift	0.0	8.5	
069	Skid Steer	0.0	0.0	
071	Dingo	0.0	0.0	
072	New Holland 170	0.0	7.0	
075	New Holland 180	0.0	4.0	
079	Mitsubishi Excavator	0.0	0.0	
080	Curbmate	0.0	3.0	
Total operating hours to date: 28,481.3		Total	0.0	79.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 745	Page 1 of 3																
		DATE 17 Aug 2006 - Thursday																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 52 °F, Max 82 °F; No Precipitation; 23 MPH Wind																	
QC NARRATIVES																			
<p>Activities in Progress:</p> <p> PREECES TILE - worked on vinyl for building 22, carpet for building 6 AMERICAN TRADITION HOMES - punch list repairs for east loop; siding, soffit, fascia trim #33 L&L ELECTRIC - rough #42 BOWMAN'S INC - rough duct work 20,21 ENTERPRISE BUILDERS - place 180LF sidewalk at B Loop IDAHO MASONRY CONTRACTORS - punch list repairs for the east loop PARSONS - punch list east loop, trash enclosure repair cutting asphalt street crossing STAR MOUNTAIN CONSTRUCTION - walls - 63,62,59; roof 56,60,61; punch 56 STANDARD DRYWALL INC - tape 37, 38; nail - hanging fire wall; paint - east loop punch list 27,28; texture - east loop punch list UMC - trim; water heaters C-FORBES - exterior doors 54; finish carp 34,35 PATTERSON - prep front yards west B loop JB'S ROOFING - shingles #50 PIONEER LANDSCAPE - irrigation / landscape WESTERN BUILDING MAINTENANCE - worked on cleaning units SAWYER PEST CONTROL - termiticide application </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Re-inspection of units 66 through 70 and second back check of unit 71 </p> <p> QUALITY CONTROL TESTING AND RESULTS MTI performed concrete testing </p> <p> REMARKS Held weekly QA/QC meeting - request base CE final inspection of units 66-70 </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTION No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																			
ACTIVITY START/FINISH																			
<p>The following 7 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5210033</td> <td>Install Finish Hardware</td> </tr> <tr> <td>P5211033</td> <td>Install Carpet</td> </tr> <tr> <td>P5222030</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5223030</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5241022</td> <td>Install & Finish Drywall</td> </tr> <tr> <td>P5247017</td> <td>Rough Electrical, Cable & Phone</td> </tr> <tr> <td>P5249017</td> <td>Rough Electrical, Cable & Phone</td> </tr> </tbody> </table>				Activity No	Description	P5210033	Install Finish Hardware	P5211033	Install Carpet	P5222030	Install Vinyl Floors	P5223030	Install Vinyl Floors	P5241022	Install & Finish Drywall	P5247017	Rough Electrical, Cable & Phone	P5249017	Rough Electrical, Cable & Phone
Activity No	Description																		
P5210033	Install Finish Hardware																		
P5211033	Install Carpet																		
P5222030	Install Vinyl Floors																		
P5223030	Install Vinyl Floors																		
P5241022	Install & Finish Drywall																		
P5247017	Rough Electrical, Cable & Phone																		
P5249017	Rough Electrical, Cable & Phone																		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 745	Page 2 of 3
		DATE 17 Aug 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
The following 2 activities were finished today:			
Activity No	Description		
P5210033	Install Finish Hardw are		
P5239020	Install & Finish Dryw all		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	2.0	17.0
American Tradition H	LABORERS	0.0	0.0
Bow man's Inc	SHEET METAL WORKERS	5.0	38.0
C-Forbes	CARPENTER	3.0	22.0
Custom Marble	CARPENTER	0.0	0.0
Enterprise Builders	CEMENT FINISHER	3.0	15.0
Enterprise Builders	LABORERS	0.0	0.0
Evergreene Const.	CARPENTER	5.0	43.5
Evergreene Const.	LABORERS	11.0	28.0
Evergreene Const.	OPERATING ENGINEER	2.0	6.5
G&G Insulation	INSULATION INSTALLER	0.0	0.0
HUNT ELECTRIC	OPERATING ENGINEER	1.0	5.0
HUNT ELECTRIC	ELECTRICIAN	1.0	5.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	10.0
Idaho Masonry Contra	CEMENT MASON	0.0	0.0
JB's Roofing	ROOFER	0.0	0.0
Jack McGahey Paint	PAINTERS	3.0	26.0
Kitchen's Plus	CARPENTER	0.0	0.0
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0
Parsons Evergreene	SUPER - JOB	0.0	0.0
Patterson	LABORERS	1.0	10.0
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0
Patterson	OPERATING ENGINEER	5.0	50.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	32.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Dryw all Inc	LABORERS	0.0	0.0
Standard Dryw all Inc	TAPER	0.0	0.0
Standard Dryw all Inc	SUPER - JOB	0.0	0.0
Standard Dryw all Inc	SHEETROCK INSTALLER	0.0	0.0
Star Mountain	CARPENTER	20.0	206.0
Star Mountain	SUPER - JOB	2.0	18.0
Star Mountain	OPERATING ENGINEER	1.0	9.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 745 <div style="text-align: right;">Page 3 of 3</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 17 Aug 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Utah Mechanical Cont	LABORERS	4.0	28.0
Utah Mechanical Cont	PLUMBER	2.0	14.0
Valley View Exterior	CARPENTER	0.0	0.0
Valley View Exterior	SUPER - JOB	0.0	0.0
Western Building	LABORERS	0.0	0.0
		0.0	0.0
Total hours worked to date: 235,704.0		Total 85.0	649.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	12.0
039	Water Truck	0.0	12.5
047	Gradall 544-10	0.0	0.0
051	track hoe	0.0	10.0
052	loader	0.0	22.0
058	backhoe	0.0	0.0
063	Forklift	0.0	9.0
069	Skid Steer	0.0	0.0
071	Dingo	0.0	0.0
072	New Holland 170	0.0	0.0
075	New Holland 180	0.0	7.0
079	Mitsubishi Excavator	0.0	0.0
080	Curbmate	0.0	2.0
Total operating hours to date: 28,555.8		Total 0.0	74.5

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 746	Page 1 of 3												
		DATE 18 Aug 2006 - Friday													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004													
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 85 °F, Max 54 °F; No Precipitation; 15 MPH Wind													
QC NARRATIVES															
<p>Activities in Progress:</p> <p>AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim; #33 worked on the east loop punch list.</p> <p>L&L ELECTRIC - finish panels on west loop A</p> <p>BOWMAN'S INC - rough crawl space duct for #10 and #21</p> <p>PARSONS - worked on east loop punch list, prepare sidewalk at #45, road crossing at #10</p> <p>STAR MOUNTAIN CONSTRUCTION - walls - 63,62,61; roof - 62,61; punch - 56</p> <p>STANDARD DRYWALL INC - tape - 37,38; nail - fire wall install</p> <p>C-FORBES - finish carpentry in 35 and 36</p> <p>PIONEER LANDSCAPE - irrigation / landscape in west loop A</p> <p>WESTERN BUILDING MAINTENANCE - clean units for east loop</p>															
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Finished second back check for #71 exterior and #73</p> <p>QUALITY CONTROL TESTING AND RESULTS No testing today</p> <p>REMARKS Base CE reschedule inspection of buildings 66 through 70 until 8-21-06</p>															
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No observed safety issues today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH															
<p>The following 5 activities were started today:</p> <table border="0"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5212031</td> <td>Install Carpet</td> </tr> <tr> <td>P5237022</td> <td>Paint</td> </tr> <tr> <td>P5238022</td> <td>Paint</td> </tr> <tr> <td>P5246017</td> <td>Rough Electrical, Cable & Phone</td> </tr> <tr> <td>P5258017</td> <td>Rough Plumbing</td> </tr> </tbody> </table>				Activity No	Description	P5212031	Install Carpet	P5237022	Paint	P5238022	Paint	P5246017	Rough Electrical, Cable & Phone	P5258017	Rough Plumbing
Activity No	Description														
P5212031	Install Carpet														
P5237022	Paint														
P5238022	Paint														
P5246017	Rough Electrical, Cable & Phone														
P5258017	Rough Plumbing														
<p>The following activity was finished today:</p> <table border="0"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5212033</td> <td>Install Finish Hardware</td> </tr> </tbody> </table>				Activity No	Description	P5212033	Install Finish Hardware								
Activity No	Description														
P5212033	Install Finish Hardware														
QC REQUIREMENTS															
No QC requirements were completed today															

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 746		Page 2 of 3
		DATE 18 Aug 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
American Tradition H	CARPENTER	1.0	8.0	
American Tradition H	LABORERS	2.0	10.0	
Bow man's Inc	SHEET METAL WORKERS	7.0	33.0	
C-Forbes	CARPENTER	2.0	16.0	
Custom Marble	CARPENTER	0.0	0.0	
Enterprise Builders	CEMENT FINISHER	0.0	0.0	
Enterprise Builders	LABORERS	0.0	0.0	
Evergreene Const.	CARPENTER	3.0	29.0	
Evergreene Const.	LABORERS	11.0	42.0	
Evergreene Const.	OPERATING ENGINEER	0.0	0.0	
G&G Insulation	INSULATION INSTALLER	0.0	0.0	
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0	
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0	
Idaho Masonry Contra	CEMENT MASON	0.0	0.0	
JB's Roofing	ROOFER	0.0	0.0	
Jack McGahey Paint	PAINTERS	2.0	16.0	
Kitchen's Plus	CARPENTER	0.0	0.0	
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0	
Parsons Evergreene	SUPER - JOB	0.0	0.0	
Patterson	LABORERS	0.0	0.0	
Patterson	OPERATING ENGINEER	0.0	0.0	
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	32.0	
Preeces Tile	FLOOR COVERER	0.0	0.0	
Standard Dryw all Inc	LABORERS	0.0	0.0	
Standard Dryw all Inc	TAPER	0.0	0.0	
Standard Dryw all Inc	SUPER - JOB	0.0	0.0	
Standard Dryw all Inc	SHEETROCK INSTALLER	0.0	0.0	
Star Mountain	CARPENTER	20.0	154.5	
Star Mountain	SUPER - JOB	2.0	18.0	
Star Mountain	OPERATING ENGINEER	1.0	8.5	
Utah Mechanical Cont	LABORERS	0.0	0.0	
Utah Mechanical Cont	PLUMBER	0.0	0.0	
Valley View Exterior	CARPENTER	0.0	0.0	
Valley View Exterior	SUPER - JOB	0.0	0.0	
Western Building	LABORERS	0.0	0.0	
Total hours worked to date:	236,111.0	Total	60.0	407.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 746		Page 3 of 3
		DATE 18 Aug 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
008	Dump Truck	0.0	0.0	
039	Water Truck	0.0	0.0	
047	Gradall 544-10	0.0	0.0	
051	track hoe	0.0	0.0	
052	loader	0.0	0.0	
058	backhoe	0.0	0.0	
063	Forklift	0.0	9.0	
069	Skid Steer	0.0	0.0	
071	Dingo	0.0	0.0	
072	New Holland 170	0.0	0.0	
075	New Holland 180	0.0	7.0	
079	Mitsubishi Excavator	0.0	2.0	
080	Curbmate	0.0	0.0	
083	New Holland 553	0.0	4.0	
Total operating hours to date: 28,577.8		Total	0.0	22.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 747 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 19 Aug 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 59 °F, Max 90 °F; No Precipitation; 16 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - worked on east loop punch list; cut back
 C-FORBES - finish hardware in 2,3,5,8,15,5

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Second back check inspection for #74A&B

 QUALITY CONTROL TESTING AND RESULTS
 No testing today

 REMARKS
 No discussions today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No issues today

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	2.0	13.0
Evergreene Const.	CARPENTER	4.0	28.5
Evergreene Const.	LABORERS	6.0	13.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0
Total hours worked to date: 236,169.0		Total 13.0	58.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 747		Page 2 of 2
		DATE 19 Aug 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 28,577.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 749	Page 1 of 2						
		DATE 21 Aug 2006 - Monday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 65 °F, Max 100 °F; No Precipitation; 25 MPH Wind							
QC NARRATIVES									
<p>Activities in Progress:</p> <p> PREECES TILE - vinyl for 19 and 20A AMERICAN TRADITION HOMES - siding, soffit, fascia, trim for #34 L&L ELECTRIC - finish trim west A loop BOWMAN'S INC - rough 21,22 ENTERPRISE BUILDERS - street sidewalk west loop B - 2 places IDAHO MASONRY CONTRACTORS - staple tyvek and mesh to columns; punch list east loop PARSONS - worked on east loop punch list; mowed lawns, eave repairs STAR MOUNTAIN CONSTRUCTION - walls 63,59; roof 57,58; punch 57 STANDARD DRYWALL INC - tape 37,38 UTAH MECHANICAL CONTRACTORS - rough 50,51; finish 4,5 C-FORBES - finish shelving doors 15,17,19,4,5; building 55 - worked on exterior doors PATTERSON - finish grade behind 33 to 39 PIONEER LANDSCAPE - irrigation / landscape for the west loop A WESTERN BUILDING MAINTENANCE - worked on mold remediation </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Re-inspect (follow up) of buildings 70,71,72 </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS No conversations today Water pressure still high on East Mellen - can not cap lines Discussed relocating path along East Mellen to keep more trees - base is okay with this </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No issues today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH The following 2 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5213033</td> <td>Install Carpet</td> </tr> <tr> <td>P5248017</td> <td>Rough Electrical, Cable & Phon</td> </tr> </tbody> </table> No activities were finished today				Activity No	Description	P5213033	Install Carpet	P5248017	Rough Electrical, Cable & Phon
Activity No	Description								
P5213033	Install Carpet								
P5248017	Rough Electrical, Cable & Phon								
QC REQUIREMENTS No QC requirements were completed today									
Empty space for additional notes									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 749 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Aug 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
American Tradition H	LABORERS	1.0	7.5
Bow man's Inc	SHEET METAL WORKERS	9.0	77.5
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	2.0	6.0
Evergreene Const.	CARPENTER	5.0	36.5
Evergreene Const.	LABORERS	10.0	20.0
Evergreene Const.	OPERATING ENGINEER	1.0	4.5
Jack McGahey Paint	PAINTERS	3.0	26.0
Patterson	LABORERS	1.0	7.0
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0
Patterson	OPERATING ENGINEER	4.0	37.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	45.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Star Mountain	CARPENTER	19.0	166.0
Star Mountain	SUPER - JOB	2.0	17.0
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	5.0	55.0
Utah Mechanical Cont	PLUMBER	3.0	33.0
Total hours worked to date: 236,822.0	Total	85.0	653.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	10.0
039	Water Truck	0.0	14.5
051	track hoe	0.0	17.0
052	loader	0.0	13.0
063	Forklift	0.0	9.0
075	New Holland 180	0.0	7.0
079	Mitsubishi Excavator	0.0	4.0
Total operating hours to date: 28,652.3	Total	0.0	74.5

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 750	Page 1 of 3
		DATE 22 Aug 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 63 °F, Max 96 °F; No Precipitation; 16 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - install underlayment for building 20
 AMERICAN TRADITION HOMES - worked on punch list items for the east loop
 HUNT ELECTRIC - concrete at C.P. boxes
 L&L ELECTRIC - rough in #42; finish trim for #6,#5
 BOWMAN'S INC - rough in #43; set furnaces for #13 to #20
 IDAHO MASONRY CONTRACTORS - punch list; prep columns with mesh
 PARSONS - worked on east loop punch list; mechanical room forming for slabs
 STAR MOUNTAIN CONSTRUCTION - walls - 59; roof 60,61,57; punch - 56; porch 46
 STANDARD DRYWALL INC - taping 37,38; hanging 41; painting 28,29; east loop punch list
 UTAH MECHANICAL CONTRACTORS - rough in 51 and 52; trim 5 and 6
 C-FORBES - base / case / doors for #36; exterior doors, shelving, vinyl base - west loop A
 PATTERSON - finish grade 21-22; blocking old water service
 JB'S ROOFING - shingles #50
 PIONEER LANDSCAPE - irrigation / landscape of west loop A
 SAWYER PEST CONTROL - prepped and treated several west loop A buildings

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected units 66 through 71 east loop with COE and base CE - items noted for corrections
 HVAC 41,42,40
 Follow up on other unit

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 Irrigation installer hit live gas lateral to unit 23
 Base emergency secured area - valves were eventually found and closed

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No safety issues observed

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 6 activities were started today:

Activity No	Description
P5213035	Install Finish Hardware
P5214031	Install Carpet
P5248037	Install Roofing
P5251016	Rough HVAC

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 750 Page 2 of 3																																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 22 Aug 2006 - Tuesday																																																																																																					
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																					
<div> <div>P5252016 Rough HVAC</div> <div>P5253018 Rough HVAC</div> </div> <p>The following 2 activities were finished today:</p> <table> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5222030</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5223030</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table>				Activity No	Description	P5222030	Install Vinyl Floors	P5223030	Install Vinyl Floors																																																																																														
Activity No	Description																																																																																																						
P5222030	Install Vinyl Floors																																																																																																						
P5223030	Install Vinyl Floors																																																																																																						
QC REQUIREMENTS No QC requirements were completed today																																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																							
LABOR HOURS The following labor hours were Reported today: <table> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td>1.0</td><td>8.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>8.0</td><td>69.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td>2.0</td><td>11.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>5.0</td><td>46.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>8.0</td><td>22.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>2.0</td><td>11.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>1.0</td><td>2.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>1.0</td><td>2.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>26.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>10.0</td></tr> <tr><td>Patterson</td><td>TRUCK DRIVER, GROUP 1</td><td>1.0</td><td>10.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>4.0</td><td>40.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>3.0</td><td>21.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>6.0</td><td>49.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>19.0</td><td>171.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>2.0</td><td>17.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>5.0</td><td>55.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>3.0</td><td>33.0</td></tr> <tr> <td>Total hours worked to date: 237,524.0</td> <td>Total</td> <td>87.0</td> <td>702.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	American Tradition H	LABORERS	1.0	8.5	Bow man's Inc	SHEET METAL WORKERS	8.0	69.0	C-Forbes	CARPENTER	4.0	32.0	Enterprise Builders	CEMENT FINISHER	2.0	11.5	Evergreene Const.	CARPENTER	5.0	46.0	Evergreene Const.	LABORERS	8.0	22.0	Evergreene Const.	OPERATING ENGINEER	2.0	11.0	HUNT ELECTRIC	OPERATING ENGINEER	1.0	2.0	HUNT ELECTRIC	ELECTRICIAN	1.0	2.0	Jack McGahey Paint	PAINTERS	3.0	26.0	Patterson	LABORERS	1.0	10.0	Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0	Patterson	OPERATING ENGINEER	4.0	40.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	3.0	21.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	49.0	Preeces Tile	FLOOR COVERER	4.0	32.0	Star Mountain	CARPENTER	19.0	171.5	Star Mountain	SUPER - JOB	2.0	17.5	Star Mountain	OPERATING ENGINEER	1.0	8.5	Utah Mechanical Cont	LABORERS	5.0	55.0	Utah Mechanical Cont	PLUMBER	3.0	33.0	Total hours worked to date: 237,524.0	Total	87.0	702.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																				
American Tradition H	CARPENTER	1.0	8.5																																																																																																				
American Tradition H	LABORERS	1.0	8.5																																																																																																				
Bow man's Inc	SHEET METAL WORKERS	8.0	69.0																																																																																																				
C-Forbes	CARPENTER	4.0	32.0																																																																																																				
Enterprise Builders	CEMENT FINISHER	2.0	11.5																																																																																																				
Evergreene Const.	CARPENTER	5.0	46.0																																																																																																				
Evergreene Const.	LABORERS	8.0	22.0																																																																																																				
Evergreene Const.	OPERATING ENGINEER	2.0	11.0																																																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	1.0	2.0																																																																																																				
HUNT ELECTRIC	ELECTRICIAN	1.0	2.0																																																																																																				
Jack McGahey Paint	PAINTERS	3.0	26.0																																																																																																				
Patterson	LABORERS	1.0	10.0																																																																																																				
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0																																																																																																				
Patterson	OPERATING ENGINEER	4.0	40.0																																																																																																				
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																																																				
Pioneer Landscape	OPERATING ENGINEER	3.0	21.0																																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	49.0																																																																																																				
Preeces Tile	FLOOR COVERER	4.0	32.0																																																																																																				
Star Mountain	CARPENTER	19.0	171.5																																																																																																				
Star Mountain	SUPER - JOB	2.0	17.5																																																																																																				
Star Mountain	OPERATING ENGINEER	1.0	8.5																																																																																																				
Utah Mechanical Cont	LABORERS	5.0	55.0																																																																																																				
Utah Mechanical Cont	PLUMBER	3.0	33.0																																																																																																				
Total hours worked to date: 237,524.0	Total	87.0	702.0																																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>008</td> <td>Dump Truck</td> <td>1.0</td> <td>2.0</td> </tr> <tr> <td>039</td> <td>Water Truck</td> <td>0.0</td> <td>13.5</td> </tr> <tr> <td>047</td> <td>Gradall 544-10</td> <td>0.0</td> <td>5.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	1.0	2.0	039	Water Truck	0.0	13.5	047	Gradall 544-10	0.0	5.5																																																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																																																				
008	Dump Truck	1.0	2.0																																																																																																				
039	Water Truck	0.0	13.5																																																																																																				
047	Gradall 544-10	0.0	5.5																																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 750		Page 3 of 3
		DATE 22 Aug 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
051	track hoe	0.0	4.0	
052	loader	0.0	14.0	
063	Forklift	0.0	8.5	
Total operating hours to date: 28,699.8		Total	1.0	47.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 751	Page 1 of 3
		DATE 23 Aug 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 58 °F, Max 90 °F; No Precipitation; 26 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - install underlayment for building 20; carpet floor inspection
 AMERICAN TRADITION HOMES - worked on punch list for the east loop; re-sided mail boxes
 HUNT ELECTRIC - concrete at CP boxes
 L&L ELECTRIC - finish trim for buildings 6 and 7
 BOWMAN'S INC - rough in building 43; set furnace west loop A for buildings 26-23
 IDAHO MASONRY CONTRACTORS - worked on prepping columns and stone for building 50
 PARSONS - mail box east loop; punch list east loop
 STAR MOUNTAIN CONSTRUCTION - walls #59; roof 60,61,57; porch 46,56
 STANDARD DRYWALL INC - hanging #41; taping #37; painting; east loop punch list
 UMC - rough in 51 and 52; trim 6A/B
 C-FORBES - base in vinyl areas 9, shelving #13 and #14; base/ case #36; exterior doors #56; hardware #27
 PATTERSON - capping old service lines
 JB'S ROOFING - shingles for buildings #50
 PIONEER LANDSCAPE - irrigation / landscape for west loop A
 SAWYER PEST CONTROL - prepped and treated buildings 57,58,59,60

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected sanitary and storm sewer, water valve - east loop
 Floor inspections - West Loop A
 Follow up on base inspected units
 Framing - #41

QUALITY CONTROL TESTING AND RESULTS
 No onsite testing today

REMARKS
 Discussed plant replacement in east loop

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTION
 No observed safety issues - held "All Hands Meeting" Hazard Recognition was the subject

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 4 activities were started today:

Activity No	Description
P5215033	Install Carpet
P5224028	Install Vinyl Floors
P5246038	Install Vinyl Siding, Soffit &
P5250016	Rough HVAC

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 751 Page 2 of 3																																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 23 Aug 2006 - Wednesday																																																																																													
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																													
The following 3 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5213035</td> <td>Install Finish Hardw are</td> </tr> <tr> <td>P5214033</td> <td>Install Finish Hardw are</td> </tr> <tr> <td>P5224028</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table>				Activity No	Description	P5213035	Install Finish Hardw are	P5214033	Install Finish Hardw are	P5224028	Install Vinyl Floors																																																																																				
Activity No	Description																																																																																														
P5213035	Install Finish Hardw are																																																																																														
P5214033	Install Finish Hardw are																																																																																														
P5224028	Install Vinyl Floors																																																																																														
QC REQUIREMENTS No QC requirements were completed today																																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>8.0</td><td>68.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>4.0</td><td>36.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>4.0</td><td>34.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>8.0</td><td>34.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td>2.0</td><td>6.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>1.0</td><td>1.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>2.0</td><td>7.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>1.0</td><td>4.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td>3.0</td><td>26.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td>1.0</td><td>10.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td>2.0</td><td>15.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>1.0</td><td>6.5</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>1.0</td><td>6.5</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>3.0</td><td>19.5</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>19.0</td><td>156.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>2.0</td><td>17.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td>1.0</td><td>9.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>5.0</td><td>51.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>3.0</td><td>33.0</td></tr> <tr> <td>Total hours worked to date: 238,106.0</td> <td></td> <td>Total 76.0</td> <td>582.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	8.0	68.0	C-Forbes	CARPENTER	4.0	36.0	Evergreene Const.	CARPENTER	4.0	34.5	Evergreene Const.	LABORERS	8.0	34.5	Evergreene Const.	OPERATING ENGINEER	2.0	6.5	HUNT ELECTRIC	OPERATING ENGINEER	1.0	1.0	HUNT ELECTRIC	ELECTRICIAN	2.0	7.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	4.0	Jack McGahey Paint	PAINTERS	3.0	26.0	Patterson	LABORERS	1.0	10.0	Patterson	OPERATING ENGINEER	2.0	15.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	6.5	Pioneer Landscape	OPERATING ENGINEER	1.0	6.5	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	19.5	Preeces Tile	FLOOR COVERER	4.0	32.0	Star Mountain	CARPENTER	19.0	156.5	Star Mountain	SUPER - JOB	2.0	17.5	Star Mountain	OPERATING ENGINEER	1.0	9.0	Utah Mechanical Cont	LABORERS	5.0	51.0	Utah Mechanical Cont	PLUMBER	3.0	33.0	Total hours worked to date: 238,106.0		Total 76.0	582.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																												
American Tradition H	CARPENTER	1.0	8.0																																																																																												
Bow man's Inc	SHEET METAL WORKERS	8.0	68.0																																																																																												
C-Forbes	CARPENTER	4.0	36.0																																																																																												
Evergreene Const.	CARPENTER	4.0	34.5																																																																																												
Evergreene Const.	LABORERS	8.0	34.5																																																																																												
Evergreene Const.	OPERATING ENGINEER	2.0	6.5																																																																																												
HUNT ELECTRIC	OPERATING ENGINEER	1.0	1.0																																																																																												
HUNT ELECTRIC	ELECTRICIAN	2.0	7.0																																																																																												
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	4.0																																																																																												
Jack McGahey Paint	PAINTERS	3.0	26.0																																																																																												
Patterson	LABORERS	1.0	10.0																																																																																												
Patterson	OPERATING ENGINEER	2.0	15.0																																																																																												
Pioneer Landscape	LANDSCAPE LABORERS	1.0	6.5																																																																																												
Pioneer Landscape	OPERATING ENGINEER	1.0	6.5																																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	19.5																																																																																												
Preeces Tile	FLOOR COVERER	4.0	32.0																																																																																												
Star Mountain	CARPENTER	19.0	156.5																																																																																												
Star Mountain	SUPER - JOB	2.0	17.5																																																																																												
Star Mountain	OPERATING ENGINEER	1.0	9.0																																																																																												
Utah Mechanical Cont	LABORERS	5.0	51.0																																																																																												
Utah Mechanical Cont	PLUMBER	3.0	33.0																																																																																												
Total hours worked to date: 238,106.0		Total 76.0	582.0																																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td>0.0</td><td>6.5</td></tr> <tr><td>051</td><td>track hoe</td><td>0.0</td><td>10.0</td></tr> <tr><td>052</td><td>loader</td><td>0.0</td><td>4.0</td></tr> <tr><td>063</td><td>Forklift</td><td>0.0</td><td>9.0</td></tr> <tr><td>075</td><td>New Holland 180</td><td>0.0</td><td>5.0</td></tr> <tr> <td>Total operating hours to date: 28,734.3</td> <td></td> <td>Total 0.0</td> <td>34.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	6.5	051	track hoe	0.0	10.0	052	loader	0.0	4.0	063	Forklift	0.0	9.0	075	New Holland 180	0.0	5.0	Total operating hours to date: 28,734.3		Total 0.0	34.5																																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																																												
039	Water Truck	0.0	6.5																																																																																												
051	track hoe	0.0	10.0																																																																																												
052	loader	0.0	4.0																																																																																												
063	Forklift	0.0	9.0																																																																																												
075	New Holland 180	0.0	5.0																																																																																												
Total operating hours to date: 28,734.3		Total 0.0	34.5																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 751 Page 3 of 3	
		DATE 23 Aug 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 752	Page 1 of 2																
		DATE 24 Aug 2006 - Thursday																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 83 °F; No Precipitation; 22 MPH Wind																	
QC NARRATIVES																			
<p>Activities in Progress:</p> <p> PREECES TILE - underlayment for 20,21,22,10 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for #34; column cover for west loop A L&L ELECTRIC - rough in #42; finish trim #7 BOWMAN'S INC - rough in #43; set furnaces ENTERPRISE BUILDERS - remove / replace tot lot curb IDAHO MASONRY CONTRACTORS - stone for building 50 PARSONS - worked on east loop punch list items, remove/ replace concrete in the east loop STAR MOUNTAIN CONSTRUCTION - walls 59, 63; roof 60,61,62,58; punch list for 56 UMC - waste #48; water 52; gas 51; trim in 6B; caulk in 1-6 C-FORBES - finish carpentry for 36; shelving 14,15; base 11; finish hardware for 27 PATTERSON - cut joints in valve, man hole concrete ring locate buried under sewer man hole PIONEER - not on site - water person for plants </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected sub floor patches in 10 and 21A to allow underlayment to be installed Stone inspections 30-34 </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS Held weekly QA/QC meeting with COE </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No safety issues observed today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																			
ACTIVITY START/FINISH																			
<p>The following 3 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5216031</td> <td>Install Carpet</td> </tr> <tr> <td>P5225028</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5247028</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table> <p>The following 3 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5225028</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5247028</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5248037</td> <td>Install Roofing</td> </tr> </tbody> </table>				Activity No	Description	P5216031	Install Carpet	P5225028	Install Vinyl Floors	P5247028	Install Vinyl Floors	Activity No	Description	P5225028	Install Vinyl Floors	P5247028	Install Vinyl Floors	P5248037	Install Roofing
Activity No	Description																		
P5216031	Install Carpet																		
P5225028	Install Vinyl Floors																		
P5247028	Install Vinyl Floors																		
Activity No	Description																		
P5225028	Install Vinyl Floors																		
P5247028	Install Vinyl Floors																		
P5248037	Install Roofing																		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 752 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 24 Aug 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	LABORERS	2.0	15.5
Bow man's Inc	SHEET METAL WORKERS	9.0	59.0
C-Forbes	CARPENTER	3.0	24.0
Enterprise Builders	CEMENT FINISHER	2.0	9.0
Evergreene Const.	CARPENTER	3.0	29.5
Evergreene Const.	LABORERS	8.0	45.0
HUNT ELECTRIC	ELECTRICIAN	2.0	2.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Star Mountain	CARPENTER	19.0	194.5
Star Mountain	SUPER - JOB	2.0	16.5
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	5.0	39.0
Utah Mechanical Cont	PLUMBER	3.0	23.0
Valley View Exterior	CARPENTER	2.0	16.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 238,647.0	Total	69.0	541.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
063	Forklift	0.0	9.0
Total operating hours to date: 28,743.3		Total	0.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 753	Page 1 of 2																				
		DATE 25 Aug 2006 - Friday																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 60 °F, Max 82 °F; No Precipitation; 35 MPH Wind																					
QC NARRATIVES																							
<p>Activities in Progress:</p> <p> PREECES TILE - underlayment for buildings 23 and 24 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia on 34 BOWMAN'S INC - rough in 43 IDAHO MASONRY CONTRACTORS - stone on 50 PARSONS - removing concrete in east loop, watered trees, prepping mechanical rooms for concrete; punch in east loop G&G INSULATION - attic insulation in building 72 STAR MOUNTAIN CONSTRUCTION - framing 59,63; punch in 54; sheeting roof of building 57 STANDARD DRYWALL INC - hanging in building 41; finishing in building 38 and 39 C-FORBES - trimming in building 36; shelving in buildings 14,15 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Re-inspected buildings 73 and 74 for final inspection Exterior inspection on 1A Inspected 12 windows that were delivered </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS None today </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No safety hazards today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)																							
No preparatory or initial inspections were held today																							
ACTIVITY START/FINISH																							
<p>The following 6 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5216033</td> <td>Install Finish Hardware</td> </tr> <tr> <td>P5217033</td> <td>Install Carpet</td> </tr> <tr> <td>P5228028</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5251017</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5252017</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P5253019</td> <td>Rough Electrical, Cable & Phon</td> </tr> </tbody> </table> <p>The following 2 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5216033</td> <td>Install Finish Hardware</td> </tr> <tr> <td>P5250037</td> <td>Install Roofing</td> </tr> </tbody> </table>				Activity No	Description	P5216033	Install Finish Hardware	P5217033	Install Carpet	P5228028	Install Vinyl Floors	P5251017	Rough Electrical, Cable & Phon	P5252017	Rough Electrical, Cable & Phon	P5253019	Rough Electrical, Cable & Phon	Activity No	Description	P5216033	Install Finish Hardware	P5250037	Install Roofing
Activity No	Description																						
P5216033	Install Finish Hardware																						
P5217033	Install Carpet																						
P5228028	Install Vinyl Floors																						
P5251017	Rough Electrical, Cable & Phon																						
P5252017	Rough Electrical, Cable & Phon																						
P5253019	Rough Electrical, Cable & Phon																						
Activity No	Description																						
P5216033	Install Finish Hardware																						
P5250037	Install Roofing																						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 753 Page 2 of 2																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 25 Aug 2006 - Friday																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																			
QC REQUIREMENTS No QC requirements were completed today																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">47.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">27.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">27.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">42.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">2.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">19.0</td><td style="text-align: right;">163.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.5</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 239,047.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">55.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	LABORERS	1.0	7.5	Bow man's Inc	SHEET METAL WORKERS	7.0	47.5	C-Forbes	CARPENTER	3.0	27.0	Evergreene Const.	CARPENTER	4.0	27.5	Evergreene Const.	LABORERS	8.0	42.0	Evergreene Const.	OPERATING ENGINEER	1.0	2.5	G&G Insulation	INSULATION INSTALLER	2.0	10.0	Jack McGahey Paint	PAINTERS	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	1.0	3.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Star Mountain	CARPENTER	19.0	163.0	Star Mountain	SUPER - JOB	1.0	9.0	Star Mountain	OPERATING ENGINEER	1.0	5.5	Valley View Exterior	CARPENTER	3.0	24.0	Total hours worked to date: 239,047.5		Total	55.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																
American Tradition H	LABORERS	1.0	7.5																																																																
Bow man's Inc	SHEET METAL WORKERS	7.0	47.5																																																																
C-Forbes	CARPENTER	3.0	27.0																																																																
Evergreene Const.	CARPENTER	4.0	27.5																																																																
Evergreene Const.	LABORERS	8.0	42.0																																																																
Evergreene Const.	OPERATING ENGINEER	1.0	2.5																																																																
G&G Insulation	INSULATION INSTALLER	2.0	10.0																																																																
Jack McGahey Paint	PAINTERS	2.0	16.0																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	1.0	3.0																																																																
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																
Star Mountain	CARPENTER	19.0	163.0																																																																
Star Mountain	SUPER - JOB	1.0	9.0																																																																
Star Mountain	OPERATING ENGINEER	1.0	5.5																																																																
Valley View Exterior	CARPENTER	3.0	24.0																																																																
Total hours worked to date: 239,047.5		Total	55.0																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.5</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.5</td></tr> <tr> <td colspan="2">Total operating hours to date: 28,751.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	2.5	063	Forklift	0.0	5.5	Total operating hours to date: 28,751.3		Total	0.0																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																
039	Water Truck	0.0	2.5																																																																
063	Forklift	0.0	5.5																																																																
Total operating hours to date: 28,751.3		Total	0.0																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 754 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 26 Aug 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 84 °F; No Precipitation; 8 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - worked on under layment in 22A&B and 21
 PARSONS EVERGREENE - worked on punch list in the east loop; build fence at corner of North Mellen and East Mellen
 STANDARD DRYWALL INC - one man came in to do painting; punch list in the east loop

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected sub floor in 22A&B to allow underlayment to be installed
 Inspected rough framing in 43

QUALITY CONTROL TESTING AND RESULTS
 None today

REMARKS
 None today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No safety issues seen

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	3.0	18.0
Evergreene Const.	CARPENTER	4.0	24.0
Evergreene Const.	LABORERS	8.0	22.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 754		Page 2 of 2
		DATE 26 Aug 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 239,115.0		Total	16.0	67.5
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 28,751.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 756	Page 1 of 3
		DATE 28 Aug 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 98 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> AMERICAN TRADITION HOMES - worked on installing soffit, siding, fascia trim for #34 HUNT ELECTRIC - stickers for gas regulators L&L ASSOCIATES - finish trim for 7,8,9 BOWMAN'S INC - rough in #44 ENTERPRISE BUILDERS - forming tot lot, east loop punch list IDAHO MASONRY CONTRACTORS - stone for building #51 PARSONS - worked on east loop punch list IDAHO MASONRY CONTRACTORS - worked on stone #51 PARSONS - worked on the east loop punch list; west loop A Mechanical Door, fencing on East Mellen STAR MOUNTAIN CONSTRUCTION - roof 60,61,62; punch 57; walls 58,59; porches 57,58 UMC - rough in 48,49,50,51,52 C-FORBES - finish carpentry for #37; finish base #13; shelving #22,23 PATTERSON - hauled and removed concrete JB'S ROOFING - shingles #50 PIONEER LANDSCAPE - irrigation / landscape west loop A WESTERN BUILDING MAINTENANCE - cleaning east loop buildings BEST VINYL - porch handrail west loop A </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Roof nailing inspection for 56,57 - corrections noted Inspected units 75-79 for final cleaning Inspected units 72,73 - second back check Inspected sheet rock receipt </p> <p> QUALITY CONTROL TESTING AND RESULTS Piping pressure test #48 - waste, water, gas - all passed Piping pressure test #49A/B - gas - passed Piping pressure test #50 A/B - gas - passed Piping pressure test #51 A/B - waste / water - passed </p> <p> REMARKS No specific conversations </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No safety issues observed. Discussed gas leak strike with assistant fire chief. More training of supervisor, inspection of valves. </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			
ACTIVITY START/FINISH			
The following 4 activities were started today:			
Activity No	Description		
P5217035	Install Finish Hardware		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 756 Page 2 of 3																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 28 Aug 2006 - Monday																																																																																									
P5218031 Install Carpet P5250017 Rough Electrical, Cable & Phon P5258018 Rough HVAC The following activity was finished today: <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%; border-bottom: 1px solid black;">Activity No</td> <td style="border-bottom: 1px solid black;">Description</td> </tr> <tr> <td>P5217035</td> <td>Install Finish Hardw are</td> </tr> </table>		Activity No	Description	P5217035	Install Finish Hardw are	CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																					
Activity No	Description																																																																																										
P5217035	Install Finish Hardw are																																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="width: 25%; text-align: left;">Employer</th> <th style="width: 35%; text-align: left;">Labor Classification</th> <th style="width: 15%; text-align: right;">Number of Employees</th> <th style="width: 25%; text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">59.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Enterprise Builders</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">37.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">38.5</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.5</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">6.0</td><td style="text-align: right;">44.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">19.0</td><td style="text-align: right;">173.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">55.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">33.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 239,745.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">77.0 630.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	2.0	17.0	American Tradition H	LABORERS	1.0	6.5	Bow man's Inc	SHEET METAL WORKERS	7.0	59.5	C-Forbes	CARPENTER	4.0	30.0	Enterprise Builders	LABORERS	2.0	10.0	Evergreene Const.	CARPENTER	4.0	37.0	Evergreene Const.	LABORERS	8.0	38.5	Evergreene Const.	OPERATING ENGINEER	1.0	7.0	HUNT ELECTRIC	ELECTRICIAN	1.0	5.5	Jack McGahey Paint	PAINTERS	3.0	24.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	44.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Star Mountain	CARPENTER	19.0	173.5	Star Mountain	SUPER - JOB	2.0	17.5	Star Mountain	OPERATING ENGINEER	1.0	8.5	Utah Mechanical Cont	LABORERS	5.0	55.0	Utah Mechanical Cont	PLUMBER	3.0	33.0	Valley View Exterior	CARPENTER	2.0	16.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 239,745.5		Total	77.0 630.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
American Tradition H	CARPENTER	2.0	17.0																																																																																								
American Tradition H	LABORERS	1.0	6.5																																																																																								
Bow man's Inc	SHEET METAL WORKERS	7.0	59.5																																																																																								
C-Forbes	CARPENTER	4.0	30.0																																																																																								
Enterprise Builders	LABORERS	2.0	10.0																																																																																								
Evergreene Const.	CARPENTER	4.0	37.0																																																																																								
Evergreene Const.	LABORERS	8.0	38.5																																																																																								
Evergreene Const.	OPERATING ENGINEER	1.0	7.0																																																																																								
HUNT ELECTRIC	ELECTRICIAN	1.0	5.5																																																																																								
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	44.0																																																																																								
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																								
Star Mountain	CARPENTER	19.0	173.5																																																																																								
Star Mountain	SUPER - JOB	2.0	17.5																																																																																								
Star Mountain	OPERATING ENGINEER	1.0	8.5																																																																																								
Utah Mechanical Cont	LABORERS	5.0	55.0																																																																																								
Utah Mechanical Cont	PLUMBER	3.0	33.0																																																																																								
Valley View Exterior	CARPENTER	2.0	16.0																																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																								
Total hours worked to date: 239,745.5		Total	77.0 630.5																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="width: 25%; text-align: left;">Serial Number</th> <th style="width: 35%; text-align: left;">Description</th> <th style="width: 15%; text-align: right;">Standby Hours</th> <th style="width: 25%; text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>083</td><td>New Holland 553</td><td style="text-align: right;">0.0</td><td style="text-align: right;">3.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 28,769.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0 18.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	7.0	063	Forklift	0.0	8.5	083	New Holland 553	0.0	3.0	Total operating hours to date: 28,769.8		Total	0.0 18.5																																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
039	Water Truck	0.0	7.0																																																																																								
063	Forklift	0.0	8.5																																																																																								
083	New Holland 553	0.0	3.0																																																																																								
Total operating hours to date: 28,769.8		Total	0.0 18.5																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 756 Page 3 of 3	
		DATE 28 Aug 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 757 <div style="text-align: right;">Page 1 of 2</div>
PROJECT D/B Replace Military Family Housing P5		DATE 29 Aug 2006 - Tuesday
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 96 °F; No Precipitation; 13 MPH Wind	

QC NARRATIVES

Activities in Progress:

PREECES TILE - Vinyl for #22
 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for #34; repairs on eaves
 L&L ELECTRIC - finish trim #8
 BOWMAN'S INC - rough in 44,45
 ENTERPRISE BUILDERS - place replacement and sidewalk / driveway east loop
 IDAHO MASONRY CONTRACTORS - stone #51
 PARSONS EVERGREENE - unloaded cabinets, pulled weeds, mowed lawns, dust control, east loop punch list
 STAR MOUNTAIN CONSTRUCTION - framing 57-63
 UMC - rough in 51 and 52
 C-FORBES - finish carpentry for #37; shelving, hardware, accessories
 PATTERSON - reburied water supply to south toilet; cleaned storm drain MH east loop
 JB'S ROOFING - shingles for #50
 PIONEER LANDSCAPE - fertilize east loop common areas
 WESTERN BUILDING MAINTENANCE - cleaned up east loop buildings
 BEST VINYL - porch handrail; east loop punch list

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected follow up #72,73,74 - okay for base inspection
 Review gas valves east loop - sewer and water systems inspection
 Inspection receipt for cabinets 31 to 35
 HVAC inspection for #43, exterior pre-final of #2 and #1B
 Cleaning inspection #64

QUALITY CONTROL TESTING AND RESULTS
 MTI performed concrete testing
 Piping pressure test #51A/B - gas; #52A/B - water and waste

REMARKS
 Clean east loop for general visit to #75 - weeding, mowing, street cleaning

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P5218033	Install Finish Hardware
P5227030	Install Vinyl Floors

The following activity was finished today:

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 757 Page 2 of 2																																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 29 Aug 2006 - Tuesday																																																																																																	
P5218033 Install Finish Hardware		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																	
QC REQUIREMENTS No QC requirements were completed today																																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">32.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">39.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">4.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">19.9</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">35.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">26.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">39.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">2.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">19.0</td><td style="text-align: right;">161.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">44.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">33.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td>Total hours worked to date:</td> <td>240,327.4</td> <td style="text-align: right;">Total 77.0</td> <td style="text-align: right;">581.9</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	LABORERS	1.0	8.0	Enterprise Builders	CEMENT FINISHER	5.0	32.5	Evergreene Const.	CARPENTER	4.0	32.5	Evergreene Const.	LABORERS	8.0	39.0	Evergreene Const.	OPERATING ENGINEER	2.0	4.5	HUNT ELECTRIC	SUPER - JOB	1.0	5.0	HUNT ELECTRIC	OPERATING ENGINEER	1.0	3.0	HUNT ELECTRIC	ELECTRICIAN	3.0	19.9	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	3.0	JB's Roofing	ROOFER	5.0	35.0	Jack McGahey Paint	PAINTERS	3.0	26.0	Patterson	LABORERS	2.0	20.0	Patterson	OPERATING ENGINEER	5.0	39.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	11.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Star Mountain	CARPENTER	19.0	161.0	Star Mountain	SUPER - JOB	1.0	9.0	Star Mountain	OPERATING ENGINEER	1.0	8.5	Utah Mechanical Cont	LABORERS	4.0	44.0	Utah Mechanical Cont	PLUMBER	3.0	33.0	Valley View Exterior	CARPENTER	2.0	16.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date:	240,327.4	Total 77.0	581.9
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																
American Tradition H	LABORERS	1.0	8.0																																																																																																
Enterprise Builders	CEMENT FINISHER	5.0	32.5																																																																																																
Evergreene Const.	CARPENTER	4.0	32.5																																																																																																
Evergreene Const.	LABORERS	8.0	39.0																																																																																																
Evergreene Const.	OPERATING ENGINEER	2.0	4.5																																																																																																
HUNT ELECTRIC	SUPER - JOB	1.0	5.0																																																																																																
HUNT ELECTRIC	OPERATING ENGINEER	1.0	3.0																																																																																																
HUNT ELECTRIC	ELECTRICIAN	3.0	19.9																																																																																																
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	3.0																																																																																																
JB's Roofing	ROOFER	5.0	35.0																																																																																																
Jack McGahey Paint	PAINTERS	3.0	26.0																																																																																																
Patterson	LABORERS	2.0	20.0																																																																																																
Patterson	OPERATING ENGINEER	5.0	39.0																																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	11.0																																																																																																
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																																
Star Mountain	CARPENTER	19.0	161.0																																																																																																
Star Mountain	SUPER - JOB	1.0	9.0																																																																																																
Star Mountain	OPERATING ENGINEER	1.0	8.5																																																																																																
Utah Mechanical Cont	LABORERS	4.0	44.0																																																																																																
Utah Mechanical Cont	PLUMBER	3.0	33.0																																																																																																
Valley View Exterior	CARPENTER	2.0	16.0																																																																																																
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																																
Total hours worked to date:	240,327.4	Total 77.0	581.9																																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.5</td></tr> <tr><td>042</td><td>Kabota kx 121-1</td><td style="text-align: right;">0.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr> <td>Total operating hours to date:</td> <td>28,807.8</td> <td style="text-align: right;">Total 0.0</td> <td style="text-align: right;">38.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	4.5	042	Kabota kx 121-1	0.0	3.0	051	track hoe	0.0	7.0	052	loader	0.0	15.0	063	Forklift	0.0	8.5	Total operating hours to date:	28,807.8	Total 0.0	38.0																																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																																																
039	Water Truck	0.0	4.5																																																																																																
042	Kabota kx 121-1	0.0	3.0																																																																																																
051	track hoe	0.0	7.0																																																																																																
052	loader	0.0	15.0																																																																																																
063	Forklift	0.0	8.5																																																																																																
Total operating hours to date:	28,807.8	Total 0.0	38.0																																																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 758	Page 1 of 2
		DATE 30 Aug 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 71 °F; No Precipitation; 33 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - worked on vinyl for #21; underlayment for #22,#23
 AMERICAN TRADITION HOMES - worked on installing siding, soffit, fascia, trim for 34,35; installing column covers for the west loop A
 HUNT ELECTRIC - locating east loop gas valves
 L&L ELECTRIC - finish electrical
 BOWMAN'S INC - rough in 45
 ENTERPRISE BUILDERS - place concrete curb at south tot lot ; misc. place east loop
 IDAHO MASONRY CONTRACTORS - stone 51,52
 PARSONS - east loop punch list; mow law ns, hang doors west A; snap lines for basket ball court; west loop A road crossing prep
 STAR MOUNTAIN CONSTRUCTION - framing 57-63
 STANDARD DRYWALL INC - taping 39; texture repair 27
 UMC - rough in 53,52
 C-FORBES - finish carpentry for #37; shelving 22; base pick up 15,16
 PATTERSON - relocate water line to southerly tot lot
 JB'S ROOFING - SHINGLES #55
 WBM - clean building; mold remediation
 BEST VINYL - porch hand rail west A loop
 MILGARD WINDOWS - replace dormer windows

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Base CE / COE final inspection #72 to #74
 Inspected tot lot curb - okay to place
 Back check units 81 and 82
 Texture in unit 21A&B, pre-underlayment inspection for 23A&B, floor level in 22B, framing inspection in 44A&B, HVAC 44A&B

QUALITY CONTROL TESTING AND RESULTS
 Base CE commented that units looked good for inspection

REMARKS
 Base CE commented that units looked good for inspection

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No specific safety issues observed

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 5 activities were started today:

Activity No	Description
P5219035	Install Finish Hardware
P5230030	Install Vinyl Floors
P5251037	Install Roofing
P5255016	Rough HVAC

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 758 Page 2 of 2																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 30 Aug 2006 - Wednesday																																																													
P5257016 Rough HVAC The following activity was finished today: <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%; border-bottom: 1px solid black;">Activity No</td> <td style="border-bottom: 1px solid black;">Description</td> </tr> <tr> <td>P5219035</td> <td>Install Finish Hardw are</td> </tr> </table>		Activity No	Description	P5219035	Install Finish Hardw are	CONTRACT NUMBER DACA67-02-D-2012 0004																																																									
Activity No	Description																																																														
P5219035	Install Finish Hardw are																																																														
QC REQUIREMENTS No QC requirements were completed today																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="width: 25%; text-align: left;">Employer</th> <th style="width: 40%; text-align: left;">Labor Classification</th> <th style="width: 15%; text-align: right;">Number of Employees</th> <th style="width: 20%; text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">46.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">38.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">37.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">13.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">11.5</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">26.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">19.0</td><td style="text-align: right;">178.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.5</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr> <td colspan="2">Total hours worked to date: 240,762.4</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">435.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Bow man's Inc	SHEET METAL WORKERS	6.0	46.0	Enterprise Builders	CEMENT FINISHER	3.0	15.0	Evergreene Const.	CARPENTER	4.0	38.5	Evergreene Const.	LABORERS	9.0	37.0	Evergreene Const.	OPERATING ENGINEER	3.0	13.0	HUNT ELECTRIC	OPERATING ENGINEER	1.0	11.0	HUNT ELECTRIC	ELECTRICIAN	2.0	11.5	JB's Roofing	ROOFER	5.0	30.0	Jack McGahey Paint	PAINTERS	3.0	26.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0	Star Mountain	CARPENTER	19.0	178.0	Star Mountain	SUPER - JOB	2.0	17.5	Star Mountain	OPERATING ENGINEER	1.0	8.5	Total hours worked to date: 240,762.4		Total	435.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
Bow man's Inc	SHEET METAL WORKERS	6.0	46.0																																																												
Enterprise Builders	CEMENT FINISHER	3.0	15.0																																																												
Evergreene Const.	CARPENTER	4.0	38.5																																																												
Evergreene Const.	LABORERS	9.0	37.0																																																												
Evergreene Const.	OPERATING ENGINEER	3.0	13.0																																																												
HUNT ELECTRIC	OPERATING ENGINEER	1.0	11.0																																																												
HUNT ELECTRIC	ELECTRICIAN	2.0	11.5																																																												
JB's Roofing	ROOFER	5.0	30.0																																																												
Jack McGahey Paint	PAINTERS	3.0	26.0																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0																																																												
Star Mountain	CARPENTER	19.0	178.0																																																												
Star Mountain	SUPER - JOB	2.0	17.5																																																												
Star Mountain	OPERATING ENGINEER	1.0	8.5																																																												
Total hours worked to date: 240,762.4		Total	435.0																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="width: 25%; text-align: left;">Serial Number</th> <th style="width: 40%; text-align: left;">Description</th> <th style="width: 15%; text-align: right;">Standby Hours</th> <th style="width: 20%; text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>042</td><td>Kabota kx 121-1</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">13.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr> <td colspan="2">Total operating hours to date: 28,837.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">29.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	042	Kabota kx 121-1	0.0	8.0	047	Gradall 544-10	0.0	13.0	063	Forklift	0.0	8.5	Total operating hours to date: 28,837.3		Total	29.5																																								
Serial Number	Description	Standby Hours	Operating Hours																																																												
042	Kabota kx 121-1	0.0	8.0																																																												
047	Gradall 544-10	0.0	13.0																																																												
063	Forklift	0.0	8.5																																																												
Total operating hours to date: 28,837.3		Total	29.5																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 759	Page 1 of 3
		DATE 31 Aug 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 77 °F; No Precipitation; 10 MPH Wind		

QC NARRATIVES

Activities in Progress:

ALDAVE - vinyl for #10; underlayment for #23, #24
 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim for 35; installing column corner w est loop A
 HUNT ELECTRIC - locating gas valves w est loop
 L&L ELECTRIC - finish trim 9, 11, 12; rough in-correction in east loop
 BOWMAN'S - rough in #45
 IDAHO MASONRY CONTRACTORS - stone #52
 PARSONS - east loop punch list, hang doors, mow law ns and work on dust control
 STAR MOUNTAIN CONSTRUCTION - framing 57 to 63; punch list corrections 43,44,45,46
 STANDARD DRYWALL INC - fire wall installation 44,46,47; taping / texture 39,40
 UTAH MECHANICAL CONTRACTORS - rough in 53
 C-FORBES - finish carpentry #37; exterior hardware #13; base pick up #17; shelving #8
 JB'S ROOFING - shingles #55
 WESTERN BUILDING MAINTENANCE - worked on cleaning the east loop

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Follow up inspection for 81,82
 Inspected fire wall inspection 44,45,46
 Texture in 28, siding on 34, subfloor for underlayment application in 26A&B, 27A, 29A&B

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 Had ribbon cutting ceremony for east loop - Base CE, COE, Parsons, Military attended

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No safety issues observed

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P5220033	Install Finish Hardware
P5254018	Rough HVAC

The following 39 activities were finished today:

Activity No	Description
1003	R00003 - Add. Demo of Oasis St

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 759		Page 2 of 3																																																																												
		DATE 31 Aug 2006 - Thursday																																																																														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																														
<table border="0"> <tr><td>P51182</td><td>Procure Stone - Charles</td></tr> <tr><td>P5210021</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5211023</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5213023</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5213027</td><td>Install Show er Walls/Vanites</td></tr> <tr><td>P5214021</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5214025</td><td>Install Show er Walls/Vanities</td></tr> <tr><td>P5215023</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5215027</td><td>Install Show er Walls/Vanities</td></tr> <tr><td>P5216021</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5216025</td><td>Install Show er Walls/Vanities</td></tr> <tr><td>P5217023</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5217027</td><td>Install Show er Walls/Vanities</td></tr> <tr><td>P5217041</td><td>Install Garage Overhead Door</td></tr> <tr><td>P5218021</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5219023</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5220033</td><td>Install Finish Hardw are</td></tr> <tr><td>P522031</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P5221021</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5222023</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5223023</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5223041</td><td>Install Garage Overhead Door</td></tr> <tr><td>P5224021</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5225021</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5226023</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5228021</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P5228039</td><td>Install Garage Overhead Door</td></tr> <tr><td>P5229021</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P523029</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P525029</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P525039</td><td>Install Garage Overhead Door</td></tr> <tr><td>P526029</td><td>Install Finish Plumb, Elect. &</td></tr> <tr><td>P527021</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P527023</td><td>Set Cabinets</td></tr> <tr><td>P527025</td><td>Install Show er Walls/Vanities</td></tr> <tr><td>P528032</td><td>Install Appliances</td></tr> <tr><td>P529021</td><td>Install Finish Carpentry (Door</td></tr> <tr><td>P59990</td><td>Landscaping & Misc. Site Cost</td></tr> </table>					P51182	Procure Stone - Charles	P5210021	Install Finish Carpentry (Door	P5211023	Install Finish Carpentry (Door	P5213023	Install Finish Carpentry (Door	P5213027	Install Show er Walls/Vanites	P5214021	Install Finish Carpentry (Door	P5214025	Install Show er Walls/Vanities	P5215023	Install Finish Carpentry (Door	P5215027	Install Show er Walls/Vanities	P5216021	Install Finish Carpentry (Door	P5216025	Install Show er Walls/Vanities	P5217023	Install Finish Carpentry (Door	P5217027	Install Show er Walls/Vanities	P5217041	Install Garage Overhead Door	P5218021	Install Finish Carpentry (Door	P5219023	Install Finish Carpentry (Door	P5220033	Install Finish Hardw are	P522031	Install Finish Plumb, Elect. &	P5221021	Install Finish Carpentry (Door	P5222023	Install Finish Carpentry (Door	P5223023	Install Finish Carpentry (Door	P5223041	Install Garage Overhead Door	P5224021	Install Finish Carpentry (Door	P5225021	Install Finish Carpentry (Door	P5226023	Install Finish Carpentry (Door	P5228021	Install Finish Carpentry (Door	P5228039	Install Garage Overhead Door	P5229021	Install Finish Carpentry (Door	P523029	Install Finish Plumb, Elect. &	P525029	Install Finish Plumb, Elect. &	P525039	Install Garage Overhead Door	P526029	Install Finish Plumb, Elect. &	P527021	Install Finish Carpentry (Door	P527023	Set Cabinets	P527025	Install Show er Walls/Vanities	P528032	Install Appliances	P529021	Install Finish Carpentry (Door	P59990	Landscaping & Misc. Site Cost
P51182	Procure Stone - Charles																																																																															
P5210021	Install Finish Carpentry (Door																																																																															
P5211023	Install Finish Carpentry (Door																																																																															
P5213023	Install Finish Carpentry (Door																																																																															
P5213027	Install Show er Walls/Vanites																																																																															
P5214021	Install Finish Carpentry (Door																																																																															
P5214025	Install Show er Walls/Vanities																																																																															
P5215023	Install Finish Carpentry (Door																																																																															
P5215027	Install Show er Walls/Vanities																																																																															
P5216021	Install Finish Carpentry (Door																																																																															
P5216025	Install Show er Walls/Vanities																																																																															
P5217023	Install Finish Carpentry (Door																																																																															
P5217027	Install Show er Walls/Vanities																																																																															
P5217041	Install Garage Overhead Door																																																																															
P5218021	Install Finish Carpentry (Door																																																																															
P5219023	Install Finish Carpentry (Door																																																																															
P5220033	Install Finish Hardw are																																																																															
P522031	Install Finish Plumb, Elect. &																																																																															
P5221021	Install Finish Carpentry (Door																																																																															
P5222023	Install Finish Carpentry (Door																																																																															
P5223023	Install Finish Carpentry (Door																																																																															
P5223041	Install Garage Overhead Door																																																																															
P5224021	Install Finish Carpentry (Door																																																																															
P5225021	Install Finish Carpentry (Door																																																																															
P5226023	Install Finish Carpentry (Door																																																																															
P5228021	Install Finish Carpentry (Door																																																																															
P5228039	Install Garage Overhead Door																																																																															
P5229021	Install Finish Carpentry (Door																																																																															
P523029	Install Finish Plumb, Elect. &																																																																															
P525029	Install Finish Plumb, Elect. &																																																																															
P525039	Install Garage Overhead Door																																																																															
P526029	Install Finish Plumb, Elect. &																																																																															
P527021	Install Finish Carpentry (Door																																																																															
P527023	Set Cabinets																																																																															
P527025	Install Show er Walls/Vanities																																																																															
P528032	Install Appliances																																																																															
P529021	Install Finish Carpentry (Door																																																																															
P59990	Landscaping & Misc. Site Cost																																																																															
QC REQUIREMENTS No QC requirements were completed today																																																																																
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																
LABOR HOURS The following labor hours were Reported today: <table border="0" style="width: 100%;"> <tr> <td style="width: 30%;"><u>Employer</u></td> <td style="width: 30%;"><u>Labor Classification</u></td> <td style="width: 20%;"><u>Number of Employees</u></td> <td style="width: 20%;"><u>Hours Worked</u></td> </tr> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>8.0</td> </tr> </table>					<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>	American Tradition H	CARPENTER	1.0	8.0																																																																				
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>																																																																													
American Tradition H	CARPENTER	1.0	8.0																																																																													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 759		Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 31 Aug 2006 - Thursday			
CONTRACT NUMBER DACA67-02-D-2012 0004					

American Tradition H Bow man's Inc C-Forbes Enterprise Builders Evergreene Const. Evergreene Const. Evergreene Const. HUNT ELECTRIC HUNT ELECTRIC JB's Roofing Jack McGahey Paint Patterson Patterson Pioneer Landscape Star Mountain Star Mountain Star Mountain Utah Mechanical Cont Utah Mechanical Cont Valley View Exterior Valley View Exterior Total hours worked to date: 241,269.4	LABORERS SHEET METAL WORKERS CARPENTER CEMENT FINISHER CARPENTER LABORERS OPERATING ENGINEER OPERATING ENGINEER ELECTRICIAN ROOFER PAINTERS LABORERS OPERATING ENGINEER IRRIGATION SYSTEM INSTALLR CARPENTER SUPER - JOB OPERATING ENGINEER LABORERS PLUMBER CARPENTER SUPER - JOB Total	1.0 7.0 4.0 3.0 4.0 8.0 1.0 1.0 1.0 3.0 3.0 1.0 1.0 1.0 19.0 1.0 1.0 4.0 3.0 2.0 1.0 71.0	8.0 56.5 26.0 4.5 36.5 45.0 4.5 3.0 3.0 21.0 24.0 10.0 10.0 3.0 152.5 9.5 9.0 28.0 21.0 16.0 8.0 507.0
--	---	--	---

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	4.5
052	loader	0.0	10.0
063	Forklift	0.0	9.0
082	Kubota	0.0	3.0
Total operating hours to date: 28,863.8		Total 0.0	26.5

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 760	Page 1 of 2														
		DATE 01 Sep 2006 - Friday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 59 °F, Max 93 °F; No Precipitation; 9 MPH Wind															
QC NARRATIVES																	
<p>Activities in Progress:</p> <p> PREECES TILE - unit 24A/B; subfloor 23A/B AMERICAN TRADITION HOMES - siding, soffit, fascia trim #35; punch list east loop, column covers BOWMAN'S INC - rough in 46A ENTERPRISE BUILDERS - place street sidewalk at cul de sac IDAHO MASONRY CONTRACTORS - stone #52 PARSONS - east loop punch list, hang doors west loop; dust control STAR MOUNTAIN CONSTRUCTION - framing 57 to 63, punch list items STANDARD DRYWALL INC - fire wall 45,44; tape 30,40,23; painting 28,29 JB'S ROOFING - dry in 56 PIONEER LANDSCAPE - water plants, load equipment WESTERN BUILDING MAINTENANCE - cleaning east loop buildings </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected 83A </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS No conversations today </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH																	
<p>The following 2 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5221033</td> <td>Install Finish Hardware</td> </tr> <tr> <td>P526037</td> <td>Install Roofing</td> </tr> </tbody> </table> <p>The following 3 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5221033</td> <td>Install Finish Hardware</td> </tr> <tr> <td>P5230041</td> <td>Install Garage Overhead Door</td> </tr> <tr> <td>P5251037</td> <td>Install Roofing</td> </tr> </tbody> </table>				Activity No	Description	P5221033	Install Finish Hardware	P526037	Install Roofing	Activity No	Description	P5221033	Install Finish Hardware	P5230041	Install Garage Overhead Door	P5251037	Install Roofing
Activity No	Description																
P5221033	Install Finish Hardware																
P526037	Install Roofing																
Activity No	Description																
P5221033	Install Finish Hardware																
P5230041	Install Garage Overhead Door																
P5251037	Install Roofing																
QC REQUIREMENTS																	
No QC requirements were completed today																	
Empty space for additional notes																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 760 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 01 Sep 2006 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.0
American Tradition H	LABORERS	1.0	7.5
C-Forbes	CARPENTER	3.0	6.0
Enterprise Builders	CEMENT FINISHER	3.0	11.0
Evergreene Const.	CARPENTER	3.0	23.5
Evergreene Const.	LABORERS	7.0	18.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Star Mountain	CARPENTER	20.0	146.0
Star Mountain	SUPER - JOB	1.0	7.5
Star Mountain	OPERATING ENGINEER	1.0	7.5
Valley View Exterior	CARPENTER	2.0	16.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 241,554.4		Total	47.0 285.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
063	Forklift	0.0	7.5
Total operating hours to date: 28,871.3		Total	0.0 7.5
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 761 Page 1 of 1	
		DATE 02 Sep 2006 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Not Entered		
QC NARRATIVES No QC Narratives were reported today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS No labor hours were Reported today Total hours worked to date: 241,554.4			
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 28,871.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 764	Page 1 of 2										
		DATE 05 Sep 2006 - Tuesday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 57 °F, Max 98 °F; No Precipitation; 10 MPH Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p> PREECES TILE - vinyl installation for 24B, 25A AMERICAN TRADITION HOMES - column covers west loop A, east loop punch list, soffit, siding, fascia, trim #35 HUNT ELECTRIC - repair gas valve sleeve east loop L&L ELECTRIC - finish trim 11,12,13 BOWMAN'S INC - rough in 46; tie in furnace 13,15,17 ENTERPRISE BUILDERS - ties at west A/B and cul de sac IDAHO MASONRY CONTRACTORS - stone install 52,53 PARSONS EVERGREENE - east loop punch list, dust control, cleaning stone and driveways, surveying assistance STAR MOUNTAIN CONSTRUCTION - framing 57 to 63; punch list 43-46 STANDARD DRYWALL INC - hanging 41A, taping 40,39; painting 29,30, east loop punch list UMC - framing 57 to 63; punch list 43-46 C-FORBES - finish carpentry for 37,38; exterior hardware for building 14, storm door 1,2 PATTERSON - removing old fire hydrants, capping valve near 22 and round about JB'S ROOFING - dry in #56 PIONEER LANDSCAPE - reset clock for the east loop </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected building 75,74,73,72,71,70,69,68 for correction of base items Second back check of 83A Framing in 45,46A, texture re-inspect in 27A Looked at studs to be replaced in wet walls to stay ahead of plumbers </p> <p> QUALITY CONTROL TESTING AND RESULTS Piping pressure test gas - #52B all passed </p> <p> REMARKS No conversations with COE. Submitted proposed path revisions to base CE/COE for review </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH													
<p>The following 4 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5231028</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5232029</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5254019</td> <td>Rough Electrical, Cable & Phon</td> </tr> <tr> <td>P59999</td> <td>O & M Manuesl</td> </tr> </tbody> </table>				Activity No	Description	P5231028	Install Vinyl Floors	P5232029	Install Vinyl Floors	P5254019	Rough Electrical, Cable & Phon	P59999	O & M Manuesl
Activity No	Description												
P5231028	Install Vinyl Floors												
P5232029	Install Vinyl Floors												
P5254019	Rough Electrical, Cable & Phon												
P59999	O & M Manuesl												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 764 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 05 Sep 2006 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
The following activity was finished today:			
Activity No	Description		
P5246038	Install Vinyl Siding, Soffit &		
QC REQUIREMENTS			
No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	LABORERS	1.0	7.0
Bow man's Inc	SHEET METAL WORKERS	9.0	66.0
C-Forbes	CARPENTER	4.0	32.0
Enterprise Builders	CEMENT FINISHER	1.0	4.0
Evergreene Const.	CARPENTER	3.0	22.0
Evergreene Const.	LABORERS	8.0	43.0
Evergreene Const.	OPERATING ENGINEER	1.0	6.5
HUNT ELECTRIC	ELECTRICIAN	1.0	1.0
JB's Roofing	ROOFER	2.0	14.0
Jack McGahey Paint	PAINTERS	2.0	14.0
Patterson	LABORERS	1.0	11.0
Patterson	OPERATING ENGINEER	2.0	22.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	4.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Star Mountain	CARPENTER	1.0	8.5
Utah Mechanical Cont	LABORERS	4.0	44.0
Utah Mechanical Cont	PLUMBER	3.0	32.0
Valley View Exterior	CARPENTER	1.0	8.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 241,917.4		Total 48.0	363.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	6.5
051	track hoe	0.0	8.0
Total operating hours to date: 28,885.8		Total 0.0	14.5
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION			
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 765	Page 1 of 2										
		DATE 06 Sep 2006 - Wednesday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 91 °F; No Precipitation; 23 MPH Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p> PREECES TILE - vinyl install #25B; #26 underlayment 21,23; punch list east loop AMERICAN TRADITION HOMES - installing siding, soffit, fascia, trim for #35 east loop punch, column covers L&L ELECTRIC - finish trim for 11,12,13 BOWMAN'S INC - rough in #46 ENTERPRISE BUILDERS - work on step 73, forming tie ins for the west loop IDAHO MASONRY CONTRACTORS - stone work #53 PARSONS - east loop punch list; dust control; hang doors; drinking fountain drain STAR MOUNTAIN CONSTRUCTION - framing 58 through 63 STANDARD DRYWALL INC - hanging #41; taping #40; painting 28,29,30; east loop punch list UMC - rough in #53 C-FORBES - finish carpentry for 38,39 PATTERSON - back fill at old fire hydrants, valves JB'S ROOFING - dry in #56 KITCHEN'S PLUS - cabinet installation for #19 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Follow up inspection 81,82,83, COE inspected 81,82A Re-inspected 27 and 29 for texture, building 64,65,66A for final cleaning Inspected stone damage A Loop Inspected curved paths at Falcon and East Mellen </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS No conversations </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH													
<p>The following activity was started today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5233028</td> <td>Install Vinyl Floors</td> </tr> </table> <p>The following 3 activities were finished today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5211032</td> <td>Install Appliances</td> </tr> <tr> <td>P5213032</td> <td>Install Appliances</td> </tr> </table>				Activity No	Description	P5233028	Install Vinyl Floors	Activity No	Description	P5211032	Install Appliances	P5213032	Install Appliances
Activity No	Description												
P5233028	Install Vinyl Floors												
Activity No	Description												
P5211032	Install Appliances												
P5213032	Install Appliances												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 765 Page 2 of 2																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 06 Sep 2006 - Wednesday																																																																																					
P527030 Install Appliances		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																					
QC REQUIREMENTS No QC requirements were completed today																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">59.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">9.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">38.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">52.5</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">3.0</td><td style="text-align: right;">16.5</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">19.0</td><td style="text-align: right;">161.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">67.0</td> <td style="text-align: right;">522.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 242,439.9</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	Bow man's Inc	SHEET METAL WORKERS	7.0	59.0	C-Forbes	CARPENTER	4.0	32.0	Enterprise Builders	CEMENT FINISHER	2.0	9.5	Evergreene Const.	CARPENTER	4.0	38.5	Evergreene Const.	LABORERS	9.0	52.5	JB's Roofing	ROOFER	2.0	14.0	Jack McGahey Paint	PAINTERS	2.0	14.0	Kitchen's Plus	CARPENTER	1.0	7.0	Patterson	LABORERS	1.0	11.0	Patterson	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	16.5	Preeces Tile	FLOOR COVERER	4.0	32.0	Star Mountain	CARPENTER	19.0	161.0	Star Mountain	SUPER - JOB	2.0	18.0	Star Mountain	OPERATING ENGINEER	1.0	9.0	Valley View Exterior	CARPENTER	2.0	16.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		67.0	522.5	Total hours worked to date: 242,439.9			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	8.5																																																																																				
Bow man's Inc	SHEET METAL WORKERS	7.0	59.0																																																																																				
C-Forbes	CARPENTER	4.0	32.0																																																																																				
Enterprise Builders	CEMENT FINISHER	2.0	9.5																																																																																				
Evergreene Const.	CARPENTER	4.0	38.5																																																																																				
Evergreene Const.	LABORERS	9.0	52.5																																																																																				
JB's Roofing	ROOFER	2.0	14.0																																																																																				
Jack McGahey Paint	PAINTERS	2.0	14.0																																																																																				
Kitchen's Plus	CARPENTER	1.0	7.0																																																																																				
Patterson	LABORERS	1.0	11.0																																																																																				
Patterson	OPERATING ENGINEER	2.0	16.0																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	16.5																																																																																				
Preeces Tile	FLOOR COVERER	4.0	32.0																																																																																				
Star Mountain	CARPENTER	19.0	161.0																																																																																				
Star Mountain	SUPER - JOB	2.0	18.0																																																																																				
Star Mountain	OPERATING ENGINEER	1.0	9.0																																																																																				
Valley View Exterior	CARPENTER	2.0	16.0																																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																				
Total		67.0	522.5																																																																																				
Total hours worked to date: 242,439.9																																																																																							
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 28,895.8</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	1.0	063	Forklift	0.0	9.0	Total		0.0	10.0	Total operating hours to date: 28,895.8																																																																			
Serial Number	Description	Standby Hours	Operating Hours																																																																																				
039	Water Truck	0.0	1.0																																																																																				
063	Forklift	0.0	9.0																																																																																				
Total		0.0	10.0																																																																																				
Total operating hours to date: 28,895.8																																																																																							
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 766	Page 1 of 2												
		DATE 07 Sep 2006 - Thursday													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004													
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 60 °F, Max 87 °F; No Precipitation; 10 MPH Wind													
QC NARRATIVES															
<p>Activities in Progress:</p> <p>AMERICAN TRADITION HOMES - worked on installing soffit, siding, fascia, trim for 35; punch list in east loop; column covers, moved siding</p> <p>L&L ELECTRIC - finish trim and move conex</p> <p>BOWMAN'S INC - rough in 47</p> <p>ENTERPRISE BUILDERS - repair step 73, form tie-ins west</p> <p>PARSONS - East Loop punch list; repair grade in east loop; dust control; moved siding</p> <p>STAR MOUNTAIN CONSTRUCTION - framing 58 to 63; punch 45-57</p> <p>STANDARD DRYWALL INC - hanging 42; taping / texture 40; and repairs on A Loop; painting east loop punch - 28 - 30</p> <p>UMC - rough in 53,54; moved conex</p> <p>C-FORBES - finish carpentry for 38 and 39</p> <p>PATTERSON - finish grade at 35 and 36</p> <p>JB'S ROOFING - worked on #55 shingles</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Follow up inspection on 82,83,87; 67 to 64 4 way inspection with COE at 42A</p> <p>QUALITY CONTROL TESTING AND RESULTS No testing today</p> <p>REMARKS Held weekly QA/QC Meeting</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No observed safety issues today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH															
<p>The following 2 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5226035</td> <td>Install Finish Hardware</td> </tr> <tr> <td>P5255037</td> <td>Install Roofing</td> </tr> </tbody> </table> <p>The following 2 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P511175</td> <td>Road Paving</td> </tr> <tr> <td>P5261014</td> <td>Sheet Trusses</td> </tr> </tbody> </table>				Activity No	Description	P5226035	Install Finish Hardware	P5255037	Install Roofing	Activity No	Description	P511175	Road Paving	P5261014	Sheet Trusses
Activity No	Description														
P5226035	Install Finish Hardware														
P5255037	Install Roofing														
Activity No	Description														
P511175	Road Paving														
P5261014	Sheet Trusses														
Empty space for additional notes															

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 766 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 07 Sep 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
American Tradition H	LABORERS	1.0	8.0
C-Forbes	CARPENTER	4.0	32.0
Custom Marble	CARPENTER	4.0	34.0
Enterprise Builders	CEMENT FINISHER	2.0	13.5
Evergreene Const.	CARPENTER	2.0	19.0
Evergreene Const.	LABORERS	3.0	24.5
Evergreene Const.	OPERATING ENGINEER	1.0	9.0
JB's Roofing	ROOFER	2.0	14.0
Jack McGahey Paint	PAINTERS	2.0	14.0
Kitchen's Plus	CARPENTER	1.0	9.0
Patterson	LABORERS	1.0	10.0
Patterson	OPERATING ENGINEER	3.0	26.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	5.0
Preeces Tile	FLOOR COVERER	4.0	32.0
Star Mountain	CARPENTER	19.0	159.5
Star Mountain	SUPER - JOB	2.0	17.5
Star Mountain	OPERATING ENGINEER	1.0	9.0
Valley View Exterior	CARPENTER	2.0	16.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 242,908.4		Total	57.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	4.0
047	Gradall 544-10	0.0	5.0
052	loader	0.0	16.0
063	Forklift	0.0	9.0
Total operating hours to date: 28,929.8		Total	0.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 767	Page 1 of 2
PROJECT D/B Replace Military Family Housing P5		DATE 08 Sep 2006 - Friday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 87 °F; No Precipitation; 16 MPH Wind			

QC NARRATIVES

Activities in Progress:

PREECES TILE - cut vinyl for 22,23,26
 AMERICAN TRADITION HOMES - install siding, soffit, fascia trim for #36, column covers w est loop A, east loop punch
 BOWMAN'S INC - rough in 47
 ENTERPRISE BUILDERS - place cul de sac approaches; tie in A Loop
 PARSONS - dust control, east loop punch list, move siding
 G&G INSULATION - insulate 42A
 STAR MOUNTAIN CONSTRUCTION - framing 58 to 63; punch 46 to 57
 STANDARD DRYWALL INC - hanging 41B, taping 40
 C-FORBES - finish carpentry 37,38; storm doors 9,11,12
 JB'S ROOFING - dry in 57
 KITCHEN'S PLUS - cabinets for 21,10

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Base CE/COE final inspection for 81,82,87 - distributed correction
 Inspected roof #60

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 No specific conversations

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 3 activities were started today:

Activity No	Description
P5225033	Install Finish Hardware
P5237028	Install Vinyl Floors
P5254039	Install Roofing

The following 8 activities were finished today:

Activity No	Description
P5211033	Install Carpet
P5212031	Install Carpet
P5213033	Install Carpet
P5214031	Install Carpet
P5215033	Install Carpet

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 767 Page 2 of 2																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 08 Sep 2006 - Friday																																																																																					
P5225033 Install Finish Hardware P5226035 Install Finish Hardware P5237028 Install Vinyl Floors		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																					
QC REQUIREMENTS No QC requirements were completed today																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">58.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">28.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">43.0</td></tr> <tr><td>Evergreene Const.</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">20.0</td><td style="text-align: right;">175.5</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td style="border-top: 1px solid black;">Total hours worked to date: 243,409.4</td> <td style="border-top: 1px solid black; text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">68.0</td> <td style="text-align: right; border-top: 1px solid black;">501.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.0	American Tradition H	LABORERS	1.0	6.5	Bow man's Inc	SHEET METAL WORKERS	9.0	58.0	C-Forbes	CARPENTER	3.0	24.0	Evergreene Const.	CARPENTER	3.0	28.5	Evergreene Const.	LABORERS	9.0	43.0	Evergreene Const.	OPERATING ENGINEER	1.0	5.0	JB's Roofing	ROOFER	2.0	14.0	Jack McGahey Paint	PAINTERS	2.0	14.0	Kitchen's Plus	CARPENTER	1.0	8.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Star Mountain	CARPENTER	20.0	175.5	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	1.0	8.5	Utah Mechanical Cont	LABORERS	4.0	28.0	Utah Mechanical Cont	PLUMBER	2.0	14.0	Valley View Exterior	CARPENTER	2.0	16.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 243,409.4	Total	68.0	501.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	7.0																																																																																				
American Tradition H	LABORERS	1.0	6.5																																																																																				
Bow man's Inc	SHEET METAL WORKERS	9.0	58.0																																																																																				
C-Forbes	CARPENTER	3.0	24.0																																																																																				
Evergreene Const.	CARPENTER	3.0	28.5																																																																																				
Evergreene Const.	LABORERS	9.0	43.0																																																																																				
Evergreene Const.	OPERATING ENGINEER	1.0	5.0																																																																																				
JB's Roofing	ROOFER	2.0	14.0																																																																																				
Jack McGahey Paint	PAINTERS	2.0	14.0																																																																																				
Kitchen's Plus	CARPENTER	1.0	8.0																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0																																																																																				
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																				
Star Mountain	CARPENTER	20.0	175.5																																																																																				
Star Mountain	SUPER - JOB	2.0	16.0																																																																																				
Star Mountain	OPERATING ENGINEER	1.0	8.5																																																																																				
Utah Mechanical Cont	LABORERS	4.0	28.0																																																																																				
Utah Mechanical Cont	PLUMBER	2.0	14.0																																																																																				
Valley View Exterior	CARPENTER	2.0	16.0																																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																				
Total hours worked to date: 243,409.4	Total	68.0	501.0																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr> <td style="border-top: 1px solid black;">Total operating hours to date: 28,943.3</td> <td style="border-top: 1px solid black; text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">13.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	5.0	063	Forklift	0.0	8.5	Total operating hours to date: 28,943.3	Total	0.0	13.5																																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																																				
039	Water Truck	0.0	5.0																																																																																				
063	Forklift	0.0	8.5																																																																																				
Total operating hours to date: 28,943.3	Total	0.0	13.5																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 768 Page 1 of 2																	
PROJECT D/B Replace Military Family Housing P5		DATE 09 Sep 2006 - Saturday																	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 60 °F, Max 86 °F; No Precipitation; 21 MPH Wind																	
QC NARRATIVES Activities in Progress: PREECES TILE - installed vinyl for building #22 PARSONS EVERGREENE - worked on dust control, mowing lawns, built signs, survey assist STANDARD DRYWALL INC - worked on taping #40B General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS None today REMARKS No remarks Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																			
ACTIVITY START/FINISH No activities were started or finished today																			
QC REQUIREMENTS No QC requirements were completed today																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">31.5</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">3.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 243,444.4</td> <td style="text-align: right;">Total 6.0</td> <td style="text-align: right;">35.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Evergreene Const.	LABORERS	5.0	31.5	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	1.0	3.5	Total hours worked to date: 243,444.4		Total 6.0	35.0
Employer	Labor Classification	Number of Employees	Hours Worked																
Evergreene Const.	LABORERS	5.0	31.5																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	1.0	3.5																
Total hours worked to date: 243,444.4		Total 6.0	35.0																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 768 Page 2 of 2	
		DATE 09 Sep 2006 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 28,943.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 770	Page 1 of 2												
		DATE 11 Sep 2006 - Monday													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004													
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 87 °F; No Precipitation; 8 MPH Wind													
QC NARRATIVES															
Activities in Progress: PREECES TILE - worked on vinyl 22A/B AMERICAN TRADITION HOMES - worked on installing siding, soffit, fascia trim for #36 east loop punch, column covers west L&L ELECTRIC - finish trim #12 and #13 BOWMAN'S INC - rough in #47 and #48 IDAHO MASONRY CONTRACTORS - stone for building 53 PARSONS - worked on east loop punch list, mow lawns, survey assist, pot hole utilities STAR MOUNTAIN CONSTRUCTION - framing 58 to 63 STANDARD DRYWALL INC - hanging 42A; taping 40B; fire board in varlow units; no painters UMC - rough in 53,54 C-FORBES - finish carpentry for 37 and 38; storm doors 13,14 PATTERSON - finish grading jogging path, back fill mechanical room JB'S ROOFING - shingles #56 PIONEER LANDSCAPE - moving materials out of phase 5 storage															
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Back check with COE buildings 84A/B Inspected roof sheathing on building 61 and re-inspected roof sheathing on 60 Inspected texture in building 30 with Cal Stevens Reinspected framing in building 43 QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS No conversations today															
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Attended site safety meeting for Parsons employees PREPARATORY AND / OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH The following 3 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5227035</td> <td>Install Finish Hardware</td> </tr> <tr> <td>P5236030</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5239028</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table> The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5239028</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table>				Activity No	Description	P5227035	Install Finish Hardware	P5236030	Install Vinyl Floors	P5239028	Install Vinyl Floors	Activity No	Description	P5239028	Install Vinyl Floors
Activity No	Description														
P5227035	Install Finish Hardware														
P5236030	Install Vinyl Floors														
P5239028	Install Vinyl Floors														
Activity No	Description														
P5239028	Install Vinyl Floors														

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 770 Page 2 of 2																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 11 Sep 2006 - Monday																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																							
QC REQUIREMENTS No QC requirements were completed today																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">33.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">2.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">35.0</td></tr> <tr><td>Patterson</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">6.0</td><td style="text-align: right;">45.0</td></tr> <tr><td>Preece Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">19.0</td><td style="text-align: right;">162.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">44.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">33.0</td></tr> <tr> <td>Total hours worked to date:</td> <td>244,000.4</td> <td style="text-align: right;">Total 71.0</td> <td style="text-align: right;">556.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	American Tradition H	LABORERS	1.0	6.5	C-Forbes	CARPENTER	4.0	32.0	Evergreene Const.	CARPENTER	3.0	22.0	Evergreene Const.	LABORERS	8.0	33.0	HUNT ELECTRIC	OPERATING ENGINEER	1.0	5.0	HUNT ELECTRIC	ELECTRICIAN	2.0	14.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	10.0	JB's Roofing	ROOFER	5.0	35.0	Patterson	LABORERS	1.0	10.5	Patterson	OPERATING ENGINEER	2.0	21.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	45.0	Preece Tile	FLOOR COVERER	3.0	24.0	Star Mountain	CARPENTER	19.0	162.0	Star Mountain	SUPER - JOB	2.0	18.0	Star Mountain	OPERATING ENGINEER	1.0	8.5	Utah Mechanical Cont	LABORERS	4.0	44.0	Utah Mechanical Cont	PLUMBER	3.0	33.0	Total hours worked to date:	244,000.4	Total 71.0	556.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	8.5																																																																																				
American Tradition H	LABORERS	1.0	6.5																																																																																				
C-Forbes	CARPENTER	4.0	32.0																																																																																				
Evergreene Const.	CARPENTER	3.0	22.0																																																																																				
Evergreene Const.	LABORERS	8.0	33.0																																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	1.0	5.0																																																																																				
HUNT ELECTRIC	ELECTRICIAN	2.0	14.0																																																																																				
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	10.0																																																																																				
JB's Roofing	ROOFER	5.0	35.0																																																																																				
Patterson	LABORERS	1.0	10.5																																																																																				
Patterson	OPERATING ENGINEER	2.0	21.0																																																																																				
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	45.0																																																																																				
Preece Tile	FLOOR COVERER	3.0	24.0																																																																																				
Star Mountain	CARPENTER	19.0	162.0																																																																																				
Star Mountain	SUPER - JOB	2.0	18.0																																																																																				
Star Mountain	OPERATING ENGINEER	1.0	8.5																																																																																				
Utah Mechanical Cont	LABORERS	4.0	44.0																																																																																				
Utah Mechanical Cont	PLUMBER	3.0	33.0																																																																																				
Total hours worked to date:	244,000.4	Total 71.0	556.0																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>051</td><td>track hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>071</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>075</td><td>New Holland 180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr> <td>Total operating hours to date:</td> <td>28,979.8</td> <td style="text-align: right;">Total 0.0</td> <td style="text-align: right;">36.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	051	track hoe	0.0	10.0	052	loader	0.0	10.0	063	Forklift	0.0	8.5	071	Dingo	0.0	2.0	075	New Holland 180	0.0	6.0	Total operating hours to date:	28,979.8	Total 0.0	36.5																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																				
051	track hoe	0.0	10.0																																																																																				
052	loader	0.0	10.0																																																																																				
063	Forklift	0.0	8.5																																																																																				
071	Dingo	0.0	2.0																																																																																				
075	New Holland 180	0.0	6.0																																																																																				
Total operating hours to date:	28,979.8	Total 0.0	36.5																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 771	Page 1 of 3						
		DATE 12 Sep 2006 - Tuesday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 91 °F; No Precipitation; 8 MPH Wind							
QC NARRATIVES Activities in Progress: ALDAVE (PREECES TILE) - vinyl for building 22 AMERICAN TRADITION HOMES - install siding, soffit, fascia, trim for building #36 L&L ELECTRIC - finish trim for 13,80,84; rough in 42 BOWMAN'S INC - rough in 48, tie in AC condensers IDAHO MASONRY CONTRACTORS - install stone for #53 PARSONS EVERGREENE - East Loop punch list, pot holes for utilities west loop A STAR MOUNTAIN CONSTRUCTION - framing 58-63 STANDARD DRYWALL INC - hanging 42A, taping 40B, 41 UMC - rough in 53B, 54 C-FORBES - finish carpentry for 38,39; storm doors for 16,17 PATTERSON - finish grade west loop B path JB'S ROOFING - dry in 60 PIONEER LANDSCAPE - east loop punch, irrigation west loop B General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Back check on 80A/B with COE Re-inspect roof sheathing on 61A&B, re-inspect framing 44A&B, 45; inspect sub-floor sanding and repair for installation of under-layment in 31A&B QUALITY CONTROL TESTING AND RESULTS No concrete or soil testing today Piping pressure test 53B REMARKS No specific conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH No activities were started today The following 2 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5216031</td> <td>Install Carpet</td> </tr> <tr> <td>P5217033</td> <td>Install Carpet</td> </tr> </tbody> </table>				Activity No	Description	P5216031	Install Carpet	P5217033	Install Carpet
Activity No	Description								
P5216031	Install Carpet								
P5217033	Install Carpet								
QC REQUIREMENTS No QC requirements were completed today									
Empty space for additional notes									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 771	Page 2 of 3
		DATE 12 Sep 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
American Tradition H	LABORERS	1.0	7.0
Bow man's Inc	SHEET METAL WORKERS	7.0	61.5
C-Forbes	CARPENTER	3.0	24.0
Custom Marble	CARPENTER	4.0	44.0
Enterprise Builders	CEMENT FINISHER	0.0	0.0
Enterprise Builders	LABORERS	0.0	0.0
Evergreene Const.	CARPENTER	2.0	19.5
Evergreene Const.	LABORERS	8.0	34.5
Evergreene Const.	OPERATING ENGINEER	4.0	21.0
G&G Insulation	INSULATION INSTALLER	0.0	0.0
HUNT ELECTRIC	SUPER - JOB	0.0	0.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	19.0
HUNT ELECTRIC	ELECTRICIAN	2.0	23.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	20.0
Idaho Masonry Contra	CEMENT MASON	0.0	0.0
JB's Roofing	ROOFER	5.0	35.0
Jack McGahey Paint	PAINTERS	3.0	24.0
Kitchen's Plus	CARPENTER	0.0	0.0
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0
Parsons Evergreene	SUPER - JOB	0.0	0.0
Patterson	LABORERS	1.0	6.0
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0
Patterson	OPERATING ENGINEER	5.0	38.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Standard Drywall Inc	LABORERS	0.0	0.0
Standard Drywall Inc	TAPER	0.0	0.0
Standard Drywall Inc	SUPER - JOB	0.0	0.0
Standard Drywall Inc	SHEETROCK INSTALLER	0.0	0.0
Star Mountain	CARPENTER	19.0	187.5
Star Mountain	SUPER - JOB	2.0	18.0
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	4.0	44.0
Utah Mechanical Cont	PLUMBER	3.0	33.0
Valley View Exterior	CARPENTER	0.0	0.0
Valley View Exterior	SUPER - JOB	0.0	0.0
Western Building	LABORERS	0.0	0.0
Total hours worked to date: 244,822.4	Total	96.0	822.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 771 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 12 Sep 2006 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	12.0
039	Water Truck	0.0	17.5
042	Kabota kx 121-1	0.0	3.0
047	Gradall 544-10	0.0	0.0
051	track hoe	0.0	10.0
052	loader	0.0	16.0
058	backhoe	0.0	9.5
063	Forklift	0.0	9.0
069	Skid Steer	0.0	0.0
071	Dingo	0.0	0.0
072	New Holland 170	0.0	6.0
075	New Holland 180	0.0	0.0
079	Mitsubishi Excavator	0.0	2.0
080	Curbmate	0.0	0.0
Total operating hours to date: 29,064.8		Total 0.0	85.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 772	Page 1 of 3				
		DATE 13 Sep 2006 - Wednesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 50 °F, Max 87 °F; No Precipitation; 15 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>ALDAVE (PREECES TILE) - vinyl for building 23 AMERICAN TRADITION HOMES - install siding, soffit, fascia trim for building 36 HUNT ELECTRIC - reburial of gas/ conduit L&L ELECTRIC - finish trim for 13,14; punch list 80,88 BOWMAN'S INC - rough in 48, start 49 punch list east loop IDAHO MASONRY CONTRACTORS - stone #54 PARSONS - east loop punch list, pot holes w est loop B, dust control STAR MOUNTAIN CONSTRUCTION - framing 58 to 63 STANDARD DRYWALL INC - firewalls in 47,48; texture repair 30; taping 40B, 41; painting 28 UMC - rough in 54,55 C-FORBES - finish carpentry for 39; storm doors PATTERSON - finish grade jogging paths and behind B loop units JB'S ROOFING - shingles 55 PIONEER LANDSCAPE - irrigation w est loop B back yards WESTERN BUILDING MAINTENANCE - cleaning east loop punch list</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Back check inspections for 80A and 88A&B Final cleaning inspection 66B, 67B, 69-71 - found a couple of items that needed to be taken care of; HVAC inspections in 45,46,47 - work was good, 4 items that needed to be taken care of such as missing tape and bad framing for cold air return; roof inspection for sheeting on 5B - need to add some nails and add some blocking valleys by eaves.</p> <p>QUALITY CONTROL TESTING AND RESULTS No testing today</p> <p>REMARKS No specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No observed safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5236030</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table>				Activity No	Description	P5236030	Install Vinyl Floors
Activity No	Description						
P5236030	Install Vinyl Floors						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 772	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 13 Sep 2006 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
American Tradition H	LABORERS	1.0	6.5
Bow man's Inc	SHEET METAL WORKERS	0.0	48.0
C-Forbes	CARPENTER	4.0	32.0
Custom Marble	CARPENTER	0.0	0.0
Evergreene Const.	CARPENTER	3.0	20.5
Evergreene Const.	LABORERS	4.0	31.0
Evergreene Const.	OPERATING ENGINEER	2.0	5.5
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	20.0
JB's Roofing	ROOFER	3.0	21.0
Jack McGahey Paint	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	5.0	53.0
Patterson	LABORERS	1.0	7.5
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.5
Patterson	OPERATING ENGINEER	3.0	28.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Star Mountain	CARPENTER	19.0	143.0
Star Mountain	SUPER - JOB	2.0	18.0
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	4.0	40.0
Utah Mechanical Cont	PLUMBER	3.0	31.0
Total hours worked to date:	245,515.4	Total	78.0
			693.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	4.0
039	Water Truck	0.0	13.5
042	Kabota kx 121-1	0.0	8.0
051	track hoe	0.0	3.0
052	loader	0.0	10.0
057	grader	0.0	10.0
058	backhoe	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 772		Page 3 of 3
		DATE 13 Sep 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
063	Forklift	0.0	9.0	
072	New Holland 170	0.0	2.0	
076	Dingo	0.0	4.0	
079	Mitsubishi Excavator	0.0	2.0	
080	Curbmate	0.0	2.0	
Total operating hours to date: 29,132.3		Total	0.0	67.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 773	Page 1 of 3										
		DATE 14 Sep 2006 - Thursday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 62 °F; 0.12 IN Precipitation; 18 MPH Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p>ALDAVE (PREECES TILE) - vinyl for building 23; east loop punch list; underlayment for 26 AMERICAN TRADITION HOMES - install siding, soffit, fascia, trim for 36 and 37 HUNT ELECTRIC - reburial of utilities for the west loop L&L ELECTRIC - finish trim for 14,15 BOWMAN'S INC - rough in 48 IDAHO MASONRY CONTRACTORS - install stone for 54 PARSONS - east loop punch list ; pot holes utilities STAR MOUNTAIN - framing 58-63 STANDARD DRYWALL INC - texture repair for building 30; hang firewalls for 59,60 UMC - rough in 54,55 C-FORBES - finish carpentry for 38,39; storm 10,21,22 PATTERSON - finish grading west loop B and jogging path JB'S ROOFING - shingles for 56 PIONEER LANDSCAPE - irrigation and curb for the west loop B</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Re-inspected 42A for 4 way and framing - still 4 items to be completed Re-inspected 43-45 for framing - items completed Inspected 31A&B for drywall texture - several items marked to be fixed and some cleaning Inspected 88; back check 83,80,88</p> <p>QUALITY CONTROL TESTING AND RESULTS No testing today</p> <p>REMARKS No specific conversations; held weekly QA/QC meeting with COE and Base</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No observed safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH													
<p>The following activity was started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5238028</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table> <p>The following 2 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5218031</td> <td>Install Carpet</td> </tr> <tr> <td>P5238028</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table>				Activity No	Description	P5238028	Install Vinyl Floors	Activity No	Description	P5218031	Install Carpet	P5238028	Install Vinyl Floors
Activity No	Description												
P5238028	Install Vinyl Floors												
Activity No	Description												
P5218031	Install Carpet												
P5238028	Install Vinyl Floors												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 773	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 14 Sep 2006 - Thursday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
A ONE SOLID SURFACE	CARPENTER	2.0	16.0
American Tradition H	CARPENTER	1.0	8.5
American Tradition H	LABORERS	1.0	6.0
Bow man's Inc	SHEET METAL WORKERS	7.0	56.0
C-Forbes	CARPENTER	3.0	18.0
Custom Marble	CARPENTER	4.0	44.0
Evergreene Const.	CARPENTER	3.0	28.5
Evergreene Const.	LABORERS	8.0	23.5
Evergreene Const.	OPERATING ENGINEER	1.0	1.5
HUNT ELECTRIC	OPERATING ENGINEER	2.0	16.0
HUNT ELECTRIC	ELECTRICIAN	2.0	16.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	7.5
JB's Roofing	ROOFER	3.0	15.0
Jack McGahey Paint	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	4.0	38.0
Patterson	LABORERS	1.0	9.0
Patterson	TRUCK DRIVER, GROUP 1	1.0	10.0
Patterson	OPERATING ENGINEER	3.0	29.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0
Preeces Tile	FLOOR COVERER	4.0	32.0
Star Mountain	CARPENTER	18.0	152.0
Star Mountain	SUPER - JOB	2.0	18.0
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	3.0	21.0
Utah Mechanical Cont	PLUMBER	3.0	21.0
Total hours worked to date: 246,206.9		Total	90.0
			691.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	4.0
039	Water Truck	0.0	7.5
042	Kabota kx 121-1	0.0	4.0
051	track hoe	0.0	8.0
052	loader	0.0	8.0
057	grader	0.0	10.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 773		Page 3 of 3
		DATE 14 Sep 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
058	backhoe	0.0	0.0	
063	Forklift	0.0	9.0	
072	New Holland 170	0.0	0.0	
076	Dingo	0.0	7.0	
079	Mitsubishi Excavator	0.0	0.0	
080	Curbmate	0.0	6.0	
Total operating hours to date: 29,195.8		Total	0.0	63.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 774	Page 1 of 3								
		DATE 15 Sep 2006 - Friday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 64 °F; No Precipitation; 24 MPH Wind									
QC NARRATIVES Activities in Progress: PREECES TILE - underlayment for 26, vinyl for 26 AMERICAN TRADITION HOMES - install siding, soffit, fascia trim for 37; east loop punch; column covers west A BOWMAN'S INC - rough in 49 IDAHO MASONRY CONTRACTORS - stone on 55 PARSONS - east loop punch, temp door, survey assist, dust control STAR MOUNTAIN CONSTRUCTION - framing 58 to 63 C-FORBES - finish carpentry for 39; storm doors for 22,23 PATTERSON - finish grade 31 to 40; jogging path JB'S ROOFING - worked on shingles PIONEER LANDSCAPE - irrigation west loop B General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Base CE/COE final inspection for 83,80,88A Back check inspection for 84,88B 26 texture inspection, several items to be fixed Re-inspect roof sheeting on 58 - still has a couple of items QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS No specific conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5240028</td> <td>Install Vinyl Floors</td> </tr> </table> The following activity was finished today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5240028</td> <td>Install Vinyl Floors</td> </tr> </table>				Activity No	Description	P5240028	Install Vinyl Floors	Activity No	Description	P5240028	Install Vinyl Floors
Activity No	Description										
P5240028	Install Vinyl Floors										
Activity No	Description										
P5240028	Install Vinyl Floors										
QC REQUIREMENTS No QC requirements were completed today											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 774	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 15 Sep 2006 - Friday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
A ONE SOLID SURFACE	CARPENTER	0.0	0.0
American Tradition H	CARPENTER	1.0	7.5
American Tradition H	LABORERS	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	7.0	38.0
C-Forbes	CARPENTER	3.0	20.0
Custom Marble	CARPENTER	0.0	0.0
Evergreene Const.	CARPENTER	3.0	29.5
Evergreene Const.	LABORERS	8.0	11.5
Evergreene Const.	OPERATING ENGINEER	0.0	0.0
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0
JB's Roofing	ROOFER	3.0	21.0
Jack McGahey Paint	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0
Patterson	LABORERS	0.0	0.0
Patterson	TRUCK DRIVER, GROUP 1	1.0	7.5
Patterson	OPERATING ENGINEER	2.0	15.5
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	3.0	19.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Star Mountain	CARPENTER	20.0	165.0
Star Mountain	SUPER - JOB	2.0	18.0
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	0.0	0.0
Utah Mechanical Cont	PLUMBER	0.0	0.0
Total hours worked to date: 246,694.4		Total	69.0
			487.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	0.0
039	Water Truck	0.0	7.5
042	Kabota kx 121-1	0.0	0.0
051	track hoe	0.0	0.0
052	loader	0.0	7.5
057	grader	0.0	8.0
058	backhoe	0.0	0.0
063	Forklift	0.0	9.0
072	New Holland 170	0.0	6.0
076	Dingo	0.0	2.0
079	Mitsubishi Excavator	0.0	0.0
080	Curbmate	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 774		Page 3 of 3
		DATE 15 Sep 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total operating hours to date: 29,235.8		Total	0.0	40.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 775 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 16 Sep 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 60 °F; No Precipitation; 26 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - worked on trash room eaves in B Loop 38,37
 JB'S ROOFING - Felt paper on 58
 PIONEER LANDSCAPE - watered

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 No scheduled inspections performed

 QUALITY CONTROL TESTING AND RESULTS
 None today

 REMARKS
 No remarks today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	LABORERS	1.0	6.0
Evergreene Const.	CARPENTER	2.0	14.5
Evergreene Const.	LABORERS	8.0	23.5
JB's Roofing	ROOFER	1.0	3.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 775		Page 2 of 2
		DATE 16 Sep 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Pioneer Landscape LANDSCAPE LABORERS Total hours worked to date: 246,744.4		Total	1.0 13.0	3.0 50.0
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 29,235.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 777	Page 1 of 2				
		DATE 18 Sep 2006 - Monday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 78 °F; No Precipitation; 16 MPH Wind						
QC NARRATIVES							
Activities in Progress: PREECES TILE - lay vinyl in 26, punch list items in East Loop ATH - worked on siding on building 36 HUNT ELECTRIC - re-bury utilities that needed to be. Check depth on other utilities L&L ELECTRIC - rough in on 42B BOWMAN'S INC - rough in on 49 IDAHO MASONRY CONTRACTORS - punch items in East Loop; worked on setting stone on 55 PARSONS - hang dryw all in garages of 88B and 75B; Punch items in East Loop; water plants in East Loop STAR MOUNTAIN CONSTRUCTION - framing in 58; roof on 63 STANDARD DRYWALL INC - punch items in 30 and 31; hang firew all in 51 UTAH MECHANICAL CONTRACTORS - rough in 55; worked on trimming out 11, 12A&B, and 13A C-FORBES - worked on trimming West Loop A PATTERSON - worked on grade work JB'S ROOFING - shingling on 57 PIONEER LANDSCAPE - worked on setting trees for the West Loop A							
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected texture in 33A; re-inspect with COE 85A&B QUALITY CONTROL TESTING AND RESULTS None today REMARKS No remarks today							
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5241030</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table> No activities were finished today				Activity No	Description	P5241030	Install Vinyl Floors
Activity No	Description						
P5241030	Install Vinyl Floors						
QC REQUIREMENTS No QC requirements were completed today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 777 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 18 Sep 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)			
No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	6.0	50.0
C-Forbes	CARPENTER	4.0	34.0
Evergreene Const.	CARPENTER	3.0	29.5
Evergreene Const.	LABORERS	9.0	20.5
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN	3.0	22.5
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	20.0
JB's Roofing	ROOFER	3.0	12.0
Jack McGahey Paint	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	6.0	47.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	48.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Star Mountain	CARPENTER	19.0	161.5
Star Mountain	SUPER - JOB	2.0	13.0
Star Mountain	OPERATING ENGINEER	1.0	7.0
Utah Mechanical Cont	LABORERS	5.0	55.0
Utah Mechanical Cont	PLUMBER	3.0	33.0
Valley View Exterior	CARPENTER	2.0	16.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date:	247,421.4	Total 86.0	677.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
042	Kabota kx 121-1	0.0	9.0
063	Forklift	0.0	7.0
Total operating hours to date:	29,251.8	Total 0.0	16.0
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 778	Page 1 of 2
		DATE 19 Sep 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 68 °F; 0.03 IN Precipitation; 32 MPH Wind		
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - worked on punch list in the East Loop 84 and 83; worked on vinyl in 26; subfloor in 29 AMERICAN TRADITION HOMES - worked on siding for 37; punch on 84 HUNT ELECTRIC - re-bury gas lines L&L ELECTRIC - rough in 42 and 43 BOWMAN'S INC - rough in 51 ENTERPRISE BUILDERS - stripped forms on curbs and set up sidewalk pours and mechanical rooms IDAHO MASONRY CONTRACTORS - stone on 54 and 55 PARSONS - hang drywall in 75; potholing; water for trencher STAR MOUNTAIN CONSTRUCTION - sheath roof on 62; finish framing on 59,62, and punch on 58 STANDARD DRYWALL INC - punch on 33 and 32; chimney chases for 59,62, and punch on 58 UMC - rough in building 54 C-FORBES - trim in 37 PATTERSON - grading on bike path JB'S ROOFING - shingles on 57 PIONEER LANDSCAPE - landscaping curb in B loop (West Loop) </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Re-inspect building 85B and 86A&B </p> <p> QUALITY CONTROL TESTING AND RESULTS None today </p> <p> REMARKS No remarks today </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTION None today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			
ACTIVITY START/FINISH			
The following activity was started today:			
Activity No P5242030	Description Install Vinyl Floors		
No activities were finished today			
QC REQUIREMENTS			
No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 778 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 19 Sep 2006 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
American Tradition H	LABORERS	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	6.0	51.5
C-Forbes	CARPENTER	4.0	34.0
Enterprise Builders	CEMENT FINISHER	2.0	9.0
Evergreene Const.	CARPENTER	3.0	28.0
Evergreene Const.	LABORERS	9.0	32.0
JB's Roofing	ROOFER	3.0	24.0
Jack McGahey Paint	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	6.0	45.5
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	3.0	20.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0
Preeces Tile	FLOOR COVERER	3.0	18.0
Star Mountain	CARPENTER	18.0	153.0
Star Mountain	SUPER - JOB	2.0	17.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	4.0	44.0
Utah Mechanical Cont	PLUMBER	3.0	26.0
Valley View Exterior	CARPENTER	2.0	16.0
Total hours worked to date: 248,035.9	Total	80.0	614.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
042	Kabota kx 121-1	0.0	11.0
063	Forklift	0.0	8.0
076	Dingo	0.0	4.0
080	Curbmate	0.0	7.0
Total operating hours to date: 29,281.8	Total	0.0	30.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 779	Page 1 of 2
		DATE 20 Sep 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 66 °F; No Precipitation; 32 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - subfloor in 27 AMERICAN TRADITION HOMES - worked on siding for 37 HUNT ELECTRIC - re-bury utilities L&L ELECTRIC - rough in 43 BOWMAN'S INC - rough in 51 ENTERPRISE BUILDERS - pour sidewalk by 35 IDAHO MASONRY CONTRACTORS - hang stone on 54 and 55 PARSONS - drywall in garages of East Loop; water where there is trenching for dust control STAR MOUNTAIN CONSTRUCTION - punch list framing in 58; roof work on 63 STANDARD DRYWALL INC - worked on taping in 40 and 41 and painting in 29 UTAH MECHANICAL CONTRACTORS - trim in 14 and 13; water heaters in 14,15,16,17 C-FORBES - trim work in 37 JB'S ROOFING - shingle 57,58 PIONEER LANDSCAPE - curbing behind 49,50 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS CE and cleaning inspections in 75-79 QUALITY CONTROL TESTING AND RESULTS None today REMARKS No remarks today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
<div></div>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 780	Page 1 of 2												
		DATE 21 Sep 2006 - Thursday													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004													
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 66 °F; 0.3 IN Precipitation; 34 MPH Wind													
QC NARRATIVES															
<p>Activities in Progress:</p> <p> PREECES TILE - tack strip and pad in buildings 12 and 13 AMERICAN TRADITION HOMES - worked on siding for 37 and 38; trim work on 51 HUNT ELECTRIC - re-bury utilities L&L ELECTRIC - rough in electrical in 43 BOWMAN'S INC - rough in mechanical in 50 IDAHO MASONRY CONTRACTORS - screening on 52 and 53 PARSONS - hang drywall in east loop garages; water for trencher; pot hole utilities STAR MOUNTAIN CONSTRUCTION - finish framing in 58; roof work on 63 STANDARD DRYWALL INC - texture repair in 31,32,33; tape in 39 UMC - trim in 15 PATTERSON - redo grade for 30 JB'S ROOFING - shingle 60 PIONEER LANDSCAPE - planting shrubs and laying mulch in West A Loop </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Re-inspected 84A&B and 88B for final walk QUALITY CONTROL TESTING AND RESULTS None today REMARKS No remarks today </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH															
<p>The following activity was started today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5240022</td> <td>Paint</td> </tr> </table> <p>The following 3 activities were finished today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5241030</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5260037</td> <td>Install Roofing</td> </tr> <tr> <td>P5263016</td> <td>Sheet Trusses</td> </tr> </table>				Activity No	Description	P5240022	Paint	Activity No	Description	P5241030	Install Vinyl Floors	P5260037	Install Roofing	P5263016	Sheet Trusses
Activity No	Description														
P5240022	Paint														
Activity No	Description														
P5241030	Install Vinyl Floors														
P5260037	Install Roofing														
P5263016	Sheet Trusses														
QC REQUIREMENTS															
No QC requirements were completed today															

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 780 <div style="text-align: right;">Page 2 of 2</div>																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 21 Sep 2006 - Thursday																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 45%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 15%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">39.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">26.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">41.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 248,834.6</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">49.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	C-Forbes	CARPENTER	2.0	12.0	Evergreene Const.	CARPENTER	4.0	39.0	Evergreene Const.	LABORERS	9.0	26.0	JB's Roofing	ROOFER	3.0	24.0	Jack McGahey Paint	PAINTERS	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	6.0	41.0	Patterson	OPERATING ENGINEER	1.0	3.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0	Preeces Tile	FLOOR COVERER	3.0	12.0	Utah Mechanical Cont	LABORERS	4.0	28.0	Valley View Exterior	CARPENTER	2.0	16.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 248,834.6		Total	49.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																				
American Tradition H	CARPENTER	1.0	8.5																																																																				
C-Forbes	CARPENTER	2.0	12.0																																																																				
Evergreene Const.	CARPENTER	4.0	39.0																																																																				
Evergreene Const.	LABORERS	9.0	26.0																																																																				
JB's Roofing	ROOFER	3.0	24.0																																																																				
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																				
L&L ASSOCIATES	ELECTRICIAN	6.0	41.0																																																																				
Patterson	OPERATING ENGINEER	1.0	3.0																																																																				
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																				
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0																																																																				
Preeces Tile	FLOOR COVERER	3.0	12.0																																																																				
Utah Mechanical Cont	LABORERS	4.0	28.0																																																																				
Valley View Exterior	CARPENTER	2.0	16.0																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																				
Total hours worked to date: 248,834.6		Total	49.0																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 45%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 15%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>008</td><td>Dump Truck</td><td style="text-align: right;">3.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 29,317.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">3.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	008	Dump Truck	3.0	0.0	052	loader	0.0	3.0	076	Dingo	0.0	6.0	Total operating hours to date: 29,317.8		Total	3.0																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																				
008	Dump Truck	3.0	0.0																																																																				
052	loader	0.0	3.0																																																																				
076	Dingo	0.0	6.0																																																																				
Total operating hours to date: 29,317.8		Total	3.0																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 781	Page 1 of 2														
		DATE 22 Sep 2006 - Friday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 68 °F; No Precipitation; 29 MPH Wind															
QC NARRATIVES																	
<p>Activities in Progress:</p> <p> PREECES TILE - tack strip and pad in 11,12,13 AMERICAN TRADITION HOMES - worked on siding for 37 and 38 L&L ELECTRIC - rough in electrical for 43 BOWMAN'S INC - rough in mechanical in 51 and punch list in the East Loop IDAHO MASONRY CONTRACTORS - install screening on 61,62 PARSONS - punch list in the East Loop; pot holing in West Loop for utilities STAR MOUNTAIN CONSTRUCTION - punch list in building 58; framing porch for 62 and framing roof on 63; frame base stop between 63 and 54 STANDARD DRYWALL INC - painting in building 30 PIONEER LANDSCAPE - trenching sprinkler system behind 33,34,35 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected 84,85,88B to clear for inspection on Monday </p> <p> QUALITY CONTROL TESTING AND RESULTS None today </p> <p> REMARKS No remarks </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS See attached sheet </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)																	
No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH																	
<p>The following 4 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5241024</td> <td>Paint</td> </tr> <tr> <td>P5243029</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5258039</td> <td>Install Roofing</td> </tr> <tr> <td>P5261037</td> <td>Install Roofing</td> </tr> </tbody> </table> <p>The following activity was finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5242030</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table>				Activity No	Description	P5241024	Paint	P5243029	Install Vinyl Floors	P5258039	Install Roofing	P5261037	Install Roofing	Activity No	Description	P5242030	Install Vinyl Floors
Activity No	Description																
P5241024	Paint																
P5243029	Install Vinyl Floors																
P5258039	Install Roofing																
P5261037	Install Roofing																
Activity No	Description																
P5242030	Install Vinyl Floors																
QC REQUIREMENTS																	
No QC requirements were completed today																	
Empty space for additional notes																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 781 Page 2 of 2																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 22 Sep 2006 - Friday																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">3.0</td> </tr> <tr> <td>American Tradition H</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">42.5</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">40.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td style="text-align: right;">9.0</td> <td style="text-align: right;">34.5</td> </tr> <tr> <td>Jack McGahey Paint</td> <td>PAINTERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">44.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">48.5</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 249,123.1</td> <td style="text-align: right; border-top: 1px solid black;">Total 42.0</td> <td style="text-align: right; border-top: 1px solid black;">288.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	3.0	American Tradition H	LABORERS	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	6.0	42.5	C-Forbes	CARPENTER	2.0	12.0	Evergreene Const.	CARPENTER	4.0	40.0	Evergreene Const.	LABORERS	9.0	34.5	Jack McGahey Paint	PAINTERS	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	6.0	44.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.5	Total hours worked to date: 249,123.1		Total 42.0	288.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
American Tradition H	CARPENTER	1.0	3.0																																																				
American Tradition H	LABORERS	1.0	8.0																																																				
Bow man's Inc	SHEET METAL WORKERS	6.0	42.5																																																				
C-Forbes	CARPENTER	2.0	12.0																																																				
Evergreene Const.	CARPENTER	4.0	40.0																																																				
Evergreene Const.	LABORERS	9.0	34.5																																																				
Jack McGahey Paint	PAINTERS	3.0	24.0																																																				
L&L ASSOCIATES	ELECTRICIAN	6.0	44.0																																																				
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																				
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.5																																																				
Total hours worked to date: 249,123.1		Total 42.0	288.5																																																				
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 29,317.8																																																							
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 782 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 23 Sep 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 43 °F, Max 75 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 IDAHO SAND AND GRAVEL - grade for bike path
 L&L ELECTRIC - worked on wiring furnaces for buildings 1-13
 PARSONS EVERGREENE - worked on punch list in the East Loop; dryw all for garages in the East Loop
 PIONEER LANDSCAPE - no work performed
 PREECES TILE - cut vinyl for building 13; tack strip and pad in building 7

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 No scheduled inspections performed

 QUALITY CONTROL TESTING AND RESULTS
 None today

 REMARKS
 No remarks today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Evergreene Const.	CARPENTER	3.0	24.5
Evergreene Const.	LABORERS	9.0	14.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 782		Page 2 of 2	
		DATE 23 Sep 2006 - Saturday			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004			
L&L ASSOCIATES Pioneer Landscape Total hours worked to date: 249,175.1	ELECTRICIAN IRRIGATION SYSTEM INSTALLER	2.0 1.0 Total 15.0	10.0 3.0 52.0		
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 29,317.8					
ACCIDENT REPORTING (Describe accidents) No accidents reported today					
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 784	Page 1 of 3								
		DATE 25 Sep 2006 - Monday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 78 °F; No Precipitation; 9 MPH Wind									
QC NARRATIVES											
Activities in Progress: PREECES TILE - worked on carpet in 11 AMERICAN TRADITION HOMES - worked on siding in building 38 HUNT ELECTRIC - worked on re-burring site utilities L&L ELECTRIC - rough in 43 and 44; trim work in 1,2,3; installed proper switches for ceiling fans in the East Loop BOWMAN'S INC - rough in 51 IDAHO MASONRY CONTRACTORS - wire on 55 and 56 PARSONS - hang dry wall in garages of the East Loop; pot holing utilities in the West Loop B STAR MOUNTAIN CONSTRUCTION - punch work in 58; roof work on 63 and 62 STANDARD DRYWALL INC - texture repair for 33; paint in 30 UMC - rough in 54,55; trim in A Loop C-FORBES - shelves and trim work in 5 and 6; trim in 40 PATTERSON - grade work on jogging paths JB'S ROOFING - shingles on 60 and 61 PIONEER LANDSCAPE - sprinkler systems behind 35 and 36											
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected with CE: 88B, 84 Inspected landscaping with COE in the East Loop Framing inspections in 46B and 47 Texture inspection in 33B QUALITY CONTROL TESTING AND RESULTS None today REMARKS No remarks											
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5244028</td> <td>Install Vinyl Floors</td> </tr> </table> The following activity was finished today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5244028</td> <td>Install Vinyl Floors</td> </tr> </table>				Activity No	Description	P5244028	Install Vinyl Floors	Activity No	Description	P5244028	Install Vinyl Floors
Activity No	Description										
P5244028	Install Vinyl Floors										
Activity No	Description										
P5244028	Install Vinyl Floors										
Empty space for additional notes											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 784	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 25 Sep 2006 - Monday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.5
American Tradition H	LABORERS	1.0	7.0
Bow man's Inc	SHEET METAL WORKERS	9.0	73.5
C-Forbes	CARPENTER	3.0	24.0
Custom Glass	GLAZIER	2.0	10.0
Enterprise Builders	CEMENT FINISHER	2.0	15.0
Evergreene Const.	CARPENTER	4.0	37.5
Evergreene Const.	LABORERS	9.0	29.0
HUNT ELECTRIC	OPERATING ENGINEER	1.0	10.5
HUNT ELECTRIC	ELECTRICIAN	1.0	7.5
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	10.5
JB's Roofing	ROOFER	3.0	24.0
Jack McGahey Paint	PAINTERS	0.0	0.0
L&L ASSOCIATES	ELECTRICIAN	9.0	85.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Star Mountain	CARPENTER	19.0	168.0
Star Mountain	SUPER - JOB	1.0	9.0
Star Mountain	OPERATING ENGINEER	1.0	8.0
Utah Mechanical Cont	LABORERS	4.0	44.0
Utah Mechanical Cont	PLUMBER	2.0	7.0
Valley View Exterior	CARPENTER	2.0	16.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 249,864.1		Total 87.0	689.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	0.0
052	loader	0.0	0.0
063	Forklift	0.0	8.0
075	New Holland 180	0.0	4.0
076	Dingo	0.0	6.0
080	Curbmate	0.0	7.0
Total operating hours to date: 29,342.8		Total 0.0	25.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 784 Page 3 of 3	
		DATE 25 Sep 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 785	Page 1 of 2										
		DATE 26 Sep 2006 - Tuesday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 47 °F, Max 78 °F; No Precipitation; 14 MPH Wind											
QC NARRATIVES Activities in Progress: ALDAVE - installed carpet in building 7; tack strip and pad in building 9 AMERICAN TRADITION HOMES - put soffit on gazebo by playground; siding on 38 HUNT ELECTRIC - locate and rebury utilities L&L ELECTRIC - rough in 42,43,44,45; trim on 3 and 4 BOWMAN'S INC - rough in 51 PARSONS EVERGREENE - dryw all in east loop; pot hole utilities STAR MOUNTAIN CONSTRUCTION - roof work on 63; punch list in 58 and 47 STANDARD DRYWALL INC - texture repairs in 33; painting in 30 UMC - rough in 55,54; trim in A Loop C-FORBES - trim in 40-41 JB'S ROOFING - shingle for 61 PIONEER LANDSCAPE - landscape curb behind 34,35,36 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Landscape inspections in the East Loop; texture inspection in 34B; framing inspections in 47B and 48; 4-way inspection with COE in 42B, 43, 44A QUALITY CONTROL TESTING AND RESULTS None today REMARKS No remarks Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No inspections today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH No activities were started today The following 4 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th><th>Description</th></tr> </thead> <tbody> <tr> <td>P5243029</td><td>Install Vinyl Floors</td></tr> <tr> <td>P5250016</td><td>Rough HVAC</td></tr> <tr> <td>P5258039</td><td>Install Roofing</td></tr> <tr> <td>P5261037</td><td>Install Roofing</td></tr> </tbody> </table>				Activity No	Description	P5243029	Install Vinyl Floors	P5250016	Rough HVAC	P5258039	Install Roofing	P5261037	Install Roofing
Activity No	Description												
P5243029	Install Vinyl Floors												
P5250016	Rough HVAC												
P5258039	Install Roofing												
P5261037	Install Roofing												
QC REQUIREMENTS No QC requirements were completed today													
Empty space for additional notes													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 785 <div style="text-align: right;">Page 2 of 2</div>																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 26 Sep 2006 - Tuesday																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">1.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">34.0</td></tr> <tr><td>Custom Glass</td><td>GLAZIER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">10.0</td><td style="text-align: right;">99.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.5</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">36.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 250,251.6</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">49.0 387.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	LABORERS	1.0	1.5	C-Forbes	CARPENTER	4.0	34.0	Custom Glass	GLAZIER	2.0	14.0	Custom Marble	CARPENTER	3.0	21.0	HUNT ELECTRIC	OPERATING ENGINEER	1.0	10.5	HUNT ELECTRIC	ELECTRICIAN	2.0	8.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	10.5	JB's Roofing	ROOFER	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	10.0	99.0	Patterson	OPERATING ENGINEER	1.0	2.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	4.5	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0	Preeces Tile	FLOOR COVERER	3.0	20.0	Utah Mechanical Cont	LABORERS	4.0	36.5	Utah Mechanical Cont	PLUMBER	2.0	14.0	Valley View Exterior	CARPENTER	2.0	16.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 250,251.6		Total	49.0 387.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	8.0																																																																																				
American Tradition H	LABORERS	1.0	1.5																																																																																				
C-Forbes	CARPENTER	4.0	34.0																																																																																				
Custom Glass	GLAZIER	2.0	14.0																																																																																				
Custom Marble	CARPENTER	3.0	21.0																																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	1.0	10.5																																																																																				
HUNT ELECTRIC	ELECTRICIAN	2.0	8.0																																																																																				
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	10.5																																																																																				
JB's Roofing	ROOFER	3.0	24.0																																																																																				
L&L ASSOCIATES	ELECTRICIAN	10.0	99.0																																																																																				
Patterson	OPERATING ENGINEER	1.0	2.0																																																																																				
Pioneer Landscape	LANDSCAPE LABORERS	1.0	4.5																																																																																				
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0																																																																																				
Preeces Tile	FLOOR COVERER	3.0	20.0																																																																																				
Utah Mechanical Cont	LABORERS	4.0	36.5																																																																																				
Utah Mechanical Cont	PLUMBER	2.0	14.0																																																																																				
Valley View Exterior	CARPENTER	2.0	16.0																																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																				
Total hours worked to date: 250,251.6		Total	49.0 387.5																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>042</td><td>Kabota kx 121-1</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>075</td><td>New Holland 180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>080</td><td>Curbmate</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 29,380.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0 38.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	8.0	042	Kabota kx 121-1	0.0	10.0	047	Gradall 544-10	0.0	1.0	052	loader	0.0	2.0	075	New Holland 180	0.0	4.0	076	Dingo	0.0	6.0	080	Curbmate	0.0	7.0	Total operating hours to date: 29,380.8		Total	0.0 38.0																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																																				
039	Water Truck	0.0	8.0																																																																																				
042	Kabota kx 121-1	0.0	10.0																																																																																				
047	Gradall 544-10	0.0	1.0																																																																																				
052	loader	0.0	2.0																																																																																				
075	New Holland 180	0.0	4.0																																																																																				
076	Dingo	0.0	6.0																																																																																				
080	Curbmate	0.0	7.0																																																																																				
Total operating hours to date: 29,380.8		Total	0.0 38.0																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 786	Page 1 of 2				
		DATE 27 Sep 2006 - Wednesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 81 °F; No Precipitation; 16 MPH Wind					
QC NARRATIVES							
Activities in Progress: PREECES TILE - tack strip and pad in building 11; install carpet in building 7 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for building 38 HUNT ELECTRIC - re-bury utilities L&L ELECTRIC - rough in 44B and 45 BOWMAN'S INC - rough in 51; worked on setting up furnaces in 14,15 PARSONS EVERGREENE - drywall in garages in East Loop to 81 and 67; pot hole utilities STAR MOUNTAIN CONSTRUCTION - punch lists in 58; framing roof on 63; frame dormers on 62 STANDARD DRYWALL INC - texture repair in 33 and 34; painting in 30 UMC - rough in 54,55 and water in 56; trim in 14 C-FORBES - shelves in 7,8,9; trim work in 41,41 JB'S ROOFING - shingling on 58,61 PIONEER LANDSCAPE - sprinklers and curb behind 37 and 38 IDAHO SAND AND GRAVEL - worked on paving jogging paths west loop A/B							
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Base CE/COE final inspection of 85A&B- distributed items Inspected framing in 49A&B; inspected roof sheeting on 62A&B QUALITY CONTROL TESTING AND RESULTS Soil testing of emergency access and jogging paths Appliance delivery 13 to 21 including 7,10, except refrigerators REMARKS No specific conversations today							
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH The following activity was started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5245029</td> <td>Install Vinyl Floors</td> </tr> </tbody> </table> No activities were finished today				Activity No	Description	P5245029	Install Vinyl Floors
Activity No	Description						
P5245029	Install Vinyl Floors						
QC REQUIREMENTS No QC requirements were completed today							
Empty space for additional notes							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 786 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 27 Sep 2006 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
C-Forbes	CARPENTER	4.0	34.0
Evergreene Const.	CARPENTER	4.0	33.0
Evergreene Const.	LABORERS	9.0	24.5
HUNT ELECTRIC	OPERATING ENGINEER	2.0	11.0
HUNT ELECTRIC	ELECTRICIAN	2.0	13.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	9.0
JB's Roofing	ROOFER	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	10.0	95.0
Parsons Evergreene	OPERATING ENGINEER	1.0	0.5
Patterson	OPERATING ENGINEER	2.0	4.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0
Utah Mechanical Cont	LABORERS	4.0	44.0
Utah Mechanical Cont	PLUMBER	2.0	21.0
Valley View Exterior	CARPENTER	2.0	16.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total		57.0	409.0

Total hours worked to date: 250,660.6

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	2.5
042	Kabota kx 121-1	0.0	5.0
052	loader	0.0	2.0
Total		0.0	9.5

Total operating hours to date: 29,390.3

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 787	Page 1 of 2				
		DATE 28 Sep 2006 - Thursday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 82 °F; No Precipitation; 14 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p> PREECES TILE - installed carpet in building 7, 11; installed vinyl in building 13 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for 38 and 39; column covers for the A Loop; worked on east loop punch HUNT ELECTRIC - correcting utility line depth L&L ELECTRIC - rough in 45; finish trim for 3,4,5 BOWMAN'S INC - rough in 51 IDAHO MASONRY CONTRACTORS - stone for #56 PARSONS - worked on east loop punch list, sheet rock east garages; fence repairs STAR MOUNTAIN CONSTRUCTION - framing punch 46,47,62; roof 59 STANDARD DRYWALL INC - tape / texture 34; painting 31 UMC - rough in 54,55,56 C-FORBES - building 12 shelving, 40 and 41 interior doors and trim PATTERSON - back fill mechanical rooms west B Loop PIONEER LANDSCAPE - irrigation and curbing 34 to 41 IDAHO SAND AND GRAVEL - paving emergency access road between West A&B </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Follow up inspection for building #86 - ready for base final inspection Inspected roof #63 - corrections noted </p> <p> QUALITY CONTROL TESTING AND RESULTS None today </p> <p> REMARKS Held weekly QA/QC Meeting </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5255037</td> <td>Install Roofing</td> </tr> </tbody> </table>				Activity No	Description	P5255037	Install Roofing
Activity No	Description						
P5255037	Install Roofing						
QC REQUIREMENTS No QC requirements were completed today							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 787 Page 2 of 2																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 28 Sep 2006 - Thursday																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">38.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">18.5</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Patterson</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">6.0</td><td style="text-align: right;">43.5</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">31.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td>Total hours worked to date: 250,974.6</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">40.0</td> <td style="text-align: right;">314.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	6.0	American Tradition H	LABORERS	1.0	5.0	C-Forbes	CARPENTER	3.0	20.0	Custom Marble	CARPENTER	2.0	14.0	Evergreene Const.	CARPENTER	4.0	38.5	Evergreene Const.	LABORERS	3.0	18.5	JB's Roofing	ROOFER	3.0	24.0	Patterson	OPERATING ENGINEER	2.0	20.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	43.5	Preeces Tile	FLOOR COVERER	2.0	16.0	Utah Mechanical Cont	LABORERS	4.0	31.5	Utah Mechanical Cont	PLUMBER	2.0	21.0	Valley View Exterior	CARPENTER	2.0	16.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 250,974.6	Total	40.0	314.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
American Tradition H	CARPENTER	1.0	6.0																																																																								
American Tradition H	LABORERS	1.0	5.0																																																																								
C-Forbes	CARPENTER	3.0	20.0																																																																								
Custom Marble	CARPENTER	2.0	14.0																																																																								
Evergreene Const.	CARPENTER	4.0	38.5																																																																								
Evergreene Const.	LABORERS	3.0	18.5																																																																								
JB's Roofing	ROOFER	3.0	24.0																																																																								
Patterson	OPERATING ENGINEER	2.0	20.0																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	43.5																																																																								
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																								
Utah Mechanical Cont	LABORERS	4.0	31.5																																																																								
Utah Mechanical Cont	PLUMBER	2.0	21.0																																																																								
Valley View Exterior	CARPENTER	2.0	16.0																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																								
Total hours worked to date: 250,974.6	Total	40.0	314.0																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>075</td><td>New Holland 180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>079</td><td>Mitsubishi Excavator</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>080</td><td>Curbmate</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr> <td>Total operating hours to date: 29,407.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">17.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	2.0	075	New Holland 180	0.0	3.0	076	Dingo	0.0	4.0	079	Mitsubishi Excavator	0.0	2.0	080	Curbmate	0.0	6.0	Total operating hours to date: 29,407.3	Total	0.0	17.0																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																								
039	Water Truck	0.0	2.0																																																																								
075	New Holland 180	0.0	3.0																																																																								
076	Dingo	0.0	4.0																																																																								
079	Mitsubishi Excavator	0.0	2.0																																																																								
080	Curbmate	0.0	6.0																																																																								
Total operating hours to date: 29,407.3	Total	0.0	17.0																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 788	Page 1 of 3
		DATE 29 Sep 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 84 °F; No Precipitation; 15 MPH Wind		

QC NARRATIVES

Activities in Progress:

PREECES TILE - worked on carpet in building 11
 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia and trim for 39
 L&L ELECTRIC - rough in building 45
 BOWMAN'S INC - rough in returns for 26A&B and 28A&B
 IDAHO MASONRY CONTRACTORS - worked on stone for 56,57
 PARSONS - worked on east loop punch and drywall; mow lawns
 STAR MOUNTAIN CONSTRUCTION - worked on framing 58-63
 STANDARD DRYWALL INC - texture A Loop buildings 34-36; painting and trim for building 10
 C-FORBES - worked on shelving for building 14 interior doors; trim for building 41; base pick up for building 19
 PIONEER LANDSCAPE - irrigation and curbing interior west loop A

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Base CE/COE final inspection for building 86 - distributed
 Follow up inspection for building 80 to 88 of CE final inspection item

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 No conversations today
 Walked buildings for percent complete

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

No activities were started today

The following 31 activities were finished today:

Activity No	Description
1003	R00003 - Add. Demo of Oasis St
P5210021	Install Finish Carpentry (Door
P5210025	Set Cabinets
P5213027	Install Shower Walls/Vanites
P5213032	Install Appliances
P5214025	Install Shower Walls/Vanities
P5215027	Install Shower Walls/Vanities
P5216025	Install Shower Walls/Vanities
P5217027	Install Shower Walls/Vanities

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 788 <div style="text-align: right;">Page 2 of 3</div>																																																	
		DATE 29 Sep 2006 - Friday																																																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																	
<div style="display: flex; justify-content: space-between;"> <div style="width: 45%;"> P5217041 Install Garage Overhead Door P5219023 Install Finish Carpentry (Door P522031 Install Finish Plumb, Elect. & P5221021 Install Finish Carpentry (Door P5222023 Install Finish Carpentry (Door P5223023 Install Finish Carpentry (Door P5223041 Install Garage Overhead Door P5224021 Install Finish Carpentry (Door P5225021 Install Finish Carpentry (Door P5226023 Install Finish Carpentry (Door P5228021 Install Finish Carpentry (Door P5228039 Install Garage Overhead Door P5229021 Install Finish Carpentry (Door P523029 Install Finish Plumb, Elect. & P524031 Install Finish Plumb, Elect. & P5245029 Install Vinyl Floors P525029 Install Finish Plumb, Elect. & P525039 Install Garage Overhead Door P526029 Install Finish Plumb, Elect. & P527025 Install Shower Walls/Vanities P5281049 Duplex #81 Total Durratation P59990 Landscaping & Misc. Site Cost </div> <div style="width: 50%;"></div> </div>																																																			
QC REQUIREMENTS No QC requirements were completed today																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">48.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">8.0</td><td style="text-align: right;">80.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 251,281.6</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">40.0 307.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	LABORERS	1.0	6.5	Bow man's Inc	SHEET METAL WORKERS	7.0	48.5	C-Forbes	CARPENTER	3.0	24.0	Evergreene Const.	CARPENTER	4.0	40.0	Evergreene Const.	LABORERS	7.0	28.0	L&L ASSOCIATES	ELECTRICIAN	8.0	80.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0	Total hours worked to date: 251,281.6		Total	40.0 307.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																
American Tradition H	CARPENTER	1.0	8.0																																																
American Tradition H	LABORERS	1.0	6.5																																																
Bow man's Inc	SHEET METAL WORKERS	7.0	48.5																																																
C-Forbes	CARPENTER	3.0	24.0																																																
Evergreene Const.	CARPENTER	4.0	40.0																																																
Evergreene Const.	LABORERS	7.0	28.0																																																
L&L ASSOCIATES	ELECTRICIAN	8.0	80.0																																																
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0																																																
Total hours worked to date: 251,281.6		Total	40.0 307.0																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>039</td> <td>Water Truck</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">3.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	3.5																																								
Serial Number	Description	Standby Hours	Operating Hours																																																
039	Water Truck	0.0	3.5																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 788		Page 3 of 3
		DATE 29 Sep 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
075	New Holland 180	0.0	4.0	
076	Dingo	0.0	2.0	
079	Mitsubishi Excavator	0.0	6.0	
080	Curbmate	0.0	7.0	
Total operating hours to date: 29,429.8		Total	0.0	22.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 789 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 30 Sep 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 49 °F, Max 84 °F; No Precipitation; 14 MPH Wind			

QC NARRATIVES

Activities in Progress:
 L&L ELECTRIC - rough in buildings 46 and 47
 PARSONS - worked on east loop punch list; sheet rock garage; water for dust control
 STANDARD DRYWALL INC - painter in building 31 working on prep
 JB'S ROOFING - dry in 63; shingle 62
 PIONEER LANDSCAPE - worked on watering plants

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 No inspections today

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 No conversations today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No observed safety issues today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Evergreene Const.	CARPENTER	3.0	26.5
Evergreene Const.	LABORERS	3.0	1.5
JB's Roofing	ROOFER	3.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 789		Page 2 of 2
		DATE 30 Sep 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
L&L ASSOCIATES Pioneer Landscape Total hours worked to date: 251,355.6	ELECTRICIAN IRRIGATION SYSTEM INSTALLER	6.0 1.0 Total 16.0	30.0 4.0 74.0	
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 29,429.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 791	Page 1 of 2										
		DATE 02 Oct 2006 - Monday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 50 °F, Max 69 °F; No Precipitation; 23 MPH Wind											
QC NARRATIVES													
Activities in Progress: AMERICAN TRADITION HOMES - w orked on siding, soffit, fascia trim for 39, column covers, east loop punch HUNT ELECTRIC - grading check low er utilities for the West Loop L&L ELECTRIC - rough in 46,47 BOWMAN'S - w orked on w est loop A tie ins, set furnaces PARSONS - w orked on east loop punch and sheet rock; w orked on dust control with water truck STAR MOUNTAIN CONSTRUCTION - w orked on framing 58-63 STANDARD DRYWALL INC - w orked on taping 41; pick up for 35-36; painting 31 UMC - rough in 55,56 C-FORBES - base pick up for 20; interior doors / trim for 41; shelving 11,12 JB'S ROOFING - shingle 62, dry in 63 PIONEER LANDSCAPE - irrigation and landscape interior west loop A ACTION GARAGE DOORS - w orked on w est loop A garage doors													
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Common area inspection for the east loop QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS No specific conversations today													
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH The following 2 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5256037</td> <td>Install Roofing</td> </tr> <tr> <td>P526037</td> <td>Install Roofing</td> </tr> </tbody> </table> The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5230041</td> <td>Install Garage Overhead Door</td> </tr> </tbody> </table>				Activity No	Description	P5256037	Install Roofing	P526037	Install Roofing	Activity No	Description	P5230041	Install Garage Overhead Door
Activity No	Description												
P5256037	Install Roofing												
P526037	Install Roofing												
Activity No	Description												
P5230041	Install Garage Overhead Door												
QC REQUIREMENTS No QC requirements were completed today													
Empty space for additional notes													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 791 Page 2 of 2																																																																													
		DATE 02 Oct 2006 - Monday																																																																													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																													
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">10.0</td><td style="text-align: right;">78.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">34.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">4.0</td><td style="text-align: right;">36.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">10.0</td><td style="text-align: right;">87.5</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">39.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 251,825.6</td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">62.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right; border-top: 1px solid black;">470.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	LABORERS	1.0	6.5	Bow man's Inc	SHEET METAL WORKERS	10.0	78.5	C-Forbes	CARPENTER	3.0	24.0	Evergreene Const.	CARPENTER	4.0	34.5	Evergreene Const.	LABORERS	5.0	14.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	14.0	HUNT ELECTRIC	ELECTRICIAN	4.0	36.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	14.0	JB's Roofing	ROOFER	3.0	21.0	L&L ASSOCIATES	ELECTRICIAN	10.0	87.5	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0	Utah Mechanical Cont	LABORERS	5.0	39.0	Utah Mechanical Cont	PLUMBER	3.0	21.0	Total hours worked to date: 251,825.6		Total	62.0				470.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																												
American Tradition H	CARPENTER	1.0	8.0																																																																												
American Tradition H	LABORERS	1.0	6.5																																																																												
Bow man's Inc	SHEET METAL WORKERS	10.0	78.5																																																																												
C-Forbes	CARPENTER	3.0	24.0																																																																												
Evergreene Const.	CARPENTER	4.0	34.5																																																																												
Evergreene Const.	LABORERS	5.0	14.0																																																																												
HUNT ELECTRIC	OPERATING ENGINEER	2.0	14.0																																																																												
HUNT ELECTRIC	ELECTRICIAN	4.0	36.0																																																																												
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	14.0																																																																												
JB's Roofing	ROOFER	3.0	21.0																																																																												
L&L ASSOCIATES	ELECTRICIAN	10.0	87.5																																																																												
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																												
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0																																																																												
Utah Mechanical Cont	LABORERS	5.0	39.0																																																																												
Utah Mechanical Cont	PLUMBER	3.0	21.0																																																																												
Total hours worked to date: 251,825.6		Total	62.0																																																																												
			470.0																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>042</td><td>Kabota kx 121-1</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>045</td><td>Backhoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>075</td><td>New Holland 180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>080</td><td>Curbmate</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 29,453.8</td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right; border-top: 1px solid black;">24.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	042	Kabota kx 121-1	0.0	6.0	045	Backhoe	0.0	6.0	075	New Holland 180	0.0	6.0	076	Dingo	0.0	4.0	080	Curbmate	0.0	2.0	Total operating hours to date: 29,453.8		Total	0.0				24.0																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																												
042	Kabota kx 121-1	0.0	6.0																																																																												
045	Backhoe	0.0	6.0																																																																												
075	New Holland 180	0.0	6.0																																																																												
076	Dingo	0.0	4.0																																																																												
080	Curbmate	0.0	2.0																																																																												
Total operating hours to date: 29,453.8		Total	0.0																																																																												
			24.0																																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 792	Page 1 of 2				
		DATE 03 Oct 2006 - Tuesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 45 °F, Max 78 °F; 0.01 IN Precipitation; 24 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p> AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for 39; column areas West Loop A HUNT ELECTRIC - utility re-burial L&L ASSOCIATES - rough in 46B and 47 BOWMAN'S INC - West Loop A ties, furnaces IDAHO MASONRY CONTRACTORS - stone 56,57 PARSONS - east loop punch list and sheet rock; dust control G&G INSULATION - insulation for 42A&B STANDARD DRYWALL INC - taping 41, pick up 34-36; painting 31 UMC - rough in 55,56 C-FORBES - exterior door 61; interior doors / trim 41; shelving 15,16 JB'S ROOFING - shingle 62, dry in 63 PIONEER LANDSCAPE - irrigation and landscape interior west loop A ACTION GARAGE DOORS - west loop a garage doors </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS 4 way inspection of 44B, 45,46A Inspected insulation for 42A?B - okay to sheet rock </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS No specific conversations </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5254039</td> <td>Install Roofing</td> </tr> </table>				Activity No	Description	P5254039	Install Roofing
Activity No	Description						
P5254039	Install Roofing						
QC REQUIREMENTS No QC requirements were completed today							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 792 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 03 Oct 2006 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
American Tradition H	CARPENTER	1.0	8.0
American Tradition H	LABORERS	1.0	7.5
Bow man's Inc	SHEET METAL WORKERS	10.0	71.5
C-Forbes	CARPENTER	3.0	24.0
Evergreene Const.	CARPENTER	4.0	39.0
Evergreene Const.	LABORERS	8.0	38.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.0
HUNT ELECTRIC	ELECTRICIAN	2.0	19.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	21.0
Jack McGahey Paint	PAINTERS	3.0	22.0
Kitchen's Plus	CARPENTER	1.0	6.0
L&L ASSOCIATES	ELECTRICIAN	9.0	81.0
Parsons Evergreene	OPERATING ENGINEER	1.0	1.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	37.5
Preeces Tile	FLOOR COVERER	2.0	16.0
Star Mountain	CARPENTER	19.0	198.0
Star Mountain	SUPER - JOB	1.0	9.0
Star Mountain	OPERATING ENGINEER	1.0	9.0
Utah Mechanical Cont	LABORERS	5.0	42.5
Utah Mechanical Cont	PLUMBER	3.0	20.5
Total hours worked to date: 252,549.1		Total	87.0
			723.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Standby Hours</u>	<u>Operating Hours</u>
039	Water Truck	1.0	1.0
042	Kabota kx 121-1	0.0	6.0
063	Forklift	0.0	9.0
070	Cat Hoe	0.0	6.0
Total operating hours to date: 29,475.8		Total	1.0
			22.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 793 <div style="text-align: right;">Page 1 of 2</div>
		DATE 04 Oct 2006 - Wednesday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 78 °F; No Precipitation; 29 MPH Wind	

QC NARRATIVES

Activities in Progress:

PREECES TILE - carpet in #12
 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim for 39 and 40; column cover west loop A
 L&L ELECTRIC - ROUGH IN 46b, 47
 BOWMAN'S INC - installing furnaces in West Loop A
 IDAHO MASONRY CONTRACTORS - stone in 57 and 58
 PARSONS - east loop punch list, sheet rock, dust control, rock excavation
 G&G INSULATION - insulated attic in 33A&B
 STAR MOUNTAIN CONSTRUCTION - framing 58 to 63 ; punch list
 STANDARD DRYWALL INC - taping 41; painting 31,32
 UMC - rough in 55,56
 C-FORBES - interior door and trim for 41; shelving 17,18; base pick up #10
 JB'S ROOFING - shingles #62
 PIONEER LANDSCAPE - irrigation / landscape West Loop A interior
 KITCHEN'S PLUS - cabinets 22,23

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 East loop punch list inspection
 Texture inspection 35B and 36; framing inspection #50; HVAC inspection 48,49,50

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 No specific conversations

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P5257037	Install Roofing

The following 6 activities were finished today:

Activity No	Description
P5210030	Install Appliances
P5210031	Install Carpet
P5213033	Install Carpet
P5214031	Install Carpet

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 793 Page 2 of 2																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 04 Oct 2006 - Wednesday																																																																																	
P5215033 Install Carpet P5256037 Install Roofing		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																	
QC REQUIREMENTS No QC requirements were completed today																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">33.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">29.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">34.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">8.0</td><td style="text-align: right;">81.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">19.0</td><td style="text-align: right;">191.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">42.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">22.5</td></tr> <tr> <td style="text-align: right;">Total hours worked to date: 253,164.6</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">73.0</td> <td style="text-align: right;">615.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	8.0	56.0	C-Forbes	CARPENTER	4.0	33.0	Evergreene Const.	CARPENTER	3.0	29.0	Evergreene Const.	LABORERS	7.0	34.5	G&G Insulation	INSULATION INSTALLER	2.0	15.0	HUNT ELECTRIC	OPERATING ENGINEER	1.0	7.0	HUNT ELECTRIC	ELECTRICIAN	1.0	7.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	7.0	Jack McGahey Paint	PAINTERS	3.0	24.0	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	8.0	81.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Star Mountain	CARPENTER	19.0	191.0	Star Mountain	SUPER - JOB	2.0	17.0	Star Mountain	OPERATING ENGINEER	1.0	9.0	Utah Mechanical Cont	LABORERS	5.0	42.5	Utah Mechanical Cont	PLUMBER	3.0	22.5	Total hours worked to date: 253,164.6	Total	73.0	615.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																
American Tradition H	CARPENTER	1.0	8.0																																																																																
Bow man's Inc	SHEET METAL WORKERS	8.0	56.0																																																																																
C-Forbes	CARPENTER	4.0	33.0																																																																																
Evergreene Const.	CARPENTER	3.0	29.0																																																																																
Evergreene Const.	LABORERS	7.0	34.5																																																																																
G&G Insulation	INSULATION INSTALLER	2.0	15.0																																																																																
HUNT ELECTRIC	OPERATING ENGINEER	1.0	7.0																																																																																
HUNT ELECTRIC	ELECTRICIAN	1.0	7.0																																																																																
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	7.0																																																																																
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																
Kitchen's Plus	CARPENTER	1.0	8.0																																																																																
L&L ASSOCIATES	ELECTRICIAN	8.0	81.0																																																																																
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																
Star Mountain	CARPENTER	19.0	191.0																																																																																
Star Mountain	SUPER - JOB	2.0	17.0																																																																																
Star Mountain	OPERATING ENGINEER	1.0	9.0																																																																																
Utah Mechanical Cont	LABORERS	5.0	42.5																																																																																
Utah Mechanical Cont	PLUMBER	3.0	22.5																																																																																
Total hours worked to date: 253,164.6	Total	73.0	615.5																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>042</td><td>Kabota kx 121-1</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>085</td><td>Wacker Rolling Compactor</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr> <td style="text-align: right;">Total operating hours to date: 29,498.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">23.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	4.0	042	Kabota kx 121-1	0.0	6.0	063	Forklift	0.0	9.0	085	Wacker Rolling Compactor	0.0	4.0	Total operating hours to date: 29,498.8	Total	0.0	23.0																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																
039	Water Truck	0.0	4.0																																																																																
042	Kabota kx 121-1	0.0	6.0																																																																																
063	Forklift	0.0	9.0																																																																																
085	Wacker Rolling Compactor	0.0	4.0																																																																																
Total operating hours to date: 29,498.8	Total	0.0	23.0																																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 794	Page 1 of 2
		DATE 05 Oct 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 84 °F; No Precipitation; 20 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - tack strip and pad in 13 AMERICAN TRADITION HOMES - siding, soffit fascia trim for 40: column covers West Loop A HUNT ELECTRIC - check cathodic protection East Loop L&L ELECTRIC - rough in 47 and 48; east loop punch list and furnace install IDAHO MASONRY CONTRACTORS - stone for 58 PARSONS - east loop punch list, sheet rock garages, dust control, rock excavation STAR MOUNTAIN CONSTRUCTION - framing 58 to 63; punch list 47,48 STANDARD DRYWALL INC - taping 41; painting 31,32 UMC - rough in 55,56,54 C-FORBES - shelving in 19 and 20; interior in 41 JB'S ROOFING - shingles #62 PIONEER LANDSCAPE - irrigation / landscape West Loop A interior loop KITCHEN'S PLUS - worked on cabinets for 23,24 CUSTOM MARBLE - worked on countertops for 20,10, 21 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Worked on east loop punch list inspection - interior and exterior of building complete - landscape (yards and common area) remain </p> <p> QUALITY CONTROL TESTING AND RESULTS Pressure test for plumbing in 54A&B </p> <p> REMARKS Held weekly QA/QC meeting Delivered appliances (refrigerators) through 21 Received irrigation pipe </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No specific safety issues observed </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 794 <div style="text-align: right;">Page 2 of 2</div>																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 05 Oct 2006 - Thursday																																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">29.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">10.0</td><td style="text-align: right;">83.5</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">19.0</td><td style="text-align: right;">180.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">42.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">12.5</td></tr> <tr> <td colspan="2">Total hours worked to date: 253,808.1</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">80.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	LABORERS	1.0	7.5	Bow man's Inc	SHEET METAL WORKERS	6.0	50.0	C-Forbes	CARPENTER	2.0	16.0	Evergreene Const.	CARPENTER	3.0	29.5	Evergreene Const.	LABORERS	6.0	30.0	HUNT ELECTRIC	ELECTRICIAN	2.0	6.0	JB's Roofing	ROOFER	3.0	24.0	Jack McGahey Paint	PAINTERS	3.0	24.0	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	10.0	83.5	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Star Mountain	CARPENTER	19.0	180.0	Star Mountain	SUPER - JOB	1.0	9.0	Star Mountain	OPERATING ENGINEER	2.0	17.0	Utah Mechanical Cont	LABORERS	5.0	42.5	Utah Mechanical Cont	PLUMBER	3.0	12.5	Total hours worked to date: 253,808.1		Total	80.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
American Tradition H	CARPENTER	1.0	8.0																																																																																								
American Tradition H	LABORERS	1.0	7.5																																																																																								
Bow man's Inc	SHEET METAL WORKERS	6.0	50.0																																																																																								
C-Forbes	CARPENTER	2.0	16.0																																																																																								
Evergreene Const.	CARPENTER	3.0	29.5																																																																																								
Evergreene Const.	LABORERS	6.0	30.0																																																																																								
HUNT ELECTRIC	ELECTRICIAN	2.0	6.0																																																																																								
JB's Roofing	ROOFER	3.0	24.0																																																																																								
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																								
Kitchen's Plus	CARPENTER	1.0	8.0																																																																																								
L&L ASSOCIATES	ELECTRICIAN	10.0	83.5																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0																																																																																								
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																								
Star Mountain	CARPENTER	19.0	180.0																																																																																								
Star Mountain	SUPER - JOB	1.0	9.0																																																																																								
Star Mountain	OPERATING ENGINEER	2.0	17.0																																																																																								
Utah Mechanical Cont	LABORERS	5.0	42.5																																																																																								
Utah Mechanical Cont	PLUMBER	3.0	12.5																																																																																								
Total hours worked to date: 253,808.1		Total	80.0																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>042</td><td>Kabota kx 121-1</td><td style="text-align: right;">0.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>075</td><td>New Holland 180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>079</td><td>Mitsubishi Excavator</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>080</td><td>Curbmate</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr> <td colspan="2">Total operating hours to date: 29,525.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	042	Kabota kx 121-1	0.0	1.0	063	Forklift	0.0	9.0	075	New Holland 180	0.0	4.0	079	Mitsubishi Excavator	0.0	7.0	080	Curbmate	0.0	6.0	Total operating hours to date: 29,525.8		Total	0.0																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
042	Kabota kx 121-1	0.0	1.0																																																																																								
063	Forklift	0.0	9.0																																																																																								
075	New Holland 180	0.0	4.0																																																																																								
079	Mitsubishi Excavator	0.0	7.0																																																																																								
080	Curbmate	0.0	6.0																																																																																								
Total operating hours to date: 29,525.8		Total	0.0																																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 795	Page 1 of 2										
		DATE 06 Oct 2006 - Friday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 68 °F; No Precipitation; 13 MPH Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p>AMERICAN TRADITION HOMES - siding, soffit, fascia trim #40, brick flashing</p> <p>L&L ELECTRIC - rough in 48</p> <p>BOWMAN'S INC - grills on inner loop West B</p> <p>IDAHO MASONRY CONTRACTORS - stone for building 58</p> <p>PARSONS - worked on east loop punch list and sheet rock; remove curb at East Mellen</p> <p>STAR MOUNTAIN CONSTRUCTION - worked on framing roof 59 and punch 48,49,62</p> <p>STANDARD DRYWALL INC - tape / texture 41,35,36; painting 32,33</p> <p>C-FORBES - shelving 20,10,21; base pick 22; hardw are 28,29,30</p> <p>PIONEER LANDSCAPE - landscape west loop A</p> <p>KITCHEN'S PLUS - worked on building 24 and 25 cabinets</p>													
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected insulation</p> <p>QUALITY CONTROL TESTING AND RESULTS No testing today</p> <p>REMARKS No specific conversations</p>													
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No observed safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH													
<p>No activities were started today</p> <p>The following 4 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P511175</td> <td>Road Paving</td> </tr> <tr> <td>P5255015</td> <td>Rough Plumbing</td> </tr> <tr> <td>P5257037</td> <td>Install Roofing</td> </tr> <tr> <td>P5261014</td> <td>Sheet Trusses</td> </tr> </tbody> </table>				Activity No	Description	P511175	Road Paving	P5255015	Rough Plumbing	P5257037	Install Roofing	P5261014	Sheet Trusses
Activity No	Description												
P511175	Road Paving												
P5255015	Rough Plumbing												
P5257037	Install Roofing												
P5261014	Sheet Trusses												
QC REQUIREMENTS													
No QC requirements were completed today													
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)													
No QC Punch List items were issued today													
No Punch List items were corrected today													
Empty space for additional notes													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 795 Page 2 of 2																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 06 Oct 2006 - Friday																																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">60.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">39.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">26.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">7.0</td><td style="text-align: right;">65.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">0.5</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">20.0</td><td style="text-align: right;">179.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">68.0</td> <td style="text-align: right; border-top: 1px solid black;">556.0</td> </tr> <tr> <td colspan="4" style="padding-top: 5px;">Total hours worked to date: 254,364.1</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	LABORERS	1.0	4.5	Bow man's Inc	SHEET METAL WORKERS	9.0	60.5	C-Forbes	CARPENTER	4.0	30.0	Evergreene Const.	CARPENTER	4.0	39.5	Evergreene Const.	LABORERS	3.0	26.0	Jack McGahey Paint	PAINTERS	3.0	24.0	Kitchen's Plus	CARPENTER	1.0	7.0	L&L ASSOCIATES	ELECTRICIAN	7.0	65.0	Parsons Evergreene	OPERATING ENGINEER	1.0	0.5	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0	Star Mountain	CARPENTER	20.0	179.0	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Valley View Exterior	CARPENTER	2.0	16.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		68.0	556.0	Total hours worked to date: 254,364.1			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																
American Tradition H	LABORERS	1.0	4.5																																																																																
Bow man's Inc	SHEET METAL WORKERS	9.0	60.5																																																																																
C-Forbes	CARPENTER	4.0	30.0																																																																																
Evergreene Const.	CARPENTER	4.0	39.5																																																																																
Evergreene Const.	LABORERS	3.0	26.0																																																																																
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																
Kitchen's Plus	CARPENTER	1.0	7.0																																																																																
L&L ASSOCIATES	ELECTRICIAN	7.0	65.0																																																																																
Parsons Evergreene	OPERATING ENGINEER	1.0	0.5																																																																																
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																																
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0																																																																																
Star Mountain	CARPENTER	20.0	179.0																																																																																
Star Mountain	SUPER - JOB	2.0	16.0																																																																																
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																																																
Valley View Exterior	CARPENTER	2.0	16.0																																																																																
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																
Total		68.0	556.0																																																																																
Total hours worked to date: 254,364.1																																																																																			
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.5</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>075</td><td>New Holland 180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>079</td><td>Mitsubishi Excavator</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">19.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	0.5	063	Forklift	0.0	8.0	075	New Holland 180	0.0	7.0	079	Mitsubishi Excavator	0.0	4.0	Total		0.0	19.5																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																
039	Water Truck	0.0	0.5																																																																																
063	Forklift	0.0	8.0																																																																																
075	New Holland 180	0.0	7.0																																																																																
079	Mitsubishi Excavator	0.0	4.0																																																																																
Total		0.0	19.5																																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 796 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 07 Oct 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 68 °F; No Precipitation; 29 MPH Wind			

QC NARRATIVES

Activities in Progress:
 C-FORBES - worked on shelving in 21 and 22; base pick up in outer A Loop
 PIONEER LANDSCAPE - water plants and trees

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected back fill of trench on Mellen Street

 QUALITY CONTROL TESTING AND RESULTS
 No testing today

 REMARKS
 Talked with Kurt Martinson about the back fill in trench

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Evergreene Const.	CARPENTER	2.0	29.0
Evergreene Const.	LABORERS	6.0	10.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 796 Page 2 of 2	
		DATE 07 Oct 2006 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
Pioneer Landscape IRRIGATION SYSTEM INSTALLR Total hours worked to date: 254,407.6		Total <div> <div>1.0</div> <div>9.0</div> </div>	<div>4.0</div> <div>43.5</div>
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 29,545.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 798	Page 1 of 2
		DATE 09 Oct 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 46 °F; No Precipitation; 4 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - sweep saw dust from floors 31 to 35 AMERICAN TRADITION HOMES - soffit, siding, fascia, trim for 40 HUNT ELECTRIC - reburial utilities for #20 L&L ELECTRIC - rough in 48 and 49 BOWMAN'S INC - rough in 51, tie ins West Loop A PARSONS - sheet rock garages for the East Loop; repair sheetrock for #13 compaction curb, water truck STAR MOUNTAIN CONSTRUCTION - framing for 58 to 63 STANDARD DRYWALL INC - sheet rock chase 53, taping 35,36, painting 33,34 UMC - rough in 55,56 C-FORBES - shelves 30,21,26; base pick up 23; finish door/ trim 41 PATTERSON - final grade 15-20 and 11 JB'S ROOFING - shingles for 63 and mail / bus stop B loop PIONEER LANDSCAPE - irrigation / landscape West Loop A </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Follow up inspection for 47,48 - ready for 4-w ay Back check for 4-w ay inspection in units 42B - 46A Inspected west loop sanitary sewers and found some to contain dirt, cleaning scheduled </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS No specific conversations </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No specific safety issues - held Parsons safety meeting </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 798 Page 2 of 2																																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 09 Oct 2006 - Monday																																																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																			
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">51.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">37.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">21.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Impact</td><td>PIPE LAYER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Impact</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Jack McGahey Paint</td><td>PAINTERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">9.0</td><td style="text-align: right;">89.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">64.0</td> <td style="text-align: right;">511.5</td> </tr> </tbody> </table> <p>Total hours worked to date: 254,919.1</p>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	American Tradition H	LABORERS	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	7.0	51.0	C-Forbes	CARPENTER	3.0	21.0	Evergreene Const.	CARPENTER	4.0	37.5	Evergreene Const.	LABORERS	7.0	21.5	HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.0	HUNT ELECTRIC	ELECTRICIAN	2.0	21.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	21.0	Impact	PIPE LAYER	2.0	16.0	Impact	OPERATING ENGINEER	2.0	16.0	JB's Roofing	ROOFER	2.0	16.0	Jack McGahey Paint	PAINTERS	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	9.0	89.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	TAPER	2.0	18.0	Utah Mechanical Cont	PLUMBER	1.0	10.0	Valley View Exterior	CARPENTER	2.0	16.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		64.0	511.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																
American Tradition H	CARPENTER	1.0	8.5																																																																																																
American Tradition H	LABORERS	1.0	8.0																																																																																																
Bow man's Inc	SHEET METAL WORKERS	7.0	51.0																																																																																																
C-Forbes	CARPENTER	3.0	21.0																																																																																																
Evergreene Const.	CARPENTER	4.0	37.5																																																																																																
Evergreene Const.	LABORERS	7.0	21.5																																																																																																
HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.0																																																																																																
HUNT ELECTRIC	ELECTRICIAN	2.0	21.0																																																																																																
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	21.0																																																																																																
Impact	PIPE LAYER	2.0	16.0																																																																																																
Impact	OPERATING ENGINEER	2.0	16.0																																																																																																
JB's Roofing	ROOFER	2.0	16.0																																																																																																
Jack McGahey Paint	PAINTERS	3.0	24.0																																																																																																
L&L ASSOCIATES	ELECTRICIAN	9.0	89.0																																																																																																
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																																																
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0																																																																																																
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																																
Standard Drywall Inc	TAPER	2.0	18.0																																																																																																
Utah Mechanical Cont	PLUMBER	1.0	10.0																																																																																																
Valley View Exterior	CARPENTER	2.0	16.0																																																																																																
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																																
Total		64.0	511.5																																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>033</td><td>Loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>034</td><td>JCB</td><td style="text-align: right;">0.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>042</td><td>Kabota kx 121-1</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>085</td><td>Wacker Rolling Compactor</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">25.0</td> </tr> </tbody> </table> <p>Total operating hours to date: 29,570.3</p>				Serial Number	Description	Standby Hours	Operating Hours	033	Loader	0.0	8.0	034	JCB	0.0	1.0	039	Water Truck	0.0	5.0	042	Kabota kx 121-1	0.0	6.0	085	Wacker Rolling Compactor	0.0	5.0	Total		0.0	25.0																																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																																																
033	Loader	0.0	8.0																																																																																																
034	JCB	0.0	1.0																																																																																																
039	Water Truck	0.0	5.0																																																																																																
042	Kabota kx 121-1	0.0	6.0																																																																																																
085	Wacker Rolling Compactor	0.0	5.0																																																																																																
Total		0.0	25.0																																																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 799	Page 1 of 2						
		DATE 10 Oct 2006 - Tuesday							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004							
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 62 °F; No Precipitation; 8 MPH Wind							
QC NARRATIVES									
Activities in Progress: PREECES TILE - installed pad and carpet in building 13A, subfloor install #30; self leveling 27A/B and 29A AMERICAN TRADITION HOMES - siding, soffit fascia trim for #40 and mail stop B Loop HUNT ELECTRIC - east loop punch, hauling gravel from storage yard L&L ELECTRIC - rough in 49 BOWMAN'S - rough in 51B PARSONS - worked on east loop punch / door prep, clean weeds on fence line, prep mechanical room for floor, survey STAR MOUNTAIN CONSTRUCTION - framing 59 to 63; punch list 50,51 STANDARD DRYWALL INC- worked on hanging drywall for 42; taping 35,36 repairs; painting prep for 33,34 UMC - rough in 55,56,60 C-FORBES - interior door / trim for 41; base pick up #23 PATTERSON - removing trees B Loop interior; insulation over water main near valve 44 JB'S ROOFING - shingles 63 PIONEER LANDSCAPE - irrigation / landscape west loop A; sleeve excavation at round about									
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS 4 - way inspection of 46B, 47A/B, 48 Follow up inspection on tracer wire Inspected backfill of water line near valve 44 QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS No specific conversations									
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH No activities were started today The following 2 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5216031</td> <td>Install Carpet</td> </tr> <tr> <td>P5217033</td> <td>Install Carpet</td> </tr> </tbody> </table>				Activity No	Description	P5216031	Install Carpet	P5217033	Install Carpet
Activity No	Description								
P5216031	Install Carpet								
P5217033	Install Carpet								
QC REQUIREMENTS No QC requirements were completed today									
Empty space for additional notes									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 799 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 10 Oct 2006 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Bow man's Inc	SHEET METAL WORKERS	8.0	61.5
C-Forbes	CARPENTER	2.0	16.0
Evergreene Const.	CARPENTER	4.0	27.0
Evergreene Const.	LABORERS	8.0	35.0
HUNT ELECTRIC	OPERATING ENGINEER	1.0	5.5
HUNT ELECTRIC	ELECTRICIAN	2.0	11.5
Impact	PIPE LAYER	2.0	18.0
Impact	OPERATING ENGINEER	2.0	18.0
Jack McGahey Paint	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	9.0	86.5
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	47.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	2.0	20.0
Standard Drywall Inc	DRY-WALL INSTALLER	3.0	28.0
Utah Mechanical Cont	LABORERS	5.0	50.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Total hours worked to date: 255,453.1		Total	67.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
052	loader	0.0	13.0
072	New Holland 170	0.0	7.0
076	Dingo	0.0	7.0
Total operating hours to date: 29,597.3		Total	0.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 800	Page 1 of 2
		DATE 11 Oct 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 69 °F; No Precipitation; 13 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - sub floor in 30A&B, carpet in 13A&B, vinyl in 27 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for building 40; door trim for 42,43,52,55 HUNT ELECTRIC - pulled replacement cable west loops A/B L&L ELECTRIC - rough in 49, panel make 15,16 BOWMAN'S INC - rough in 53 B PARSONS - east loop punch list / prep doors, wash rocks, cut concrete West Loop B, spread temp doors G&G INSULATION - blow insulation for 37 and 38 STANDARD DRYWALL INC - hanging 42A, tape/texture 36; painting 33,34 UTAH MECHANICAL CONTRACTORS - rough in 55,58,60 C-FORBES - interior doors / trim #41; exterior doors 62A; base pick up 23 JB'S ROOFING - shingles #63 PIONEER LANDSCAPE - irrigation / landscape west loop A General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Framing inspection for 51A/B Texture inspection for 37A/B Review east loop plant replacement with COE QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS No specific conversations Received shipment of stone and mortar mix Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No specific safety issues observed PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 800 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Oct 2006 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
American Tradition H	CARPENTER	1.0	6.0
American Tradition H	LABORERS	1.0	4.5
Bow man's Inc	SHEET METAL WORKERS	8.0	47.5
C-Forbes	CARPENTER	3.0	12.0
Evergreene Const.	LABORERS	7.0	3.5
G&G Insulation	INSULATION INSTALLER	2.0	15.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	6.0
HUNT ELECTRIC	ELECTRICIAN	2.0	18.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	8.0
Impact	TRUCK DRIVER, GROUP 1	1.0	11.0
Impact	PIPE LAYER	3.0	6.0
Impact	OPERATING ENGINEER	6.0	48.0
JB's Roofing	ROOFER	2.0	16.0
Jack McGahey Paint	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	9.0	90.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	6.0	48.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	2.0	20.0
Standard Drywall Inc	DRY-WALL INSTALLER	3.0	28.0
Utah Mechanical Cont	LABORERS	5.0	50.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	2.0	16.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 256,000.6		Total	78.0
			547.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Standby Hours</u>	<u>Operating Hours</u>
006	544H Loader	0.0	23.0
008	Dump Truck	0.0	11.0
013	JD Track Hoe 790	0.0	1.0
039	Water Truck	0.0	8.0
044	JD 225 Track Hoe	0.0	21.0
063	Forklift	0.0	2.0
072	New Holland 170	0.0	7.0
076	Dingo	0.0	5.0
082	Kubota	0.0	2.0
Total operating hours to date: 29,677.3		Total	0.0
			80.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 801	Page 1 of 2				
		DATE 12 Oct 2006 - Thursday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 69 °F; No Precipitation; 6 MPH Wind						
QC NARRATIVES							
<p>Activities in Progress:</p> <p> PREECES TILE - carpet for 12,14; sub floor for 30; vinyl for 27 AMERICAN TRADITION HOMES - siding, soffit fascia trim for 41 mail stop HUNT ELECTRIC - site lighting home runs L&L ELECTRIC - rough in 50; terminating panels 15,16,17 finish trim BOWMAN'S - rough in 53B PARSONS - east loop punch list STAR MOUNTAIN CONSTRUCTION - framing 59 roof / punch list 50,51, 60-63 STANDARD DRYWALL INC - hanging 41, tape / texture ; painting 32-34 UMC - rough in 55,58,61 C-FORBES - interior doors / trim 41; handrail A - Loop JB'S ROOFING - shingles #63 PIONEER LANDSCAPE - irrigation / landscape west loop A, laid sod for several units </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS 4 w ay inspection for 49A/B </p> <p> QUALITY CONROL TESTING AND RESULTS No testing today </p> <p> REMARKS Held w weekly QA/QC meeting Received interior doors w est loop B </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5218031</td> <td>Install Carpet</td> </tr> </tbody> </table>				Activity No	Description	P5218031	Install Carpet
Activity No	Description						
P5218031	Install Carpet						
QC REQUIREMENTS No QC requirements were completed today							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 801 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 12 Oct 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
American Tradition H	LABORERS	1.0	6.0
Bow man's Inc	SHEET METAL WORKERS	8.0	56.0
C-Forbes	CARPENTER	2.0	10.0
Evergreene Const.	CARPENTER	4.0	38.5
Evergreene Const.	LABORERS	8.0	34.5
HUNT ELECTRIC	OPERATING ENGINEER	2.0	10.0
HUNT ELECTRIC	ELECTRICIAN	2.0	6.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	10.0
Impact	PIPE LAYER	1.0	2.0
JB's Roofing	ROOFER	3.0	21.0
Jack McGahey Paint	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	10.0	110.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	7.0	56.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Standard Drywall Inc	TAPER	3.0	30.0
Standard Drywall Inc	DRY-WALL INSTALLER	3.0	28.0
Utah Mechanical Cont	LABORERS	5.0	50.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	2.0	16.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 256,601.1		Total	77.0 600.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
042	Kabota kx 121-1	0.0	4.0
075	New Holland 180	0.0	7.0
076	Dingo	0.0	4.0
079	Mitsubishi Excavator	0.0	1.0
080	Curbmate	0.0	7.0
Total operating hours to date: 29,700.3		Total	0.0 23.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 802	Page 1 of 2
		DATE 13 Oct 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 73 °F; No Precipitation; 13 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - carpet 7,8,912; vinyl 27,28,29 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim for 41 L&L ELECTRIC - rough in #50 BOWMAN'S INC - rough in #53 PARSONS - east punch list - prep and paint doors, clean up, finish doors A Loop; survey assist STAR MOUNTAIN CONSTRUCTION - framing roof 59, punch list 51,52,62,63 STANDARD DRYWALL INC - hanging 42, texture repair 37, painting 32,33,34; door slabs PIONEER - irrigation / landscape West Loop A curbing/mulch/fabric </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Follow up inspection tracer wires in East Loop Framing inspection for 52; texture inspection #38 Cleaned and inspected SSMH 15A,27,28,29,30,31,32,33,36,37,52,53,54,55,57,58,59,60,61,62,63, 15A through 37 are East Loop; 52-63 West A Loop </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS Discussed freeze depth with Tim Bishop and insulation cover at water valve #44 Included grade shots of the lawn / landscape area behind 66,67,68,87 </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
Empty box for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 802 Page 2 of 2																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 13 Oct 2006 - Friday																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td style="text-align: right;">7.0</td> <td style="text-align: right;">46.5</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">14.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">30.5</td> </tr> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td style="text-align: right;">7.0</td> <td style="text-align: right;">27.5</td> </tr> <tr> <td>Jack McGahey Paint</td> <td>PAINTERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">7.0</td> <td style="text-align: right;">77.0</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>DRY-WALL INSTALLER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Star Mountain</td> <td>CARPENTER</td> <td style="text-align: right;">20.0</td> <td style="text-align: right;">179.0</td> </tr> <tr> <td>Star Mountain</td> <td>SUPER - JOB</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Star Mountain</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 257,077.6</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">59.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">476.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	LABORERS	1.0	6.0	Bow man's Inc	SHEET METAL WORKERS	7.0	46.5	C-Forbes	CARPENTER	2.0	14.0	Evergreene Const.	CARPENTER	3.0	30.5	Evergreene Const.	LABORERS	7.0	27.5	Jack McGahey Paint	PAINTERS	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	7.0	77.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Standard Drywall Inc	DRY-WALL INSTALLER	3.0	24.0	Star Mountain	CARPENTER	20.0	179.0	Star Mountain	SUPER - JOB	2.0	16.0	Star Mountain	OPERATING ENGINEER	1.0	8.0	Total hours worked to date: 257,077.6		Total	59.0				476.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
American Tradition H	LABORERS	1.0	6.0																																																												
Bow man's Inc	SHEET METAL WORKERS	7.0	46.5																																																												
C-Forbes	CARPENTER	2.0	14.0																																																												
Evergreene Const.	CARPENTER	3.0	30.5																																																												
Evergreene Const.	LABORERS	7.0	27.5																																																												
Jack McGahey Paint	PAINTERS	3.0	24.0																																																												
L&L ASSOCIATES	ELECTRICIAN	7.0	77.0																																																												
Preeces Tile	FLOOR COVERER	3.0	24.0																																																												
Standard Drywall Inc	DRY-WALL INSTALLER	3.0	24.0																																																												
Star Mountain	CARPENTER	20.0	179.0																																																												
Star Mountain	SUPER - JOB	2.0	16.0																																																												
Star Mountain	OPERATING ENGINEER	1.0	8.0																																																												
Total hours worked to date: 257,077.6		Total	59.0																																																												
			476.5																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>063</td> <td>Forklift</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 29,708.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">8.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	063	Forklift	0.0	8.0	Total operating hours to date: 29,708.3		Total	0.0				8.0																																												
Serial Number	Description	Standby Hours	Operating Hours																																																												
063	Forklift	0.0	8.0																																																												
Total operating hours to date: 29,708.3		Total	0.0																																																												
			8.0																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 803 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 14 Oct 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 70 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - 5 men - east loop punch list; collecting SO cords and worked on dust control
 STANDARD DRYWALL INC - 1 man - painting door east loop
 JB'S ROOFING - 1 roofer - re-locate truck
 PIONEER LANDSCAPE - 1 man watering sod / plants west loop A

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 None today

QUALITY CONTROL TESTING AND RESULTS
 None today

REMARKS
 No remarks today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 Held a safety meeting today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	6.0
Parsons Evergreene	SUPER - JOB	1.0	10.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 803		Page 2 of 2
		DATE 14 Oct 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Pioneer Landscape IRRIGATION SYSTEM INSTALLR Total hours worked to date: 257,098.6		Total	$\frac{1.0}{3.0}$	$\frac{5.0}{21.0}$
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 29,708.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 805	Page 1 of 2
		DATE 16 Oct 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 37 °F; 0.01 IN Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - worked on vinyl #27; carpet tack and pad to 15,16,17,18 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for 41; entry door wraps 51A,44,58A&B; punch list #81 L&L ELECTRIC - rough in 51, finish trim 16,17; panel termination 19,18,20 BOWMAN'S INC - rough in 53A ENTERPRISE BUILDERS - form curb east Mellen, sidew alk repairs A/B Loop, place concrete in same PARSONS - East Loop punch list, paint doors, hang doors, clean up STAR MOUNTAIN CONSTRUCTION - worked on framing 58-63; punch list STANDARD DRYWALL INC - hanging 42, taping / texture; painting 33,34; east loop door repaint C-FORBES - 27/26 shelving; exterior hardware 21,22 PATTERSON - finish grade on East side jogging path PIONEER LANDSCAPE - east loop punch list IDAHO SAND AND GRAVEL - jogging path repairs / prep crossing areas A-ONE SOLID SURFACE - worked on buildings 19,20A/B,10,21A/B General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS No testing today QUALITY CONTROL TESTING AND RESULTS None today REMARKS No specific conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 805 Page 2 of 2																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 16 Oct 2006 - Monday																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">36.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">35.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">13.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">2.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>Impact</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">10.0</td><td style="text-align: right;">71.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">7.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Standard Drywall Inc</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">57.0</td> <td style="text-align: right; border-top: 1px solid black;">422.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total hours worked to date:</td> <td colspan="2">257,520.6</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	American Tradition H	LABORERS	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	5.0	36.0	C-Forbes	CARPENTER	2.0	16.0	Evergreene Const.	CARPENTER	4.0	35.0	Evergreene Const.	LABORERS	7.0	20.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	19.0	HUNT ELECTRIC	ELECTRICIAN	2.0	13.5	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	19.0	Impact	OPERATING ENGINEER	1.0	10.0	L&L ASSOCIATES	ELECTRICIAN	10.0	71.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	56.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Standard Drywall Inc	LABORERS	1.0	10.0	Standard Drywall Inc	TAPER	2.0	20.0	Standard Drywall Inc	DRY-WALL INSTALLER	3.0	24.0	Total		57.0	422.0	Total hours worked to date:		257,520.6	
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	8.5																																																																																				
American Tradition H	LABORERS	1.0	8.0																																																																																				
Bow man's Inc	SHEET METAL WORKERS	5.0	36.0																																																																																				
C-Forbes	CARPENTER	2.0	16.0																																																																																				
Evergreene Const.	CARPENTER	4.0	35.0																																																																																				
Evergreene Const.	LABORERS	7.0	20.0																																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	2.0	19.0																																																																																				
HUNT ELECTRIC	ELECTRICIAN	2.0	13.5																																																																																				
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	19.0																																																																																				
Impact	OPERATING ENGINEER	1.0	10.0																																																																																				
L&L ASSOCIATES	ELECTRICIAN	10.0	71.0																																																																																				
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																																				
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	56.0																																																																																				
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																				
Standard Drywall Inc	LABORERS	1.0	10.0																																																																																				
Standard Drywall Inc	TAPER	2.0	20.0																																																																																				
Standard Drywall Inc	DRY-WALL INSTALLER	3.0	24.0																																																																																				
Total		57.0	422.0																																																																																				
Total hours worked to date:		257,520.6																																																																																					
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>086</td><td>Kabota Mini X</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">16.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total operating hours to date:</td> <td colspan="2">29,724.3</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	052	loader	0.0	10.0	086	Kabota Mini X	0.0	6.0	Total		0.0	16.0	Total operating hours to date:		29,724.3																																																																	
Serial Number	Description	Standby Hours	Operating Hours																																																																																				
052	loader	0.0	10.0																																																																																				
086	Kabota Mini X	0.0	6.0																																																																																				
Total		0.0	16.0																																																																																				
Total operating hours to date:		29,724.3																																																																																					
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 806	Page 1 of 2
		DATE 17 Oct 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 60 °F; No Precipitation; 28 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - worked on vinyl for 27, underlayment for 30, carpet for 13,5,16 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for 41 and 40 HUNT ELECTRIC - worked on pulling wire for street lighting L&L ELECTRIC - finish trim 15-22 BOWMAN'S INC - rough in 53 ENTERPRISE BUILDERS - form / place misc. concrete sidewalk / curb areas west loops, unload cabinets, clean up unit PARSONS - east loop punch - door hanging G&G INSULATION - insulate 44 STAR MOUNTAIN CONSTRUCTION - framing 59; punch list 58-63 STANDARD DRYWALL INC - hanging 42; tape and texture - repairs 38, chases 54 C-FORBES - shelving 26,27; base pick up 24; exterior door hardware 22 PATTERSON - replace foam installation near water valve 44 PIONEER LANDSCAPE - irrigation / landscape west loop A IDAHO SAND AND GRAVEL - repair jogging path / patch asphalt / heater WESTERN BUILDING MAINTENANCE - worked on cleaning east loop buildings </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Roof inspection for building 59; framing inspection for building 54; back check of 4-way in buildings 46B-49B Follow up inspection landscape east loop </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS Much discussion on asphalt thickness A Loop Cul - de - sac Decision - remove / replace area along crown that ½" too thin, cored several holes along crown of road Prepared jogging path for 1" overlay; added gravel to edge, compacted clean path surface for tack coat Replace foam over water pipe near valve 44 to 48" wide </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 806 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 17 Oct 2006 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	LABORERS	1.0	7.0
Bow man's Inc	SHEET METAL WORKERS	8.0	57.0
C-Forbes	CARPENTER	3.0	24.0
Custom Marble	CARPENTER	3.0	26.5
Evergreene Const.	CARPENTER	4.0	36.5
Evergreene Const.	LABORERS	7.0	30.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	14.0
HUNT ELECTRIC	ELECTRICIAN	1.0	7.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	14.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	9.0	72.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	2.0	20.0
Standard Drywall Inc	DRY-WALL INSTALLER	3.0	24.0
Total hours worked to date: 257,910.6	Total	52.0	390.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
076	Dingo	0.0	7.0
080	Curbmate	0.0	3.0
086	Kabota Mini X	0.0	4.0
Total operating hours to date: 29,738.3	Total	0.0	14.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 807	Page 1 of 2
		DATE 18 Oct 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 59 °F; No Precipitation; 10 MPH Wind	
QC NARRATIVES			
Activities in Progress: PREECES TILE - worked on carpet for 63A&B; prep for 29 vinyl AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for 41 HUNT ELECTRIC - pulled street lighting wire, set poles L&L ELECTRIC - finish trim 15,16,17; panel termination 21 BOWMAN'S INC - rough in 53 IDAHO MASONRY CONTRACTORS - stone 59 PARSONS - east loop punch list, hanging doors west loop A mowing lawns G&G INSULATION - insulation 44,45 STAR MOUNTAIN CONSTRUCTION - framing 59, punch list 52 to 59 PATTERSON - finish grade interior of B - Loop PIONEER LANDSCAPE - irrigation / landscape west loop A; siding replace east loop IDAHO SAND AND GRAVEL - asphalt prep, repair and replace west loop and jogging path WESTERN BUILDING MAINTENANCE - worked on cleaning east loop houses			
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected repainted doors - east loop Inspected re-pave of jogging path and patches 4-way inspection - 50A/B Cleaning inspection 72A - 74B and 85B and 86A&B QUALITY CONTROL TESTING AND RESULTS No testing REMARKS No specific conversations			
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 807 <div style="text-align: right;">Page 2 of 2</div>																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 18 Oct 2006 - Wednesday																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">52.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">38.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">23.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">2.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Impact</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Impact</td><td>TRUCK DRIVER, GROUP 1</td><td style="text-align: right;">2.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Impact</td><td>OPERATING ENGINEER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">23.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">8.0</td><td style="text-align: right;">66.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Standard Drywall Inc</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">54.0</td> <td style="text-align: right; border-top: 1px solid black;">366.5</td> </tr> <tr> <td colspan="4">Total hours worked to date: 258,277.1</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	5.5	American Tradition H	LABORERS	1.0	7.0	Bow man's Inc	SHEET METAL WORKERS	8.0	52.5	Evergreene Const.	CARPENTER	4.0	38.5	Evergreene Const.	LABORERS	7.0	23.5	HUNT ELECTRIC	OPERATING ENGINEER	1.0	2.5	HUNT ELECTRIC	ELECTRICIAN	2.0	12.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	8.0	Impact	LABORERS	2.0	16.0	Impact	TRUCK DRIVER, GROUP 1	2.0	6.0	Impact	OPERATING ENGINEER	4.0	23.0	L&L ASSOCIATES	ELECTRICIAN	8.0	66.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Standard Drywall Inc	LABORERS	1.0	10.0	Standard Drywall Inc	TAPER	2.0	20.0	Standard Drywall Inc	DRY-WALL INSTALLER	3.0	28.0	Valley View Exterior	CARPENTER	2.0	16.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		54.0	366.5	Total hours worked to date: 258,277.1			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	5.5																																																																																				
American Tradition H	LABORERS	1.0	7.0																																																																																				
Bow man's Inc	SHEET METAL WORKERS	8.0	52.5																																																																																				
Evergreene Const.	CARPENTER	4.0	38.5																																																																																				
Evergreene Const.	LABORERS	7.0	23.5																																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	1.0	2.5																																																																																				
HUNT ELECTRIC	ELECTRICIAN	2.0	12.0																																																																																				
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	8.0																																																																																				
Impact	LABORERS	2.0	16.0																																																																																				
Impact	TRUCK DRIVER, GROUP 1	2.0	6.0																																																																																				
Impact	OPERATING ENGINEER	4.0	23.0																																																																																				
L&L ASSOCIATES	ELECTRICIAN	8.0	66.0																																																																																				
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																				
Standard Drywall Inc	LABORERS	1.0	10.0																																																																																				
Standard Drywall Inc	TAPER	2.0	20.0																																																																																				
Standard Drywall Inc	DRY-WALL INSTALLER	3.0	28.0																																																																																				
Valley View Exterior	CARPENTER	2.0	16.0																																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																				
Total		54.0	366.5																																																																																				
Total hours worked to date: 258,277.1																																																																																							
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>037</td><td>Excavator</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>052</td><td>loader</td><td style="text-align: right;">0.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>069</td><td>Skid Steer</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>072</td><td>New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">32.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	037	Excavator	0.0	6.0	052	loader	0.0	3.0	069	Skid Steer	0.0	10.0	072	New Holland 170	0.0	7.0	076	Dingo	0.0	6.0	Total		0.0	32.0																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																				
037	Excavator	0.0	6.0																																																																																				
052	loader	0.0	3.0																																																																																				
069	Skid Steer	0.0	10.0																																																																																				
072	New Holland 170	0.0	7.0																																																																																				
076	Dingo	0.0	6.0																																																																																				
Total		0.0	32.0																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 808	Page 1 of 2
		DATE 19 Oct 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 62 °F; No Precipitation; 8 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - worked on vinyl 29B; carpet #13 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim 41 HUNT ELECTRIC - utilities reburial interior B Loop; replace light bulb east loop L&L ELECTRIC - finish trim 15 to 22 BOWMAN'S - rough in 53 IDAHO MASONRY CONTRACTORS - stone work #60 PARSONS - east loop punch list, temp doors, mow lawns G&G INSULATION - worked on insulation STAR MOUNTAIN CONSTRUCTION - framing punch list 59 to 63 STANDARD DRYWALL INC - fire wall in 52A&B; texture repair in 37 and 38 C-FORBES - worked on #23 exterior door hardware, shelving 25 PATTERSON - finish grade interior B Loop JB'S ROOFING - drysheeting building #59 PIONEER LANDSCAPE - irrigation / landscape west loop A; punch list items east loop IDAHO SAND AND GRAVEL - asphalt repairs phase 5 road crossing CUSTOM MARBLE - vanity tops in 22 to 25 WESTERN BUILDING MAINTENANCE - worked on cleaning houses for the east loop </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Final cleaning inspections for buildings 87-88B and 80A to 82B; framing inspection of 55A&B; observed laying of asphalt and did some temps. The temps were all at 260 degrees +/- 2 degrees; inspected drywall for firewalls in 52B (first layer) </p> <p> QUALITY CONTROL TESTING AND RESULTS Soil density testing Loop A cul - de - sac </p> <p> REMARKS Prepped east loop for Senator Craig visit and left area during visit Received irrigation valve boxes - okay Received appliances 22 to 25 </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 808 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 19 Oct 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	7.0	50.5
C-Forbes	CARPENTER	3.0	24.0
Custom Marble	CARPENTER	2.0	17.0
Evergreene Const.	CARPENTER	4.0	38.5
Evergreene Const.	LABORERS	8.0	22.5
HUNT ELECTRIC	OPERATING ENGINEER	2.0	5.0
HUNT ELECTRIC	ELECTRICIAN	2.0	6.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	5.0
Impact	LABORERS	3.0	6.0
Impact	TRUCK DRIVER, GROUP 1	2.0	20.0
Impact	OPERATING ENGINEER	4.0	40.0
L&L ASSOCIATES	ELECTRICIAN	9.0	80.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	64.0
Prees Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	DRY-WALL INSTALLER	3.0	28.0
Star Mountain	CARPENTER	9.0	87.0
Star Mountain	SUPER - JOB	2.0	16.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	1.0	10.0
Valley View Exterior	CARPENTER	2.0	16.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 258,894.6	Total	83.0	617.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
008	Dump Truck	0.0	20.0
037	Excavator	0.0	10.0
039	Water Truck	0.0	2.0
052	loader	0.0	10.0
072	New Holland 170	0.0	6.0
076	Dingo	0.0	7.0
080	Curbmate	0.0	3.0
Total operating hours to date: 29,828.3	Total	0.0	58.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 809	Page 1 of 2
		DATE 20 Oct 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 60 °F; No Precipitation; 29 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - worked on vinyl for 29A; carpet for 15, tack strip and pad for 18 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for 41 L&L ELECTRIC - finish trim for 16-22 BOWMAN'S INC - rough in 52 IDAHO MASONRY CONTRACTORS - stone for #60 PARSONS - worked on east loop punch; back fill round about ; dust control; cleaning G&G INSULATION - insulation for 48 and 47 STAR MOUNTAIN CONSTRUCTION - punch list 52 to 63 STANDARD DRYWALL INC - fire wall 52, tape/texture, painting C-FORBES - shelving 24, exterior doors 63, punch list PATTERSON - finish grading interior loop B JB'S ROOFING - stocking #59 roof PIONEER LANDSCAPING - irrigation / landscape A&B loop WBM- worked on cleaning east loop </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Final inspection of East Loop - see updated list Cleaning punch list inspection of 83,84,85A - distributed </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS Final walk through of east loop buildings with COE </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSEPTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 809 Page 2 of 2																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 20 Oct 2006 - Friday																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>Impact</td><td>TRUCK DRIVER, GROUP 1</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Impact</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">9.0</td><td style="text-align: right;">42.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">8.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">9.0</td><td style="text-align: right;">84.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">47.0</td> <td style="text-align: right; border-top: 1px solid black;">339.0</td> </tr> </tbody> </table> <p>Total hours worked to date: 259,233.6</p>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	LABORERS	1.0	5.0	C-Forbes	CARPENTER	3.0	19.0	Impact	TRUCK DRIVER, GROUP 1	1.0	9.0	Impact	OPERATING ENGINEER	1.0	9.0	L&L ASSOCIATES	ELECTRICIAN	9.0	42.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	60.0	Preeces Tile	FLOOR COVERER	5.0	32.0	Star Mountain	CARPENTER	9.0	84.0	Star Mountain	SUPER - JOB	2.0	15.0	Valley View Exterior	CARPENTER	2.0	16.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		47.0	339.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
American Tradition H	LABORERS	1.0	5.0																																																												
C-Forbes	CARPENTER	3.0	19.0																																																												
Impact	TRUCK DRIVER, GROUP 1	1.0	9.0																																																												
Impact	OPERATING ENGINEER	1.0	9.0																																																												
L&L ASSOCIATES	ELECTRICIAN	9.0	42.0																																																												
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																												
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	8.0	60.0																																																												
Preeces Tile	FLOOR COVERER	5.0	32.0																																																												
Star Mountain	CARPENTER	9.0	84.0																																																												
Star Mountain	SUPER - JOB	2.0	15.0																																																												
Valley View Exterior	CARPENTER	2.0	16.0																																																												
Valley View Exterior	SUPER - JOB	1.0	8.0																																																												
Total		47.0	339.0																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>069</td><td>Skid Steer</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>072</td><td>New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>079</td><td>Mitsubishi Excavator</td><td style="text-align: right;">0.0</td><td style="text-align: right;">3.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">18.0</td> </tr> </tbody> </table> <p>Total operating hours to date: 29,846.3</p>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	1.0	069	Skid Steer	0.0	9.0	072	New Holland 170	0.0	5.0	079	Mitsubishi Excavator	0.0	3.0	Total		0.0	18.0																																				
Serial Number	Description	Standby Hours	Operating Hours																																																												
039	Water Truck	0.0	1.0																																																												
069	Skid Steer	0.0	9.0																																																												
072	New Holland 170	0.0	5.0																																																												
079	Mitsubishi Excavator	0.0	3.0																																																												
Total		0.0	18.0																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 810 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Oct 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 55 °F; No Precipitation; 7 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - carpet for #17; tack strip and pad for 18; vinyl for 29A
 PARSONS - remove remaining East Loop items
 C-FORBES - exterior doors 59,62; wood shelves 24,25; exterior hardware 24,25
 PIONEER LANDSCAPE - water grass/plants

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Status construction progress

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 No conversations

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 No observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	3.0	12.0
Evergreene Const.	LABORERS	3.0	11.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 810		Page 2 of 2
		DATE 21 Oct 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 259,265.1		Total	7.0	31.5
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 29,846.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 812	Page 1 of 2
		DATE 23 Oct 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 64 °F; No Precipitation; 8 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - tack strip and pad 20B; 16A - carpet; patch floors - 30; subfloor - 32; self level - 31,33 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for 42, stock materials, door wraps 62,63 HUNT ELECTRIC - pot holes for utilities interior west loop B L&L ELECTRIC - rough in 51A; finish trim for 1-22 BOWMAN'S INC - rough in #52 PARSONS - east loop punch list; place concrete sidewalks G&G INSULATION - blow in ceiling 39,40 - wall / floor 44 and 45 STAR MOUNTAIN CONSTRUCTION - framing punch list 56,57,58 STANDARD DRYWALL INC - hanging - 42B UMC - rough in 58,59,56; gas 62 C-FORBES - exterior doors - 59; exterior hardware 24 PATTERSON - finish grade of jogging path JB'S ROOFING - shingles - building 59 PIONEER LANDSCAPE - east loop punch list; irrigation / landscape West Loop A/B WESTERN BUILDING MAINTENANCE - cleaning punch list - east loop General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected east loop final punch list Framing inspections in 57A&B, 58B - texture inspection 39A/B Pre-underlayment inspection in 31-33; framing back checks in 55 and 56 QUALITY CONTROL TESTING AND RESULTS Soil density on sidewalk at south of roundabout REMARKS East Loop was completed and turned to COE Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 812 Page 2 of 2	
		DATE 23 Oct 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
American Tradition H	CARPENTER	1.0	8.0
American Tradition H	LABORERS	1.0	7.5
Bow man's Inc	SHEET METAL WORKERS	6.0	47.5
C-Forbes	CARPENTER	2.0	14.0
Evergreene Const.	CARPENTER	4.0	33.5
Evergreene Const.	LABORERS	6.0	9.0
G&G Insulation	INSULATION INSTALLER	2.0	12.0
HUNT ELECTRIC	OPERATING ENGINEER	1.0	8.5
HUNT ELECTRIC	ELECTRICIAN	2.0	8.5
Impact	LABORERS	1.0	10.0
Impact	OPERATING ENGINEER	3.0	18.0
JB's Roofing	ROOFER	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	8.0	80.0
Parsons Evergreene	OPERATING ENGINEER	1.0	3.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	9.0	72.0
Preeces Tile	FLOOR COVERER	5.0	28.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	2.0	20.0
Standard Drywall Inc	DRY-WALL INSTALLER	3.0	28.0
Star Mountain	CARPENTER	9.0	74.0
Star Mountain	SUPER - JOB	2.0	16.0
Utah Mechanical Cont	LABORERS	5.0	50.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	2.0	14.0
Total hours worked to date: 259,962.6		Total	91.0
			697.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Standby Hours</u>	<u>Operating Hours</u>
037	Excavator	0.0	3.0
069	Skid Steer	0.0	10.0
072	New Holland 170	0.0	8.0
076	Dingo	0.0	7.0
080	Curbmate	0.0	3.0
Total operating hours to date: 29,877.3		Total	0.0
			31.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 813	Page 1 of 3
		DATE 24 Oct 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 62 °F; No Precipitation; 39 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - underlayment 32-vinyl 30, carpet 18,19 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for 42 HUNT ELECTRIC - worked on checking utility elevations for interior B Loop L&L ELECTRIC - rough in 51; finish trim 1-22 BOWMAN'S INC - rough in 52 IDAHO MASONRY CONTRACTORS - stone #61 PARSONS - remove fence, grade path on East Mellen, set door - West A Loop, forklift operator for windows G&G INSULATION - insulate crawl for 46, walls 45 STAR MOUNTAIN CONSTRUCTION - framing punch list 52,58,60,61 STANDARD DRYWALL INC - hanging 42B, tape/texture 38,35; painting 31-36 UMC - rough in gas 62A, water 59A C-FORBES - exterior door hardware 25, storm door 29,30 PATTERSON - finish grade jogging path JB'S ROOFING - shingles 59 PIONEER LANDSCAPE - irrigation / landscape West A&B Loops CUSTOM MARBLE - 21,22 laboratory vanities BEST VINYL - arrived to job site and unloaded material </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Re-inspected pre-underlayment Inspected framing in building 51 with COE </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS Complete all east loop items - turn over Completed path along East Mellen for school kids Discussed condition of SOMHS and 3 with COE Enclosed locations of utilities in West Loop B </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No safety issues observed </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 813	Page 2 of 3																																																																																																																												
		DATE 24 Oct 2006 - Tuesday																																																																																																																													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																													
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td>2.0</td><td>10.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td>1.0</td><td>5.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>7.0</td><td>55.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>3.0</td><td>18.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td>2.0</td><td>17.6</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>4.0</td><td>36.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>5.0</td><td>16.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>1.0</td><td>9.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>1.0</td><td>10.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>3.0</td><td>10.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>1.0</td><td>10.5</td></tr> <tr><td>Impact</td><td>LABORERS</td><td>1.0</td><td>4.0</td></tr> <tr><td>Impact</td><td>OPERATING ENGINEER</td><td>1.0</td><td>10.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>3.0</td><td>15.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>8.0</td><td>80.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>1.0</td><td>2.5</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>2.0</td><td>16.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>9.0</td><td>73.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>5.0</td><td>34.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td>1.0</td><td>10.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>2.0</td><td>20.0</td></tr> <tr><td>Standard Drywall Inc</td><td>DRY-WALL INSTALLER</td><td>3.0</td><td>28.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>5.0</td><td>27.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>3.0</td><td>13.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr> <td>Total hours worked to date: 260,565.2</td> <td>Total</td> <td>83.0</td> <td>602.6</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	LABORERS	1.0	8.0	Best Vinyl	LABORERS	2.0	10.0	Best Vinyl	SUPER - JOB	1.0	5.0	Bow man's Inc	SHEET METAL WORKERS	7.0	55.0	C-Forbes	CARPENTER	3.0	18.0	Custom Marble	CARPENTER	2.0	17.6	Evergreene Const.	CARPENTER	4.0	36.0	Evergreene Const.	LABORERS	5.0	16.5	G&G Insulation	INSULATION INSTALLER	1.0	9.0	HUNT ELECTRIC	OPERATING ENGINEER	1.0	10.5	HUNT ELECTRIC	ELECTRICIAN	3.0	10.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	10.5	Impact	LABORERS	1.0	4.0	Impact	OPERATING ENGINEER	1.0	10.0	JB's Roofing	ROOFER	3.0	15.0	L&L ASSOCIATES	ELECTRICIAN	8.0	80.0	Parsons Evergreene	OPERATING ENGINEER	1.0	2.5	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	9.0	73.0	Preeces Tile	FLOOR COVERER	5.0	34.0	Standard Drywall Inc	LABORERS	1.0	10.0	Standard Drywall Inc	TAPER	2.0	20.0	Standard Drywall Inc	DRY-WALL INSTALLER	3.0	28.0	Utah Mechanical Cont	LABORERS	5.0	27.0	Utah Mechanical Cont	PLUMBER	3.0	13.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 260,565.2	Total	83.0	602.6
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																												
American Tradition H	CARPENTER	1.0	8.0																																																																																																																												
American Tradition H	LABORERS	1.0	8.0																																																																																																																												
Best Vinyl	LABORERS	2.0	10.0																																																																																																																												
Best Vinyl	SUPER - JOB	1.0	5.0																																																																																																																												
Bow man's Inc	SHEET METAL WORKERS	7.0	55.0																																																																																																																												
C-Forbes	CARPENTER	3.0	18.0																																																																																																																												
Custom Marble	CARPENTER	2.0	17.6																																																																																																																												
Evergreene Const.	CARPENTER	4.0	36.0																																																																																																																												
Evergreene Const.	LABORERS	5.0	16.5																																																																																																																												
G&G Insulation	INSULATION INSTALLER	1.0	9.0																																																																																																																												
HUNT ELECTRIC	OPERATING ENGINEER	1.0	10.5																																																																																																																												
HUNT ELECTRIC	ELECTRICIAN	3.0	10.0																																																																																																																												
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	10.5																																																																																																																												
Impact	LABORERS	1.0	4.0																																																																																																																												
Impact	OPERATING ENGINEER	1.0	10.0																																																																																																																												
JB's Roofing	ROOFER	3.0	15.0																																																																																																																												
L&L ASSOCIATES	ELECTRICIAN	8.0	80.0																																																																																																																												
Parsons Evergreene	OPERATING ENGINEER	1.0	2.5																																																																																																																												
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																																																																												
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	9.0	73.0																																																																																																																												
Preeces Tile	FLOOR COVERER	5.0	34.0																																																																																																																												
Standard Drywall Inc	LABORERS	1.0	10.0																																																																																																																												
Standard Drywall Inc	TAPER	2.0	20.0																																																																																																																												
Standard Drywall Inc	DRY-WALL INSTALLER	3.0	28.0																																																																																																																												
Utah Mechanical Cont	LABORERS	5.0	27.0																																																																																																																												
Utah Mechanical Cont	PLUMBER	3.0	13.0																																																																																																																												
Valley View Exterior	CARPENTER	3.0	24.0																																																																																																																												
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																																																												
Total hours worked to date: 260,565.2	Total	83.0	602.6																																																																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td>0.0</td><td>5.0</td></tr> <tr><td>069</td><td>Skid Steer</td><td>0.0</td><td>10.0</td></tr> <tr><td>072</td><td>New Holland 170</td><td>0.0</td><td>7.0</td></tr> <tr><td>080</td><td>Curbmate</td><td>0.0</td><td>3.0</td></tr> <tr> <td>Total operating hours to date: 29,902.3</td> <td>Total</td> <td>0.0</td> <td>25.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	0.0	5.0	069	Skid Steer	0.0	10.0	072	New Holland 170	0.0	7.0	080	Curbmate	0.0	3.0	Total operating hours to date: 29,902.3	Total	0.0	25.0																																																																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																																																																												
039	Water Truck	0.0	5.0																																																																																																																												
069	Skid Steer	0.0	10.0																																																																																																																												
072	New Holland 170	0.0	7.0																																																																																																																												
080	Curbmate	0.0	3.0																																																																																																																												
Total operating hours to date: 29,902.3	Total	0.0	25.0																																																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 813 Page 3 of 3	
		DATE 24 Oct 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 814	Page 1 of 2
		DATE 25 Oct 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 53 °F; No Precipitation; 38 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - worked on subfloor in 32,33; vinyl for 30 AMERICAN TRADITION HOMES - siding, soffit, fascia trim for 42; clean up, stocking HUNT ELECTRIC - outage - switch change east and west loops L&L ELECTRIC - rough in 51; finish trim for 16-22 BOWMAN'S INC - rough in 54 PARSONS - clean up west loops, hang doors, generator maintenance, mechanical room floor slabs G&G INSULATION - 46,47 walls STAR MOUNTAIN CONSTRUCTION - punch list 51,62 STANDARD DRYWALL INC - hanging 42B; taping garage 35; painting 31-36 UMC - water 59, gas 62, waste 55 C-FORBES - exterior door hardware 26 PATTERSON - water branches to old housing area capped PIONEER LANDSCAPE - irrigation / landscape West A&B Loop General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected framing with COE in 52-54; pre underlayment inspections in 34-35 Performed pre-punch inspection for incomplete work on buildings 1-7 QUALITY CONTROL TESTING AND RESULTS Piping pressure test 55A - water / waste passed, gas previous REMARKS No specific conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS Found board with nail - corrected PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 814 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 25 Oct 2006 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
American Tradition H	CARPENTER	1.0	4.5
American Tradition H	LABORERS	1.0	1.0
Best Vinyl	LABORERS	2.0	22.0
Best Vinyl	SUPER - JOB	1.0	11.0
Bow man's Inc	SHEET METAL WORKERS	9.0	48.5
C-Forbes	CARPENTER	1.0	8.0
Enterprise Builders	CEMENT FINISHER	1.0	3.0
Evergreene Const.	CARPENTER	4.0	39.0
Evergreene Const.	LABORERS	6.0	4.5
G&G Insulation	INSULATION INSTALLER	1.0	9.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	14.0
HUNT ELECTRIC	ELECTRICIAN	3.0	10.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	15.0
Impact	LABORERS	1.0	4.0
Impact	OPERATING ENGINEER	1.0	10.0
L&L ASSOCIATES	ELECTRICIAN	8.0	80.0
Parsons Evergreene	OPERATING ENGINEER	2.0	4.5
Pioneer Landscape	LANDSCAPE LABORERS	2.0	12.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	8.0	64.0
Preeces Tile	FLOOR COVERER	5.0	30.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	2.0	20.0
Standard Drywall Inc	DRY-WALL INSTALLER	3.0	24.0
Utah Mechanical Cont	LABORERS	4.0	40.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 261,121.2		Total	79.0
			556.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Standby Hours</u>	<u>Operating Hours</u>
039	Water Truck	0.0	4.5
069	Skid Steer	0.0	10.0
072	New Holland 170	0.0	7.0
076	Dingo	0.0	7.0
080	Curbmate	0.0	6.0
086	Kabota Mini X	0.0	4.5
Total operating hours to date: 29,941.3		Total	0.0
			39.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 815	Page 1 of 2
		DATE 26 Oct 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 57 °F; No Precipitation; 15 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - subfloor 33; vinyl 30A&B; carpet 10,17 AMERICAN TRADITION HOMES - siding, soffit, fascia trim 42; clean up ; stock HUNT ELECTRIC - checking / reburial utilities West Loop B interior; repaired gas break in A Loop, marked utilities L&L ELECTRIC - rough in 51; terminate panels 21,22; finish trim 1-18; trouble shoot 1,2 BOWMAN'S INC - rough in #54; venting, set furnaces IDAHO MASONRY CONTRACTORS - stone 60,61 PARSONS - remove concrete; set doors; mechanical room form; clean up G&G INSULATION - insulate 47,48 STAR MOUNTAIN CONSTRUCTION - framing punch list 52,62 STANDARD DRYWALL INC - hanging #42B; taping; painting 31-36 UMC - rough in 55B, 62, 59 C-FORBES - door stops in concrete; exterior door hardware 27 PIONEER LANDSCAPE - irrigation / landscape west loop A&B BEST VINYL - fence posts interior West A Loop </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Framing inspections with COE in 55-56; texture inspection in 40A&B Pre - punch list for 8-12 </p> <p> QUALITY CONTROL TESTING AND RESULTS Pressure test water and waste in 55B and 56A - pressure test gas in 56A </p> <p> REMARKS Held weekly QA/QC meeting Had gas line break by fencing employees - we did not call the fire department, but will in the future </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 815 Page 2 of 2																																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 26 Oct 2006 - Thursday																																																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.5</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">53.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">21.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">8.0</td><td style="text-align: right;">80.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">13.5</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLER</td><td style="text-align: right;">8.0</td><td style="text-align: right;">64.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Standard Drywall Inc</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">41.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.5</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">74.0</td> <td style="text-align: right; border-top: 1px solid black;">555.5</td> </tr> </tbody> </table> <p style="margin-top: 5px;">Total hours worked to date: 261,676.7</p>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	LABORERS	1.0	5.5	Best Vinyl	LABORERS	2.0	22.0	Best Vinyl	SUPER - JOB	1.0	11.0	Bow man's Inc	SHEET METAL WORKERS	8.0	53.0	C-Forbes	CARPENTER	2.0	15.0	Custom Marble	CARPENTER	3.0	24.0	Enterprise Builders	CEMENT FINISHER	2.0	5.0	Evergreene Const.	CARPENTER	4.0	40.0	Evergreene Const.	LABORERS	7.0	21.5	G&G Insulation	INSULATION INSTALLER	1.0	8.0	HUNT ELECTRIC	OPERATING ENGINEER	1.0	3.0	HUNT ELECTRIC	ELECTRICIAN	2.0	9.0	L&L ASSOCIATES	ELECTRICIAN	8.0	80.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	13.5	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	8.0	64.0	Standard Drywall Inc	LABORERS	1.0	10.0	Standard Drywall Inc	TAPER	2.0	20.0	Standard Drywall Inc	DRY-WALL INSTALLER	3.0	24.0	Utah Mechanical Cont	LABORERS	5.0	41.5	Utah Mechanical Cont	PLUMBER	3.0	21.5	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		74.0	555.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																								
American Tradition H	CARPENTER	1.0	8.0																																																																																																								
American Tradition H	LABORERS	1.0	5.5																																																																																																								
Best Vinyl	LABORERS	2.0	22.0																																																																																																								
Best Vinyl	SUPER - JOB	1.0	11.0																																																																																																								
Bow man's Inc	SHEET METAL WORKERS	8.0	53.0																																																																																																								
C-Forbes	CARPENTER	2.0	15.0																																																																																																								
Custom Marble	CARPENTER	3.0	24.0																																																																																																								
Enterprise Builders	CEMENT FINISHER	2.0	5.0																																																																																																								
Evergreene Const.	CARPENTER	4.0	40.0																																																																																																								
Evergreene Const.	LABORERS	7.0	21.5																																																																																																								
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																																								
HUNT ELECTRIC	OPERATING ENGINEER	1.0	3.0																																																																																																								
HUNT ELECTRIC	ELECTRICIAN	2.0	9.0																																																																																																								
L&L ASSOCIATES	ELECTRICIAN	8.0	80.0																																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	13.5																																																																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	8.0	64.0																																																																																																								
Standard Drywall Inc	LABORERS	1.0	10.0																																																																																																								
Standard Drywall Inc	TAPER	2.0	20.0																																																																																																								
Standard Drywall Inc	DRY-WALL INSTALLER	3.0	24.0																																																																																																								
Utah Mechanical Cont	LABORERS	5.0	41.5																																																																																																								
Utah Mechanical Cont	PLUMBER	3.0	21.5																																																																																																								
Valley View Exterior	CARPENTER	3.0	24.0																																																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																																								
Total		74.0	555.5																																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>072</td><td>New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">14.0</td> </tr> </tbody> </table> <p style="margin-top: 5px;">Total operating hours to date: 29,955.3</p>				Serial Number	Description	Standby Hours	Operating Hours	072	New Holland 170	0.0	7.0	076	Dingo	0.0	7.0	Total		0.0	14.0																																																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																																								
072	New Holland 170	0.0	7.0																																																																																																								
076	Dingo	0.0	7.0																																																																																																								
Total		0.0	14.0																																																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 816	Page 1 of 2
		DATE 27 Oct 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 64 °F; No Precipitation; 21 MPH Wind		
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - worked on vinyl for building 30A; carpet 18,19 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for 42, worked on stocking building L&L ELECTRIC - finish trim for 3-12 BOWMAN'S INC - rough in #54 ENTERPRISE BUILDERS - forming missing sidewalk areas PARSONS - prep / form mechanical room floors; clean up G&G INSULATION - insulated 46,47 STAR MOUNTAIN CONSTRUCTION - punch list 62, window install STANDARD DRYWALL INC - hanging 42B, painting 31-36 C-FORBES - exterior door hardware for 26,27; install exterior mechanical door stops PIONEER LANDSCAPE - irrigation / landscape west A/B Loop; preparing east 40 for seeding BEST VINYL - set fence posts interior Loop West Loop A </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Framing inspection #57 COE reviewed water heater #12A </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS Steve Dodroe visited building 12A to review electrical problems. All are corrected and building is operational. Water heater to be checked next week for function. </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 816 Page 2 of 2																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 27 Oct 2006 - Friday																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">38.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">26.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">8.0</td><td style="text-align: right;">80.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">20.5</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">27.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td style="text-align: right;">Total hours worked to date:</td> <td>262,063.7</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">54.0</td> </tr> <tr> <td></td> <td></td> <td></td> <td style="text-align: right;">387.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.0	Best Vinyl	LABORERS	2.0	20.0	Best Vinyl	SUPER - JOB	1.0	10.0	C-Forbes	CARPENTER	2.0	12.0	Enterprise Builders	CEMENT FINISHER	1.0	3.5	Evergreene Const.	CARPENTER	4.0	38.5	Evergreene Const.	LABORERS	7.0	26.5	G&G Insulation	INSULATION INSTALLER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	8.0	80.0	Pioneer Landscape	LANDSCAPE LABORERS	3.0	20.5	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	DRY-WALL INSTALLER	3.0	12.0	Star Mountain	CARPENTER	5.0	27.0	Star Mountain	SUPER - JOB	2.0	10.0	Valley View Exterior	CARPENTER	2.0	16.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date:	262,063.7	Total	54.0				387.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	7.0																																																																																				
Best Vinyl	LABORERS	2.0	20.0																																																																																				
Best Vinyl	SUPER - JOB	1.0	10.0																																																																																				
C-Forbes	CARPENTER	2.0	12.0																																																																																				
Enterprise Builders	CEMENT FINISHER	1.0	3.5																																																																																				
Evergreene Const.	CARPENTER	4.0	38.5																																																																																				
Evergreene Const.	LABORERS	7.0	26.5																																																																																				
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																				
L&L ASSOCIATES	ELECTRICIAN	8.0	80.0																																																																																				
Pioneer Landscape	LANDSCAPE LABORERS	3.0	20.5																																																																																				
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0																																																																																				
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																				
Standard Drywall Inc	DRY-WALL INSTALLER	3.0	12.0																																																																																				
Star Mountain	CARPENTER	5.0	27.0																																																																																				
Star Mountain	SUPER - JOB	2.0	10.0																																																																																				
Valley View Exterior	CARPENTER	2.0	16.0																																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																				
Total hours worked to date:	262,063.7	Total	54.0																																																																																				
			387.0																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>072</td><td>New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>074</td><td>MF Tractor</td><td style="text-align: right;">0.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>080</td><td>Curbmate</td><td style="text-align: right;">0.0</td><td style="text-align: right;">3.0</td></tr> <tr> <td style="text-align: right;">Total operating hours to date:</td> <td>29,973.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td></td> <td></td> <td></td> <td style="text-align: right;">18.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	New Holland 170	0.0	5.0	074	MF Tractor	0.0	3.0	076	Dingo	0.0	7.0	080	Curbmate	0.0	3.0	Total operating hours to date:	29,973.3	Total	0.0				18.0																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																				
072	New Holland 170	0.0	5.0																																																																																				
074	MF Tractor	0.0	3.0																																																																																				
076	Dingo	0.0	7.0																																																																																				
080	Curbmate	0.0	3.0																																																																																				
Total operating hours to date:	29,973.3	Total	0.0																																																																																				
			18.0																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 817 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 28 Oct 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 64 °F; No Precipitation; 13 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - carpet in 17 and 18
 PARSONS - hang doors and clean up

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Framing in 58-61

 QUALITY CONTROL TESTING AND RESULTS
 None today

 REMARKS
 No remarks today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Evergreene Const.	CARPENTER	3.0	20.0
Evergreene Const.	LABORERS	5.0	13.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0
Preeces Tile	FLOOR COVERER	3.0	16.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 817		Page 2 of 2
		DATE 28 Oct 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 262,116.2		Total	12.0	52.5
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 29,973.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 819	Page 1 of 2
		DATE 30 Oct 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 17 °F, Max 44 °F; No Precipitation; 25 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - subfloor for 33,31 AMERICAN TRADITION HOMES - siding, soffit, fascia trim for 42,43 HUNT ELECTRIC - re-burial of utilities West B interior L&L ELECTRIC - finish trim 4-22 BOWMAN'S - rough in 54 ENTERPRISE BUILDERS - place remaining sidewalk areas PARSONS - unload interior doors, concrete blankets, temp heaters and doors G&G INSULATION - buildings 47,48 insulation STAR MOUNTAIN CONSTRUCTION - worked on punch list for 62,58,59 STANDARD DRYWALL INC - worked on hanging 42, painting 31-36 UMC - rough in 62 gas, water 60B; mechanical room drains 46-53 C-FORBES - exterior doors #62, shower rods 7-12; wire shelving #9 PATTERSON - back fill of mechanical rooms PIONEER LANDSCAPE - irrigation / landscape West A&B Loop BEST VINYL - fence posts West A Loop interior KITCHEN'S PLUS - install cabinets for 26 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected concrete placement of various sidewalk areas Inspected backfill of mechanical rooms Back check 46 to 57 of COE punch list Receiving inspection for interior door </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS Don Houston, Alside rep, visited site today. The installation process being used by ATH is fully satisfactory. The installation method is tested to 100+mph. The staples do not pull from OSB but the stapling flange breaks at this wind velocity. Repairs made to can lights in #51 and previous units - see attached photos </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 819 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 30 Oct 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
American Tradition H	LABORERS	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	7.0	53.5
Enterprise Builders	CEMENT FINISHER	3.0	18.0
Evergreene Const.	CARPENTER	3.0	25.0
Evergreene Const.	LABORERS	6.0	29.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
HUNT ELECTRIC	OPERATING ENGINEER	1.0	10.0
HUNT ELECTRIC	ELECTRICIAN	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	20.0
Impact	LABORERS	4.0	17.0
Impact	OPERATING ENGINEER	1.0	9.0
L&L ASSOCIATES	ELECTRICIAN	8.0	68.0
Pioneer Landscape	LANDSCAPE LABORERS	3.0	21.5
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0
Preeces Tile	FLOOR COVERER	1.0	8.0
Standard Drywall Inc	DRY-WALL INSTALLER	4.0	32.0
Utah Mechanical Cont	LABORERS	5.0	37.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Total		64.0	484.5

Total hours worked to date: 262,600.7

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
033	Loader	0.0	9.0
072	New Holland 170	0.0	7.0
076	Dingo	0.0	7.0
080	Curbmate	0.0	7.0
086	Kabota Mini X	0.0	9.0
Total		0.0	39.0

Total operating hours to date: 30,012.3

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 820	Page 1 of 2
		DATE 31 Oct 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 12 °F, Max 44 °F; No Precipitation; 10 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - worked on vinyl in building 33B; subfloor in building 31 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for building 43 HUNT ELECTRIC - blow strings for home runs to houses L&L ELECTRIC - finish trim for 6-22; terminating panels BOWMAN'S INC - west loop A furnace ignite; misc. repairs ENTERPRISE BUILDERS - placed 14 mechanical room floors PARSONS - clean up, temp doors, survey assist G&G INSULATION - insulation for building 50 STAR MOUNTAIN CONSTRUCTION - punch list from 58 to 61 STANDARD DRYWALL INC - fire wall #55A/B; taping repair #1 UMC - rough in waste for 57A/B, water 61A, gas 62B and install regulator 54,55,56 C-FORBES - punch lists 1-12 PIONEER LANDSCAPE - sod for interior loop A back yards; planting tree shrubs, A loop BEST VINYL - fence posts West A loop interior KITCHEN'S PLUS - cabinets for #26A </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Pre-punch list of 13,14,15 - given to management Inspected texture for 41; 4-way inspection of #51A/B Sheet rock / screw inspection #42B Insulation inspection 43-48 walls </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS Repaired floor squeak for #17 </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 820 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 31 Oct 2006 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
American Tradition H	LABORERS	1.0	8.0
Best Vinyl	LABORERS	4.0	40.0
Best Vinyl	SUPER - JOB	1.0	10.0
Bow man's Inc	SHEET METAL WORKERS	6.0	47.5
C-Forbes	CARPENTER	2.0	16.0
Evergreene Const.	CARPENTER	4.0	39.5
Evergreene Const.	LABORERS	7.0	20.0
HUNT ELECTRIC	ELECTRICIAN	1.0	7.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	14.0
Impact	LABORERS	1.0	4.5
Impact	OPERATING ENGINEER	1.0	4.5
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	8.0	65.5
Pioneer Landscape	LANDSCAPE LABORERS	2.0	17.5
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	56.0
Preece Tile	FLOOR COVERER	3.0	18.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	2.0	20.0
Standard Drywall Inc	DRY-WALL INSTALLER	4.0	40.0
Utah Mechanical Cont	LABORERS	4.0	38.5
Utah Mechanical Cont	PLUMBER	2.0	20.0
Total hours worked to date: 263,137.2		Total	68.0 536.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
066	Case Skid Loader	0.0	4.5
072	New Holland 170	0.0	7.0
076	Dingo	0.0	7.0
Total operating hours to date: 30,030.8		Total	0.0 18.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 821	Page 1 of 2
		DATE 01 Nov 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 10 °F, Max 50 °F; No Precipitation; 14 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - worked on subfloor for building 31B HUNT ELECTRIC - worked on marking utilities for fence installation L&L ELECTRIC - rough in 52; finish trim for 6-12 BOWMAN'S INC - finish furnaces in A loop PARSONS - hung doors and worked on clean up G&G INSULATION - building #50 floor; ceiling punch list 1-6 STAR MOUNTAIN CONSTRUCTION - punch list A Loop and 60 STANDARD DRYWALL INC - repairs in A Loop 1-7 UMC - rough in water 61A/B; furnace room gas 30A/B; hooked up regulator 54A/B, 55A/B, 56A/B, trim 12A/B, 13A C-FORBES - base pick up for 27; exterior hardware #30 PATTERSON - worked on setting fire hydrants to grade PIONEER LANDSCAPE - worked on setting trees for the interior A Loop back yards; prepare lawn for sod 46,47 KITCHENS PLUS - worked on setting cabinets for 27B and 28 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected insulation in attic 1-6 Pre punch list 16A/B, 17 Inspected roof shingles 47 to 61 Framing inspection in 62,63 </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS No specific conversations </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 821 Page 2 of 2																																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 01 Nov 2006 - Wednesday																																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">36.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">43.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>Impact</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLER</td><td style="text-align: right;">7.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Standard Drywall Inc</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">41.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">14.0</td></tr> <tr> <td>Total hours worked to date: 263,591.7</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">63.0</td> <td style="text-align: right;">454.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	American Tradition H	LABORERS	1.0	8.0	Best Vinyl	LABORERS	4.0	36.0	Best Vinyl	SUPER - JOB	1.0	9.0	Bow man's Inc	SHEET METAL WORKERS	6.0	43.0	C-Forbes	CARPENTER	2.0	14.0	Evergreene Const.	CARPENTER	4.0	28.5	Evergreene Const.	LABORERS	6.0	14.0	G&G Insulation	INSULATION INSTALLER	2.0	11.0	HUNT ELECTRIC	ELECTRICIAN	2.0	8.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	4.0	Impact	LABORERS	2.0	14.0	Kitchen's Plus	CARPENTER	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	1.0	11.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	7.0	56.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	LABORERS	1.0	10.0	Standard Drywall Inc	TAPER	2.0	20.0	Standard Drywall Inc	DRY-WALL INSTALLER	4.0	40.0	Utah Mechanical Cont	LABORERS	5.0	41.5	Utah Mechanical Cont	PLUMBER	3.0	14.0	Total hours worked to date: 263,591.7	Total	63.0	454.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																				
American Tradition H	CARPENTER	1.0	8.5																																																																																																				
American Tradition H	LABORERS	1.0	8.0																																																																																																				
Best Vinyl	LABORERS	4.0	36.0																																																																																																				
Best Vinyl	SUPER - JOB	1.0	9.0																																																																																																				
Bow man's Inc	SHEET METAL WORKERS	6.0	43.0																																																																																																				
C-Forbes	CARPENTER	2.0	14.0																																																																																																				
Evergreene Const.	CARPENTER	4.0	28.5																																																																																																				
Evergreene Const.	LABORERS	6.0	14.0																																																																																																				
G&G Insulation	INSULATION INSTALLER	2.0	11.0																																																																																																				
HUNT ELECTRIC	ELECTRICIAN	2.0	8.0																																																																																																				
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	4.0																																																																																																				
Impact	LABORERS	2.0	14.0																																																																																																				
Kitchen's Plus	CARPENTER	1.0	8.0																																																																																																				
Parsons Evergreene	OPERATING ENGINEER	1.0	11.0																																																																																																				
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																																																				
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	7.0	56.0																																																																																																				
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																																				
Standard Drywall Inc	LABORERS	1.0	10.0																																																																																																				
Standard Drywall Inc	TAPER	2.0	20.0																																																																																																				
Standard Drywall Inc	DRY-WALL INSTALLER	4.0	40.0																																																																																																				
Utah Mechanical Cont	LABORERS	5.0	41.5																																																																																																				
Utah Mechanical Cont	PLUMBER	3.0	14.0																																																																																																				
Total hours worked to date: 263,591.7	Total	63.0	454.5																																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>037</td><td>Excavator</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>072</td><td>New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr> <td>Total operating hours to date: 30,061.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">31.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	037	Excavator	0.0	6.0	047	Gradall 544-10	0.0	11.0	072	New Holland 170	0.0	7.0	076	Dingo	0.0	7.0	Total operating hours to date: 30,061.8	Total	0.0	31.0																																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																																				
037	Excavator	0.0	6.0																																																																																																				
047	Gradall 544-10	0.0	11.0																																																																																																				
072	New Holland 170	0.0	7.0																																																																																																				
076	Dingo	0.0	7.0																																																																																																				
Total operating hours to date: 30,061.8	Total	0.0	31.0																																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 822	Page 1 of 2
		DATE 02 Nov 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 57 °F; 0.07 IN Precipitation; 26 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - worked on vinyl cutting for 32; sub floor for 33 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim 43, stocking 44 L&L ELECTRIC - rough in 52; finish trim for 6-22 BOWMAN'S INC - set up furnaces West Loop A PARSONS - worked on temp doors, A-Loop incomplete items list G&G INSULATION - floor insulate #50, walls #47 STAR MOUNTAIN CONSTRUCTION - punch list 60,61 STANDARD DRYWALL INC - hanging 43; taping repairs several units; painting 31 to 36 UMC - rough in 56,57,63; trims 1-12 C-FORBES - punch list items 1-30 PIONEER LANDSCAPE - prepare yards for sod 46,47 back; plant trees interior A Loop and back yards 21,22,10 BEST VINYL - set posts on backyards for 22 to 15 KITCHEN'S PLUS - worked on 28,29 cabinets CUSTOM MARBLE - vanity tops and surround various A Loop buildings </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Re inspect 47 to 51 - 4 way list </p> <p> QUALITY CONTROL TESTING AND RESULTS Piping pressure test 56B - all passed Piping pressure test 57A - all passed Piping pressure test 57B - waste and gas passed </p> <p> REMARKS Held weekly QA/QC Meeting Send pictures of window shims to Milgard </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 822 Page 2 of 2																																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 02 Nov 2006 - Thursday																																																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">42.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">38.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">8.0</td><td style="text-align: right;">77.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">7.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Standard Drywall Inc</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">38.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">59.0</td> <td style="text-align: right; border-top: 1px solid black;">476.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 264,067.7</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	2.0	Best Vinyl	LABORERS	4.0	42.0	Best Vinyl	SUPER - JOB	1.0	10.5	C-Forbes	CARPENTER	2.0	12.0	Evergreene Const.	CARPENTER	4.0	38.5	Evergreene Const.	LABORERS	6.0	14.0	G&G Insulation	INSULATION INSTALLER	1.0	8.0	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	8.0	77.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	56.0	Preeces Tile	FLOOR COVERER	3.0	18.0	Standard Drywall Inc	LABORERS	1.0	10.0	Standard Drywall Inc	TAPER	2.0	18.0	Standard Drywall Inc	DRY-WALL INSTALLER	4.0	38.0	Utah Mechanical Cont	LABORERS	4.0	40.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		59.0	476.0	Total hours worked to date: 264,067.7			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																												
American Tradition H	CARPENTER	1.0	2.0																																																																																												
Best Vinyl	LABORERS	4.0	42.0																																																																																												
Best Vinyl	SUPER - JOB	1.0	10.5																																																																																												
C-Forbes	CARPENTER	2.0	12.0																																																																																												
Evergreene Const.	CARPENTER	4.0	38.5																																																																																												
Evergreene Const.	LABORERS	6.0	14.0																																																																																												
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																												
Kitchen's Plus	CARPENTER	1.0	8.0																																																																																												
L&L ASSOCIATES	ELECTRICIAN	8.0	77.0																																																																																												
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																																												
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	56.0																																																																																												
Preeces Tile	FLOOR COVERER	3.0	18.0																																																																																												
Standard Drywall Inc	LABORERS	1.0	10.0																																																																																												
Standard Drywall Inc	TAPER	2.0	18.0																																																																																												
Standard Drywall Inc	DRY-WALL INSTALLER	4.0	38.0																																																																																												
Utah Mechanical Cont	LABORERS	4.0	40.0																																																																																												
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																																																												
Valley View Exterior	CARPENTER	3.0	24.0																																																																																												
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																												
Total		59.0	476.0																																																																																												
Total hours worked to date: 264,067.7																																																																																															
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>New Holland 170</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">7.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 30,068.8</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	New Holland 170	0.0	7.0	Total		0.0	7.0	Total operating hours to date: 30,068.8																																																																															
Serial Number	Description	Standby Hours	Operating Hours																																																																																												
072	New Holland 170	0.0	7.0																																																																																												
Total		0.0	7.0																																																																																												
Total operating hours to date: 30,068.8																																																																																															
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 823	Page 1 of 2
		DATE 03 Nov 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 62 °F; No Precipitation; 9 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - worked on vinyl in 31; sub floor in 34 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for 44 L&L ELECTRIC - rough in 52B, finish trim 6-19 BOWMAN'S INC - set up furnace west A loop, vent water heaters PARSONS - survey assist, punch list, site clean up, check heaters G&G INSULATION - wall insulation for 48 and 49 STAR MOUNTAIN CONSTRUCTION - punch list 62 STANDARD DRYWALL INC - repairs West A Loop UMC - install water heaters C-FORBES - punch list A Loop buildings PIONEER LANDSCAPE - sodding West A Loop; prep lawn areas BEST VINYL - set fence posts for 22 to 15 KITCHEN'S PLUS - cabinets 30A/B ACTION GARAGE DOORS - installing doors and hardware for West Loop A </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected building 1-15 for plumbing finish - punch list made All A-Loop hydrants that were raised with cathodic Performed 4 way inspection #52 </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS No specific conversations </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS Observed no safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 823 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 03 Nov 2006 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
American Tradition H	CARPENTER	1.0	7.0
American Tradition H	LABORERS	1.0	5.5
Best Vinyl	LABORERS	3.0	30.0
Best Vinyl	SUPER - JOB	2.0	20.0
Bow man's Inc	SHEET METAL WORKERS	5.0	36.5
C-Forbes	CARPENTER	2.0	14.0
Evergreene Const.	CARPENTER	4.0	36.0
Evergreene Const.	LABORERS	6.0	25.5
G&G Insulation	INSULATION INSTALLER	1.0	8.0
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	8.0	80.0
Pioneer Landscape	LANDSCAPE LABORERS	3.0	21.5
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	54.5
Preeces Tile	FLOOR COVERER	4.0	36.0
Standard Drywall Inc	LABORERS	1.0	10.0
Standard Drywall Inc	TAPER	1.0	10.0
Utah Mechanical Cont	LABORERS	1.0	8.0
Utah Mechanical Cont	PLUMBER	1.0	8.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 264,534.2		Total	58.0 466.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Standby Hours</u>	<u>Operating Hours</u>
008	Dump Truck	0.0	4.0
072	New Holland 170	0.0	4.0
Total operating hours to date: 30,076.8		Total	0.0 8.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 824 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 04 Nov 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 60 °F; No Precipitation; 6 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - worked on underlayment in building 34; sand subfloor in 35 and 36
 PARSONS - survey assist; check heaters
 STANDARD DRYWALL INC - paint in 33
 C-FORBES - pick up work in A Loop
 BEST VINYL - fencing behind 15-20

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 MEP inspection of 52; inspected insulation of fence posts in A Loop and paint spraying in 33

 QUALITY CONTROL TESTING AND RESULTS
 None today

 REMARKS
 No remarks

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	2.0	7.0
Evergreene Const.	LABORERS	3.0	17.0
Total hours worked to date:	264,558.2	Total 5.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 824		Page 2 of 2
		DATE 04 Nov 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,076.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 826	Page 1 of 2
		DATE 06 Nov 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 69 °F; No Precipitation; 9 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - worked on cutting carpet for 10,19,20,21; sand floors 37-40 A TH - worked on siding, soffit, fascia trim #44 HUNT ELECTRIC - blowing strings for unit cables; set gas valves to grade L&L ELECTRIC - rough in 53; finish trim 7-12 BOWMAN'S INC - finish furnaces West A Loop PARSONS - assist survey, punch list 1-22; site clean up G&G INSULATION - walls #49 STAR MOUNTAIN CONSTRUCTION - punch list 62 STANDARD DRYWALL INC - hanging 44, taping 42, painting 32-33 UMC - rough in 58, 59, 63; trim to building C-FORBES - punch list West Loop A JB'S ROOFING - punch list repairs for West Loop PIONEER LANDSCAPE - planting shrubs interior West Loop A ACTION GARAGE DOORS - Over head doors, West Loop A WESTERN BUILDING MAINTENANCE - mold remediation 51 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Roofing inspection 62 and 63 - no corrections QUALITY CONTROL TESTING AND RESULTS Piping pressure 56B,57A,57B - all passed REMARKS No specific conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 826 Page 2 of 2																																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 06 Nov 2006 - Monday																																																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Action Garage Doors</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">51.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">36.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">15.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">2.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">8.0</td><td style="text-align: right;">80.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.5</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">7.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">41.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">66.0</td> <td style="text-align: right; border-top: 1px solid black;">483.5</td> </tr> </tbody> </table> Total hours worked to date: 265,041.7				Employer	Labor Classification	Number of Employees	Hours Worked	Action Garage Doors	LABORERS	1.0	7.5	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	LABORERS	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	7.0	51.0	C-Forbes	CARPENTER	1.0	6.0	Evergreene Const.	CARPENTER	4.0	36.0	Evergreene Const.	LABORERS	5.0	15.5	G&G Insulation	INSULATION INSTALLER	1.0	8.0	HUNT ELECTRIC	OPERATING ENGINEER	1.0	5.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	10.0	JB's Roofing	ROOFER	4.0	16.0	L&L ASSOCIATES	ELECTRICIAN	8.0	80.0	Pioneer Landscape	LANDSCAPE LABORERS	3.0	21.5	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	56.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Star Mountain	CARPENTER	1.0	5.0	Star Mountain	SUPER - JOB	1.0	8.0	Utah Mechanical Cont	LABORERS	5.0	41.0	Utah Mechanical Cont	PLUMBER	3.0	21.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		66.0	483.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																
Action Garage Doors	LABORERS	1.0	7.5																																																																																																
American Tradition H	CARPENTER	1.0	8.0																																																																																																
American Tradition H	LABORERS	1.0	8.0																																																																																																
Bow man's Inc	SHEET METAL WORKERS	7.0	51.0																																																																																																
C-Forbes	CARPENTER	1.0	6.0																																																																																																
Evergreene Const.	CARPENTER	4.0	36.0																																																																																																
Evergreene Const.	LABORERS	5.0	15.5																																																																																																
G&G Insulation	INSULATION INSTALLER	1.0	8.0																																																																																																
HUNT ELECTRIC	OPERATING ENGINEER	1.0	5.0																																																																																																
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	10.0																																																																																																
JB's Roofing	ROOFER	4.0	16.0																																																																																																
L&L ASSOCIATES	ELECTRICIAN	8.0	80.0																																																																																																
Pioneer Landscape	LANDSCAPE LABORERS	3.0	21.5																																																																																																
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	56.0																																																																																																
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																																
Star Mountain	CARPENTER	1.0	5.0																																																																																																
Star Mountain	SUPER - JOB	1.0	8.0																																																																																																
Utah Mechanical Cont	LABORERS	5.0	41.0																																																																																																
Utah Mechanical Cont	PLUMBER	3.0	21.0																																																																																																
Valley View Exterior	CARPENTER	3.0	24.0																																																																																																
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																																
Total		66.0	483.5																																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>072</td><td>New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>079</td><td>Mitsubishi Excavator</td><td style="text-align: right;">0.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>083</td><td>New Holland 553</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">12.0</td> </tr> </tbody> </table> Total operating hours to date: 30,088.8				Serial Number	Description	Standby Hours	Operating Hours	072	New Holland 170	0.0	7.0	079	Mitsubishi Excavator	0.0	1.0	083	New Holland 553	0.0	4.0	Total		0.0	12.0																																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																																
072	New Holland 170	0.0	7.0																																																																																																
079	Mitsubishi Excavator	0.0	1.0																																																																																																
083	New Holland 553	0.0	4.0																																																																																																
Total		0.0	12.0																																																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 827	Page 1 of 2								
		DATE 07 Nov 2006 - Tuesday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 65 °F, Max 82 °F; No Precipitation; 13 MPH Wind									
QC NARRATIVES											
<p>Activities in Progress:</p> <p> PREECES TILE - worked on vinyl for #31; carpet for #19; sanding floors to #40 AMERICAN TRADITION HOMES - siding, soffit, fascia trim for #44 HUNT ELECTRIC - blow strings to houses for phone / power L&L ELECTRIC - rough in 53B; finish trim 7-12 BOWMAN'S INC - start / set up furnaces West A Loop PARSONS - survey assist, hang doors, punchlist, clean up G&G INSULATION - insulate walls for #49 STAR MOUNTAIN CONSTRUCTION - punch list 62,63 STANDARD DRYWALL INC - hanging 44; taping 42,43; painting 32,33,34 UMC - rough in 63A/ 58A; trims to 20A/B, 10 C-FORBES - exterior door hardware 31A/B and 33A PATTERSON - backfill fire hydrants for the West Loop A PIONEER LANDSCAPE - plant shrubs / bark in West Loop A interior irrigation 41,42 WESTERN BUILDING MAINTENANCE - mold remediation 52 CUSTOM MARBLE - punchlist items West A Loop A </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected siding on 1 and 2; re-inspected framing and 4 ways for 46-61; pre-underlayment inspection 35-40 </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS No specific conversations </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH No activities were started today The following 3 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P511175</td> <td>Road Paving</td> </tr> <tr> <td>P5256035</td> <td>Install Exterior Doors & Windo</td> </tr> <tr> <td>P5259036</td> <td>Install Exterior Doors & Windo</td> </tr> </tbody> </table>				Activity No	Description	P511175	Road Paving	P5256035	Install Exterior Doors & Windo	P5259036	Install Exterior Doors & Windo
Activity No	Description										
P511175	Road Paving										
P5256035	Install Exterior Doors & Windo										
P5259036	Install Exterior Doors & Windo										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 827 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 07 Nov 2006 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
 No QC Punch List items were issued today
 No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
American Tradition H	LABORERS	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	6.0	45.0
C-Forbes	CARPENTER	1.0	8.0
Custom Marble	CARPENTER	4.0	32.0
Evergreene Const.	CARPENTER	4.0	35.5
Evergreene Const.	LABORERS	5.0	8.5
G&G Insulation	INSULATION INSTALLER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	8.0	75.5
Parsons Evergreene	OPERATING ENGINEER	1.0	5.5
Pioneer Landscape	LANDSCAPE LABORERS	3.0	21.5
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	56.0
Preeces Tile	FLOOR COVERER	2.0	14.0
Star Mountain	CARPENTER	1.0	8.0
Star Mountain	SUPER - JOB	1.0	8.0
Utah Mechanical Cont	LABORERS	5.0	40.5
Utah Mechanical Cont	PLUMBER	3.0	20.5
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total		61.0	458.5

Total hours worked to date: 265,500.2

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	0.0	5.5
063	Forklift	0.0	4.0
072	New Holland 170	0.0	7.0
076	Dingo	0.0	6.0
079	Mitsubishi Excavator	0.0	2.0
087	Compressor	0.0	5.0
Total		0.0	29.5

Total operating hours to date: 30,118.3

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 828	Page 1 of 2
		DATE 08 Nov 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 60 °F; 0.06 IN Precipitation; 24 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - worked on vinyl in building 31; carpet for building 19 AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for 45,44; punch list ½ L&L ELECTRIC - rough in 53A BOWMAN'S INC - set / start furnace A - Loop PARSONS - survey assist, temp heater, punch list, clean up buildings G&G INSULATION - Insulate buildings 50 and 51 STAR MOUNTAIN CONSTRUCTION - punch list 62 and 63 STANDARD DRYWALL INC - hanging 44; taping 42,43; repairs - West A, painting 32-35 UMC - rough in 58B, 59B; trims 20A/B, 10, 21A C-FORBES - exterior door hardware for building 33; bath accessories 31,32 CUSTOM MARBLE - install vanity tops for 23-25 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspect plumbing finish in units 1-15 QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS No specific conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 828		Page 2 of 2
		DATE 08 Nov 2006 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
American Tradition H	CARPENTER		1.0	8.5
C-Forbes	CARPENTER		1.0	8.0
Custom Marble	CARPENTER		4.0	32.0
Evergreene Const.	CARPENTER		4.0	37.5
Evergreene Const.	LABORERS		5.0	13.0
G&G Insulation	INSULATION INSTALLER		1.0	8.0
L&L ASSOCIATES	ELECTRICIAN		9.0	95.0
Pioneer Landscape	OPERATING ENGINEER		1.0	6.0
Preces Tile	FLOOR COVERER		2.0	16.0
Star Mountain	CARPENTER		1.0	8.0
Star Mountain	SUPER - JOB		1.0	8.0
Utah Mechanical Cont	LABORERS		4.0	31.5
Utah Mechanical Cont	PLUMBER		3.0	21.5
Valley View Exterior	CARPENTER		3.0	24.0
Valley View Exterior	SUPER - JOB		1.0	8.0
Total hours worked to date: 265,825.2		Total	41.0	325.0
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,118.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 829	Page 1 of 2
		DATE 09 Nov 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 23 °F, Max 46 °F; No Precipitation; 15 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - worked on subfloor for building 34B AMERICAN TRADITION HOMES - worked on siding, soffit, fascia trim for 45 L&L ELECTRIC - rough in 53A, finish trim BOWMAN'S INC - rough in 55 PARSONS - punch list and cleaning in A Loop G&G INSULATION - insulation in 51 STAR MOUNTAIN CONSTRUCTION - pick up in 62 STANDARD DRYWALL INC - drywall patches in A Loop; tape in 42B UMC - rough in 58 C-FORBES - bath hardware - 31-33 PATTERSON - worked on phase 6 JB'S ROOFING - small punch list items through out A&B loops PIONEER LANDSCAPE - spread mulch through out A Loop </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected shingles in outer A Loop </p> <p> QUALITY CONTROL TESTING AND RESULTS Plumbing pressure test for gas in 58 and 59 </p> <p> REMARKS No specific conversations </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
Empty row for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 829 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 09 Nov 2006 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
American Tradition H	LABORERS	1.0	8.0
C-Forbes	CARPENTER	1.0	4.0
Custom Marble	CARPENTER	4.0	28.0
Evergreene Const.	CARPENTER	4.0	37.0
Evergreene Const.	LABORERS	6.0	16.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	13.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	13.0
L&L ASSOCIATES	ELECTRICIAN	9.0	90.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	3.0	22.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	46.0
Star Mountain	CARPENTER	1.0	7.0
Star Mountain	SUPER - JOB	1.0	6.5
Utah Mechanical Cont	LABORERS	5.0	42.5
Utah Mechanical Cont	PLUMBER	3.0	22.5
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 266,236.7	Total	55.0	411.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
034	JCB	0.0	7.0
072	New Holland 170	0.0	7.0
086	Kabota Mini X	0.0	1.0
087	Compressor	0.0	7.0
Total operating hours to date: 30,140.3	Total	0.0	22.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 830	Page 1 of 2
		DATE 10 Nov 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 53 °F; No Precipitation; 33 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - 22 Pad/ Tack strip ; 20B/21A carpet; 24B/36 subfloor vinyl 31B and cut 33A AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 45, 42 L&L ELECTRIC - roughin # 53, 54 BOWMAN'S - Rough in #55 PARSONS EVERGREENE - Clean up, move materials, punchlist A loop G&G INSULATION - Insulate walls # 50 STAR MOUNTAIN CONSTRUCTION - Punch list # 53 STANDARD DRYWALL INC - Hanging #44, taping 42, 43; Painting 32, 33, 34 C-FORBES - Bath accessories # 32, 33 PIONEER LANDSCAPING - Planting/ mulch interior west loop A General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Siding inspection on building #3. Craw I Space inspections in 1& 2; Follow up on incomplete work # 6-9 QUALITY CONTROL TESTING AND RESTULTS: No Testing REMARKS No Specific conversations Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS No observed safety issues PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND /OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 830 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 10 Nov 2006 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.0
American Tradition H	LABORERS	1.0	5.0
Bow man's Inc	SHEET METAL WORKERS	7.0	49.0
C-Forbes	CARPENTER	1.0	4.0
Evergreene Const.	CARPENTER	4.0	30.0
Evergreene Const.	LABORERS	6.0	12.0
G&G Insulation	INSULATION INSTALLER	4.0	32.0
L&L ASSOCIATES	ELECTRICIAN	9.0	90.0
Parsons Evergreene	OPERATING ENGINEER	1.0	6.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	12.5
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	52.0
Preeces Tile	FLOOR COVERER	4.0	32.0
Star Mountain	CARPENTER	1.0	6.0
Star Mountain	SUPER - JOB	1.0	7.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total		56.0	400.5

Total hours worked to date: 266,637.2

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
037	Excavator	0.0	0.0
047	Gradall 544-10	0.0	6.0
072	New Holland 170	0.0	6.0
076	Dingo	0.0	0.0
079	Mitsubishi Excavator	0.0	3.0
083	New Holland 553	0.0	0.0
Total		0.0	15.0

Total operating hours to date: 30,155.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 831 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Nov 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 51 °F; 0.18 IN Precipitation; 31 MPH Wind			

QC NARRATIVES

Activities in Progress:
 Aldave (Preece tile) - Carpet # 10, #21, tack/pad #22; Subfloor # 35
 PARSONS EVERGREENE - Complete Punch items in A Loop, Hang doors
 STANDARD DRYWALL INC - Taping/texture # 42
 C-FORBES - Clean up #41
 PIONEER LANDSCAPING - No water as Rained

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 No Inspections

QUALITY CONTROL TESTING AND RESULTS:
 No Testing

REMARKS
 No Specific conversations

Safety Inspection / Safety Meetings:
 SAFETY INSPECTIONS/SAFETY MEETINGS
 No observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND /OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	1.0	3.0
Evergreene Const.	CARPENTER	2.0	15.0
Evergreene Const.	LABORERS	2.0	1.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 831		Page 2 of 2
		DATE 11 Nov 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Impact	LABORERS	2.0	4.0	
Impact	OPERATING ENGINEER	2.0	3.0	
Total hours worked to date: 266,663.2		Total	9.0	26.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
037	Excavator	0.0	0.0	
047	Gradall 544-10	0.0	0.0	
072	New Holland 170	0.0	0.0	
076	Dingo	0.0	0.0	
079	Mitsubishi Excavator	0.0	0.0	
083	New Holland 553	0.0	0.0	
Total operating hours to date: 30,155.3		Total	0.0	0.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 833	Page 1 of 2
		DATE 13 Nov 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 51 °F; 0.61 IN Precipitation; 26 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Carpet 10, 21, 22; Tack/pad # 24; Subfloor 34B, 36 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 45, 44 L&L ELECTRIC - Roughing # 54; Finish trim 2-12 BOWMAN'S - Rough-in #55 and mech room 56, 57, 60, 61, 62 PARSONS EVERGREENE - A-loop punch list, survey assist, temp heat, site clean-up, clean in front of painters G&G INSULATION - Insulate # 51, 52 STAR MOUNTAIN CONSTRUCTION - Punch List STANDARD DRYWALL INC - Hanging #44; Taping #43, Painting 33-36 UTAH MECHANICAL CONTRACTORS - Rough-in water 63A/B, waste 59A/B PIONEER LANDSCAPING - Mulch interior A loop, irrigation # 42 BEST VINYL - Unload materials</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected counter top installation 1 to 20 sent to A-One. Inspected drainage A loop buildings 1 to 30 Inspected texture # 37, 38, 39, 40</p> <p>QUALITY CONTROL TESTING AND RESULTS: No Testing</p> <p>REMARKS No Specific conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS No observed safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: Painting preparatory Hogan Enterprises - See notes</p> <p>CONTRACTORS FIRST AND /OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 833 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 13 Nov 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
American Tradition H	LABORERS	1.0	8.0
Best Vinyl	LABORERS	5.0	29.0
Best Vinyl	SUPER - JOB	2.0	13.0
Bow man's Inc	SHEET METAL WORKERS	6.0	46.5
Evergreene Const.	CARPENTER	4.0	36.0
Evergreene Const.	LABORERS	5.0	48.0
Hogan Enterprise	PAINTERS	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	9.0	85.0
Parsons Evergreene	OPERATING ENGINEER	1.0	3.0
Pioneer Landscape	LANDSCAPE LABORERS	3.0	21.5
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	52.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Star Mountain	SUPER - JOB	1.0	8.0
Utah Mechanical Cont	LABORERS	4.0	22.5
Utah Mechanical Cont	PLUMBER	3.0	20.5
		Total	61.0 473.5
Total hours worked to date: 267,136.7			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
037	Excavator	0.0	0.0
047	Gradall 544-10	0.0	3.0
072	New Holland 170	0.0	0.0
076	Dingo	0.0	0.0
078	LS180	0.0	6.0
079	Mitsubishi Excavator	0.0	6.0
083	New Holland 553	0.0	6.0
		Total	0.0 21.0
Total operating hours to date: 30,176.3			

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 834	Page 1 of 2
		DATE 14 Nov 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 46 °F; No Precipitation; 34 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim # 46 L&L ELECTRIC - Roughing # 54, SER in 48-52; Finish trim at A-loop BOWMAN'S - Rough-in #55 and set furnaces A-loop PARSONS EVERGREENE - A-loop punch list, Clean up, mechrooms form G&G INSULATION - Insulate # 52-53 STAR MOUNTAIN CONSTRUCTION - Punch List STANDARD DRYWALL INC - Hanging #44B; Taping #43 UTAH MECHANICAL CONTRACTORS - Rough-in Waste # 59B CFORBES - Punch list 1-12 PIONEER LANDSCAPING - Plant trees 33-38 BEST VINYL - Fence Slats 1- 9, posts #14, 15 CUSTOM MARBLE - Install tub surround HOGAN ENTERPRISES - Prep # 38 trim for paint </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected 2-7 for carpet and vinyl </p> <p> QUALITY CONTROL TESTING AND RESTULTS: Piping pressure test #59A/B w ater and waste - all passed (Gas done previously) </p> <p> REMARKS No Specific conversations </p> <p>Safety Inspection / Safety Meetings:</p> <p> SAFETY INSPECTIONS/SAFETY MEETINGS Panel covers not in place in # 37A/B; Open containers of flammable liquids w ith a pan flame heater in # 37A </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY: None </p> <p> CONTRACTORS FIRST AND /OR LAST DAY ONSITE: None </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 834 Page 2 of 2																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 14 Nov 2006 - Tuesday																																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">36.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">0.5</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">9.0</td><td style="text-align: right;">83.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">7.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">30.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">20.5</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">59.0</td> <td style="text-align: right; border-top: 1px solid black;">483.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 267,619.7</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	American Tradition H	LABORERS	1.0	8.0	Best Vinyl	LABORERS	6.0	56.0	Best Vinyl	SUPER - JOB	1.0	8.0	Evergreene Const.	CARPENTER	4.0	36.0	Evergreene Const.	LABORERS	1.0	0.5	Hogan Enterprise	PAINTERS	7.0	56.0	Hogan Enterprise	SUPER - JOB	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	9.0	83.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	56.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Star Mountain	CARPENTER	1.0	8.0	Star Mountain	SUPER - JOB	1.0	8.0	Utah Mechanical Cont	LABORERS	4.0	30.5	Utah Mechanical Cont	PLUMBER	3.0	20.5	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		59.0	483.0	Total hours worked to date: 267,619.7			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
American Tradition H	CARPENTER	1.0	8.5																																																																																								
American Tradition H	LABORERS	1.0	8.0																																																																																								
Best Vinyl	LABORERS	6.0	56.0																																																																																								
Best Vinyl	SUPER - JOB	1.0	8.0																																																																																								
Evergreene Const.	CARPENTER	4.0	36.0																																																																																								
Evergreene Const.	LABORERS	1.0	0.5																																																																																								
Hogan Enterprise	PAINTERS	7.0	56.0																																																																																								
Hogan Enterprise	SUPER - JOB	1.0	8.0																																																																																								
L&L ASSOCIATES	ELECTRICIAN	9.0	83.0																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	56.0																																																																																								
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																								
Star Mountain	CARPENTER	1.0	8.0																																																																																								
Star Mountain	SUPER - JOB	1.0	8.0																																																																																								
Utah Mechanical Cont	LABORERS	4.0	30.5																																																																																								
Utah Mechanical Cont	PLUMBER	3.0	20.5																																																																																								
Valley View Exterior	CARPENTER	4.0	32.0																																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																								
Total		59.0	483.0																																																																																								
Total hours worked to date: 267,619.7																																																																																											
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>086</td> <td>Kabota Mini X</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">8.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 30,184.3</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	086	Kabota Mini X	0.0	8.0	Total		0.0	8.0	Total operating hours to date: 30,184.3																																																																											
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
086	Kabota Mini X	0.0	8.0																																																																																								
Total		0.0	8.0																																																																																								
Total operating hours to date: 30,184.3																																																																																											
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 835	Page 1 of 2
		DATE 15 Nov 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 48 °F; No Precipitation; 26 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - Subfloor 35; carpet 10,22 AMERICAN TRADITION HOMES - Siding, soffit, fascia, trim for 46; Misc pick up items; work on punch list for buildings 3 and 4 HUNT ELECTRIC - Repaired gas line damage L&L ELECTRIC - Rough in #54; Finish trim A Loop, SER cable 50-52 BOWMANS - Rough in 55; set up / fire up furnaces in A Loop PARSONS - A Loop punch list; form mechanical room floor slab, clean up, hang doors G&G INSULATION - Insulate walls 53; blow in 7-20 STAR MOUNTAIN CONSTRUCTION - punch list - door size change 41-53 Charles STANDARD DRYWALL INC - worked on hanging 44, taping 43, repairs in 39 and 40, painting 34-37 UMC - Rough in waste 59, pressure tests, trim 22A/B, access panels 31-41, concrete blocks 31-63 C-FORBES - punch list A Loop PIONEER - worked on sodding lawns; A Loop interior gravel; sleeve at 58, main line BEST VINYL - Set fence posts back 14-12 HOGAN ENTERPRISE - painting prep in 38-39-40 A-ONE SOLID - Countertops in 22 to 25,10 ACTION GARAGE DOORS - Over head garage doors A Loop </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Texture inspection #42 Carpet / Vinyl inspections 1-13; distributed deficiencies Plumbing finish 16-20; electrical 53 </p> <p> QUALITY CONTROL TESTING AND RESULTS Piping pressure test 59A water and waste (gas done previously) - All passed Gas piping pressure test 60A/B, 61A/B, 62A/B - All passed </p> <p>REMARKS</p> <p>Fence post auger damaged gas to #12. Turned off valves and repaired break. Called Base Fire Department.</p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No specific safety issues observed </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY Held Preparatory Meeting with LeBaron Drywall </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 835 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 15 Nov 2006 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Action Garage Doors	LABORERS	1.0	4.5
American Tradition H	CARPENTER	1.0	8.0
American Tradition H	LABORERS	1.0	8.0
Best Vinyl	LABORERS	5.0	50.0
Best Vinyl	SUPER - JOB	2.0	20.0
Bow man's Inc	SHEET METAL WORKERS	6.0	45.0
Enterprise Builders	FINISH CARPENTER	2.0	2.0
Evergreene Const.	CARPENTER	4.0	38.5
Evergreene Const.	LABORERS	6.0	14.5
G&G Insulation	INSULATION INSTALLER	2.0	11.0
HUNT ELECTRIC	OPERATING ENGINEER	1.0	3.0
HUNT ELECTRIC	ELECTRICIAN	1.0	4.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	3.0
Hogan Enterprise	PAINTERS	9.0	72.0
L&L ASSOCIATES	ELECTRICIAN	9.0	78.5
Parsons Evergreene	OPERATING ENGINEER	1.0	5.0
Pioneer Landscape	LANDSCAPE LABORERS	3.0	21.5
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	56.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Star Mountain	CARPENTER	1.0	8.0
Star Mountain	SUPER - JOB	1.0	8.0
Utah Mechanical Cont	LABORERS	3.0	30.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 268,210.2	Total	79.0	590.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	0.0	5.0
072	New Holland 170	0.0	7.0
079	Mitsubishi Excavator	0.0	3.0
083	New Holland 553	0.0	6.0
086	Kabota Mini X	0.0	2.0
Total operating hours to date: 30,207.3	Total	0.0	23.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 836	Page 1 of 3
		DATE 16 Nov 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 34 °F, Max 53 °F; 0.05 IN Precipitation; 30 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - Worked on carpet for building 10; sub floor for building 35 HUNT ELECTRIC - Mark utilities for fence post installation on B Loop L&L ELECTRIC - Rough in #54; Finish trim A Loop BOWMANS - Rough in 55; set up / fire up furnaces in A Loop PARSONS - A Loop punch list; form mechanical room floor slab, clean up, survey assist G&G INSULATION - Insulate floors 53,54 STAR MOUNTAIN CONSTRUCTION - worked on punch list STANDARD DRYWALL INC - worked on hanging 45, taping 43, repairs in A Loop, painting 35,36,37 UMC - Rough in waste 59,60,61,62; finish trim A Loop C-FORBES - punch list A Loop; exterior hardware 33 PATTERSON - grade on B Loop interior PIONEER - gravel A Loop interior, irrigation interior B Loop BEST VINYL - Set fence posts exterior A Loop, slats on interior A Loop HOGAN ENTERPRISE - painting prep in 38-39 A-ONE SOLID - Countertops in 22 to 25, punch list 1-21 FORREST LEBARON - hanging 48 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS - Inspected vinyl and carpet installation in 14-21; inspected fencing installation 1-9; 4-way inspection in 53; drywall inspection in 44B </p> <p> QUALITY CONTROL TESTING AND RESULTS Piping pressure test in 59B - all passed Gas in 61B and 62A&B - all passed </p> <p> REMARKS Held weekly QA/QC Meeting </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No specific safety issues observed </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 836	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 16 Nov 2006 - Thursday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Action Garage Doors	LABORERS	1.0	7.5
American Tradition H	CARPENTER	1.0	6.0
American Tradition H	LABORERS	1.0	7.0
Best Vinyl	LABORERS	5.0	50.0
Best Vinyl	SUPER - JOB	2.0	20.0
Bow man's Inc	SHEET METAL WORKERS	6.0	42.5
C-Forbes	CARPENTER	1.0	6.0
Evergreene Const.	CARPENTER	4.0	35.0
Evergreene Const.	LABORERS	7.0	22.0
Forrest LeBaron	DRY-WALL INSTALLER	2.0	16.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN	1.0	5.5
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0
Hogan Enterprise	PAINTERS	7.0	56.0
Hogan Enterprise	SUPER - JOB	1.0	8.0
Impact	LABORERS	0.0	0.0
Impact	OPERATING ENGINEER	1.0	3.0
JB's Roofing	ROOFER	0.0	0.0
Kitchen's Plus	CARPENTER	0.0	0.0
L&L ASSOCIATES	ELECTRICIAN	9.0	75.0
Parsons Evergreene	OPERATING ENGINEER	0.0	0.0
Pioneer Landscape	LANDSCAPE LABORERS	3.0	20.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	52.0
Preeces Tile	FLOOR COVERER	0.0	0.0
Standard Drywall Inc	LABORERS	0.0	0.0
Standard Drywall Inc	TAPER	0.0	0.0
Standard Drywall Inc	DRY-WALL INSTALLER	0.0	0.0
Star Mountain	CARPENTER	1.0	8.0
Star Mountain	SUPER - JOB	1.0	8.0
Utah Mechanical Cont	LABORERS	4.0	22.5
Utah Mechanical Cont	PLUMBER	3.0	22.5
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 268,766.7		Total 76.0	556.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
037	Excavator	0.0	0.0
047	Gradall 544-10	0.0	0.0
069	Skid Steer	0.0	3.0
072	New Holland 170	0.0	7.0
076	Dingo	0.0	2.0
079	Mitsubishi Excavator	0.0	4.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 836		Page 3 of 3
		DATE 16 Nov 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
083	New Holland 553		0.0	7.0
Total operating hours to date: 30,230.3		Total	0.0	23.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 837	Page 1 of 3
		DATE 17 Nov 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 53 °F; No Precipitation; 9 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - carpet 22,23,24 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim 46 L&L ELECTRIC - rough in 54B, finish trim A loop BOWMAN'S INC - rough in 55 PARSONS - punch list A Loop, clean up mechanical room forming G&G INSULATION - insulate walls / floors 53 STAR MOUNTAIN CONSTRUCTION - worked on punch list STANDARD DRYWALL INC - hanging 46; taping 43,44A; painting 34-37 C-FORBES - building #34 exterior door hardware PIONEER LANDSCAPE - irrigation B Loop; preparing yards for sod BEST VINYL - fencing slats in A Loop interior; punch list HOGAN ENTERPRISE - painting and preparation for buildings 38,39,40,41,42 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected subfloor installation for 32,33,34 - okay to proceed QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS No specific conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety features PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 837 Page 2 of 3	
		DATE 17 Nov 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Action Garage Doors	LABORERS	0.0	0.0
American Tradition H	CARPENTER	1.0	5.0
American Tradition H	LABORERS	1.0	8.0
Best Vinyl	LABORERS	5.0	35.0
Best Vinyl	SUPER - JOB	2.0	12.0
Bow man's Inc	SHEET METAL WORKERS	6.0	38.0
C-Forbes	CARPENTER	1.0	5.5
Evergreene Const.	CARPENTER	4.0	39.5
Evergreene Const.	LABORERS	6.0	17.0
Forrest LeBaron	DRY-WALL INSTALLER	2.0	16.0
G&G Insulation	INSULATION INSTALLER	1.0	8.0
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0
Hogan Enterprise	PAINTERS	8.0	64.0
Hogan Enterprise	SUPER - JOB	1.0	8.0
Impact	LABORERS	0.0	0.0
Impact	OPERATING ENGINEER	1.0	3.0
JB's Roofing	ROOFER	0.0	0.0
Kitchen's Plus	CARPENTER	0.0	0.0
L&L ASSOCIATES	ELECTRICIAN	9.0	65.0
Parsons Evergreene	OPERATING ENGINEER	0.0	0.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	9.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Standard Drywall Inc	LABORERS	0.0	0.0
Standard Drywall Inc	TAPER	0.0	0.0
Standard Drywall Inc	DRY-WALL INSTALLER	0.0	0.0
Star Mountain	CARPENTER	1.0	8.0
Star Mountain	SUPER - JOB	1.0	8.0
Utah Mechanical Cont	LABORERS	2.0	10.0
Utah Mechanical Cont	PLUMBER	0.0	0.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 269,245.7		Total 69.0	479.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
037	Excavator	0.0	6.0
047	Gradall 544-10	0.0	0.0
069	Skid Steer	0.0	3.0
072	New Holland 170	0.0	7.0
076	Dingo	0.0	4.0
079	Mitsubishi Excavator	0.0	0.0
083	New Holland 553	0.0	7.0
Total operating hours to date: 30,257.3		Total 0.0	27.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 837		Page 3 of 3
		DATE 17 Nov 2006 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 838 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 18 Nov 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 53 °F; No Precipitation; 9 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - installed carpet in building 24 and underlayment in buildings 35 and 36
 PARSONS - install temp doors on building 42
 STANDARD DRYWALL INC - taping in building 44 and hanging in building 46

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspection back checks for framing in B Loop; texture installation in 44A; back check on siding inspections in A Loop

QUALITY CONTROL TESTING AND RESULTS
 No testing performed

REMARKS
 No remarks today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Action Garage Doors	LABORERS	0.0	0.0
American Tradition H	CARPENTER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 840	Page 1 of 3
		DATE 20 Nov 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 55 °F; No Precipitation; 13 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - underlayment in building 37; carpet in 24; tack strip and pad in 28B and 29A/B AMERICAN TRADITION HOMES - worked on siding, soffit, fascia, trim for #46 HUNT ELECTRIC - locate and re burial utilities B Loop interior, pull wire to units L&L ELECTRIC - rough in 55; finish trim 10-16 BOWMAN'S INC - rough in 56 PARSONS - clean up; A loop punch list; lumber truck; temp heater check G&G INSULATION - insulate #54 walls STAR MOUNTAIN CONSTRUCTION - worked on punch list STANDARD DRYWALL INC- hanging 46 UTAH MECHANICAL CONTRACTORS - rough waste 51 C-FORBES - finish carpentry for buildings 42 and 43 PIONEER LANDSCAPE - irrigation B loop interior; plants at 15-22 HOGAN ENTERPRISE - painting trim 39 - 41; preparation General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS MEP inspection in 54A&B; drywall inspection in 46A&B; back check of MEP's in 52 and 53 QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS No conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues; held site safety meeting PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 840 Page 2 of 3	
		DATE 20 Nov 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Action Garage Doors	LABORERS	0.0	0.0
American Tradition H	CARPENTER	0.0	0.0
American Tradition H	LABORERS	1.0	8.0
Best Vinyl	LABORERS	0.0	0.0
Best Vinyl	SUPER - JOB	0.0	0.0
Bow man's Inc	SHEET METAL WORKERS	7.0	48.5
C-Forbes	CARPENTER	4.0	20.0
Evergreene Const.	CARPENTER	3.0	28.0
Evergreene Const.	LABORERS	5.0	9.5
G&G Insulation	INSULATION INSTALLER	0.0	0.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN	3.0	30.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	10.0
Hogan Enterprise	PAINTERS	6.0	48.0
Hogan Enterprise	SUPER - JOB	1.0	8.0
Impact	LABORERS	0.0	0.0
JB's Roofing	ROOFER	0.0	0.0
Kitchen's Plus	CARPENTER	0.0	0.0
L&L ASSOCIATES	ELECTRICIAN	9.0	75.0
Parsons Evergreene	OPERATING ENGINEER	0.0	0.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	13.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	52.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Standard Drywall Inc	LABORERS	0.0	0.0
Standard Drywall Inc	TAPER	0.0	0.0
Standard Drywall Inc	DRY-WALL INSTALLER	0.0	0.0
Star Mountain	CARPENTER	1.0	8.0
Star Mountain	SUPER - JOB	1.0	8.0
Utah Mechanical Cont	LABORERS	3.0	21.5
Utah Mechanical Cont	PLUMBER	3.0	14.5
Valley View Exterior	CARPENTER	0.0	0.0
Valley View Exterior	SUPER - JOB	0.0	0.0
Total hours worked to date: 269,740.7		Total 65.0	470.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
037	Excavator	0.0	0.0
047	Gradall 544-10	0.0	0.0
063	Forklift	0.0	4.0
072	New Holland 170	0.0	6.0
074	MF Tractor	0.0	7.0
076	Dingo	0.0	6.0
079	Mitsubishi Excavator	0.0	0.0
083	New Holland 553	0.0	7.0
Total operating hours to date: 30,287.3		Total 0.0	30.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 840 Page 3 of 3	
		DATE 20 Nov 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 841	Page 1 of 3
		DATE 21 Nov 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 68 °F; No Precipitation; 24 MPH Wind	
QC NARRATIVES			
Activities in Progress: PREECES TILE - punch list A Loop carpet; install carpet 24 HUNT ELECTRIC - pulling wire to units B - Loop; reburial utilities inner loop L&L ELECTRIC - rough in 55; finish trim 12-17 BOWMAN'S INC - rough in 56 PARSONS - permanent and temp doors B Loop, punch list A Loop; temp heaters G&G INSULATION - walls 54 STAR MOUNTAIN CONSTRUCTION - worked on punch list STANDARD DRYWALL INC - hanging 47, taping 44,45, painting 36,37 UMC - rough in 61 waste, mechanical room drains			
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Pre- inspections 18,19,20,10 - distributed Texture inspections in 43 and 44A, framing inspection in 62B QUALITY CONTROL TESTING AND RESULTS Piping pressure test 60A/B, 61A/B water / waste - all passed Pressure test gas in 63A/B REMARKS No conversations Sent email on Baxter light fixture in common bath. Not required but a credit to government			
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues - injury to a worker's finger - report written by subcontractor PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 841 Page 2 of 3	
		DATE 21 Nov 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Action Garage Doors	LABORERS	0.0	0.0
American Tradition H	CARPENTER	0.0	0.0
American Tradition H	LABORERS	0.0	0.0
Best Vinyl	LABORERS	0.0	0.0
Best Vinyl	SUPER - JOB	0.0	0.0
Bow man's Inc	SHEET METAL WORKERS	5.0	35.0
C-Forbes	CARPENTER	4.0	32.0
Evergreene Const.	CARPENTER	4.0	38.0
Evergreene Const.	LABORERS	5.0	9.0
Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0
G&G Insulation	INSULATION INSTALLER	0.0	0.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.0
HUNT ELECTRIC	ELECTRICIAN	3.0	32.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	12.5
Hogan Enterprise	PAINTERS	6.0	48.0
Hogan Enterprise	SUPER - JOB	1.0	8.0
Impact	LABORERS	1.0	1.0
Impact	OPERATING ENGINEER	2.0	20.0
JB's Roofing	ROOFER	0.0	0.0
Kitchen's Plus	CARPENTER	0.0	0.0
L&L ASSOCIATES	ELECTRICIAN	8.0	75.0
Parsons Evergreene	OPERATING ENGINEER	0.0	0.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	13.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	53.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	LABORERS	0.0	0.0
Standard Drywall Inc	TAPER	0.0	0.0
Standard Drywall Inc	DRY-WALL INSTALLER	0.0	0.0
Star Mountain	CARPENTER	1.0	6.0
Star Mountain	SUPER - JOB	1.0	8.0
Utah Mechanical Cont	LABORERS	3.0	22.0
Utah Mechanical Cont	PLUMBER	3.0	22.0
Valley View Exterior	CARPENTER	0.0	0.0
Valley View Exterior	SUPER - JOB	0.0	0.0
Total hours worked to date:	270,284.2	Total	71.0 543.5
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
037	Excavator	0.0	0.0
042	Kabota kx 121-1	0.0	3.0
047	Gradall 544-10	0.0	0.0
052	loader	0.0	10.0
069	Skid Steer	0.0	10.0
072	New Holland 170	0.0	4.0
074	MF Tractor	0.0	6.0
075	New Holland 180	0.0	7.0
076	Dingo	0.0	7.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 841		Page 3 of 3
		DATE 21 Nov 2006 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
079	Mitsubishi Excavator	0.0	0.0	
083	New Holland 553	0.0	0.0	
Total operating hours to date: 30,334.3		Total	0.0	47.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 842	Page 1 of 3
		DATE 22 Nov 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 53 °F; No Precipitation; 13 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - worked on carpet pick up in A Loop HUNT ELECTRIC - reburial of utilities - B Loop interior L&L ELECTRIC - rough in 55; finish trim 12-18 BOWMAN'S INC - rough in 56 PARSONS - Temp doors, heaters, punch list STAR MOUNTAIN CONSTRUCTION - worked on punch list STANDARD DRY WALL INC - hanging 47; taping 44,45 UMC - rough in 62 waste C-FORBES - finish carpentry for 42,43; exterior door hardware PATTERSON - back mechanical rooms PIONEER - landscape / irrigation A Loop HOGAN ENTERPRISE - paint 38,39 FORREST LEBARON - hand GWB 48,49 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS No inspections today QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS No conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 842 Page 2 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 22 Nov 2006 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Action Garage Doors	LABORERS	0.0	0.0
American Tradition H	CARPENTER	0.0	0.0
American Tradition H	LABORERS	0.0	0.0
Best Vinyl	LABORERS	0.0	0.0
Best Vinyl	SUPER - JOB	0.0	0.0
Bow man's Inc	SHEET METAL WORKERS	5.0	32.0
C-Forbes	CARPENTER	0.0	0.0
Evergreene Const.	CARPENTER	0.0	0.0
Evergreene Const.	LABORERS	4.0	31.0
G&G Insulation	INSULATION INSTALLER	0.0	0.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	16.0
HUNT ELECTRIC	ELECTRICIAN	3.0	20.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0
Hogan Enterprise	PAINTERS	7.0	56.0
Impact	LABORERS	0.0	0.0
JB's Roofing	ROOFER	0.0	0.0
Kitchen's Plus	CARPENTER	0.0	0.0
L&L ASSOCIATES	ELECTRICIAN	9.0	75.0
Parsons Evergreene	OPERATING ENGINEER	0.0	0.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	8.5
Pioneer Landscape	OPERATING ENGINEER	3.0	22.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	53.0
Preeces Tile	FLOOR COVERER	1.0	8.0
Standard Drywall Inc	LABORERS	0.0	0.0
Standard Drywall Inc	TAPER	0.0	0.0
Standard Drywall Inc	DRY-WALL INSTALLER	0.0	0.0
Star Mountain	CARPENTER	1.0	6.0
Star Mountain	SUPER - JOB	1.0	7.0
Utah Mechanical Cont	LABORERS	4.0	31.5
Utah Mechanical Cont	PLUMBER	2.0	11.5
Valley View Exterior	CARPENTER	0.0	0.0
Valley View Exterior	SUPER - JOB	0.0	0.0
Total hours worked to date: 270,661.7		Total 51.0	377.5
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
037	Excavator	0.0	0.0
047	Gradall 544-10	0.0	0.0
063	Forklift	0.0	5.0
072	New Holland 170	0.0	0.0
076	Dingo	0.0	6.0
078	LS180	0.0	4.0
079	Mitsubishi Excavator	0.0	2.0
083	New Holland 553	0.0	0.0
086	Kabota Mini X	0.0	2.0
Total operating hours to date: 30,353.3		Total 0.0	19.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 842	Page 3 of 3
		DATE 22 Nov 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 843		Page 1 of 1	
		DATE 23 Nov 2006 - Thursday			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004			
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Not Entered			
QC NARRATIVES No QC Narratives were reported today					
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today					
ACTIVITY START/FINISH No activities were started or finished today					
QC REQUIREMENTS No QC requirements were completed today					
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today					
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today					
LABOR HOURS No labor hours were Reported today Total hours worked to date: 270,661.7					
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,353.3					
ACCIDENT REPORTING (Describe accidents) No accidents reported today					
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 844		Page 1 of 1				
		DATE 24 Nov 2006 - Friday						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004						
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Not Entered						
QC NARRATIVES No QC Narratives were reported today								
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today								
ACTIVITY START/FINISH The following activity was started today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5246022</td> <td>Paint</td> </tr> </table> No activities were finished today					Activity No	Description	P5246022	Paint
Activity No	Description							
P5246022	Paint							
QC REQUIREMENTS No QC requirements were completed today								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today								
LABOR HOURS No labor hours were Reported today Total hours worked to date: 270,661.7								
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,353.3								
ACCIDENT REPORTING (Describe accidents) No accidents reported today								
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.								
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 845 Page 1 of 1	
		DATE 25 Nov 2006 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Not Entered		
QC NARRATIVES No QC Narratives were reported today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS No labor hours were Reported today Total hours worked to date: 270,661.7			
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,353.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 847	Page 1 of 2
		DATE 27 Nov 2006 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 24 °F, Max 39 °F; 0.05 IN Precipitation; 26 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - cut vinyl for 32,33,34; sub floor 35,36 AMERICAN TRADITION HOMES - siding, fascia, soffit, trim #47 L&L ELECTRIC - rough in #55; finish trim 23-26 BOWMAN'S INC - rough in 56 PARSONS - temp doors, temp heaters, punch list A Loop G&G INSULATION - insulate #54 STAR MOUNTAIN CONSTRUCTION - punch list #62 STANDARD DRYWALL INC - taping 44, 45,46; hanging garages 45-47 UMC - rough in #62 C-FORBES - finish carpentry 42 ; toilet accessories 43 PIONEER - blow out sprinklers east loop and drinking fountain BEST VINYL - arrived to project and unloaded material HOGAN ENTERPRISE - paint 39,40,41 LEBARON DRYWALL INC - worked on hanging #49 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Initial inspection for building 49A drywall by LeBaron - okay - no corrections 4-way inspection in 54A&B; drywall screw inspection in 47A&B </p> <p> QUALITY CONTROL TESTING AND RESULTS Piping pressure test #62A&B water, waste - all passed </p> <p> REMARKS Blow out sprinklers on east loop; base personnel reviewed process - blow out drinking fountain </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 847 Page 2 of 2																																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 27 Nov 2006 - Monday																																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">34.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">30.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">23.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">31.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">9.0</td><td style="text-align: right;">80.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Prees Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">22.5</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">73.0</td> <td style="text-align: right; border-top: 1px solid black;">549.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 271,210.7</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	LABORERS	1.0	8.5	Best Vinyl	LABORERS	3.0	12.0	Best Vinyl	SUPER - JOB	1.0	4.0	Bow man's Inc	SHEET METAL WORKERS	6.0	34.5	C-Forbes	CARPENTER	3.0	24.0	Evergreene Const.	CARPENTER	4.0	30.5	Evergreene Const.	LABORERS	6.0	23.0	Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0	HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.0	HUNT ELECTRIC	ELECTRICIAN	3.0	31.5	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	21.0	Hogan Enterprise	PAINTERS	6.0	48.0	L&L ASSOCIATES	ELECTRICIAN	9.0	80.0	Pioneer Landscape	OPERATING ENGINEER	1.0	8.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	12.0	Prees Tile	FLOOR COVERER	4.0	32.0	Star Mountain	CARPENTER	1.0	8.0	Star Mountain	SUPER - JOB	1.0	8.0	Utah Mechanical Cont	LABORERS	4.0	32.5	Utah Mechanical Cont	PLUMBER	3.0	22.5	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		73.0	549.0	Total hours worked to date: 271,210.7			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																				
American Tradition H	LABORERS	1.0	8.5																																																																																																				
Best Vinyl	LABORERS	3.0	12.0																																																																																																				
Best Vinyl	SUPER - JOB	1.0	4.0																																																																																																				
Bow man's Inc	SHEET METAL WORKERS	6.0	34.5																																																																																																				
C-Forbes	CARPENTER	3.0	24.0																																																																																																				
Evergreene Const.	CARPENTER	4.0	30.5																																																																																																				
Evergreene Const.	LABORERS	6.0	23.0																																																																																																				
Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0																																																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	2.0	21.0																																																																																																				
HUNT ELECTRIC	ELECTRICIAN	3.0	31.5																																																																																																				
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	21.0																																																																																																				
Hogan Enterprise	PAINTERS	6.0	48.0																																																																																																				
L&L ASSOCIATES	ELECTRICIAN	9.0	80.0																																																																																																				
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0																																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	12.0																																																																																																				
Prees Tile	FLOOR COVERER	4.0	32.0																																																																																																				
Star Mountain	CARPENTER	1.0	8.0																																																																																																				
Star Mountain	SUPER - JOB	1.0	8.0																																																																																																				
Utah Mechanical Cont	LABORERS	4.0	32.5																																																																																																				
Utah Mechanical Cont	PLUMBER	3.0	22.5																																																																																																				
Valley View Exterior	CARPENTER	4.0	32.0																																																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																																				
Total		73.0	549.0																																																																																																				
Total hours worked to date: 271,210.7																																																																																																							
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>086</td><td>Kabota Mini X</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">7.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 30,360.3</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	063	Forklift	0.0	2.0	086	Kabota Mini X	0.0	5.0	Total		0.0	7.0	Total operating hours to date: 30,360.3																																																																																			
Serial Number	Description	Standby Hours	Operating Hours																																																																																																				
063	Forklift	0.0	2.0																																																																																																				
086	Kabota Mini X	0.0	5.0																																																																																																				
Total		0.0	7.0																																																																																																				
Total operating hours to date: 30,360.3																																																																																																							
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 848	Page 1 of 2
		DATE 28 Nov 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 19 °F, Max 32 °F; No Precipitation; 15 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - vinyl in building #33,#34; subfloor #37; tack strip and pad #30 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim #47 HUNT ELECTRIC - pulling wire B loop street lights L&L ELECTRIC - rough in 56; finish trim A loop buildings BOWMAN'S INC - rough in 57 ENTERPRISE BUILDERS - place mechanical room floors IDAHO MASONRY CONTRACTORS - worked on installing mesh on columns PARSONS - worked on temp doors and heaters, cover concrete in mechanical rooms, sack foundations, punch list G&G INSULATION - floors 55A&B STAR MOUNTAIN CONSTRUCTION - punch list #62 STANDARD DRYWALL INC - hanging garage - fire wall, taping 44,45,46 UMC - rough in 63 w ater / w aste; trim 24,25,26,30 C-FORBES - finish carpentry in 42,43 PIONEER LANDSCAPE - organic mulch for buildings 20 to 16; irrigation B loop LEBARON DRYWALL - hanging 49B, taping 49A/B HOGAN ENTERPRISE - painting 39 to 41 BEST VINYL - porch handrail 31-43; slats in fence posts 22 to 15 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS 4 way inspection in 55A&B; back checks for 4 way in 52,53 </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS No specific conversations </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 848 Page 2 of 2																																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 28 Nov 2006 - Tuesday																																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">27.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">37.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">59.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">8.0</td><td style="text-align: right;">65.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">8.0</td><td style="text-align: right;">88.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.5</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">31.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td style="text-align: right;">Total hours worked to date: 271,892.7</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">80.0</td> <td style="text-align: right;">682.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	LABORERS	1.0	8.5	Best Vinyl	LABORERS	3.0	27.0	Best Vinyl	SUPER - JOB	1.0	9.0	Bow man's Inc	SHEET METAL WORKERS	5.0	40.0	C-Forbes	CARPENTER	4.0	32.0	Enterprise Builders	CEMENT FINISHER	3.0	10.0	Evergreene Const.	CARPENTER	4.0	37.0	Evergreene Const.	LABORERS	2.0	15.0	Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0	HUNT ELECTRIC	ELECTRICIAN	6.0	59.0	Hogan Enterprise	PAINTERS	6.0	48.0	Hogan Enterprise	SUPER - JOB	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	8.0	65.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0	Preeces Tile	FLOOR COVERER	8.0	88.0	Star Mountain	CARPENTER	1.0	8.0	Star Mountain	SUPER - JOB	1.0	8.0	Utah Mechanical Cont	LABORERS	2.0	20.5	Utah Mechanical Cont	PLUMBER	3.0	31.0	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 271,892.7	Total	80.0	682.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																				
American Tradition H	LABORERS	1.0	8.5																																																																																																				
Best Vinyl	LABORERS	3.0	27.0																																																																																																				
Best Vinyl	SUPER - JOB	1.0	9.0																																																																																																				
Bow man's Inc	SHEET METAL WORKERS	5.0	40.0																																																																																																				
C-Forbes	CARPENTER	4.0	32.0																																																																																																				
Enterprise Builders	CEMENT FINISHER	3.0	10.0																																																																																																				
Evergreene Const.	CARPENTER	4.0	37.0																																																																																																				
Evergreene Const.	LABORERS	2.0	15.0																																																																																																				
Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0																																																																																																				
HUNT ELECTRIC	ELECTRICIAN	6.0	59.0																																																																																																				
Hogan Enterprise	PAINTERS	6.0	48.0																																																																																																				
Hogan Enterprise	SUPER - JOB	1.0	8.0																																																																																																				
L&L ASSOCIATES	ELECTRICIAN	8.0	65.0																																																																																																				
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																																																				
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0																																																																																																				
Preeces Tile	FLOOR COVERER	8.0	88.0																																																																																																				
Star Mountain	CARPENTER	1.0	8.0																																																																																																				
Star Mountain	SUPER - JOB	1.0	8.0																																																																																																				
Utah Mechanical Cont	LABORERS	2.0	20.5																																																																																																				
Utah Mechanical Cont	PLUMBER	3.0	31.0																																																																																																				
Valley View Exterior	CARPENTER	4.0	32.0																																																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																																				
Total hours worked to date: 271,892.7	Total	80.0	682.0																																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>078</td><td>LS180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>086</td><td>Kabota Mini X</td><td style="text-align: right;">0.0</td><td style="text-align: right;">3.0</td></tr> <tr> <td style="text-align: right;">Total operating hours to date: 30,376.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">16.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	063	Forklift	0.0	3.0	076	Dingo	0.0	4.0	078	LS180	0.0	6.0	086	Kabota Mini X	0.0	3.0	Total operating hours to date: 30,376.3	Total	0.0	16.0																																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																																				
063	Forklift	0.0	3.0																																																																																																				
076	Dingo	0.0	4.0																																																																																																				
078	LS180	0.0	6.0																																																																																																				
086	Kabota Mini X	0.0	3.0																																																																																																				
Total operating hours to date: 30,376.3	Total	0.0	16.0																																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 849	Page 1 of 2
		DATE 29 Nov 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 12 °F, Max 28 °F; No Precipitation; 15 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - worked on vinyl in 33B, 34A, carpet in 22B, 23A; subfloor in 37 and 38 AMERICAN TRADITION HOMES - siding, soffit, fascia trim for #4 HUNT ELECTRIC - pulling wire for street lighting L&L ELECTRIC - rough in #56; finish trim A Loop BOWMAN'S INC - rough in #57; AC line sets - 2 stories of A Loop IDAHO MASONRY CONTRACTORS - wire on buildings and columns - B loop interior PARSONS - temp doors and heaters, punch list A loop, sacking in garages STAR MOUNTAIN CONSTRUCTION - worked on punch list STANDARD DRYWALL INC - taping 46 and 47 UMC - rough in 63; finish trims 26,27,28 C-FORBES - finish carpentry in 42 and 43; hardware accessories in 34 and 35 PIONEER LANDSCAPE - organic mulch 10 to 15 HOGAN ENTERPRISE - painting 40 and 41 LEBARON DRYWALL INC - hanging 50, taping 49, firew all 57 BEST VINYL - slats 10 to 15 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected crawl spaces for 3-9 </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS No specific conversations </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 849 Page 2 of 2																																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 29 Nov 2006 - Wednesday																																																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">27.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">29.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">39.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">13.0</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">7.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">62.0</td> <td style="text-align: right; border-top: 1px solid black;">465.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 272,358.2</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	LABORERS	1.0	8.5	Best Vinyl	LABORERS	3.0	27.0	Best Vinyl	SUPER - JOB	1.0	9.0	Bow man's Inc	SHEET METAL WORKERS	5.0	29.0	C-Forbes	CARPENTER	4.0	32.0	Evergreene Const.	CARPENTER	4.0	39.0	Evergreene Const.	LABORERS	5.0	13.0	Forrest LeBaron	TAPER	2.0	16.0	Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0	HUNT ELECTRIC	ELECTRICIAN	7.0	56.0	Hogan Enterprise	PAINTERS	6.0	48.0	Hogan Enterprise	SUPER - JOB	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	1.0	8.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	8.0	Preeces Tile	FLOOR COVERER	4.0	28.0	Star Mountain	CARPENTER	1.0	6.0	Star Mountain	SUPER - JOB	1.0	8.0	Utah Mechanical Cont	LABORERS	2.0	17.0	Utah Mechanical Cont	PLUMBER	2.0	17.0	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		62.0	465.5	Total hours worked to date: 272,358.2			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																
American Tradition H	LABORERS	1.0	8.5																																																																																																
Best Vinyl	LABORERS	3.0	27.0																																																																																																
Best Vinyl	SUPER - JOB	1.0	9.0																																																																																																
Bow man's Inc	SHEET METAL WORKERS	5.0	29.0																																																																																																
C-Forbes	CARPENTER	4.0	32.0																																																																																																
Evergreene Const.	CARPENTER	4.0	39.0																																																																																																
Evergreene Const.	LABORERS	5.0	13.0																																																																																																
Forrest LeBaron	TAPER	2.0	16.0																																																																																																
Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0																																																																																																
HUNT ELECTRIC	ELECTRICIAN	7.0	56.0																																																																																																
Hogan Enterprise	PAINTERS	6.0	48.0																																																																																																
Hogan Enterprise	SUPER - JOB	1.0	8.0																																																																																																
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0																																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	8.0																																																																																																
Preeces Tile	FLOOR COVERER	4.0	28.0																																																																																																
Star Mountain	CARPENTER	1.0	6.0																																																																																																
Star Mountain	SUPER - JOB	1.0	8.0																																																																																																
Utah Mechanical Cont	LABORERS	2.0	17.0																																																																																																
Utah Mechanical Cont	PLUMBER	2.0	17.0																																																																																																
Valley View Exterior	CARPENTER	4.0	32.0																																																																																																
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																																
Total		62.0	465.5																																																																																																
Total hours worked to date: 272,358.2																																																																																																			
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>086</td><td>Kabota Mini X</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">7.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 30,383.3</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	063	Forklift	0.0	5.0	086	Kabota Mini X	0.0	2.0	Total		0.0	7.0	Total operating hours to date: 30,383.3																																																																															
Serial Number	Description	Standby Hours	Operating Hours																																																																																																
063	Forklift	0.0	5.0																																																																																																
086	Kabota Mini X	0.0	2.0																																																																																																
Total		0.0	7.0																																																																																																
Total operating hours to date: 30,383.3																																																																																																			
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 850	Page 1 of 2
		DATE 30 Nov 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 17 °F, Max 32 °F; 0.04 IN Precipitation; 16 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - vinyl for 35A/B, subfloor 36 to 40; carpet in 23 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim 48 HUNT ELECTRIC - pulling wire for street lighting L&L ELECTRIC - rough in 56; finish trim A Loop BOWMAN'S INC - rough in 57; AC line sets A Loop PARSONS - temporary doors and heaters, A loop punch list G&G INSULATION - insulate 54 STAR MOUNTAIN CONSTRUCTION - worked on punch list STANDARD DRYWALL INC - taping 46,47 UMC - rough in 63 C-FORBES - finish carp in 44,45; punch list in A Loop PIONEER - bedded nursery plants HOGAN ENTERPRISE - worked on painting 41,40,45 LEBARON DRYWALL - hanging 53; taping 49,50 BEST VINYL - punch list items on fence slats, porch and handrail B Loop </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS 4 - way back check in 46B and 47B; attic inspections ready for insulation </p> <p> QUALITY CONTROL TESTING AND RESULTS Pressure test on waste and water 63A&B </p> <p> REMARKS No specific conversations Held weekly QA/QC meeting with USACE and Base CE </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 850 Page 2 of 2																																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 30 Nov 2006 - Thursday																																																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">38.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">26.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">5.0</td><td style="text-align: right;">42.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">27.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">58.0</td> <td style="text-align: right; border-top: 1px solid black;">451.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 272,809.7</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	LABORERS	1.0	8.5	Best Vinyl	LABORERS	4.0	38.0	Bow man's Inc	SHEET METAL WORKERS	4.0	30.0	C-Forbes	CARPENTER	4.0	26.0	Evergreene Const.	CARPENTER	2.0	18.0	Evergreene Const.	LABORERS	4.0	15.0	Forrest LeBaron	TAPER	2.0	16.0	Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0	HUNT ELECTRIC	ELECTRICIAN	5.0	42.0	Hogan Enterprise	PAINTERS	7.0	56.0	Hogan Enterprise	SUPER - JOB	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	0.0	0.0	Pioneer Landscape	OPERATING ENGINEER	1.0	8.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	8.0	Preeces Tile	FLOOR COVERER	4.0	32.0	Star Mountain	CARPENTER	1.0	7.0	Star Mountain	SUPER - JOB	1.0	7.0	Utah Mechanical Cont	LABORERS	2.0	17.0	Utah Mechanical Cont	PLUMBER	3.0	27.0	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		58.0	451.5	Total hours worked to date: 272,809.7			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																
American Tradition H	LABORERS	1.0	8.5																																																																																																
Best Vinyl	LABORERS	4.0	38.0																																																																																																
Bow man's Inc	SHEET METAL WORKERS	4.0	30.0																																																																																																
C-Forbes	CARPENTER	4.0	26.0																																																																																																
Evergreene Const.	CARPENTER	2.0	18.0																																																																																																
Evergreene Const.	LABORERS	4.0	15.0																																																																																																
Forrest LeBaron	TAPER	2.0	16.0																																																																																																
Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0																																																																																																
HUNT ELECTRIC	ELECTRICIAN	5.0	42.0																																																																																																
Hogan Enterprise	PAINTERS	7.0	56.0																																																																																																
Hogan Enterprise	SUPER - JOB	1.0	8.0																																																																																																
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0																																																																																																
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0																																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	8.0																																																																																																
Preeces Tile	FLOOR COVERER	4.0	32.0																																																																																																
Star Mountain	CARPENTER	1.0	7.0																																																																																																
Star Mountain	SUPER - JOB	1.0	7.0																																																																																																
Utah Mechanical Cont	LABORERS	2.0	17.0																																																																																																
Utah Mechanical Cont	PLUMBER	3.0	27.0																																																																																																
Valley View Exterior	CARPENTER	4.0	32.0																																																																																																
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																																
Total		58.0	451.5																																																																																																
Total hours worked to date: 272,809.7																																																																																																			
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>063</td> <td>Forklift</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">7.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 30,390.3</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	063	Forklift	0.0	7.0	Total		0.0	7.0	Total operating hours to date: 30,390.3																																																																																			
Serial Number	Description	Standby Hours	Operating Hours																																																																																																
063	Forklift	0.0	7.0																																																																																																
Total		0.0	7.0																																																																																																
Total operating hours to date: 30,390.3																																																																																																			
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 851	Page 1 of 2
		DATE 01 Dec 2006 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 10 °F, Max 37 °F; No Precipitation; 10 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - vinyl for 37A/B; carpet for 23; sub-floor for 39,40 AMERICAN TRADITION HOMES - siding, soffit, fascia trim 48 L&L ELECTRIC - rough in 57; finish trim A Loop BOWMAN'S INC - rough in 56,57 PARSONS - temp door / heater; punch list A Loop; clean up G&G INSULATION - wall insulation #56; blowing ceiling 42-45 STAR MOUNTAIN CONSTRUCTION - worked on punch list STANDARD DRYWALL INC - taping in 46,47 C-FORBES - finish door / trim 44,45; punch list in A Loop HOGAN ENTERPRISE - painting 41,42,43 LEBARON DRYWALL - hanging 53, taping 49 BEST VINYL - slats 10 to 15 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspect fire separation wall A/B side of #53 QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS No conversations Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No safety issues today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 852 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 02 Dec 2006 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 17 °F, Max 32 °F; No Precipitation; 7 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - vinyl in 37A; carpet in 23
 L&L ELECTRIC - trim in A Loop
 STANDARD DRYWALL INC - taping in 46 and 47
 C-FORBES - trim in 44B and 45
 FORREST LEBARON - taping in 49

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected progress of vinyl and trim work in 37 and 45

 QUALITY CONTROL TESTING AND RESULTS
 None today

 REMARKS
 No remarks today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	4.0	12.0
Evergreene Const.	CARPENTER	4.0	22.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 852		Page 2 of 2
		DATE 02 Dec 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Evergreene Const.	LABORERS	6.0	8.0	
Forrest LeBaron	TAPER	2.0	8.0	
Forrest LeBaron	DRY-WALL INSTALLER	6.0	24.0	
Parsons Evergreene	OPERATING ENGINEER	1.0	6.0	
Total hours worked to date: 273,258.7		Total	23.0	80.0
EQUIPMENT HOURS				
The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
047	Gradall 544-10	0.0	6.0	
Total operating hours to date: 30,401.3		Total	0.0	6.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 854	Page 1 of 2														
		DATE 04 Dec 2006 - Monday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 15 °F, Max 35 °F; No Precipitation; 12 MPH Wind															
QC NARRATIVES																	
<p>Activities in Progress:</p> <p>WORK DELAY - No landscape work performed due to frozen ground - need extra day to complete</p> <p> PREECES TILE - worked on cleaning units 31-35; vinyl in 37B; patch underlayment in 39 AMERICAN TRADITION HOMES - siding on building 48 HUNT ELECTRIC - worked on setting B Loop lamp posts L&L ELECTRIC - rough in building 57; trim in A Loop 26,27,28,29 BOWMAN'S - rough in building 58; install exhaust fans in 55,54 PARSONS - frame wall for electrical in 57 G&G INSULATION - insulate floor of 56 and walls in 54 STANDARD DRYWALL INC - cleaning units 46 and 47 UTAH MECHANICAL CONTRACTORS - trim in 24 C-FORBES - trim in 44B, and 45; door hardware in 40A FORREST LEBARON - taping in 50 and hanging in 53 and 48 HOGAN ENTERPRISE - prep in 42, painting trim in 41B KITCHEN'S PLUS - cabinets in 31 and 33 </p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected cabinets in 31 and 32; inspected bark deliveries</p> <p>QUALITY CONTROL TESTING AND RESULTS Pressure test for waste and water in 63B</p> <p>REMARKS None today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE Star Mountain's last day onsite</p>																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)																	
No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH																	
<p>The following 2 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5229027</td> <td>Install Counter Tops</td> </tr> <tr> <td>P5231023</td> <td>Set Cabinets</td> </tr> </tbody> </table> <p>The following 3 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5228027</td> <td>Install Counter Tops</td> </tr> <tr> <td>P5228030</td> <td>Install Appliances</td> </tr> <tr> <td>P5230025</td> <td>Set Cabinets</td> </tr> </tbody> </table>				Activity No	Description	P5229027	Install Counter Tops	P5231023	Set Cabinets	Activity No	Description	P5228027	Install Counter Tops	P5228030	Install Appliances	P5230025	Set Cabinets
Activity No	Description																
P5229027	Install Counter Tops																
P5231023	Set Cabinets																
Activity No	Description																
P5228027	Install Counter Tops																
P5228030	Install Appliances																
P5230025	Set Cabinets																
Empty space for additional notes																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 854 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 04 Dec 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
 No QC Punch List items were issued today
 No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
American Tradition H	LABORERS	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	6.0	39.5
C-Forbes	CARPENTER	3.0	24.0
Evergreene Const.	CARPENTER	4.0	37.0
Evergreene Const.	LABORERS	5.0	14.0
Forrest LeBaron	TAPER	1.0	4.0
Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0
G&G Insulation	INSULATION INSTALLER	1.0	10.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	17.0
HUNT ELECTRIC	ELECTRICIAN	3.0	31.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	17.0
Hogan Enterprise	PAINTERS	4.0	27.0
Hogan Enterprise	SUPER - JOB	1.0	3.0
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	7.0	65.0
Preeces Tile	FLOOR COVERER	3.0	20.0
Utah Mechanical Cont	LABORERS	2.0	12.0
Utah Mechanical Cont	PLUMBER	3.0	26.0
Valley View Exterior	CARPENTER	4.0	32.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total		61.0	458.5

 Total hours worked to date: 273,717.2

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
063	Forklift	0.0	3.0
Total		0.0	3.0

 Total operating hours to date: 30,404.3

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 855	Page 1 of 2
		DATE 05 Dec 2006 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Critical Delay Temperature Min 10 °F, Max 37 °F; No Precipitation; 7 MPH Wind		

QC NARRATIVES

Activities in Progress:

WEATHER DELAY - No landscape work completed on yard areas due to frozen ground - need extra day to complete

PREECES TILE - vinyl in 38
 AMERICAN TRADITION HOMES - siding, soffit, fascia trim for 48
 HUNT ELECTRIC - pulling wire and street light install
 L&L ELECTRIC - rough in 57B, finish trim A-Loop
 BOWMAN'S INC - rough in 58; setting AC in A Loop
 PARSONS - clean crawl spaces in A Loop; move cabinets out of garages in B Loop
 G&G INSULATION - insulation for 54,55 walls
 STANDARD DRYWALL INC - texture 47, tape garages 45-47
 UMC - finish trim in A Loop
 C-FORBES - finish carpentry for 44,45
 PIONEER LANDSCAPE - bed nursery plants, fill misc. trenches
 KITCHENS PLUS - cabinets 33,34
 HOGAN ENTERPRISE - painting 42,43
 LEBARON DRYWALL INC - hanging 51, taping 49, 50, texture 49

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspect 22A&B for incomplete work; inspect texture in building 46 and 47; re-inspect 4-w ays in 53 and 54

QUALITY CONTROL TESTING AND RESULTS
 None today

REMARKS
 Invited base CE and Housing to watch and approve the application of texture in units 49A by out new drywall contractor

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 None today

PREPARATORY AND/OR INITIALS HELD TODAY
 Initial inspection with new drywall crew for texture approvals

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P5230029	Install Counter Tops
P5232025	Set Cabinets

The following 7 activities were finished today:

Activity No	Description
P5227030	Install Vinyl Floors

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 855 Page 2 of 2																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 05 Dec 2006 - Tuesday																																																																													
P5227031 Install Finish Plumb, Elect. & P5227032 Install Appliances P5229027 Install Counter Tops P5229029 Install Finish Plumb, Elect. & P5229030 Install Appliances P5231023 Set Cabinets		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																													
QC REQUIREMENTS No QC requirements were completed today																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: center; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: center; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: center;">1.0</td><td style="text-align: center;">8.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: center;">3.0</td><td style="text-align: center;">21.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: center;">4.0</td><td style="text-align: center;">38.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: center;">5.0</td><td style="text-align: center;">2.5</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: center;">2.0</td><td style="text-align: center;">16.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td style="text-align: center;">6.0</td><td style="text-align: center;">48.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: center;">7.0</td><td style="text-align: center;">76.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: center;">5.0</td><td style="text-align: center;">40.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: center;">1.0</td><td style="text-align: center;">8.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: center;">1.0</td><td style="text-align: center;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: center;">8.0</td><td style="text-align: center;">75.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: center;">1.0</td><td style="text-align: center;">10.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: center;">3.0</td><td style="text-align: center;">24.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: center;">2.0</td><td style="text-align: center;">12.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: center;">3.0</td><td style="text-align: center;">22.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: center;">4.0</td><td style="text-align: center;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: center;">1.0</td><td style="text-align: center;">8.0</td></tr> <tr> <td style="border-top: 1px solid black;">Total hours worked to date: 274,165.7</td> <td style="border-top: 1px solid black; text-align: right;">Total</td> <td style="border-top: 1px solid black; text-align: center;">57.0</td> <td style="border-top: 1px solid black; text-align: center;">448.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	C-Forbes	CARPENTER	3.0	21.0	Evergreene Const.	CARPENTER	4.0	38.0	Evergreene Const.	LABORERS	5.0	2.5	Forrest LeBaron	TAPER	2.0	16.0	Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0	HUNT ELECTRIC	ELECTRICIAN	7.0	76.0	Hogan Enterprise	PAINTERS	5.0	40.0	Hogan Enterprise	SUPER - JOB	1.0	8.0	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	8.0	75.0	Parsons Evergreene	OPERATING ENGINEER	1.0	10.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Utah Mechanical Cont	LABORERS	2.0	12.0	Utah Mechanical Cont	PLUMBER	3.0	22.0	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 274,165.7	Total	57.0	448.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																												
American Tradition H	CARPENTER	1.0	8.0																																																																												
C-Forbes	CARPENTER	3.0	21.0																																																																												
Evergreene Const.	CARPENTER	4.0	38.0																																																																												
Evergreene Const.	LABORERS	5.0	2.5																																																																												
Forrest LeBaron	TAPER	2.0	16.0																																																																												
Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0																																																																												
HUNT ELECTRIC	ELECTRICIAN	7.0	76.0																																																																												
Hogan Enterprise	PAINTERS	5.0	40.0																																																																												
Hogan Enterprise	SUPER - JOB	1.0	8.0																																																																												
Kitchen's Plus	CARPENTER	1.0	8.0																																																																												
L&L ASSOCIATES	ELECTRICIAN	8.0	75.0																																																																												
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0																																																																												
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																												
Utah Mechanical Cont	LABORERS	2.0	12.0																																																																												
Utah Mechanical Cont	PLUMBER	3.0	22.0																																																																												
Valley View Exterior	CARPENTER	4.0	32.0																																																																												
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																												
Total hours worked to date: 274,165.7	Total	57.0	448.5																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: center; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: center; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>047</td> <td>Gradall 544-10</td> <td style="text-align: center;">0.0</td> <td style="text-align: center;">10.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 30,414.3</td> <td style="border-top: 1px solid black; text-align: center;">Total</td> <td style="border-top: 1px solid black; text-align: center;">0.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	0.0	10.0	Total operating hours to date: 30,414.3		Total	0.0																																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																												
047	Gradall 544-10	0.0	10.0																																																																												
Total operating hours to date: 30,414.3		Total	0.0																																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 856	Page 1 of 2
PROJECT D/B Replace Military Family Housing P5		DATE 06 Dec 2006 - Wednesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused Critical Delay Temperature Min 21 °F, Max 40 °F; No Precipitation; 14 MPH Wind			

QC NARRATIVES

Activities in Progress:

WORK DELAY - No landscape work completed due to frozen ground - need extra day to complete

PREECES TILE - Worked on vinyl in 38,39; carpet in 26, 27

AMERICAN TRADITION HOMES - Worked on siding, soffit, fascia trim for 48 and 49; prep for column covers

HUNT ELECTRIC - Worked on pulling wire to units, setting street lights

L&L ELECTRIC - Finish trim A loop units

BOWMAN'S INC - rough in #58; line sets for AC units

PARSONS - punch list in A loop; move cabinets inside; clean up around transformer

G&G INSULATION - insulation floor #56

UMC - setting water heaters 31-35; finish trim 25-26

C-FORBES - finish carp 44,45; punch list A Loop

HOGAN ENTERPRISE - painting 41,46,47

LEBARON - taping 48, 50; hanging 52

KITCHEN'S PLUS - setting cabinets 35,37

WBM - worked on cleaning building #1

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS

Prepunch list for 22,23,24 today

4 way inspection for 56,57

Texture inspection okay 49A&B; hanging of drywall inspection 53A&B

QUALITY CONTROL TESTING AND RESULTS

No testing today

REMARKS

Base CE and COE visited 49A after ceiling texture was finished today. All agreed that finish was acceptable. Also agreed that wall texture was okay for ceiling of closets, and similar small places

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS

No observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY

None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE

None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following activity was started today:

Activity No	Description
P5233023	Set Cabinets

The following 2 activities were finished today:

Activity No	Description
P5227033	Install Carpet

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 856 Page 2 of 2																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 06 Dec 2006 - Wednesday																																																																													
P5230029 Install Counter Tops		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																													
QC REQUIREMENTS No QC requirements were completed today																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">26.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">7.0</td><td style="text-align: right;">73.5</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">8.0</td><td style="text-align: right;">75.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr> <td style="border-top: 1px solid black;">Total hours worked to date: 274,685.2</td> <td style="border-top: 1px solid black; text-align: right;">Total</td> <td style="border-top: 1px solid black; text-align: right;">67.0</td> <td style="border-top: 1px solid black; text-align: right;">519.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	LABORERS	1.0	8.5	Bow man's Inc	SHEET METAL WORKERS	6.0	48.0	C-Forbes	CARPENTER	4.0	20.0	Evergreene Const.	CARPENTER	4.0	26.5	Evergreene Const.	LABORERS	5.0	12.0	Forrest LeBaron	TAPER	3.0	24.0	Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0	HUNT ELECTRIC	ELECTRICIAN	7.0	73.5	Hogan Enterprise	PAINTERS	7.0	56.0	Hogan Enterprise	SUPER - JOB	1.0	8.0	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	8.0	75.0	Preeces Tile	FLOOR COVERER	5.0	32.0	Utah Mechanical Cont	LABORERS	2.0	20.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Western Building	LABORERS	4.0	32.0	Total hours worked to date: 274,685.2	Total	67.0	519.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																												
American Tradition H	CARPENTER	1.0	8.0																																																																												
American Tradition H	LABORERS	1.0	8.5																																																																												
Bow man's Inc	SHEET METAL WORKERS	6.0	48.0																																																																												
C-Forbes	CARPENTER	4.0	20.0																																																																												
Evergreene Const.	CARPENTER	4.0	26.5																																																																												
Evergreene Const.	LABORERS	5.0	12.0																																																																												
Forrest LeBaron	TAPER	3.0	24.0																																																																												
Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0																																																																												
HUNT ELECTRIC	ELECTRICIAN	7.0	73.5																																																																												
Hogan Enterprise	PAINTERS	7.0	56.0																																																																												
Hogan Enterprise	SUPER - JOB	1.0	8.0																																																																												
Kitchen's Plus	CARPENTER	1.0	8.0																																																																												
L&L ASSOCIATES	ELECTRICIAN	8.0	75.0																																																																												
Preeces Tile	FLOOR COVERER	5.0	32.0																																																																												
Utah Mechanical Cont	LABORERS	2.0	20.0																																																																												
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																																												
Western Building	LABORERS	4.0	32.0																																																																												
Total hours worked to date: 274,685.2	Total	67.0	519.5																																																																												
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,414.3																																																																															
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 857	Page 1 of 3																
		DATE 07 Dec 2006 - Thursday																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 23 °F, Max 43 °F; No Precipitation; 17 MPH Wind																	
QC NARRATIVES																			
<p>Activities in Progress:</p> <p>WEATHER DELAY - No landscape work performed due to frozen ground - need extra day to complete</p> <p> PREECES TILE - Vinyl 39; carpet 26,27 ATH - worked on siding, soffit, fascia, trim 49 HUNT ELECTRIC - worked on pulling wire, street lighting connection L&L ELECTRIC - finish trim A Loop BOWMAN'S INC - rough in 58; set AC unit A Loop PARSONS - punch list A Loop, texture repair 37,43,39,45; carp punch list 56,57; clean up at transformer G&G INSULATION - floor insulation 56,57 UMC - trim 26,27,28; install WH 38-45 CFORBES - finish carp 44,45; punch list A Loop HOGAN ENTERPRISE - painting 41,42,47 LEBARON DRYWALL INC - hanging 52, taping 48,50,53 KITCHEN'S PLUS - set cabinets 37,38 WBM - clean building 18,2,3A BEST VINYL - fence posts 11,12,13 A - ONE SOLID SURFACE - countertops 26-30 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected dryw all hanging in 51B; back checks of 4 way inspections in 54-57. </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS Held weekly QA/QC with USACE / Base CE </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS Inspected dryw all hanging in 51B; back checks of 4-way inspections in 54-57 </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																			
ACTIVITY START/FINISH																			
<p>The following 9 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5229031</td> <td>Install Carpet</td> </tr> <tr> <td>P5230032</td> <td>Install Appliances</td> </tr> <tr> <td>P5249038</td> <td>Install Vinyl Siding, Soffit &</td> </tr> <tr> <td>P5250020</td> <td>Install & Finish Dryw all</td> </tr> <tr> <td>P5250038</td> <td>Install Vinyl Siding, Soffit &</td> </tr> <tr> <td>P5251020</td> <td>Install & Finish Dryw all</td> </tr> <tr> <td>P5251038</td> <td>Install Vinyl Siding, Soffit &</td> </tr> </tbody> </table>				Activity No	Description	P5229031	Install Carpet	P5230032	Install Appliances	P5249038	Install Vinyl Siding, Soffit &	P5250020	Install & Finish Dryw all	P5250038	Install Vinyl Siding, Soffit &	P5251020	Install & Finish Dryw all	P5251038	Install Vinyl Siding, Soffit &
Activity No	Description																		
P5229031	Install Carpet																		
P5230032	Install Appliances																		
P5249038	Install Vinyl Siding, Soffit &																		
P5250020	Install & Finish Dryw all																		
P5250038	Install Vinyl Siding, Soffit &																		
P5251020	Install & Finish Dryw all																		
P5251038	Install Vinyl Siding, Soffit &																		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 857	Page 2 of 3																																																																																																																																
		DATE 07 Dec 2006 - Thursday																																																																																																																																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																																	
<p>P5252038 Install Vinyl Siding, Soffit & P5253040 Install Vinyl Siding, Soffit &</p> <p>The following 3 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5229031</td> <td>Install Carpet</td> </tr> <tr> <td>P5236024</td> <td>Paint</td> </tr> <tr> <td>P5249019</td> <td>Install Wall Insulation</td> </tr> </tbody> </table>				Activity No	Description	P5229031	Install Carpet	P5236024	Paint	P5249019	Install Wall Insulation																																																																																																																								
Activity No	Description																																																																																																																																		
P5229031	Install Carpet																																																																																																																																		
P5236024	Paint																																																																																																																																		
P5249019	Install Wall Insulation																																																																																																																																		
QC REQUIREMENTS No QC requirements were completed today																																																																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																																			
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>Action Garage Doors</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td>1.0</td><td>8.5</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>6.0</td><td>42.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>4.0</td><td>24.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>4.0</td><td>37.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>6.0</td><td>4.5</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td>6.0</td><td>48.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>2.0</td><td>8.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>0.0</td><td>0.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td>7.0</td><td>56.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Impact</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>8.0</td><td>75.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>1.0</td><td>7.5</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>5.0</td><td>40.0</td></tr> <tr><td>Standard Drywall Inc</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Standard Drywall Inc</td><td>TAPER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Standard Drywall Inc</td><td>DRY-WALL INSTALLER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Star Mountain</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Star Mountain</td><td>SUPER - JOB</td><td>0.0</td><td>0.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Action Garage Doors	LABORERS	0.0	0.0	American Tradition H	CARPENTER	1.0	8.5	American Tradition H	LABORERS	1.0	8.5	Best Vinyl	LABORERS	0.0	0.0	Best Vinyl	SUPER - JOB	0.0	0.0	Bow man's Inc	SHEET METAL WORKERS	6.0	42.0	C-Forbes	CARPENTER	4.0	24.0	Evergreene Const.	CARPENTER	4.0	37.5	Evergreene Const.	LABORERS	6.0	4.5	Forrest LeBaron	TAPER	3.0	24.0	Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0	G&G Insulation	INSULATION INSTALLER	0.0	0.0	HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0	HUNT ELECTRIC	ELECTRICIAN	2.0	8.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0	Hogan Enterprise	PAINTERS	7.0	56.0	Hogan Enterprise	SUPER - JOB	1.0	8.0	Impact	LABORERS	0.0	0.0	JB's Roofing	ROOFER	0.0	0.0	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	8.0	75.0	Parsons Evergreene	OPERATING ENGINEER	1.0	7.5	Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0	Pioneer Landscape	OPERATING ENGINEER	0.0	0.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	0.0	0.0	Preeces Tile	FLOOR COVERER	5.0	40.0	Standard Drywall Inc	LABORERS	0.0	0.0	Standard Drywall Inc	TAPER	0.0	0.0	Standard Drywall Inc	DRY-WALL INSTALLER	0.0	0.0	Star Mountain	CARPENTER	0.0	0.0	Star Mountain	SUPER - JOB	0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																																
Action Garage Doors	LABORERS	0.0	0.0																																																																																																																																
American Tradition H	CARPENTER	1.0	8.5																																																																																																																																
American Tradition H	LABORERS	1.0	8.5																																																																																																																																
Best Vinyl	LABORERS	0.0	0.0																																																																																																																																
Best Vinyl	SUPER - JOB	0.0	0.0																																																																																																																																
Bow man's Inc	SHEET METAL WORKERS	6.0	42.0																																																																																																																																
C-Forbes	CARPENTER	4.0	24.0																																																																																																																																
Evergreene Const.	CARPENTER	4.0	37.5																																																																																																																																
Evergreene Const.	LABORERS	6.0	4.5																																																																																																																																
Forrest LeBaron	TAPER	3.0	24.0																																																																																																																																
Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0																																																																																																																																
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																																																																																																
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0																																																																																																																																
HUNT ELECTRIC	ELECTRICIAN	2.0	8.0																																																																																																																																
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0																																																																																																																																
Hogan Enterprise	PAINTERS	7.0	56.0																																																																																																																																
Hogan Enterprise	SUPER - JOB	1.0	8.0																																																																																																																																
Impact	LABORERS	0.0	0.0																																																																																																																																
JB's Roofing	ROOFER	0.0	0.0																																																																																																																																
Kitchen's Plus	CARPENTER	1.0	8.0																																																																																																																																
L&L ASSOCIATES	ELECTRICIAN	8.0	75.0																																																																																																																																
Parsons Evergreene	OPERATING ENGINEER	1.0	7.5																																																																																																																																
Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0																																																																																																																																
Pioneer Landscape	OPERATING ENGINEER	0.0	0.0																																																																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	0.0	0.0																																																																																																																																
Preeces Tile	FLOOR COVERER	5.0	40.0																																																																																																																																
Standard Drywall Inc	LABORERS	0.0	0.0																																																																																																																																
Standard Drywall Inc	TAPER	0.0	0.0																																																																																																																																
Standard Drywall Inc	DRY-WALL INSTALLER	0.0	0.0																																																																																																																																
Star Mountain	CARPENTER	0.0	0.0																																																																																																																																
Star Mountain	SUPER - JOB	0.0	0.0																																																																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 857		Page 3 of 3
		DATE 07 Dec 2006 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Utah Mechanical Cont	LABORERS	2.0	20.0	
Utah Mechanical Cont	PLUMBER	3.0	30.0	
Valley View Exterior	CARPENTER	0.0	0.0	
Valley View Exterior	SUPER - JOB	0.0	0.0	
Western Building	LABORERS	4.0	28.0	
Total hours worked to date: 275,162.7		Total	65.0	477.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
037	Excavator	0.0	0.0	
047	Gradall 544-10	0.0	7.5	
063	Forklift	0.0	0.0	
072	New Holland 170	0.0	0.0	
074	MF Tractor	0.0	0.0	
076	Dingo	0.0	0.0	
079	Mitsubishi Excavator	0.0	0.0	
083	New Holland 553	0.0	0.0	
086	Kabota Mini X	0.0	0.0	
Total operating hours to date: 30,421.8		Total	0.0	7.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 858	Page 1 of 2																
		DATE 08 Dec 2006 - Friday																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 22 °F, Max 48 °F; No Precipitation; 10 MPH Wind																	
QC NARRATIVES																			
<p>Activities in Progress:</p> <p>WEATHER DELAY - No landscape work performed due to frozen ground - need extra day to complete</p> <p> PREECES TILE - Carpet 26; vinyl 40,36 AMERICAN TRADITION HOMES - siding, soffit, fascia, trim 49; prep for column covers L&L ELECTRIC - finish trim A loop BOWMAN'S INC - rough in 58 PARSONS - punch list A Loop, sheet rock repairs 37,39,45 G&G INSULATION - finished wall insulation 54,55 C-FORBES - Finish carpentry in 44,46,47 HOGAN ENTERPRISE - painting 42,43 LEBARON DRYWALL - Hanging 52, taping 48,50,53 KITCHEN'S PLUS - set cabinets 39, A-Loop punch WBM - cleaning #3 BEST VINYL - fence post 11,13,14,31 A-ONE SOLID - countertops 26-30 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected insulation 54,55 walls; will correct items </p> <p> QUALITY CONTROL TESTING AND RESULTS No testing </p> <p> REMARKS Very windy, water trucks running </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS No observed safety issues </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																			
ACTIVITY START/FINISH																			
<p>The following 4 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5229033</td> <td>Install Finish Hardware</td> </tr> <tr> <td>P5230033</td> <td>Install Carpet</td> </tr> <tr> <td>P5236027</td> <td>Install Shower Walls/Vanities</td> </tr> <tr> <td>P5245041</td> <td>Install Garage Overhead Door</td> </tr> </tbody> </table> <p>The following 9 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5229033</td> <td>Install Finish Hardware</td> </tr> <tr> <td>P5230033</td> <td>Install Carpet</td> </tr> </tbody> </table>				Activity No	Description	P5229033	Install Finish Hardware	P5230033	Install Carpet	P5236027	Install Shower Walls/Vanities	P5245041	Install Garage Overhead Door	Activity No	Description	P5229033	Install Finish Hardware	P5230033	Install Carpet
Activity No	Description																		
P5229033	Install Finish Hardware																		
P5230033	Install Carpet																		
P5236027	Install Shower Walls/Vanities																		
P5245041	Install Garage Overhead Door																		
Activity No	Description																		
P5229033	Install Finish Hardware																		
P5230033	Install Carpet																		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 858 Page 2 of 2																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 08 Dec 2006 - Friday																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																											
P5231028 Install Vinyl Floors P5232029 Install Vinyl Floors P5236027 Install Show er Walls/Vanities P5255016 Rough HVAC P5256017 Rough Electrical, Cable & Phon P5257016 Rough HVAC P5257017 Rough Electrical, Cable & Phon																																																											
QC REQUIREMENTS No QC requirements were completed today																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 30%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 15%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">52.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">31.5</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">8.0</td><td style="text-align: right;">75.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Preece Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">35.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">44.0</td> <td style="text-align: right; border-top: 1px solid black;">324.0</td> </tr> </tbody> </table> <p style="margin-top: 5px;">Total hours worked to date: 275,486.7</p>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	LABORERS	1.0	7.5	Bow man's Inc	SHEET METAL WORKERS	6.0	52.0	C-Forbes	CARPENTER	3.0	18.0	Evergreene Const.	CARPENTER	4.0	22.0	Evergreene Const.	LABORERS	6.0	31.5	Hogan Enterprise	PAINTERS	5.0	40.0	Hogan Enterprise	SUPER - JOB	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	8.0	75.0	Parsons Evergreene	OPERATING ENGINEER	1.0	7.0	Preece Tile	FLOOR COVERER	3.0	20.0	Western Building	LABORERS	5.0	35.0	Total		44.0	324.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
American Tradition H	CARPENTER	1.0	8.0																																																								
American Tradition H	LABORERS	1.0	7.5																																																								
Bow man's Inc	SHEET METAL WORKERS	6.0	52.0																																																								
C-Forbes	CARPENTER	3.0	18.0																																																								
Evergreene Const.	CARPENTER	4.0	22.0																																																								
Evergreene Const.	LABORERS	6.0	31.5																																																								
Hogan Enterprise	PAINTERS	5.0	40.0																																																								
Hogan Enterprise	SUPER - JOB	1.0	8.0																																																								
L&L ASSOCIATES	ELECTRICIAN	8.0	75.0																																																								
Parsons Evergreene	OPERATING ENGINEER	1.0	7.0																																																								
Preece Tile	FLOOR COVERER	3.0	20.0																																																								
Western Building	LABORERS	5.0	35.0																																																								
Total		44.0	324.0																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 30%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 15%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>047</td> <td>Gradall 544-10</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">7.0</td> </tr> </tbody> </table> <p style="margin-top: 5px;">Total operating hours to date: 30,428.8</p>				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	0.0	7.0	Total		0.0	7.0																																												
Serial Number	Description	Standby Hours	Operating Hours																																																								
047	Gradall 544-10	0.0	7.0																																																								
Total		0.0	7.0																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 859		Page 1 of 2																
		DATE 09 Dec 2006 - Saturday																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																		
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 29 °F, Max 48 °F; 0.03 IN Precipitation; 22 MPH Wind																		
QC NARRATIVES																				
Activities in Progress: WEATHER DELAY - No landscape work performed - frozen ground PREECES - Moved carpet around to stock B Loop L&L ELECTRIC - Hang lights 30 to tie up loose ends in A Loop FORREST LEBARON - Tape in 52 and 51B																				
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspect subfloor 31-41 QUALITY CONTROL TESTING AND RESULTS None today REMARKS None today																				
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																				
ACTIVITY START/FINISH No activities were started or finished today																				
QC REQUIREMENTS No QC requirements were completed today																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Best Vinyl</td> <td>SUPER - JOB</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td>1.0</td> <td>8.5</td> </tr> <tr> <td>Evergreene Const.</td> <td>LABORERS</td> <td>1.0</td> <td>0.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Best Vinyl	SUPER - JOB	3.0	30.0	Evergreene Const.	CARPENTER	1.0	8.5	Evergreene Const.	LABORERS	1.0	0.5
Employer	Labor Classification	Number of Employees	Hours Worked																	
Best Vinyl	SUPER - JOB	3.0	30.0																	
Evergreene Const.	CARPENTER	1.0	8.5																	
Evergreene Const.	LABORERS	1.0	0.5																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 859		Page 2 of 2
		DATE 09 Dec 2006 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Forrest LeBaron L&L ASSOCIATES Total hours worked to date: 275,597.7	TAPER ELECTRICIAN	2.0 7.0 14.0	16.0 56.0 111.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number 086 Total operating hours to date: 30,433.8	Description Kabota Mini X	Standby Hours 5.0 5.0	Operating Hours 5.0 5.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 861	Page 1 of 2																				
		DATE 11 Dec 2006 - Monday																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 30 °F, Max 46 °F; No Precipitation; 28 MPH Wind																					
QC NARRATIVES																							
<p>Activities in Progress:</p> <p>WEATHER DELAY - No landsape work performed due to frozen ground - need extra day to complete</p> <p>PREECES TILE - carpet in 30B; vinyl in 40A&B; tack strip and pad in 30A</p> <p>ATH - Install siding on 49 and 50</p> <p>HUNT ELECTRIC - Fix street light power supply line</p> <p>L&L ELECTRIC - Hang ceiling fans in Charles units in A Loop; pick up work in A Loop</p> <p>PARSONS - Fix squeaks in subfloors 31-34; fix ceilings in 37-40</p> <p>UMC - Trim in 26A&B</p> <p>C-FORBES - Trim in 46A and 47A</p> <p>FORREST LEBARON - Hang dryw all in 51A and 53A; tape in 48</p> <p>HOGAN ENTERPRISE - Spray trim in 43; prep 44</p> <p>WBM - clean building 4</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected drainage in A Loop in Base CE and COE; inspected 52A&B dryw all installation</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS None today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																							
ACTIVITY START/FINISH																							
<p>The following 6 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5231029</td> <td>Install Finish Plumb, Elect. &</td> </tr> <tr> <td>P5232031</td> <td>Install Finish Plumb, Elect. &</td> </tr> <tr> <td>P5239039</td> <td>Install Garage Overhead Door</td> </tr> <tr> <td>P5252020</td> <td>Install & Finish Dryw all</td> </tr> <tr> <td>P5254020</td> <td>4-way Inspection</td> </tr> <tr> <td>P5257018</td> <td>4-way Inspection</td> </tr> </tbody> </table> <p>The following 9 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5233028</td> <td>Install Vinyl Floors</td> </tr> <tr> <td>P5234022</td> <td>Paint</td> </tr> </tbody> </table>				Activity No	Description	P5231029	Install Finish Plumb, Elect. &	P5232031	Install Finish Plumb, Elect. &	P5239039	Install Garage Overhead Door	P5252020	Install & Finish Dryw all	P5254020	4-way Inspection	P5257018	4-way Inspection	Activity No	Description	P5233028	Install Vinyl Floors	P5234022	Paint
Activity No	Description																						
P5231029	Install Finish Plumb, Elect. &																						
P5232031	Install Finish Plumb, Elect. &																						
P5239039	Install Garage Overhead Door																						
P5252020	Install & Finish Dryw all																						
P5254020	4-way Inspection																						
P5257018	4-way Inspection																						
Activity No	Description																						
P5233028	Install Vinyl Floors																						
P5234022	Paint																						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 861 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Dec 2006 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

P5235022	Paint
P5238022	Paint
P5239039	Install Garage Overhead Door
P5248020	Install & Finish Dryw all
P5254020	4-way Inspection
P5255017	Rough Electrical, Cable & Phon
P5257018	4-way Inspection

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.0
American Tradition H	LABORERS	1.0	8.0
Best Vinyl	SUPER - JOB	3.0	33.0
Bow man's Inc	SHEET METAL WORKERS	8.0	65.0
C-Forbes	CARPENTER	4.0	29.0
Evergreene Const.	CARPENTER	4.0	38.0
Evergreene Const.	LABORERS	5.0	9.0
Forrest LeBaron	DRY-WALL INSTALLER	7.0	45.5
HUNT ELECTRIC	OPERATING ENGINEER	1.0	11.0
HUNT ELECTRIC	ELECTRICIAN	3.0	22.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	11.0
Hogan Enterprise	PAINTERS	7.0	54.0
Hogan Enterprise	SUPER - JOB	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	8.0	75.0
Parsons Evergreene	OPERATING ENGINEER	1.0	4.0
Preeces Tile	FLOOR COVERER	4.0	24.0
Utah Mechanical Cont	LABORERS	2.0	11.0
Utah Mechanical Cont	PLUMBER	3.0	21.0
Western Building	LABORERS	4.0	32.0
Total		68.0	509.5

Total hours worked to date: 276,107.2

EQUIPMENT HOURS
The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	0.0	4.0
086	Kabota Mini X	11.0	4.0
Total		11.0	8.0

Total operating hours to date: 30,441.8

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 862	Page 1 of 3																				
		DATE 12 Dec 2006 - Tuesday																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 36 °F, Max 45 °F; 0.27 IN Precipitation; 23 MPH Wind																					
QC NARRATIVES																							
<p>Activities in Progress:</p> <p>WEATHER DELAY - No landscape work performed due to frozen ground and rain - need extra day to complete</p> <p>PREECES TILE - carpet in 30A&B; vinyl in 36; hang doors in 28</p> <p>ATH - siding for building 49</p> <p>HUNT ELECTRIC - Fix ruptured gas line behind 37A; mark utilities 38-45</p> <p>L&L ELECTRIC - pick up work in A Loop</p> <p>BOWMAN'S INC - pick up work and install A/C units in A loop; rough in 58A</p> <p>PARSONS - Fix squeaky floors 34-36</p> <p>UMC - Trim in 27B and 28B</p> <p>C-FORBES - Trim in 46B and 47A</p> <p>WBM - Clean 5B and 6A</p> <p>HOGAN ENTERPRISE - Worked on painting 43-44</p> <p>FORREST LEBARON - Worked on hanging 54 and taping 52A&B</p>																							
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Re-inspect subfloors 31-36</p> <p>QUALITY CONTROL TESTING AND RESULTS No testing today</p> <p>REMARKS Reviewed modified edge configuration with Tim Bishop - okay to proceed. Also discussed need to re-visit all baths with tub spouts as these may be cause of leaks identified in several 2 story units.</p>																							
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS Discussed procedures for drilling post holes to prevent hitting utilities</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)																							
No preparatory or initial inspections were held today																							
ACTIVITY START/FINISH																							
<p>The following 9 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5233029</td> <td>Install Finish Plumb, Elect. &</td> </tr> <tr> <td>P5234025</td> <td>Install Shower Walls/Vanities</td> </tr> <tr> <td>P5235024</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5235025</td> <td>Install Shower Walls/Vanities</td> </tr> <tr> <td>P5238025</td> <td>Install Shower Walls/Vanities</td> </tr> <tr> <td>P5242023</td> <td>Install Finish Carpentry (Door</td> </tr> <tr> <td>P5254021</td> <td>Install Wall Insulation</td> </tr> <tr> <td>P5255018</td> <td>4-way Inspection</td> </tr> <tr> <td>P5257019</td> <td>Install Wall Insulation</td> </tr> </tbody> </table>				Activity No	Description	P5233029	Install Finish Plumb, Elect. &	P5234025	Install Shower Walls/Vanities	P5235024	Blow Ceiling Insulation	P5235025	Install Shower Walls/Vanities	P5238025	Install Shower Walls/Vanities	P5242023	Install Finish Carpentry (Door	P5254021	Install Wall Insulation	P5255018	4-way Inspection	P5257019	Install Wall Insulation
Activity No	Description																						
P5233029	Install Finish Plumb, Elect. &																						
P5234025	Install Shower Walls/Vanities																						
P5235024	Blow Ceiling Insulation																						
P5235025	Install Shower Walls/Vanities																						
P5238025	Install Shower Walls/Vanities																						
P5242023	Install Finish Carpentry (Door																						
P5254021	Install Wall Insulation																						
P5255018	4-way Inspection																						
P5257019	Install Wall Insulation																						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 862	Page 2 of 3																																																																																																																								
PROJECT D/B Replace Military Family Housing P5		DATE 12 Dec 2006 - Tuesday																																																																																																																									
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																																									
The following 7 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5234025</td> <td>Install Show er Walls/Vanities</td> </tr> <tr> <td>P5235024</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5235025</td> <td>Install Show er Walls/Vanities</td> </tr> <tr> <td>P5238025</td> <td>Install Show er Walls/Vanities</td> </tr> <tr> <td>P5239022</td> <td>Paint</td> </tr> <tr> <td>P5255018</td> <td>4-way Inspection</td> </tr> <tr> <td>P5256016</td> <td>Rough HVAC</td> </tr> </tbody> </table>				Activity No	Description	P5234025	Install Show er Walls/Vanities	P5235024	Blow Ceiling Insulation	P5235025	Install Show er Walls/Vanities	P5238025	Install Show er Walls/Vanities	P5239022	Paint	P5255018	4-way Inspection	P5256016	Rough HVAC																																																																																																								
Activity No	Description																																																																																																																										
P5234025	Install Show er Walls/Vanities																																																																																																																										
P5235024	Blow Ceiling Insulation																																																																																																																										
P5235025	Install Show er Walls/Vanities																																																																																																																										
P5238025	Install Show er Walls/Vanities																																																																																																																										
P5239022	Paint																																																																																																																										
P5255018	4-way Inspection																																																																																																																										
P5256016	Rough HVAC																																																																																																																										
QC REQUIREMENTS No QC requirements were completed today																																																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																																											
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>AXELSEN</td><td>CONCRETE FINISHER</td><td>3.0</td><td>21.0</td></tr> <tr><td>Action Garage Doors</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>BCI</td><td>CARPENTER</td><td>3.0</td><td>15.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td>3.0</td><td>30.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td>4.0</td><td>29.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td>4.0</td><td>38.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td>5.0</td><td>4.0</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td>3.0</td><td>24.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td>0.0</td><td>0.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td>1.0</td><td>8.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td>0.0</td><td>0.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td>9.0</td><td>70.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td>1.0</td><td>8.0</td></tr> <tr><td>Impact</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td>0.0</td><td>0.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>9.0</td><td>85.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>0.0</td><td>0.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>0.0</td><td>0.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>0.0</td><td>0.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td>4.0</td><td>32.0</td></tr> <tr><td>Standard Dryw all Inc</td><td>LABORERS</td><td>0.0</td><td>0.0</td></tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	AXELSEN	CONCRETE FINISHER	3.0	21.0	Action Garage Doors	LABORERS	0.0	0.0	American Tradition H	CARPENTER	1.0	8.5	American Tradition H	LABORERS	1.0	8.0	BCI	CARPENTER	3.0	15.0	Best Vinyl	LABORERS	0.0	0.0	Best Vinyl	SUPER - JOB	3.0	30.0	Bow man's Inc	SHEET METAL WORKERS	0.0	0.0	C-Forbes	CARPENTER	4.0	29.0	Evergreene Const.	CARPENTER	4.0	38.0	Evergreene Const.	LABORERS	5.0	4.0	Forrest LeBaron	TAPER	3.0	24.0	Forrest LeBaron	DRY-WALL INSTALLER	0.0	0.0	G&G Insulation	INSULATION INSTALLER	0.0	0.0	HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0	HUNT ELECTRIC	ELECTRICIAN	1.0	8.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0	Hogan Enterprise	PAINTERS	9.0	70.0	Hogan Enterprise	SUPER - JOB	1.0	8.0	Impact	LABORERS	0.0	0.0	JB's Roofing	ROOFER	0.0	0.0	Kitchen's Plus	CARPENTER	0.0	0.0	L&L ASSOCIATES	ELECTRICIAN	9.0	85.0	Parsons Evergreene	OPERATING ENGINEER	0.0	0.0	Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0	Pioneer Landscape	OPERATING ENGINEER	0.0	0.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	0.0	0.0	Preeces Tile	FLOOR COVERER	4.0	32.0	Standard Dryw all Inc	LABORERS	0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																																								
AXELSEN	CONCRETE FINISHER	3.0	21.0																																																																																																																								
Action Garage Doors	LABORERS	0.0	0.0																																																																																																																								
American Tradition H	CARPENTER	1.0	8.5																																																																																																																								
American Tradition H	LABORERS	1.0	8.0																																																																																																																								
BCI	CARPENTER	3.0	15.0																																																																																																																								
Best Vinyl	LABORERS	0.0	0.0																																																																																																																								
Best Vinyl	SUPER - JOB	3.0	30.0																																																																																																																								
Bow man's Inc	SHEET METAL WORKERS	0.0	0.0																																																																																																																								
C-Forbes	CARPENTER	4.0	29.0																																																																																																																								
Evergreene Const.	CARPENTER	4.0	38.0																																																																																																																								
Evergreene Const.	LABORERS	5.0	4.0																																																																																																																								
Forrest LeBaron	TAPER	3.0	24.0																																																																																																																								
Forrest LeBaron	DRY-WALL INSTALLER	0.0	0.0																																																																																																																								
G&G Insulation	INSULATION INSTALLER	0.0	0.0																																																																																																																								
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0																																																																																																																								
HUNT ELECTRIC	ELECTRICIAN	1.0	8.0																																																																																																																								
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0																																																																																																																								
Hogan Enterprise	PAINTERS	9.0	70.0																																																																																																																								
Hogan Enterprise	SUPER - JOB	1.0	8.0																																																																																																																								
Impact	LABORERS	0.0	0.0																																																																																																																								
JB's Roofing	ROOFER	0.0	0.0																																																																																																																								
Kitchen's Plus	CARPENTER	0.0	0.0																																																																																																																								
L&L ASSOCIATES	ELECTRICIAN	9.0	85.0																																																																																																																								
Parsons Evergreene	OPERATING ENGINEER	0.0	0.0																																																																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0																																																																																																																								
Pioneer Landscape	OPERATING ENGINEER	0.0	0.0																																																																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	0.0	0.0																																																																																																																								
Preeces Tile	FLOOR COVERER	4.0	32.0																																																																																																																								
Standard Dryw all Inc	LABORERS	0.0	0.0																																																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 862 Page 3 of 3	
PROJECT D/B Replace Military Family Housing P5		DATE 12 Dec 2006 - Tuesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
Standard Drywall Inc	TAPER	0.0	0.0
Standard Drywall Inc	DRY-WALL INSTALLER	0.0	0.0
Star Mountain	CARPENTER	0.0	0.0
Star Mountain	SUPER - JOB	0.0	0.0
Utah Mechanical Cont	LABORERS	2.0	11.0
Utah Mechanical Cont	PLUMBER	3.0	21.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	4.0	30.0
Total hours worked to date: 276,581.7		Total	64.0
			474.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
037	Excavator	0.0	0.0
047	Gradall 544-10	0.0	0.0
063	Forklift	0.0	0.0
072	New Holland 170	0.0	0.0
074	MF Tractor	0.0	0.0
076	Dingo	0.0	0.0
079	Mitsubishi Excavator	0.0	0.0
083	New Holland 553	0.0	0.0
086	Kabota Mini X	0.0	1.0
Total operating hours to date: 30,442.8		Total	0.0
			1.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 863	Page 1 of 2
		DATE 13 Dec 2006 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 52 °F; 0.41 IN Precipitation; 25 MPH Wind	
QC NARRATIVES			
Activities in Progress: WORK DELAY - No landscape work performed - need additional day to complete due to bad weather PREECES TILE - Worked on subfloor 41; carpet 30,25 ATH - Worked on siding, soffit, fascia trim for #50 HUNT ELECTRIC - Grouting street light pole bases L&L ELECTRIC - finish trim A Loop BOWMAN'S INC - rough in 59; tying AC unit A loop PARSONS - Punch list A Loop; repair sagging trusses #55; GWB repairs B loop, clean up G&G INSULATION - w all insulation #57 UMC - finish trim #28 C-FORBES - finish carpentry 47,49,46 HOGAN ENTERPRISE - painting 43,44,45 LEBARON DRYWALL INC - hang 51,54; taping 48,50,53 WBM - cleaned building 6 and started 7 BEST VINYL - Worked on installing fence posts for B Loop			
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected crawl spaces 11-20 - distributed comments; inspected drywall finish 48,50 QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS Received appliances 31 to 40			
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH			
The following 5 activities were started today:			
Activity No	Description		
P5231030	Install Appliances		
P5232032	Install Appliances		
P5239025	Install Shower Walls/Vanities		
P5255019	Install Wall Insulation		
P5256018	4-way Inspection		
The following 7 activities were finished today:			
Activity No	Description		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 863 Page 2 of 2																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 13 Dec 2006 - Wednesday																																																																																	
P5237022 Paint P5237025 Install Show er Walls/Vanities P5239025 Install Show er Walls/Vanities P5241024 Paint P5254021 Install Wall Insulation P5256018 4-w ay Inspection P5257019 Install Wall Insulation		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																	
QC REQUIREMENTS No QC requirements were completed today																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">72.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">29.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">38.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">26.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">7.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">1.0</td><td style="text-align: right;">2.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">8.0</td><td style="text-align: right;">70.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERA TING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.5</td></tr> <tr> <td style="text-align: right;">Total hours w orked to date: 277,094.2</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">66.0</td> <td style="text-align: right;">512.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	9.0	American Tradition H	LABORERS	1.0	7.0	Best Vinyl	SUPER - JOB	3.0	30.0	Bow man's Inc	SHEET METAL WORKERS	9.0	72.5	C-Forbes	CARPENTER	4.0	29.0	Evergreene Const.	CARPENTER	4.0	38.0	Evergreene Const.	LABORERS	7.0	26.0	Forrest LeBaron	DRY-WALL INSTALLER	7.0	56.0	HUNT ELECTRIC	ELECTRICIAN	1.0	2.5	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	21.0	L&L ASSOCIATES	ELECTRICIAN	8.0	70.0	Parsons Evergreene	OPERA TING ENGINEER	1.0	5.0	Preeces Tile	FLOOR COVERER	6.0	48.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	2.0	16.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	5.0	40.5	Total hours w orked to date: 277,094.2	Total	66.0	512.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																
American Tradition H	CARPENTER	1.0	9.0																																																																																
American Tradition H	LABORERS	1.0	7.0																																																																																
Best Vinyl	SUPER - JOB	3.0	30.0																																																																																
Bow man's Inc	SHEET METAL WORKERS	9.0	72.5																																																																																
C-Forbes	CARPENTER	4.0	29.0																																																																																
Evergreene Const.	CARPENTER	4.0	38.0																																																																																
Evergreene Const.	LABORERS	7.0	26.0																																																																																
Forrest LeBaron	DRY-WALL INSTALLER	7.0	56.0																																																																																
HUNT ELECTRIC	ELECTRICIAN	1.0	2.5																																																																																
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	21.0																																																																																
L&L ASSOCIATES	ELECTRICIAN	8.0	70.0																																																																																
Parsons Evergreene	OPERA TING ENGINEER	1.0	5.0																																																																																
Preeces Tile	FLOOR COVERER	6.0	48.0																																																																																
Utah Mechanical Cont	LABORERS	1.0	10.0																																																																																
Utah Mechanical Cont	PLUMBER	2.0	16.0																																																																																
Valley View Exterior	CARPENTER	3.0	24.0																																																																																
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																
Western Building	LABORERS	5.0	40.5																																																																																
Total hours w orked to date: 277,094.2	Total	66.0	512.5																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>047</td> <td>Gradall 544-10</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total operating hours to date: 30,447.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0 5.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	0.0	5.0	Total operating hours to date: 30,447.8		Total	0.0 5.0																																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																																
047	Gradall 544-10	0.0	5.0																																																																																
Total operating hours to date: 30,447.8		Total	0.0 5.0																																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 864	Page 1 of 2
		DATE 14 Dec 2006 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Critical Delay Temperature Min 40 °F, Max 53 °F; 0.4 IN Precipitation; 25 MPH Wind		

QC NARRATIVES

Activities in Progress:

WEATHER DELAY - No landscape work performed - need additional day to complete due to bad weather and mud

PREECES TILE - Worked on vinyl for 32 and 36; worked on carpet for 24,25,33

ATH - Worked on siding, soffit, fascia, trim for #50; column covers A Loop

HUNT ELECTRIC - drypack light pole bases B Loop

L&L ELECTRIC - finish trim A Loop

BOWMAN'S - Worked on tying in AC units A loop; rough in #59

PARSONS - punch list A Loop; installed doors 39-33; worked on cleaning units

UMC - worked on finish trim for 28,29

C-FORBES - finish carpentry 47,49; B Loop door hardware / toilet accessories

HOGAN ENTERPRISES - painting 44,45,46,47

LEBARON DRYWALL - worked on hanging 54 mechanical rooms; taping 48,50,53

WBM - worked on cleaning 8,9

BEST VINYL - fence posts 39-41

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspect joist repair in 9A and texture in 44B

QUALITY CONTROL TESTING AND RESULTS
 No testing today

REMARKS
 Held weekly QA/QC Meeting today

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 No observed safety issues today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 6 activities were started today:

Activity No	Description
P5231031	Install Carpet
P5233030	Install Appliances
P5237023	Set Cabinets
P5241027	Install Shower Walls/Vanites
P5254022	Install & Finish Drywall
P5257020	Install & Finish Drywall

The following 2 activities were finished today:

Activity No	Description
P5231031	Install Carpet

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 864 <div style="text-align: right;">Page 2 of 2</div>																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 14 Dec 2006 - Thursday																																																																					
P5255019 Install Wall Insulation		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																					
QC REQUIREMENTS No QC requirements were completed today																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">67.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">23.0</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">9.0</td><td style="text-align: right;">72.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">9.0</td><td style="text-align: right;">70.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">38.0</td></tr> <tr> <td>Total hours worked to date: 277,538.2</td> <td></td> <td style="text-align: right;">Total 59.0</td> <td style="text-align: right;">444.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	9.0	American Tradition H	LABORERS	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	9.0	67.5	C-Forbes	CARPENTER	4.0	32.0	Evergreene Const.	CARPENTER	2.0	20.5	Evergreene Const.	LABORERS	6.0	23.0	Forrest LeBaron	TAPER	3.0	24.0	Forrest LeBaron	DRY-WALL INSTALLER	9.0	72.0	HUNT ELECTRIC	ELECTRICIAN	3.0	18.0	L&L ASSOCIATES	ELECTRICIAN	9.0	70.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	5.0	38.0	Total hours worked to date: 277,538.2		Total 59.0	444.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																				
American Tradition H	CARPENTER	1.0	9.0																																																																				
American Tradition H	LABORERS	1.0	8.0																																																																				
Bow man's Inc	SHEET METAL WORKERS	9.0	67.5																																																																				
C-Forbes	CARPENTER	4.0	32.0																																																																				
Evergreene Const.	CARPENTER	2.0	20.5																																																																				
Evergreene Const.	LABORERS	6.0	23.0																																																																				
Forrest LeBaron	TAPER	3.0	24.0																																																																				
Forrest LeBaron	DRY-WALL INSTALLER	9.0	72.0																																																																				
HUNT ELECTRIC	ELECTRICIAN	3.0	18.0																																																																				
L&L ASSOCIATES	ELECTRICIAN	9.0	70.0																																																																				
Utah Mechanical Cont	LABORERS	1.0	10.0																																																																				
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																																				
Valley View Exterior	CARPENTER	3.0	24.0																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																				
Western Building	LABORERS	5.0	38.0																																																																				
Total hours worked to date: 277,538.2		Total 59.0	444.0																																																																				
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,447.8																																																																							
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 865	Page 1 of 2												
		DATE 15 Dec 2006 - Friday													
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004													
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 29 °F, Max 54 °F; No Precipitation; 37 MPH Wind													
QC NARRATIVES															
<p>Activities in Progress:</p> <p> PREECES TILE - Worked on subfloor in 41; vinyl in 32 ATH - worked on siding for building 50 L&L ELECTRIC - pick up in A loop; install can lights in 55-57 BOWMAN'S INC - rough in 59 PARSONS - worked on punch list A loop; temp doors and heaters; texture repairs in B loop G&G INSULATION - blow attic in 32, 47 STANDARD DRYWALL INC - touch up in 1A and base for C-Forbes C-FORBES - trim in 49 HOGAN - paint 45,44 WBM - clean 11 and 12 FORREST LEBARON - hang in 55; tape in 52; texture 48,50 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS back check punch lists in 55-57 </p> <p> QUALITY CONTROL TESTING AND RESULTS None today </p> <p> REMARKS No remarks </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS None today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH															
<p>The following 2 activities were started today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5238023</td> <td>Set Cabinets</td> </tr> <tr> <td>P5255020</td> <td>Install & Finish Drywall</td> </tr> </table> <p>The following 2 activities were finished today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5237023</td> <td>Set Cabinets</td> </tr> <tr> <td>P5240022</td> <td>Paint</td> </tr> </table>				Activity No	Description	P5238023	Set Cabinets	P5255020	Install & Finish Drywall	Activity No	Description	P5237023	Set Cabinets	P5240022	Paint
Activity No	Description														
P5238023	Set Cabinets														
P5255020	Install & Finish Drywall														
Activity No	Description														
P5237023	Set Cabinets														
P5240022	Paint														
QC REQUIREMENTS															
No QC requirements were completed today															

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 865 Page 2 of 2																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 15 Dec 2006 - Friday																																																									
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today		CONTRACT NUMBER DACA67-02-D-2012 0004																																																									
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">45.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">29.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">21.5</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">9.0</td><td style="text-align: right;">72.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">13.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">7.0</td><td style="text-align: right;">46.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">47.0</td> <td style="text-align: right; border-top: 1px solid black;">305.0</td> </tr> </tbody> </table> <p>Total hours worked to date: 277,843.2</p>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	6.0	American Tradition H	LABORERS	1.0	6.0	Bow man's Inc	SHEET METAL WORKERS	6.0	45.0	C-Forbes	CARPENTER	2.0	10.0	Evergreene Const.	CARPENTER	4.0	29.5	Evergreene Const.	LABORERS	7.0	21.5	Forrest LeBaron	TAPER	4.0	24.0	Forrest LeBaron	DRY-WALL INSTALLER	9.0	72.0	G&G Insulation	INSULATION INSTALLER	2.0	13.0	Preeces Tile	FLOOR COVERER	7.0	46.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		47.0	305.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
American Tradition H	CARPENTER	1.0	6.0																																																								
American Tradition H	LABORERS	1.0	6.0																																																								
Bow man's Inc	SHEET METAL WORKERS	6.0	45.0																																																								
C-Forbes	CARPENTER	2.0	10.0																																																								
Evergreene Const.	CARPENTER	4.0	29.5																																																								
Evergreene Const.	LABORERS	7.0	21.5																																																								
Forrest LeBaron	TAPER	4.0	24.0																																																								
Forrest LeBaron	DRY-WALL INSTALLER	9.0	72.0																																																								
G&G Insulation	INSULATION INSTALLER	2.0	13.0																																																								
Preeces Tile	FLOOR COVERER	7.0	46.0																																																								
Valley View Exterior	CARPENTER	3.0	24.0																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																								
Total		47.0	305.0																																																								
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,447.8																																																											
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 868	Page 1 of 2																		
		DATE 18 Dec 2006 - Monday																			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																			
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 16 °F, Max 32 °F; No Precipitation; 14 MPH Wind																			
QC NARRATIVES																					
<p>Activities in Progress:</p> <p>WEATHER DELAY - No landscape work, ground frozen, need extra day to complete</p> <p>PREECES TILE - worked on vinyl 32; subfloor 41,42; carpet 31</p> <p>ATH - siding, soffit, fascia trim 50, column covers B loop</p> <p>L&L ELECTRIC - rough in 58; finish trim A loop</p> <p>PARSONS - A loop punch list, temp doors and heaters B loop; texture repair B loop</p> <p>G&G INSULATION - insulate walls 56,57</p> <p>UMC - finish trim 28,29</p> <p>C-FORBES - A loop punch list; finish carpentry for 49</p> <p>HOGAN ENTERPRISE - painting 46,47; trim material</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected texture 48,50,51B; back check 4 way list 55-57</p> <p>QUALITY CONTROL TESTING AND RESULTS No testing today</p> <p>REMARKS No conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No observed safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>																					
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																					
ACTIVITY START/FINISH																					
<p>The following 5 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5233031</td> <td>Install Carpet</td> </tr> <tr> <td>P5239023</td> <td>Set Cabinets</td> </tr> <tr> <td>P5240025</td> <td>Install Shower Walls/Vanities</td> </tr> <tr> <td>P5242024</td> <td>Paint</td> </tr> <tr> <td>P5256020</td> <td>Install & Finish Drywall</td> </tr> </tbody> </table> <p>The following 2 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5233031</td> <td>Install Carpet</td> </tr> <tr> <td>P5238023</td> <td>Set Cabinets</td> </tr> </tbody> </table>				Activity No	Description	P5233031	Install Carpet	P5239023	Set Cabinets	P5240025	Install Shower Walls/Vanities	P5242024	Paint	P5256020	Install & Finish Drywall	Activity No	Description	P5233031	Install Carpet	P5238023	Set Cabinets
Activity No	Description																				
P5233031	Install Carpet																				
P5239023	Set Cabinets																				
P5240025	Install Shower Walls/Vanities																				
P5242024	Paint																				
P5256020	Install & Finish Drywall																				
Activity No	Description																				
P5233031	Install Carpet																				
P5238023	Set Cabinets																				
QC REQUIREMENTS																					
No QC requirements were completed today																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 868 Page 2 of 2																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 18 Dec 2006 - Monday																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Action Garage Doors</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">33.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">9.5</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">8.0</td><td style="text-align: right;">69.5</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">25.3</td></tr> <tr> <td style="text-align: right;">Total hours worked to date:</td> <td>278,160.5</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">47.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Action Garage Doors	LABORERS	2.0	12.0	American Tradition H	CARPENTER	1.0	8.5	American Tradition H	LABORERS	1.0	8.0	C-Forbes	CARPENTER	3.0	24.0	Evergreene Const.	CARPENTER	4.0	33.5	Evergreene Const.	LABORERS	6.0	9.5	Forrest LeBaron	TAPER	4.0	28.0	L&L ASSOCIATES	ELECTRICIAN	8.0	69.5	Parsons Evergreene	OPERATING ENGINEER	1.0	3.0	Preeces Tile	FLOOR COVERER	4.0	32.0	Utah Mechanical Cont	LABORERS	2.0	11.0	Utah Mechanical Cont	PLUMBER	3.0	21.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	4.0	25.3	Total hours worked to date:	278,160.5	Total	47.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																				
Action Garage Doors	LABORERS	2.0	12.0																																																																				
American Tradition H	CARPENTER	1.0	8.5																																																																				
American Tradition H	LABORERS	1.0	8.0																																																																				
C-Forbes	CARPENTER	3.0	24.0																																																																				
Evergreene Const.	CARPENTER	4.0	33.5																																																																				
Evergreene Const.	LABORERS	6.0	9.5																																																																				
Forrest LeBaron	TAPER	4.0	28.0																																																																				
L&L ASSOCIATES	ELECTRICIAN	8.0	69.5																																																																				
Parsons Evergreene	OPERATING ENGINEER	1.0	3.0																																																																				
Preeces Tile	FLOOR COVERER	4.0	32.0																																																																				
Utah Mechanical Cont	LABORERS	2.0	11.0																																																																				
Utah Mechanical Cont	PLUMBER	3.0	21.0																																																																				
Valley View Exterior	CARPENTER	3.0	24.0																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																				
Western Building	LABORERS	4.0	25.3																																																																				
Total hours worked to date:	278,160.5	Total	47.0																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>047</td> <td>Gradall 544-10</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">3.0</td> </tr> <tr> <td style="text-align: right;">Total operating hours to date:</td> <td>30,450.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	0.0	3.0	Total operating hours to date:	30,450.8	Total	0.0																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																				
047	Gradall 544-10	0.0	3.0																																																																				
Total operating hours to date:	30,450.8	Total	0.0																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																				

<p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY</p>		<p>REPORT NUMBER 869</p> <p align="right">Page 1 of 2</p>												
<p>PROJECT D/B Replace Military Family Housing P5</p>		<p>DATE 19 Dec 2006 - Tuesday</p>												
<p>CONTRACTOR Parsons Evergreene Construction, L.L.C.</p>	<p>WEATHER Weather Caused No Delay Temperature Min 14 °F, Max 30 °F; No Precipitation; 9 MPH Wind</p>													
<p>QC NARRATIVES</p> <p>Activities in Progress: WEATHER DELAY - No landscape work, frozen ground - need extra day</p> <p> PREECES TILE - subfloor 36,41; vinyl and carpet ATH - worked on siding, soffit, fascia trim 51,51; column covers B loop L&L ELECTRIC - rough in 58; finish trim A Loop BOWMAN'S INC - rough in 59; connect AC in A Loop; set furnace B loop PARSONS - worked on punch list A loop, roof inspections, set up fans and temp heaters G&G INSULATION - insulation 57 SDI - painting touch up 1,2 UMC - finish trim 29,30 C-FORBES - base pick up 28,29,30 JB'S ROOFING - punch list items HOGAN ENTERPRISE - painting 46,47,48 LEBARON DRYWALL - hanging 56, firew all; taping 51A, 52,54 WBM - worked on cleaning building #13 </p> <p>General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected texture #53A&B Inspected plumbing finish trim for 21 to 27</p> <p> QUALITY CONTROL TESTING AND RESULTS No testing today </p> <p> REMARKS No conversations today </p> <p>Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues</p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>														
<p>PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)</p> <p>No preparatory or initial inspections were held today</p>														
<p>ACTIVITY START/FINISH</p> <p>No activities were started today</p> <p>The following 6 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5239023</td> <td>Set Cabinets</td> </tr> <tr> <td>P5243024</td> <td>Paint</td> </tr> <tr> <td>P5244022</td> <td>Paint</td> </tr> <tr> <td>P5249020</td> <td>Install & Finish Drywall</td> </tr> <tr> <td>P5250020</td> <td>Install & Finish Drywall</td> </tr> </tbody> </table>			Activity No	Description	P5239023	Set Cabinets	P5243024	Paint	P5244022	Paint	P5249020	Install & Finish Drywall	P5250020	Install & Finish Drywall
Activity No	Description													
P5239023	Set Cabinets													
P5243024	Paint													
P5244022	Paint													
P5249020	Install & Finish Drywall													
P5250020	Install & Finish Drywall													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 869 Page 2 of 2																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 19 Dec 2006 - Tuesday																																																																																					
P5251020 Install & Finish Dryw all		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																					
QC REQUIREMENTS No QC requirements were completed today																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">60.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">33.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">9.5</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">64.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">8.0</td><td style="text-align: right;">75.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">7.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">24.3</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">71.0</td> <td style="text-align: right;">540.3</td> </tr> </tbody> </table> Total hours worked to date: 278,700.7				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	American Tradition H	LABORERS	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	7.0	60.5	C-Forbes	CARPENTER	4.0	32.0	Evergreene Const.	CARPENTER	4.0	33.0	Evergreene Const.	LABORERS	5.0	9.5	Forrest LeBaron	TAPER	4.0	32.0	Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0	Hogan Enterprise	PAINTERS	8.0	64.0	Hogan Enterprise	SUPER - JOB	2.0	16.0	JB's Roofing	ROOFER	2.0	10.0	L&L ASSOCIATES	ELECTRICIAN	8.0	75.0	Parsons Evergreene	OPERATING ENGINEER	1.0	7.5	Preeces Tile	FLOOR COVERER	7.0	56.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	2.0	14.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	4.0	24.3	Total		71.0	540.3
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	8.5																																																																																				
American Tradition H	LABORERS	1.0	8.0																																																																																				
Bow man's Inc	SHEET METAL WORKERS	7.0	60.5																																																																																				
C-Forbes	CARPENTER	4.0	32.0																																																																																				
Evergreene Const.	CARPENTER	4.0	33.0																																																																																				
Evergreene Const.	LABORERS	5.0	9.5																																																																																				
Forrest LeBaron	TAPER	4.0	32.0																																																																																				
Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0																																																																																				
Hogan Enterprise	PAINTERS	8.0	64.0																																																																																				
Hogan Enterprise	SUPER - JOB	2.0	16.0																																																																																				
JB's Roofing	ROOFER	2.0	10.0																																																																																				
L&L ASSOCIATES	ELECTRICIAN	8.0	75.0																																																																																				
Parsons Evergreene	OPERATING ENGINEER	1.0	7.5																																																																																				
Preeces Tile	FLOOR COVERER	7.0	56.0																																																																																				
Utah Mechanical Cont	LABORERS	1.0	10.0																																																																																				
Utah Mechanical Cont	PLUMBER	2.0	14.0																																																																																				
Valley View Exterior	CARPENTER	3.0	24.0																																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																				
Western Building	LABORERS	4.0	24.3																																																																																				
Total		71.0	540.3																																																																																				
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,450.8																																																																																							
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																							
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 870	Page 1 of 2				
		DATE 20 Dec 2006 - Wednesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 16 °F, Max 35 °F; No Precipitation; 15 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>WEATHER DELAY - No landscape work, ground frozen - need extra day</p> <p>PREECES TILE - sub floor 42; carpet 34,37,38,39</p> <p>ATH - siding, soffit, fascia trim 51; column cover B loop</p> <p>L&L ELECTRIC - rough in 58, finish trim A loop</p> <p>BOWMAN'S INC - rough in 59,60</p> <p>PARSONS - punchlist repairs - correcting dormer roof #6; heaters / door, monitor CO in buildings</p> <p>G&G INSULATION - insulate wall #57</p> <p>SDI - paint touch ups for 3,4,6</p> <p>UMC - finish plumbing trim 30, punch list A loop</p> <p>C-FORBES - base pick up A loop</p> <p>JB'S ROOFING - punch list A&B loop</p> <p>HOGAN ENTERPRISE - painting 46,47,53,51B</p> <p>LEBARON - hanging 56, taping 51A, 52, 54</p> <p>WBM - worked on cleaning 13 and 14</p> <p>CUSTOM MARBLE - vanity tops and tub surrounds 37-39</p>							
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>Inspected 28,29,30 plumbing trim</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>No testing today</p> <p>REMARKS</p> <p>Held monthly quality counsel</p> <p>Tried to schedule painting inspection with COE. Primary inspector out of town, scheduled for Friday.</p> <p>Smoke CO detector inspection scheduled for 12-27 at 8:00am</p> <p>Attached list identifies which east loop units have had tub spouts checked</p>							
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS</p> <p>Patterson Excavation dump truck tipped on side. Hydraulic oil leaked from cylinder. No other property damage, driver of vehicle unharmed. Base Environmental helped clean up spilled oil.</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY</p> <p>None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE</p> <p>None today</p>							
<p>PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)</p> <p>No preparatory or initial inspections were held today</p>							
<p>ACTIVITY START/FINISH</p> <p>No activities were started today</p> <p>The following activity was finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5245024</td> <td>Paint</td> </tr> </tbody> </table>				Activity No	Description	P5245024	Paint
Activity No	Description						
P5245024	Paint						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 870 Page 2 of 2																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 20 Dec 2006 - Wednesday																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																											
QC REQUIREMENTS No QC requirements were completed today																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Action Garage Doors</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">10.0</td><td style="text-align: right;">77.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">49.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">10.0</td><td style="text-align: right;">79.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>JB's Roofing</td><td>ROOFER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">8.0</td><td style="text-align: right;">75.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">43.5</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">62.0</td> <td style="text-align: right; border-top: 1px solid black;">482.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 279,182.7</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Action Garage Doors	LABORERS	2.0	9.0	American Tradition H	LABORERS	1.0	5.5	Bow man's Inc	SHEET METAL WORKERS	10.0	77.0	C-Forbes	CARPENTER	4.0	32.0	Forrest LeBaron	TAPER	4.0	28.0	Forrest LeBaron	DRY-WALL INSTALLER	6.0	49.0	Hogan Enterprise	PAINTERS	10.0	79.0	Hogan Enterprise	SUPER - JOB	2.0	16.0	JB's Roofing	ROOFER	2.0	8.0	L&L ASSOCIATES	ELECTRICIAN	8.0	75.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	2.0	18.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	6.0	43.5	Total		62.0	482.0	Total hours worked to date: 279,182.7			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
Action Garage Doors	LABORERS	2.0	9.0																																																																								
American Tradition H	LABORERS	1.0	5.5																																																																								
Bow man's Inc	SHEET METAL WORKERS	10.0	77.0																																																																								
C-Forbes	CARPENTER	4.0	32.0																																																																								
Forrest LeBaron	TAPER	4.0	28.0																																																																								
Forrest LeBaron	DRY-WALL INSTALLER	6.0	49.0																																																																								
Hogan Enterprise	PAINTERS	10.0	79.0																																																																								
Hogan Enterprise	SUPER - JOB	2.0	16.0																																																																								
JB's Roofing	ROOFER	2.0	8.0																																																																								
L&L ASSOCIATES	ELECTRICIAN	8.0	75.0																																																																								
Utah Mechanical Cont	LABORERS	1.0	10.0																																																																								
Utah Mechanical Cont	PLUMBER	2.0	18.0																																																																								
Valley View Exterior	CARPENTER	3.0	24.0																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																								
Western Building	LABORERS	6.0	43.5																																																																								
Total		62.0	482.0																																																																								
Total hours worked to date: 279,182.7																																																																											
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,450.8																																																																											
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 871	Page 1 of 2										
		DATE 21 Dec 2006 - Thursday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 19 °F, Max 28 °F; 0.9 IN Precipitation; 14 MPH Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p>No landscape work performed due to frozen ground</p> <p>PREECES TILE - tack strip and pad building 40; install carpet in buildings 39A and 38B</p> <p>ATH - worked on siding for 51</p> <p>L&L ELECTRIC - rough in 59</p> <p>BOWMAN'S INC - rough in 59B and 60</p> <p>PARSONS - punch list A loop; temp heaters and door; texture repairs A loop</p> <p>G&G INSULATION - insulation wall 58</p> <p>SDI - paint touch up A loop</p> <p>UMC - warranty in east loop</p> <p>C-FORBES - trim 49,50,51B</p> <p>PIONEER LANDSCAPE - not on site due to weather</p> <p>WBM - clean 14B and 15</p> <p>HOGAN ENTERPRISE - paint 47 and 49</p> <p>FORREST LEBARON - Hang 56; texture 52 and 51A; tape 54</p>													
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>4 way inspection 58A&B</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>None today</p> <p>REMARKS</p> <p>Held weekly QA/QC Meeting</p>													
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS</p> <p>No observed safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY</p> <p>None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE</p> <p>None today</p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)													
No preparatory or initial inspections were held today													
ACTIVITY START/FINISH													
<p>The following 4 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5234030</td> <td>Install Appliances</td> </tr> <tr> <td>P5235030</td> <td>Install Appliances</td> </tr> <tr> <td>P5236032</td> <td>Install Appliances</td> </tr> <tr> <td>P5248022</td> <td>Paint</td> </tr> </tbody> </table>				Activity No	Description	P5234030	Install Appliances	P5235030	Install Appliances	P5236032	Install Appliances	P5248022	Paint
Activity No	Description												
P5234030	Install Appliances												
P5235030	Install Appliances												
P5236032	Install Appliances												
P5248022	Paint												
<p>The following activity was finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5252020</td> <td>Install & Finish Drywall</td> </tr> </tbody> </table>				Activity No	Description	P5252020	Install & Finish Drywall						
Activity No	Description												
P5252020	Install & Finish Drywall												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 871 Page 2 of 2																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 21 Dec 2006 - Thursday																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																											
QC REQUIREMENTS No QC requirements were completed today																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.5</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td style="text-align: right;">8.0</td> <td style="text-align: right;">63.5</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>Forrest LeBaron</td> <td>TAPER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Forrest LeBaron</td> <td>DRY-WALL INSTALLER</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">48.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">10.0</td> <td style="text-align: right;">80.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - JOB</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">8.0</td> <td style="text-align: right;">75.0</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">48.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>CARPENTER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>SUPER - JOB</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 279,606.7</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">53.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">424.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.5	Bow man's Inc	SHEET METAL WORKERS	8.0	63.5	C-Forbes	CARPENTER	4.0	30.0	Forrest LeBaron	TAPER	4.0	24.0	Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0	Hogan Enterprise	PAINTERS	10.0	80.0	Hogan Enterprise	SUPER - JOB	2.0	16.0	L&L ASSOCIATES	ELECTRICIAN	8.0	75.0	Preeces Tile	FLOOR COVERER	6.0	48.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 279,606.7		Total	53.0				424.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
American Tradition H	CARPENTER	1.0	7.5																																																								
Bow man's Inc	SHEET METAL WORKERS	8.0	63.5																																																								
C-Forbes	CARPENTER	4.0	30.0																																																								
Forrest LeBaron	TAPER	4.0	24.0																																																								
Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0																																																								
Hogan Enterprise	PAINTERS	10.0	80.0																																																								
Hogan Enterprise	SUPER - JOB	2.0	16.0																																																								
L&L ASSOCIATES	ELECTRICIAN	8.0	75.0																																																								
Preeces Tile	FLOOR COVERER	6.0	48.0																																																								
Valley View Exterior	CARPENTER	3.0	24.0																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																								
Total hours worked to date: 279,606.7		Total	53.0																																																								
			424.0																																																								
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,450.8																																																											
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																											
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 872	Page 1 of 2										
		DATE 22 Dec 2006 - Friday											
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004											
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 18 °F, Max 33 °F; 0.08 IN Precipitation; 18 MPH Wind											
QC NARRATIVES													
<p>Activities in Progress:</p> <p>WEATHER DELAY - No landscape work - ground frozen, 4" snow overnight, need extra day</p> <p>PREECES TILE - subfloor 43,44B; carpet 40</p> <p>ATH - worked on siding, soffit, fascia, trim 51</p> <p>L&L ELECTRIC - rough in 59; finish trim A loop</p> <p>BOWMAN'S - rough in 60</p> <p>PARSONS - punch list A loop; temp heaters, texture and repairs A loop</p> <p>G&G INSULATION - insulation 58</p> <p>SDI - paint touch ups 9-12</p> <p>C-FORBES - finish trim 48,50,51; finish hardware 41-45</p> <p>HOGAN ENTERPRISE - painting 47,49</p> <p>LEBARON DRYWALL - hanging 57; taping 54,55</p> <p>WBM - worked on cleaning 14,15</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Painting inspection 1A</p> <p>QUALITY CONTROL TESTING AND RESULTS No testing today</p> <p>REMARKS COE told Parsons to leave early</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS No observed safety problem</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>													
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today													
ACTIVITY START/FINISH													
<p>The following 2 activities were started today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5234031</td> <td>Install Carpet</td> </tr> <tr> <td>P5237030</td> <td>Install Appliances</td> </tr> </table> <p>The following activity was finished today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5234031</td> <td>Install Carpet</td> </tr> </table>				Activity No	Description	P5234031	Install Carpet	P5237030	Install Appliances	Activity No	Description	P5234031	Install Carpet
Activity No	Description												
P5234031	Install Carpet												
P5237030	Install Appliances												
Activity No	Description												
P5234031	Install Carpet												
QC REQUIREMENTS													
No QC requirements were completed today													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 872 Page 2 of 2																																													
PROJECT D/B Replace Military Family Housing P5		DATE 22 Dec 2006 - Friday																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>American Tradition H</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">4.5</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">12.0</td> <td style="text-align: right;">68.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">8.0</td> <td style="text-align: right;">75.0</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">48.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>LABORERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>CARPENTER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>SUPER - JOB</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 279,875.2</td> <td style="text-align: right;">Total 38.0</td> <td style="text-align: right;">268.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	5.0	American Tradition H	LABORERS	1.0	4.5	C-Forbes	CARPENTER	3.0	18.0	Hogan Enterprise	PAINTERS	12.0	68.0	L&L ASSOCIATES	ELECTRICIAN	8.0	75.0	Preeces Tile	FLOOR COVERER	6.0	48.0	Standard Drywall Inc	LABORERS	3.0	18.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 279,875.2		Total 38.0	268.5
Employer	Labor Classification	Number of Employees	Hours Worked																																												
American Tradition H	CARPENTER	1.0	5.0																																												
American Tradition H	LABORERS	1.0	4.5																																												
C-Forbes	CARPENTER	3.0	18.0																																												
Hogan Enterprise	PAINTERS	12.0	68.0																																												
L&L ASSOCIATES	ELECTRICIAN	8.0	75.0																																												
Preeces Tile	FLOOR COVERER	6.0	48.0																																												
Standard Drywall Inc	LABORERS	3.0	18.0																																												
Valley View Exterior	CARPENTER	3.0	24.0																																												
Valley View Exterior	SUPER - JOB	1.0	8.0																																												
Total hours worked to date: 279,875.2		Total 38.0	268.5																																												
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,450.8																																															
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																															
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																																												
			DATE																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 875		Page 1 of 1												
		DATE 25 Dec 2006 - Monday														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004														
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Not Entered														
QC NARRATIVES No QC Narratives were reported today																
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																
ACTIVITY START/FINISH The following 2 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5238030</td> <td>Install Appliances</td> </tr> <tr> <td>P5242026</td> <td>Blow Ceiling Insulation</td> </tr> </tbody> </table> The following 2 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5242026</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5247022</td> <td>Paint</td> </tr> </tbody> </table>					Activity No	Description	P5238030	Install Appliances	P5242026	Blow Ceiling Insulation	Activity No	Description	P5242026	Blow Ceiling Insulation	P5247022	Paint
Activity No	Description															
P5238030	Install Appliances															
P5242026	Blow Ceiling Insulation															
Activity No	Description															
P5242026	Blow Ceiling Insulation															
P5247022	Paint															
QC REQUIREMENTS No QC requirements were completed today																
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																
LABOR HOURS No labor hours were Reported today Total hours worked to date: 279,875.2																
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,450.8																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 876	Page 1 of 2																
		DATE 26 Dec 2006 - Tuesday																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 39 °F; No Precipitation; 16 MPH Wind																	
QC NARRATIVES Activities in Progress: WEATHER DELAY - No landscape, very muddy on surface , ground frozen below - need extra day PREECES TILE - sub floor 43 ATH - prep work for next buildings BOWMANS - rough in 60, set furnaces B loop, vent water heater PARSONS - temp heater check, texture repairs A loop trim stocking, clean up G&G INSULATION - insulation wall 58 HOGAN ENTERPRISE - painting 46,47,49 LEBARON - hanging 57, fire wall 60 WBM - cleaning 17 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected floor 43; inspected shear walls of 13,26,27,30,22,23 QUALITY CONTROL TESTING AND RESULTS No testing today REMARKS No conversations today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS No observed safety issues PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																			
ACTIVITY START/FINISH The following 3 activities were started today: <table border="1"> <thead> <tr> <th>Activity No</th><th>Description</th></tr> </thead> <tbody> <tr> <td>P5236033</td><td>Install Carpet</td></tr> <tr> <td>P5239030</td><td>Install Appliances</td></tr> <tr> <td>P5247024</td><td>Blow Ceiling Insulation</td></tr> </tbody> </table> The following 3 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th><th>Description</th></tr> </thead> <tbody> <tr> <td>P5236033</td><td>Install Carpet</td></tr> <tr> <td>P5246022</td><td>Paint</td></tr> <tr> <td>P5247024</td><td>Blow Ceiling Insulation</td></tr> </tbody> </table>				Activity No	Description	P5236033	Install Carpet	P5239030	Install Appliances	P5247024	Blow Ceiling Insulation	Activity No	Description	P5236033	Install Carpet	P5246022	Paint	P5247024	Blow Ceiling Insulation
Activity No	Description																		
P5236033	Install Carpet																		
P5239030	Install Appliances																		
P5247024	Blow Ceiling Insulation																		
Activity No	Description																		
P5236033	Install Carpet																		
P5246022	Paint																		
P5247024	Blow Ceiling Insulation																		
QC REQUIREMENTS No QC requirements were completed today																			
Empty space for additional notes																			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 876 Page 2 of 2																																	
PROJECT D/B Replace Military Family Housing P5		DATE 26 Dec 2006 - Tuesday																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>American Tradition H</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">1.0</td> </tr> <tr> <td>Forrest LeBaron</td> <td>DRY-WALL INSTALLER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">8.0</td> <td style="text-align: right;">64.0</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>PAINTERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">33.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 280,027.2</td> <td style="text-align: right;">Total 19.0</td> <td style="text-align: right;">152.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	6.0	American Tradition H	LABORERS	1.0	1.0	Forrest LeBaron	DRY-WALL INSTALLER	4.0	32.0	Hogan Enterprise	PAINTERS	8.0	64.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Standard Drywall Inc	PAINTERS	3.0	33.0	Total hours worked to date: 280,027.2		Total 19.0	152.0
Employer	Labor Classification	Number of Employees	Hours Worked																																
American Tradition H	CARPENTER	1.0	6.0																																
American Tradition H	LABORERS	1.0	1.0																																
Forrest LeBaron	DRY-WALL INSTALLER	4.0	32.0																																
Hogan Enterprise	PAINTERS	8.0	64.0																																
Preeces Tile	FLOOR COVERER	2.0	16.0																																
Standard Drywall Inc	PAINTERS	3.0	33.0																																
Total hours worked to date: 280,027.2		Total 19.0	152.0																																
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,450.8																																			
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 877	Page 1 of 2																		
		DATE 27 Dec 2006 - Wednesday																			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																			
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 30 °F, Max 43 °F; 0.05 IN Precipitation; 41 MPH Wind																			
QC NARRATIVES																					
<p>Activities in Progress:</p> <p>WEATHER DELAY - no landscape work - too wet / snow - need extra day</p> <p>PREECES TILE - subfloor 44,45; vinyl 32,36,41; carpet 32,29</p> <p>L&L ELECTRIC - finish trim B loop</p> <p>BOWMAN'S INC - rough in 61; set furnaces / venting B loop building</p> <p>PARSONS - punch list A loop, temp heater / doors, clean up</p> <p>G&G INSULATION - insulation walls 58, floor 59</p> <p>SDI - cleaning garages and punch list items</p> <p>UMC - setting water heater B loop</p> <p>C-FORBES - finish trim 48,50,51</p> <p>HOGAN ENTERPRISE - painting 51,52</p> <p>LEBARON DRYWALL - hanging 57, firewalls 60,61</p> <p>WBM - cleaning 16,17</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>Smoke and CO detector and fire marshal inspection</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>Smoke and CO detector testing 1-22, distributed</p> <p>REMARKS</p> <p>No conversations</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS</p> <p>No observed safety issues</p> <p>PREPARATORY AND/OR INITIALS TODAY</p> <p>None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE</p> <p>None today</p>																					
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)																					
No preparatory or initial inspections were held today																					
ACTIVITY START/FINISH																					
<p>The following 5 activities were started today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5237031</td> <td>Install Carpet</td> </tr> <tr> <td>P5240030</td> <td>Install Appliances</td> </tr> <tr> <td>P5246024</td> <td>Blow Ceiling Insulation</td> </tr> <tr> <td>P5250022</td> <td>Paint</td> </tr> <tr> <td>P5251022</td> <td>Paint</td> </tr> </tbody> </table> <p>The following 3 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5237031</td> <td>Install Carpet</td> </tr> <tr> <td>P5246024</td> <td>Blow Ceiling Insulation</td> </tr> </tbody> </table>				Activity No	Description	P5237031	Install Carpet	P5240030	Install Appliances	P5246024	Blow Ceiling Insulation	P5250022	Paint	P5251022	Paint	Activity No	Description	P5237031	Install Carpet	P5246024	Blow Ceiling Insulation
Activity No	Description																				
P5237031	Install Carpet																				
P5240030	Install Appliances																				
P5246024	Blow Ceiling Insulation																				
P5250022	Paint																				
P5251022	Paint																				
Activity No	Description																				
P5237031	Install Carpet																				
P5246024	Blow Ceiling Insulation																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 877		Page 2 of 2																																																				
		DATE 27 Dec 2006 - Wednesday																																																						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																						
P5248022 Paint																																																								
QC REQUIREMENTS No QC requirements were completed today																																																								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																								
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>4.0</td> <td>26.0</td> </tr> <tr> <td>Forrest LeBaron</td> <td>DRY-WALL INSTALLER</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td>7.0</td> <td>70.0</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td>5.0</td> <td>36.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>PAINTERS</td> <td>3.0</td> <td>12.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>1.0</td> <td>10.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>CARPENTER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>SUPER - JOB</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 280,273.2</td> <td>Total</td> <td>31.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>246.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	C-Forbes	CARPENTER	4.0	26.0	Forrest LeBaron	DRY-WALL INSTALLER	4.0	32.0	L&L ASSOCIATES	ELECTRICIAN	7.0	70.0	Preeces Tile	FLOOR COVERER	5.0	36.0	Standard Drywall Inc	PAINTERS	3.0	12.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 280,273.2		Total	31.0				246.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																					
American Tradition H	CARPENTER	1.0	8.0																																																					
C-Forbes	CARPENTER	4.0	26.0																																																					
Forrest LeBaron	DRY-WALL INSTALLER	4.0	32.0																																																					
L&L ASSOCIATES	ELECTRICIAN	7.0	70.0																																																					
Preeces Tile	FLOOR COVERER	5.0	36.0																																																					
Standard Drywall Inc	PAINTERS	3.0	12.0																																																					
Utah Mechanical Cont	LABORERS	1.0	10.0																																																					
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																					
Valley View Exterior	CARPENTER	3.0	24.0																																																					
Valley View Exterior	SUPER - JOB	1.0	8.0																																																					
Total hours worked to date: 280,273.2		Total	31.0																																																					
			246.0																																																					
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,450.8																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																								
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																								
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 878 <div style="text-align: right;">Page 1 of 2</div>
		DATE 28 Dec 2006 - Thursday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Critical Delay Temperature Min 21 °F, Max 34 °F; No Precipitation; 41 MPH Wind	

QC NARRATIVES

Activities in Progress:

WEATHER DELAY - No landscape work - ground frozen - need extra day
 ALDAVE (PREECES TILE) - Vinyl # 41, 42; sub floor 45, 46
 AMERICAN TRADITION HOMES - Siding, soffit, fascia trim # 51, 52; Tapered column covers received, stocked.
 L&L ELECTRIC - Power to panels B loop; Finish trim A loop
 BOWMAN'S - Roughin # 61; Set furnaces/ Tie-ins and vent water heaters B loop
 PARSONS - Unload Column covers, clean-up, temp heater/doors; A loop punch and texture items
 G&G INSULATION - Crawl space insulation # 59
 STANDARD DRYWALL INC. - Punchlist A loop/ Clean garages
 UTAH MECHANICAL CONTRACTORS - Set water heaters B loop
 C-FORBES - Finish trim 48, 50, 51
 HOGAN ENTERPRISE - Painting
 LEBARON DRYWALL - Hanging # 57, fire wall 61, 62
 WBM - Cleaning 17-18

General Comments:

a. QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected stonework #1 to 16

b. QUALITY CONTROL TESTING AND RESULTS:
 No Testing

c. REMARKS:
 Received tapered vinyl column covers. Top and bottom cup pieces slightly different. Reviewed with COE and forwarded to base.
 No expected problems.
 Held weekly QA/QC meeting.

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 No observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 3 activities were started today:

Activity No	Description
P5237033	Install Finish Hardware
P5248024	Blow Ceiling Insulation
P5249022	Paint

The following activity was finished today:

Activity No	Description
P5248024	Blow Ceiling Insulation

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 878 Page 2 of 2																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 28 Dec 2006 - Thursday																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																							
QC REQUIREMENTS No QC requirements were completed today																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>American Tradition H</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td style="text-align: right;">9.0</td> <td style="text-align: right;">71.5</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>Forrest LeBaron</td> <td>DRY-WALL INSTALLER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>G&G Insulation</td> <td>INSULATION INSTALLER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">14.0</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">36.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>CARPENTER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>SUPER - JOB</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 280,535.7</td> <td style="text-align: right;">Total 33.0</td> <td style="text-align: right;">262.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	American Tradition H	LABORERS	1.0	7.0	Bow man's Inc	SHEET METAL WORKERS	9.0	71.5	C-Forbes	CARPENTER	4.0	32.0	Forrest LeBaron	DRY-WALL INSTALLER	4.0	32.0	G&G Insulation	INSULATION INSTALLER	2.0	14.0	Preeces Tile	FLOOR COVERER	5.0	36.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 280,535.7		Total 33.0	262.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
American Tradition H	CARPENTER	1.0	8.0																																																				
American Tradition H	LABORERS	1.0	7.0																																																				
Bow man's Inc	SHEET METAL WORKERS	9.0	71.5																																																				
C-Forbes	CARPENTER	4.0	32.0																																																				
Forrest LeBaron	DRY-WALL INSTALLER	4.0	32.0																																																				
G&G Insulation	INSULATION INSTALLER	2.0	14.0																																																				
Preeces Tile	FLOOR COVERER	5.0	36.0																																																				
Utah Mechanical Cont	LABORERS	1.0	10.0																																																				
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																				
Valley View Exterior	CARPENTER	3.0	24.0																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																				
Total hours worked to date: 280,535.7		Total 33.0	262.5																																																				
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,450.8																																																							
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																							
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 879 <div style="text-align: right;">Page 1 of 2</div>
		DATE 29 Dec 2006 - Friday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Critical Delay Temperature Min 15 °F, Max 33 °F; No Precipitation; 12 MPH Wind	

QC NARRATIVES

Activities in Progress:
 WEATHER DELAY - no landscape work
 ALDAVE (PREECES TILE) - Subfloor 45-46; Vinyl 42-43
 AMERICAN TRADITION HOMES - Column covers A loop
 L&L ELECTRIC - Finish trim # 34; A loop punchlist
 BOWMANS - Rough-in # 61; Tie in furnaces
 PARSONS - A loop punchlist, temp heaters, shear detail in Charles, clean-up texture patches A loop
 G&G INSULATION - Insulation # 59
 STANDARD DRYWALL INC. - Pressure wash Garages A loop
 C-FORBES - Finish trim 50,51,52
 HOGAN ENTERPRISE - Painting
 LEBARON DRYWALL - Unit #63 Garages, hanging #57B
 WBM - Cleaning 17-18

General Comments:
 a. QUALITY CONTROL INSPECTIONS AND RESULTS:
 No Inspections

 b. QUALITY CONTROL TESTING AND RESULTS:
 No Testing

 c. REMARKS:
 No conversations.

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 No observed safety issues

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

No activities were started today

The following 16 activities were finished today:

Activity No	Description
P5210030	Install Appliances
P5222041	Install Garage Overhead Door
P5223027	Install Shower Walls/Vanites
P5223031	Install Finish Plumb, Elect. &
P5223041	Install Garage Overhead Door
P5224029	Install Finish Plumb, Elect. &
P5226041	Install Garage Overhead Door
P5227041	Install Garage Overhead Door
P5228029	Install Finish Plumb, Elect. &

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 879		Page 2 of 2																																
		DATE 29 Dec 2006 - Friday																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																		
P5228039 Install Garage Overhead Door P5230031 Install Finish Plumb, Elect. & P5230032 Install Appliances P5230041 Install Garage Overhead Door P5231039 Install Garage Overhead Door P526029 Install Finish Plumb, Elect. & P59990 Landscaping & Misc. Site Cost																																				
QC REQUIREMENTS No QC requirements were completed today																																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																				
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Action Garage Doors</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>American Tradition H</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td style="text-align: right;">8.0</td> <td style="text-align: right;">54.0</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">25.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 280,647.7</td> <td style="text-align: right;">Total 19.0</td> <td style="text-align: right;">112.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Action Garage Doors	CARPENTER	1.0	4.0	American Tradition H	CARPENTER	1.0	7.0	American Tradition H	LABORERS	1.0	2.0	Bow man's Inc	SHEET METAL WORKERS	8.0	54.0	C-Forbes	CARPENTER	4.0	20.0	Preeces Tile	FLOOR COVERER	4.0	25.0	Total hours worked to date: 280,647.7		Total 19.0	112.0
Employer	Labor Classification	Number of Employees	Hours Worked																																	
Action Garage Doors	CARPENTER	1.0	4.0																																	
American Tradition H	CARPENTER	1.0	7.0																																	
American Tradition H	LABORERS	1.0	2.0																																	
Bow man's Inc	SHEET METAL WORKERS	8.0	54.0																																	
C-Forbes	CARPENTER	4.0	20.0																																	
Preeces Tile	FLOOR COVERER	4.0	25.0																																	
Total hours worked to date: 280,647.7		Total 19.0	112.0																																	
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,450.8																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE																															

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 883	Page 1 of 2														
		DATE 02 Jan 2007 - Tuesday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 23 °F, Max 25 °F; No Precipitation; 7 MPH Wind															
QC NARRATIVES																	
Activities in Progress: WEATHER DELAY - No landscape work - frozen ground - need additional day ALDAVE (PREECES TILE) - Subfloor 46, vinyl 43-44; tackpad 41, carpet 36 AMERICAN TRADITION HOMES - Siding, soffit, fascia trim # 50, 51 L&L ELECTRIC - Finish Trim # 31- 35 BOWMANS - Roughin # 61; Set and tie-in Furnaces #37-45 PARSONS - Punchlist A loop, sheetrock repairs, shear transfer # 58, temp heaters G&G INSULATION - Crawl space insulation # 61 UTAH MECHANICAL CONTRACTORS - Set water heaters # 42-46; Finish trim # 31-33 C-FORBES - Finish carpentry #50,51,52,53 HOGAN ENTERPRISE - Painting #48, 50, 54 LEBARON DRYWALL - Hanging garages 1, 2, 3; Fire wall 60, 61; hanging #57 WBM - Cleaning #17																	
General Comments: a. QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected shear transfer detail #58 b. QUALITY CONTROL TESTING AND RESULTS: No Testing c. REMARKS: No Conversations																	
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: No observed safety issues PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH The following activity was started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5253024</td> <td>Paint</td> </tr> </tbody> </table> The following 4 activities were finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5232031</td> <td>Install Finish Plumb, Elect. &</td> </tr> <tr> <td>P5232032</td> <td>Install Appliances</td> </tr> <tr> <td>P5250022</td> <td>Paint</td> </tr> <tr> <td>P5251022</td> <td>Paint</td> </tr> </tbody> </table>				Activity No	Description	P5253024	Paint	Activity No	Description	P5232031	Install Finish Plumb, Elect. &	P5232032	Install Appliances	P5250022	Paint	P5251022	Paint
Activity No	Description																
P5253024	Paint																
Activity No	Description																
P5232031	Install Finish Plumb, Elect. &																
P5232032	Install Appliances																
P5250022	Paint																
P5251022	Paint																
QC REQUIREMENTS No QC requirements were completed today																	
Empty space for additional notes																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 883 Page 2 of 2																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 02 Jan 2007 - Tuesday																																																									
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today		CONTRACT NUMBER DACA67-02-D-2012 0004																																																									
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">73.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">36.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">23.5</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">51.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">59.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">36.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">47.0</td> <td style="text-align: right; border-top: 1px solid black;">366.5</td> </tr> </tbody> </table> <p>Total hours worked to date: 281,014.2</p>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	9.0	Bow man's Inc	SHEET METAL WORKERS	9.0	73.5	Evergreene Const.	CARPENTER	4.0	36.5	Evergreene Const.	LABORERS	6.0	23.5	Hogan Enterprise	PAINTERS	7.0	51.0	Hogan Enterprise	SUPER - JOB	2.0	16.0	L&L ASSOCIATES	ELECTRICIAN	6.0	59.0	Preeces Tile	FLOOR COVERER	5.0	36.0	Utah Mechanical Cont	LABORERS	2.0	18.0	Utah Mechanical Cont	PLUMBER	3.0	28.0	Valley View Exterior	CARPENTER	1.0	8.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		47.0	366.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
American Tradition H	CARPENTER	1.0	9.0																																																								
Bow man's Inc	SHEET METAL WORKERS	9.0	73.5																																																								
Evergreene Const.	CARPENTER	4.0	36.5																																																								
Evergreene Const.	LABORERS	6.0	23.5																																																								
Hogan Enterprise	PAINTERS	7.0	51.0																																																								
Hogan Enterprise	SUPER - JOB	2.0	16.0																																																								
L&L ASSOCIATES	ELECTRICIAN	6.0	59.0																																																								
Preeces Tile	FLOOR COVERER	5.0	36.0																																																								
Utah Mechanical Cont	LABORERS	2.0	18.0																																																								
Utah Mechanical Cont	PLUMBER	3.0	28.0																																																								
Valley View Exterior	CARPENTER	1.0	8.0																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																								
Total		47.0	366.5																																																								
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,450.8																																																											
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																											
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																																																								
			DATE																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 884	Page 1 of 2
		DATE 03 Jan 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Non-Critical Delay Temperature Min 33 °F, Max 41 °F; 0.06 IN Precipitation; 30 MPH Wind		

QC NARRATIVES

Activities in Progress:

WEATHER DELAY - no landscape work - frozen ground - need extra day
 ALDAVE (PREECES TILE) - Subfloor 46, vinyl 44; tack/pad 42, carpet 41
 AMERICAN TRADITION HOMES - Siding, soffit, fascia trim # 51, 52; column covers A loop
 L&L ELECTRIC - Rough-in #59; Finish trim B loop 34, 35
 BOWMAN'S - Rough-in # 61, 63; Set furnaces/ Tie-in B loop
 IDAHO MASONRY CONTRACTORS - Not on site
 PARSONS - Punchlist A loop, sheer transfer detail # 53; temp heaters
 STANDARD DRYWALL INC. - Painter punchlist, cleaning A loop floors
 UTAH MECHANICAL CONTRACTORS - Chlorination testing A loop
 C-FORBES - Finish carpentry #51,52,53
 LEBARON DRYWALL - Hanging Garages 3, 4, 5; hanging #57, fire wall 58, 60
 WBM - Cleaning #18
 BEST VINYL - Setting gates A loop #31 to 41 B loop

General Comments:

a. QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected sheer transfer detail 53

b. QUALITY CONTROL TESTING AND RESULTS:
 Tested chlorine level in water truck - 120ppm; Chlorinated units #1-7, 23-26

c. REMARKS:
 Pumping chlorinated water into mainline at FH near #22

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 No observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 3 activities were started today:

Activity No	Description
P5250024	Blow Ceiling Insulation
P5251024	Blow Ceiling Insulation
P5252022	Paint

The following 5 activities were finished today:

Activity No	Description
P5233023	Set Cabinets
P5233025	Install Shower Walls/Vanities
P5249022	Paint
P5250024	Blow Ceiling Insulation

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 884 Page 2 of 2																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 03 Jan 2007 - Wednesday																																																																					
P5251024 Blow Ceiling Insulation		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																					
QC REQUIREMENTS No QC requirements were completed today																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>American Tradition H</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">10.0</td><td style="text-align: right;">78.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">38.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">67.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">8.0</td><td style="text-align: right;">71.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">8.0</td><td style="text-align: right;">51.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 281,462.7</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">58.0 448.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	9.0	American Tradition H	LABORERS	1.0	8.0	Best Vinyl	LABORERS	1.0	9.0	Best Vinyl	SUPER - JOB	1.0	9.0	Bow man's Inc	SHEET METAL WORKERS	10.0	78.5	C-Forbes	CARPENTER	4.0	28.0	Custom Marble	CARPENTER	4.0	38.0	Hogan Enterprise	PAINTERS	9.0	67.0	Hogan Enterprise	SUPER - JOB	2.0	16.0	L&L ASSOCIATES	ELECTRICIAN	8.0	71.0	Preeces Tile	FLOOR COVERER	8.0	51.0	Utah Mechanical Cont	LABORERS	2.0	11.0	Utah Mechanical Cont	PLUMBER	3.0	21.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 281,462.7		Total	58.0 448.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																				
American Tradition H	CARPENTER	1.0	9.0																																																																				
American Tradition H	LABORERS	1.0	8.0																																																																				
Best Vinyl	LABORERS	1.0	9.0																																																																				
Best Vinyl	SUPER - JOB	1.0	9.0																																																																				
Bow man's Inc	SHEET METAL WORKERS	10.0	78.5																																																																				
C-Forbes	CARPENTER	4.0	28.0																																																																				
Custom Marble	CARPENTER	4.0	38.0																																																																				
Hogan Enterprise	PAINTERS	9.0	67.0																																																																				
Hogan Enterprise	SUPER - JOB	2.0	16.0																																																																				
L&L ASSOCIATES	ELECTRICIAN	8.0	71.0																																																																				
Preeces Tile	FLOOR COVERER	8.0	51.0																																																																				
Utah Mechanical Cont	LABORERS	2.0	11.0																																																																				
Utah Mechanical Cont	PLUMBER	3.0	21.0																																																																				
Valley View Exterior	CARPENTER	3.0	24.0																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																				
Total hours worked to date: 281,462.7		Total	58.0 448.5																																																																				
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,450.8																																																																							
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																							
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 885	Page 1 of 2				
		DATE 04 Jan 2007 - Thursday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 28 °F, Max 40 °F; 0.01 IN Precipitation; 37 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p> WEATHER DELAY - no landscape work - frozen ground - need extra day ALDAVE (PREECES TILE) - Install blinds in A loop; Vinyl in 46, Underlayment 49A AMERICAN TRADITION HOMES - Install column wraps in A loop; Siding on 52A/B L&L ELECTRIC - Rough-in 59B; Punchlist in A loop BOWMAN'S - Rough-in #63; Hook up furnaces #37 PARSONS - Fix shear walls in attic #42, temp heaters, punch list A loop STANDARD DRYWALL INC. - Paint touch-up in A loop; Pressure wash garage floors in A loop UTAH MECHANICAL CONTRACTORS - Trim in #31-33 C-FORBES - Trim #53B, 52, 51 HOGAN ENTERPRISE - Paint, trim in #51B & 50 LEBARON DRYWALL - Taping mech rooms in 52-53-54; Hanging mech rooms in 54-55 WBM - Cleaning in #19-20 BEST VINYL - Setting gates A loop #31 to 41 B loop </p> <p>General Comments:</p> <p>a. QUALITY CONTROL INSPECTIONS AND RESULTS: No inspections</p> <p>b. QUALITY CONTROL TESTING AND RESULTS: No Testing</p> <p>c. REMARKS: Weekly QA/QC Meeting</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS: No observed safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5231030</td> <td>Install Appliances</td> </tr> </tbody> </table>				Activity No	Description	P5231030	Install Appliances
Activity No	Description						
P5231030	Install Appliances						
QC REQUIREMENTS No QC requirements were completed today							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 885 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 04 Jan 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
Best Vinyl	LABORERS	1.0	9.0
Best Vinyl	SUPER - JOB	1.0	9.0
Bow man's Inc	SHEET METAL WORKERS	10.0	68.0
C-Forbes	CARPENTER	3.0	15.0
Custom Marble	CARPENTER	2.0	16.0
Hogan Enterprise	PAINTERS	9.0	68.0
L&L ASSOCIATES	ELECTRICIAN	8.0	68.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 281,786.2		Total	42.0
			323.5
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,450.8			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 886	Page 1 of 2														
		DATE 05 Jan 2007 - Friday															
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004															
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 20 °F, Max 32 °F; No Precipitation; No Wind															
QC NARRATIVES																	
<p>Activities in Progress:</p> <p> WEATHER DELAY - no landscaping performed due to frozen ground ALDAVE (PREECES TILE) - Install vinyl in 47A AMERICAN TRADITION HOMES - Siding installation on #52 L&L ELECTRIC - Rough-in 59B; Punchlist in A loop BOWMAN'S - Roughin bldg. 59B; Pick up work in A loop PARSONS - Install pod heaters; Fix attic shear wall in #42 STANDARD DRYWALL INC. - Paint touch up in A loop; Spray garage floors A loop. □ C-FORBES - Trim installation 51A, 52A, 53B PIONEER LANDSCAPE - No landscaping performed due to frozen ground HOGAN ENTERPRISE - Paint 51A, Mask in 51B LEBARON DRYWALL - Hang in Garage 53A; Hang B-loop mech rooms; Tape in 54 WBM - Cleaning in #19-20 BEST VINYL - Setting gates A loop #31 to 41 B loop ACTION GARAGE DOOR - Install garage doors in 44 </p> <p>General Comments:</p> <p>a. QUALITY CONTROL INSPECTIONS AND RESULTS: Inspect subfloors of 42-53</p> <p>b. QUALITY CONTROL TESTING AND RESULTS: Second chlorine tests taken in building 1-7 & 23-26</p> <p>c. REMARKS: None</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS: No observed safety issues</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>																	
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																	
ACTIVITY START/FINISH																	
<p>No activities were started today</p> <p>The following 6 activities were finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P511175</td> <td>Road Paving</td> </tr> <tr> <td>P5233029</td> <td>Install Finish Plumb, Elect. &</td> </tr> <tr> <td>P5233030</td> <td>Install Appliances</td> </tr> <tr> <td>P5248038</td> <td>Install Vinyl Siding, Soffit &</td> </tr> <tr> <td>P5256035</td> <td>Install Exterior Doors & Windo</td> </tr> <tr> <td>P5259036</td> <td>Install Exterior Doors & Windo</td> </tr> </tbody> </table>				Activity No	Description	P511175	Road Paving	P5233029	Install Finish Plumb, Elect. &	P5233030	Install Appliances	P5248038	Install Vinyl Siding, Soffit &	P5256035	Install Exterior Doors & Windo	P5259036	Install Exterior Doors & Windo
Activity No	Description																
P511175	Road Paving																
P5233029	Install Finish Plumb, Elect. &																
P5233030	Install Appliances																
P5248038	Install Vinyl Siding, Soffit &																
P5256035	Install Exterior Doors & Windo																
P5259036	Install Exterior Doors & Windo																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 886 Page 2 of 2																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 05 Jan 2007 - Friday																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																											
QC REQUIREMENTS No QC requirements were completed today																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Action Garage Doors</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">53.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">28.5</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">36.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td>Total hours worked to date: 282,097.2</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">42.0</td> <td style="text-align: right;">311.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Action Garage Doors	LABORERS	4.0	24.0	American Tradition H	CARPENTER	1.0	2.0	Bow man's Inc	SHEET METAL WORKERS	8.0	53.5	C-Forbes	CARPENTER	4.0	32.0	Custom Marble	CARPENTER	3.0	28.5	Forrest LeBaron	TAPER	4.0	32.0	Forrest LeBaron	DRY-WALL INSTALLER	6.0	36.0	L&L ASSOCIATES	ELECTRICIAN	6.0	60.0	Preeces Tile	FLOOR COVERER	1.0	8.0	Utah Mechanical Cont	PLUMBER	1.0	3.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 282,097.2	Total	42.0	311.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
Action Garage Doors	LABORERS	4.0	24.0																																																								
American Tradition H	CARPENTER	1.0	2.0																																																								
Bow man's Inc	SHEET METAL WORKERS	8.0	53.5																																																								
C-Forbes	CARPENTER	4.0	32.0																																																								
Custom Marble	CARPENTER	3.0	28.5																																																								
Forrest LeBaron	TAPER	4.0	32.0																																																								
Forrest LeBaron	DRY-WALL INSTALLER	6.0	36.0																																																								
L&L ASSOCIATES	ELECTRICIAN	6.0	60.0																																																								
Preeces Tile	FLOOR COVERER	1.0	8.0																																																								
Utah Mechanical Cont	PLUMBER	1.0	3.0																																																								
Valley View Exterior	CARPENTER	3.0	24.0																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																								
Total hours worked to date: 282,097.2	Total	42.0	311.0																																																								
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,450.8																																																											
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 887		Page 1 of 2								
		DATE 06 Jan 2007 - Saturday										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004										
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 37 °F, Max 22 °F; 0.02 IN Precipitation; 28 MPH Wind										
QC NARRATIVES Activities in Progress: WEATHER DELAY - No landscape work performed due to frozen ground ALDAVE (PREECES TILE) - Floor repairs in A loop L&L ELECTRIC - Rough-in 59B PARSONS - Shear wall working attic of 42 STANDARD DRYWALL INC. - Paint touch up in A loop. □ HOGAN ENTERPRISE - Paint 51A and door repair LEBARON DRYWALL - Tape in #54 General Comments: a. QUALITY CONTROL INSPECTIONS AND RESULTS: Inspect Crawlspace of 21-22 b. QUALITY CONTROL TESTING AND RESULTS: None performed c. REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: No observed safety issues PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today												
ACTIVITY START/FINISH No activities were started or finished today												
QC REQUIREMENTS No QC requirements were completed today												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today												
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">Employer</th> <th style="width: 30%;">Labor Classification</th> <th style="width: 20%;">Number of Employees</th> <th style="width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: center;">4.0</td> <td style="text-align: center;">24.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	C-Forbes	CARPENTER	4.0	24.0
Employer	Labor Classification	Number of Employees	Hours Worked									
C-Forbes	CARPENTER	4.0	24.0									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 887		Page 2 of 2
		DATE 06 Jan 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Forrest LeBaron L&L ASSOCIATES Total hours worked to date: 282,183.2	TAPER ELECTRICIAN	4.0 4.0 12.0	32.0 30.0 86.0	
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,450.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 889	Page 1 of 2				
		DATE 08 Jan 2007 - Monday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 31 °F, Max 48 °F; No Precipitation; 10 MPH Wind					
QC NARRATIVES							
Activities in Progress: ALDAVE (PREECES TILE) - Hang blinds in A Loop AMERICAN TRADITION HOMES - Siding #53 L&L ELECTRIC - Rough-in 60A; Punchlist in A loop BOWMAN'S - Roughin 63B; Vent furnaces in 39-40; Punch in A loop PARSONS - Fix trash rom R.O. on 53. More concrete blankets around to thaw yards for landscaping. G&G INSULATION - Insulate 59 STANDARD DRYWALL INC. - Paint touch up in A loop. UTAH MECHANICAL CONTRACTORS - Chlorine tests in A loop C-FORBES - Trim in 52-53; Hardw are in 50 PIONEER LANDSCAPE - Bark mulch and fabric around 19-20 HOGAN ENTERPRISE - Prep exterior doors and trim work in 51B LEBARON DRYWALL - Tape in 55B; Textures 54 and 55A ACTION GARAGE DOOR - B loop over head doors							
General Comments: a. QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected accent painting on front doors of 1A/B. 4-way inspection of 59 b. QUALITY CONTROL TESTING AND RESULTS: Did chlorine tests on rest of A-loop, # 8-22 and 27-30. Test will fax next week c. REMARKS: Discussed painting on front doors of unit 1 with Tim Bishop. It was decided that they will be repainted.							
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: No observed safety issues PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5245041</td> <td>Install Garage Overhead Door</td> </tr> </tbody> </table>				Activity No	Description	P5245041	Install Garage Overhead Door
Activity No	Description						
P5245041	Install Garage Overhead Door						
QC REQUIREMENTS No QC requirements were completed today							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 889 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 08 Jan 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Action Garage Doors	LABORERS	4.0	16.0
American Tradition H	CARPENTER	1.0	9.0
American Tradition H	LABORERS	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	9.0	73.5
C-Forbes	CARPENTER	4.0	32.0
Forrest LeBaron	TAPER	4.0	32.0
Forrest LeBaron	DRY-WALL INSTALLER	5.0	50.0
G&G Insulation	INSULATION INSTALLER	1.0	6.5
Hogan Enterprise	PAINTERS	7.0	53.0
Kitchen's Plus	CARPENTER	1.0	4.0
L&L ASSOCIATES	ELECTRICIAN	5.0	45.0
Pioneer Landscape	OPERATING ENGINEER	2.0	20.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	1.0	8.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	PAINTERS	3.0	0.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	4.0	20.5
Total hours worked to date: 282,638.7		Total	61.0
			455.5
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,450.8			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 890 <div style="text-align: right;">Page 1 of 2</div>
		DATE 09 Jan 2007 - Tuesday
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused Critical Delay Temperature Min 29 °F, Max 48 °F; No Precipitation; 17 MPH Wind	

QC NARRATIVES

Activities in Progress:

WEATHER DELAY - landscaping is being held back for most issues due to weather and frozen ground there fore, sacking of foundations can not be performed

ALDAVE (PREECES TILE) - Vinyl in 47

AMERICAN TRADITION HOMES - Siding #53

L&L ELECTRIC - Punch items in A-loop; Rough in 60

BOWMAN'S - Charge A/C units in A loop. Rough-in 63A. Set furnaces in 43

PARSONS - Unload cabinets from 45-53; Fix squeaks in subfloor. Punch items in A loop

STANDARD DRYWALL INC. - Paint touch up in A loop.

UTAH MECHANICAL CONTRACTORS - Chlorine tests in A loop; Punch items in 58□

C-FORBES - Finish in 53-52

PIONEER LANDSCAPE - Bark mulch and fabric behind 12

LEBARON DRYWALL - # 48, 49, 50, 57, 56, 55, 54A Mechanical rooms; hang in 58B; Texture 55B

KITCHENS PLUS - Cabinets in 32-36

HOGAN - exterior door jambs B loop, mechanical room doors, prime 52A

General Comments:

a. QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-checked 58 to make sure punch items were done prior to dryw all installation. Inspect firew all in 58. Inspected cabinet delivery for 45-53

b. QUALITY CONTROL TESTING AND RESULTS:
 Took chlorine tests to testing center in Boise

c. REMARKS:
 Sent updated deficiency list to Tim Bishop

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS:
 No observed safety issues

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
P5253026	Blow Ceiling Insulation
P5254026	Blow Ceiling Insulation

The following 3 activities were finished today:

Activity No	Description
P5238021	Install Finish Carpentry (Door
P5253026	Blow Ceiling Insulation

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 890 Page 2 of 2																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 09 Jan 2007 - Tuesday																																																																													
P5254026 Blow Ceiling Insulation		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																													
QC REQUIREMENTS No QC requirements were completed today																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">58.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">11.0</td><td style="text-align: right;">74.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">4.0</td><td style="text-align: right;">45.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">31.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Standard Drywall Inc</td><td>PAINTERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">27.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 283,096.2</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">63.0 457.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	8.0	58.5	C-Forbes	CARPENTER	3.0	24.0	Forrest LeBaron	TAPER	4.0	32.0	Forrest LeBaron	DRY-WALL INSTALLER	6.0	60.0	Hogan Enterprise	PAINTERS	11.0	74.0	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	4.0	45.0	Pioneer Landscape	OPERATING ENGINEER	4.0	31.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0	Preeces Tile	FLOOR COVERER	2.0	12.0	Standard Drywall Inc	PAINTERS	6.0	0.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	4.0	27.0	Total hours worked to date: 283,096.2		Total	63.0 457.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																												
American Tradition H	CARPENTER	1.0	8.0																																																																												
Bow man's Inc	SHEET METAL WORKERS	8.0	58.5																																																																												
C-Forbes	CARPENTER	3.0	24.0																																																																												
Forrest LeBaron	TAPER	4.0	32.0																																																																												
Forrest LeBaron	DRY-WALL INSTALLER	6.0	60.0																																																																												
Hogan Enterprise	PAINTERS	11.0	74.0																																																																												
Kitchen's Plus	CARPENTER	1.0	8.0																																																																												
L&L ASSOCIATES	ELECTRICIAN	4.0	45.0																																																																												
Pioneer Landscape	OPERATING ENGINEER	4.0	31.0																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0																																																																												
Preeces Tile	FLOOR COVERER	2.0	12.0																																																																												
Standard Drywall Inc	PAINTERS	6.0	0.0																																																																												
Utah Mechanical Cont	LABORERS	1.0	10.0																																																																												
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																																												
Valley View Exterior	CARPENTER	3.0	24.0																																																																												
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																												
Western Building	LABORERS	4.0	27.0																																																																												
Total hours worked to date: 283,096.2		Total	63.0 457.5																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>075</td> <td>New Holland 180</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 30,452.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0 2.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	075	New Holland 180	0.0	2.0	Total operating hours to date: 30,452.8		Total	0.0 2.0																																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																												
075	New Holland 180	0.0	2.0																																																																												
Total operating hours to date: 30,452.8		Total	0.0 2.0																																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 891	Page 1 of 2				
		DATE 10 Jan 2007 - Wednesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 27 °F, Max 39 °F; No Precipitation; 23 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>WEATHER DELAY - ground frozen cannot do majority of landscaping or sacking of foundations</p> <p>PREECES TILE - hang A loop blinds</p> <p>ATH - punch in</p> <p>L&L ELECTRIC - rough in 60B and 62B; finishing furnaces in 41</p> <p>PARSONS - punch lists in A loop; siding on 53; fix subfloor patches and squeaks; anchor bolts in garages of B loop</p> <p>G&G INSULATION - insulate walls in 59</p> <p>SDI - paint touch up in A-Loop</p> <p>UMC - installing hot water heaters in 48-51; install gas piping for furnaces 51-45</p> <p>C-FORBES - finish trimming 53,52</p> <p>PIONEER - fabric and bark mulc around 25 and 26</p> <p>WBM - worked on cleaning 21 and 22</p> <p>HOGAN - prime 54, prep in 55</p> <p>FORREST LEBARON - taping in 56; hang in 58; tape in 57; hang fire wall in 59</p> <p>KITCHENS PLUS - install cabinets in 40A&B</p>							
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>Inspected texture in 54 and 55; inspected firework all of 59A</p>							
<p>QUALITY CONTROL TESTING AND RESULTS</p> <p>No testing performed</p>							
<p>REMARKS</p> <p>Limited exterior work performed due to cold weather. Parsons employee's work was interrupted due to the needs of subcontractors, i.e. heat and blankets, cold weather duties</p>							
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS</p> <p>No safety items today</p>							
<p>PREPARATORY AND/OR INITIALS HELD TODAY</p> <p>None today</p>							
<p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE</p> <p>None today</p>							
<p>PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)</p> <p>No preparatory or initial inspections were held today</p>							
<p>ACTIVITY START/FINISH</p> <p>The following activity was started today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5252024</td> <td>Blow Ceiling Insulation</td> </tr> </table>				Activity No	Description	P5252024	Blow Ceiling Insulation
Activity No	Description						
P5252024	Blow Ceiling Insulation						
<p>The following activity was finished today:</p> <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5252024</td> <td>Blow Ceiling Insulation</td> </tr> </table>				Activity No	Description	P5252024	Blow Ceiling Insulation
Activity No	Description						
P5252024	Blow Ceiling Insulation						
<p>QC REQUIREMENTS</p> <p>No QC requirements were completed today</p>							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 891 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 10 Jan 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.5
American Tradition H	LABORERS	0.0	0.0
Bow man's Inc	SHEET METAL WORKERS	10.0	74.0
C-Forbes	CARPENTER	4.0	32.0
Custom Marble	CARPENTER	4.0	36.0
Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0
G&G Insulation	INSULATION INSTALLER	1.0	6.5
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	6.0	54.0
Parsons Evergreene	CARPENTER	2.0	21.5
Parsons Evergreene	LABORERS	2.0	16.0
Parsons Evergreene	SUPER - JOB	1.0	10.0
Parsons Evergreene	OPERATING ENGINEER	2.0	18.0
Pioneer Landscape	OPERATING ENGINEER	2.0	13.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	2.0	13.5
Preeces Tile	FLOOR COVERER	3.0	22.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	4.0	25.0
Total hours worked to date: 283,563.7	Total	58.0	467.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	9.0	0.0
045	Backhoe	2.0	6.0
047	Gradall 544-10	4.0	4.0
069	Skid Steer	8.0	0.0
Total operating hours to date: 30,462.8	Total	23.0	10.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 892	Page 1 of 2				
		DATE 11 Jan 2007 - Thursday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 19 °F, Max 28 °F; No Precipitation; 30 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>WEATHER DELAY - ground frozen cannot do majority of landscaping or sacking of foundations</p> <p>PREECES TILE - stretched carpet in 41B; installed blinds in 14,16,17,19,20,21,24,25,29</p> <p>ATH - punch list 1-5; siding on 53</p> <p>L&L ELECTRIC - rough in 61; punch list A loop</p> <p>BOWMAN'S INC - rough in 62</p> <p>PARSONS - install garage anchor bolts; move blankets</p> <p>G&G INSULATION - insulate in 60</p> <p>SDI - paint touch up in A loop</p> <p>UMC - install trim work in 33 and 34</p> <p>C-FORBES - trim in 54A; trim in 55A; door hardware in 33 and 34; shelving in 31 and 32</p> <p>JB'S ROOFING - not on site due to weather</p> <p>PIONEER LANDSCAPE - removed contaminated rock; limited crew due to weather</p> <p>KITCHEN'S PLUS - cabinets in 41A&B</p>							
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Four way inspection of 60A&B; inspected crawl spaces of 23 and 24</p> <p>QUALITY CONTROL TESTING AND RESULTS None performed today</p> <p>REMARKS Held weekly QA/QC Meeting. Limited exterior work was accomplished due to weather. Parsons employee's work interrupted to accommodate subcontractors needs due to weather</p>							
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None to report</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>							
<p>PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)</p> <p>No preparatory or initial inspections were held today</p>							
<p>ACTIVITY START/FINISH</p> <p>No activities were started today</p> <p>The following activity was finished today:</p> <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5241027</td> <td>Install Shower Walls/Vanites</td> </tr> </tbody> </table>				Activity No	Description	P5241027	Install Shower Walls/Vanites
Activity No	Description						
P5241027	Install Shower Walls/Vanites						
<p>QC REQUIREMENTS</p> <p>No QC requirements were completed today</p>							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 892 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Jan 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

The following QC Punch List item was issued today:

Item No	Location	Description
QC-00001		See attached

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.5
Bow man's Inc	SHEET METAL WORKERS	9.0	74.0
C-Forbes	CARPENTER	4.0	32.0
Evergreene Const.	CARPENTER	2.0	20.5
G&G Insulation	INSULATION INSTALLER	1.0	6.5
Kitchen's Plus	CARPENTER	1.0	8.0
Parsons Evergreene	OPERATING ENGINEER	2.0	21.0
Pioneer Landscape	OPERATING ENGINEER	2.0	12.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	5.0	25.5
Total		33.0	255.0

Total hours worked to date: 283,818.7

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	8.0	0.0
045	Backhoe	8.0	0.0
047	Gradall 544-10	4.0	4.0
069	Skid Steer	8.0	0.0
Total		28.0	4.0

Total operating hours to date: 30,466.8

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 893	Page 1 of 2
		DATE 12 Jan 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 10 °F, Max 21 °F; No Precipitation; 14 MPH Wind	
QC NARRATIVES Activities in Progress: WEATHER DELAY - Subcontractors were impacted due to the in-climate weather and that is delaying Parsons' critical path. ATH - punch lists on 6,7,8; install lighting on 53 L&L - panel schedules 1-51; heat switches 31-37 BOWMAN'S - punch list in A - Loop; rough in 62 IDAHO MASONRY CONTRACTORS - not on site due to weather - see above mentioned note PARSONS - punch list in A - Loop G&G INSULATION - insulation in 60; floor of 61 SDI - paint touch ups in A loop C-FORBES - install trim 54A and 55A; install hardware 41B, 42A, 51B; install shelving 33,34,35 JB'S ROOFING - not on site due to weather - see above mentioned note PIONEER - removed contaminated rock KITCHEN'S PLUS - installed cabinets in 42A and started 42B WBM - cleaned 21B, 22, 23 FORREST LEBARON - worked on taping 56,57; hanging 58,59 HOGAN - sand, trim and prep in 52 and 53; sprayed trim in 52; finish in 52A General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspection TAB in 1-7; inspected crawl spaces in 25 and 26 QUALITY CONTROL TESTING AND RESULTS Had HVAC balanced REMARKS Did initial inspection of A loop TAB of HVAC system with Tim Bishop Several subs were held back due to weather. Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 893 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 12 Jan 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
American Tradition H	LABORERS	1.0	8.0
C-Forbes	CARPENTER	4.0	32.0
Evergreene Const.	CARPENTER	2.0	21.0
Forrest LeBaron	TAPER	4.0	32.0
G&G Insulation	INSULATION INSTALLER	1.0	6.5
Hogan Enterprise	PAINTERS	5.0	40.0
Hogan Enterprise	SUPER - JOB	2.0	14.0
Kitchen's Plus	CARPENTER	1.0	6.0
L&L ASSOCIATES	ELECTRICIAN	4.0	32.5
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	3.0	23.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	2.0	16.0
Preeces Tile	FLOOR COVERER	1.0	8.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	5.0	35.0
Total hours worked to date: 284,140.7		Total	41.0 322.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	5.0	3.0
075	New Holland 180	0.0	5.0
Total operating hours to date: 30,474.8		Total	5.0 8.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 894	Page 1 of 2
		DATE 13 Jan 2007 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 1 °F, Max 22 °F; No Precipitation; 7 MPH Wind	
QC NARRATIVES Activities in Progress: WEATHER DELAY - subcontractors were impacted due to inclement weather that is delaying Parsons' critical path. L&L ELECTRIC - installed panel shelves IDAHO MASONRY CONTRACTORS - not on site due to weather PARSONS - punch items in A loop; install anchor bolts in garages C-FORBES - trim in 55,54; shelves in 36,37,38 JB'S ROOFING - not on site due to weather PIONEER LANDSCAPE - not on site due to weather FORREST LEBARON - texture in 56 and 57 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS No inspections performed QUALITY CONTROL TESTING AND RESULTS None today REMARKS Several subcontractors were held back today due to weather conditions Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None to report today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 894		Page 2 of 2
		DATE 13 Jan 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
C-Forbes	CARPENTER		3.0	18.0
Evergreene Const.	CARPENTER		2.0	18.0
Evergreene Const.	LABORERS		2.0	16.5
Forrest LeBaron	TAPER		4.0	32.0
Parsons Evergreene	SUPER - JOB		1.0	8.0
Parsons Evergreene	OPERATING ENGINEER		2.0	19.0
Total hours worked to date: 284,252.2		Total	14.0	111.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
047	Gradall 544-10		3.0	5.0
058	backhoe		2.0	6.0
Total operating hours to date: 30,485.8		Total	5.0	11.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 896	Page 1 of 2				
		DATE 15 Jan 2007 - Monday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 10 °F, Max 10 °F; No Precipitation; 9 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p>WEATHER DELAY - subcontractors were impacted today due to inclement weather and that is causing a delay in Parsons' critical path.</p> <p>PREECES TILE - underlayment in 48; vinyl in 49A</p> <p>ATH - siding on 53; punch on 7&8</p> <p>L&L ELECTRIC - trim in 34 and 35 A; finish rough in in 61B</p> <p>BOWMAN'S INC - trim in 31, 32, 33</p> <p>IDAHO MASONRY CONTRACTORS - not on site due to weather</p> <p>PARSONS - work on shear transfer in 13; empty dumpsters; punch building in A loop</p> <p>SDI - some punch list work in the A loop</p> <p>UMC - trims in 33,34,35</p> <p>C-FORBES - worked on trim</p> <p>JB'S ROOFING - not on site due to weather conditions</p> <p>PIONEER LANDSCAPE - install retaining walls in 18,20; limited work due to weather</p> <p>WBM - clean 23,24</p> <p>HOGAN - prep in 53; finish trim in 52A; work on exterior doors</p> <p>FORREST LEBARON - hang in 59; tape in 58</p> <p>KITCHEN'S PLUS - cabinets in 43</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspect crawl spaces in 27-30</p> <p>QUALITY CONTROL TESTING AND RESULTS None performed</p> <p>REMARKS Several subcontractors were held back due to weather</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5240025</td> <td>Install Shower Walls/Vanities</td> </tr> </tbody> </table>				Activity No	Description	P5240025	Install Shower Walls/Vanities
Activity No	Description						
P5240025	Install Shower Walls/Vanities						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 896 Page 2 of 2																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 15 Jan 2007 - Monday																																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																															
QC REQUIREMENTS No QC requirements were completed today																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">11.0</td><td style="text-align: right;">84.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">54.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">24.0</td></tr> <tr> <td>Total hours worked to date: 284,680.2</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">57.0</td> <td style="text-align: right;">428.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Best Vinyl	LABORERS	3.0	9.0	Best Vinyl	SUPER - JOB	2.0	6.0	Bow man's Inc	SHEET METAL WORKERS	3.0	24.0	C-Forbes	CARPENTER	4.0	32.0	Custom Marble	CARPENTER	2.0	20.0	Forrest LeBaron	TAPER	4.0	28.0	Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0	Hogan Enterprise	PAINTERS	11.0	84.0	Kitchen's Plus	CARPENTER	1.0	5.0	L&L ASSOCIATES	ELECTRICIAN	6.0	54.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	4.0	24.0	Total hours worked to date: 284,680.2	Total	57.0	428.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																												
American Tradition H	CARPENTER	1.0	8.0																																																																												
Best Vinyl	LABORERS	3.0	9.0																																																																												
Best Vinyl	SUPER - JOB	2.0	6.0																																																																												
Bow man's Inc	SHEET METAL WORKERS	3.0	24.0																																																																												
C-Forbes	CARPENTER	4.0	32.0																																																																												
Custom Marble	CARPENTER	2.0	20.0																																																																												
Forrest LeBaron	TAPER	4.0	28.0																																																																												
Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0																																																																												
Hogan Enterprise	PAINTERS	11.0	84.0																																																																												
Kitchen's Plus	CARPENTER	1.0	5.0																																																																												
L&L ASSOCIATES	ELECTRICIAN	6.0	54.0																																																																												
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																												
Utah Mechanical Cont	LABORERS	1.0	10.0																																																																												
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																																												
Valley View Exterior	CARPENTER	4.0	32.0																																																																												
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																												
Western Building	LABORERS	4.0	24.0																																																																												
Total hours worked to date: 284,680.2	Total	57.0	428.0																																																																												
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,485.8																																																																															
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 897	Page 1 of 2								
		DATE 16 Jan 2007 - Tuesday									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004									
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 10 °F, Max 28 °F; No Precipitation; 30 MPH Wind									
QC NARRATIVES											
Activities in Progress: WEATHER DELAY - no sacking or landscaping performed. An impact was felt by several subcontractors due to inclement weather. PREECES TILE - prep floors in 48, 49B, and 50A; underlayment in 50A ATH - siding in building 53 and 55 L&L ELECTRIC - rough in 62A; pull SER in 62 and 61 BOWMAN'S INC - install grills in 34 and 35; set furnaces in 32 and 36 IDAHO MASONRY CONTRACTORS - not on site due to weather - freezing temps PARSONS - shear wall fix on 13; punch in A loop SDI - paint touch up in A loop UMC - trim in 35, 36 and 37 C-FORBES - trim in 54B and 55B; hang mechanical room doors on 38 and 39A JB'S ROOFING - not on site due to weather; frosted roofs PIONEER LANDSCAPE - not on site due to weather; frozen ground KITCHEN'S PLUS - install cabinets in 44 HOGAN - prep in 52 and 53; paint in 52A WBM - windows in 23 and 24B; cleaning in 25 - started 26B FORREST LEBARON - hanging in building 60 and 59; tape in 58 and 59 BEST VINYL - finish fencing behind 12 and 13											
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Per-final inspection on interior of 1A QUALITY CONTROL TESTING AND RESULTS No testing performed REMARKS No remarks											
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None to report today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today											
ACTIVITY START/FINISH The following activity was started today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5255024</td> <td>Blow Ceiling Insulation</td> </tr> </tbody> </table> The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5255024</td> <td>Blow Ceiling Insulation</td> </tr> </tbody> </table>				Activity No	Description	P5255024	Blow Ceiling Insulation	Activity No	Description	P5255024	Blow Ceiling Insulation
Activity No	Description										
P5255024	Blow Ceiling Insulation										
Activity No	Description										
P5255024	Blow Ceiling Insulation										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 897 Page 2 of 2																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 16 Jan 2007 - Tuesday																																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																											
QC REQUIREMENTS No QC requirements were completed today																																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">13.5</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">11.0</td><td style="text-align: right;">93.5</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">49.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">35.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">66.0</td> <td style="text-align: right;">536.0</td> </tr> </tbody> </table> Total hours worked to date: 285,216.2				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	5.0	Best Vinyl	LABORERS	3.0	30.0	Best Vinyl	SUPER - JOB	1.0	10.0	Bow man's Inc	SHEET METAL WORKERS	8.0	56.0	C-Forbes	CARPENTER	3.0	19.0	Evergreene Const.	CARPENTER	2.0	20.0	Evergreene Const.	LABORERS	2.0	13.5	Forrest LeBaron	TAPER	4.0	32.0	Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0	Hogan Enterprise	PAINTERS	11.0	93.5	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	6.0	49.0	Parsons Evergreene	SUPER - JOB	1.0	10.0	Parsons Evergreene	OPERATING ENGINEER	2.0	21.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	5.0	35.0	Total		66.0	536.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
American Tradition H	CARPENTER	1.0	5.0																																																																																								
Best Vinyl	LABORERS	3.0	30.0																																																																																								
Best Vinyl	SUPER - JOB	1.0	10.0																																																																																								
Bow man's Inc	SHEET METAL WORKERS	8.0	56.0																																																																																								
C-Forbes	CARPENTER	3.0	19.0																																																																																								
Evergreene Const.	CARPENTER	2.0	20.0																																																																																								
Evergreene Const.	LABORERS	2.0	13.5																																																																																								
Forrest LeBaron	TAPER	4.0	32.0																																																																																								
Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0																																																																																								
Hogan Enterprise	PAINTERS	11.0	93.5																																																																																								
Kitchen's Plus	CARPENTER	1.0	8.0																																																																																								
L&L ASSOCIATES	ELECTRICIAN	6.0	49.0																																																																																								
Parsons Evergreene	SUPER - JOB	1.0	10.0																																																																																								
Parsons Evergreene	OPERATING ENGINEER	2.0	21.0																																																																																								
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																								
Utah Mechanical Cont	LABORERS	1.0	10.0																																																																																								
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																																																								
Valley View Exterior	CARPENTER	4.0	32.0																																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																								
Western Building	LABORERS	5.0	35.0																																																																																								
Total		66.0	536.0																																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>047</td> <td>Gradall 544-10</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">3.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">3.0</td> </tr> </tbody> </table> Total operating hours to date: 30,488.8				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	5.0	3.0	Total		5.0	3.0																																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
047	Gradall 544-10	5.0	3.0																																																																																								
Total		5.0	3.0																																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 898	Page 1 of 2
		DATE 17 Jan 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 3 °F, Max 31 °F; No Precipitation; 23 MPH Wind	
QC NARRATIVES			
Activities in Progress: WEATHER DELAY - An impact was felt by several subcontractors due to inclement weather. PREECES TILE - install underlayment in 50B ATH - punch on 12; siding on 55 L&L - rough in 62A; start 62B; punch in A loop; trim in 32 and 34 BOWMAN'S - grills in 37 and 38; punch in 9B and 11 IDAHO MASONRY CONTRACTORS - not on site due to weather, freezing temps PARSONS - shear work in 13; punch in A loop G&G INSULATION - insulate walls in 61; redo A loop attic SDI - paint touch up in A loop UMC - trim in 37B, 38A, 38B C-FORBES - trim in units 54B and 55B JB'S ROOFING - not on site due to weather - frosted roof PIONEER LANDSCAPE - not on site due to weather - frozen ground WBM - clean 26B, 27B; finish 24 and 25 windows FORREST LEBARON - tape in 58 and 59; dry wall in 60 KITCHEN'S PLUS - install cabinets in 45 and started 42B HOGAN - finish 52 and 53A; spray trim in 53B BEST VINYL - started putting slats behind 31-41 A-ONE - install countertops in 31 through 37 and not 36			
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected crawl spaces of 2 and 3 4 - way inspection in 61A&B QUALITY CONTROL TESTING AND RESULTS None today REMARKS QA to destructive paint sample for Mill thickness test out of units 1A, 4, 21B, 24B Was agreed by staff from QA & QC that QA would pay for damage			
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 898 Page 2 of 2																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 17 Jan 2007 - Wednesday																																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																			
QC REQUIREMENTS No QC requirements were completed today																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>A ONE SOLID SURFACE</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">27.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">21.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">31.5</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">27.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">11.0</td><td style="text-align: right;">93.5</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">7.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">35.0</td></tr> <tr> <td>Total hours worked to date: 285,661.7</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">57.0</td> <td style="text-align: right;">445.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	A ONE SOLID SURFACE	CARPENTER	2.0	16.0	Best Vinyl	LABORERS	3.0	27.0	Best Vinyl	SUPER - JOB	2.0	18.0	Bow man's Inc	SHEET METAL WORKERS	6.0	21.5	C-Forbes	CARPENTER	2.0	18.0	Custom Marble	CARPENTER	2.0	18.0	Evergreene Const.	CARPENTER	3.0	31.5	Evergreene Const.	LABORERS	1.0	5.0	Forrest LeBaron	TAPER	4.0	27.0	G&G Insulation	INSULATION INSTALLER	3.0	22.0	Hogan Enterprise	PAINTERS	11.0	93.5	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	7.0	56.0	Parsons Evergreene	OPERATING ENGINEER	1.0	11.0	Preeces Tile	FLOOR COVERER	1.0	8.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Western Building	LABORERS	5.0	35.0	Total hours worked to date: 285,661.7	Total	57.0	445.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																
A ONE SOLID SURFACE	CARPENTER	2.0	16.0																																																																																
Best Vinyl	LABORERS	3.0	27.0																																																																																
Best Vinyl	SUPER - JOB	2.0	18.0																																																																																
Bow man's Inc	SHEET METAL WORKERS	6.0	21.5																																																																																
C-Forbes	CARPENTER	2.0	18.0																																																																																
Custom Marble	CARPENTER	2.0	18.0																																																																																
Evergreene Const.	CARPENTER	3.0	31.5																																																																																
Evergreene Const.	LABORERS	1.0	5.0																																																																																
Forrest LeBaron	TAPER	4.0	27.0																																																																																
G&G Insulation	INSULATION INSTALLER	3.0	22.0																																																																																
Hogan Enterprise	PAINTERS	11.0	93.5																																																																																
Kitchen's Plus	CARPENTER	1.0	8.0																																																																																
L&L ASSOCIATES	ELECTRICIAN	7.0	56.0																																																																																
Parsons Evergreene	OPERATING ENGINEER	1.0	11.0																																																																																
Preeces Tile	FLOOR COVERER	1.0	8.0																																																																																
Utah Mechanical Cont	LABORERS	1.0	10.0																																																																																
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																																																
Western Building	LABORERS	5.0	35.0																																																																																
Total hours worked to date: 285,661.7	Total	57.0	445.5																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>037</td> <td>Excavator</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>Total operating hours to date: 30,495.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	037	Excavator	1.0	7.0	Total operating hours to date: 30,495.8	Total	1.0	7.0																																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																																
037	Excavator	1.0	7.0																																																																																
Total operating hours to date: 30,495.8	Total	1.0	7.0																																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 899	Page 1 of 2
PROJECT D/B Replace Military Family Housing P5		DATE 18 Jan 2007 - Thursday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused Critical Delay Temperature Min 9 °F, Max 31 °F; No Precipitation; 16 MPH Wind			

QC NARRATIVES

Activities in Progress:

WEATHER DELAY - freezing weather caused delays to several contractors

PREECES TILE - Underlayment in 51A; vinyl in 49B
 ATH - install siding on 55; punch 13
 L&L - rough 62B; trim in 32
 BOWMAN'S - grills in 34 and 40; vent water heaters in 31-35; fire up 31 and 33
 IDAHO MASONRY CONTRACTORS - not on site due to weather
 PARSONS - punch list in A loop; put celutex in mechanical rooms
 G&G INSULATION - tenting in A loop
 SDI - paint and touch up in A loop
 UMC - work on punch list
 C-FORBES - install trim 54B and 55B; A loop punch; shelving in 41
 JB'S - not on site due to cold weather
 PIONEER - not on site due to cold weather
 FORREST LEBARON - hang in 61A; hang garages; tape in 59 and 60
 WBM - clean 27; windows in 25A and 26B
 KITCHEN'S PLUS - install cabinets in 42,46
 A-ONE - recaulk A loop countertops
 HOGAN - finish in 53B; clean in 52B; mask in 54B, spray exterior doors
 BEST VINYL - install fencing behind outer B-Loop

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspect for shimming of windows in 58-63

QUALITY CONTROL TESTING AND RESULTS
 None performed

REMARKS
 Held weekly QA/QC Meeting

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 None today

PREPARATORY AND/OR INITIALS HELD TODAY
 None today

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

No activities were started today

The following 6 activities were finished today:

Activity No	Description
P5234030	Install Appliances
P5235030	Install Appliances
P5236032	Install Appliances

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 899 Page 2 of 2																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 18 Jan 2007 - Thursday																																																																																	
P5237030 Install Appliances P5238030 Install Appliances P5239030 Install Appliances		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																	
QC REQUIREMENTS No QC requirements were completed today																																																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>A ONE SOLID SURFACE</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">51.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.5</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">27.0</td></tr> <tr><td>Forrest LeBaron</td><td>DRY-WALL INSTALLER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">12.0</td><td style="text-align: right;">97.5</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">7.0</td><td style="text-align: right;">56.5</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.5</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td style="border-top: 1px solid black;">Total hours worked to date: 286,162.2</td> <td style="border-top: 1px solid black; text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">65.0</td> <td style="text-align: right; border-top: 1px solid black;">500.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	A ONE SOLID SURFACE	CARPENTER	2.0	16.0	American Tradition H	CARPENTER	1.0	8.5	Best Vinyl	LABORERS	3.0	30.0	Best Vinyl	SUPER - JOB	2.0	20.0	Bow man's Inc	SHEET METAL WORKERS	7.0	51.0	C-Forbes	CARPENTER	4.0	28.5	Custom Marble	CARPENTER	3.0	24.0	Forrest LeBaron	TAPER	4.0	27.0	Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0	G&G Insulation	INSULATION INSTALLER	3.0	14.0	Hogan Enterprise	PAINTERS	12.0	97.5	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	7.0	56.5	Preeces Tile	FLOOR COVERER	2.0	16.0	Utah Mechanical Cont	LABORERS	2.0	9.0	Utah Mechanical Cont	PLUMBER	2.0	14.5	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total hours worked to date: 286,162.2	Total	65.0	500.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																
A ONE SOLID SURFACE	CARPENTER	2.0	16.0																																																																																
American Tradition H	CARPENTER	1.0	8.5																																																																																
Best Vinyl	LABORERS	3.0	30.0																																																																																
Best Vinyl	SUPER - JOB	2.0	20.0																																																																																
Bow man's Inc	SHEET METAL WORKERS	7.0	51.0																																																																																
C-Forbes	CARPENTER	4.0	28.5																																																																																
Custom Marble	CARPENTER	3.0	24.0																																																																																
Forrest LeBaron	TAPER	4.0	27.0																																																																																
Forrest LeBaron	DRY-WALL INSTALLER	6.0	48.0																																																																																
G&G Insulation	INSULATION INSTALLER	3.0	14.0																																																																																
Hogan Enterprise	PAINTERS	12.0	97.5																																																																																
Kitchen's Plus	CARPENTER	1.0	8.0																																																																																
L&L ASSOCIATES	ELECTRICIAN	7.0	56.5																																																																																
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																
Utah Mechanical Cont	LABORERS	2.0	9.0																																																																																
Utah Mechanical Cont	PLUMBER	2.0	14.5																																																																																
Valley View Exterior	CARPENTER	3.0	24.0																																																																																
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																
Total hours worked to date: 286,162.2	Total	65.0	500.5																																																																																
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,495.8																																																																																			
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 900	Page 1 of 2				
		DATE 19 Jan 2007 - Friday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 16 °F, Max 33 °F; No Precipitation; 26 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p> PREECES TILE - underlayment in 51B; vinyl in 50A; carpet in 41B and pad in 44A AMERICAN TRADITION HOMES - install siding on 55; punch on 15 L&L ELECTRIC - punch in A loop; rough in 63A BOWMAN'S INC - Vent water heaters in 37-40; install line set in 32 ENTERPRISE - not on site due to weather IDAHO MASONRY CONTRACTORS - not on site due to weather PARSONS - worked on punch list in the A loop and moved material G&G INSULATION - attics in 14,20,21,24 SDI - paint touch up in A loop UMC - strap water heaters in 41-47 and 49B - 53 C-FORBES - Trim in 54B, 56A; interior hardw are in 52B; shelves in 42 JB'S ROOFING - not on site due to weather PIONEER - not on site due to frozen ground BEST VINYL - finish work 11-14 and 31-41; punch on 1-9 HOGAN - hang doors in 52B and 53; prime trim in 54B; finish in 55A WBM - windows in 26A and 27B; clean in 27A, 28A, 29B FORREST LEBARON - texture in 58 and 59 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Inspected crawl spaces of 31-36; performed a 4 way inspection of 62A&B </p> <p> QUALITY CONTROL TESTING AND RESULTS None today </p> <p> REMARKS No remarks today </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS None today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="1"> <thead> <tr> <th>Activity No</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td>P5237033</td> <td>Install Finish Hardware</td> </tr> </tbody> </table>				Activity No	Description	P5237033	Install Finish Hardware
Activity No	Description						
P5237033	Install Finish Hardware						
QC REQUIREMENTS No QC requirements were completed today							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 900 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 19 Jan 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
Best Vinyl	LABORERS	3.0	15.0
Best Vinyl	SUPER - JOB	2.0	10.0
Bow man's Inc	SHEET METAL WORKERS	8.0	53.0
C-Forbes	CARPENTER	4.0	32.0
Evergreene Const.	CARPENTER	2.0	20.0
Evergreene Const.	LABORERS	2.0	19.5
Forrest LeBaron	TAPER	4.0	32.0
G&G Insulation	INSULATION INSTALLER	2.0	11.0
Hogan Enterprise	PAINTERS	8.0	63.5
Hogan Enterprise	SUPER - JOB	2.0	17.0
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	7.0	58.0
Parsons Evergreene	SUPER - JOB	1.0	10.0
Parsons Evergreene	OPERATING ENGINEER	2.0	22.5
Pioneer Landscape	OPERATING ENGINEER	1.0	5.0
Prees Tile	FLOOR COVERER	4.0	24.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	1.0	3.0
Valley View Exterior	CARPENTER	4.0	32.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	5.0	32.0
Total hours worked to date: 286,656.2	Total	66.0	494.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	7.0	1.0
058	backhoe	2.0	6.0
Total operating hours to date: 30,502.8	Total	9.0	7.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 901	Page 1 of 2
		DATE 20 Jan 2007 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 19 °F, Max 35 °F; No Precipitation; 32 MPH Wind	
QC NARRATIVES			
Activities in Progress: WEATHER DELAY - Subcontractors were impacted due to inclement weather, is delaying critical path PREECES TILE - underlayment in 52A; vinyl in 50B L&L - rough in 63B; trim 34A; punch in 13,14,15 BOWMAN'S - grills and water heaters in 40 and 41 ENTERPRISE - not on site due to weather IDAHO MASONRY CONTRACTORS - not on site due to weather PARSONS - punch lists in A&B loops G&G INSULATION - attics in 25,28,53-41 C-FORBES - punch in 13 and 14; trim in 56A and 56B; mechanical room door hardware in 47; interior door hardware in 53; trim in 52A JB'S ROOFING - not on site due to weather PIONEER - not on site due to weather FORREST LEBARON - tape in 60 and 61 HOGAN - finish prep in 53B; touch up in 40-43; A - Loop doors			
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Inspected crawl spaces of 37-41. QUALITY CONTROL TESTING AND RESULTS None today REMARKS None today			
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 901 Page 2 of 2																																													
PROJECT D/B Replace Military Family Housing P5		DATE 20 Jan 2007 - Saturday																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Forrest LeBaron</td> <td>TAPER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>G&G Insulation</td> <td>INSULATION INSTALLER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">22.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">48.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - JOB</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">7.0</td> <td style="text-align: right;">52.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 286,890.7</td> <td style="text-align: right; border-top: 1px solid black;">Total 32.0</td> <td style="text-align: right; border-top: 1px solid black;">234.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	C-Forbes	CARPENTER	4.0	32.0	Evergreene Const.	CARPENTER	3.0	20.0	Forrest LeBaron	TAPER	4.0	24.0	G&G Insulation	INSULATION INSTALLER	3.0	22.0	Hogan Enterprise	PAINTERS	6.0	48.0	Hogan Enterprise	SUPER - JOB	2.0	16.0	L&L ASSOCIATES	ELECTRICIAN	7.0	52.5	Parsons Evergreene	OPERATING ENGINEER	1.0	8.0	Preeces Tile	FLOOR COVERER	2.0	12.0	Total hours worked to date: 286,890.7		Total 32.0	234.5
Employer	Labor Classification	Number of Employees	Hours Worked																																												
C-Forbes	CARPENTER	4.0	32.0																																												
Evergreene Const.	CARPENTER	3.0	20.0																																												
Forrest LeBaron	TAPER	4.0	24.0																																												
G&G Insulation	INSULATION INSTALLER	3.0	22.0																																												
Hogan Enterprise	PAINTERS	6.0	48.0																																												
Hogan Enterprise	SUPER - JOB	2.0	16.0																																												
L&L ASSOCIATES	ELECTRICIAN	7.0	52.5																																												
Parsons Evergreene	OPERATING ENGINEER	1.0	8.0																																												
Preeces Tile	FLOOR COVERER	2.0	12.0																																												
Total hours worked to date: 286,890.7		Total 32.0	234.5																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>011</td> <td>Bob Cat</td> <td style="text-align: right;">5.5</td> <td style="text-align: right;">2.5</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 30,505.3</td> <td style="text-align: right; border-top: 1px solid black;">Total 5.5</td> <td style="text-align: right; border-top: 1px solid black;">2.5</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	011	Bob Cat	5.5	2.5	Total operating hours to date: 30,505.3		Total 5.5	2.5																																
Serial Number	Description	Standby Hours	Operating Hours																																												
011	Bob Cat	5.5	2.5																																												
Total operating hours to date: 30,505.3		Total 5.5	2.5																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 903	Page 1 of 2
		DATE 22 Jan 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 13 °F, Max 38 °F; No Precipitation; 14 MPH Wind	
QC NARRATIVES Activities in Progress: WEATHER DELAY - cold weather caused delays to subcontractors PREECES TILE - vinyl in 52A and 51 ATH - siding on 54; punch on 16 L&L ELECTRIC - rough in 63A&B; trim in 35,36,34,33 BOWMAN'S INC - install grills and vent water heaters in 40 and 41A&B ENTERPRISE BUILDERS - not on site due to weather IDAHO MASONRY CONTRACTORS - not on site due to weather PARSONS - punch in A loop; fix subfloor in 13 SDI - paint touch up in A loop UMC - trim in 33 - 34; floor drains in 58-59 and 62 to 63 C-FORBES - trim in 56 and 57A; hardware in 53B JB'S ROOFING - Not on site due to weather PIONEER - Not on site due to weather FORREST LEBARON - tape in 60; hang in 61 CUSTOM MARBLE - surrounds in 48-50; repairs in A loop WBM - clean in 29,30; windows in 27,28 HOGAN - prep in 55B; prime walls in 58; clean floors in 53; touch ups in 40-43 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None today QUALITY CONTROL TESTING AND RESULTS Test of mechanical room floors for mistakes REMARKS Had hammer tests done on mechanical room floors of 53-56. Went over fixes for floor joists with Andres Aldave. Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 903 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 22 Jan 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
Bow man's Inc	SHEET METAL WORKERS	6.0	46.5
C-Forbes	CARPENTER	4.0	30.0
Enterprise Builders	CEMENT FINISHER	1.0	3.5
Evergreene Const.	CARPENTER	8.0	31.0
Forrest LeBaron	TAPER	3.0	24.0
Hogan Enterprise	PAINTERS	10.0	82.5
L&L ASSOCIATES	ELECTRICIAN	8.0	66.0
Parsons Evergreene	OPERATING ENGINEER	1.0	11.0
Pioneer Landscape	OPERATING ENGINEER	1.0	3.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	1.0	10.0
Valley View Exterior	CARPENTER	4.0	32.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	6.0	42.0
Total hours worked to date: 287,324.7		Total	59.0
			434.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	0.0	10.0
058	backhoe	0.0	2.0
Total operating hours to date: 30,517.3		Total	0.0
			12.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 904	Page 1 of 2				
		DATE 23 Jan 2007 - Tuesday					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 15 °F, Max 40 °F; No Precipitation; 20 MPH Wind					
QC NARRATIVES							
<p>Activities in Progress:</p> <p> PREECES TILE - cut carpet for 40B, 44A&B, 46A&B; vinyl in 48 ATH - worked on siding on 54; punch on 17 L&L - rough in 63A BOWMAN'S - range hoods in 37-39; balance in 24-30 IDAHO MASONRY CONTRACTORS - Not on site due to weather PARSONS - punch lists in A and B loop G&G INSULATION - attics on 29,33,34,35; floor of 62 STANDARD DRYWALL - punch in A loop UMC - punch work through out A loop C-FORBES - trim in 56 and 57; hardware on 40 JB'S ROOFING - not on site due to weather PIONEER LANDSCAPE - not on site due to weather FORREST LEBARON - tape in 60 and 61; hang in 61B HOGAN - spackling in 53A; finish on 55A; prime trim on 55B WBM - clean in 30; windows in 28 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Fire safety inspections on 23-30 </p> <p> QUALITY CONTROL TESTING AND RESULTS Took samples of sub soils and subgrade under driveway of 27A </p> <p> REMARKS None today </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS None today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today							
ACTIVITY START/FINISH No activities were started today The following activity was finished today: <table border="0"> <tr> <td>Activity No</td> <td>Description</td> </tr> <tr> <td>P5240030</td> <td>Install Appliances</td> </tr> </table>				Activity No	Description	P5240030	Install Appliances
Activity No	Description						
P5240030	Install Appliances						
QC REQUIREMENTS No QC requirements were completed today							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 904 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 23 Jan 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	5.0	42.5
C-Forbes	CARPENTER	4.0	32.0
Forrest LeBaron	TAPER	3.0	24.0
G&G Insulation	INSULATION INSTALLER	3.0	20.0
Hogan Enterprise	PAINTERS	8.0	68.0
Hogan Enterprise	SUPER - JOB	2.0	17.0
L&L ASSOCIATES	ELECTRICIAN	8.0	67.0
Preeces Tile	FLOOR COVERER	4.0	34.0
Standard Drywall Inc	PAINTERS	6.0	62.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	1.0	10.0
Valley View Exterior	CARPENTER	4.0	32.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total hours worked to date: 287,769.2		Total	52.0 444.5
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,517.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 905	Page 1 of 2
		DATE 24 Jan 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 15 °F, Max 41 °F; No Precipitation; 14 MPH Wind	
QC NARRATIVES Activities in Progress: WEATHER DELAY - Weather conditions caused several delays with subcontractors PREECES TILE - seam carpet in 40B and 44A&B ATH - punch units 17-19; worked on siding on 54 L&L - worked on punch list in 16-19; wire boxes in 31-39 BOWMAN'S - QC'd 21-30; vent water heaters 42,34; and 49A&B ENTERPRISE BUILDERS - not on site due to weather IDAHO MASONRY CONTRACTORS - not on site due to weather PARSONS - punch list in A&B loops; fix squeaky floors in 13 G&G INSULATION - insulate walls in 63 SDI - paint touch ups in units 8-11 UMC - flush water lines in B loop C-FORBES - trim in 58A, 59A, 57A; hardware in 55 JB'S ROOFING - not on site due to weather PIONEER - not on site due to weather WBM - finish cleaning in 31A; start 31B; windows in 28 and 29 FORREST LEBARON - tape in 61A; hang in 62B HOGAN - finish in 53A trim, 53B - spackle trim, finish trim in 55B; paint exterior A loop doors General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS 4 way inspection of 63A&B QUALITY CONTROL TESTING AND RESULTS None today REMARKS Held monthly Quality Council Meeting Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 905 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 24 Jan 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	8.0	50.5
C-Forbes	CARPENTER	4.0	32.0
Evergreene Const.	CARPENTER	7.0	70.0
Evergreene Const.	LABORERS	2.0	13.5
Forrest LeBaron	TAPER	3.0	24.0
G&G Insulation	INSULATION INSTALLER	3.0	24.0
Hogan Enterprise	PAINTERS	9.0	76.0
L&L ASSOCIATES	ELECTRICIAN	8.0	55.0
Parsons Evergreene	OPERATING ENGINEER	3.0	22.0
Preeces Tile	FLOOR COVERER	2.0	20.0
Standard Drywall Inc	PAINTERS	5.0	50.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Valley View Exterior	CARPENTER	4.0	32.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	5.0	35.0
Total hours worked to date: 288,309.2		Total	67.0
			540.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	0.0	8.0
047	Gradall 544-10	0.0	8.0
058	backhoe	6.0	2.0
069	Skid Steer	8.0	0.0
Total operating hours to date: 30,535.3		Total	14.0
			18.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 906	Page 1 of 2
		DATE 25 Jan 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 18 °F, Max 45 °F; No Precipitation; 23 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>WEATHER DELAY - frozen ground caused delays</p> <p>PREECES TILE - stretch carpet in 44A&B; punch list in A loop</p> <p>ATH - siding on 54; punch on 14,20,10</p> <p>HUNT - blew strings in comm. conduits on A loop</p> <p>L&L - punch in 6-15; pulled SER in 32,36 and 62A&B</p> <p>BOWMAN'S - vented water heaters in 45 and 46</p> <p>ENTERPRISE - not on site due to weather</p> <p>PARSONS - punch list items in A&B loop</p> <p>G&G INSULATION - insulate walls on 63; attics in 47,44,50,51,52</p> <p>SDI - paint touch up in A loop</p> <p>UMC - sinks and appliances in 35B, 37A, 37B</p> <p>C-FORBES - Trim in 58, 59, 57; hardware in 43 and 44A</p> <p>PIONEER - Not on site due to weather</p> <p>WBM - clean in 31B, 33A&B, windows in 29 and 30</p> <p>HOGAN - spray finish in 54B; caulk in 54A; spray finish in 55B</p> <p>FORREST LEBARON - hang in 62; tape in 61</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Reinspect of 62 and 63 before installation</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS Held weekly QA/QC Meeting</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 906 Page 2 of 2																																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 25 Jan 2007 - Thursday																																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">51.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">7.0</td><td style="text-align: right;">80.0</td></tr> <tr><td>Evergreene Const.</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.5</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">11.0</td><td style="text-align: right;">98.5</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">7.0</td><td style="text-align: right;">63.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Standard Drywall Inc</td><td>PAINTERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">44.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">68.0</td> <td style="text-align: right; border-top: 1px solid black;">600.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 288,909.2</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	Bow man's Inc	SHEET METAL WORKERS	6.0	51.5	C-Forbes	CARPENTER	4.0	32.0	Evergreene Const.	CARPENTER	7.0	80.0	Evergreene Const.	LABORERS	1.0	6.5	Forrest LeBaron	TAPER	3.0	24.0	G&G Insulation	INSULATION INSTALLER	3.0	19.0	HUNT ELECTRIC	ELECTRICIAN	1.0	8.5	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	8.5	Hogan Enterprise	PAINTERS	11.0	98.5	L&L ASSOCIATES	ELECTRICIAN	7.0	63.0	Parsons Evergreene	SUPER - JOB	2.0	21.0	Parsons Evergreene	OPERATING ENGINEER	1.0	5.0	Preeces Tile	FLOOR COVERER	2.0	20.0	Standard Drywall Inc	PAINTERS	5.0	50.0	Utah Mechanical Cont	LABORERS	2.0	20.0	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	6.0	44.0	Total		68.0	600.0	Total hours worked to date: 288,909.2			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																								
American Tradition H	CARPENTER	1.0	8.5																																																																																								
Bow man's Inc	SHEET METAL WORKERS	6.0	51.5																																																																																								
C-Forbes	CARPENTER	4.0	32.0																																																																																								
Evergreene Const.	CARPENTER	7.0	80.0																																																																																								
Evergreene Const.	LABORERS	1.0	6.5																																																																																								
Forrest LeBaron	TAPER	3.0	24.0																																																																																								
G&G Insulation	INSULATION INSTALLER	3.0	19.0																																																																																								
HUNT ELECTRIC	ELECTRICIAN	1.0	8.5																																																																																								
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	8.5																																																																																								
Hogan Enterprise	PAINTERS	11.0	98.5																																																																																								
L&L ASSOCIATES	ELECTRICIAN	7.0	63.0																																																																																								
Parsons Evergreene	SUPER - JOB	2.0	21.0																																																																																								
Parsons Evergreene	OPERATING ENGINEER	1.0	5.0																																																																																								
Preeces Tile	FLOOR COVERER	2.0	20.0																																																																																								
Standard Drywall Inc	PAINTERS	5.0	50.0																																																																																								
Utah Mechanical Cont	LABORERS	2.0	20.0																																																																																								
Valley View Exterior	CARPENTER	4.0	32.0																																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																								
Western Building	LABORERS	6.0	44.0																																																																																								
Total		68.0	600.0																																																																																								
Total hours worked to date: 288,909.2																																																																																											
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>047</td> <td>Gradall 544-10</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">3.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">5.0</td> <td style="text-align: right; border-top: 1px solid black;">3.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 30,538.3</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	047	Gradall 544-10	5.0	3.0	Total		5.0	3.0	Total operating hours to date: 30,538.3																																																																											
Serial Number	Description	Standby Hours	Operating Hours																																																																																								
047	Gradall 544-10	5.0	3.0																																																																																								
Total		5.0	3.0																																																																																								
Total operating hours to date: 30,538.3																																																																																											
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 907	Page 1 of 2
		DATE 26 Jan 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 19 °F, Max 35 °F; No Precipitation; 32 MPH Wind	
QC NARRATIVES Activities in Progress: WEATHER DELAY - frozen grounds caused delays ALDAVE - Sew n Carpet in 46 and stretch 44B; Subfloor in 51B and vinyl in 48 AMERICAN TRADITION HOMES - Punchlist on 1-10; Siding in 54 HUNT ELECTRIC - Not on Site L&L ELECTRIC - Punch in 9, 11, 12, 16; Trim in 35-38 BOWMAN'S - Range hoods in 40, 41, 43, 44 ENTERPRISE BUILDERS - Pour rest of mech. rooms IDAHO MASONRY BUILDERS - Not on Site. PARSONS - Punch lists in bath loops; hang doors, fix gable trusses G&G INSULATION - Floor in 63 STAR MOUNTAIN CONSTRUCTION - Not on site STANDARD DRYWALL INC - Paint touch A loop UTAH MECHANICAL CONTRACTORS - Not on Site CFORBES- Trim in 57B, 55A, 59A; Door Hardware in 44B and 45 PATTERSON - Not on Site JB'S ROOFING - Not on Site PIONEER LANDSCAPING - Not on site due to frozen ground WESTERN BUILDING MAINTANCE - Not on site HOGAN - Trim work in #54A, Paint interior doors and exterior doors FORREST LEBARON - Tape in 61B and 62. Hang in 63 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Prefinal on building #2, 3, 4 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Received floor joist fixes from engineer. Submitted new landscaping rock samples to corps, received phone call for verbal confirmation sample was accepted and okayed Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
<div></div>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 907		Page 2 of 2																												
		DATE 26 Jan 2007 - Friday																														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																														
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Custom Marble</td> <td>CARPENTER</td> <td>2.0</td> <td>18.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td>8.0</td> <td>67.0</td> </tr> <tr> <td>Standard Drywall Inc</td> <td>PAINTERS</td> <td>5.0</td> <td>45.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>1.0</td> <td>3.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 289,042.2</td> <td>Total</td> <td>16.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>133.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Custom Marble	CARPENTER	2.0	18.0	L&L ASSOCIATES	ELECTRICIAN	8.0	67.0	Standard Drywall Inc	PAINTERS	5.0	45.0	Utah Mechanical Cont	PLUMBER	1.0	3.0	Total hours worked to date: 289,042.2		Total	16.0				133.0
Employer	Labor Classification	Number of Employees	Hours Worked																													
Custom Marble	CARPENTER	2.0	18.0																													
L&L ASSOCIATES	ELECTRICIAN	8.0	67.0																													
Standard Drywall Inc	PAINTERS	5.0	45.0																													
Utah Mechanical Cont	PLUMBER	1.0	3.0																													
Total hours worked to date: 289,042.2		Total	16.0																													
			133.0																													
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,538.3																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE																											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 908	Page 1 of 2
		DATE 27 Jan 2007 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 31 °F, Max 43 °F; No Precipitation; 10 MPH Wind	
QC NARRATIVES Activities in Progress: WEATHER DELAY - couldn't perform landscaping due to weather ALDAVE - Underlayment on 52A/B; Vinyl in 52 AMERICAN TRADITION HOMES - Not on Site HUNT ELECTRIC - Not on Site L&L ELECTRIC - Trim in 36-37; Punch in 17-20 and 3, 9, 6, 5 BOWMAN'S - Not on Site ENTERPRISE BUILDERS - Not on Site IDAHO MASONRY BUILDERS - Not on Site. PARSONS - Punch list in both loops; more dumpsters G&G INSULATION - Not on site STAR MOUNTAIN CONSTRUCTION - Not on site STANDARD DRYWALL INC - Paint touch up in A loop UTAH MECHANICAL CONTRACTORS - Not on Site CFORBES- Trim in 58A, 59A, 57B. Hardw are in 55B PATTERSON - Not on Site JB'S ROOFING - Not on Site PIONEER LANDSCAPING - Not on site due to frozen ground WESTERN BUILDING MAINTANCE - Not on Site HOGAN - Paint exterior doors; Finish in 54B; Prep in 56 FORREST LEBARON - Tape in 61B and 62. Hang in 63 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Prefinal on building on #5 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 908 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 27 Jan 2007 - Saturday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Evergreene Const.	CARPENTER	7.0	58.5
Hogan Enterprise	PAINTERS	12.0	80.0
Idaho Masonry Contra	CEMENT MASON	1.0	6.5
L&L ASSOCIATES	ELECTRICIAN	7.0	49.0
Parsons Evergreene	OPERATING ENGINEER	3.0	23.0
Standard Drywall Inc	PAINTERS	3.0	24.0
Total hours worked to date: 289,283.2		Total 33.0	241.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
011	Bob Cat	3.0	5.0
039	Water Truck	8.0	0.0
045	Backhoe	6.0	2.0
069	Skid Steer	8.0	0.0
Total operating hours to date: 30,545.3		Total 25.0	7.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 909	Page 1 of 2
		DATE 28 Jan 2007 - Sunday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 21 °F, Max 43 °F; No Precipitation; 9 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Vinyl in 51B; Underlayment in 50A AMERICAN TRADITION HOMES - Not on Site HUNT ELECTRIC - Not on Site L&L ELECTRIC - Trim in 31, 33, 34 BOWMAN'S - Not on Site ENTERPRISE BUILDERS - Not on Site IDAHO MASONRY BUILDERS - Not on Site. PARSONS - Check heaters G&G INSULATION - Not on site STAR MOUNTAIN CONSTRUCTION - Not on site STANDARD DRYWALL INC - Touch up exterior casings on 1-11 UTAH MECHANICAL CONTRACTORS - Not on Site CFORBES- Trim in 58A, 59A, 60A. Hardw are in 40A and 42B PATTERSON - Not on Site JB'S ROOFING - Not on Site PIONEER LANDSCAPING - Not on site due to frozen ground WESTERN BUILDING MAINTANCE - Not on Site HOGAN - Not on Site FORREST LEBARON - Tape in 62 & 61; Hardw are in 40A and 42B General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Pre-final on building on #6 & 7 QUALITY CONTROL TESTING AND RESULTS: None REMARKS No remarks today Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 909		Page 2 of 2
		DATE 28 Jan 2007 - Sunday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
C-Forbes	CARPENTER	4.0	24.0	
Forrest LeBaron	TAPER	3.0	15.0	
L&L ASSOCIATES	ELECTRICIAN	4.0	22.0	
Preeces Tile	FLOOR COVERER	2.0	16.0	
Standard Drywall Inc	PAINTERS	3.0	24.0	
Total hours worked to date: 289,384.2		Total	16.0	101.0
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,545.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 910	Page 1 of 2
		DATE 29 Jan 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 19 °F, Max 40 °F; No Precipitation; 15 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> WEATHER DELAY - incimate w eather caused progress delays AMERICAN TRADITION HOMES - Punch in 21 and clean around 54; Siding on 56 HUNT ELECTRIC - Clean light poles L&L ELECTRIC - Punch in 2, 19; trim in 38, 39 BOWMANS - Vent w ater heaters 47 and 48; Tie in furnaces in 44, 46 ENTERPRISE BUILDERS - Not on Site IDAHO MASONRY BUILDERS - Repairs in A loop. PARSONS - Fix doors and punch list in A/B loop G&G INSULATION - Not on site STAR MOUNTAIN CONSTRUCTION - Not on site STANDARD DRYWALL INC - Punch in 9-12 trim and exterior on 1-12 UTAH MECHANICAL CONTRACTORS - Trim in 38-39 CFORBES- Trim in 58A, 59A, 60A. Hardw are in 49 B PATTERSON - Not on Site JB'S ROOFING - Not on Site PIONEER LANDSCAPING - Not on site due to frozen ground WESTERN BUILDING MAINTANCE - Window s in 31, clean in 34 HOGAN - Prep trim in 56B and 57. Spackle in 54 FORREST LEBARON - Tape in 61-62; hang garages </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS: Prefinal With COE on 1B interior/exterior. Parsons Prefinal in #8 </p> <p> QUALITY CONTROL TESTING AND RESULTS: None </p> <p> REMARKS No remarks today </p> <p>Safety Inspection / Safety Meetings:</p> <p> SAFETY INSPECTIONS/SAFETY MEETINGS None </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY: None </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 910 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 29 Jan 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
C-Forbes	CARPENTER	4.0	35.0
Custom Marble	CARPENTER	3.0	28.5
Forrest LeBaron	TAPER	3.0	24.0
Hogan Enterprise	PAINTERS	11.0	86.0
Hogan Enterprise	SUPER - JOB	2.0	18.0
Idaho Masonry Contra	CEMENT MASON	1.0	6.5
Kitchen's Plus	CARPENTER	1.0	7.0
L&L ASSOCIATES	ELECTRICIAN	6.0	47.0
Standard Drywall Inc	PAINTERS	6.0	30.0
Utah Mechanical Cont	LABORERS	3.0	30.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	4.0	32.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	6.0	43.0
Total		54.0	423.5
Total hours worked to date: 289,807.7			
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,545.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 911	Page 1 of 2
		DATE 30 Jan 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 23 °F, Max 42 °F; No Precipitation; 17 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Underlayment in 50A; Punch list</p> <p>AMERICAN TRADITION HOMES - Siding on 56A/B; punch on 22-23</p> <p>HUNT ELECTRIC - Clean light poles and blow strings in comm. conduits</p> <p>L&L ELECTRIC - Add CS-16 straps to tip plates in garages; Trim in 39; Pull SER in 41, 42, 45, 48, 53, 54, 58, 59</p> <p>BOWMAN'S - Stack grills in 42-47; tie ducts to furnaces in 49 and 50</p> <p>ENTERPRISE BUILDERS - Not on Site</p> <p>IDAHO MASONRY BUILDERS - Repairs in A loop.</p> <p>PARSONS - Punch list in A/B loop</p> <p>G&G INSULATION - Add Butts in 58-60, 62; Attics in 70, 72, 86, 82, 83</p> <p>STAR MOUNTAIN CONSTRUCTION - Not on site</p> <p>STANDARD DRYWALL INC - Paint touch up on A loop</p> <p>UTAH MECHANICAL CONTRACTORS - Trim in 39-40</p> <p>CFORBES- Trim in 58B, 59A, 60A; Hardw are in 48 and 38</p> <p>PATTERSON - Not on Site</p> <p>JB'S ROOFING - Punch in A loop</p> <p>PIONEER LANDSCAPING - Lay Fabric and rock in A loop</p> <p>WESTERN BUILDING MAINTANCE - Window s in 31B and 32</p> <p>HOGAN - Prep trim in 56B and 57. Spakle in 54</p> <p>FORREST LEBARON - Tape in 63; hang B loop garages</p> <p>KITCHENS PLUS - Cabinets in 50</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS:</p> <p>Parsons pre-final in 9 and 11; Inspected grades of a loop sw itch; Tint and Joe rodgers</p> <p>QUALITY CONTROL TESTING AND RESULTS:</p> <p>None</p> <p>REMARKS:</p> <p>Singled out places to repair grade for finish in A loop</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS</p> <p>None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY:</p> <p>None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE:</p> <p>None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
No preparatory or initial inspections were held today			
ACTIVITY START/FINISH			
No activities were started or finished today			
QC REQUIREMENTS			
No QC requirements were completed today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 911 Page 2 of 2																																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 30 Jan 2007 - Tuesday																																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">46.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">28.5</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">60.0</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">11.0</td><td style="text-align: right;">89.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">5.0</td><td style="text-align: right;">37.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">32.5</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Preece's Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Standard Drywall Inc</td><td>PAINTERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">37.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">82.0</td> <td style="text-align: right;">667.0</td> </tr> </tbody> </table> <p>Total hours worked to date: 290,474.7</p>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	Bow man's Inc	SHEET METAL WORKERS	7.0	46.5	C-Forbes	CARPENTER	4.0	32.0	Custom Marble	CARPENTER	3.0	28.5	Evergreene Const.	CARPENTER	6.0	60.0	Forrest LeBaron	TAPER	3.0	24.0	G&G Insulation	INSULATION INSTALLER	3.0	19.0	HUNT ELECTRIC	ELECTRICIAN	3.0	14.0	Hogan Enterprise	PAINTERS	11.0	89.0	Hogan Enterprise	SUPER - JOB	2.0	18.0	Idaho Masonry Contra	CEMENT MASON	1.0	7.0	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	5.0	37.0	Parsons Evergreene	OPERATING ENGINEER	3.0	32.5	Pioneer Landscape	OPERATING ENGINEER	3.0	22.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0	Preece's Tile	FLOOR COVERER	3.0	20.0	Standard Drywall Inc	PAINTERS	5.0	50.0	Utah Mechanical Cont	LABORERS	3.0	30.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	5.0	37.0	Total		82.0	667.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																																				
American Tradition H	CARPENTER	1.0	8.5																																																																																																				
Bow man's Inc	SHEET METAL WORKERS	7.0	46.5																																																																																																				
C-Forbes	CARPENTER	4.0	32.0																																																																																																				
Custom Marble	CARPENTER	3.0	28.5																																																																																																				
Evergreene Const.	CARPENTER	6.0	60.0																																																																																																				
Forrest LeBaron	TAPER	3.0	24.0																																																																																																				
G&G Insulation	INSULATION INSTALLER	3.0	19.0																																																																																																				
HUNT ELECTRIC	ELECTRICIAN	3.0	14.0																																																																																																				
Hogan Enterprise	PAINTERS	11.0	89.0																																																																																																				
Hogan Enterprise	SUPER - JOB	2.0	18.0																																																																																																				
Idaho Masonry Contra	CEMENT MASON	1.0	7.0																																																																																																				
Kitchen's Plus	CARPENTER	1.0	8.0																																																																																																				
L&L ASSOCIATES	ELECTRICIAN	5.0	37.0																																																																																																				
Parsons Evergreene	OPERATING ENGINEER	3.0	32.5																																																																																																				
Pioneer Landscape	OPERATING ENGINEER	3.0	22.0																																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0																																																																																																				
Preece's Tile	FLOOR COVERER	3.0	20.0																																																																																																				
Standard Drywall Inc	PAINTERS	5.0	50.0																																																																																																				
Utah Mechanical Cont	LABORERS	3.0	30.0																																																																																																				
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																																																																				
Valley View Exterior	CARPENTER	4.0	32.0																																																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																																				
Western Building	LABORERS	5.0	37.0																																																																																																				
Total		82.0	667.0																																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">8.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>045</td><td>Backhoe</td><td style="text-align: right;">8.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">6.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>069</td><td>Skid Steer</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">23.0</td> <td style="text-align: right;">9.0</td> </tr> </tbody> </table> <p>Total operating hours to date: 30,554.3</p>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	8.0	0.0	045	Backhoe	8.0	0.0	047	Gradall 544-10	6.0	2.0	069	Skid Steer	1.0	7.0	Total		23.0	9.0																																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																																																				
039	Water Truck	8.0	0.0																																																																																																				
045	Backhoe	8.0	0.0																																																																																																				
047	Gradall 544-10	6.0	2.0																																																																																																				
069	Skid Steer	1.0	7.0																																																																																																				
Total		23.0	9.0																																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 912	Page 1 of 2
		DATE 31 Jan 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 18 °F, Max 40 °F; No Precipitation; 13 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Vinyl in 50A and underlayment in 52B AMERICAN TRADITION HOMES - Install siding on 56. Punchlist 1-12 HUNT ELECTRIC - No work on site L&L ELECTRIC - Trim in 43B, 40A/B, Punchlist in A-loop BOWMAN'S - Vented water heaters in 49-50. Install line sets in 41, 58 and 63 ENTERPRISE BUILDERS - Not on site IDAHO MASONRY CONTRACTORS - Work on 61 PARSONS - Punch lists in A/B loops G&G INSULATION - Attics in 13, 57, 56 STAR MOUNTAIN CONSTRUCTION - Not on Site STANDARD DRYWALL - Paint touch up in 12, 13 UTAH MECHANICAL CONTRACTORS - Set toilets in 41 & 42A along with labs and laundry sinks C-FORBES - Trim in 58, 59 and 60 PATTERSON - Not on Site JB'S ROOFING - Not on site PIONEER LANDSCAPING - Grade work, Impacted by frozen ground FORREST LEBARON - Tape in 63 Hang B-loop garages WBM - Windows in 32-34 KITCHENS PLUS - Punch in 1-17 HOGAN - Finish walls in 56B and 57. Prep trim in 58A. Prime walls in 61B and 62A BEST VINYL - Not on Site CUSTOM MARBLE - Not on Site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Parsons Pre Final exterior on 1A QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Hold Weekly QA/QC meeting Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty row for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 912 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 31 Jan 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Action Garage Doors	LABORERS	5.0	25.0
American Tradition H	CARPENTER	1.0	8.5
Bow man's Inc	SHEET METAL WORKERS	8.0	45.0
C-Forbes	CARPENTER	4.0	32.0
Custom Marble	CARPENTER	3.0	28.5
Enterprise Builders	CEMENT FINISHER	2.0	2.0
Evergreene Const.	CARPENTER	7.0	70.0
Forrest LeBaron	TAPER	3.0	24.0
G&G Insulation	INSULATION INSTALLER	2.0	14.0
Hogan Enterprise	PAINTERS	11.0	95.5
Idaho Masonry Contra	CEMENT MASON	1.0	7.0
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	6.0	54.0
Parsons Evergreene	OPERATING ENGINEER	3.0	31.5
Pioneer Landscape	OPERATING ENGINEER	3.0	19.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	23.0
Preece Tile	FLOOR COVERER	2.0	16.0
Standard Drywall Inc	PAINTERS	6.0	60.0
Utah Mechanical Cont	LABORERS	3.0	25.0
Utah Mechanical Cont	PLUMBER	1.0	10.0
Valley View Exterior	CARPENTER	4.0	32.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	6.0	51.0
Total		86.0	689.0

Total hours worked to date: 291,163.7

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
058	backhoe	7.0	1.0
063	Forklift	1.0	7.0
069	Skid Steer	8.0	0.0
072	New Holland 170	0.0	6.0
Total		16.0	14.0

Total operating hours to date: 30,568.3

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 913	Page 1 of 2
		DATE 01 Feb 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 17 °F, Max 36 °F; No Precipitation; 26 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Vinyl in 53A, Carpet in 45& 47. Underlayment in 53B and 54A AMERICAN TRADITION HOMES - Punch on 25&26. Finish siding on 56 and start 57 HUNT ELECTRIC - No work on site L&L ELECTRIC - Trim in 39B and 40A Punch list A loop BOWMAN'S - Vent water heaters in 48 and 2. Tie in duct work in 51&52 ENTERPRISE BUILDERS - Not on site IDAHO MASONRY CONTRACTORS - Work on 61 PARSONS - Crawl space repair, punch A and B loops. Clean G&G INSULATION - No work on site STAR MOUNTAIN CONSTRUCTION - Not on Site STANDARD DRYWALL - Paint Touch up in 12B, 13A/B UTAH MECHANICAL CONTRACTORS - Trim in 44 C-FORBES - Trim in 58B, 59B and 60B. Hardware in 35B&37A PATTERSON - Not on Site JB'S ROOFING - Not on site PIONEER LANDSCAPING - Spread blankets and lay fabric. Impacted by frozen ground FORREST LEBARON - Hang B-loop garages and tape in 63 WBM - Windows in 35-33 KITCHENS PLUS - Punch in 18-30 HOGAN - Hang doors 54-57. Paint and trim 58A; Prep trim 59A; Prime walls 62A/B BEST VINYL - Punch list in A loop CUSTOM MARBLE - Not on Site</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Parsons Pre Final exterior on 1A</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Hold Weekly QA/QC meeting</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty row for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 913 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 01 Feb 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
Bow man's Inc	SHEET METAL WORKERS	4.0	32.0
C-Forbes	CARPENTER	4.0	32.0
Custom Glass	GLAZIER	2.0	9.0
Evergreene Const.	CARPENTER	7.0	70.0
Forrest LeBaron	TAPER	3.0	24.0
Hogan Enterprise	PAINTERS	14.0	114.5
Idaho Masonry Contra	CEMENT MASON	3.0	22.5
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	6.0	52.0
Pioneer Landscape	OPERATING ENGINEER	3.0	18.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	15.0
Preeces Tile	FLOOR COVERER	6.0	43.0
Utah Mechanical Cont	LABORERS	3.0	30.0
Utah Mechanical Cont	PLUMBER	1.0	10.0
Western Building	LABORERS	6.0	42.0
Total		66.0	531.0

Total hours worked to date: 291,694.7

EQUIPMENT HOURS
The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	8.0	0.0
058	backhoe	8.0	0.0
069	Skid Steer	8.0	0.0
072	New Holland 170	0.0	6.0
Total		24.0	6.0

Total operating hours to date: 30,574.3

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 914	Page 1 of 2
		DATE 02 Feb 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 7 °F, Max 37 °F; No Precipitation; 14 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Punch in A-loop; underlayment in 54, carpet in 41B; and sand subfloor in inside loop of B</p> <p>AMERICAN TRADITION HOMES - Siding #57; Clean around #52, 53, 54 and punchlist on 21</p> <p>HUNT ELECTRIC - No work on site</p> <p>L&L ELECTRIC - Punch in A loop; Reattach covers to panels in 31-63</p> <p>BOWMAN'S - Install grills in 42-44; Tie in ducts in 36 & 43</p> <p>ENTERPRISE BUILDERS - Not on Site due to weather</p> <p>IDAHO MASONRY BUILDERS - Not on site due to weather.</p> <p>PARSONS - Punch list in A & B loops, Hanging doors and small cracks</p> <p>G&G INSULATION - Not on Site</p> <p>STAR MOUNTAIN CONSTRUCTION - Not on site</p> <p>STANDARD DRYWALL INC - Not on Site</p> <p>UTAH MECHANICAL CONTRACTORS - Not on Site</p> <p>CFORBES- Trim in 58B, 59B and 60B</p> <p>PATTERSON - Not on site</p> <p>JB'S ROOFING - Not on site due to weather</p> <p>PIONEER LANDSCAPING - Grade work in A loop and lay fabric; Limited due to weather</p> <p>CUSTOM GLASS - Hang A loop mirrors</p> <p>ACTION GARAGE DOOR - Not on Site</p> <p>WESTERN BUILDING MAINTANCE - Cleaning in 35B; Windows in 35B, 34A, 36</p> <p>HOGAN - Finish walls in 58B; Prime trim in 59A; Prep in 60</p> <p>FORREST LEBARON - Texture in #63</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Parsons Pre Final exteriors on 3, 4, and 5</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Was Asked by Tim Bishop to see if cut in electrical box were fire rated. Received B&H samples from L&L, and found them to be 2HR rated</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 914 Page 2 of 2																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 02 Feb 2007 - Friday																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 45%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 15%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">31.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Custom Glass</td><td>GLAZIER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">36.0</td></tr> <tr><td>Forrest LeBaron</td><td>TAPER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">72.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">17.5</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">54.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">52.0</td> <td style="text-align: right; border-top: 1px solid black;">426.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 292,120.7</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.0	Bow man's Inc	SHEET METAL WORKERS	4.0	31.5	C-Forbes	CARPENTER	3.0	24.0	Custom Glass	GLAZIER	2.0	14.0	Custom Marble	CARPENTER	3.0	36.0	Forrest LeBaron	TAPER	3.0	24.0	Hogan Enterprise	PAINTERS	9.0	72.0	Hogan Enterprise	SUPER - JOB	2.0	17.5	L&L ASSOCIATES	ELECTRICIAN	6.0	54.0	Pioneer Landscape	OPERATING ENGINEER	3.0	22.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0	Preeces Tile	FLOOR COVERER	5.0	40.0	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	4.0	28.0	Total		52.0	426.0	Total hours worked to date: 292,120.7			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
American Tradition H	CARPENTER	1.0	7.0																																																																								
Bow man's Inc	SHEET METAL WORKERS	4.0	31.5																																																																								
C-Forbes	CARPENTER	3.0	24.0																																																																								
Custom Glass	GLAZIER	2.0	14.0																																																																								
Custom Marble	CARPENTER	3.0	36.0																																																																								
Forrest LeBaron	TAPER	3.0	24.0																																																																								
Hogan Enterprise	PAINTERS	9.0	72.0																																																																								
Hogan Enterprise	SUPER - JOB	2.0	17.5																																																																								
L&L ASSOCIATES	ELECTRICIAN	6.0	54.0																																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	22.0																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0																																																																								
Preeces Tile	FLOOR COVERER	5.0	40.0																																																																								
Valley View Exterior	CARPENTER	4.0	32.0																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																								
Western Building	LABORERS	4.0	28.0																																																																								
Total		52.0	426.0																																																																								
Total hours worked to date: 292,120.7																																																																											
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 45%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 15%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>New Holland 170</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">6.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 30,580.3</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	New Holland 170	0.0	6.0	Total		0.0	6.0	Total operating hours to date: 30,580.3																																																											
Serial Number	Description	Standby Hours	Operating Hours																																																																								
072	New Holland 170	0.0	6.0																																																																								
Total		0.0	6.0																																																																								
Total operating hours to date: 30,580.3																																																																											
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 915 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 03 Feb 2007 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 11 °F, Max 47 °F; No Precipitation; 12 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - Cut Carpet for 45, 49B and 50A; Punch in A-loop and underlayments in 55
 L&L ELECTRIC - Punch in A loop.
 PARSONS - Crawl space repair; Punch list in A-loop; Hang doors
 CFORBES- Base pick-up in 31; Trim in 59B and 61A. Hardw are in 37-46
 HOGAN - Paint trim in 59A and 60A; Prime 60B trim
 FORREST LEBARON - Tape B loop Garages

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Parsons Pre Final exteriors on 6-12

 QUALITY CONTROL TESTING AND RESULTS:
 None

 REMARKS
 None today

Safety Inspection / Safety Meetings:
 SAFETY INSPECTIONS/SAFETY MEETINGS
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	4.0	24.0
Evergreene Const.	CARPENTER	7.0	70.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 915 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 03 Feb 2007 - Saturday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Evergreene Const.	LABORERS	1.0	10.0
Forrest LeBaron	TAPER	3.0	24.0
Hogan Enterprise	PAINTERS	12.0	88.0
L&L ASSOCIATES	ELECTRICIAN	2.0	16.0
Parsons Evergreene	OPERATING ENGINEER	5.0	28.0
Preeces Tile	FLOOR COVERER	3.0	24.0
		Total	37.0
Total hours worked to date: 292,404.7			284.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	8.0	0.0
058	backhoe	8.0	0.0
063	Forklift	2.5	5.5
069	Skid Steer	8.0	0.0
		Total	26.5
Total operating hours to date: 30,585.8			5.5

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 917	Page 1 of 2
		DATE 05 Feb 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 31 °F, Max 53 °F; No Precipitation; 18 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Punchlists in A loop. Underlayment in 56-57 AMERICAN TRADITION HOMES - Siding on #57, punch 26 and power wash 1-4 HUNT ELECTRIC - No work on site L&L ELECTRIC - Trim in 42 BOWMAN'S - Tie in ducts in 41 & 42. Install grills in 45-46 ENTERPRISE BUILDERS - Not on Site IDAHO MASONRY BUILDERS - Stone on 61, Delayed by cool temps. PARSONS - Crawl space repair and punchlist in A/B loops G&G INSULATION - Not on Site STAR MOUNTAIN CONSTRUCTION - Not on site STANDARD DRYWALL INC - Paint touch up in A loop UTAH MECHANICAL CONTRACTORS - Set labs and laundry tubs in 32-36 CFORBES - Base pickup in 32; Trim in 59B and 61A; Hardware in 39 PATTERSON - Not on site JB'S ROOFING - Not on site PIONEER LANDSCAPING - Rework grades and replace rock; Delayed by frozen ground CUSTOM GLASS - Hang A loop mirrors ACTION GARAGE DOOR - Punchlists in A loop WESTERN BUILDING MAINTANCE - Clean stickers from windows 5-21; clean windows in 36 HOGAN - Finish walls in 59A; Mask in 60A; Finish trim in 60B; Spackle trim in 59B FORREST LEBARON - Tape B-loop garages</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Parsons Pre Final exterior on 12 and interior on 13</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: None</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 917 Page 2 of 2																																									
PROJECT D/B Replace Military Family Housing P5		DATE 05 Feb 2007 - Monday																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Action Garage Doors</td> <td>LABORERS</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td style="text-align: right;">9.0</td> <td style="text-align: right;">47.5</td> </tr> <tr> <td>Evergreene Const.</td> <td>CARPENTER</td> <td style="text-align: right;">7.0</td> <td style="text-align: right;">52.0</td> </tr> <tr> <td>Idaho Masonry Contra</td> <td>CEMENT MASON</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Idaho Masonry Contra</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">14.5</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">28.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 292,626.7</td> <td style="text-align: right;">Total 33.0</td> <td style="text-align: right;">222.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Action Garage Doors	LABORERS	4.0	24.0	Bow man's Inc	SHEET METAL WORKERS	9.0	47.5	Evergreene Const.	CARPENTER	7.0	52.0	Idaho Masonry Contra	CEMENT MASON	3.0	24.0	Idaho Masonry Contra	LABORERS	1.0	8.0	Parsons Evergreene	OPERATING ENGINEER	2.0	14.5	Preeces Tile	FLOOR COVERER	3.0	24.0	Western Building	LABORERS	4.0	28.0	Total hours worked to date: 292,626.7		Total 33.0	222.0
Employer	Labor Classification	Number of Employees	Hours Worked																																								
Action Garage Doors	LABORERS	4.0	24.0																																								
Bow man's Inc	SHEET METAL WORKERS	9.0	47.5																																								
Evergreene Const.	CARPENTER	7.0	52.0																																								
Idaho Masonry Contra	CEMENT MASON	3.0	24.0																																								
Idaho Masonry Contra	LABORERS	1.0	8.0																																								
Parsons Evergreene	OPERATING ENGINEER	2.0	14.5																																								
Preeces Tile	FLOOR COVERER	3.0	24.0																																								
Western Building	LABORERS	4.0	28.0																																								
Total hours worked to date: 292,626.7		Total 33.0	222.0																																								
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,585.8																																											
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																											
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 918	Page 1 of 2
		DATE 06 Feb 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 54 °F; No Precipitation; 20 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> WEATHER DELAY - Subcontractors impacted due to inclement weather conditions. ALDAVE - Underlayment in 55; Punchlist in A loop AMERICAN TRADITION HOMES - Siding in #57; Clean Siding 5-11 HUNT ELECTRIC - Work in B-loop street lights L&L ELECTRIC - Trim in 41B & 42B; Start trim in 43 and 49A BOWMAN'S - Install grills in 48&49; Vent furnace in 36 and 54 ENTERPRISE BUILDERS - Not on Site IDAHO MASONRY CONTRACTORS - Stone in 60; Punchlist in A-loop PARSONS - Punch lists in A&B loops G&G INSULATION - Not on Site STAR MOUNTAIN CONSTRUCTION - Not on Site STANDARD DRYWALL INC - Touch up in A Loop UTAH MECHANICAL CONTRACTORS - Install grills in 48 & 49; Vent furnaces in 36 & 54 CFORBES - Base pick-up in #33; Trim in #62A, 61A; Hardware in 46B, 47A PATTERSON - Not on site JB'S ROOFING - Not on Site PIONEER LANDSCAPING - Fix Grades and replace rock in A-loop; Delayed by frozen ground WESTERN BUILDING MAINTANCE - Finish windows in 36-37 HOGAN - Spray finish in 60A/B, Prep trim in 61B & 59A; Paint touch up in A loop CUSTOM GLASS - Punch list in A loop FORREST LEBARON - Tape B-loop Garages </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS: Punch exteriors 12-18 </p> <p> QUALITY CONTROL TESTING AND RESULTS: None </p> <p> REMARKS: None </p> <p>Safety Inspection / Safety Meetings:</p> <p> SAFETY INSPECTIONS/SAFETY MEETINGS None </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY: None </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: Standard Drywall Inc. </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 918 Page 2 of 2																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 06 Feb 2007 - Tuesday																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																											
QC REQUIREMENTS No QC requirements were completed today																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">58.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> <tr><td>Custom Glass</td><td>GLAZIER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.5</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">34.5</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">7.0</td><td style="text-align: right;">61.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">18.5</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.5</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 292,994.2</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">50.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.0	Bow man's Inc	SHEET METAL WORKERS	8.0	58.0	C-Forbes	CARPENTER	4.0	28.0	Custom Glass	GLAZIER	1.0	4.5	Hogan Enterprise	PAINTERS	5.0	34.5	Idaho Masonry Contra	CEMENT MASON	2.0	15.0	Idaho Masonry Contra	LABORERS	1.0	7.5	L&L ASSOCIATES	ELECTRICIAN	7.0	61.0	Pioneer Landscape	OPERATING ENGINEER	3.0	18.5	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	21.5	Preeces Tile	FLOOR COVERER	3.0	24.0	Utah Mechanical Cont	LABORERS	2.0	15.0	Utah Mechanical Cont	PLUMBER	1.0	5.0	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	4.0	28.0	Total hours worked to date: 292,994.2		Total	50.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
American Tradition H	CARPENTER	1.0	7.0																																																																								
Bow man's Inc	SHEET METAL WORKERS	8.0	58.0																																																																								
C-Forbes	CARPENTER	4.0	28.0																																																																								
Custom Glass	GLAZIER	1.0	4.5																																																																								
Hogan Enterprise	PAINTERS	5.0	34.5																																																																								
Idaho Masonry Contra	CEMENT MASON	2.0	15.0																																																																								
Idaho Masonry Contra	LABORERS	1.0	7.5																																																																								
L&L ASSOCIATES	ELECTRICIAN	7.0	61.0																																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	18.5																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	21.5																																																																								
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																								
Utah Mechanical Cont	LABORERS	2.0	15.0																																																																								
Utah Mechanical Cont	PLUMBER	1.0	5.0																																																																								
Valley View Exterior	CARPENTER	4.0	32.0																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																								
Western Building	LABORERS	4.0	28.0																																																																								
Total hours worked to date: 292,994.2		Total	50.0																																																																								
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,585.8																																																																											
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																											
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 919	Page 1 of 2
		DATE 07 Feb 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 31 °F, Max 50 °F; No Precipitation; 28 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> WEATHER DELAY - subcontractors delay due to inclement weather. Will affect critical path. ALDAVE - Underlayment in 56; Punchlist in A-loop AMERICAN TRADITION HOMES - Finish 57; wash 12, punch 1-4 & clean around 57 HUNT ELECTRIC - Not on Site L&L ELECTRIC - Trim in #43-44 BOWMAN'S - Vent furnaces in 56&57 ENTERPRISE BUILDERS - Moved forms and patched front porches IDAHO MASONRY CONTRACTORS - Install stone on 61 PARSONS - Punch lists in A&B loops G&G INSULATION - Attics in 58, 61, 62 STAR MOUNTAIN CONSTRUCTION - Not on Site STANDARD DRYWALL INC - Not on Site UTAH MECHANICAL CONTRACTORS - Trim in #47 CFORBES - Trim in #63A, 62A, 61A; Hardware in 36, 47B and 48 PATTERSON - Not on site JB'S ROOFING - Roof repair in A-loop PIONEER LANDSCAPING - Repair grade and install rock mulch. Delayed due to frozen ground WESTERN BUILDING MAINTANCE - Finish windows in 36-37 HOGAN - Spray finish in 60A/B, Prep trim in 61B & 59A; Paint touch up in A loop CUSTOM GLASS - Level A-loop mirrors and install mirrors in 23-26 FORREST LEBARON - Punch in B-loop garages HOGAN - Touch-up walls in 14A; Paint in 58-61 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected exteriors of 19-24 </p> <p> QUALITY CONTROL TESTING AND RESULTS: None </p> <p> REMARKS: Walked through units 1-2 for SDI deficiencies with COE </p> <p>Safety Inspection / Safety Meetings:</p> <p> SAFETY INSPECTIONS/SAFETY MEETINGS None </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY: None </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: Forrest Lebaron </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 919 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 07 Feb 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	6.0	54.5
C-Forbes	CARPENTER	4.0	36.0
Custom Glass	GLAZIER	1.0	4.5
Custom Marble	CARPENTER	2.0	17.0
Enterprise Builders	CEMENT FINISHER	1.0	2.0
Evergreene Const.	CARPENTER	6.0	60.0
G&G Insulation	INSULATION INSTALLER	2.0	15.0
Hogan Enterprise	PAINTERS	13.0	109.5
Hogan Enterprise	SUPER - JOB	3.0	21.0
Idaho Masonry Contra	CEMENT MASON	2.0	17.0
Idaho Masonry Contra	LABORERS	1.0	4.0
Parsons Evergreene	SUPER - JOB	1.0	10.0
Parsons Evergreene	OPERATING ENGINEER	2.0	22.0
Pioneer Landscape	OPERATING ENGINEER	2.0	14.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	4.0	38.0
Preece Tile	FLOOR COVERER	1.0	8.0
Utah Mechanical Cont	LABORERS	2.0	12.0
Utah Mechanical Cont	PLUMBER	2.0	12.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	4.0	28.0
Total hours worked to date:	293,518.7	Total	64.0
			524.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	8.0	0.0
045	Backhoe	6.0	2.0
047	Gradall 544-10	2.0	6.0
069	Skid Steer	8.0	0.0
Total operating hours to date:	30,593.8	Total	24.0
			8.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 920	Page 1 of 2
		DATE 08 Feb 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 36 °F, Max 54 °F; No Precipitation; 16 MPH Wind	
QC NARRATIVES Activities in Progress: WEATHER DELAY - subcontractors impacted due to inclement weather conditions. ALDAVE - Underlayment in #57A; Punchlist in A loop AMERICAN TRADITION HOMES - Punch 4-8; Siding in 58 HUNT ELECTRIC - Not on Site L&L ELECTRIC - Hooked up B-loop furnaces; Punch list in 1-12; Trim in 44B BOWMAN'S - Vent water heaters in 58-63; Tie in ducts in 43 ENTERPRISE BUILDERS - No work on site IDAHO MASONRY CONTRACTORS - Stone on 63 PARSONS - Punch lists in A&B loops; crawl space repair G&G INSULATION - Not on Site STAR MOUNTAIN CONSTRUCTION - Not on Site STANDARD DRYWALL INC - Not on Site UTAH MECHANICAL CONTRACTORS - Gather and spread materials CFORBES - Trim in 63A, 62A and 61B; Hardware in 49 PATTERSON - No work on site JB'S ROOFING - Not on site PIONEER LANDSCAPING - Fix grades in A-loop, limited due to frozen ground WESTERN BUILDING MAINTANCE - Finish windows in 36-37 CUSTOM GLASS - Install mirrors in 27-30 and 23B; Re-install in 12A and 24B HOGAN - A-loop painting; Paint in 58B, 59B; Trim in 58A, 60; Hang doors; Prime in 63 ACTION GARAGE DOORS - Units 47B; 48, 50A, 57 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected exteriors of 25-30 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: None Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 920 Page 2 of 2																																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 08 Feb 2007 - Thursday																																																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 45%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 15%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Action Garage Doors</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">55.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Custom Glass</td><td>GLAZIER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">6.0</td><td style="text-align: right;">61.5</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">14.0</td><td style="text-align: right;">118.5</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">3.0</td><td style="text-align: right;">23.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">7.0</td><td style="text-align: right;">54.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.5</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">5.0</td><td style="text-align: right;">38.5</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">73.0</td> <td style="text-align: right;">573.5</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total hours worked to date: 294,092.2</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Action Garage Doors	LABORERS	4.0	16.0	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	8.0	55.5	C-Forbes	CARPENTER	4.0	32.0	Custom Glass	GLAZIER	1.0	9.0	Evergreene Const.	CARPENTER	6.0	61.5	Hogan Enterprise	PAINTERS	14.0	118.5	Hogan Enterprise	SUPER - JOB	3.0	23.0	Idaho Masonry Contra	CEMENT MASON	2.0	16.0	Idaho Masonry Contra	LABORERS	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	7.0	54.0	Parsons Evergreene	SUPER - JOB	1.0	9.0	Parsons Evergreene	OPERATING ENGINEER	2.0	20.5	Pioneer Landscape	OPERATING ENGINEER	4.0	32.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	38.5	Preeces Tile	FLOOR COVERER	2.0	16.0	Utah Mechanical Cont	LABORERS	2.0	12.0	Utah Mechanical Cont	PLUMBER	2.0	12.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		73.0	573.5	Total hours worked to date: 294,092.2			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																												
Action Garage Doors	LABORERS	4.0	16.0																																																																																												
American Tradition H	CARPENTER	1.0	8.0																																																																																												
Bow man's Inc	SHEET METAL WORKERS	8.0	55.5																																																																																												
C-Forbes	CARPENTER	4.0	32.0																																																																																												
Custom Glass	GLAZIER	1.0	9.0																																																																																												
Evergreene Const.	CARPENTER	6.0	61.5																																																																																												
Hogan Enterprise	PAINTERS	14.0	118.5																																																																																												
Hogan Enterprise	SUPER - JOB	3.0	23.0																																																																																												
Idaho Masonry Contra	CEMENT MASON	2.0	16.0																																																																																												
Idaho Masonry Contra	LABORERS	1.0	8.0																																																																																												
L&L ASSOCIATES	ELECTRICIAN	7.0	54.0																																																																																												
Parsons Evergreene	SUPER - JOB	1.0	9.0																																																																																												
Parsons Evergreene	OPERATING ENGINEER	2.0	20.5																																																																																												
Pioneer Landscape	OPERATING ENGINEER	4.0	32.0																																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	38.5																																																																																												
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																												
Utah Mechanical Cont	LABORERS	2.0	12.0																																																																																												
Utah Mechanical Cont	PLUMBER	2.0	12.0																																																																																												
Valley View Exterior	CARPENTER	3.0	24.0																																																																																												
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																												
Total		73.0	573.5																																																																																												
Total hours worked to date: 294,092.2																																																																																															
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 45%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 15%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">8.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>058</td><td>backhoe</td><td style="text-align: right;">6.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>063</td><td>Forklift</td><td style="text-align: right;">2.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>069</td><td>Skid Steer</td><td style="text-align: right;">8.0</td><td style="text-align: right;">0.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">24.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total operating hours to date: 30,601.8</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	039	Water Truck	8.0	0.0	058	backhoe	6.0	2.0	063	Forklift	2.0	6.0	069	Skid Steer	8.0	0.0	Total		24.0	8.0	Total operating hours to date: 30,601.8																																																																			
Serial Number	Description	Standby Hours	Operating Hours																																																																																												
039	Water Truck	8.0	0.0																																																																																												
058	backhoe	6.0	2.0																																																																																												
063	Forklift	2.0	6.0																																																																																												
069	Skid Steer	8.0	0.0																																																																																												
Total		24.0	8.0																																																																																												
Total operating hours to date: 30,601.8																																																																																															
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 921	Page 1 of 2
		DATE 09 Feb 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 40 °F, Max 56 °F; 0.12 IN Precipitation; 20 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> WEATHER DELAY - subcontractors delayed due to incimate w eather ALDAVE - Underlayment in 57B; A loop punchlist AMERICAN TRADITION HOMES - Siding on 58 punch on 9 HUNT ELECTRIC - Not on Site L&L ELECTRIC - Punch list in A-loop; Trim in 45 BOWMAN'S - Set Furnaces in 53-54 ENTERPRISE BUILDERS - Not on Site IDAHO MASONRY CONTRACTORS - Install on 63 PARSONS - Punch lists on A/B loops G&G INSULATION - Not on Site STAR MOUNTAIN CONSTRUCTION - Not on Site STANDARD DRYWALL INC - Not on Site UTAH MECHANICAL CONTRACTORS - Not on Site CFORBES - Trim in 63A, 62A, 62B and 61B; Hardw are in 50 PATTERSON - Not on Site JB'S ROOFING - Not on site PIONEER LANDSCAPING - Lay Fabric and rock mulch in A-loop; Delayed by frozen ground HOGAN - Paint 2, 3, 4; Finish in 58, 59B; Prep trim in 61A </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS: Parsons Prefinal in #13A </p> <p> QUALITY CONTROL TESTING AND RESULTS: None </p> <p> REMARKS: None </p> <p>Safety Inspection / Safety Meetings:</p> <p> SAFETY INSPECTIONS/SAFETY MEETINGS None </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY: None </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 921 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 09 Feb 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.0
Bow man's Inc	SHEET METAL WORKERS	7.0	48.0
C-Forbes	CARPENTER	4.0	32.0
Evergreene Const.	CARPENTER	7.0	61.5
Hogan Enterprise	PAINTERS	11.0	104.0
Hogan Enterprise	SUPER - JOB	2.0	14.0
Idaho Masonry Contra	CEMENT MASON	2.0	14.0
Idaho Masonry Contra	LABORERS	1.0	7.0
L&L ASSOCIATES	ELECTRICIAN	5.0	45.0
Parsons Evergreene	OPERATING ENGINEER	2.0	22.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Valley View Exterior	CARPENTER	5.0	40.0
Total hours worked to date: 294,550.7		Total	55.0 458.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
011	Bob Cat	3.0	5.0
039	Water Truck	8.0	0.0
045	Backhoe	8.0	0.0
069	Skid Steer	8.0	0.0
Total operating hours to date: 30,606.8		Total	27.0 5.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 922	Page 1 of 2
		DATE 10 Feb 2007 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 38 °F, Max 38 °F; No Precipitation; 9 MPH Wind	
QC NARRATIVES Activities in Progress: WEATHER DELAY - subcontractors impacted due to inclement weather ALDAVE - Carpet in 51A, 44, 46A, A loop punch list L&L ELECTRIC - Stock buildings with materials BOWMAN'S - Not on Site ENTERPRISE BUILDERS - Not on Site IDAHO MASONRY BUILDERS - Not on Site. PARSONS - Punch lists A/B loop UTAH MECHANICAL CONTRACTORS - Not on site CFORBES- Trim in 63A, 62B, and 61B; Hardware in 56A JB'S ROOFING - Not on site PIONEER LANDSCAPING - Bark, fabric, drip edging and rock mulch placement A loop; Delayed by frozen ground HOGAN - Touch up in 2-8; Paint exterior doors and clean in 58-59 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Parsons prefinal of interior in 13-17 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: None Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 923 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Feb 2007 - Sunday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 38 °F, Max 38 °F; No Precipitation; 9 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - Carpet in 43; A loop punch list.
 PARSONS - Punch lists A/B loops
 HOGAN - Touch up in 2-12

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 None

QUALITY CONTROL TESTING AND RESULTS:
 None

REMARKS:
 Performed general progress checks

Safety Inspection / Safety Meetings:
 SAFETY INSPECTIONS/SAFETY MEETINGS
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	PAINTERS	10.0	58.5
Hogan Enterprise	SUPER - JOB	2.0	13.0
Preces Tile	FLOOR COVERER	2.0	16.0
Total		14.0	87.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 923		Page 2 of 2
		DATE 11 Feb 2007 - Sunday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 294,879.2				
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,612.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 924	Page 1 of 2
		DATE 12 Feb 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 33 °F, Max 47 °F; 0.01 IN Precipitation; 13 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>WEATHER DELAY - subcontractors impacted due to inclement weather</p> <p>ALDAVE - Carpet in 43; Finish carpet in 40B; 46B; Vinyl in 53B; underlayment in 58A</p> <p>AMERICAN TRADITION HOMES - Punch 11-12</p> <p>HUNT ELECTRIC - Not on Site</p> <p>L&L ELECTRIC - Trim in 45 and 46A</p> <p>BOWMAN'S - Set Furnaces</p> <p>ENTERPRISE BUILDERS - Not on Site</p> <p>IDAHO MASONRY CONTRACTORS - Stone on 63</p> <p>PARSONS - Punch lists on A/B loops; Coordinate subs</p> <p>G&G INSULATION - Not on Site</p> <p>UTAH MECHANICAL CONTRACTORS - Trim in 32, 36, 40, 41</p> <p>CFORBES - Trim in 62B, Hardw are in 51 and punch; Doors in 33A and 51</p> <p>JB'S ROOFING - No work on site</p> <p>PIONEER LANDSCAPING - Fixed grade and placed rock, fabric, drip, and edging in A-loop; Delayed by frozen ground</p> <p>HOGAN - Touch up in 2 & 3, prep in 61A, 62B</p> <p>WESTERN BUILDING MAINTANCE - Window s in 41-42</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Parsons prefinal inspections in 18,21A</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: None</p> <p>Safety Inspection / Safety Meetings:</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 924 Page 2 of 2																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 12 Feb 2007 - Monday																																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">54.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">7.0</td><td style="text-align: right;">69.5</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">136.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">54.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">27.5</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">28.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">63.0</td> <td style="text-align: right; border-top: 1px solid black;">556.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 295,435.7</td> <td></td> <td></td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	9.0	54.5	C-Forbes	CARPENTER	3.0	21.0	Evergreene Const.	CARPENTER	7.0	69.5	Hogan Enterprise	PAINTERS	9.0	136.0	Hogan Enterprise	SUPER - JOB	2.0	19.0	Idaho Masonry Contra	CEMENT MASON	2.0	16.0	L&L ASSOCIATES	ELECTRICIAN	6.0	54.0	Parsons Evergreene	LABORERS	1.0	2.0	Parsons Evergreene	SUPER - JOB	1.0	10.0	Parsons Evergreene	OPERATING ENGINEER	3.0	27.5	Pioneer Landscape	OPERATING ENGINEER	2.0	14.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0	Preeces Tile	FLOOR COVERER	4.0	32.0	Utah Mechanical Cont	LABORERS	2.0	10.0	Utah Mechanical Cont	PLUMBER	2.0	15.0	Western Building	LABORERS	4.0	28.0	Total		63.0	556.5	Total hours worked to date: 295,435.7			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																
American Tradition H	CARPENTER	1.0	8.0																																																																																
Bow man's Inc	SHEET METAL WORKERS	9.0	54.5																																																																																
C-Forbes	CARPENTER	3.0	21.0																																																																																
Evergreene Const.	CARPENTER	7.0	69.5																																																																																
Hogan Enterprise	PAINTERS	9.0	136.0																																																																																
Hogan Enterprise	SUPER - JOB	2.0	19.0																																																																																
Idaho Masonry Contra	CEMENT MASON	2.0	16.0																																																																																
L&L ASSOCIATES	ELECTRICIAN	6.0	54.0																																																																																
Parsons Evergreene	LABORERS	1.0	2.0																																																																																
Parsons Evergreene	SUPER - JOB	1.0	10.0																																																																																
Parsons Evergreene	OPERATING ENGINEER	3.0	27.5																																																																																
Pioneer Landscape	OPERATING ENGINEER	2.0	14.0																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0																																																																																
Preeces Tile	FLOOR COVERER	4.0	32.0																																																																																
Utah Mechanical Cont	LABORERS	2.0	10.0																																																																																
Utah Mechanical Cont	PLUMBER	2.0	15.0																																																																																
Western Building	LABORERS	4.0	28.0																																																																																
Total		63.0	556.5																																																																																
Total hours worked to date: 295,435.7																																																																																			
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>011</td><td>Bob Cat</td><td style="text-align: right;">5.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>039</td><td>Water Truck</td><td style="text-align: right;">8.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>058</td><td>backhoe</td><td style="text-align: right;">8.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>069</td><td>Skid Steer</td><td style="text-align: right;">8.0</td><td style="text-align: right;">0.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">29.0</td> <td style="text-align: right; border-top: 1px solid black;">3.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 30,615.8</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	011	Bob Cat	5.0	3.0	039	Water Truck	8.0	0.0	058	backhoe	8.0	0.0	069	Skid Steer	8.0	0.0	Total		29.0	3.0	Total operating hours to date: 30,615.8																																																							
Serial Number	Description	Standby Hours	Operating Hours																																																																																
011	Bob Cat	5.0	3.0																																																																																
039	Water Truck	8.0	0.0																																																																																
058	backhoe	8.0	0.0																																																																																
069	Skid Steer	8.0	0.0																																																																																
Total		29.0	3.0																																																																																
Total operating hours to date: 30,615.8																																																																																			
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 925	Page 1 of 2
		DATE 13 Feb 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 27 °F, Max 46 °F; No Precipitation; 26 MPH Wind	
QC NARRATIVES Activities in Progress: WEATHER DELAY - subcontractors impacted due to inclement weather. ALDAVE - Punch in A-loop; Vinyl n 54B AMERICAN TRADITION HOMES - Siding in 58; Punch on 13-16 HUNT ELECTRIC - No work on site L&L ELECTRIC - Trim in 45&46A, 51A, 50B, 46; Punchlist in 26-27 BOWMAN'S - Install furnaces in 54, 61-63 ENTERPRISE BUILDERS - No work on site IDAHO MASONRY CONTRACTORS - Stone on 59 PARSONS - Punch lists on A/B loops; Power wash floors and coordinate subs G&G INSULATION - no work on site STAR MOUNTAIN CONSTRUCTION - Not on Site STANDARD DRYWALL INC - Not on Site UTAH MECHANICAL CONTRACTORS - Set toilets and laundry sinks in 48-50A CFORBES - Trim in 63A, 63B, 62B; Install screen doors in 33B and 34 PATTERSON - No work on site JB'S ROOFING - No work on site PIONEER LANDSCAPING - Fixed grades and places fabric, rock and drip in A-loop. Delayed by frozen ground HOGAN - Touch up in 1-5; Prep in 61B, and 62A WESTERN BUILDING MAINTANCE - Clean windows in 42-44 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Parsons prefinal interior in 21B-25 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Contacted the COE and Preece tile about carpet pad issues Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 925 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 13 Feb 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
Bow man's Inc	SHEET METAL WORKERS	8.0	56.0
C-Forbes	CARPENTER	3.0	21.0
Evergreene Const.	CARPENTER	7.0	71.5
Hogan Enterprise	PAINTERS	17.0	140.0
Idaho Masonry Contra	CEMENT MASON	2.0	17.0
Idaho Masonry Contra	LABORERS	1.0	8.5
L&L ASSOCIATES	ELECTRICIAN	6.0	53.0
Parsons Evergreene	SUPER - JOB	1.0	10.0
Parsons Evergreene	OPERATING ENGINEER	3.0	22.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	32.0
Preeces Tile	FLOOR COVERER	1.0	12.0
Utah Mechanical Cont	LABORERS	2.0	14.0
Utah Mechanical Cont	PLUMBER	2.0	14.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	3.0	21.0
Total hours worked to date: 295,992.2		Total	68.0
			556.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	8.0	0.0
058	backhoe	8.0	0.0
063	Forklift	1.5	6.5
069	Skid Steer	8.0	0.0
072	New Holland 170	0.0	12.0
076	Dingo	0.0	2.0
079	Mitsubishi Excavator	0.0	2.0
Total operating hours to date: 30,638.3		Total	25.5
			22.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 926	Page 1 of 2
		DATE 14 Feb 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 24 °F, Max 47 °F; No Precipitation; 20 MPH Wind	
QC NARRATIVES Activities in Progress: WEATHER DELAY - subcontractors impacted due to inclement weather ALDAVE - Punch in #2; Prep in 54 AMERICAN TRADITION HOMES - Punch in 15; fix garage w raps 1-6A; Siding on 58 HUNT ELECTRIC - No work on site L&L ELECTRIC - Trim in 51B, 46A; Punch in 26-27 BOWMAN'S - Install grills in 51, 52, 55. Vent water heaters in 53-48 ENTERPRISE BUILDERS - No work on site IDAHO MASONRY CONTRACTORS - Stone on 59 PARSONS - Punch lists on A/B loops G&G INSULATION - no work on site STAR MOUNTAIN CONSTRUCTION - Not on Site STANDARD DRYWALL INC - Not on Site UTAH MECHANICAL CONTRACTORS - Install stops in 48-52; Set access panels in 55-57 CFORBES - Trim in 63B and 62B; install screen doors in 38, 39, 40 PATTERSON - No work on site JB'S ROOFING - No work on site PIONEER LANDSCAPING - Install rock, fabric, drip and edging in A loop; Delayed by frozen ground KITCHENS PLUS - Cabinets in 48 HOGAN - Touch up in 1, 3 & 4; Prep in 61B and 62A WESTERN BUILDING MAINTANCE - Clean windows in 42-46 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Parsons prefinal interior in 25B-28 QUALITY CONTROL TESTING AND RESULTS: None today REMARKS: None today Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 926 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 14 Feb 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
Bow man's Inc	SHEET METAL WORKERS	9.0	51.5
C-Forbes	CARPENTER	3.0	18.0
Hogan Enterprise	SUPER - JOB	3.0	28.0
Idaho Masonry Contra	CEMENT MASON	2.0	15.0
Idaho Masonry Contra	LABORERS	1.0	8.0
Kitchen's Plus	CARPENTER	1.0	6.0
L&L ASSOCIATES	ELECTRICIAN	6.0	39.0
Parsons Evergreene	OPERATING ENGINEER	14.0	116.5
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0
Preeces Tile	FLOOR COVERER	2.0	12.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	4.0	32.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	4.0	27.0
Total		62.0	465.5
Total hours worked to date: 296,457.7			

EQUIPMENT HOURS
The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	New Holland 170	0.0	6.0
076	Dingo	0.0	2.0
079	Mitsubishi Excavator	0.0	4.0
Total		0.0	12.0
Total operating hours to date: 30,650.3			

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 927	Page 1 of 2
		DATE 15 Feb 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 34 °F, Max 46 °F; 0.07 IN Precipitation; 7 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> WEATHER DELAY - subcontractors impacted due to inclement weather ALDAVE - Vinyl in 54; Tack in 51B; Underlayment in 58; Sand subfloors AMERICAN TRADITION HOMES - Door wraps in 68-11; Siding on 58 HUNT ELECTRIC - No work on site L&L ELECTRIC - Trim in 46B, 47A, 50A; Punch list in 28, 16, 30 BOWMAN'S - Vent water heaters in 54-56; Vent furnaces in 53-54 ENTERPRISE BUILDERS - Overlay steps in A-loop; Rained out IDAHO MASONRY CONTRACTORS - Stone on 59 PARSONS - Punch lists on A/B loops G&G INSULATION - no work on site STAR MOUNTAIN CONSTRUCTION - Not on Site STANDARD DRYWALL INC - Not on Site UTAH MECHANICAL CONTRACTORS - Install access panels in 54-59, 61 CFORBES - Trim in 63B; Base pickup in 39; Hardware in 52, 6; Install screendoors in 41-43 PATTERSON - No work on site JB'S ROOFING - No work on site PIONEER LANDSCAPING - Install fabric drip in A loop; Delayed by frozen ground and rain HOGAN - Paint touch up in A-loop; Prep building 61 WESTERN BUILDING MAINTANCE - Windows in 44-47-48-49A KITCHENS PLUS - Cabinet installation in 52 and 53B </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS: Parsons prefinal of 29-30 and 14B. Reinspect 1-6 </p> <p> QUALITY CONTROL TESTING AND RESULTS: None </p> <p> REMARKS: Looked at common area between A and B loops with Joe Rogers and Tim Bishop. Discussed changing small strip of grass to rock along bike path </p> <p>Safety Inspection / Safety Meetings:</p> <p> SAFETY INSPECTIONS/SAFETY MEETINGS None </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY: None </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 927 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 15 Feb 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.0
Bow man's Inc	SHEET METAL WORKERS	6.0	60.0
C-Forbes	CARPENTER	4.0	32.0
Enterprise Builders	CEMENT FINISHER	1.0	1.0
Evergreene Const.	CARPENTER	7.0	70.5
Idaho Masonry Contra	CEMENT MASON	2.0	15.0
Idaho Masonry Contra	LABORERS	1.0	6.0
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	6.0	54.0
Parsons Evergreene	OPERATING ENGINEER	3.0	32.0
Pioneer Landscape	OPERATING ENGINEER	2.0	12.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	22.5
Preeces Tile	FLOOR COVERER	4.0	24.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	3.0	18.0
Valley View Exterior	SUPER - JOB	1.0	6.0
Western Building	LABORERS	4.0	25.0
Total		55.0	433.0

Total hours worked to date: 296,890.7

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	8.0	0.0
045	Backhoe	8.0	0.0
047	Gradall 544-10	6.0	2.0
069	Skid Steer	8.0	0.0
072	New Holland 170	0.0	2.0
076	Dingo	0.0	2.0
079	Mitsubishi Excavator	0.0	4.0
Total		30.0	10.0

Total operating hours to date: 30,660.3

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 928	Page 1 of 2
		DATE 16 Feb 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 25 °F, Max 43 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Punch in 1, 2, 3 and 5; Vinyl in 54; Underlayment in 58 AMERICAN TRADITION HOMES - Stack building and punch on 2-3. Door wraps on 12; siding on 60 L&L ELECTRIC - Punch in 1-13; Trim n 47B, 48, 52 BOWMAN'S -Vent furnaces in 58-59A; Water heaters 56 IDAHO MASONRY CONTRACTORS - Stone on 59 PARSONS - Punch lists on A/B loops CFORBES - Base pick up in 35; hardware in 53A, 7, 9B and 12A; Shelves in 43 PIONEER LANDSCAPING - Put in main line internal by 36-37; Fabric and bark at 14 HOGAN - Re-paint exterior doors of 5-6; Spray and Trim with Primer in 61 WESTERN BUILDING MAINTANCE - Windows in 44-47-48-49A KITCHENS PLUS - Cabinets in 53A/B CUSTOM MARBLE - Legs in 49-57 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspection of 4-12 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: None Safety Inspection / Safety Meetings: SAFETY INSPECTIONS/SAFETY MEETINGS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 928 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 16 Feb 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.0
Bow man's Inc	SHEET METAL WORKERS	8.0	53.0
C-Forbes	CARPENTER	3.0	15.0
Custom Marble	CARPENTER	2.0	15.0
Evergreene Const.	CARPENTER	7.0	71.0
Hogan Enterprise	PAINTERS	17.0	184.0
Hogan Enterprise	SUPER - JOB	2.0	23.0
Idaho Masonry Contra	CEMENT MASON	2.0	15.0
Idaho Masonry Contra	LABORERS	1.0	6.5
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	6.0	52.0
Parsons Evergreene	OPERATING ENGINEER	2.0	22.5
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0
Preeces Tile	FLOOR COVERER	2.0	20.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total		65.0	580.0

Total hours worked to date: 297,470.7

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Water Truck	8.0	0.0
045	Backhoe	7.0	1.0
069	Skid Steer	2.0	6.0
076	Dingo	0.0	4.0
078	LS180	0.0	6.0
079	Mitsubishi Excavator	0.0	6.0
Total		17.0	23.0

Total operating hours to date: 30,683.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 929 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 17 Feb 2007 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 25 °F, Max 43 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - Underlayment in 59A; Punch in 2 & 4
 PARSONS - Punch lists on A/B loops
 CFORBES - Trim in 63A; Base pickup in 35B; Hardw are in 53B and shelves in 44
 PIONEER LANDSCAPING - Fabric, drip, and grade work in A-loop
 HOGAN - Touch up 6-9; Paint trim in 62
 KITCHENS PLUS - Cabinets in 48, 50B, 53A; Punchlist in 27B

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspect A-loop Painting

QUALITY CONTROL TESTING AND RESULTS:
 None

REMARKS:
 None

Safety Inspection / Safety Meetings:
 SAFETY INSPECTIONS/SAFETY MEETINGS
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	4.0	18.0
Evergreene Const.	CARPENTER	4.0	39.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 929		Page 2 of 2
		DATE 17 Feb 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Hogan Enterprise Kitchen's Plus Parsons Evergreene Preeces Tile Total hours worked to date: 297,678.7	PAINTERS CARPENTER OPERATING ENGINEER FLOOR COVERER	15.0 1.0 1.0 2.0 Total 27.0	120.0 4.0 11.0 16.0 208.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Water Truck	8.0	2.0	
045	Backhoe	6.0	2.0	
063	Forklift	4.0	4.0	
069	Skid Steer	8.0	0.0	
Total operating hours to date: 30,691.3		Total 26.0	8.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 930 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 18 Feb 2007 - Sunday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 25 °F, Max 43 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Punch lists on A/B loops
 HOGAN - Paint touch up A-loop; Spray in 61; prep in 62

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 None performed for ongoing work

QUALITY CONTROL TESTING AND RESULTS:
 None

REMARKS:
 Investigated state of buildings in A-loop for paint

Safety Inspection / Safety Meetings:
 SAFETY INSPECTIONS/SAFETY MEETINGS
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	PAINTERS	14.0	94.0
Parsons Evergreene	SUPER - JOB	1.0	10.5
Preces Tile	FLOOR COVERER	1.0	8.0
Total		16.0	112.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 930		Page 2 of 2	
		DATE 18 Feb 2007 - Sunday			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004			
Total hours worked to date: 297,791.2					
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,691.3					
ACCIDENT REPORTING (Describe accidents) No accidents reported today					
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 931	Page 1 of 2
		DATE 19 Feb 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 33 °F; No Precipitation; 8 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - underlayment in 59; vinyl in 55 A TH - install door w raps in 7,14-16; siding on 60 L&L - trim in 48,47,46,45; plugs for under counter lights BOWMAN'S INC - vent furnaces in 59B and 63; set grills in 57 IDAHO MASONRY CONTRACTORS - stone on 59 PARSONS - punch list in A&B loop UMC - hook up gas to furnaces in 62 and 63; install access panels in 62 and 63 C-FORBES - trim in 63B; base pickup in 36; wire shelving in 45-47 PIONEER - bark, drip, fabric in A loop; added dirt in 11-13 KITCHEN'S PLUS - cabinets in 54A; siding on 60 HOGAN - punch in 6-11 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS Prefinal w ith COE in building #1 </p> <p> QUALITY CONTROL TESTING AND RESULTS None today </p> <p> REMARKS No remarks today </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS None today </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY None today </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 931 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 19 Feb 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
C-Forbes	CARPENTER	3.0	25.0
Custom Marble	CARPENTER	1.0	7.0
Evergreene Const.	CARPENTER	6.0	60.0
Evergreene Const.	LABORERS	0.0	0.0
Hogan Enterprise	PAINTERS	16.0	143.5
Idaho Masonry Contra	CEMENT MASON	3.0	24.0
Kitchen's Plus	CARPENTER	1.0	6.0
L&L ASSOCIATES	ELECTRICIAN	4.0	34.0
Parsons Evergreene	SUPER - JOB	2.0	22.0
Parsons Evergreene	OPERATING ENGINEER	1.0	11.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	2.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Total		54.0	485.0

Total hours worked to date: 298,276.2

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
047	Gradall 544-10	0.0	4.0
072	New Holland 170	0.0	6.0
079	Mitsubishi Excavator	0.0	2.0
Total		0.0	12.0

Total operating hours to date: 30,703.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 932	Page 1 of 2
		DATE 20 Feb 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 56 °F; No Precipitation; 29 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - underlayment in 60A; vinyl in 55A ATH - fix hurricane straps on 9B; fix wrap on 18-20B; siding on 60 L&L ELECTRIC - trim in 48 and 43 BOWMAN'S INC - vent furnaces in 62 and 41; install range cord in 48-50 PARSONS - punch list in A&B loops UMC - set water heaters in 57 and 58 C-FORBES - trim in 63B; back pick up in 37; hardware in 54; wire shelves in 48-52A JB'S ROOFING - punch list in A loop PIONEER - bark around 11; work on lateral behind 38-41 - hampered by muddy soil WBM - clean in 32 and 36 KITCHEN'S PLUS - cabinets in 54B and 57B HOGAN - punch in A loop; paint in 62B; hang doors 61 and 62A; prep in 63A General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Back check of buildings 1-3 QUALITY CONTROL TESTING AND RESULTS None today REMARKS None today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 932 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Feb 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Bow man's Inc	SHEET METAL WORKERS	8.0	60.0
C-Forbes	CARPENTER	4.0	33.5
Hogan Enterprise	PAINTERS	13.0	124.0
Hogan Enterprise	SUPER - JOB	2.0	20.0
Kitchen's Plus	CARPENTER	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	32.0
Utah Mechanical Cont	PLUMBER	2.0	16.0
Western Building	LABORERS	5.0	35.0
Total hours worked to date: 298,628.7		Total 42.0	352.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	New Holland 170	0.0	4.0
079	Mitsubishi Excavator	0.0	2.0
Total operating hours to date: 30,709.3		Total 0.0	6.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 933	Page 1 of 2
		DATE 21 Feb 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 31 °F, Max 43 °F; No Precipitation; 16 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>WEATHER DELAY - weather conditions cause delay in Parsons' critical path. See subcontractor narratives.</p> <p>PREECES TILE - underlayment in 60; vinyl in 56B</p> <p>ATH - punch on 1; siding on 60</p> <p>HUNT ELECTRIC - blow strings in TV conduits; fix broken conduit at 5B; fix broken conduit at 12A</p> <p>L&L ELECTRIC - trim in 53A, 55B, 49B; punch in 1-3</p> <p>BOWMAN'S INC - tie in ducts to furnaces 45 and 53; install range hoods for 52</p> <p>IDAHO MASONRY CONTRACTORS - stone on 59</p> <p>PARSONS - punch in A&B loops</p> <p>UMC - set water heaters in 62; set toilets, laundry sinks to 53A; set laboratory faucets in 48 and 49B</p> <p>PIONEER LANDSCAPE - did up sleeve at west entry of B loop; cover main line and pour thrust blocks; delayed by weather.</p> <p>KITCHENS PLUS - cabinets in 51B and 52</p> <p>WBM - windows in 51B and 52</p> <p>HOGAN - punch in 7-12; prep in 62</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Back checks 3-5; Inspect #15 for SDI work quality</p> <p>QUALITY CONTROL TESTING AND RESULTS None today</p> <p>REMARKS Weather was snowy, rainy and muddy</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None today</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None today</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today</p>			
<p>PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)</p> <p>No preparatory or initial inspections were held today</p>			
<p>ACTIVITY START/FINISH</p> <p>No activities were started or finished today</p>			
<p>QC REQUIREMENTS</p> <p>No QC requirements were completed today</p>			
<p>QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)</p> <p>No QC Punch List items were issued today</p> <p>No Punch List items were corrected today</p>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 933 Page 2 of 2																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 21 Feb 2007 - Wednesday																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">8.0</td><td style="text-align: right;">55.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">17.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">28.5</td></tr> <tr><td>HUNT ELECTRIC</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>HUNT ELECTRIC</td><td>ELECTRICIAN APPRENTICE</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">15.0</td><td style="text-align: right;">152.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">4.0</td><td style="text-align: right;">38.5</td></tr> <tr><td>Idaho Masonry Contra</td><td>CEMENT MASON</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.5</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">5.0</td><td style="text-align: right;">44.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">30.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">61.0</td> <td style="text-align: right; border-top: 1px solid black;">506.5</td> </tr> <tr> <td colspan="4">Total hours worked to date: 299,135.2</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	8.0	55.0	C-Forbes	CARPENTER	3.0	17.0	Custom Marble	CARPENTER	3.0	28.5	HUNT ELECTRIC	OPERATING ENGINEER	1.0	10.0	HUNT ELECTRIC	ELECTRICIAN	1.0	10.0	HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	10.0	Hogan Enterprise	PAINTERS	15.0	152.0	Hogan Enterprise	SUPER - JOB	4.0	38.5	Idaho Masonry Contra	CEMENT MASON	2.0	16.0	Idaho Masonry Contra	LABORERS	1.0	3.5	L&L ASSOCIATES	ELECTRICIAN	5.0	44.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Utah Mechanical Cont	LABORERS	2.0	20.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Valley View Exterior	CARPENTER	3.0	12.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	5.0	30.0	Total		61.0	506.5	Total hours worked to date: 299,135.2			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	8.0																																																																																				
Bow man's Inc	SHEET METAL WORKERS	8.0	55.0																																																																																				
C-Forbes	CARPENTER	3.0	17.0																																																																																				
Custom Marble	CARPENTER	3.0	28.5																																																																																				
HUNT ELECTRIC	OPERATING ENGINEER	1.0	10.0																																																																																				
HUNT ELECTRIC	ELECTRICIAN	1.0	10.0																																																																																				
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	10.0																																																																																				
Hogan Enterprise	PAINTERS	15.0	152.0																																																																																				
Hogan Enterprise	SUPER - JOB	4.0	38.5																																																																																				
Idaho Masonry Contra	CEMENT MASON	2.0	16.0																																																																																				
Idaho Masonry Contra	LABORERS	1.0	3.5																																																																																				
L&L ASSOCIATES	ELECTRICIAN	5.0	44.0																																																																																				
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																				
Utah Mechanical Cont	LABORERS	2.0	20.0																																																																																				
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																																																				
Valley View Exterior	CARPENTER	3.0	12.0																																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																				
Western Building	LABORERS	5.0	30.0																																																																																				
Total		61.0	506.5																																																																																				
Total hours worked to date: 299,135.2																																																																																							
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>086</td> <td>Kabota Mini X</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">3.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">3.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	086	Kabota Mini X	0.0	3.0	Total		0.0	3.0																																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																				
086	Kabota Mini X	0.0	3.0																																																																																				
Total		0.0	3.0																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 934	Page 1 of 2
		DATE 22 Feb 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 55 °F; No Precipitation; 9 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - underlayment in 61; vinyl in 56A ATH - siding on 61; punch on 1, install garage wraps in 21 and 22B L&L - trim in 53 and 56; punch in 1-2 BOWMAN'S - tie in furnaces in 54 and 58; fix furnaces in 46 and 47 PARSONS - punch in A&B Loops G&G INSULATION - blow in attics in 60,62,59,63,58 UMC - replace tub spouts 1-30; install lavatory faucets 48&49 C-FORBES - base pick up in 39A; hardware in 55; wire shelving in 54 JB'S ROOFING - punch in A loop PIONEER LANDSCAPE - install main line and laterals in B loop; install fabric, bark, rock, edging and drip at 21,22,26-27; limited due to wet ground. KITCHEN'S PLUS - trim in 51B, clean 51 WBM - windows in 53 HOGAN - punch 5-13; spray walls in 62B; prep in 63 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Back checks of units 2-7 QUALITY CONTROL TESTING AND RESULTS None today REMARKS Had discussion on stone in front of building #1 with COE reps, Matt Hedland, myself and Mike Kirby Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 934 Page 2 of 2																																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 22 Feb 2007 - Thursday																																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																							
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">61.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Evergreene Const.</td><td>CARPENTER</td><td style="text-align: right;">7.0</td><td style="text-align: right;">62.5</td></tr> <tr><td>G&G Insulation</td><td>INSULATION INSTALLER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.5</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">16.0</td><td style="text-align: right;">149.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.5</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">59.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">22.5</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">29.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">5.0</td><td style="text-align: right;">37.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">35.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">73.0</td> <td style="text-align: right; border-top: 1px solid black;">627.0</td> </tr> </tbody> </table> <p>Total hours worked to date: 299,762.2</p>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	7.0	61.0	C-Forbes	CARPENTER	3.0	18.0	Custom Marble	CARPENTER	1.0	9.0	Evergreene Const.	CARPENTER	7.0	62.5	G&G Insulation	INSULATION INSTALLER	2.0	21.5	Hogan Enterprise	PAINTERS	16.0	149.0	Hogan Enterprise	SUPER - JOB	3.0	24.5	Kitchen's Plus	CARPENTER	1.0	3.0	L&L ASSOCIATES	ELECTRICIAN	6.0	59.0	Parsons Evergreene	SUPER - JOB	2.0	22.5	Pioneer Landscape	OPERATING ENGINEER	4.0	29.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	37.0	Preeces Tile	FLOOR COVERER	3.0	24.0	Utah Mechanical Cont	LABORERS	2.0	20.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Valley View Exterior	CARPENTER	2.0	16.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	5.0	35.0	Total		73.0	627.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																				
American Tradition H	CARPENTER	1.0	8.0																																																																																				
Bow man's Inc	SHEET METAL WORKERS	7.0	61.0																																																																																				
C-Forbes	CARPENTER	3.0	18.0																																																																																				
Custom Marble	CARPENTER	1.0	9.0																																																																																				
Evergreene Const.	CARPENTER	7.0	62.5																																																																																				
G&G Insulation	INSULATION INSTALLER	2.0	21.5																																																																																				
Hogan Enterprise	PAINTERS	16.0	149.0																																																																																				
Hogan Enterprise	SUPER - JOB	3.0	24.5																																																																																				
Kitchen's Plus	CARPENTER	1.0	3.0																																																																																				
L&L ASSOCIATES	ELECTRICIAN	6.0	59.0																																																																																				
Parsons Evergreene	SUPER - JOB	2.0	22.5																																																																																				
Pioneer Landscape	OPERATING ENGINEER	4.0	29.0																																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	37.0																																																																																				
Preeces Tile	FLOOR COVERER	3.0	24.0																																																																																				
Utah Mechanical Cont	LABORERS	2.0	20.0																																																																																				
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																																																				
Valley View Exterior	CARPENTER	2.0	16.0																																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																				
Western Building	LABORERS	5.0	35.0																																																																																				
Total		73.0	627.0																																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>045</td><td>Backhoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>047</td><td>Gradall 544-10</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>072</td><td>New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>079</td><td>Mitsubishi Excavator</td><td style="text-align: right;">0.0</td><td style="text-align: right;">3.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">22.0</td> </tr> </tbody> </table> <p>Total operating hours to date: 30,734.3</p>				Serial Number	Description	Standby Hours	Operating Hours	045	Backhoe	0.0	1.0	047	Gradall 544-10	0.0	6.0	072	New Holland 170	0.0	10.0	076	Dingo	0.0	2.0	079	Mitsubishi Excavator	0.0	3.0	Total		0.0	22.0																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																																				
045	Backhoe	0.0	1.0																																																																																				
047	Gradall 544-10	0.0	6.0																																																																																				
072	New Holland 170	0.0	10.0																																																																																				
076	Dingo	0.0	2.0																																																																																				
079	Mitsubishi Excavator	0.0	3.0																																																																																				
Total		0.0	22.0																																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 935	Page 1 of 2
		DATE 23 Feb 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 29 °F, Max 41 °F; No Precipitation; 33 MPH Wind	
QC NARRATIVES Activities in Progress: WEATHER DELAY - inclimate weather conditions caused delay to Parsons' critical path - please see subcontractor narratives PREECES TILE - prep for vinyl in 57A; underlayment in 62 ATH - punch 1-11 L&L ELECTRIC - trim in 53; pick up in 31-34; wire furnaces through 46A BOWMAN'S INC - tie in ducts in 59-61; fire furnaces in 48 and 49 PARSONS - punch list in A&B loops C-FORBES - install shelving in 53-55; base pick up in 39B and 41A; hardware in 43 and 52 PIONEER LANDSCAPE - delayed by mud; main line wire in B loop; drip and edging at 33-34; rock and fabric at 26-27 WBM - re-clean of #2 and #3; started #4 HOGAN - punch 9-13; prim trim in 63 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Re-inspect 2-6 QUALITY CONTROL TESTING AND RESULTS None today REMARKS None today Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 935 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 23 Feb 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
C-Forbes	CARPENTER	4.0	24.0
Hogan Enterprise	PAINTERS	9.0	77.0
Hogan Enterprise	SUPER - JOB	6.0	38.5
Idaho Masonry Contra	LABORERS	1.0	6.0
L&L ASSOCIATES	ELECTRICIAN	6.0	54.0
Pioneer Landscape	OPERATING ENGINEER	4.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	44.5
Preece Tile	FLOOR COVERER	3.0	24.0
Western Building	LABORERS	5.0	31.0
Total hours worked to date: 300,099.2		Total 45.0	337.0

EQUIPMENT HOURS

No equipment hours were Reported today
 Total operating hours to date: 30,734.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 936		Page 1 of 2				
		DATE 24 Feb 2007 - Saturday						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004						
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 23 °F, Max 40 °F; No Precipitation; 16 MPH Wind						
QC NARRATIVES Activities in Progress: PREECES TILE - prep for vinyl in 58 and 59; pad in 51B and 49A L&L ELECTRIC - trim in 33-35; follow up PARSONS - punch list in A&B loops PIONEER LANDSCAPE - drip and edging in 31-35; main line lateral 42-46 HOGAN - punch in 6-15; prep in 63 General Comments: QUALITY CONTROL INSEPCIONS AND RESULTS Re-inspect 6-11; inspect COE pre-final for building #2 QUALITY CONTROL TESTING AND RESULTS None today REMARKS No remarks Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today								
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today								
ACTIVITY START/FINISH No activities were started or finished today								
QC REQUIREMENTS No QC requirements were completed today								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today								
LABOR HOURS The following labor hours were Reported today: <table border="0" style="width: 100%;"> <tr> <td style="width: 30%;"><u>Employer</u></td> <td style="width: 30%;"><u>Labor Classification</u></td> <td style="width: 20%;"><u>Number of Employees</u></td> <td style="width: 20%;"><u>Hours Worked</u></td> </tr> </table>					<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 936		Page 2 of 2
		DATE 24 Feb 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
L&L ASSOCIATES Pioneer Landscape Pioneer Landscape Preeces Tile Total hours worked to date: 300,194.2	ELECTRICIAN OPERATING ENGINEER IRRIGATION SYSTEM INSTALLER FLOOR COVERER	4.0 3.0 3.0 3.0 Total 13.0	32.0 19.5 19.5 24.0 95.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
072	New Holland 170	0.0	4.0	
079	Mitsubishi Excavator	0.0	4.0	
Total operating hours to date: 30,742.3		Total 0.0	8.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 937 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 25 Feb 2007 - Sunday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 38 °F; 0.1 IN Precipitation; 23 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - vinyl in 58 and 59B; pad in 48 and 51A
 PARSONS - management only
 HOGAN - punch in 12-17; prep in 63

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 COE prefinal interior of 3A&B

 QUALITY CONTROL TESTING AND RESULTS
 None today

 REMARKS
 Snow ed most of the day

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	PAINTERS	8.0	55.0
Hogan Enterprise	SUPER - JOB	3.0	17.0
Preeces Tile	FLOOR COVERER	3.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 937		Page 2 of 2
		DATE 25 Feb 2007 - Sunday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 300,290.2		Total	14.0	96.0
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,742.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 938	Page 1 of 2
		DATE 26 Feb 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 24 °F, Max 41 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES Activities in Progress: WEATHER DELAY - incimate conditions caused subcontractor delays (Pioneer) PREECES - stock pad ATH - siding on 61; install garage wraps in 23-26B; punch on #2 L&L ELECTRIC - trim in 56; punch in 2and 3 BOWMAN'S - tie in duct work in 62 and 63A; vent furnaces in 42B PARSONS - punch in A&B loops UMC - hook up kitchen sinks in 41-42; hook up appliances in 51 and 52A C-FORBES - shelving in 31 and 32; base pick up in 40; interior door hardware in 56B PIONEER - delayed by muddy ground - work on main line, fabric, drip line, edging and bark in B loop KITCHEN'S PLUS - cabinets in 56 CUSTOM GLASS - stock mirrors 31-52; began layout for clips HOGAN - paint exterior doors; punch in A loop 6-15 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Pre-final COE inspection of exterior of 3A&B and all of 4; Parsons pre-final inspects of 6-12 QUALITY CONTROL TESTING AND RESULTS None today REMARKS Preeces Tile installed non compliant carpet padding - instructed them to remove and install correct padding Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 939	Page 1 of 2
		DATE 27 Feb 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 27 °F, Max 41 °F; 0.02 IN Precipitation; 21 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - vinyl in 59; hang blinds in A loop ATH - siding on 61; punch in 9,11,12 L&L - complete trim in 34,35,36B; start trim in 57A and 58A BOWMAN'S - fix A/C's in 42B - 47 PARSONS - punch list items in A&B loop; work on waste management UMC - hook up kitchen sink and appliances in 44A; move kitchen waste in 58A; was not centered under sink C-FORBES - shelves in 33, 56-58; base pick up in 43 or hardware in 52 JB'S ROOFING- punch in A loop PIONEER LANDSCAPE - rock edging and fabric in B loop and 10; pulled pipe in front of yard of #40 WBM - re clean 5B and 6 CUSTOM GLASS - install mirrors HOGAN - punch in A loop 11-18 KITCHENS PLUS - install cabinets in 58 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS COE prefinal 5 A& B interior; back check 14 - 19A QUALITY CONTROL TESTING AND RESULTS None today REMARKS No remarks today </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 939 Page 2 of 2																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 27 Feb 2007 - Tuesday																																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">54.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Custom Glass</td><td>GLAZIER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">14.0</td><td style="text-align: right;">123.5</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">5.0</td><td style="text-align: right;">38.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">7.0</td><td style="text-align: right;">63.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">5.0</td><td style="text-align: right;">37.5</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">66.0</td> <td style="text-align: right; border-top: 1px solid black;">503.0</td> </tr> <tr> <td colspan="4">Total hours worked to date: 301,250.7</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	9.0	54.5	C-Forbes	CARPENTER	4.0	32.0	Custom Glass	GLAZIER	2.0	14.0	Hogan Enterprise	PAINTERS	14.0	123.5	Hogan Enterprise	SUPER - JOB	5.0	38.0	Idaho Masonry Contra	LABORERS	1.0	7.5	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	7.0	63.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	37.5	Preeces Tile	FLOOR COVERER	2.0	16.0	Utah Mechanical Cont	LABORERS	2.0	8.0	Utah Mechanical Cont	PLUMBER	2.0	8.0	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	3.0	21.0	Total		66.0	503.0	Total hours worked to date: 301,250.7			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																
American Tradition H	CARPENTER	1.0	8.0																																																																																
Bow man's Inc	SHEET METAL WORKERS	9.0	54.5																																																																																
C-Forbes	CARPENTER	4.0	32.0																																																																																
Custom Glass	GLAZIER	2.0	14.0																																																																																
Hogan Enterprise	PAINTERS	14.0	123.5																																																																																
Hogan Enterprise	SUPER - JOB	5.0	38.0																																																																																
Idaho Masonry Contra	LABORERS	1.0	7.5																																																																																
Kitchen's Plus	CARPENTER	1.0	8.0																																																																																
L&L ASSOCIATES	ELECTRICIAN	7.0	63.0																																																																																
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	37.5																																																																																
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																																
Utah Mechanical Cont	LABORERS	2.0	8.0																																																																																
Utah Mechanical Cont	PLUMBER	2.0	8.0																																																																																
Valley View Exterior	CARPENTER	4.0	32.0																																																																																
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																																
Western Building	LABORERS	3.0	21.0																																																																																
Total		66.0	503.0																																																																																
Total hours worked to date: 301,250.7																																																																																			
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>072</td><td>New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>079</td><td>Mitsubishi Excavator</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">12.0</td> </tr> <tr> <td colspan="4">Total operating hours to date: 30,760.3</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	New Holland 170	0.0	6.0	076	Dingo	0.0	4.0	079	Mitsubishi Excavator	0.0	2.0	Total		0.0	12.0	Total operating hours to date: 30,760.3																																																											
Serial Number	Description	Standby Hours	Operating Hours																																																																																
072	New Holland 170	0.0	6.0																																																																																
076	Dingo	0.0	4.0																																																																																
079	Mitsubishi Excavator	0.0	2.0																																																																																
Total		0.0	12.0																																																																																
Total operating hours to date: 30,760.3																																																																																			
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 940	Page 1 of 2
		DATE 28 Feb 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 23 °F, Max 39 °F; 0.04 IN Precipitation; 43 MPH Wind	
QC NARRATIVES Activities in Progress: WEATHER DELAY - Inclimate weather caused delay to Parsons' critical path, please see subcontractor narratives PREECES TILE - finish vinyl through 59; hang blinds in A loop ATH - install garage wraps on 9,26A,27,28,29; install siding on 61 - delayed by weather L&L - trim 57 and 58; punch in 3-5; finish trim in 37-38 BOWMAN'S - set AC units 48-52; vent furnace in 42A PARSONS - punch items in A&B Loops UMC - caulk accussions in A loop C-FORBES - shelving in 34,58B, 59,60; base pick up in 44 JB'S ROOFING - punch in A loop PIONEER LANDSCAPE - pull irrigation in 33-34; work on drains at 49-53; delayed by frozen ground, then mud HOGAN - punch 9-18 KITCHENS PLUS - install cabinets in 59 WBM - clean in 6B, 7, 8 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Back check 13-15 QUALITY CONTROL TESTING AND RESULTS None today REMARKS Intermittent rain and snow all day; cancel quality council meeting Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None today PREPARATORY AND/OR INITIALS HELD TODAY None today CONTRACTORS FIRST AND/OR LAST DAY ONSITE None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 940 Page 2 of 2																																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 28 Feb 2007 - Wednesday																																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">10.0</td><td style="text-align: right;">62.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">25.5</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">18.0</td><td style="text-align: right;">166.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.5</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">7.0</td><td style="text-align: right;">63.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">5.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">17.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">64.0</td> <td style="text-align: right; border-top: 1px solid black;">499.0</td> </tr> </tbody> </table> Total hours worked to date: 301,749.7				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	Bow man's Inc	SHEET METAL WORKERS	10.0	62.5	C-Forbes	CARPENTER	3.0	25.5	Hogan Enterprise	PAINTERS	18.0	166.0	Idaho Masonry Contra	LABORERS	1.0	4.5	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	7.0	63.0	Pioneer Landscape	OPERATING ENGINEER	4.0	32.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Utah Mechanical Cont	LABORERS	2.0	8.0	Utah Mechanical Cont	PLUMBER	2.0	8.0	Valley View Exterior	CARPENTER	4.0	32.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	3.0	17.0	Total		64.0	499.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																				
American Tradition H	CARPENTER	1.0	8.5																																																																				
Bow man's Inc	SHEET METAL WORKERS	10.0	62.5																																																																				
C-Forbes	CARPENTER	3.0	25.5																																																																				
Hogan Enterprise	PAINTERS	18.0	166.0																																																																				
Idaho Masonry Contra	LABORERS	1.0	4.5																																																																				
Kitchen's Plus	CARPENTER	1.0	8.0																																																																				
L&L ASSOCIATES	ELECTRICIAN	7.0	63.0																																																																				
Pioneer Landscape	OPERATING ENGINEER	4.0	32.0																																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0																																																																				
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																				
Utah Mechanical Cont	LABORERS	2.0	8.0																																																																				
Utah Mechanical Cont	PLUMBER	2.0	8.0																																																																				
Valley View Exterior	CARPENTER	4.0	32.0																																																																				
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																				
Western Building	LABORERS	3.0	17.0																																																																				
Total		64.0	499.0																																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>072</td><td>New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">14.0</td> </tr> </tbody> </table> Total operating hours to date: 30,774.3				Serial Number	Description	Standby Hours	Operating Hours	072	New Holland 170	0.0	7.0	076	Dingo	0.0	7.0	Total		0.0	14.0																																																				
Serial Number	Description	Standby Hours	Operating Hours																																																																				
072	New Holland 170	0.0	7.0																																																																				
076	Dingo	0.0	7.0																																																																				
Total		0.0	14.0																																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 941	Page 1 of 2
		DATE 01 Mar 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 25 °F, Max 32 °F; 0.15 IN Precipitation; 12 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>WEATHER DELAY - weather caused critical delay to Parsons' critical path - please see subcontractor narratives</p> <p>ALDAVE - Prep 42A; Subfloor 62A/B</p> <p>AMERICAN TRADITION HOMES - Punch 3-4; Clean up around 60; finish 61; start on 59</p> <p>HUNT ELECTRIC - No work performed</p> <p>L&L ELECTRIC - Change out are-faults in A loop; Punch 1-5A; Punch in 31-40</p> <p>BOWMANS - Set OIC units 53, 32, 31; Install grills in 58</p> <p>ENTERPRISE BUILDERS - Not work performed</p> <p>IDAHO MASONRY CONTRACTORS - No work performed</p> <p>PARSONS - Punch list in A/B loop</p> <p>G&G INSULATION - No work performed</p> <p>UTAH MECHANICAL CONTRACTORS - Caulk gas and waste Escutcheons 17-30; Unload trim</p> <p>FORBES - Shelves in 35; Base pickup 45; Install hardware in 58B; Wire shelves in 61-62</p> <p>PATTERSON - No work performed</p> <p>JB'S ROOFING - No work performed</p> <p>PIONEER LANDSCAPE - Built mansfold and did as-builts; Delay by weather</p> <p>KITCHENS PLUS - Cabinets in 56-59; finished up</p> <p>WESTERN BUILDING MAINTAINCE - Clean 8-9</p> <p>CUSTOM MARBLE - Install tub surround 59; Vanity tops in 56; Leg in 60-62, 42-43, 45-46</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Back check 9-11, 12, 17, 18A</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Weather caused delay due to snow</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 941 Page 2 of 2																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 01 Mar 2007 - Thursday																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.5</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td style="text-align: right;">8.0</td> <td style="text-align: right;">65.0</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>Custom Marble</td> <td>CARPENTER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">18.5</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>CARPENTER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>SUPER - JOB</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">26.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 301,978.7</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">35.0 229.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.5	Bow man's Inc	SHEET METAL WORKERS	8.0	65.0	C-Forbes	CARPENTER	4.0	30.0	Custom Marble	CARPENTER	3.0	24.0	Pioneer Landscape	OPERATING ENGINEER	4.0	18.5	Preeces Tile	FLOOR COVERER	3.0	24.0	Utah Mechanical Cont	LABORERS	2.0	5.0	Utah Mechanical Cont	PLUMBER	2.0	5.0	Valley View Exterior	CARPENTER	3.0	18.0	Valley View Exterior	SUPER - JOB	1.0	6.0	Western Building	LABORERS	4.0	26.0	Total hours worked to date: 301,978.7		Total	35.0 229.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
American Tradition H	CARPENTER	1.0	7.5																																																				
Bow man's Inc	SHEET METAL WORKERS	8.0	65.0																																																				
C-Forbes	CARPENTER	4.0	30.0																																																				
Custom Marble	CARPENTER	3.0	24.0																																																				
Pioneer Landscape	OPERATING ENGINEER	4.0	18.5																																																				
Preeces Tile	FLOOR COVERER	3.0	24.0																																																				
Utah Mechanical Cont	LABORERS	2.0	5.0																																																				
Utah Mechanical Cont	PLUMBER	2.0	5.0																																																				
Valley View Exterior	CARPENTER	3.0	18.0																																																				
Valley View Exterior	SUPER - JOB	1.0	6.0																																																				
Western Building	LABORERS	4.0	26.0																																																				
Total hours worked to date: 301,978.7		Total	35.0 229.0																																																				
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,774.3																																																							
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																							
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																																																				
			DATE																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 942	Page 1 of 2
		DATE 02 Mar 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 23 °F, Max 34 °F; No Precipitation; 9 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>WEATHER DELAY - incimate w eather caused delay to Parson's critical path, please see subcontractor narratives</p> <p>ALDAVE - Prep 61B, Subfloor 61A/B; Tore out w rong pad, blinds</p> <p>AMERICAN TRADITION HOMES - Install brick flashing on 52-63; Clean around 61</p> <p>HUNT ELECTRIC - No w ork performed</p> <p>L&L ELECTRIC - Trim in B loop, pick up</p> <p>BOWMANS - Set A/C units in 34, 35, 54</p> <p>ENTERPRISE BUILDERS - No w ork performed</p> <p>IDAHO MASONRY CONTRACTORS - Punch on o#1</p> <p>PARSONS - Punch list in A/B loops</p> <p>G&G INSULATION - No w ork performed</p> <p>UTAH MECHANICAL CONTRACTORS - Set appliances in 44B-45; set lavs in 53; Set gaps in 54A/B; Drain water heaters 1-9</p> <p>CFORBES - Install shelving in 36; Base pick up in 46; handrails in 32 and 36</p> <p>JB'S ROOFING - No w ork performed</p> <p>PIONEER LANDSCAPE - Didn't w ork due to snow</p> <p>WESTERN BUILDING MAINTAINCE - Clean 7B & 11</p> <p>ACTION GARAGE DOOR - Punch in A loop</p> <p>HOGAN - A-loop painting</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Back check 13-17</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Snow and ice cause delay</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 942 Page 2 of 2																																													
PROJECT D/B Replace Military Family Housing P5		DATE 02 Mar 2007 - Friday																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td style="text-align: right;">7.0</td> <td style="text-align: right;">43.0</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">54.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">13.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">27.0</td> <td style="text-align: right; border-top: 1px solid black;">192.0</td> </tr> </tbody> </table> <p>Total hours worked to date: 302,170.7</p>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	6.0	Bow man's Inc	SHEET METAL WORKERS	7.0	43.0	C-Forbes	CARPENTER	3.0	12.0	L&L ASSOCIATES	ELECTRICIAN	6.0	54.0	Pioneer Landscape	OPERATING ENGINEER	1.0	2.0	Preeces Tile	FLOOR COVERER	3.0	30.0	Utah Mechanical Cont	LABORERS	2.0	16.0	Utah Mechanical Cont	PLUMBER	2.0	16.0	Western Building	LABORERS	2.0	13.0	Total		27.0	192.0
Employer	Labor Classification	Number of Employees	Hours Worked																																												
American Tradition H	CARPENTER	1.0	6.0																																												
Bow man's Inc	SHEET METAL WORKERS	7.0	43.0																																												
C-Forbes	CARPENTER	3.0	12.0																																												
L&L ASSOCIATES	ELECTRICIAN	6.0	54.0																																												
Pioneer Landscape	OPERATING ENGINEER	1.0	2.0																																												
Preeces Tile	FLOOR COVERER	3.0	30.0																																												
Utah Mechanical Cont	LABORERS	2.0	16.0																																												
Utah Mechanical Cont	PLUMBER	2.0	16.0																																												
Western Building	LABORERS	2.0	13.0																																												
Total		27.0	192.0																																												
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,774.3																																															
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																															
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 943 Page 1 of 2													
PROJECT D/B Replace Military Family Housing P5		DATE 03 Mar 2007 - Saturday													
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004													
WEATHER Weather Caused No Delay Temperature Min 25 °F, Max 42 °F; No Precipitation; 14 MPH Wind															
QC NARRATIVES Activities in Progress: ALDAVE - Prep Vinyl at 60B and 61A; Blinds CFORBES - Shelving in 37, base pickup in 46; hardw are in 58A HOGAN - A loop painting 13-17 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Checked #6 thru #12 for progress QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Only had 3 subs w orking Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE None															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH No activities were started or finished today															
QC REQUIREMENTS No QC requirements were completed today															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">15.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 302,185.7</td> <td style="text-align: right;">Total 3.0</td> <td style="text-align: right;">15.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	C-Forbes	CARPENTER	3.0	15.0	Total hours worked to date: 302,185.7		Total 3.0	15.0
Employer	Labor Classification	Number of Employees	Hours Worked												
C-Forbes	CARPENTER	3.0	15.0												
Total hours worked to date: 302,185.7		Total 3.0	15.0												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 943		Page 2 of 2
		DATE 03 Mar 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,774.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 944 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 04 Mar 2007 - Sunday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 47 °F; No Precipitation; 31 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - vinyl at 60A, 63 not painted
 HOGAN - A loop painting 14-10

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Checked #13 through #16 for progress

 QUALITY CONTROL TESTING AND RESULTS
 None today

 REMARKS
 Only had two subs working

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None today

 PREPARATORY AND/OR INITIALS HELD TODAY
 None today

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Preeces Tile	FLOOR COVERER	0.0	0.0
Total hours worked to date: 302,185.7		Total 0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 944		Page 2 of 2
		DATE 04 Mar 2007 - Sunday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,774.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 945	Page 1 of 2
		DATE 05 Mar 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 48 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Tack & pad 52, 50B, 53B AMERICAN TRADITION HOMES - Warranty in east loop; Re-work on 42B; More supplies; siding on 59 HUNT ELECTRIC - No work performed L&L ELECTRIC - Loop A punched QC list 9-17; Loop B completed 32, 40A, 37A/B; Misc loose ends in 41A/B, 46, 47, 48 BOWMANS - Set A/C units in 55-57 ENTERPRISE BUILDERS - Not work performed IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch list in A/B loops G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - Set steps in 54-60; Set faucets in 54-55, Set toilets in 54 CFORBES - Shelving in 37B and 38A/B, base pickup 46 and 47A; Doors and bath hardware 59A/B; handrails 53A/B, 54A/B, 63a/B, 41A/B, 42A/B PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Spread decurdment front yard irrigation 49-50-51-52; Water settled trench, manifold, cleanup BEST VINYL - Punch list A/B loops KITCHENS PLUS - Installed kitchen, band and laundry cabinets in 57A/B WESTERN BUILDING MAINTAINCE - cleaning 11-12 CUSTOM MARBLE - Punch in 31-53 HOGAN - painting in 14-10 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Checked unit #17 thru #20A for progress and updates QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Removed wrong pad from 48-51 Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 945 Page 2 of 2																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 05 Mar 2007 - Monday																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																											
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">11.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">7.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">56.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">27.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">5.0</td><td style="text-align: right;">45.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">26.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr> <td style="text-align: right;">Total</td> <td></td> <td style="text-align: right; border-top: 1px solid black;">46.0</td> <td style="text-align: right; border-top: 1px solid black;">383.0</td> </tr> </tbody> </table> Total hours worked to date: 302,568.7				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Best Vinyl	SUPER - JOB	1.0	11.0	Bow man's Inc	SHEET METAL WORKERS	7.0	48.0	C-Forbes	CARPENTER	4.0	30.0	Custom Marble	CARPENTER	3.0	24.0	Idaho Masonry Contra	LABORERS	2.0	16.0	Kitchen's Plus	CARPENTER	1.0	7.0	L&L ASSOCIATES	ELECTRICIAN	6.0	56.0	Pioneer Landscape	OPERATING ENGINEER	3.0	27.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	45.0	Preeces Tile	FLOOR COVERER	3.0	26.0	Utah Mechanical Cont	LABORERS	2.0	20.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Valley View Exterior	CARPENTER	2.0	16.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Western Building	LABORERS	3.0	21.0	Total		46.0	383.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
American Tradition H	CARPENTER	1.0	8.0																																																																								
Best Vinyl	SUPER - JOB	1.0	11.0																																																																								
Bow man's Inc	SHEET METAL WORKERS	7.0	48.0																																																																								
C-Forbes	CARPENTER	4.0	30.0																																																																								
Custom Marble	CARPENTER	3.0	24.0																																																																								
Idaho Masonry Contra	LABORERS	2.0	16.0																																																																								
Kitchen's Plus	CARPENTER	1.0	7.0																																																																								
L&L ASSOCIATES	ELECTRICIAN	6.0	56.0																																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	45.0																																																																								
Preeces Tile	FLOOR COVERER	3.0	26.0																																																																								
Utah Mechanical Cont	LABORERS	2.0	20.0																																																																								
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																																								
Valley View Exterior	CARPENTER	2.0	16.0																																																																								
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																								
Western Building	LABORERS	3.0	21.0																																																																								
Total		46.0	383.0																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: right; border-bottom: 1px solid black;">Standby Hours</th> <th style="text-align: right; border-bottom: 1px solid black;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>072</td><td>New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td style="text-align: right;">Total</td> <td></td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">15.0</td> </tr> </tbody> </table> Total operating hours to date: 30,789.3				Serial Number	Description	Standby Hours	Operating Hours	072	New Holland 170	0.0	7.0	076	Dingo	0.0	8.0	Total		0.0	15.0																																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																								
072	New Holland 170	0.0	7.0																																																																								
076	Dingo	0.0	8.0																																																																								
Total		0.0	15.0																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 946	Page 1 of 2
		DATE 06 Mar 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 29 °F, Max 59 °F; No Precipitation; 12 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Sub floor 63A; Vinyl 63A/B; Ran 54 rolls and pad to Boise returned with vinyl</p> <p>AMERICAN TRADITION HOMES - Garage wrap 30B; reinstalled siding 42B; fix 6B; Punched 16B, 17, 18A/B, 19; worked on 59A/B</p> <p>HUNT ELECTRIC - No work performed</p> <p>L&L ELECTRIC - Start trim units 58A and 58B</p> <p>BOWMANS - Set A/C units 39-41</p> <p>ENTERPRISE BUILDERS - No work performed</p> <p>IDAHO MASONRY CONTRACTORS - No work performed</p> <p>PARSONS - Punch list in A/B loops</p> <p>G&G INSULATION - No work performed</p> <p>UTAH MECHANICAL CONTRACTORS - Raise water heaters in 1-6 and 8</p> <p>CFORBES - Shelving #39a/b; finished base pick-up #47A/B; Installed exterior door hardware except mech door; #56A/B, wire shelving #63A, hand rails 42B, #43, #45, #58A/B, #59A/B</p> <p>PATTERSON - No work performed</p> <p>JB'S ROOFING - No work performed</p> <p>PIONEER LANDSCAPE - Plants at 11, 12, 14, 15, 16; Irrigation #42 back #53; Water settle #42-47</p> <p>BEST VINYL - Worked on #48 to 53 dug post holes</p> <p>KITCHENS PLUS - Installed kitchen, bath and laundry cabinets on 60A/B and 61A</p> <p>WESTERN BUILDING MAINTAINANCE - cleaning 11-12</p> <p>CUSTOM MARBLE - Fixes, caulking and clean up #31-53; Installed tub surrounds #59; Vanity top #56; Leg #42-46 and #60-62</p> <p>HOGAN - Paint in 10-23, punch in 2-11; paint b-loop door jams</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Checked unit #6A thru #15 for progress and updates</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: None</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 946 Page 2 of 2																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 06 Mar 2007 - Tuesday																																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">34.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Custom Marble</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Kitchen's Plus</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">6.0</td><td style="text-align: right;">54.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">27.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">5.0</td><td style="text-align: right;">42.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">42.0</td> <td style="text-align: right;">348.5</td> </tr> </tbody> </table> Total hours worked to date: 302,917.2				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Best Vinyl	SUPER - JOB	1.0	10.5	Bow man's Inc	SHEET METAL WORKERS	5.0	34.0	C-Forbes	CARPENTER	4.0	32.0	Custom Marble	CARPENTER	1.0	9.0	Hogan Enterprise	PAINTERS	2.0	8.0	Idaho Masonry Contra	LABORERS	1.0	5.0	Kitchen's Plus	CARPENTER	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	6.0	54.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	9.0	Pioneer Landscape	OPERATING ENGINEER	3.0	27.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	42.0	Preeces Tile	FLOOR COVERER	3.0	30.0	Utah Mechanical Cont	LABORERS	2.0	20.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Valley View Exterior	CARPENTER	3.0	24.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Total		42.0	348.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																												
American Tradition H	CARPENTER	1.0	8.0																																																																												
Best Vinyl	SUPER - JOB	1.0	10.5																																																																												
Bow man's Inc	SHEET METAL WORKERS	5.0	34.0																																																																												
C-Forbes	CARPENTER	4.0	32.0																																																																												
Custom Marble	CARPENTER	1.0	9.0																																																																												
Hogan Enterprise	PAINTERS	2.0	8.0																																																																												
Idaho Masonry Contra	LABORERS	1.0	5.0																																																																												
Kitchen's Plus	CARPENTER	1.0	8.0																																																																												
L&L ASSOCIATES	ELECTRICIAN	6.0	54.0																																																																												
Pioneer Landscape	LANDSCAPE LABORERS	1.0	9.0																																																																												
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	42.0																																																																												
Preeces Tile	FLOOR COVERER	3.0	30.0																																																																												
Utah Mechanical Cont	LABORERS	2.0	20.0																																																																												
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																																												
Valley View Exterior	CARPENTER	3.0	24.0																																																																												
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																												
Total		42.0	348.5																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>072</td><td>New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>076</td><td>Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">16.0</td> </tr> </tbody> </table> Total operating hours to date: 30,805.3				Serial Number	Description	Standby Hours	Operating Hours	072	New Holland 170	0.0	8.0	076	Dingo	0.0	8.0	Total		0.0	16.0																																																												
Serial Number	Description	Standby Hours	Operating Hours																																																																												
072	New Holland 170	0.0	8.0																																																																												
076	Dingo	0.0	8.0																																																																												
Total		0.0	16.0																																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																															
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 947	Page 1 of 3
		DATE 07 Mar 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 36 °F, Max 63 °F; No Precipitation; 28 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Repaired siding at #17 and #19, window trim 3A dormer worked on #59A/B; Warranty work 9379B; Punched #17 thru #22</p> <p>AMERICAN TRADITION HOMES - Fix 4 weather strips 17-19; Punch 17-22; Siding #59</p> <p>HUNT ELECTRIC - Replaced broken site lighting run next to #12; Fencers drilled through it. Pulled wire and replaced conduit. Installed permanent gas valve sleeves all valves A-Loop</p> <p>L&L ELECTRIC - Trim in #58-#60</p> <p>BOWMANS - Set A/C units 37/38; Install range heads in 57</p> <p>ENTERPRISE BUILDERS - No work performed</p> <p>IDAHO MASONRY CONTRACTORS - Clean fronts of stone</p> <p>PARSONS - Punch list in A/B loops</p> <p>G&G INSULATION - No work performed</p> <p>UTAH MECHANICAL CONTRACTORS - Raise water heaters in 9-15</p> <p>CFORBES - Shelves in #40; Base pick-up in 48, Wire shelves in 63B, Screen doors in 44&45</p> <p>PATTERSON - No work performed</p> <p>JB'S ROOFING - No work performed</p> <p>PIONEER LANDSCAPE - Plants in #17, 22, 30, 33, Irrigation 48-49-60-61</p> <p>BEST VINYL - Set posts 49-53</p> <p>KITCHENS PLUS - Kitchen, laundry and bath cabinets 62A/B</p> <p>WESTERN BUILDING MAINTAINCE - Removed Paint in A-loop</p> <p>CUSTOM MARBLE - No work performed</p> <p>HOGAN - Punch in 13-16, trim in #10; Paint 22-25</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Checked #6-12 for progress and updates. Worked with painters doing touch up #13-#16.</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: None</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 947	Page 2 of 3
PROJECT D/B Replace Military Family Housing P5		DATE 07 Mar 2007 - Wednesday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Action Garage Doors	LABORERS	0.0	0.0
American Tradition H	CARPENTER	1.0	8.0
American Tradition H	LABORERS	0.0	0.0
Best Vinyl	LABORERS	0.0	0.0
Best Vinyl	SUPER - JOB	1.0	11.0
Bow man's Inc	SHEET METAL WORKERS	6.0	38.5
C-Forbes	CARPENTER	3.0	24.0
Custom Glass	GLAZIER	0.0	0.0
Custom Marble	CARPENTER	0.0	0.0
Evergreene Const.	CARPENTER	0.0	0.0
Evergreene Const.	LABORERS	0.0	0.0
Forrest LeBaron	TAPER	0.0	0.0
Forrest LeBaron	DRY-WALL INSTALLER	0.0	0.0
G&G Insulation	INSULATION INSTALLER	0.0	0.0
HUNT ELECTRIC	OPERATING ENGINEER	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN	2.0	11.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	0.0	0.0
Hogan Enterprise	PAINTERS	0.0	0.0
Hogan Enterprise	SUPER - JOB	0.0	0.0
Idaho Masonry Contra	CEMENT MASON	1.0	8.0
Idaho Masonry Contra	LABORERS	0.0	0.0
Impact	LABORERS	0.0	0.0
JB's Roofing	ROOFER	0.0	0.0
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0
Parsons Evergreene	OPERATING ENGINEER	0.0	0.0
Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	45.0
Prees Tile	FLOOR COVERER	3.0	30.0
Standard Drywall Inc	LABORERS	0.0	0.0
Standard Drywall Inc	PAINTERS	0.0	0.0
Standard Drywall Inc	TAPER	0.0	0.0
Standard Drywall Inc	DRY-WALL INSTALLER	0.0	0.0
Star Mountain	SUPER - JOB	0.0	0.0
Utah Mechanical Cont	LABORERS	2.0	14.0
Utah Mechanical Cont	PLUMBER	2.0	14.0
Valley View Exterior	CARPENTER	3.0	24.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	3.0	16.0
Total hours worked to date: 303,203.7		Total 37.0	286.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 947		Page 3 of 3
		DATE 07 Mar 2007 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
037	Excavator	0.0	0.0	
047	Gradall 544-10	0.0	0.0	
063	Forklift	0.0	0.0	
072	New Holland 170	0.0	8.0	
074	MF Tractor	0.0	0.0	
076	Dingo	0.0	0.0	
079	Mitsubishi Excavator	0.0	3.0	
083	New Holland 553	0.0	8.0	
086	Kabota Mini X	0.0	0.0	
Total operating hours to date: 30,824.3		Total	0.0	19.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 948	Page 1 of 2
		DATE 08 Mar 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 36 °F, Max 52 °F; No Precipitation; 20 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Carpet in 51A, 51B; Vinyl in 63 AMERICAN TRADITION HOMES - Siding on 59; Punch 22-25 and repair in 30B L&L ELECTRIC - Trim 60B, Start in 61A; trim in 57A BOWMANS - Range heads in 59 and 63A; Install A/C's in 31, 35-36 IDAHO MASONRY CONTRACTORS - Clean fronts of stone PARSONS - Punch list in A/B loops UTAH MECHANICAL CONTRACTORS - Raise water heaters in 16-23; Set kitchen sinks and dishwashers CFORBES - Base Pick up in 49; Hardware in 58, screen doors #46 PIONEER LANDSCAPE - Drip fabric and bark 19 and 33; Tilled front yard and irrigate 62 BEST VINYL - Set posts on 49-53 KITCHENS PLUS - Cabinets in #63 WESTERN BUILDING MAINTAINCE - Cleaning touch up paint in A-loop HOGAN - Painting in 10-26 in A-Loop ACTION GARAGE DOOR - Install handles in #58; Install locks on A/B loops General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Back check # 13-19 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 948 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 08 Mar 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Action Garage Doors	LABORERS	4.0	24.0
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	SUPER - JOB	1.0	10.0
Best Vinyl	LABORERS	3.0	55.0
C-Forbes	CARPENTER	3.0	24.0
Idaho Masonry Contra	CEMENT MASON	1.0	8.0
Kitchen's Plus	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	6.0	54.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	1.0
Pioneer Landscape	OPERATING ENGINEER	2.0	18.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	46.0
Preeces Tile	FLOOR COVERER	2.0	20.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Valley View Exterior	CARPENTER	1.0	1.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Western Building	LABORERS	2.0	15.0
		Total	38.0
Total hours worked to date: 303,543.7			340.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	8.0
088	Pioneer-Toro Dingo	0.0	8.0
		Total	16.0
Total operating hours to date: 30,840.3			

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 949	Page 1 of 2
		DATE 09 Mar 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 54 °F; 0.05 IN Precipitation; 16 MPH Wind		
QC NARRATIVES Activities in Progress: ALDAVE - Punch through #16; Cut carpet for #48 AMERICAN TRADITION HOMES - Pressure wash #13, 14, 15A; Punch on #5; Siding on #59 BOWMANS - Finish trim in #31-33 PARSONS - Punch list in A/B loops UTAH MECHANICAL CONTRACTORS - Raise water heaters in 23-30; dishwaters in 46-47 CFORBES - Shelving in 43; Base-pick up in #49; Door hardware in 57, 60B and 62 PIONEER LANDSCAPE - Main line at #39; Irrigation 50, 62, 51, 53; Bark at #33 KITCHENS PLUS - Trim in #55B, 56, 58, 59, 57B and 63A WESTERN BUILDING MAINTAINCE - Clean up in 13-16A HOGAN - Punch list in A-loop; Paint exterior doors ACTION GARAGE DOOR - Doors on 62 and 54; Service locks and handles in B-loop General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Visual Inspections of on-going work in A/B loops QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Walked B-loop with COE Rep Tim Bishop and Joe Rogers to determine locations for front yard trees. Kurt started inspecting unit #7 - Tim started inspecting units #6A/B Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 949 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 09 Mar 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Action Garage Doors	LABORERS	3.0	18.0
American Tradition H	CARPENTER	1.0	5.0
Bow man's Inc	SHEET METAL WORKERS	3.0	21.5
C-Forbes	CARPENTER	4.0	28.0
Enterprise Builders	FINISH CARPENTER	1.0	1.0
Kitchen's Plus	CARPENTER	1.0	6.0
L&L ASSOCIATES	ELECTRICIAN	5.0	45.0
Pioneer Landscape	OPERATING ENGINEER	3.0	25.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	39.0
Preeces Tile	FLOOR COVERER	4.0	24.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Western Building	LABORERS	3.0	22.5
Total hours worked to date: 303,819.2	Total	37.0	275.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	7.0
079	Pioneer-Mitsubishi Excavator	0.0	2.0
088	Pioneer-Toro Dingo	0.0	7.0
Total operating hours to date: 30,856.3	Total	0.0	16.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 950 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 10 Mar 2007 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Previous Weather - Non-Critical Delay Temperature Min 38 °F, Max 56 °F; No Precipitation; 12 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - Carpet in #40B
 UTAH MECHANICAL CONTRACTORS - Set appliances in 46-47; Set kitchen sinks in 49
 HOGAN - Punch list painting in A-loop; Paint exterior doors

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Back check COE list in # 1-3

QUALITY CONTROL TESTING AND RESULTS:
 None

REMARKS:
 Conditions more muddy due to Friday rains. Had 4 subs; Tim finished inspecting unit 6

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Preeces Tile	FLOOR COVERER	2.0	16.0
Utah Mechanical Cont	PLUMBER	2.0	16.0
Total hours worked to date: 303,851.2		Total 4.0	32.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 950 Page 2 of 2	
		DATE 10 Mar 2007 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,856.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 951 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Mar 2007 - Sunday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 36 °F, Max 66 °F; No Precipitation; 16 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - Carpet 100% #52, #50, #49 50% in 51
 HOGAN - Punch list painting in A-loop. Paint exterior doors

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 SDI Punch in #31-32

 QUALITY CONTROL TESTING AND RESULTS:
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Preeces Tile	FLOOR COVERER	2.0	16.0
Total hours worked to date: 303,867.2		Total 2.0	16.0

EQUIPMENT HOURS
No equipment hours were Reported today
 Total operating hours to date: 30,856.3

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 951 Page 2 of 2	
		DATE 11 Mar 2007 - Sunday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 952	Page 1 of 2
		DATE 12 Mar 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 43 °F, Max 72 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Carpet in 48-51A; Tack and pad in 54 AMERICAN TRADITION HOMES - Siding on 59; Punch in 6 and 8 L&L ELECTRIC - Trim in 36-39 BOWMANS - Finish trim in 34-35 PARSONS - Punch list in A/B loops UTAH MECHANICAL CONTRACTORS - Raise water heaters in 75-79 & 64, 65, 67 CFORBES - Shelving in 44, base-pickup in 50A, door hardware in 61B and 63A/B PIONEER LANDSCAPE - Install fabric and drip at 53; Charge and flush mainline; Trenched 44, 43, 42; Irrigation at 50; Prep for curb at 13 BEST VINYL - Dug post holes at 47; Porch rails on 33, 46-53 and 34-60 WESTERN BUILDING MAINTAINANCE - Clean in #13 HOGAN - A-Loop Painting in 24 and 26A; Paint jambs on 17-22</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Back check in A-loop 15-19</p> <p>QUALITY CONTROL TESTING AND RESULTS: Tested Compaction of sub base for driveways at 27-54</p> <p>REMARKS: Tim Performed COE Final on 9A/B</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 952		Page 2 of 2																																																					
		DATE 12 Mar 2007 - Monday																																																							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																							
LABOR HOURS The following labor hours were Reported today:																																																									
<table border="0"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Best Vinyl</td> <td>SUPER - JOB</td> <td>2.0</td> <td>8.0</td> </tr> <tr> <td>Best Vinyl</td> <td>LABORERS</td> <td>3.0</td> <td>12.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td>3.0</td> <td>16.0</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td>5.0</td> <td>40.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>27.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLER</td> <td>4.0</td> <td>36.0</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td>4.0</td> <td>32.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td>2.0</td> <td>14.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 304,116.2</td> <td>Total</td> <td>33.0</td> <td>249.0</td> </tr> </tbody> </table>	Employer	Labor Classification	Number of Employees	Hours Worked	Best Vinyl	SUPER - JOB	2.0	8.0	Best Vinyl	LABORERS	3.0	12.0	Bow man's Inc	SHEET METAL WORKERS	3.0	16.0	C-Forbes	CARPENTER	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	5.0	40.0	Pioneer Landscape	OPERATING ENGINEER	3.0	27.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	4.0	36.0	Preeces Tile	FLOOR COVERER	4.0	32.0	Utah Mechanical Cont	LABORERS	2.0	20.0	Utah Mechanical Cont	PLUMBER	2.0	20.0	Western Building	LABORERS	2.0	14.0	Total hours worked to date: 304,116.2		Total	33.0	249.0				
Employer	Labor Classification	Number of Employees	Hours Worked																																																						
Best Vinyl	SUPER - JOB	2.0	8.0																																																						
Best Vinyl	LABORERS	3.0	12.0																																																						
Bow man's Inc	SHEET METAL WORKERS	3.0	16.0																																																						
C-Forbes	CARPENTER	3.0	24.0																																																						
L&L ASSOCIATES	ELECTRICIAN	5.0	40.0																																																						
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0																																																						
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	4.0	36.0																																																						
Preeces Tile	FLOOR COVERER	4.0	32.0																																																						
Utah Mechanical Cont	LABORERS	2.0	20.0																																																						
Utah Mechanical Cont	PLUMBER	2.0	20.0																																																						
Western Building	LABORERS	2.0	14.0																																																						
Total hours worked to date: 304,116.2		Total	33.0	249.0																																																					
EQUIPMENT HOURS The following equipment hours were Reported today:																																																									
<table border="0"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>079</td> <td>Pioneer-Mitsubishi Excavator</td> <td>0.0</td> <td>1.0</td> </tr> <tr> <td>088</td> <td>Pioneer-Toro Dingo</td> <td>0.0</td> <td>6.0</td> </tr> <tr> <td>089</td> <td>Pioneer-New Holland LS170</td> <td>0.0</td> <td>6.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 30,869.3</td> <td>Total</td> <td>0.0</td> <td>13.0</td> </tr> </tbody> </table>	Serial Number	Description	Standby Hours	Operating Hours	079	Pioneer-Mitsubishi Excavator	0.0	1.0	088	Pioneer-Toro Dingo	0.0	6.0	089	Pioneer-New Holland LS170	0.0	6.0	Total operating hours to date: 30,869.3		Total	0.0	13.0																																				
Serial Number	Description	Standby Hours	Operating Hours																																																						
079	Pioneer-Mitsubishi Excavator	0.0	1.0																																																						
088	Pioneer-Toro Dingo	0.0	6.0																																																						
089	Pioneer-New Holland LS170	0.0	6.0																																																						
Total operating hours to date: 30,869.3		Total	0.0	13.0																																																					
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																									
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																									
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																																																						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 953	Page 1 of 2
		DATE 13 Mar 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 65 °F; No Precipitation; 25 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Tack and pad in 55 and 56A, Caulk vinyl in 31-36; cut carpet for 55 AMERICAN TRADITION HOMES - Wash 14-17; Punch in 16A-25; Siding in 59 L&L ELECTRIC - Pick-up Trim in 34A-42B; Fire caulked B-loop Units BOWMANS - Install range hoods in 63B and 59B; Trim in 36-37 PARSONS - Punch list in A/B loops UTAH MECHANICAL CONTRACTORS - Raise water heaters in 66, 68, 69, 70, 71, 72B, 73, 74A CFORBES - Shelving in 45; Base Pickup in 50B; door hardware in 54B and 61A PIONEER LANDSCAPE - Install fabric, bark, drip, edging in 43, 44, 63, 57-52; Finished mainline water settling of trenches BEST VINYL - Dig post holes at 45-46; Porch rails on 33, 46-60 WESTERN BUILDING MAINTAINCE - Clean in 13B and 14 HOGAN - Paint in 27A, 24A; Fix damage in 23-25; Touch up exterior doors 15-26 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Back check Parsons Punch lists in 13-16 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Tim Finished prefinal inspection of 9A/B Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 953		Page 2 of 2																																																																					
		DATE 13 Mar 2007 - Tuesday																																																																							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																							
LABOR HOURS The following labor hours were Reported today:																																																																									
<table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Best Vinyl</td> <td>SUPER - JOB</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Best Vinyl</td> <td>LABORERS</td> <td>3.0</td> <td>30.0</td> </tr> <tr> <td>Bowman's Inc</td> <td>SHEET METAL WORKERS</td> <td>4.0</td> <td>31.0</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>3.0</td> <td>18.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td>4.0</td> <td>36.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td>1.0</td> <td>9.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td>3.0</td> <td>21.5</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td>5.0</td> <td>39.5</td> </tr> <tr> <td>Preeces Tile</td> <td>FLOOR COVERER</td> <td>3.0</td> <td>26.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td>2.0</td> <td>20.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td>3.0</td> <td>12.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>SUPER - JOB</td> <td>1.0</td> <td>8.0</td> </tr> <tr> <td>Valley View Exterior</td> <td>CARPENTER</td> <td>3.0</td> <td>24.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td>3.0</td> <td>19.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 304,438.7</td> <td>Total</td> <td>41.0</td> <td>322.5</td> </tr> </tbody> </table>	Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Best Vinyl	SUPER - JOB	2.0	20.0	Best Vinyl	LABORERS	3.0	30.0	Bowman's Inc	SHEET METAL WORKERS	4.0	31.0	C-Forbes	CARPENTER	3.0	18.0	L&L ASSOCIATES	ELECTRICIAN	4.0	36.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	9.0	Pioneer Landscape	OPERATING ENGINEER	3.0	21.5	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	39.5	Preeces Tile	FLOOR COVERER	3.0	26.0	Utah Mechanical Cont	LABORERS	2.0	20.0	Utah Mechanical Cont	PLUMBER	3.0	12.0	Valley View Exterior	SUPER - JOB	1.0	8.0	Valley View Exterior	CARPENTER	3.0	24.0	Western Building	LABORERS	3.0	19.5	Total hours worked to date: 304,438.7		Total	41.0	322.5				
Employer	Labor Classification	Number of Employees	Hours Worked																																																																						
American Tradition H	CARPENTER	1.0	8.0																																																																						
Best Vinyl	SUPER - JOB	2.0	20.0																																																																						
Best Vinyl	LABORERS	3.0	30.0																																																																						
Bowman's Inc	SHEET METAL WORKERS	4.0	31.0																																																																						
C-Forbes	CARPENTER	3.0	18.0																																																																						
L&L ASSOCIATES	ELECTRICIAN	4.0	36.0																																																																						
Pioneer Landscape	LANDSCAPE LABORERS	1.0	9.0																																																																						
Pioneer Landscape	OPERATING ENGINEER	3.0	21.5																																																																						
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	39.5																																																																						
Preeces Tile	FLOOR COVERER	3.0	26.0																																																																						
Utah Mechanical Cont	LABORERS	2.0	20.0																																																																						
Utah Mechanical Cont	PLUMBER	3.0	12.0																																																																						
Valley View Exterior	SUPER - JOB	1.0	8.0																																																																						
Valley View Exterior	CARPENTER	3.0	24.0																																																																						
Western Building	LABORERS	3.0	19.5																																																																						
Total hours worked to date: 304,438.7		Total	41.0	322.5																																																																					
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 30,869.3																																																																									
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																									
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																									
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																																																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 954	Page 1 of 2
		DATE 14 Mar 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 36 °F, Max 61 °F; No Precipitation; 29 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Carpet in 55B</p> <p>AMERICAN TRADITION HOMES - Finish siding in 59 and start 62; Wash 17-22; Stock building 62 with supplies</p> <p>L&L ELECTRIC - Trim in 39B, 40, 41, 42; Punch in 20-22</p> <p>BOWMANS - Finish Trim at 38-39</p> <p>ENTERPRISE BUILDERS - Poor driveway of 27A and 59A; Pour walk by 10 Trash room</p> <p>PARSONS - Punch list in A/B loops</p> <p>UTAH MECHANICAL CONTRACTORS - Raise water heaters in 72A, 74B, 65A, 86, 84</p> <p>CFORBES - Shelving in 47-49A; Base pickup in 51B; Hardware on 57, 58 and 34B</p> <p>PIONEER LANDSCAPE - Irrigation in 39-41 and 44; Water settled in trenches, Curb at #13; Prep curb at 33-37</p> <p>BEST VINYL - Dry post holes at 45-46; Porch rails in 33, 46-60</p> <p>WESTERN BUILDING MAINTAINCE - Clean #15</p> <p>HOGAN - Fix trade damage in 16, 17, 21A and 26A; Touch ups in 15-16, 17-18 and 25A</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Back check Parsons precheck 16-17 and 20-22</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: No inspection done by the COE</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 955	Page 1 of 2
		DATE 15 Mar 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 25 °F, Max 60 °F; No Precipitation; 12 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Tack and pad in #56; Carpet in #55A AMERICAN TRADITION HOMES - Wash 22-25; Punch in 16; siding in 62 L&L ELECTRIC - Pick up trim in 49-58 BOWMANS - Light furnaces in 36, 53, 55-56 ENTERPRISE BUILDERS - Strip forms on sidewalks and driveways PARSONS - Punch list in A/B loops UTAH MECHANICAL CONTRACTORS - Raise water heaters in 85B CFORBES - Shelving in 47-48; Base pickup in 51B; Hang doors and hardware in 56-33A; Shelving in 49B and 50A PIONEER LANDSCAPE - Curb at 33-36; Plants and trees in 13; Trenching at 31-32 BEST VINYL - Set Posts at 45-47; Finished porch rails on 46-60 HOGAN - Punch in 18-19; Paint exterior doors at 25-30; Paint sills in 10-21; repairs in 24B and 27A General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Back check # 11-21 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Held weekly QC Meeting Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 955 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 15 Mar 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
Best Vinyl	SUPER - JOB	2.0	19.0
Best Vinyl	LABORERS	3.0	29.5
Bow man's Inc	SHEET METAL WORKERS	2.0	15.5
C-Forbes	CARPENTER	2.0	28.5
Enterprise Builders	LABORERS	1.0	0.5
L&L ASSOCIATES	ELECTRICIAN	6.0	54.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	9.0
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	44.0
Preeces Tile	FLOOR COVERER	3.0	26.0
Utah Mechanical Cont	PLUMBER	1.0	1.0
Utah Mechanical Cont	LABORERS	2.0	2.0
Total hours worked to date: 305,036.7	Total	32.0	264.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
080	Pioneer-Curbmate	0.0	8.0
088	Pioneer-Toro Dingo	0.0	6.0
089	Pioneer-New Holland LS170	0.0	6.0
Total operating hours to date: 30,904.3	Total	0.0	20.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 956	Page 1 of 2
		DATE 16 Mar 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 29 °F, Max 70 °F; No Precipitation; 12 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Punch list A-loop AMERICAN TRADITION HOMES - Wash 25-30; Siding on 62 L&L ELECTRIC - Finish trim work in 32-33; Pick up work in B-loop BOWMANS - Set A/C units at 58B and 59; Install range heads at 60-62 PARSONS - Punch list in A/B loops UTAH MECHANICAL CONTRACTORS - Trim in 48, 51-52 CFORBES - Shelving 51, Base pick-up in 52A PIONEER LANDSCAPE - Drip fabric and bark at 13; irrigation at 31, 32, 34, 40 and 58; Dig tree holes 31-36 BEST VINYL - Clean up, dig posts for 44 KITCHENS PLUS - Trim in #55B, 56, 58, 59, 57B and 63A WESTERN BUILDING MAINTAINCE - Cleaning in 17 HOGAN - Fix damage in 21B and 26B; Punchlists in A-loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Reinspect 11-20; Visual Inspections of B-loop buildings</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Received results for compaction test for driveway of 54; Received letter from Andres aldave for fix in charles units.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 956 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 16 Mar 2007 - Friday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	SUPER - JOB	2.0	10.0
Best Vinyl	LABORERS	3.0	15.0
Bow man's Inc	SHEET METAL WORKERS	4.0	22.0
C-Forbes	CARPENTER	3.0	18.0
G&G Insulation	INSULATION INSTALLER	2.0	4.0
L&L ASSOCIATES	ELECTRICIAN	5.0	45.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	9.0
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	34.0
Preeces Tile	FLOOR COVERER	1.0	12.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Valley View Exterior	CARPENTER	3.0	24.0
Western Building	LABORERS	3.0	21.0
Total hours worked to date: 305,343.7		Total	41.0 307.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
079	Pioneer-Mitsubishi Excavator	0.0	2.0
088	Pioneer-Toro Dingo	0.0	7.0
090	Pioneer-New Holland LS180	0.0	7.0
Total operating hours to date: 30,920.3		Total	0.0 16.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 957 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 17 Mar 2007 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 34 °F, Max 74 °F; No Precipitation; 10 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - Cut and seam Carpet for #57
 UTAH MECHANICAL CONTRACTORS - Turn on water in outer rim of B-loop
 HOGAN - Punchlists A-loop; Repairs in 22 and 28B
 PIONEER - Plant trees 31-36; Edging 31-37; Set heads 31-35; Grade for sod at #33

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspected 11, 20 and 10

 QUALITY CONTROL TESTING AND RESULTS:
 None

 REMARKS:
 Only 4 Subs scheduled to work today

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	3.0	19.0
Pioneer Landscape	OPERATING ENGINEER	3.0	19.0
Precis Tile	FLOOR COVERER	1.0	10.0
Utah Mechanical Cont	LABORERS	2.0	16.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 957		Page 2 of 2
		DATE 17 Mar 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Utah Mechanical Cont PLUMBER Total hours worked to date: 305,423.7		Total	2.0 11.0	16.0 80.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
090	Pioneer-New Holland LS180		0.0	6.0
Total operating hours to date: 30,926.3		Total	0.0	6.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 959	Page 1 of 2
		DATE 19 Mar 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 34 °F, Max 71 °F; No Precipitation; 14 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Install blind hardware in B-loop; Tack and pad in 58, Punch in A loop AMERICAN TRADITION HOMES -Punch 16, 18B, 19; Stock columns in 33-35 HUNT ELECTRIC - Isolate transformer that was backed into by best vinyl L&L ELECTRIC - Trim exteriors for 47-52; Trim 54 BOWMANS - Install grills in 60-62; Finish trim in 40 PARSONS - Punch list in A/B loops UTAH MECHANICAL CONTRACTORS - Raise water heaters in 31-35; Trim in 52B-53; Unload water heater stands and pans CFORBES - Punch work in A/B loops PIONEER LANDSCAPE - Install curb at 31-32 and 36-37; Tree rings 31-35; Grade for sod 31-36, 53, and 13-40 WESTERN BUILDING MAINTAINCE - Cleaning in 18; Left due to Power outage HOGAN - Repairs in 22, 27B and 28B; Paint punchlist in A loop CUSTOM GLASS - Install mirrors in 41-43 and 45; Stocking inner loop BEST VINYL - Fencing 45-48 HOGAN - Repairs in 22, 27B and 28B. Paint and punchlist in A-Loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 10, 23; Punch Painting on 10</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Best Vinyl backed into transformer behind unit 31A and 52B. Called Base electric, Hunt and Base Fire Dept and COE to respond. Transformer was isolated and parsons safety is filing report. No injuries. Turned units 13B-15 over to COE for final inspections. Informed COE rep Kurt Martinson inspections on #11 was stopped due to numerous items taken care of.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 959 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 19 Mar 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	SUPER - JOB	1.0	9.0
Best Vinyl	LABORERS	3.0	36.0
Bow man's Inc	SHEET METAL WORKERS	3.0	20.5
C-Forbes	CARPENTER	3.0	6.0
Custom Glass	LABORERS	1.0	7.0
HUNT ELECTRIC	ELECTRICIAN	3.0	12.0
Hogan Enterprise	SUPERV - PAINTING	4.0	40.0
Hogan Enterprise	PAINTERS	14.0	132.0
L&L ASSOCIATES	ELECTRICIAN	3.0	25.0
Parsons Evergreene	CARPENTER	2.0	14.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	9.0
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	61.5
Preeces Tile	FLOOR COVERER	3.0	24.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Valley View Exterior	CARPENTER	3.0	24.0
Western Building	LABORERS	2.0	14.0
Total hours worked to date: 305,950.7		Total	63.0 527.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Standby Hours</u>	<u>Operating Hours</u>
080	Pioneer-Curbmate	0.0	4.0
088	Pioneer-Toro Dingo	0.0	7.0
090	Pioneer-New Holland LS180	0.0	7.0
Total operating hours to date: 30,944.3		Total	0.0 18.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 960	Page 1 of 2
		DATE 20 Mar 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 38 °F, Max 57 °F; No Precipitation; 28 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Hang blinds in A-loop; Hang blind hardware in B-loop; Tack and Pad in 59A AMERICAN TRADITION HOMES - Siding on 62. Install column covers on 33 and 34A HUNT ELECTRIC - Pulled out burnt wire and repull secondary feeders; Replace transformer and terminated cables L&L ELECTRIC - Trim in 31-35; Fix GFCZ in 17 main bedroom bath BOWMANS - Trim in 41-42 PARSONS - Punch list in A/B loops UTAH MECHANICAL CONTRACTORS - Raise water heaters 35B-41A PIONEER LANDSCAPE - Sod 13 and 30-35, 39; Clean-up and install fabric, bark and tree wells WESTERN BUILDING MAINTAINCE - Clean in 18B-20B HOGAN - Repairs in 22, 28 and 29B; Punchlist in 22, 23 and 26 CUSTOM GLASS - Install Outer B-loop mirrors BEST VINYL - Fencing 48-50</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 20-24</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Had limited production due to power outage</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 960 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Mar 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.5
Best Vinyl	SUPER - JOB	1.0	9.0
Best Vinyl	LABORERS	3.0	36.0
Bow man's Inc	SHEET METAL WORKERS	3.0	18.0
Custom Glass	LABORERS	1.0	8.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	2.0	20.0
HUNT ELECTRIC	OPERATING ENGINEER	2.0	20.0
HUNT ELECTRIC	ELECTRICIAN	3.0	31.5
Hogan Enterprise	SUPERV - PAINTING	4.0	33.0
Hogan Enterprise	PAINTERS	14.0	128.5
L&L ASSOCIATES	ELECTRICIAN	3.0	27.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	9.0
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	63.0
Preeces Tile	FLOOR COVERER	4.0	32.0
Utah Mechanical Cont	PLUMBER	1.0	2.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Valley View Exterior	SUPER - JOB	1.0	6.0
Valley View Exterior	CARPENTER	3.0	18.0
Western Building	LABORERS	2.0	14.0
Total hours worked to date:	306,482.2	Total	61.0
			531.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
086	Best Vinyl-Kabota Mini X	2.0	8.0
090	Pioneer-New Holland LS180	0.0	6.0
091	924 Cat Loader	2.0	8.0
Total operating hours to date:	30,966.3	Total	4.0
			22.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 961	Page 1 of 2
		DATE 21 Mar 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 50 °F; No Precipitation; 37 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Hang blinds and do punch in A-loop AMERICAN TRADITION HOMES - Start on 63, Install columns on 34-35A HUNT ELECTRIC - Re-energize Power in A/B Loops L&L ELECTRIC - Punch in A-loop; Trim in 54 BOWMANS - Trim in 43-44 PARSONS - Punch list in A/B loops UTAH MECHANICAL CONTRACTORS - Raise water heaters 41-51. Fix Broken line in 49A PIONEER LANDSCAPE - Install plants and drip 31-37; Grade for curb at 38-40; Pulled pipe 57A-60 WESTERN BUILDING MAINTAINCE - Cleaning in 19 and 20A HOGAN - Repairs in 23, 24 and 29A, 30B; Punch in A-Loop CUSTOM GLASS - Install mirrors in Inner B-loop BEST VINYL - Install fencing 50-53</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 23-26</p> <p>QUALITY CONTROL TESTING AND RESULTS: Performed Hipotential Test in Primaries at transformer 15 to make sure they were not damaged. They Passed per our tester (current technologies). He had mentioned poor weather may have caused some differences in test</p> <p>REMARKS: Turned #16 over for inspection to COE; Had high winds today slowing down our siding</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 961 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Mar 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.0
Best Vinyl	SUPER - JOB	1.0	9.0
Best Vinyl	LABORERS	3.0	27.0
Bow man's Inc	SHEET METAL WORKERS	3.0	13.5
Custom Glass	LABORERS	1.0	6.5
Hogan Enterprise	SUPERV - PAINTING	4.0	35.0
Hogan Enterprise	PAINTERS	13.0	126.0
L&L ASSOCIATES	SUPER - JOB	1.0	9.0
L&L ASSOCIATES	ELECTRICIAN	4.0	36.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	18.0
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	45.0
Preeces Tile	FLOOR COVERER	2.0	16.0
Utah Mechanical Cont	PLUMBER	1.0	8.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Valley View Exterior	CARPENTER	3.0	24.0
Western Building	LABORERS	2.0	14.0
		Total	52.0
Total hours worked to date: 306,933.2			451.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
088	Pioneer-Toro Dingo	0.0	6.0
090	Pioneer-New Holland LS180	0.0	6.0
		Total	0.0
Total operating hours to date: 30,978.3			12.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 962	Page 1 of 2
		DATE 22 Mar 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 23 °F, Max 56 °F; No Precipitation; 7 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Install A-loop blinds, Tack and pad in 59 and 60A AMERICAN TRADITION HOMES - Install columns in 35B; Punch on 10 and 21 L&L ELECTRIC - QC work in 31-35; Replace smoked teeters in unit 4 BOWMANS - Trim in 45-46 PARSONS - Punch list in A/B loops UTAH MECHANICAL CONTRACTORS - Raise water heaters in 52-53 CFORBES - Shelving in 52, base pickup on 52B; hardware on 53, 54B, 55 PIONEER LANDSCAPE - Plants at 35-37; Fabric and bark at 31-37; Pulled pipe in middle of B-loop WESTERN BUILDING MAINTAINCE - Clean in 18-20 HOGAN - Fix walls in 29A and 30A; Paint in 24, 25, 29B and 30B CUSTOM MARBLE - Punch list in A-loop, caulk and cleanup BEST VINYL - Install fencing 45-53</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 17-21 and 24-27</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: None</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 962 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 22 Mar 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	SUPER - JOB	1.0	9.0
Best Vinyl	LABORERS	3.0	27.0
Bow man's Inc	SHEET METAL WORKERS	3.0	11.5
C-Forbes	CARPENTER	3.0	8.0
Hogan Enterprise	SUPERV - PAINTING	2.0	14.0
Hogan Enterprise	PAINTERS	14.0	121.0
L&L ASSOCIATES	ELECTRICIAN	4.0	36.0
Parsons Evergreene	CARPENTER	2.0	15.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	18.0
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	45.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Utah Mechanical Cont	LABORERS	1.0	2.0
Utah Mechanical Cont	PLUMBER	1.0	2.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Valley View Exterior	CARPENTER	2.0	16.0
Western Building	LABORERS	2.0	14.0
Total		53.0	405.5

Total hours worked to date: 307,338.7

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
088	Pioneer-Toro Dingo	0.0	6.0
090	Pioneer-New Holland LS180	0.0	7.0
Total		0.0	13.0

Total operating hours to date: 30,991.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 963 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 23 Mar 2007 - Friday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 38 °F, Max 64 °F; No Precipitation; 25 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - Punch list And buildings in A-loop
 AMERICAN TRADITION HOMES - Siding on #63; Cleanup stock around 59-62
 L&L ELECTRIC - Trim in 59B; Punch in 25B
 BOWMANS - Trim in 47 and 48
 PARSONS - Punch list in A/B loops
 CFORBES - Punch and cleanup in B loop; Hardw are on 59; Punch in 22B and 28B
 PIONEER LANDSCAPE - Fabric and Bark at 34-35; Plants at 38-40; Drip at 35-37. Replaced Sod 32-40; Dig valve manifolds.
 WESTERN BUILDING MAINTAINCE - Clean in #20B, 10, 21-22
 HOGAN - Repairs in 29A, 24, 25 and 30B

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect 17-20 and 27; Re-inspect COE list 1-5

 QUALITY CONTROL TESTING AND RESULTS:
 None

 REMARKS:
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 963 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 23 Mar 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	2.0	14.0
C-Forbes	CARPENTER	3.0	10.0
Hogan Enterprise	SUPERV - PAINTING	3.0	29.0
Hogan Enterprise	PAINTERS	14.0	114.0
L&L ASSOCIATES	ELECTRICIAN	4.0	36.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	18.0
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	45.0
Preces Tile	FLOOR COVERER	2.0	16.0
Valley View Exterior	SUPER - JOB	1.0	7.0
Valley View Exterior	CARPENTER	2.0	14.0
Western Building	LABORERS	4.0	22.0
Total		46.0	360.0

Total hours worked to date: 307,698.7

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
088	Pioneer-Toro Dingo	0.0	4.0
090	Pioneer-New Holland LS180	0.0	7.0
Total		0.0	11.0

Total operating hours to date: 31,002.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 964 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 24 Mar 2007 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 71 °F; No Precipitation; 17 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - Vinyl Punch in B-loop 31-40
 C-FORBES - Hardw are on 60
 PIONEER - Nozzled and punchlist in A-loop; Fabric and bark at 35-37

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspected 18-10

 QUALITY CONTROL TESTING AND RESULTS:
 None

 REMARKS:
 Discussed back patio of 12A with Kurt. Had 3 subs scheduled to work. Kurt started inspecting 12A/ He canceled inspection on Sunday

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
C-Forbes	CARPENTER	1.0	8.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	12.0
Pioneer Landscape	OPERATING ENGINEER	2.0	12.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	28.0
Preces Tile	FLOOR COVERER	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 964		Page 2 of 2
		DATE 24 Mar 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 307,766.7		Total	10.0	68.0
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 31,002.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 966	Page 1 of 2
		DATE 26 Mar 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 68 °F; No Precipitation; 40 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Carpet in 53A; A-loop blinds; vinyl punch in B-loop AMERICAN TRADITION HOMES - Install columns on 37 and punch on 10; Siding on 63 L&L ELECTRIC - Punch in 22A; Trim in 61 QC in 36-39 BOWMANS - Vent w ater heaters in 58-60 IDAHO MASONRY CONTRACTORS - Punch list repairs PARSONS - Punch-list in A/B Loop UTAH MECHANICAL CONTRACTORS - Finish raising w ater heaters in 54-62 CFORBES - Base pick up in 54B and 53A; Hardw are in 60; Screen doors on 35 PATTERSON - Adjust curb stops PIONEER LANDSCAPE - Curb at 37-42; Plant trees at 37-40; Prep for curb, grade for sod and pull pipe at 55, 56 and 62 WESTERN BUILDING MAINTAINCE - Clean 16, 21A and 21B HOGAN - Punch in 30; paint and trim doors; repair damage in 25-30</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect units 10-22 and 27B-29. Inspect for fire and safety</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Turned building 18 to COE for inspections.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 966 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 26 Mar 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.0
Bow man's Inc	SHEET METAL WORKERS	1.0	8.0
C-Forbes	CARPENTER	4.0	26.0
Hogan Enterprise	SUPER - JOB	3.0	22.5
Hogan Enterprise	PAINTERS	9.0	75.5
Idaho Masonry Contra	LABORERS	2.0	16.5
L&L ASSOCIATES	SUPER - JOB	1.0	9.0
L&L ASSOCIATES	ELECTRICIAN	3.0	26.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	18.0
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	45.0
Preeces Tile	FLOOR COVERER	5.0	40.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Valley View Exterior	CARPENTER	2.0	16.0
Western Building	LABORERS	2.0	15.0
Total		49.0	411.5

Total hours worked to date: 308,178.2

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
080	Pioneer-Curbmate	0.0	8.0
088	Pioneer-Toro Dingo	0.0	4.0
090	Pioneer-New Holland LS180	0.0	7.0
Total		0.0	19.0

Total operating hours to date: 31,021.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 967	Page 1 of 2
		DATE 27 Mar 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 35 °F, Max 45 °F; 0.11 IN Precipitation; 51 MPH Wind	
QC NARRATIVES Activities in Progress: WEATHER DELAY - INCLIMATE WEATHER CAUSED DELAY TO PARSONS' CRITICAL PATH - SEE SUBCONTRACTOR NARRATIVES AND QC NARRATIVES. ALDAVE - Carpet in 53, Tack and pad in 59-60 AMERICAN TRADITION HOMES - Install columns on 37; siding on 63 L&L ELECTRIC - Trim on 61A/B and start 62A; QC work in 36-40 BOWMANS - Fire off furnaces in 54-58; Vent water heaters in 61 PARSONS - Punch-list in A/B Loop UTAH MECHANICAL CONTRACTORS - Trim in 54-55; fix lock in 44A CFORBES - Hardware in 61 PIONEER LANDSCAPE - Grade for sod 37-45; Set heads 39-41; Plant trees 39-41 Sod 37-41; Fronts and 40-45 Backs WESTERN BUILDING MAINTAINCE - Cleaning in 21B and 22A HOGAN - Punch list in 30; caulk base boards in 33 and 34A; Repair texture in 31A General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspection 1-3and 19-21and 37B thru 30B QUALITY CONTROL TESTING AND RESULTS: None REMARKS: High winds and rain delayed all exterior work I.E. siding, landscaping and other misc. stuff. Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 967 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 27 Mar 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.5
Bow man's Inc	SHEET METAL WORKERS	2.0	14.0
C-Forbes	CARPENTER	1.0	8.0
Hogan Enterprise	SUPER - JOB	3.0	27.5
Hogan Enterprise	PAINTERS	11.0	102.5
Idaho Masonry Contra	CARPENTER	0.0	0.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	18.0
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	42.5
Preeces Tile	FLOOR COVERER	5.0	40.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Valley View Exterior	SUPER - JOB	1.0	7.0
Valley View Exterior	CARPENTER	2.0	14.0
Western Building	LABORERS	2.0	15.0
Total hours worked to date: 308,553.2		Total 43.0	375.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
089	Pioneer-New Holland LS170	0.0	6.0
090	Pioneer-New Holland LS180	0.0	6.0
Total operating hours to date: 31,033.3		Total 0.0	12.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 968	Page 1 of 2
		DATE 28 Mar 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 35 °F, Max 56 °F; 0.03 IN Precipitation; 56 MPH Wind	
QC NARRATIVES Activities in Progress: WEATHER DELAY - INCLIMATE WEATHER CAUSED DELAY TO PARSONS' CRITICAL PATH - SEE SUBCONTRACTORS' NARRATIVES AND QC NARRATIVES ALDAVE - Tack in 61, carpet in 56B; Hang blinds in 31 AMERICAN TRADITION HOMES - Siding on 63, Install columns in 34 and stocked 40 L&L ELECTRIC - Trim in 60; Punch in 22-26A; Trim in 36-38 BOWMANS - Install grills in 48-51, 53-54 IDAHO MASONRY CONTRACTORS - Punchlist in B-loop PARSONS - Punchlist in A/B Loop CFORBES - Hardw are in 62 PIONEER LANDSCAPE - Nozzled Sod 38-39 WESTERN BUILDING MAINTAINCE - Cleaning in #22 HOGAN - Paint Trim in 25 and doors; Repairs in 33B and 33A PRECES TILE - Tack in 61, carpet in 56B; Hang blinds in 31 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Reinspect 3B - 5B and 19-22 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: High winds stop all exterior work from being productive. Sent home siders and landscapers w as limited to w atering. Turned units 19-10 to COE for Prefinal inspections Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 968 Page 2 of 2																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 28 Mar 2007 - Wednesday																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">3.0</td><td style="text-align: right;">25.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">11.0</td><td style="text-align: right;">103.0</td></tr> <tr><td>Idaho Masonry Contra</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">4.0</td><td style="text-align: right;">36.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">14.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">5.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Valley View Exterior</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>Valley View Exterior</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr> <td style="border-top: 1px solid black;">Total hours worked to date: 308,881.7</td> <td style="border-top: 1px solid black; text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">45.0</td> <td style="text-align: right; border-top: 1px solid black;">328.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	1.0	7.5	C-Forbes	CARPENTER	1.0	8.0	Hogan Enterprise	SUPER - JOB	3.0	25.0	Hogan Enterprise	PAINTERS	11.0	103.0	Idaho Masonry Contra	CARPENTER	1.0	6.0	L&L ASSOCIATES	ELECTRICIAN	4.0	36.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	4.0	Pioneer Landscape	OPERATING ENGINEER	3.0	14.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	22.0	Preeces Tile	FLOOR COVERER	4.0	32.0	Utah Mechanical Cont	LABORERS	1.0	10.0	Utah Mechanical Cont	PLUMBER	3.0	30.0	Valley View Exterior	SUPER - JOB	1.0	2.0	Valley View Exterior	CARPENTER	3.0	6.0	Western Building	LABORERS	2.0	15.0	Total hours worked to date: 308,881.7	Total	45.0	328.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
American Tradition H	CARPENTER	1.0	8.0																																																																								
Bow man's Inc	SHEET METAL WORKERS	1.0	7.5																																																																								
C-Forbes	CARPENTER	1.0	8.0																																																																								
Hogan Enterprise	SUPER - JOB	3.0	25.0																																																																								
Hogan Enterprise	PAINTERS	11.0	103.0																																																																								
Idaho Masonry Contra	CARPENTER	1.0	6.0																																																																								
L&L ASSOCIATES	ELECTRICIAN	4.0	36.0																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	1.0	4.0																																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	14.0																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	22.0																																																																								
Preeces Tile	FLOOR COVERER	4.0	32.0																																																																								
Utah Mechanical Cont	LABORERS	1.0	10.0																																																																								
Utah Mechanical Cont	PLUMBER	3.0	30.0																																																																								
Valley View Exterior	SUPER - JOB	1.0	2.0																																																																								
Valley View Exterior	CARPENTER	3.0	6.0																																																																								
Western Building	LABORERS	2.0	15.0																																																																								
Total hours worked to date: 308,881.7	Total	45.0	328.5																																																																								
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 31,033.3																																																																											
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 969	Page 1 of 2
		DATE 29 Mar 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 62 °F; No Precipitation; 24 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Carpet in 56A; Blinds in 37-39 AMERICAN TRADITION HOMES - Install columns in 40; Siding on 63 L&L ELECTRIC - Trim in 39; Hook up A/C units 31-41 BOWMANS - Finish trims in 49-51 IDAHO MASONRY CONTRACTORS - Punch lists in B-loop PARSONS - Punch lists items in A/B loops; clean up site G&G INSULATION - Blow in attic in East loop; Repair work UTAH MECHANICAL CONTRACTORS - Build kitchen sinks, set toilets and lavs in 57; Finish trim in 58A JB'S ROOFING - Punch list items in A/B loops PIONEER LANDSCAPE - Prep for curb 42-47; Install timers and valve boxes in Loop A; Irrigation 55-62 WESTERN BUILDING MAINTAINCE - Cleaning in 21B and 22A HOGAN - Repairs in 19, 31B and 33A; punch in 24-25 and 27</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 21-25</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Held Weekly QA/QC Meeting; Discussed procedures with Mark fillins for turn over of units</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 969	Page 2 of 2
		DATE 29 Mar 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
Bow man's Inc	SHEET METAL WORKERS	2.0	13.0
G&G Insulation	LABORERS	2.0	6.0
Hogan Enterprise	SUPER - JOB	2.0	18.0
Hogan Enterprise	PAINTERS	9.0	80.0
Idaho Masonry Contra	LABORERS	2.0	18.0
L&L ASSOCIATES	ELECTRICIAN	4.0	36.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	18.0
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	36.0
Preeces Tile	LABORERS	3.0	24.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Valley View Exterior	SUPER - JOB	1.0	8.0
Valley View Exterior	CARPENTER	3.0	24.0
Western Building	LABORERS	2.0	14.5
Total hours worked to date: 309,252.7		Total 44.0	371.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
080	Pioneer-Curbmate	0.0	8.0
090	Pioneer-New Holland LS180	0.0	6.0
Total operating hours to date: 31,047.3		Total 0.0	14.0
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 970 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 30 Mar 2007 - Friday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 63 °F; No Precipitation; 16 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - Carpet in 57B; Blinds in 40-41B
 L&L ELECTRIC - Punch through 25; QC work in 36-40; Hang fans in 2 story units B-loop
 BOWMANS - Vent water heaters in 62-63
 PARSONS - Punchlist in A/B Loop
 UTAH MECHANICAL CONTRACTORS - Inventory and punch on 27A and 28B
 CFORBES - Punch in B-loop
 PIONEER LANDSCAPE - Drip and curbed 44-52; sod 42, Placed trees 41-57; Irrigation 54, 63, 58-59; Nozzled 35-42
 HOGAN - Repairs in 24-25 and 33-37

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect 22-23

QUALITY CONTROL TESTING AND RESULTS:
 None

REMARKS:
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Bow man's Inc	SHEET METAL WORKERS	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 970 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 30 Mar 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

C-Forbes	CARPENTER	1.0	4.0
Hogan Enterprise	SUPER - JOB	2.0	14.0
Hogan Enterprise	PAINTERS	11.0	94.5
L&L ASSOCIATES	ELECTRICIAN	4.0	45.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	18.0
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	45.0
Preeces Tile	LABORERS	2.0	12.0
Utah Mechanical Cont	PLUMBER	1.0	8.0
Total hours worked to date: 309,528.2		Total	32.0 275.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
079	Pioneer-Mitsubishi Excavator	0.0	4.0
080	Pioneer-Curbmate	0.0	8.0
090	Pioneer-New Holland LS180	0.0	8.0
Total operating hours to date: 31,067.3		Total	0.0 20.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 971 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 31 Mar 2007 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 57 °F; No Precipitation; 23 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - Finish Carpet through 57; Tack and Pad in 63A
 PIONEER LANDSCAPING - Set heads 43-46; Planted trees 41-50; Fabric, bark and drip at 38-39
 HOGAN - Punch in 32-33B and repairs in 22-23

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect 23-26

 QUALITY CONTROL TESTING AND RESULTS:
 None

 REMARKS:
 Had 3 subs working

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	SUPER - JOB	1.0	8.0
Hogan Enterprise	PAINTERS	9.0	72.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	11.5
Pioneer Landscape	OPERATING ENGINEER	3.0	19.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	28.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 971		Page 2 of 2
		DATE 31 Mar 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Preece Tile	LABORERS	3.0	24.0	
Total hours worked to date: 309,691.2		Total 23.0	163.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
090	Pioneer-New Holland LS180	0.0	6.0	
Total operating hours to date: 31,073.3		Total 0.0	6.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 972		Page 1 of 1	
		DATE 01 Apr 2007 - Sunday			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004			
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Not Entered			
QC NARRATIVES No QC Narratives were reported today					
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today					
ACTIVITY START/FINISH No activities were started or finished today					
QC REQUIREMENTS No QC requirements were completed today					
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today					
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today					
LABOR HOURS No labor hours were Reported today Total hours worked to date: 309,691.2					
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 31,073.3					
ACCIDENT REPORTING (Describe accidents) No accidents reported today					
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 973	Page 1 of 2
		DATE 02 Apr 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 51 °F; 0.01 IN Precipitation; 29 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Cut carpet for 59-61 AMERICAN TRADITION HOMES - Install columns on 44 and 46A L&L ELECTRIC - Complete A/C hookups through 49; QC work 40-42; cut out buried boxes in 53-58 BOWMANS - Install floor grills in 41-43, 45-53 PARSONS - Punchlist in A/B Loop UTAH MECHANICAL CONTRACTORS - Trim in 58-59A; Replace laundry tray in 23B and 29B CFORBES - Install shelving in 54B and base pickup in 53B PIONEER LANDSCAPE - Plants from 38-53; Edging 40-42; Set heads 47-50 and 41-42; Drip 38-41 WESTERN BUILDING MAINTAINCE - Clean in 23B and 24B HOGAN - Punch in 25, 28A; Redo work in 33-35; Repairs in 25B General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 21-26 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Spoke with Kurt Martinson about COE inspections of units 12B and 14A/B, said he was going to inspect 15 in the afternoon Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 973 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 02 Apr 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.0
Bow man's Inc	SHEET METAL WORKERS	1.0	8.0
C-Forbes	CARPENTER	2.0	12.0
Hogan Enterprise	PAINTERS	12.0	101.5
Hogan Enterprise	SUPER - JOB	2.0	18.0
L&L ASSOCIATES	ELECTRICIAN	4.0	36.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	49.5
Preeces Tile	FLOOR COVERER	1.0	8.0
Utah Mechanical Cont	LABORERS	2.0	20.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Western Building	LABORERS	3.0	22.5
Total hours worked to date: 310,041.7	Total	41.0	364.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
089	New Holland LS170	0.0	4.0
090	Pioneer-New Holland LS180	0.0	8.0
Total operating hours to date: 31,085.3	Total	0.0	12.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 974	Page 1 of 2
		DATE 03 Apr 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 19 °F, Max 60 °F; No Precipitation; 12 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Subfloor in 44A; Blinds in 48-49 AMERICAN TRADITION HOMES - Install columns at 50-51 L&L ELECTRIC - Trouble sheet 44-50 BOWMANS - Install guards on A/C units; charge A/C units at 44-46 ENTERPRISE BUILDERS - Repair driveway at 54A IDAHO MASONRY CONTRACTORS - Punch list work in A/B loops PARSONS - Punchlist in A/B Loop UTAH MECHANICAL CONTRACTORS - Turn on water and finish caulk 31-39; Insulate and fire caulk 31-39; complete trims in 57. Trim work in 60-63 CFORBES - Punch list and cleanup PIONEER LANDSCAPE - Clean up rock and install drip 43-52; Install fabric and bark 42-46. spread amendment 54-63; Till 55-59 and 60-62; Grade 55, 56 and 61-62; mansfold work 55-57 and 60-62 WESTERN BUILDING MAINTAINCE - Cleaning in 26-36 HOGAN - Punch 22-26; paint and touch up 27-30</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 23-26</p> <p>QUALITY CONTROL TESTING AND RESULTS: Tested concrete for repair of driveways</p> <p>REMARKS: Held weekly QA/QC meeting</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 975	Page 1 of 2
		DATE 04 Apr 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 69 °F; No Precipitation; 24 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Subfloor fix in 44A. Blinds in 45-47. AMERICAN TRADITION HOMES - Punch list in A-Loop. Install columns on 49. L&L ELECTRIC - Punch in 26-30. Trims in 59-62. BOWMAN'S - Charge A/C units on 43 and 44. Fire furnaces at 59 and 60. ENTERPRISE BUILDERS - Pour mechanical room in 43. IDAHO MASONRY CONTRACTORS - Punch list in A-Loop. PARSONS EVERGREENE - Punch list in A and B Loops. WBM - Cleaning in 25-26. HOGAN - Repaint in 27B and caulk in 27-29. Repairs in 26A. UTAH MECHANICAL CONTRACTORS - Build sinks, set lavs, laundry trays, set toilets in 61B-63. C-FORBES - Shelving in 55B. Base pickup in 55A. Hardw are in 63. Punch in 39B, 25B and 26A. PIONEER LANDSCAPE - Fabric and Bark at 38 and 44. A-Loop punchlist.</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 21-26B. Re-inspect fire safety issues.</p> <p>QUALITY CONTROL TESTING AND RESULTS: Tested concrete for re-pour or mech. room floor in 43.</p> <p>REMARKS: None</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS: Jim Trentfetter of UMC had 5 stitches on his right forearm due to a cut. Root cause is being investigated.</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 975 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 04 Apr 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.0
Bow man's Inc	SHEET METAL WORKERS	2.0	12.0
C-Forbes	CARPENTER	4.0	27.0
Enterprise Builders	LABORERS	1.0	1.0
Hogan Enterprise	PAINTERS	8.0	74.5
Hogan Enterprise	SUPER - JOB	2.0	20.0
L&L ASSOCIATES	ELECTRICIAN	5.0	45.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	51.0
Preeces Tile	FLOOR COVERER	3.0	26.0
Utah Mechanical Cont	LABORERS	4.0	37.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Western Building	LABORERS	6.0	45.0
Total hours worked to date: 310,876.7	Total	49.0	427.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
090	Pioneer-New Holland LS180	0.0	7.0
Total operating hours to date: 31,099.3	Total	0.0	7.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 976	Page 1 of 2
		DATE 05 Apr 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 34 °F, Max 71 °F; No Precipitation; 9 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Subfloor fix in 44A. Blinds on 48-49 AMERICAN TRADITION HOMES - Install columns at 50-51 L&L ELECTRIC - Trouble shoot 44-50 BOWMAN'S - Install guards on A/C units. Charge A/C units at 44-46 ENTERPRISE BUILDERS - Repour driveway at 54A IDAHO MASONRY CONTRACTORS - Punch list work in A and B loops PARSONS EVERGREENE - Hand doors and punch list work WBM - Cleaning in 26 and 36 HOGAN - Punch 22-26. Paint touch up 27-30 UTAH MECHANICAL CONTRACTORS - Turn on water and finish caulk 31-39. Insulate and fix caulk 31-39. Complete trims in 57. Trim work in 60-63 C-FORBES - Punch and clean up PIONEER LANDSCAPE - Clean up rock and install drip 43-52. Install fabric and bark 42-46. Spread amendment 54-63. Till 55-57 and 60-62. Grade 55-56 and 61-62. Manifold work 55-57 and 60-62.</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 23-26.</p> <p>QUALITY CONTROL TESTING AND RESULTS: Tested concrete for re-pour of driveway.</p> <p>REMARKS: Held weekly QA/QC meeting.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS: None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 976 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 05 Apr 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.0
Bow man's Inc	SHEET METAL WORKERS	2.0	14.0
C-Forbes	CARPENTER	1.0	5.0
Enterprise Builders	LABORERS	2.0	2.0
Hogan Enterprise	PAINTERS	7.0	56.0
Hogan Enterprise	SUPER - JOB	2.0	20.0
L&L ASSOCIATES	ELECTRICIAN	4.0	36.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	49.0
Preeces Tile	FLOOR COVERER	3.0	22.0
Utah Mechanical Cont	LABORERS	4.0	40.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Western Building	LABORERS	5.0	37.5
Total hours worked to date: 311,247.2	Total	44.0	370.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
088	Pioneer-Toro Dingo	0.0	7.0
Total operating hours to date: 31,106.3	Total	0.0	7.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 977		Page 1 of 2								
		DATE 06 Apr 2007 - Friday										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004										
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 36 °F, Max 73 °F; No Precipitation; 14 MPH Wind										
QC NARRATIVES Activities in Progress: ALDAVE - Install B-loop blinds and repair vinyl in 44A AMERICAN TRADITION HOMES - Install columns at 51B and 52 L&L ELECTRIC - Troubleshoot 50B-52 BOWMAN'S - Fire off furnaces in 45 and 62. Install grills in 58-59 PARSONS EVERGREENE - Punch in A and B loops HOGAN - Touch up painting in 27-30 JB'S ROOFING - Punch in A and B loops. Repaired east loop roofs for warranty PIONEER LANDSCAPING - Till amendment 54, 58, 59, and 63. Install curb 55 and 62. Grade for curb at 56 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspected 23-27 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today												
ACTIVITY START/FINISH No activities were started or finished today												
QC REQUIREMENTS No QC requirements were completed today												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today												
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">Employer</th> <th style="width: 30%;">Labor Classification</th> <th style="width: 20%;">Number of Employees</th> <th style="width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">8.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0
Employer	Labor Classification	Number of Employees	Hours Worked									
American Tradition H	CARPENTER	1.0	8.0									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 977		Page 2 of 2
		DATE 06 Apr 2007 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Bow man's Inc SHEET METAL WORKERS Hogan Enterprise PAINTERS Hogan Enterprise SUPER - JOB L&L ASSOCIATES ELECTRICIAN Pioneer Landscape LANDSCAPE LABORERS Pioneer Landscape OPERATING ENGINEER Pioneer Landscape IRRIGATION SYSTEM INSTALLR Preeces Tile FLOOR COVERER Total hours worked to date: 311,472.2		1.0 6.0 2.0 4.0 2.0 3.0 5.0 2.0 Total	8.0 57.0 20.0 36.0 16.0 24.0 40.0 16.0 225.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
080	Pioneer-Curbmate	0.0	7.0	
088	Pioneer-Toro Dingo	0.0	4.0	
Total operating hours to date: 31,117.3		Total	0.0	11.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 980	Page 1 of 2
		DATE 09 Apr 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Previous Weather - Critical Delay Temperature Min 34 °F, Max 55 °F; 0.06 IN Precipitation; 40 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Carpet at 60 and install B-loop blinds AMERICAN HOME TRADITIONS - Clean up in B-loop HUNT ELECTRIC - Trench to install conduit behind unit 9 L&L ELECTRIC - Trim and Troubleshoot 52B - 54A BOWMAN'S - Charge A/C units in 48 and 49. Fire furnaces in 62 and 63A PARSONS - Punch list in A and B loops WBM - Cleaning in 27A and 28 HOGAN - Paint in 29 and Punch in 2 UTAH MECHANICAL CONTRACTORS - Complete trims in 60-63. Insulate and fire caulk in 41-50A. Turn water on and caulk in 41-43 C-FORBES - Punch in A and B loops PIONEER LANDSCAPE - Install trees and plants 41. Plants at 45. Prep and curb 57, 58, 60, 61. Nozzled and set heads 55, 56, 62 BEST VINYL - Distribute materials</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Reinspect 21-23</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: High winds and rain all day. Slowed down all exterior work. Had meeting with COE and Parsons personnel to discuss turnovers, concrete issues and common areas. Base CE was also present.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS: None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 980 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 09 Apr 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	CARPENTER	1.0	7.0
Bow man's Inc	SHEET METAL WORKERS	2.0	10.5
C-Forbes	CARPENTER	1.0	5.0
HUNT ELECTRIC	OPERATING ENGINEER	1.0	10.5
HUNT ELECTRIC	ELECTRICIAN	2.0	11.0
Hogan Enterprise	PAINTERS	6.0	67.0
Hogan Enterprise	SUPER - JOB	2.0	14.0
L&L ASSOCIATES	ELECTRICIAN	4.0	36.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	51.0
Preeces Tile	FLOOR COVERER	3.0	20.0
Utah Mechanical Cont	LABORERS	4.0	40.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Western Building	LABORERS	4.0	30.0
		Total	44.0
Total hours worked to date: 311,862.2			390.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
080	Pioneer-Curbmate	0.0	9.0
086	Best Vinyl-Kabota Mini X	2.0	8.5
		Total	2.0
Total operating hours to date: 31,134.8			17.5

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 981	Page 1 of 2
		DATE 10 Apr 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 28 °F, Max 52 °F; No Precipitation; 37 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Carpet in 61A and 61B</p> <p>AMERICAN TRADITION HOMES - Install columns on 53 and 54. Stocked 55</p> <p>HUNT ELECTRIC - Installed 4" conduit 42" deep. Pulled string and backfilled trench behind 9</p> <p>L&L ELECTRIC - Punch in 5-11. Hook up furnaces through 63. Trouble shoot 54B and 55A</p> <p>BOWMAN'S - Punch in 6-11. Fire furnaces in 43 and 45</p> <p>PARSONS - Punch list in A and B loops</p> <p>WBM - Cleaning in 28A and 29B</p> <p>HOGAN - Repairs in 27B and 30B. Punch in 2 and 6</p> <p>UTAH MECHANICAL CONTRACTORS - Insulate and fire caulk in 50B-53B. Caulk units in 44-53. Punch in 6-11</p> <p>C-FORBES - Punch in B-loop</p> <p>PIONEER LANDSCAPE - Prep for curb: 58-60, 53-54 and 63. Set heads 56, 57, 61, 62, and 60</p> <p>BEST VINYL - Dig holes at 42-44. Set gates for garbage runs</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Repair units 27-30. Inspected plants and landscape 1-5</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Called base telcom about phone line hit behind building 9 w hen burying phone lines. Said it should be dead because they have nothing running through the area. Measured and marked cut line as a precaution after back filling.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS: None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
Empty box for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 981 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 10 Apr 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.0
Best Vinyl	CARPENTER	1.0	8.0
Best Vinyl	LABORERS	3.0	30.0
Best Vinyl	SUPER - JOB	1.0	10.0
Bow man's Inc	SHEET METAL WORKERS	1.0	8.0
C-Forbes	CARPENTER	1.0	3.0
HUNT ELECTRIC	OPERATING ENGINEER	1.0	10.5
HUNT ELECTRIC	ELECTRICIAN	1.0	10.5
Hogan Enterprise	PAINTERS	6.0	57.5
Hogan Enterprise	SUPER - JOB	2.0	15.0
L&L ASSOCIATES	ELECTRICIAN	3.0	30.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	40.0
Preeces Tile	FLOOR COVERER	3.0	28.0
Utah Mechanical Cont	LABORERS	4.0	40.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Western Building	LABORERS	4.0	30.0
Total		44.0	409.5

Total hours worked to date: 312,271.7

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
080	Pioneer-Curbmate	0.0	9.0
086	Best Vinyl-Kabota Mini X	1.0	9.5
088	Pioneer-Toro Dingo	0.0	4.0
090	Pioneer-New Holland LS180	0.0	6.0
Total		1.0	28.5

Total operating hours to date: 31,163.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 982	Page 1 of 2
		DATE 11 Apr 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 18 °F, Max 53 °F; No Precipitation; 12 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Carpet in 61A. Work on B-loop blinds AMERICAN TRADITION HOMES - Install columns on 55. Build columns for 56 and punch in 2 L&L ELECTRIC - Punch in A-loop. Troubleshoot 55B-58A BOWMAN'S - Charge A/C units at 50-52. Install grills in 61-63 PARSONS - Punch list in A and B loops WBM - Clean in 29A, 28A and 37 HOGAN - Repairs and Painting in 30 and 32 UTAH MECHANICAL CONTRACTORS - Insulate lines in 54-63. Caulk in 54-58 PIONEER LANDSCAPE - Installed 55-57 and 60-62 and 52-53. Grade for curb at 61-63 BEST VINYL - Set post for 42-44. Set gates for dumpsters General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected 11 and reinspected 27-30 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Walked 1-9 in A-loop finding concrete deficiencies with COE Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 982 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Apr 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.0
Best Vinyl	CARPENTER	1.0	8.0
Best Vinyl	LABORERS	3.0	27.0
Best Vinyl	SUPER - JOB	1.0	9.0
Bow man's Inc	SHEET METAL WORKERS	2.0	13.5
Hogan Enterprise	PAINTERS	4.0	38.0
Hogan Enterprise	SUPER - JOB	2.0	16.0
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	40.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Utah Mechanical Cont	LABORERS	4.0	40.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Western Building	LABORERS	4.0	30.0
Total hours worked to date:	312,646.2	Total	41.0 374.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
090	Pioneer-New Holland LS180	0.0	8.0
Total operating hours to date: 31,171.3		Total	0.0 8.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 983	Page 1 of 2
		DATE 12 Apr 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 57 °F; No Precipitation; 33 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Carpet in 60. Patch in 44A AMERICAN TRADITION HOMES - Install columns on 56. Bush columns for 57 L&L ELECTRIC - Trouble shoot 58B - 60A. Punch in A-Loop BOWMAN'S - Charge A/C units in 53-56. Equipment list for 31-45 PARSONS - Punch list in A and B loops HOGAN - Paint doors on 30B and remark in 32 UTAH MECHANICAL CONTRACTORS - Fix leaks in 52A and 38B. Caulk units 59-63 C-FORBES - Base pick up 54A, 55B and 57 PIONEER LANDSCAPE - Prep for curb 54-63. Curb 61-63. Set heads 54-63, 58, 59, and 62 BEST VINYL - Finish punch rails and gates. Cleaning.			
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Reinspect 29-30 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Held w weekly QA/QC meeting			
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 983 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 12 Apr 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	2.0	14.0
C-Forbes	CARPENTER	4.0	27.0
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	40.0
Preeces Tile	FLOOR COVERER	4.0	32.0
		Total	25.0

Total hours worked to date: 312,865.2

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
080	Pioneer-Curbmate	0.0	4.0
090	Pioneer-New Holland LS180	0.0	7.0
		Total	0.0

Total operating hours to date: 31,182.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 984 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 13 Apr 2007 - Friday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 34 °F, Max 63 °F; No Precipitation; 16 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - Work on B-loop blinds. Carpet in 61B
 AMERICAN TRADITION HOMES - Install columns on 57. Warranty work in east loop. Punch on 6
 L&L ELECTRIC - Trim and troubleshoot 60B-62A
 BOWMAN'S - Equipment in place lists 46-53. Troubleshoot 45
 IDAHO MASONRY CONTRACTORS - Punch in A-loop
 PARSONS EVERGREENE - Punch list work in A and B loops
 HOGAN - Caulk and paint in 30A. Painting in 32 and 34A
 C-FORBES - Punch in B-loop. Base pickup in 56A and 58A
 PIONEER LANDSCAPE - Prep and curb 56-58 and 60. Plants 60-63. Drip at 41. Set heads 59-63

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspected 29 and 30

 QUALITY CONTROL TESTING AND RESULTS
 None

 REMARKS
 COE inspected interior of 12A

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None

 PREPARATORY AND/OR INITIALS HELD TODAY
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 984 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT D/B Replace Military Family Housing P5		DATE 13 Apr 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

American Tradition H	CARPENTER	1.0	9.0
Bow man's Inc	SHEET METAL WORKERS	1.0	8.0
C-Forbes	CARPENTER	4.0	20.0
Hogan Enterprise	PAINTERS	7.0	66.5
Hogan Enterprise	SUPER - JOB	2.0	18.0
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0
Parsons Evergreene	CARPENTER	7.0	77.5
Parsons Evergreene	LABORERS	2.0	19.5
Parsons Evergreene	SUPER - JOB	2.0	21.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	3.0	26.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	32.0
Preece Tile	FLOOR COVERER	3.0	24.0
		Total	42.0
Total hours worked to date: 313,248.7			369.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Parsons-Water Truck	0.0	8.0
058	Parsons-Backhoe	6.0	2.0
080	Pioneer-Curbmate	0.0	5.0
090	Pioneer-New Holland LS180	0.0	7.0
092	Parsons-Skitter	5.0	3.0
095	Parsons-Gradual	4.0	4.0
		Total	15.0
Total operating hours to date: 31,211.3			29.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 985		Page 1 of 2																
		DATE 14 Apr 2007 - Saturday																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																		
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 40 °F, Max 66 °F; No Precipitation; 36 MPH Wind																		
QC NARRATIVES																				
Activities in Progress: ALDAVE - Carpet in 62 and 52A PARSONS EVERGREENE - Punch list in A and B loops HOGAN - Paint exterior jambs. Painting in 34A C-FORBES - Install shelves in 58. Base pick up in 56B. B-loop punch PIONEER LANDSCAPE - Finish curb 54-57. Fabric and bark at 41																				
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS None QUALITY CONTROL TESTING AND RESULTS None REMARKS Caught up on paperwork and worked on ASI26. Only four subs onsite today.																				
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY None CONTRACTORS FIRST AND/OR LAST DAY ONSITE None																				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																				
ACTIVITY START/FINISH No activities were started or finished today																				
QC REQUIREMENTS No QC requirements were completed today																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>4.0</td> <td>14.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td>5.0</td> <td>40.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - JOB</td> <td>2.0</td> <td>15.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	C-Forbes	CARPENTER	4.0	14.0	Hogan Enterprise	PAINTERS	5.0	40.0	Hogan Enterprise	SUPER - JOB	2.0	15.0
Employer	Labor Classification	Number of Employees	Hours Worked																	
C-Forbes	CARPENTER	4.0	14.0																	
Hogan Enterprise	PAINTERS	5.0	40.0																	
Hogan Enterprise	SUPER - JOB	2.0	15.0																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 985 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 14 Apr 2007 - Saturday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Parsons Evergreene	CARPENTER	7.0	46.0
Parsons Evergreene	SUPER - JOB	2.0	19.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	14.0
Pioneer Landscape	OPERATING ENGINEER	2.0	14.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0
Preeces Tile	FLOOR COVERER	2.0	16.0
		Total	28.0
Total hours worked to date: 313,442.7			194.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Parsons-Water Truck	0.0	8.0
045	Parsons-Backhoe	8.0	0.0
072	Pioneer-New Holland 170	0.0	7.0
088	Pioneer-Toro Dingo	0.0	5.0
092	Parsons-Skitter	8.0	0.0
095	Parsons-Gradual	0.0	8.0
		Total	16.0
Total operating hours to date: 31,239.3			28.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 987	Page 1 of 2
		DATE 16 Apr 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 65 °F; No Precipitation; 28 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Work on B-loop blinds AMERICAN TRADITION HOMES - Install columns on 58 and 59. Punch on 7 HUNT ELECTRIC - Fix hot gas line behind 57 L&L ELECTRIC - Trim and troubleshoot in 63 BOWMAN'S - Equipment lists for 54-63 PARSONS EVERGREENE - Punch list items in A and B loops WBM - Cleaning in 41 HOGAN - Pain exterior door jambs on 47-63. Punch in 34A UTAH MECHANICAL CONTRACTORS - QC work in B-loop C-FORBES - Base pick up in 60A JB'S ROOFING - Warranty in East loop PIONEER LANDSCAPE - Edging at 53-54 and 63. Tree rings and plant trees 53 and 63. Plants 42-46. Perform grading BEST VINYL - Drill post holes in inner B-loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected charles unit in East loop for shear wall fix. Reinspect 30B for painting. Reinspect 1-2 for turnover. Inspect shear wall repair in 75.</p> <p>QUALITY CONTROL TESTING AND RESULTS Compaction test for driveway of 3B, sidewalk 3A, and sidewalk 11</p> <p>REMARKS Hit gas line by building 57 was fixed. Kurt martinson was notified and was present. Cancel repair of driveway. Inspected shear wall repair in unit 75.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 987 Page 2 of 2																																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 16 Apr 2007 - Monday																																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - JOB</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">56.5</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td style="text-align: right;">8.0</td><td style="text-align: right;">70.5</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - JOB</td><td style="text-align: right;">2.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">5.0</td><td style="text-align: right;">50.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">26.0</td></tr> <tr> <td colspan="2"></td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">49.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 313,890.7</td> <td></td> <td style="text-align: right; border-top: 1px solid black;">448.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	9.0	Best Vinyl	LABORERS	3.0	30.0	Best Vinyl	SUPER - JOB	1.0	10.0	Bow man's Inc	SHEET METAL WORKERS	1.0	8.0	C-Forbes	CARPENTER	1.0	6.0	Hogan Enterprise	PAINTERS	6.0	56.5	Hogan Enterprise	SUPER - JOB	2.0	15.0	L&L ASSOCIATES	ELECTRICIAN	4.0	40.0	Parsons Evergreene	CARPENTER	8.0	70.5	Parsons Evergreene	SUPER - JOB	2.0	19.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0	Pioneer Landscape	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	50.0	Preeces Tile	FLOOR COVERER	1.0	8.0	Utah Mechanical Cont	LABORERS	2.0	20.0	Utah Mechanical Cont	PLUMBER	3.0	30.0	Western Building	LABORERS	4.0	26.0			Total	49.0	Total hours worked to date: 313,890.7			448.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																																
American Tradition H	CARPENTER	1.0	9.0																																																																																
Best Vinyl	LABORERS	3.0	30.0																																																																																
Best Vinyl	SUPER - JOB	1.0	10.0																																																																																
Bow man's Inc	SHEET METAL WORKERS	1.0	8.0																																																																																
C-Forbes	CARPENTER	1.0	6.0																																																																																
Hogan Enterprise	PAINTERS	6.0	56.5																																																																																
Hogan Enterprise	SUPER - JOB	2.0	15.0																																																																																
L&L ASSOCIATES	ELECTRICIAN	4.0	40.0																																																																																
Parsons Evergreene	CARPENTER	8.0	70.5																																																																																
Parsons Evergreene	SUPER - JOB	2.0	19.0																																																																																
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0																																																																																
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0																																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	50.0																																																																																
Preeces Tile	FLOOR COVERER	1.0	8.0																																																																																
Utah Mechanical Cont	LABORERS	2.0	20.0																																																																																
Utah Mechanical Cont	PLUMBER	3.0	30.0																																																																																
Western Building	LABORERS	4.0	26.0																																																																																
		Total	49.0																																																																																
Total hours worked to date: 313,890.7			448.0																																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>058</td><td>Parsons-Backhoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">11.5</td></tr> <tr><td>072</td><td>Pioneer-New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>086</td><td>Best Vinyl-Kabota Mini X</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>090</td><td>Pioneer-New Holland LS180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>094</td><td>Parsons-Skidster</td><td style="text-align: right;">0.0</td><td style="text-align: right;">1.5</td></tr> <tr> <td colspan="2"></td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">31.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 31,270.3</td> <td></td> <td></td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	058	Parsons-Backhoe	0.0	11.5	072	Pioneer-New Holland 170	0.0	4.0	086	Best Vinyl-Kabota Mini X	0.0	6.0	090	Pioneer-New Holland LS180	0.0	8.0	094	Parsons-Skidster	0.0	1.5			Total	31.0	Total operating hours to date: 31,270.3																																																			
Serial Number	Description	Standby Hours	Operating Hours																																																																																
058	Parsons-Backhoe	0.0	11.5																																																																																
072	Pioneer-New Holland 170	0.0	4.0																																																																																
086	Best Vinyl-Kabota Mini X	0.0	6.0																																																																																
090	Pioneer-New Holland LS180	0.0	8.0																																																																																
094	Parsons-Skidster	0.0	1.5																																																																																
		Total	31.0																																																																																
Total operating hours to date: 31,270.3																																																																																			
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 988	Page 1 of 2
		DATE 17 Apr 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 65 °F; No Precipitation; 39 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Work on B-loop blinds</p> <p>AMERICAN TRADITION HOMES - Install columns on 60. Punch in 7</p> <p>L&L ELECTRIC - Pick up work in B-loop</p> <p>BOWMAN'S - Charge A/C units in 57-59</p> <p>PARSONS EVERGREENE - Punch list in A and B loops</p> <p>WBM - Clean in 41, 43, 44, and 45</p> <p>HOGAN - Punch in 11, 21, and 22. Repairs in 34B. Paint B-loop exterior</p> <p>UTAH MECHANICAL CONTRACTORS - Fix leak at 61. Install common area water fountains</p> <p>C-FORBES - Base pickup in 58B, 56B, 60B, and 61A. Shelves in 59</p> <p>PIONEER LANDSCAPE - Sod at 57-59, 49, and 61-63. Fabric and bark at 41-42. Install drip at 43 and 44</p> <p>BEST VINYL - Set posts and drill post holes in inner B-loop</p>			
<p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS</p> <p>Reinspect units 1-5, Inspect paint for final in 19</p> <p>QUALITY CONTROL TESTING AND RESULTS</p> <p>None</p> <p>REMARKS</p> <p>COE finished inspection of 12. Started 13</p>			
<p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS</p> <p>None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY</p> <p>None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE</p> <p>None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
Empty box for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 988 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 17 Apr 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.0
Best Vinyl	LABORERS	3.0	30.0
Best Vinyl	SUPER - JOB	1.0	10.0
Bow man's Inc	SHEET METAL WORKERS	2.0	14.0
C-Forbes	CARPENTER	4.0	24.0
Hogan Enterprise	PAINTERS	7.0	67.0
Hogan Enterprise	SUPER - JOB	2.0	14.0
L&L ASSOCIATES	ELECTRICIAN	4.0	36.0
Parsons Evergreene	CARPENTER	8.0	80.5
Parsons Evergreene	SUPER - JOB	2.0	19.0
Pioneer Landscape	LANDSCAPE LABORERS	4.0	39.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	48.0
Preeces Tile	FLOOR COVERER	1.0	8.0
Utah Mechanical Cont	LABORERS	2.0	10.0
Utah Mechanical Cont	PLUMBER	3.0	5.0
Western Building	LABORERS	4.0	29.0
		Total	56.0
Total hours worked to date: 314,363.2			472.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
058	Parsons-Backhoe	0.0	11.5
072	Pioneer-New Holland 170	0.0	8.0
086	Best Vinyl-Kabota Mini X	10.0	4.0
090	Pioneer-New Holland LS180	0.0	8.0
094	Parsons-Skidster	0.0	1.5
		Total	10.0
Total operating hours to date: 31,303.3			33.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 989	Page 1 of 2
		DATE 18 Apr 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Non-Critical Delay Temperature Min 32 °F, Max 45 °F; 0.12 IN Precipitation; 51 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Blinds in B-loop. Carpet in 55A and 62B AMERICAN TRADITION HOMES - Install columns on 61. Punch in 7 L&L ELECTRIC - Pick up work in B-loop BOWMAN'S - Charge A/C units 60-62 PARSONS EVERGREENE - Punch list in A and B loops WBM - Cleaning in 45-47 HOGAN - Repairs in 26 and 27. Punch in 21-28, 31 and 34B C-FORBES - Base pickup in 59A and 61. Install screen doors in 49-50. B-loop punch PIONEER LANDSCAPE - Fabric and bark. Impacted due to rain and snow. Worked in as-builts BEST VINYL - Set posts in inner B-loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Reinspect 1-5 and inspect paint in 17-20</p> <p>QUALITY CONTROL TESTING AND RESULTS None</p> <p>REMARKS Mark inspected 13. Rained all day and windy.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 989 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 18 Apr 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.0
Best Vinyl	LABORERS	3.0	30.0
Best Vinyl	SUPER - JOB	1.0	10.0
Bow man's Inc	SHEET METAL WORKERS	3.0	9.0
C-Forbes	CARPENTER	4.0	24.0
Hogan Enterprise	PAINTERS	8.0	74.5
Hogan Enterprise	SUPER - JOB	2.0	20.0
L&L ASSOCIATES	ELECTRICIAN	4.0	36.0
Parsons Evergreene	CARPENTER	8.0	65.5
Parsons Evergreene	LABORERS	2.0	12.0
Parsons Evergreene	SUPER - JOB	2.0	21.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	3.0
Pioneer Landscape	OPERATING ENGINEER	3.0	11.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	7.5
Preeces Tile	FLOOR COVERER	4.0	32.0
Western Building	LABORERS	4.0	31.5
		Total	56.0
Total hours worked to date: 314,759.2			396.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Parsons-Water Truck	0.0	8.0
045	Parsons-Backhoe	2.0	6.0
072	Pioneer-New Holland 170	0.0	1.0
090	Pioneer-New Holland LS180	0.0	1.0
092	Parsons-Skitter	0.0	8.0
093	Parsons-Cat Fork	6.0	2.0
		Total	8.0
Total operating hours to date: 31,329.3			26.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 990	Page 1 of 2
		DATE 19 Apr 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 26 °F, Max 53 °F; No Precipitation; 23 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Carpet in 58B and 62B. Relay 44A AMERICAN TRADITION HOMES - Install columns on 62. Punch in 1A and 1B L&L ELECTRIC - Pick up in B-loop and punch in 26A, 27B and 30B BOWMAN'S - Change zone board in 45. Punch in 36 and 37 ENTERPRISE BUILDERS - Pour driveway of 3B, sidewalk at 3A and sidewalk at 11 PARSONS EVERGREENE - Punch list in A and B loops WBM - Clean in 1-4 and 47B HOGAN - Punch in 25-28 and 31 C-FORBES - Base pickup 59B and 62. Install hardware on 31-34. Install screen doors on 51-53 PIONEER LANDSCAPE - Install drip and edging 46-49 and 44, fabric and bark 42-44 and 46, plants 47-50 and bark 61-63 in fronts BEST VINYL - Set posts in inner B-loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS Inspected paint in 17-22. Reinspected 21-30</p> <p>QUALITY CONTROL TESTING AND RESULTS Tested concrete for repairs in A-loop at units 3A, 3B, and 11</p> <p>REMARKS Held weekly QA/QC meeting. Walk units 1-5 with Mark.</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 990 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 19 Apr 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
Best Vinyl	LABORERS	3.0	30.0
Best Vinyl	SUPER - JOB	1.0	10.0
Bow man's Inc	SHEET METAL WORKERS	1.0	6.0
C-Forbes	CARPENTER	4.0	24.0
Enterprise Builders	LABORER, CONCRETE PAVING	1.0	1.0
Enterprise Builders	FINISH CARPENTER	3.0	7.5
Hogan Enterprise	PAINTERS	8.0	79.0
Hogan Enterprise	SUPER - JOB	2.0	20.0
L&L ASSOCIATES	ELECTRICIAN	4.0	36.0
Parsons Evergreene	CARPENTER	5.0	73.0
Parsons Evergreene	LABORERS	2.0	15.0
Parsons Evergreene	SUPER - JOB	2.0	20.5
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	50.0
Preeces Tile	FLOOR COVERER	3.0	28.0
Western Building	LABORERS	4.0	32.0
Total		54.0	490.5
Total hours worked to date: 315,249.7			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Parsons-Water Truck	0.0	8.0
045	Parsons-Backhoe	0.0	8.0
092	Parsons-Skitter	0.0	8.0
095	Parsons-Gradual	3.0	5.0
Total		3.0	29.0
Total operating hours to date: 31,358.3			

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 991	Page 1 of 2
		DATE 20 Apr 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 31 °F, Max 57 °F; No Precipitation; 7 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Carpet in 59A. Finish in 44A. Blinds in B-loop AMERICAN TRADITION HOMES - Punch in 8 and 9 L&L ELECTRIC - Labeled meter panels and performed QC in B-loop BOWMAN'S - Install grills in 53, 54 and 58 ENTERPRISE BUILDERS - Strip forms and cut driveway at 3B PARSONS EVERGREENE - Punch in A and B loops WBM - Clean in 5, 48, and 49B HOGAN - Punch in 28-31, 35 C-FORBES - Install shelves in 61, base pickup in 63A, screen doors in 53A, 54, 55, reinstall hardware in 34, 35, 36, and 37 JB'S ROOFING - Punch in A-loop PIONEER LANDSCAPE - Install bark, fabric, drip and edging at 46-49. Plant trees at 54-59 BEST VINYL - Set posts in B-loop General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Reinspect 1-5. Progress inspections in rest of A-loop QUALITY CONTROL TESTING AND RESULTS None REMARKS None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY None CONTRACTORS FIRST AND/OR LAST DAY ONSITE None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 991 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Apr 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.0
Best Vinyl	LABORERS	3.0	30.0
Best Vinyl	SUPER - JOB	1.0	10.0
Bow man's Inc	SHEET METAL WORKERS	1.0	4.0
C-Forbes	CARPENTER	4.0	24.0
Enterprise Builders	FINISH CARPENTER	1.0	1.0
Hogan Enterprise	PAINTERS	8.0	79.0
Hogan Enterprise	SUPER - JOB	2.0	20.0
L&L ASSOCIATES	SUPER - JOB	1.0	7.0
L&L ASSOCIATES	ELECTRICIAN	4.0	24.0
Parsons Evergreene	CARPENTER	4.0	39.5
Parsons Evergreene	LABORERS	2.0	17.0
Parsons Evergreene	SUPER - JOB	2.0	21.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	19.0
Pioneer Landscape	OPERATING ENGINEER	3.0	29.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	47.0
Preeces Tile	FLOOR COVERER	4.0	32.0
Western Building	LABORERS	4.0	32.0
Total		52.0	442.5

Total hours worked to date: 315,692.2

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Parsons-Water Truck	0.0	8.0
058	Parsons-Backhoe	0.0	8.0
072	Pioneer-New Holland 170	0.0	7.0
090	Pioneer-New Holland LS180	0.0	7.0
092	Parsons-Skitter	0.0	8.0
095	Parsons-Gradual	5.0	0.0
Total		5.0	38.0

Total operating hours to date: 31,396.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 992 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Apr 2007 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 38 °F, Max 54 °F; No Precipitation; 8 MPH Wind			

QC NARRATIVES

Activities in Progress:
 HOGAN - Punch in 30B, 31B, 32, and 35B
 PATTERSON - Adjusted curb steps in A-loop
 PIONEER LANDSCAPE - Plant trees at inner B-loop. Install fabric and bark at 49-52

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Went through and inspected 25-29 w with superintendent

QUALITY CONTROL TESTING AND RESULTS
 None

REMARKS
 Had 3 subcontractors work

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None

PREPARATORY AND/OR INITIALS HELD TODAY
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	PAINTERS	6.0	48.0
Hogan Enterprise	SUPER - JOB	2.0	10.0
Parsons Evergreene	CARPENTER	3.0	19.0
Parsons Evergreene	LABORERS	1.0	9.5
Parsons Evergreene	SUPER - JOB	1.0	9.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 992 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Apr 2007 - Saturday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	31.0
Total hours worked to date: 315,843.2		Total	21.0 151.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Parsons-Water Truck	0.0	8.0
058	Parsons-Backhoe	0.0	8.0
072	Pioneer-New Holland 170	0.0	6.0
090	Pioneer-New Holland LS180	0.0	7.0
092	Parsons-Skitter	0.0	8.0
095	Parsons-Gradual	2.0	6.0
Total operating hours to date: 31,439.3		Total	2.0 43.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 994 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 23 Apr 2007 - Monday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 68 °F; 0.05 IN Precipitation; 37 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - Vinyl repair in 27A and hang blinds in 57 and 58
 AMERICAN TRADITION HOMES - Install columns on 63 and punch in A-loop
 BOWMAN'S - Punch in 8, 9, 31-34
 PARSONS EVERGREENE - Punch items in A and B loops
 WBM - Cleaning in 49B, 50, and 51A
 HOGAN - Paint interior jambs in 50 and 51 and punch in 30B, 31B, 37, 35B, and 36
 C-FORBES - Install shelving in 56 and 57A. Base pickup in 63B and 41A. Install screen doors in 56, 57, and 55A
 PIONEER LANDSCAPE - Grade at 53-61. Edging at 53, 54, 63, 58, and 59, and punch in A-loop

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Reinspect at 1-5. Reinspect 28-30

QUALITY CONTROL TESTING AND RESULTS
 None

REMARKS
 Turned 1-5 over to COE for final turnover. Mark inspected units 7 and 13

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None

PREPARATORY AND/OR INITIALS HELD TODAY
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 994 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 23 Apr 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Bow man's Inc	SHEET METAL WORKERS	1.0	8.0
C-Forbes	CARPENTER	4.0	28.0
Hogan Enterprise	PAINTERS	7.0	68.5
Hogan Enterprise	SUPER - JOB	2.0	20.0
Parsons Evergreene	CARPENTER	5.0	47.0
Parsons Evergreene	LABORERS	1.0	10.0
Parsons Evergreene	SUPER - JOB	2.0	21.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	50.0
Preeces Tile	LABORERS	2.0	14.0
Western Building	LABORERS	3.0	24.0
Total		38.0	349.5

Total hours worked to date: 316,192.7

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Parsons-Water Truck	0.0	8.0
058	Parsons-Backhoe	0.0	8.0
072	Pioneer-New Holland 170	0.0	8.0
079	Pioneer-Mitsubishi Excavator	0.0	3.0
090	Pioneer-New Holland LS180	0.0	8.0
092	Parsons-Skitter	1.0	7.0
095	Parsons-Gradual	3.0	5.0
Total		4.0	47.0

Total operating hours to date: 31,486.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 995	Page 1 of 2
		DATE 24 Apr 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 38 °F, Max 70 °F; No Precipitation; 23 MPH Wind		
QC NARRATIVES Activities in Progress: ALDAVE - Vinyl repair in 27. Carpet in 59A. Hang blinds in 59-61 AMERICAN TRADITION HOMES - Punch in inner A-loop L&L ELECTRIC - Trim and troubleshoot in inner B-loop. Punch in A-loop BOWMAN'S - Punch in 36-39 PARSONS EVERGREENE - Punch in A and B loops. Repair on roof of 7. Mow lawns WBM - Cleaning in 51 and 52A HOGAN - Repairs in 21-23, 32 and 36. Paint exterior door jambs in B-loop UTAH MECHANICAL CONTRACTORS - Punch in B-loop. Clean out hose bibs in 50 and 51 C-FORBES - Install shelves in 57B and 60A. Base pick up in 41 and install screen doors in 47B, 48, 48A, and 59 PIONEER LANDSCAPE - Finish sod 54-61. Clean up inside B-loop. Install rock and fabric 53, 54, 63, and 41 and edging at 53, 54, 58, 59, 63. Dig holes for trees at 54-56, 62-63 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Reinspects of 26-30. Finish follow up of fire safety inspection QUALITY CONTROL TESTING AND RESULTS None REMARKS John Walker performed follow up of fire safety inspection. Mark inspected unit 14 with Mike Mickelson. Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY None CONTRACTORS FIRST AND/OR LAST DAY ONSITE None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 995 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 24 Apr 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.0
Bow man's Inc	SHEET METAL WORKERS	1.0	8.0
C-Forbes	CARPENTER	4.0	26.0
Hogan Enterprise	PAINTERS	7.0	70.5
Hogan Enterprise	SUPER - JOB	2.0	20.0
L&L ASSOCIATES	ELECTRICIAN	3.0	19.0
Parsons Evergreene	CARPENTER	5.0	48.0
Parsons Evergreene	LABORERS	2.0	22.0
Parsons Evergreene	SUPER - JOB	2.0	21.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	67.0
Preeces Tile	LABORERS	3.0	24.0
Utah Mechanical Cont	PLUMBER	3.0	12.0
Western Building	LABORERS	2.0	15.0
Total		47.0	411.5

Total hours worked to date: 316,604.2

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Parsons-Water Truck	0.0	8.0
058	Parsons-Backhoe	0.0	8.0
072	Pioneer-New Holland 170	0.0	9.0
079	Pioneer-Mitsubishi Excavator	0.0	2.0
088	Pioneer-Toro Dingo	0.0	7.0
090	Pioneer-New Holland LS180	0.0	9.0
092	Parsons-Skitter	2.0	6.0
095	Parsons-Gradual	5.0	3.0
Total		7.0	52.0

Total operating hours to date: 31,538.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 996	Page 1 of 2
		DATE 25 Apr 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 38 °F, Max 68 °F; No Precipitation; 29 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Vinyl repair in 27. Hand blinds in 61-62. Carpet in 59A AMERICAN TRADITION HOMES - Install garage wraps on 40, 43, 44, 45, 45, 47, and 48 HUNT ELECTRIC - Locate lines in B-loop BOWMAN'S - A/C checks in 1-13 PARSONS EVERGREENE - Punch in A and B loops. Roof repair on #7. Mow lawns WBM - Clean in 52B and 53 HOGAN - Paint exterior door jams on 52 and 43. Punch in 32 and 36 C-FORBES - Install shelves in 60B and 62A. Base pickup in 42A and 42B. Reinstall hardware in 61B and 62. Install screen doors on 60, 61, and 62A PIONEER LANDSCAPE - Edging at 32-34 and 59-60. Set plants at 61-63 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Reinspections of 26-30 for punch, 28-30 for painting QUALITY CONTROL TESTING AND RESULTS None REMARKS Held Quality Council meeting. Mark inspected unit 15. Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY None CONTRACTORS FIRST AND/OR LAST DAY ONSITE None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 996 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 25 Apr 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
Bow man's Inc	SHEET METAL WORKERS	2.0	14.0
C-Forbes	CARPENTER	4.0	28.0
HUNT ELECTRIC	ELECTRICIAN	1.0	5.0
Hogan Enterprise	PAINTERS	7.0	70.0
Hogan Enterprise	SUPER - JOB	2.0	20.0
Parsons Evergreene	CARPENTER	6.0	58.5
Parsons Evergreene	LABORERS	2.0	20.0
Parsons Evergreene	SUPER - JOB	2.0	21.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	19.0
Pioneer Landscape	OPERATING ENGINEER	3.0	28.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	66.5
Preeces Tile	LABORERS	3.0	24.0
Western Building	LABORERS	3.0	24.0
Total hours worked to date: 317,011.2	Total	45.0	407.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Parsons-Water Truck	0.0	8.0
058	Parsons-Backhoe	0.0	8.0
072	Pioneer-New Holland 170	0.0	9.0
088	Pioneer-Toro Dingo	0.0	4.0
089	Pioneer-New Holland LS170	0.0	9.0
092	Parsons-Skitter	0.0	8.0
095	Parsons-Gradual	4.0	4.0
Total operating hours to date: 31,588.3	Total	4.0	50.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 997	Page 1 of 2
		DATE 26 Apr 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 65 °F; No Precipitation; 28 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Vinyl repair in 27. Hang blinds in 62-63. Carpet in 61-62 AMERICAN TRADITION HOMES - Install garage wraps on 49-53 HUNT ELECTRIC - Reroute gas line behind 57 L&L ELECTRIC - Install 2 story ceiling fans BOWMAN'S - Check A/C units in 14-30 PARSONS EVERGREENE - Punch in A and B loops WBM - Clean in 32, 54A and 29B HOGAN - Touch up in 36B-37A. Punch in 25-28. Paint exterior door jambs in 54-57 C-FORBES - Install shelving in 62B and 63A. Base pickup in 42B. Hardware at 54A, 63 and 32. And work on Punch JB'S ROOFING - Repairs on roof at 7 PIONEER LANDSCAPE - Fabric, rock, and edging at 36-38. Install plants at 60-63 and 53-59, drip at 58-63 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS Reinspect 6. Inspect for prefinal 31A QUALITY CONTROL TESTING AND RESULTS None REMARKS Mark inspected 16B and 17. Held weekly QA/QC meeting Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY None CONTRACTORS FIRST AND/OR LAST DAY ONSITE None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 997 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 26 Apr 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.0
Bow man's Inc	SHEET METAL WORKERS	2.0	12.0
C-Forbes	CARPENTER	4.0	20.0
HUNT ELECTRIC	ELECTRICIAN	1.0	5.0
Hogan Enterprise	PAINTERS	6.0	60.0
Hogan Enterprise	SUPER - JOB	2.0	20.0
L&L ASSOCIATES	ELECTRICIAN	4.0	32.0
Parsons Evergreene	CARPENTER	7.0	66.5
Parsons Evergreene	LABORERS	2.0	12.0
Parsons Evergreene	SUPER - JOB	2.0	21.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	60.0
Preeces Tile	LABORERS	3.0	24.0
Western Building	LABORERS	3.0	22.5
Total		48.0	414.0

Total hours worked to date: 317,425.2

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
039	Parsons-Water Truck	0.0	8.0
058	Parsons-Backhoe	0.0	8.0
072	Pioneer-New Holland 170	0.0	9.0
089	Pioneer-New Holland LS170	0.0	9.0
092	Parsons-Skitter	0.0	8.0
095	Parsons-Gradual	4.0	4.0
Total		4.0	46.0

Total operating hours to date: 31,634.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 998 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 27 Apr 2007 - Friday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 77 °F; No Precipitation; 6 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - Vinyl repair in 48B and 52A
 AMERICAN TRADITION HOMES - install garage wraps 53-58. Punch at 8-9
 L&L ELECTRIC - Trim in 53-63
 BOWMAN'S - Check A/C units in 31-35
 PARSONS EVERGREENE - Punch in A and B loops
 WBM - Clean in 30
 HOGAN - Punch in 29-30. Touch up in 31-33 and 37A. Prep exterior door jambs of 55-63
 C-FORBES - Install shelving in 63 and 41, hardware at 33-35 and punch in B-loop
 PIONEER LANDSCAPE - Install plants 31, 33-39-, 46-47, 49, and 54-54. Install fabric and bark 61-63 and drip 53-54, 58, and 63

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Reinspect unit 6 and 7

 QUALITY CONTROL TESTING AND RESULTS
 None

 REMARKS
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None

 PREPARATORY AND/OR INITIALS HELD TODAY
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 998 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 27 Apr 2007 - Friday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	1.0	8.0
C-Forbes	CARPENTER	4.0	18.0
Hogan Enterprise	PAINTERS	7.0	70.5
Hogan Enterprise	SUPER - JOB	2.0	20.0
L&L ASSOCIATES	ELECTRICIAN	3.0	24.0
Parsons Evergreene	CARPENTER	3.0	25.5
Parsons Evergreene	SUPER - JOB	2.0	21.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	19.5
Pioneer Landscape	OPERATING ENGINEER	3.0	29.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	62.5
Preeces Tile	LABORERS	1.0	6.0
Western Building	LABORERS	3.0	21.0
Total hours worked to date: 317,758.7		Total	39.0
			333.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
039	Parsons-Water Truck	0.0	8.0
058	Parsons-Backhoe	0.0	8.0
072	Pioneer-New Holland 170	0.0	9.0
089	Pioneer-New Holland LS170	0.0	9.0
092	Parsons-Skitter	0.0	8.0
095	Parsons-Gradual	2.5	5.5
Total operating hours to date: 31,681.8		Total	2.5
			47.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 999 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 28 Apr 2007 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 80 °F; No Precipitation; 11 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS EVERGREENE - Punch list in A and B loops. Mow law ns and equipment maintenance
 HOGAN - Touch ups in 33-35 and 37
 PIONEER LANDSCAPE - Install fabric and bark at 57, 60, 61. Drip 54-59 and plants at 59
 CUSTOM GLASS - Install B-loop mirrors

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Reinspect 6-8

 QUALITY CONTROL TESTING AND RESULTS
 None

 REMARKS
 Updated postings on as-builts

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None

 PREPARATORY AND/OR INITIALS HELD TODAY
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	PAINTERS	6.0	50.0
Hogan Enterprise	SUPER - JOB	2.0	17.0
Parsons Evergreene	CARPENTER	3.0	15.5
Parsons Evergreene	SUPER - JOB	2.0	19.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 999		Page 2 of 2
		DATE 28 Apr 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Pioneer Landscape	LANDSCAPE LABORERS	2.0	10.0	
Pioneer Landscape	OPERATING ENGINEER	2.0	14.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	28.0	
Total hours worked to date: 317,912.2		Total	21.0	153.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Parsons-Water Truck	0.0	8.0	
058	Parsons-Backhoe	1.0	7.0	
072	Pioneer-New Holland 170	0.0	6.0	
089	Pioneer-New Holland LS170	0.0	6.0	
092	Parsons-Skitter	1.0	7.0	
095	Parsons-Gradual	0.0	8.0	
Total operating hours to date: 31,723.8		Total	2.0	42.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,001 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 30 Apr 2007 - Monday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 47 °F, Max 80 °F; No Precipitation; 15 MPH Wind			

QC NARRATIVES

Activities in Progress:

ALDAVE - Vinyl repair in 44 and 27
 AMERICAN TRADITION HOMES - Install garage wraps 58-63. Punch at 11-12
 L&L ELECTRIC - Replace fuses in 23B, 24B, 25B. Pick up work in B-loop
 BOWMAN'S - Check A/C units in 37-40
 PARSONS EVERGREENE - Punch list in A and B loops. Mow lawns and clean site
 WBM - Cleaning in 54B-55
 HOGAN - Punch in 21-30, 33-37, paint exterior door jambs 54-58
 C-FORBES - Shelving in 42, hardware in 36 and punch in both loops
 PIONEER LANDSCAPE - Install fabric and bark at 56, 57, and 60. Fabric and bark 31-55

General Comments:

QUALITY CONTROL INSPECTIONS AND RESULTS
 Inspections of paint in B-loop

QUALITY CONTROL TESTING AND RESULTS
 None

REMARKS
 Housing inspected units 1-4. Mark Fillins to be gone all week and return Monday. Mike Mickelson will inspect in his place.

Safety Inspection / Safety Meetings:

DAILY SAFETY INSPECTIONS
 None

PREPARATORY AND/OR INITIALS HELD TODAY
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

No activities were started or finished today

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,001 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 30 Apr 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	2.0	12.0
C-Forbes	CARPENTER	3.0	12.0
Hogan Enterprise	PAINTERS	8.0	77.0
Hogan Enterprise	SUPER - JOB	2.0	20.0
L&L ASSOCIATES	ELECTRICIAN	3.0	26.5
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	60.0
Western Building	LABORERS	2.0	15.0
Total		32.0	280.5
Total hours worked to date: 318,192.7			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	9.0
088	Pioneer-Toro Dingo	0.0	5.0
089	Pioneer-New Holland LS170	0.0	9.0
Total		0.0	23.0

Total operating hours to date: 31,746.8

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,002	Page 1 of 2
		DATE 01 May 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 83 °F; No Precipitation; 20 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Punch work AMERICAN TRADITION HOMES - Punch work at 9 and 11 HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Pick up work in B Loop BOWMANS - Check A/C units 41-45 ENTERPRISE BUILDERS - Patch work on stairs at 15 and clean around unit 8 IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch in A/B loops, mow lawns; Back Foundations G&G INSULATION - No work Performed UTAH MECHANICAL CONTRACTORS - No work performed CFORBES - Install door hardware at 33B and 34 PATTERSON - No work performed JB'S ROOFING - Patch work on 12 PIONEER LANDSCAPE - Install plants at 49-52, 56-57, 60-62; Grading at 40-43 WESTERN BUILDING MAINTAINCE - Clean in 55B and 56 HOGAN - Touch up 34-37; Paint exterior door jams 58-60 CUSTOM GLASS - No work performed</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 6-9 and 21-30</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Mike was out today</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,002 Page 2 of 2																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 01 May 2007 - Tuesday																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>SIDER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">82.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - CONSTRUCTION</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">7.0</td><td style="text-align: right;">70.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">15.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">35.0</td> <td style="text-align: right; border-top: 1px solid black;">295.5</td> </tr> </tbody> </table> Total hours worked to date: 318,488.2				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	SIDER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	1.0	8.5	C-Forbes	CARPENTER	1.0	3.0	Enterprise Builders	CEMENT FINISHER	2.0	3.0	Hogan Enterprise	PAINTERS	9.0	82.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	20.0	L&L ASSOCIATES	ELECTRICIAN	3.0	20.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0	Pioneer Landscape	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	70.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Western Building	LABORERS	2.0	15.0	Total		35.0	295.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
American Tradition H	SIDER	1.0	8.0																																																								
Bow man's Inc	SHEET METAL WORKERS	1.0	8.5																																																								
C-Forbes	CARPENTER	1.0	3.0																																																								
Enterprise Builders	CEMENT FINISHER	2.0	3.0																																																								
Hogan Enterprise	PAINTERS	9.0	82.0																																																								
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	20.0																																																								
L&L ASSOCIATES	ELECTRICIAN	3.0	20.0																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	70.0																																																								
Preeces Tile	FLOOR COVERER	2.0	16.0																																																								
Western Building	LABORERS	2.0	15.0																																																								
Total		35.0	295.5																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>072</td><td>Pioneer-New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>080</td><td>Pioneer-Curbmate</td><td style="text-align: right;">0.0</td><td style="text-align: right;">1.0</td></tr> <tr><td>088</td><td>Pioneer-Toro Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">2.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">15.0</td> </tr> </tbody> </table> Total operating hours to date: 31,761.8				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	12.0	080	Pioneer-Curbmate	0.0	1.0	088	Pioneer-Toro Dingo	0.0	2.0	Total		0.0	15.0																																				
Serial Number	Description	Standby Hours	Operating Hours																																																								
072	Pioneer-New Holland 170	0.0	12.0																																																								
080	Pioneer-Curbmate	0.0	1.0																																																								
088	Pioneer-Toro Dingo	0.0	2.0																																																								
Total		0.0	15.0																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,003	Page 1 of 2
		DATE 02 May 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 67 °F; 0.19 IN Precipitation; 32 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Punch work AMERICAN TRADITION HOMES - Punch 1-4, 15-17 and 13A HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Pick up work in B loop and punch in 2 BOWMANS - Check A/C units 41-45 ENTERPRISE BUILDERS - Repair driveway of 61 IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch in A/B loops, repair sidewalk cut for phone line, mow lawns G&G INSULATION - No work Performed UTAH MECHANICAL CONTRACTORS - No work performed CFORBES - Install door hardware at 35-37 PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Install fabric, bark at 54-55 and 63; Drip at 56-57 and 60-62, and grade at 54, 63, 58-59 WESTERN BUILDING MAINTAINCE - Clean in #6 HOGAN - Punch in 21-28; Touch up at 34A and 37B; Paint exterior for jambs at 62-63 CUSTOM GLASS - No work performed General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 6-11 QUALITY CONTROL TESTING AND RESULTS: Test concrete for repair of 61 driveway REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,003 Page 2 of 2																																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 02 May 2007 - Wednesday																																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>SIDER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.5</td></tr> <tr><td>Enterprise Builders</td><td>CEMENT FINISHER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">3.5</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">9.0</td><td style="text-align: right;">80.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - CONSTRUCTION</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td style="text-align: right;">5.0</td><td style="text-align: right;">32.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">7.5</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - CONSTRUCTION</td><td style="text-align: right;">3.0</td><td style="text-align: right;">22.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">7.0</td><td style="text-align: right;">70.0</td></tr> <tr><td>Preeces Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.5</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">44.0</td> <td style="text-align: right;">355.5</td> </tr> </tbody> </table> <p>Total hours worked to date: 318,843.7</p>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	SIDER	1.0	9.0	Bow man's Inc	SHEET METAL WORKERS	1.0	8.5	C-Forbes	CARPENTER	1.0	4.5	Enterprise Builders	CEMENT FINISHER	2.0	3.5	Hogan Enterprise	PAINTERS	9.0	80.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	16.0	L&L ASSOCIATES	ELECTRICIAN	3.0	22.0	Parsons Evergreene	CARPENTER	5.0	32.0	Parsons Evergreene	LABORERS	1.0	7.5	Parsons Evergreene	SUPER - CONSTRUCTION	3.0	22.0	Parsons Evergreene	OPERATING ENGINEER	1.0	5.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0	Pioneer Landscape	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	70.0	Preeces Tile	FLOOR COVERER	2.0	16.0	Western Building	LABORERS	1.0	9.5	Total		44.0	355.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																																								
American Tradition H	SIDER	1.0	9.0																																																																								
Bow man's Inc	SHEET METAL WORKERS	1.0	8.5																																																																								
C-Forbes	CARPENTER	1.0	4.5																																																																								
Enterprise Builders	CEMENT FINISHER	2.0	3.5																																																																								
Hogan Enterprise	PAINTERS	9.0	80.0																																																																								
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	16.0																																																																								
L&L ASSOCIATES	ELECTRICIAN	3.0	22.0																																																																								
Parsons Evergreene	CARPENTER	5.0	32.0																																																																								
Parsons Evergreene	LABORERS	1.0	7.5																																																																								
Parsons Evergreene	SUPER - CONSTRUCTION	3.0	22.0																																																																								
Parsons Evergreene	OPERATING ENGINEER	1.0	5.0																																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0																																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0																																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	70.0																																																																								
Preeces Tile	FLOOR COVERER	2.0	16.0																																																																								
Western Building	LABORERS	1.0	9.5																																																																								
Total		44.0	355.5																																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>072</td><td>Pioneer-New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>080</td><td>Pioneer-Curbmate</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>088</td><td>Pioneer-Toro Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>095</td><td>Parsons-Gradual</td><td style="text-align: right;">5.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>096</td><td>Parsons - Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>097</td><td>Parsons - Back Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">38.0</td> </tr> </tbody> </table> <p>Total operating hours to date: 31,799.8</p>				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	18.0	080	Pioneer-Curbmate	0.0	0.0	088	Pioneer-Toro Dingo	0.0	4.0	095	Parsons-Gradual	5.0	0.0	096	Parsons - Water Truck	0.0	8.0	097	Parsons - Back Hoe	0.0	8.0	Total		5.0	38.0																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																								
072	Pioneer-New Holland 170	0.0	18.0																																																																								
080	Pioneer-Curbmate	0.0	0.0																																																																								
088	Pioneer-Toro Dingo	0.0	4.0																																																																								
095	Parsons-Gradual	5.0	0.0																																																																								
096	Parsons - Water Truck	0.0	8.0																																																																								
097	Parsons - Back Hoe	0.0	8.0																																																																								
Total		5.0	38.0																																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,004	Page 1 of 2
		DATE 03 May 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 36 °F, Max 54 °F; 0.05 IN Precipitation; 29 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Punch work in A loop AMERICAN TRADITION HOMES - Install garage wraps at 41A, 42, 61A, 28A; Punch at 31A HUNT ELECTRIC - No Work Performed L&L ELECTRIC - No work performed BOWMANS - Check A/C units in 46-48 ENTERPRISE BUILDERS - No work performed IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch list in A/B loops, mow lawns G&G INSULATION - No work Performed UTAH MECHANICAL CONTRACTORS - No work performed CFORBES - Punch work in A/B loops PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Irrigation in common areas, Install bark, fabric and rock at 56-59 WESTERN BUILDING MAINTAINCE - Clean in 7-8 HOGAN - Touch up 38A; clean garages of 41-42; Touch up in 35-37 CUSTOM GLASS - No work performed</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected units #6, 7, 8, 9, 11 and 12B</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: None</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,004 Page 2 of 2																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 03 May 2007 - Thursday																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.5</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">3.5</td></tr> <tr><td>C-Forbes</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">4.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">11.0</td><td style="text-align: right;">78.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - CONSTRUCTION</td><td style="text-align: right;">4.0</td><td style="text-align: right;">20.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">30.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">2.5</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - CONSTRUCTION</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Preece Tile</td><td>FLOOR COVERER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">3.0</td><td style="text-align: right;">20.0</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 319,036.2</td> <td style="text-align: right; border-top: 1px solid black;">Total 28.0</td> <td style="text-align: right; border-top: 1px solid black;">192.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	Bow man's Inc	SHEET METAL WORKERS	1.0	3.5	C-Forbes	CARPENTER	1.0	4.0	Hogan Enterprise	PAINTERS	11.0	78.0	Hogan Enterprise	SUPER - CONSTRUCTION	4.0	20.0	Parsons Evergreene	CARPENTER	3.0	30.0	Parsons Evergreene	LABORERS	1.0	2.5	Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0	Preece Tile	FLOOR COVERER	2.0	16.0	Western Building	LABORERS	3.0	20.0	Total hours worked to date: 319,036.2		Total 28.0	192.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																
American Tradition H	CARPENTER	1.0	8.5																																																
Bow man's Inc	SHEET METAL WORKERS	1.0	3.5																																																
C-Forbes	CARPENTER	1.0	4.0																																																
Hogan Enterprise	PAINTERS	11.0	78.0																																																
Hogan Enterprise	SUPER - CONSTRUCTION	4.0	20.0																																																
Parsons Evergreene	CARPENTER	3.0	30.0																																																
Parsons Evergreene	LABORERS	1.0	2.5																																																
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0																																																
Preece Tile	FLOOR COVERER	2.0	16.0																																																
Western Building	LABORERS	3.0	20.0																																																
Total hours worked to date: 319,036.2		Total 28.0	192.5																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>072</td><td>Pioneer-New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>075</td><td>New Holland 180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>088</td><td>Pioneer-Toro Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>094</td><td>Parsons-Skidster</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>095</td><td>Parsons-Gradual</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>096</td><td>Parsons - Water Truck</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>097</td><td>Parsons - Back Hoe</td><td style="text-align: right;">0.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 31,851.8</td> <td style="text-align: right; border-top: 1px solid black;">Total 0.0</td> <td style="text-align: right; border-top: 1px solid black;">52.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	5.0	075	New Holland 180	0.0	9.0	088	Pioneer-Toro Dingo	0.0	6.0	094	Parsons-Skidster	0.0	8.0	095	Parsons-Gradual	0.0	8.0	096	Parsons - Water Truck	0.0	8.0	097	Parsons - Back Hoe	0.0	8.0	Total operating hours to date: 31,851.8		Total 0.0	52.0												
Serial Number	Description	Standby Hours	Operating Hours																																																
072	Pioneer-New Holland 170	0.0	5.0																																																
075	New Holland 180	0.0	9.0																																																
088	Pioneer-Toro Dingo	0.0	6.0																																																
094	Parsons-Skidster	0.0	8.0																																																
095	Parsons-Gradual	0.0	8.0																																																
096	Parsons - Water Truck	0.0	8.0																																																
097	Parsons - Back Hoe	0.0	8.0																																																
Total operating hours to date: 31,851.8		Total 0.0	52.0																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,005 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 04 May 2007 - Friday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 29 °F, Max 57 °F; No Precipitation; 33 MPH Wind			

QC NARRATIVES

Activities in Progress:
 ALDAVE - Vinyl at #60, #62 not painted
 HOGAN - A loop painting 4-10

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS
 Checked #13 thru #16 for progress

QUALITY CONTROL TESTING AND RESULTS:
 None

REMARKS:
 Only had 2 subs working

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

No activities were started or finished today

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	SIDER	1.0	5.0
Bow man's Inc	SHEET METAL WORKERS	1.0	7.0
C-Forbes	CARPENTER	1.0	4.0
Hogan Enterprise	PAINTERS	2.0	10.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,005 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 04 May 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Hogan Enterprise	SUPER - CONSTRUCTION	9.0	91.0
Parsons Evergreene	CARPENTER	3.0	22.0
Parsons Evergreene	LABORERS	1.0	9.5
Parsons Evergreene	SUPER - CONSTRUCTION	3.0	32.5
Parsons Evergreene	OPERATING ENGINEER	1.0	2.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	20.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	68.0
Preeces Tile	FLOOR COVERER	1.0	8.0
Western Building	LABORERS	4.0	30.0
		Total	39.0
Total hours worked to date: 319,375.2			339.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	7.0
075	New Holland 180	0.0	7.0
088	Pioneer-Toro Dingo	0.0	2.0
094	Parsons-Skidster	0.0	8.0
095	Parsons-Gradual	3.0	5.0
096	Parsons - Water Truck	0.0	8.0
097	Parsons - Back Hoe	1.0	7.0
		Total	44.0
Total operating hours to date: 31,895.8			

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,006	Page 1 of 2
		DATE 05 May 2007 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 36 °F, Max 61 °F; No Precipitation; 45 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - No work performed AMERICAN TRADITION HOMES - No work performed HUNT ELECTRIC - No Work Performed L&L ELECTRIC - No work performed BEST VINYL - No work performed BOWMANS - No work performed ENTERPRISE BUILDERS - No work performed IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch in A/B loops, clean up G&G INSULATION - No work Performed UTAH MECHANICAL CONTRACTORS - No work performed CFORBES - No work performed PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Grade and edge common areas 1-22; Fabric and rock 47-50 WESTERN BUILDING MAINTAINCE - No work performed HOGAN - Touch ups at 38-39, 31-33 CUSTOM GLASS - No work performed General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected units #11, 12 A/B, 32, 33A QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Only 2 Subs worked Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,006 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 05 May 2007 - Saturday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Enterprise Builders	CEMENT FINISHER	1.0	8.0
Hogan Enterprise	PAINTERS	7.0	56.0
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	8.0
Parsons Evergreene	CARPENTER	3.0	8.0
Parsons Evergreene	LABORERS	1.0	3.5
Parsons Evergreene	SUPER - CONSTRUCTION	2.0	19.5
Parsons Evergreene	OPERATING ENGINEER	1.0	3.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	5.0
Pioneer Landscape	OPERATING ENGINEER	3.0	15.0
Total		20.0	126.0
Total hours worked to date: 319,501.2			
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	4.0
080	Pioneer-Curbmate	0.0	0.0
088	Pioneer-Toro Dingo	0.0	0.0
090	Pioneer-New Holland LS180	0.0	4.0
094	Parsons-Skidster	0.0	8.0
095	Parsons-Gradual	3.0	5.0
096	Parsons - Water Truck	0.0	8.0
097	Parsons - Back Hoe	0.0	8.0
Total		3.0	37.0
Total operating hours to date: 31,932.8			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,008	Page 1 of 2
		DATE 07 May 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 43 °F, Max 77 °F; No Precipitation; 26 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Punch work in A loop AMERICAN TRADITION HOMES - QC work on 33-34; Warranty on 9368A HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Pick up work 56-63 BEST VINYL - Fence inside B-loop BOWMANS - Light furnaces in 41-42; check dampers in 53A ENTERPRISE BUILDERS - No work performed IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch in A/B loops, fix cement cracks, mow lawns G&G INSULATION - No work Performed UTAH MECHANICAL CONTRACTORS - No work performed CFORBES - No work performed PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Install edging, fabric and rock in common areas WESTERN BUILDING MAINTAINCE - Clean in 11 and 57 HOGAN - Punch in 12-14 and 27, 32 and 33; Touch up in 41 CUSTOM GLASS - No work performed General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected units #12B interior and exterior; Units 31B, 32, and 33A/B and 34 exterior QUALITY CONTROL TESTING AND RESULTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,008 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 07 May 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	SIDER	1.0	8.0
Best Vinyl	LABORERS	4.0	40.0
Best Vinyl	SUPER - CONSTRUCTION	1.0	10.0
Bow man's Inc	SHEET METAL WORKERS	1.0	8.0
Hogan Enterprise	PAINTERS	8.0	81.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	14.0
L&L ASSOCIATES	ELECTRICIAN	2.0	12.0
Parsons Evergreene	CARPENTER	4.0	30.0
Parsons Evergreene	LABORERS	1.0	9.0
Parsons Evergreene	SUPER - CONSTRUCTION	3.0	32.5
Parsons Evergreene	OPERATING ENGINEER	1.0	6.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	10.0
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	40.0
Preeces Tile	FLOOR COVERER	3.0	24.0
Western Building	LABORERS	3.0	17.0
Total hours worked to date: 319,872.7		Total	42.0
			371.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	4.0
075	New Holland 180	0.0	4.0
094	Parsons-Skidster	4.0	4.0
095	Parsons-Gradual	1.0	7.0
096	Parsons - Water Truck	1.0	7.0
097	Parsons - Back Hoe	0.0	8.0
Total operating hours to date: 31,966.8		Total	6.0
			34.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,009	Page 1 of 2
		DATE 08 May 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 83 °F; No Precipitation; 10 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Punch work in A/B loops AMERICAN TRADITION HOMES - QC units 35-38A HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Pick up work 56-63 BEST VINYL - Fence inside B-loop BOWMANS - Check A/C units in 53-55 ENTERPRISE BUILDERS - Jack Hammer stairs at 15 IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch in A/B loops; mow lawns and clean B-loop G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - Punch work in A-loop CFORBES - Punch in B-loop; install hardware PATTERSON - No work performed JB'S ROOFING - Repairs on unit 12 PIONEER LANDSCAPE - Rock, fabric and drip at 54-63 and 45 WESTERN BUILDING MAINTAINCE - Clean in 57B and 58 HOGAN - Touch up in 41-42; Punch in 32-33 CUSTOM GLASS - No work performed</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected 12-14</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Mark Inspected 6-9 and 11</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,009 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 08 May 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Best Vinyl	LABORERS	4.0	40.0
Best Vinyl	SUPER - CONSTRUCTION	1.0	10.0
C-Forbes	CARPENTER	2.0	8.0
Enterprise Builders	CEMENT FINISHER	2.0	6.0
Hogan Enterprise	PAINTERS	8.0	84.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
JB's Roofing	ROOFER	2.0	14.0
L&L ASSOCIATES	ELECTRICIAN	2.0	12.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	9.5
Pioneer Landscape	OPERATING ENGINEER	3.0	28.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	38.0
Preeces Tile	FLOOR COVERER	2.0	12.0
Utah Mechanical Cont	PLUMBER	2.0	4.0
Western Building	LABORERS	5.0	37.5
Total hours worked to date: 320,194.2		Total	41.0 321.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	9.0
088	Pioneer-Toro Dingo	0.0	4.0
090	Pioneer-New Holland LS180	0.0	9.0
Total operating hours to date: 31,988.8		Total	0.0 22.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,010	Page 1 of 2
		DATE 09 May 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 54 °F, Max 84 °F; No Precipitation; 13 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - Punch work in A/B loops AMERICAN TRADITION HOMES - QC work on 36-39 and Clean 31 HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Punch at 20B and 25A; Smokes and Co's in B loop BEST VINYL - Fencing at inner B loop BOWMANS - Check A/C units at 59-61 ENTERPRISE BUILDERS - No work performed IDAHO MASONRY CONTRACTORS - Punch work in A/B loops PARSONS - Punch in A/B loops; mow lawns and trace gas lines G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - Punch in A loop CFORBES - Base pick up in 44 and hardware at 41B, 42 and 61A PATTERSON - No work performed JB'S ROOFING - Punch on 12 PIONEER LANDSCAPE - Install edging, fabric and rock at 31-32, 50-52 and 12 WESTERN BUILDING MAINTAINCE - Clean in 58B and 59 HOGAN - Touch up in 42-43; punch in 34 CUSTOM GLASS - No work performed General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 9-12 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Mark inspected 18-19 Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,010 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 09 May 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	LABORERS	4.0	40.0
Best Vinyl	SUPER - CONSTRUCTION	1.0	10.0
Bow man's Inc	SHEET METAL WORKERS	1.0	8.0
C-Forbes	CARPENTER	3.0	7.0
Hogan Enterprise	PAINTERS	9.0	94.0
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	11.0
L&L ASSOCIATES	ELECTRICIAN	3.0	20.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	18.0
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	63.0
Preeces Tile	FLOOR COVERER	1.0	8.0
Utah Mechanical Cont	LABORERS	2.0	4.0
Utah Mechanical Cont	PLUMBER	2.0	4.0
Western Building	LABORERS	5.0	35.0
Total		45.0	357.0
Total hours worked to date: 320,551.2			
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	7.0
088	Pioneer-Toro Dingo	0.0	4.0
090	Pioneer-New Holland LS180	0.0	7.0
Total		0.0	18.0
Total operating hours to date: 32,006.8			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,011	Page 1 of 2
		DATE 10 May 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 49 °F, Max 84 °F; No Precipitation; 12 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Punch on 18, QC work on 41; install garages wrap on 41B HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Install vanity lights in inner B-loop BEST VINYL - Fenced inner B-loop BOWMANS - Check A/C units at 59-61 ENTERPRISE BUILDERS - Set upstairs at 15 IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch in A/B loops, mow lawns and more fencing G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - No work performed CFORBES - No Work Performed PATTERSON - No work performed JB'S ROOFING - Punch on 12, 14, 16, 18 and 26 PIONEER LANDSCAPE - Install fabrics and bark 60-63; edging, rock and irrigation in common areas WESTERN BUILDING MAINTAINCE - Clean 60A, 12A and 11 HOGAN - Touch up in 42-43; punch in 34 CUSTOM GLASS - No work performed</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 9, 12 and 13; Inspected 33B and 34</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Mark inspected units 20A/B, gave CE a verbal approval to inspect units 9 and 11</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,011 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 10 May 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
Best Vinyl	LABORERS	4.0	40.0
Best Vinyl	SUPER - CONSTRUCTION	1.0	10.0
Bow man's Inc	SHEET METAL WORKERS	1.0	6.0
Enterprise Builders	CEMENT FINISHER	1.0	3.0
Hogan Enterprise	PAINTERS	10.0	102.0
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	3.0
JB's Roofing	ROOFER	2.0	14.0
L&L ASSOCIATES	ELECTRICIAN	2.0	18.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	18.0
Pioneer Landscape	OPERATING ENGINEER	3.0	27.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	7.0	59.0
Western Building	LABORERS	4.0	30.0
Total hours worked to date: 320,889.7		Total 39.0	338.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	7.0
088	Pioneer-Toro Dingo	0.0	4.0
090	Pioneer-New Holland LS180	0.0	7.0
Total operating hours to date: 32,024.8		Total 0.0	18.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,012	Page 1 of 2
		DATE 11 May 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 49 °F, Max 85 °F; No Precipitation; 14 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Clean units 33 and 34; A loop punch HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Install vanity lights in 47-55; Punch in A loop BEST VINYL - Fenced inner B loop BOWMANS - Change dampers in 36 and check A/C units at 62 ENTERPRISE BUILDERS - No work performed IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch list in A/B loops; mow lawns and relocate fence in A loop G&G INSULATION - No work on Site UTAH MECHANICAL CONTRACTORS - No work performed CFORBES - No Work Performed PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Grade in common areas and install irrigation in common areas. WESTERN BUILDING MAINTAINCE - clean in 12 and 13A HOGAN - Touch up in 44; punch in 14-16 and 34 CUSTOM GLASS - No work performed General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 9-13, Inspect 33B and 34 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,012 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 11 May 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	LABORERS	4.0	40.0
Best Vinyl	SUPER - CONSTRUCTION	1.0	10.0
Bow man's Inc	SHEET METAL WORKERS	1.0	8.5
Hogan Enterprise	PAINTERS	10.0	91.0
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	11.0
L&L ASSOCIATES	ELECTRICIAN	2.0	16.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	10.0
Pioneer Landscape	OPERATING ENGINEER	3.0	15.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	30.0
Western Building	LABORERS	4.0	30.0
Total hours worked to date: 321,159.2		Total	35.0 269.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	4.0
088	Pioneer-Toro Dingo	0.0	3.0
090	Pioneer-New Holland LS180	0.0	4.0
Total operating hours to date: 32,035.8		Total	0.0 11.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,013	Page 1 of 2
		DATE 12 May 2007 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 68 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> ALDAVE - No Work Performed AMERICAN TRADITION HOMES - No Work Performed HUNT ELECTRIC - No Work Performed L&L ELECTRIC - No Work Performed BOWMANS - No Work Performed ENTERPRISE BUILDERS - No work performed IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch list in A/B loops; mow lawns and hang doors G&G INSULATION - No work on Site UTAH MECHANICAL CONTRACTORS - No work performed CFORBES - No Work Performed PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - No Work Performed WESTERN BUILDING MAINTAINCE - No Work Performed HOGAN - Punch in 34, touch up in 43 and 44A CUSTOM GLASS - Install mirrors in inner B-loop </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS: None </p> <p> QUALITY CONTROL TESTING AND RESULTS: None </p> <p> REMARKS: Had 2 subs working; Caught up on punch list and typing. </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS None </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY: None </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,013 Page 2 of 2																					
		DATE 12 May 2007 - Saturday																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																					
No Punch List items were corrected today																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																							
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Custom Glass</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 321,188.2</td> <td style="text-align: right;">Total 7.0</td> <td style="text-align: right;">29.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Custom Glass	SUPER - CONSTRUCTION	1.0	4.0	Hogan Enterprise	PAINTERS	5.0	20.0	Hogan Enterprise	SUPER - CONSTRUCTION	1.0	5.0	Total hours worked to date: 321,188.2		Total 7.0	29.0
Employer	Labor Classification	Number of Employees	Hours Worked																				
Custom Glass	SUPER - CONSTRUCTION	1.0	4.0																				
Hogan Enterprise	PAINTERS	5.0	20.0																				
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	5.0																				
Total hours worked to date: 321,188.2		Total 7.0	29.0																				
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,035.8																							
ACCIDENT REPORTING (Describe accidents) No accidents reported today																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																							
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																				
			DATE																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,015	Page 1 of 2
		DATE 14 May 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 75 °F; No Precipitation; 25 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Clean units 35B and 38A; Punch on 19-20 HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Install vanity lights in 56-62 BOWMANS - Level A/C units and insulate line sets 31-63 ENTERPRISE BUILDERS - No work performed IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch list in A/B loops; mow lawns; sack Bloop foundations and set benches G&G INSULATION - No work on Site UTAH MECHANICAL CONTRACTORS - No work performed CFORBES - Install screen doors at 62B and 63 PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Install rock, fabric and edging in common areas WESTERN BUILDING MAINTAINCE - Clean in 13-14A HOGAN - Punch in 18-20 and touch up in 35-44 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 9 and 12, 13-16 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Mark inspected unit 10 and re-inspected 9 and 12 Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,015		Page 2 of 2
		DATE 14 May 2007 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
American Tradition H	CARPENTER		1.0	8.0
Hogan Enterprise	PAINTERS		6.0	55.0
Hogan Enterprise	SUPER - CONSTRUCTION		2.0	17.0
L&L ASSOCIATES	ELECTRICIAN		2.0	18.0
Pioneer Landscape	LANDSCAPE LABORERS		2.0	16.0
Pioneer Landscape	OPERATING ENGINEER		3.0	24.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR		6.0	48.5
Western Building	LABORERS		2.0	16.0
Total hours worked to date: 321,390.7		Total	24.0	202.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
072	Pioneer-New Holland 170		0.0	7.0
088	Pioneer-Toro Dingo		0.0	6.0
090	Pioneer-New Holland LS180		0.0	7.0
Total operating hours to date: 32,055.8		Total	0.0	20.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,016	Page 1 of 2
		DATE 15 May 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 84 °F; No Precipitation; 24 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Washed 38-40; Punch on 16A, 17 and 18A HUNT ELECTRIC - No Work Performed L&L ELECTRIC - QC work in 53-63; Punch in 15 BOWMANS - Charge A/C units 14B; install grills at 59-66 ENTERPRISE BUILDERS - Pour Steps at 15 IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch list in A/B loops; more perimeter fence; cleaning G&G INSULATION - No work on Site UTAH MECHANICAL CONTRACTORS - No work performed CFORBES - Install screen doors at 62B and 63 PATTERSON - No work performed JB'S ROOFING - Punch on 19-20 PIONEER LANDSCAPE - Work in common Areas WESTERN BUILDING MAINTAINCE - Clean in 14B and 15 HOGAN - Punch in 34; touch ups in 38 and 48</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect units 13-16 and 29-30</p> <p>QUALITY CONTROL TESTING AND RESULTS: Test concrete for stains at 15</p> <p>REMARKS: Mark and I walked through 1-12 to verify housing punch lists</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,016 Page 2 of 2																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 15 May 2007 - Tuesday																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">12.5</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">13.0</td> <td style="text-align: right;">85.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">19.0</td> </tr> <tr> <td>JB's Roofing</td> <td>ROOFER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">44.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">39.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 321,675.2</td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">40.0 284.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	2.0	12.5	C-Forbes	CARPENTER	1.0	5.0	Enterprise Builders	CEMENT FINISHER	1.0	2.0	Hogan Enterprise	PAINTERS	13.0	85.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	19.0	JB's Roofing	ROOFER	2.0	12.0	L&L ASSOCIATES	ELECTRICIAN	2.0	18.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	44.0	Western Building	LABORERS	5.0	39.0	Total hours worked to date: 321,675.2		Total	40.0 284.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
American Tradition H	CARPENTER	1.0	8.0																																																								
Bow man's Inc	SHEET METAL WORKERS	2.0	12.5																																																								
C-Forbes	CARPENTER	1.0	5.0																																																								
Enterprise Builders	CEMENT FINISHER	1.0	2.0																																																								
Hogan Enterprise	PAINTERS	13.0	85.0																																																								
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	19.0																																																								
JB's Roofing	ROOFER	2.0	12.0																																																								
L&L ASSOCIATES	ELECTRICIAN	2.0	18.0																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	44.0																																																								
Western Building	LABORERS	5.0	39.0																																																								
Total hours worked to date: 321,675.2		Total	40.0 284.5																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>Pioneer-New Holland 170</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>075</td> <td>New Holland 180</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>088</td> <td>Pioneer-Toro Dingo</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 32,073.8</td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0 18.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	6.0	075	New Holland 180	0.0	6.0	088	Pioneer-Toro Dingo	0.0	6.0	Total operating hours to date: 32,073.8		Total	0.0 18.0																																				
Serial Number	Description	Standby Hours	Operating Hours																																																								
072	Pioneer-New Holland 170	0.0	6.0																																																								
075	New Holland 180	0.0	6.0																																																								
088	Pioneer-Toro Dingo	0.0	6.0																																																								
Total operating hours to date: 32,073.8		Total	0.0 18.0																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,017	Page 1 of 2
		DATE 16 May 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 47 °F, Max 89 °F; No Precipitation; 26 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Wash 41; QC work on 41-44; Punch on 20 HUNT ELECTRIC - No Work Performed L&L ELECTRIC - No work performed BOWMANS - Punch at 15 and 20A; Punch at 36, 41, 42, 43 and 45 ENTERPRISE BUILDERS - No work Performed IDAHO MASONRY CONTRACTORS - No work Performed PARSONS - Punch in A/B loops; relocate fence and hang doors G&G INSULATION - No work Performed UTAH MECHANICAL CONTRACTORS - No work performed CFORBES - No work performed PATTERSON - No work performed JB'S ROOFING - Punch in A loop PIONEER LANDSCAPE - Work common areas, build retaining walls at 52 and 55 WESTERN BUILDING MAINTAINCE - Clean at 15 & 16 HOGAN - Caulk shelves 39-49; Touch up in 44B ACTION GARAGE DOOR - No work performed General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected 13-14A for final inspection; Re inspected 14-19 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Mark inspected 110 exterior, 21 exterior, 22A interior. We both walked 13 and 14A for final inspection Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,017 Page 2 of 2																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 16 May 2007 - Wednesday																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Best Vinyl</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Best Vinyl</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.5</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">9.0</td> <td style="text-align: right;">89.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">11.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">48.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">29.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 321,927.7</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">29.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">252.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Best Vinyl	LABORERS	1.0	10.0	Best Vinyl	SUPER - CONSTRUCTION	1.0	10.0	Bow man's Inc	SHEET METAL WORKERS	1.0	7.5	Hogan Enterprise	PAINTERS	9.0	89.0	Hogan Enterprise	SUPER - CONSTRUCTION	1.0	11.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0	Western Building	LABORERS	4.0	29.0	Total hours worked to date: 321,927.7		Total	29.0				252.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
American Tradition H	CARPENTER	1.0	8.0																																																				
Best Vinyl	LABORERS	1.0	10.0																																																				
Best Vinyl	SUPER - CONSTRUCTION	1.0	10.0																																																				
Bow man's Inc	SHEET METAL WORKERS	1.0	7.5																																																				
Hogan Enterprise	PAINTERS	9.0	89.0																																																				
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	11.0																																																				
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																				
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0																																																				
Western Building	LABORERS	4.0	29.0																																																				
Total hours worked to date: 321,927.7		Total	29.0																																																				
			252.5																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>Pioneer-New Holland 170</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>088</td> <td>Pioneer-Toro Dingo</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>090</td> <td>Pioneer-New Holland LS180</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 32,091.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">18.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	6.0	088	Pioneer-Toro Dingo	0.0	6.0	090	Pioneer-New Holland LS180	0.0	6.0	Total operating hours to date: 32,091.8		Total	0.0				18.0																												
Serial Number	Description	Standby Hours	Operating Hours																																																				
072	Pioneer-New Holland 170	0.0	6.0																																																				
088	Pioneer-Toro Dingo	0.0	6.0																																																				
090	Pioneer-New Holland LS180	0.0	6.0																																																				
Total operating hours to date: 32,091.8		Total	0.0																																																				
			18.0																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,018	Page 1 of 2
		DATE 17 May 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 90 °F; No Precipitation; 29 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - No Work Performed AMERICAN TRADITION HOMES - QC work on 41-52; Punch on 16-10 HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Trouble shoot 63B BOWMANS - Punch in 10-21; Change exhaust caps in 38, 48 and 49A; change dryer vent at 40A ENTERPRISE BUILDERS - No work Performed IDAHO MASONRY CONTRACTORS - No work Performed PARSONS - Punch in A/B loops G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - No work performed CFORBES - No work performed PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Install Rock, fabric and edging in common areas WESTERN BUILDING MAINTAINCE - Clean in 16B and 17 HOGAN - Touch up in 33B, 35-36, 38-53 ACTION GARAGE DOOR - No work performed</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Inspect 13-15 for Final turnover with COE; Re-inspect 16-19</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Mark inspected 22A/B; Hold weekly QA/QC meeting</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,018 Page 2 of 2																																													
PROJECT D/B Replace Military Family Housing P5		DATE 17 May 2007 - Thursday																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.5</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">8.0</td> <td style="text-align: right;">79.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">22.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">48.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">29.0</td> <td style="text-align: right;">253.5</td> </tr> </tbody> </table> Total hours worked to date: 322,181.2				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.5	Bow man's Inc	SHEET METAL WORKERS	1.0	8.0	Hogan Enterprise	PAINTERS	8.0	79.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0	L&L ASSOCIATES	ELECTRICIAN	2.0	18.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0	Western Building	LABORERS	4.0	30.0	Total		29.0	253.5
Employer	Labor Classification	Number of Employees	Hours Worked																																												
American Tradition H	CARPENTER	1.0	8.5																																												
Bow man's Inc	SHEET METAL WORKERS	1.0	8.0																																												
Hogan Enterprise	PAINTERS	8.0	79.0																																												
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0																																												
L&L ASSOCIATES	ELECTRICIAN	2.0	18.0																																												
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																												
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	48.0																																												
Western Building	LABORERS	4.0	30.0																																												
Total		29.0	253.5																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>Pioneer-New Holland 170</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>088</td> <td>Pioneer-Toro Dingo</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>090</td> <td>Pioneer-New Holland LS180</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">18.0</td> </tr> </tbody> </table> Total operating hours to date: 32,109.8				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	7.0	088	Pioneer-Toro Dingo	0.0	4.0	090	Pioneer-New Holland LS180	0.0	7.0	Total		0.0	18.0																								
Serial Number	Description	Standby Hours	Operating Hours																																												
072	Pioneer-New Holland 170	0.0	7.0																																												
088	Pioneer-Toro Dingo	0.0	4.0																																												
090	Pioneer-New Holland LS180	0.0	7.0																																												
Total		0.0	18.0																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,019	Page 1 of 2
		DATE 18 May 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 56 °F, Max 86 °F; No Precipitation; 14 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Punch in A loop on 21 HUNT ELECTRIC - No Work Performed L&L ELECTRIC - QC work in B-loop BOWMANS - Tack control wires in 54, 58, 59 and 63 ENTERPRISE BUILDERS - No work Performed IDAHO MASONRY CONTRACTORS - No work Performed PARSONS - Punch in A/B loops and mow lawns and Clean G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - No work performed CFORBES - No work performed PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Work in common areas WESTERN BUILDING MAINTAINCE - Clean in 17-18 HOGAN - Touch up in 35-4, 47 and 48, 54-59 ACTION GARAGE DOOR - No work performed</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 16-19</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Mark inspected 22B and 23A. CE inspect 13-15</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,019 Page 2 of 2																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 18 May 2007 - Friday																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 45%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 15%;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Best Vinyl</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">40.0</td></tr> <tr><td>Best Vinyl</td><td>SUPER - CONSTRUCTION</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">10.0</td><td style="text-align: right;">69.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - CONSTRUCTION</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">3.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">6.0</td><td style="text-align: right;">45.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">30.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">35.0</td> <td style="text-align: right; border-top: 1px solid black;">271.0</td> </tr> </tbody> </table> Total hours worked to date: 322,452.2				Employer	Labor Classification	Number of Employees	Hours Worked	Best Vinyl	LABORERS	4.0	40.0	Best Vinyl	SUPER - CONSTRUCTION	1.0	10.0	Bow man's Inc	SHEET METAL WORKERS	1.0	8.0	Hogan Enterprise	PAINTERS	10.0	69.0	Hogan Enterprise	SUPER - CONSTRUCTION	1.0	8.0	L&L ASSOCIATES	ELECTRICIAN	3.0	24.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	3.0	21.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	45.0	Western Building	LABORERS	4.0	30.0	Total		35.0	271.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																
Best Vinyl	LABORERS	4.0	40.0																																																
Best Vinyl	SUPER - CONSTRUCTION	1.0	10.0																																																
Bow man's Inc	SHEET METAL WORKERS	1.0	8.0																																																
Hogan Enterprise	PAINTERS	10.0	69.0																																																
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	8.0																																																
L&L ASSOCIATES	ELECTRICIAN	3.0	24.0																																																
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																
Pioneer Landscape	OPERATING ENGINEER	3.0	21.0																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	45.0																																																
Western Building	LABORERS	4.0	30.0																																																
Total		35.0	271.0																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 45%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 15%;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>072</td><td>Pioneer-New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>088</td><td>Pioneer-Toro Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>090</td><td>Pioneer-New Holland LS180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> <td style="text-align: right; border-top: 1px solid black;">19.0</td> </tr> </tbody> </table> Total operating hours to date: 32,128.8				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	7.0	088	Pioneer-Toro Dingo	0.0	5.0	090	Pioneer-New Holland LS180	0.0	7.0	Total		0.0	19.0																												
Serial Number	Description	Standby Hours	Operating Hours																																																
072	Pioneer-New Holland 170	0.0	7.0																																																
088	Pioneer-Toro Dingo	0.0	5.0																																																
090	Pioneer-New Holland LS180	0.0	7.0																																																
Total		0.0	19.0																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,022	Page 1 of 2
		DATE 21 May 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 57 °F; No Precipitation; 39 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Punch 1-12, 21B and 22 HUNT ELECTRIC - No Work Performed L&L ELECTRIC - QC work in B-loop BOWMANS - Punch in 21, 22 and 31 ENTERPRISE BUILDERS - No work Performed IDAHO MASONRY CONTRACTORS - No work Performed PARSONS - Punch in A/B loops and mow lawns and hang doors G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - Punch 31-34 CFORBES - No work performed PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE -Work in common areas WESTERN BUILDING MAINTAINCE - Clean 16B and 17 HOGAN - Touch up in 35-36, 48 and 49 ACTION GARAGE DOOR - No work performed General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 16-20 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Mark was out of town, no buildings ready for turnover Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,022		Page 2 of 2
		DATE 21 May 2007 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
American Tradition H	CARPENTER		1.0	8.0
Bow man's Inc	SHEET METAL WORKERS		1.0	8.0
Hogan Enterprise	PAINTERS		8.0	73.0
Hogan Enterprise	SUPER - CONSTRUCTION		3.0	30.0
L&L ASSOCIATES	ELECTRICIAN		2.0	16.0
Pioneer Landscape	LANDSCAPE LABORERS		2.0	20.0
Pioneer Landscape	OPERATING ENGINEER		3.0	28.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR		6.0	60.0
Utah Mechanical Cont	LABORERS		1.0	3.0
Utah Mechanical Cont	PLUMBER		1.0	3.0
Western Building	LABORERS		4.0	30.0
Total hours worked to date: 322,731.2		Total	32.0	279.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
088	Pioneer-Toro Dingo		0.0	6.0
Total operating hours to date: 32,134.8		Total	0.0	6.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,023	Page 1 of 2
		DATE 22 May 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 65 °F; No Precipitation; 37 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Punch at 31-32 HUNT ELECTRIC - No Work Performed L&L ELECTRIC - QC work in B-loop BOWMANS - Punch in 22, 31-32 ENTERPRISE BUILDERS - No work Performed IDAHO MASONRY CONTRACTORS - No work Performed PARSONS - Punch in A/B loops and mow lawns G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - No work performed CFORBES - Install hardware at 17, install TP holder at 20B; Re-adjust ½ bath door at 10 PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Install edging, fabric, rock and other work in common areas WESTERN BUILDING MAINTAINCE - Clean 17-20A HOGAN - Touch up in 22, 31-34 and 50-52 ACTION GARAGE DOOR - No work performed</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 16-19</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Mark inspected 23 and 24A</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,023 Page 2 of 2																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 22 May 2007 - Tuesday																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Bow man's Inc</td> <td>SHEET METAL WORKERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.5</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">8.0</td> <td style="text-align: right;">77.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">22.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">60.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">15.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 322,989.7</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">27.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">258.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	1.0	8.0	C-Forbes	CARPENTER	1.0	2.5	Hogan Enterprise	PAINTERS	8.0	77.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0	L&L ASSOCIATES	ELECTRICIAN	2.0	16.0	Pioneer Landscape	LANDSCAPE LABORERS	5.0	20.0	Pioneer Landscape	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	60.0	Western Building	LABORERS	2.0	15.0	Total hours worked to date: 322,989.7		Total	27.0				258.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
American Tradition H	CARPENTER	1.0	8.0																																																				
Bow man's Inc	SHEET METAL WORKERS	1.0	8.0																																																				
C-Forbes	CARPENTER	1.0	2.5																																																				
Hogan Enterprise	PAINTERS	8.0	77.0																																																				
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0																																																				
L&L ASSOCIATES	ELECTRICIAN	2.0	16.0																																																				
Pioneer Landscape	LANDSCAPE LABORERS	5.0	20.0																																																				
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	60.0																																																				
Western Building	LABORERS	2.0	15.0																																																				
Total hours worked to date: 322,989.7		Total	27.0																																																				
			258.5																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>Pioneer-New Holland 170</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>088</td> <td>Pioneer-Toro Dingo</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>090</td> <td>Pioneer-New Holland LS180</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 32,164.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">30.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	10.0	088	Pioneer-Toro Dingo	0.0	10.0	090	Pioneer-New Holland LS180	0.0	10.0	Total operating hours to date: 32,164.8		Total	0.0				30.0																												
Serial Number	Description	Standby Hours	Operating Hours																																																				
072	Pioneer-New Holland 170	0.0	10.0																																																				
088	Pioneer-Toro Dingo	0.0	10.0																																																				
090	Pioneer-New Holland LS180	0.0	10.0																																																				
Total operating hours to date: 32,164.8		Total	0.0																																																				
			30.0																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																							
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,024	Page 1 of 2
		DATE 23 May 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 36 °F, Max 71 °F; No Precipitation; 18 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Punch at 32-34 and 22A HUNT ELECTRIC - No Work Performed L&L ELECTRIC - QC work in B-loop BOWMANS - No work performed ENTERPRISE BUILDERS - No work Performed IDAHO MASONRY CONTRACTORS - No work Performed PARSONS - Punch in A/B loops and mow lawns G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - No work performed CFORBES - No work performed PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Common area work WESTERN BUILDING MAINTAINCE - Clean in #20 HOGAN - Punch in 10-21; Touch up in 33-35, 51-52, 46 and 47 ACTION GARAGE DOOR - No work performed</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 16-18 and inspected 36</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Mark inspected 24B and 25</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,024 Page 2 of 2																																													
PROJECT D/B Replace Military Family Housing P5		DATE 23 May 2007 - Wednesday																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">8.0</td> <td style="text-align: right;">84.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">22.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">60.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">22.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 323,242.2</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">26.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">252.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Hogan Enterprise	PAINTERS	8.0	84.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0	L&L ASSOCIATES	ELECTRICIAN	2.0	16.0	Pioneer Landscape	LANDSCAPE LABORERS	6.0	60.0	Pioneer Landscape	OPERATING ENGINEER	1.0	10.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	30.0	Western Building	LABORERS	3.0	22.5	Total hours worked to date: 323,242.2		Total	26.0				252.5
Employer	Labor Classification	Number of Employees	Hours Worked																																												
American Tradition H	CARPENTER	1.0	8.0																																												
Hogan Enterprise	PAINTERS	8.0	84.0																																												
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0																																												
L&L ASSOCIATES	ELECTRICIAN	2.0	16.0																																												
Pioneer Landscape	LANDSCAPE LABORERS	6.0	60.0																																												
Pioneer Landscape	OPERATING ENGINEER	1.0	10.0																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	30.0																																												
Western Building	LABORERS	3.0	22.5																																												
Total hours worked to date: 323,242.2		Total	26.0																																												
			252.5																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>Pioneer-New Holland 170</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>090</td> <td>Pioneer-New Holland LS180</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 32,174.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">10.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	5.0	090	Pioneer-New Holland LS180	0.0	5.0	Total operating hours to date: 32,174.8		Total	0.0				10.0																								
Serial Number	Description	Standby Hours	Operating Hours																																												
072	Pioneer-New Holland 170	0.0	5.0																																												
090	Pioneer-New Holland LS180	0.0	5.0																																												
Total operating hours to date: 32,174.8		Total	0.0																																												
			10.0																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,025	Page 1 of 2
		DATE 24 May 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 50 °F, Max 75 °F; No Precipitation; 17 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Punch at 23, 24 and 35; Install garage w raps at 31-35 HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Punch 19-25; QC work in B-loop BOWMANS - No work performed ENTERPRISE BUILDERS - No work Performed IDAHO MASONRY CONTRACTORS - No work Performed PARSONS - Punch in A/B loops and mow lawns G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - Punch at 23-24 CFORBES - No work performed PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Common area work WESTERN BUILDING MAINTAINCE - Clean in 10, 27 and 17-19 HOGAN - Touch up in 35-37 and 48-49; 51-53 ACTION GARAGE DOOR - No work performed</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 16-18</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Mark inspected 25</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,025 Page 2 of 2																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 24 May 2007 - Thursday																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Custom Marble</td> <td>CARPENTER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">8.0</td> <td style="text-align: right;">83.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">21.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">42.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">15.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">22.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 323,519.7</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">34.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">277.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Custom Marble	CARPENTER	3.0	20.0	Hogan Enterprise	PAINTERS	8.0	83.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	21.0	L&L ASSOCIATES	ELECTRICIAN	2.0	16.0	Pioneer Landscape	LANDSCAPE LABORERS	5.0	42.0	Pioneer Landscape	OPERATING ENGINEER	3.0	30.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	20.0	Utah Mechanical Cont	PLUMBER	5.0	15.0	Western Building	LABORERS	3.0	22.5	Total hours worked to date: 323,519.7		Total	34.0				277.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
American Tradition H	CARPENTER	1.0	8.0																																																				
Custom Marble	CARPENTER	3.0	20.0																																																				
Hogan Enterprise	PAINTERS	8.0	83.0																																																				
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	21.0																																																				
L&L ASSOCIATES	ELECTRICIAN	2.0	16.0																																																				
Pioneer Landscape	LANDSCAPE LABORERS	5.0	42.0																																																				
Pioneer Landscape	OPERATING ENGINEER	3.0	30.0																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	20.0																																																				
Utah Mechanical Cont	PLUMBER	5.0	15.0																																																				
Western Building	LABORERS	3.0	22.5																																																				
Total hours worked to date: 323,519.7		Total	34.0																																																				
			277.5																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>088</td> <td>Pioneer-Toro Dingo</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>089</td> <td>Pioneer-New Holland LS170</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>090</td> <td>Pioneer-New Holland LS180</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 32,204.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">30.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	088	Pioneer-Toro Dingo	0.0	10.0	089	Pioneer-New Holland LS170	0.0	10.0	090	Pioneer-New Holland LS180	0.0	10.0	Total operating hours to date: 32,204.8		Total	0.0				30.0																												
Serial Number	Description	Standby Hours	Operating Hours																																																				
088	Pioneer-Toro Dingo	0.0	10.0																																																				
089	Pioneer-New Holland LS170	0.0	10.0																																																				
090	Pioneer-New Holland LS180	0.0	10.0																																																				
Total operating hours to date: 32,204.8		Total	0.0																																																				
			30.0																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,026	Page 1 of 2
		DATE 25 May 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 74 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - No Work Performed AMERICAN TRADITION HOMES - No Work Performed HUNT ELECTRIC - No Work Performed L&L ELECTRIC - No Work Performed BOWMANS - No work performed ENTERPRISE BUILDERS - No work Performed IDAHO MASONRY CONTRACTORS - No work Performed PARSONS - Punchlist in A/B Loop G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - No work performed CFORBES - No work performed PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Watered WESTERN BUILDING MAINTAINCE - No work performed HOGAN - Touch-up in 38-41, 50-53 ACTION GARAGE DOOR - No work performed</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected 37 and re-inspected 16-18</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: None</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,026		Page 2 of 2																								
		DATE 25 May 2007 - Friday																										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																										
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																												
LABOR HOURS The following labor hours were Reported today: <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">5.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">7.0</td> <td style="text-align: right;">49.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">14.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 323,589.7</td> <td style="text-align: right;">Total 11.0</td> <td style="text-align: right;">70.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	5.0	Hogan Enterprise	PAINTERS	7.0	49.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	14.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	2.0	Total hours worked to date: 323,589.7		Total 11.0	70.0
Employer	Labor Classification	Number of Employees	Hours Worked																									
American Tradition H	CARPENTER	1.0	5.0																									
Hogan Enterprise	PAINTERS	7.0	49.0																									
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	14.0																									
Pioneer Landscape	LANDSCAPE LABORERS	1.0	2.0																									
Total hours worked to date: 323,589.7		Total 11.0	70.0																									
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,204.8																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																												
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																												
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,027 Page 1 of 1	
		DATE 26 May 2007 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Not Entered		
QC NARRATIVES No QC Narratives were reported today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS No labor hours were Reported today Total hours worked to date: 323,589.7			
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,204.8			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,030	Page 1 of 2
		DATE 29 May 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 43 °F, Max 76 °F; No Precipitation; 17 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Punch in 18B and 20A and 21B HUNT ELECTRIC - No Work Performed L&L ELECTRIC - QC work in B loop BOWMANS - No work performed ENTERPRISE BUILDERS - No work Performed IDAHO MASONRY CONTRACTORS - No work Performed PARSONS - Punchlist in A/B Loop, Mow Lawns G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - Punch on 21A, 22A, 23A and 28A CFORBES - Punch at 23A and 34B PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Work in common areas WESTERN BUILDING MAINTAINCE - Clean in 21A and 22B HOGAN - Touch up in 41-42, 53 and 54, 57 ACTION GARAGE DOOR - No work performed</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Inspect 38 and 39A; Reinspect 1-5</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Mark Inspected 26B</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,030 Page 2 of 2																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 29 May 2007 - Tuesday																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">3.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">7.0</td> <td style="text-align: right;">72.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">25.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">40.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 323,809.7</td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">28.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right; border-top: 1px solid black;">220.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	C-Forbes	CARPENTER	1.0	3.0	Hogan Enterprise	PAINTERS	7.0	72.0	Hogan Enterprise	SUPER - CONSTRUCTION	3.0	25.0	L&L ASSOCIATES	ELECTRICIAN	2.0	16.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0	Utah Mechanical Cont	LABORERS	1.0	2.0	Utah Mechanical Cont	PLUMBER	1.0	2.0	Western Building	LABORERS	2.0	12.0	Total hours worked to date: 323,809.7		Total	28.0				220.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
American Tradition H	CARPENTER	1.0	8.0																																																								
C-Forbes	CARPENTER	1.0	3.0																																																								
Hogan Enterprise	PAINTERS	7.0	72.0																																																								
Hogan Enterprise	SUPER - CONSTRUCTION	3.0	25.0																																																								
L&L ASSOCIATES	ELECTRICIAN	2.0	16.0																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0																																																								
Utah Mechanical Cont	LABORERS	1.0	2.0																																																								
Utah Mechanical Cont	PLUMBER	1.0	2.0																																																								
Western Building	LABORERS	2.0	12.0																																																								
Total hours worked to date: 323,809.7		Total	28.0																																																								
			220.0																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>Pioneer-New Holland 170</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>088</td> <td>Pioneer-Toro Dingo</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>090</td> <td>Pioneer-New Holland LS180</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">11.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 32,228.8</td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right; border-top: 1px solid black;">24.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	7.0	088	Pioneer-Toro Dingo	0.0	6.0	090	Pioneer-New Holland LS180	0.0	11.0	Total operating hours to date: 32,228.8		Total	0.0				24.0																																
Serial Number	Description	Standby Hours	Operating Hours																																																								
072	Pioneer-New Holland 170	0.0	7.0																																																								
088	Pioneer-Toro Dingo	0.0	6.0																																																								
090	Pioneer-New Holland LS180	0.0	11.0																																																								
Total operating hours to date: 32,228.8		Total	0.0																																																								
			24.0																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,031	Page 1 of 2
		DATE 30 May 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 84 °F; No Precipitation; 24 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Punch on 20A, 22A and 26B HUNT ELECTRIC - No Work Performed L&L ELECTRIC - QC Work in B loop BOWMANS - No work performed ENTERPRISE BUILDERS - No work Performed IDAHO MASONRY CONTRACTORS - Punch list in A/B loops PARSONS - Punchlist in A/B Loop, hang doors G&G INSULATION - No work on Site UTAH MECHANICAL CONTRACTORS - Punch at 10A, 22B, 24B and 24A CFORBES - Punch at 26B and install hardware at 40 and 41A PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Work in common Areas WESTERN BUILDING MAINTAINCE - Clean in 21B, 10 and 22A HOGAN - Touch up in 42 and in All B-loop ACTION GARAGE DOOR - No work performed General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspect Unit 39 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Mark Inspected 26A and 27A Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,031 Page 2 of 2																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 30 May 2007 - Wednesday																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">6.5</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">57.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">1.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">1.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 323,995.2</td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">26.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right; border-top: 1px solid black;">185.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	C-Forbes	CARPENTER	2.0	6.5	Hogan Enterprise	PAINTERS	6.0	57.0	Hogan Enterprise	SUPER - CONSTRUCTION	3.0	24.0	L&L ASSOCIATES	ELECTRICIAN	2.0	16.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	24.0	Utah Mechanical Cont	LABORERS	1.0	1.0	Utah Mechanical Cont	PLUMBER	1.0	1.0	Western Building	LABORERS	1.0	8.0	Total hours worked to date: 323,995.2		Total	26.0				185.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
American Tradition H	CARPENTER	1.0	8.0																																																								
C-Forbes	CARPENTER	2.0	6.5																																																								
Hogan Enterprise	PAINTERS	6.0	57.0																																																								
Hogan Enterprise	SUPER - CONSTRUCTION	3.0	24.0																																																								
L&L ASSOCIATES	ELECTRICIAN	2.0	16.0																																																								
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																								
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	24.0																																																								
Utah Mechanical Cont	LABORERS	1.0	1.0																																																								
Utah Mechanical Cont	PLUMBER	1.0	1.0																																																								
Western Building	LABORERS	1.0	8.0																																																								
Total hours worked to date: 323,995.2		Total	26.0																																																								
			185.5																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>Pioneer-New Holland 170</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>088</td> <td>Pioneer-Toro Dingo</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>090</td> <td>Pioneer-New Holland LS180</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">11.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total operating hours to date: 32,252.8</td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right; border-top: 1px solid black;">24.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	7.0	088	Pioneer-Toro Dingo	0.0	6.0	090	Pioneer-New Holland LS180	0.0	11.0	Total operating hours to date: 32,252.8		Total	0.0				24.0																																
Serial Number	Description	Standby Hours	Operating Hours																																																								
072	Pioneer-New Holland 170	0.0	7.0																																																								
088	Pioneer-Toro Dingo	0.0	6.0																																																								
090	Pioneer-New Holland LS180	0.0	11.0																																																								
Total operating hours to date: 32,252.8		Total	0.0																																																								
			24.0																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,032	Page 1 of 2
		DATE 31 May 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 87 °F; No Precipitation; 29 MPH Wind	
QC NARRATIVES Activities in Progress: ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Punch on 20A, 22A and 26B HUNT ELECTRIC - No Work Performed L&L ELECTRIC - QC Work in B loop BOWMANS - No work performed ENTERPRISE BUILDERS - No work Performed IDAHO MASONRY CONTRACTORS - Punch list in A/B loops PARSONS - Punchlist in A/B Loop, hang doors G&G INSULATION - No work on Site UTAH MECHANICAL CONTRACTORS - Punch at 10A, 22B, 24B and 24A CFORBES - Punch at 26B and install hardware at 40 and 41A PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Work in common Areas WESTERN BUILDING MAINTAINCE - Clean in 21B, 10 and 22A HOGAN - Touch up in 42 and in All B-loop ACTION GARAGE DOOR - No work performed General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspect Unit 39 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Mark Inspected 26A and 27A Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,032 Page 2 of 2																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 31 May 2007 - Thursday																																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Best Vinyl</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>Best Vinyl</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">7.0</td> <td style="text-align: right;">70.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">22.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">40.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">15.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 324,210.2</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">28.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">215.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Best Vinyl	LABORERS	1.0	4.0	Best Vinyl	SUPER - CONSTRUCTION	1.0	4.0	Hogan Enterprise	PAINTERS	7.0	70.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0	L&L ASSOCIATES	ELECTRICIAN	1.0	8.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	3.0	24.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0	Utah Mechanical Cont	LABORERS	2.0	2.0	Utah Mechanical Cont	PLUMBER	1.0	2.0	Western Building	LABORERS	2.0	15.0	Total hours worked to date: 324,210.2		Total	28.0				215.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																												
American Tradition H	CARPENTER	1.0	8.0																																																												
Best Vinyl	LABORERS	1.0	4.0																																																												
Best Vinyl	SUPER - CONSTRUCTION	1.0	4.0																																																												
Hogan Enterprise	PAINTERS	7.0	70.0																																																												
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0																																																												
L&L ASSOCIATES	ELECTRICIAN	1.0	8.0																																																												
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																																												
Pioneer Landscape	OPERATING ENGINEER	3.0	24.0																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0																																																												
Utah Mechanical Cont	LABORERS	2.0	2.0																																																												
Utah Mechanical Cont	PLUMBER	1.0	2.0																																																												
Western Building	LABORERS	2.0	15.0																																																												
Total hours worked to date: 324,210.2		Total	28.0																																																												
			215.0																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>Pioneer-New Holland 170</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>088</td> <td>Pioneer-Toro Dingo</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 32,268.8</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">16.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	1.0	8.0	088	Pioneer-Toro Dingo	1.0	8.0	Total operating hours to date: 32,268.8		Total	2.0				16.0																																								
Serial Number	Description	Standby Hours	Operating Hours																																																												
072	Pioneer-New Holland 170	1.0	8.0																																																												
088	Pioneer-Toro Dingo	1.0	8.0																																																												
Total operating hours to date: 32,268.8		Total	2.0																																																												
			16.0																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,033	Page 1 of 2
		DATE 01 Jun 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 91 °F; No Precipitation; 23 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Punch at 26-28 and 35A HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Relocate lights; Punch at 25 BOWMANS - No work performed ENTERPRISE BUILDERS - No work Performed IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch list in A/B Loop, Mow lawns G&G INSULATION - No work on Site UTAH MECHANICAL CONTRACTORS - No work performed IDAHO TRIM INC - Punch in A/B loops PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - work in common areas WESTERN BUILDING MAINTAINCE - Clean in 22B and 27B HOGAN - Touch up at 57-58, 52, 55-56 ACTION GARAGE DOOR - No work performed</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 19-21</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Mark Inspected 29-30</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,033 Page 2 of 2																																													
PROJECT D/B Replace Military Family Housing P5		DATE 01 Jun 2007 - Friday																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 15%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">6.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">7.0</td> <td style="text-align: right;">70.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">22.0</td> </tr> <tr> <td>Idaho Trim Inc</td> <td>CARPENTER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">36.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">11.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">24.0</td> <td style="text-align: right; border-top: 1px solid black;">209.0</td> </tr> </tbody> </table> Total hours worked to date: 324,419.2				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	6.0	Hogan Enterprise	PAINTERS	7.0	70.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0	Idaho Trim Inc	CARPENTER	4.0	36.0	L&L ASSOCIATES	ELECTRICIAN	2.0	16.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0	Western Building	LABORERS	2.0	11.0	Total		24.0	209.0
Employer	Labor Classification	Number of Employees	Hours Worked																																												
American Tradition H	CARPENTER	1.0	6.0																																												
Hogan Enterprise	PAINTERS	7.0	70.0																																												
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0																																												
Idaho Trim Inc	CARPENTER	4.0	36.0																																												
L&L ASSOCIATES	ELECTRICIAN	2.0	16.0																																												
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																												
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0																																												
Western Building	LABORERS	2.0	11.0																																												
Total		24.0	209.0																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 25%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 15%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>Pioneer-New Holland 170</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>088</td> <td>Pioneer-Toro Dingo</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">2.0</td> <td style="text-align: right; border-top: 1px solid black;">16.0</td> </tr> </tbody> </table> Total operating hours to date: 32,284.8				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	1.0	7.0	088	Pioneer-Toro Dingo	1.0	9.0	Total		2.0	16.0																												
Serial Number	Description	Standby Hours	Operating Hours																																												
072	Pioneer-New Holland 170	1.0	7.0																																												
088	Pioneer-Toro Dingo	1.0	9.0																																												
Total		2.0	16.0																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																															
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,034 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 02 Jun 2007 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 74 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Punch list in A/B Loop, hang doors
 PIONEER LANDSCAPE - Water common areas
 HOGAN - Touch up at 31-37, 56, 53A and 58

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 No inspections performed

QUALITY CONTROL TESTING AND RESULTS:
 None

REMARKS:
 Caught up on paperwork; Only one sub worked; Mark inspected 30

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	PAINTERS	4.0	28.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	14.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	1.0
Total hours worked to date: 324,462.2		Total 7.0	43.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,034		Page 2 of 2
		DATE 02 Jun 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,284.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,036	Page 1 of 2
		DATE 04 Jun 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 61 °F, Max 90 °F; No Precipitation; 29 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Punch at 24B, 35 and 38 HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Relocate Lights BOWMANS - No work performed ENTERPRISE BUILDERS - No work Performed IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch in A/B loops G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - Punch at 25A, 27, 26 IDAHO TRIM INC. - Punch at 22, 25-28, 30 and 35-37 PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Install irrigation in common areas WESTERN BUILDING MAINTAINCE - No work performed HOGAN - Punch and touch up at 27-29, 57-58 and 50-51 ACTION GARAGE DOOR - No work performed </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected water A-loop sprinkler systems. Re-inspect 1-5 and check a/c units </p> <p> QUALITY CONTROL TESTING AND RESULTS: None </p> <p> REMARKS: None </p> <p> SAFETY INSPECTIONS/SAFETY MEETINGS DAILY SAFETY INSPECTIONS Held weekly staff safety meeting </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS Held weekly staff safety meeting </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY: None </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,036 Page 2 of 2																																													
PROJECT D/B Replace Military Family Housing P5		DATE 04 Jun 2007 - Monday																																													
CONTRACT NUMBER DACA67-02-D-2012 0004																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Employer</th> <th style="text-align: left; border-bottom: 1px solid black;">Labor Classification</th> <th style="text-align: right; border-bottom: 1px solid black;">Number of Employees</th> <th style="text-align: right; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">36.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">7.0</td> <td style="text-align: right;">65.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">26.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">1.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">1.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 324,657.2</td> <td style="text-align: right;">Total 24.0</td> <td style="text-align: right;">195.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	C-Forbes	CARPENTER	4.0	36.0	Hogan Enterprise	PAINTERS	7.0	65.0	Hogan Enterprise	SUPER - CONSTRUCTION	3.0	26.0	L&L ASSOCIATES	ELECTRICIAN	2.0	18.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	32.0	Utah Mechanical Cont	LABORERS	1.0	1.0	Utah Mechanical Cont	PLUMBER	1.0	1.0	Total hours worked to date: 324,657.2		Total 24.0	195.0
Employer	Labor Classification	Number of Employees	Hours Worked																																												
American Tradition H	CARPENTER	1.0	8.0																																												
C-Forbes	CARPENTER	4.0	36.0																																												
Hogan Enterprise	PAINTERS	7.0	65.0																																												
Hogan Enterprise	SUPER - CONSTRUCTION	3.0	26.0																																												
L&L ASSOCIATES	ELECTRICIAN	2.0	18.0																																												
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	32.0																																												
Utah Mechanical Cont	LABORERS	1.0	1.0																																												
Utah Mechanical Cont	PLUMBER	1.0	1.0																																												
Total hours worked to date: 324,657.2		Total 24.0	195.0																																												
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,284.8																																															
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																															
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																															
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,037	Page 1 of 2
		DATE 05 Jun 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 50 °F, Max 72 °F; No Precipitation; 36 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Punch at 29A and 30, 22, 24 and 30 HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Relocate bathroom lights BOWMANS - No work performed ENTERPRISE BUILDERS - No work Performed IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch in A/B loops, Pothole gas lines, get numbers for EIP lights G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - Punch at 25A-30B; Inspect for gas leaks in 58B IDAHO TRIM INC. - Punch at 22-24, 26, 30, 37-40 PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Install irrigation in common areas WESTERN BUILDING MAINTAINCE - Clean at 22A, 23 HOGAN - Touch up at 31-37, 58-59 and 52 ACTION GARAGE DOOR - No work performed</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected gas lines in B-loop; Re-inspected 22-28</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Had meeting with Chuck Layton, Cal Stevens, FJ Morente and John Walker about gas mains and laterals. Performed pot holes to find locations; To finish discussions later. It was stated that the gas lines need to be 6" to 12" away from underground structures</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,037 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 05 Jun 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Hogan Enterprise	PAINTERS	6.0	59.0
Hogan Enterprise	SUPER - CONSTRUCTION	3.0	26.0
Idaho Trim Inc	CARPENTER	4.0	33.0
L&L ASSOCIATES	ELECTRICIAN	2.0	18.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	34.0
Utah Mechanical Cont	LABORERS	1.0	3.0
Utah Mechanical Cont	PLUMBER	1.0	3.0
Western Building	LABORERS	2.0	15.0
Total hours worked to date: 324,880.2		Total	223.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	9.0
080	Pioneer-Curbmate	0.0	0.0
088	Pioneer-Toro Dingo	0.0	7.0
090	Pioneer-New Holland LS180	0.0	0.0
095	Parsons-Gradual	0.0	0.0
096	Parsons - Water Truck	0.0	0.0
097	Parsons - Back Hoe	0.0	0.0
Total operating hours to date: 32,300.8		Total	16.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,038	Page 1 of 2
		DATE 06 Jun 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused Critical Delay Temperature Min 46 °F, Max 58 °F; No Precipitation; 52 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>WEATHER DELAY High winds stopped all exterior work and will delay exterior work further for repairs</p> <p>ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Punch at 28 and 52B HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Relocate bathroom lights BOWMANS - No work performed ENTERPRISE BUILDERS - No work Performed IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch in A/B loops, Pothole gas lines G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - No work performed IDAHO TRIM INC. - Punch at 13, 25, 31, 33-38 and 40-54 PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Install irrigation in common areas WESTERN BUILDING MAINTAINCE - Clean at 24A and 25 HOGAN - Touch up at 53, 59-60 ACTION GARAGE DOOR - No work performed</p> <p>General Comments:</p> <p>WEATHER DELAY High winds stopped all exterior work and will delay exterior work farther for repairs</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 23-30</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: High winds stopped all exterior work and will delay exterior work farther for repairs</p> <p>Safety Inspection / Safety Meetings:</p> <p>WEATHER DELAY High winds stopped all exterior work and will delay exterior work farther for repairs</p> <p>SAFETY INSPECTIONS/SAFETY MEETINGS DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,038 Page 2 of 2																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 06 Jun 2007 - Wednesday																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																			
QC REQUIREMENTS No QC requirements were completed today																																																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">46.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">22.0</td> </tr> <tr> <td>Idaho Trim Inc</td> <td>CARPENTER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">9.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.5</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.5</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">12.5</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">15.5</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">25.0</td> <td style="text-align: right;">166.0</td> </tr> </tbody> </table> <p>Total hours worked to date: 325,046.2</p>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.0	Hogan Enterprise	PAINTERS	6.0	46.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0	Idaho Trim Inc	CARPENTER	4.0	32.0	L&L ASSOCIATES	SUPER - CONSTRUCTION	1.0	9.0	L&L ASSOCIATES	ELECTRICIAN	1.0	9.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	2.5	Pioneer Landscape	OPERATING ENGINEER	1.0	10.5	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	12.5	Western Building	LABORERS	2.0	15.5	Total		25.0	166.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																
American Tradition H	CARPENTER	1.0	7.0																																																
Hogan Enterprise	PAINTERS	6.0	46.0																																																
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0																																																
Idaho Trim Inc	CARPENTER	4.0	32.0																																																
L&L ASSOCIATES	SUPER - CONSTRUCTION	1.0	9.0																																																
L&L ASSOCIATES	ELECTRICIAN	1.0	9.0																																																
Pioneer Landscape	LANDSCAPE LABORERS	1.0	2.5																																																
Pioneer Landscape	OPERATING ENGINEER	1.0	10.5																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	12.5																																																
Western Building	LABORERS	2.0	15.5																																																
Total		25.0	166.0																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>Pioneer-New Holland 170</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.5</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">10.5</td> </tr> </tbody> </table> <p>Total operating hours to date: 32,311.3</p>				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	10.5	Total		0.0	10.5																																				
Serial Number	Description	Standby Hours	Operating Hours																																																
072	Pioneer-New Holland 170	0.0	10.5																																																
Total		0.0	10.5																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,039	Page 1 of 2
		DATE 07 Jun 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 68 °F; 0.07 IN Precipitation; 33 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Punch at 38B, 39, 27-30 HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Punch at 29B, Relocate lights BOWMANS - No work performed ENTERPRISE BUILDERS - No work Performed IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch in A/B loops, Survey work for ASI 26 G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - No work performed IDAHO TRIM INC. - Punch at 36-40 PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Install irrigation in common areas WESTERN BUILDING MAINTAINCE - Clean at 25A, 26 and 27B HOGAN - Touch up paint at 14, 55 and 62 ACTION GARAGE DOOR - No work performed</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected 40</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Held weekly QC/QA meeting; Housing inspected 16-10</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,039 Page 2 of 2																																																									
PROJECT D/B Replace Military Family Housing P5		DATE 07 Jun 2007 - Thursday																																																									
CONTRACT NUMBER DACA67-02-D-2012 0004																																																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																											
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">5.5</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">56.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Idaho Trim Inc</td> <td>CARPENTER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">40.0</td> </tr> <tr> <td>Preeces Tile</td> <td>CAR CHANGER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">22.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 325,273.7</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">29.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">227.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Enterprise Builders	CEMENT FINISHER	1.0	5.5	Hogan Enterprise	PAINTERS	6.0	56.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0	Idaho Trim Inc	CARPENTER	4.0	32.0	L&L ASSOCIATES	ELECTRICIAN	2.0	18.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0	Preeces Tile	CAR CHANGER	2.0	4.0	Western Building	LABORERS	3.0	22.0	Total hours worked to date: 325,273.7		Total	29.0				227.5
Employer	Labor Classification	Number of Employees	Hours Worked																																																								
American Tradition H	CARPENTER	1.0	8.0																																																								
Enterprise Builders	CEMENT FINISHER	1.0	5.5																																																								
Hogan Enterprise	PAINTERS	6.0	56.0																																																								
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0																																																								
Idaho Trim Inc	CARPENTER	4.0	32.0																																																								
L&L ASSOCIATES	ELECTRICIAN	2.0	18.0																																																								
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																								
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	40.0																																																								
Preeces Tile	CAR CHANGER	2.0	4.0																																																								
Western Building	LABORERS	3.0	22.0																																																								
Total hours worked to date: 325,273.7		Total	29.0																																																								
			227.5																																																								
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>Pioneer-New Holland 170</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>088</td> <td>Pioneer-Toro Dingo</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 32,327.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">16.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	8.0	088	Pioneer-Toro Dingo	0.0	8.0	Total operating hours to date: 32,327.3		Total	0.0				16.0																																				
Serial Number	Description	Standby Hours	Operating Hours																																																								
072	Pioneer-New Holland 170	0.0	8.0																																																								
088	Pioneer-Toro Dingo	0.0	8.0																																																								
Total operating hours to date: 32,327.3		Total	0.0																																																								
			16.0																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,040	Page 1 of 2
		DATE 08 Jun 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 45 °F, Max 75 °F; No Precipitation; 24 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - No Work Performed AMERICAN TRADITION HOMES - Pressure wash 42, 43, 44, 45, 46 and 47 HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Patch ceilings and clean for light relocations BOWMANS - No work performed ENTERPRISE BUILDERS - Repair step at 27A IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch in A/B loops, site cleanup, back fill gas lines G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - No work performed IDAHO TRIM INC. - Punch at 36-40 PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Install irrigation in common areas WESTERN BUILDING MAINTAINCE - Clean at 27, 28 and 29B HOGAN - Paint touch up at 41, 42 and 62-63 ACTION GARAGE DOOR - No work performed</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspected 22 and 23 with COE for turn around</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: None</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,040 Page 2 of 2																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 08 Jun 2007 - Friday																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">7.5</td> </tr> <tr> <td>Enterprise Builders</td> <td>CEMENT FINISHER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.5</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">60.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">22.0</td> </tr> <tr> <td>Idaho Trim Inc</td> <td>CARPENTER</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">36.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">34.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">27.0</td> </tr> <tr> <td colspan="2" style="padding-top: 10px;">Total hours worked to date: 325,504.7</td> <td style="text-align: right; padding-top: 10px;">Total</td> <td style="text-align: right; padding-top: 10px;">28.0 231.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.5	Enterprise Builders	CEMENT FINISHER	1.0	2.5	Hogan Enterprise	PAINTERS	6.0	60.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0	Idaho Trim Inc	CARPENTER	4.0	36.0	L&L ASSOCIATES	ELECTRICIAN	2.0	18.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	34.0	Western Building	LABORERS	4.0	27.0	Total hours worked to date: 325,504.7		Total	28.0 231.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																
American Tradition H	CARPENTER	1.0	7.5																																																
Enterprise Builders	CEMENT FINISHER	1.0	2.5																																																
Hogan Enterprise	PAINTERS	6.0	60.0																																																
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0																																																
Idaho Trim Inc	CARPENTER	4.0	36.0																																																
L&L ASSOCIATES	ELECTRICIAN	2.0	18.0																																																
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	34.0																																																
Western Building	LABORERS	4.0	27.0																																																
Total hours worked to date: 325,504.7		Total	28.0 231.0																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>Pioneer-New Holland 170</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>088</td> <td>Pioneer-Toro Dingo</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2" style="padding-top: 10px;">Total operating hours to date: 32,343.3</td> <td style="text-align: right; padding-top: 10px;">Total</td> <td style="text-align: right; padding-top: 10px;">0.0 16.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	8.0	088	Pioneer-Toro Dingo	0.0	8.0	Total operating hours to date: 32,343.3		Total	0.0 16.0																																
Serial Number	Description	Standby Hours	Operating Hours																																																
072	Pioneer-New Holland 170	0.0	8.0																																																
088	Pioneer-Toro Dingo	0.0	8.0																																																
Total operating hours to date: 32,343.3		Total	0.0 16.0																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,041	Page 1 of 2
		DATE 09 Jun 2007 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 45 °F, Max 76 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: ALDAVE - No Work Performed AMERICAN TRADITION HOMES - No work performed HUNT ELECTRIC - No Work Performed L&L ELECTRIC - No work performed BOWMANS - No work performed ENTERPRISE BUILDERS - No work performed IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch in A/B loops, site clean-up and maintenance on equipment G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - No work performed IDAHO TRIM INC. - install hardware at 63; Punch at 44-47 PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Water for an hour WESTERN BUILDING MAINTAINCE - No work performed HOGAN - Paint trim at 54 and touch up at 41-42 ACTION GARAGE DOOR - No work performed General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspected 25-24 QUALITY CONTROL TESTING AND RESULTS: None REMARKS: Had 2 subs working Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,041		Page 2 of 2																																
		DATE 09 Jun 2007 - Saturday																																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>C-Forbes</td> <td>CARPENTER</td> <td>1.0</td> <td>4.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td>7.0</td> <td>65.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td>5.0</td> <td>29.0</td> </tr> <tr> <td>Idaho Trim Inc</td> <td>CARPENTER</td> <td>1.0</td> <td>4.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td>1.0</td> <td>1.0</td> </tr> <tr> <td>Preeces Tile</td> <td>CARPENTER</td> <td>1.0</td> <td>4.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 325,611.7</td> <td>Total 16.0</td> <td>107.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	C-Forbes	CARPENTER	1.0	4.0	Hogan Enterprise	PAINTERS	7.0	65.0	Hogan Enterprise	SUPER - CONSTRUCTION	5.0	29.0	Idaho Trim Inc	CARPENTER	1.0	4.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	1.0	Preeces Tile	CARPENTER	1.0	4.0	Total hours worked to date: 325,611.7		Total 16.0	107.0
Employer	Labor Classification	Number of Employees	Hours Worked																																	
C-Forbes	CARPENTER	1.0	4.0																																	
Hogan Enterprise	PAINTERS	7.0	65.0																																	
Hogan Enterprise	SUPER - CONSTRUCTION	5.0	29.0																																	
Idaho Trim Inc	CARPENTER	1.0	4.0																																	
Pioneer Landscape	LANDSCAPE LABORERS	1.0	1.0																																	
Preeces Tile	CARPENTER	1.0	4.0																																	
Total hours worked to date: 325,611.7		Total 16.0	107.0																																	
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,343.3																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,042 Page 1 of 1	
		DATE 10 Jun 2007 - Sunday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Not Entered		
QC NARRATIVES No QC Narratives were reported today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS No labor hours were Reported today Total hours worked to date: 325,611.7			
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,343.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,043	Page 1 of 2
		DATE 11 Jun 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 76 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Punch at 30B, 27B and 28A AMERICAN TRADITION HOMES - Punch at 16-10, 40 and wash 47B-49A HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Patch light relocations BOWMANS - No work performed ENTERPRISE BUILDERS - No work performed IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch in A/B loops, site clean-up and locate gas lines G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - Punch in A loop IDAHO TRIM INC. - Replace doors at 31-35 and punch at 40 PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Work on common area irrigation WESTERN BUILDING MAINTAINCE - Clean in 29-31A HOGAN - touch up at 43, 57 and repair at 63 ACTION GARAGE DOOR - Trimmed B-loop doors</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspected 24-26 with COE; Inspect 43</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: None</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,043 Page 2 of 2																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Jun 2007 - Monday																																																																	
CONTRACT NUMBER DACA67-02-D-2012 0004																																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Action Garage Doors</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">6.0</td></tr> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">6.0</td><td style="text-align: right;">61.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - CONSTRUCTION</td><td style="text-align: right;">2.0</td><td style="text-align: right;">21.0</td></tr> <tr><td>Idaho Trim Inc</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">19.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">3.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Preeces Tile</td><td>CARPENTER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">3.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORER, PLUMBING</td><td style="text-align: right;">1.0</td><td style="text-align: right;">2.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">5.0</td><td style="text-align: right;">37.0</td></tr> <tr> <td colspan="2"></td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">29.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 325,836.7</td> <td></td> <td style="text-align: right;">225.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Action Garage Doors	LABORERS	1.0	6.0	American Tradition H	CARPENTER	1.0	8.0	Hogan Enterprise	PAINTERS	6.0	61.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	21.0	Idaho Trim Inc	CARPENTER	2.0	19.0	L&L ASSOCIATES	ELECTRICIAN	2.0	18.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0	Preeces Tile	CARPENTER	2.0	3.0	Utah Mechanical Cont	PLUMBER	1.0	2.0	Utah Mechanical Cont	LABORER, PLUMBING	1.0	2.0	Western Building	LABORERS	5.0	37.0			Total	29.0	Total hours worked to date: 325,836.7			225.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																
Action Garage Doors	LABORERS	1.0	6.0																																																																
American Tradition H	CARPENTER	1.0	8.0																																																																
Hogan Enterprise	PAINTERS	6.0	61.0																																																																
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	21.0																																																																
Idaho Trim Inc	CARPENTER	2.0	19.0																																																																
L&L ASSOCIATES	ELECTRICIAN	2.0	18.0																																																																
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0																																																																
Preeces Tile	CARPENTER	2.0	3.0																																																																
Utah Mechanical Cont	PLUMBER	1.0	2.0																																																																
Utah Mechanical Cont	LABORER, PLUMBING	1.0	2.0																																																																
Western Building	LABORERS	5.0	37.0																																																																
		Total	29.0																																																																
Total hours worked to date: 325,836.7			225.0																																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>072</td><td>Pioneer-New Holland 170</td><td style="text-align: right;">0.0</td><td style="text-align: right;">7.0</td></tr> <tr><td>088</td><td>Pioneer-Toro Dingo</td><td style="text-align: right;">0.0</td><td style="text-align: right;">5.0</td></tr> <tr><td>090</td><td>Pioneer-New Holland LS180</td><td style="text-align: right;">0.0</td><td style="text-align: right;">4.0</td></tr> <tr> <td colspan="2"></td> <td style="text-align: right; border-top: 1px solid black;">Total</td> <td style="text-align: right; border-top: 1px solid black;">0.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 32,359.3</td> <td></td> <td style="text-align: right;">16.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	7.0	088	Pioneer-Toro Dingo	0.0	5.0	090	Pioneer-New Holland LS180	0.0	4.0			Total	0.0	Total operating hours to date: 32,359.3			16.0																																								
Serial Number	Description	Standby Hours	Operating Hours																																																																
072	Pioneer-New Holland 170	0.0	7.0																																																																
088	Pioneer-Toro Dingo	0.0	5.0																																																																
090	Pioneer-New Holland LS180	0.0	4.0																																																																
		Total	0.0																																																																
Total operating hours to date: 32,359.3			16.0																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,044	Page 1 of 2
		DATE 12 Jun 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 82 °F; No Precipitation; 25 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Warranty in 9383A AMERICAN TRADITION HOMES - Pressure wash 49-53; Punch on 25B HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Paint patches for lights in A-loop BOWMANS - No work performed ENTERPRISE BUILDERS - No work performed IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch in A/B loops. G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - No work performed IDAHO TRIM INC. - No work performed PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Prep and install irrigation in common areas WESTERN BUILDING MAINTAINCE - Clean 31B, 32 and 41A HOGAN - Touch up at 43-44 and 31-33; repairs at 62 ACTION GARAGE DOOR - Installed locks and handles in B-loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspected 1-15 with COE; Inspected 44, inspected A-loop right of ways and common area</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Discussed gas lines and details of ASI 26 with Ed Morente</p> <p>Safety Inspection / Safety Meetings:</p> <p>DAILY SAFETY INSPECTIONS None</p> <p>PREPARATORY AND/OR INITIALS HELD TODAY: None</p> <p>CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,044 Page 2 of 2																																																					
PROJECT D/B Replace Military Family Housing P5		DATE 12 Jun 2007 - Tuesday																																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																							
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Employer</th> <th style="text-align: left; width: 40%;">Labor Classification</th> <th style="text-align: right; width: 20%;">Number of Employees</th> <th style="text-align: right; width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Action Garage Doors</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">6.0</td> <td style="text-align: right;">59.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">21.0</td> </tr> <tr> <td>L&L ASSOCIATES</td> <td>ELECTRICIAN</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">18.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>Preeces Tile</td> <td>CARPENTER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">5.0</td> <td style="text-align: right;">40.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 326,062.7</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">27.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">226.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Action Garage Doors	LABORERS	2.0	12.0	American Tradition H	CARPENTER	1.0	8.0	Hogan Enterprise	PAINTERS	6.0	59.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	21.0	L&L ASSOCIATES	ELECTRICIAN	2.0	18.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	32.0	Preeces Tile	CARPENTER	2.0	12.0	Western Building	LABORERS	5.0	40.0	Total hours worked to date: 326,062.7		Total	27.0				226.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																				
Action Garage Doors	LABORERS	2.0	12.0																																																				
American Tradition H	CARPENTER	1.0	8.0																																																				
Hogan Enterprise	PAINTERS	6.0	59.0																																																				
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	21.0																																																				
L&L ASSOCIATES	ELECTRICIAN	2.0	18.0																																																				
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																				
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	32.0																																																				
Preeces Tile	CARPENTER	2.0	12.0																																																				
Western Building	LABORERS	5.0	40.0																																																				
Total hours worked to date: 326,062.7		Total	27.0																																																				
			226.0																																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 20%;">Serial Number</th> <th style="text-align: left; width: 40%;">Description</th> <th style="text-align: right; width: 20%;">Standby Hours</th> <th style="text-align: right; width: 20%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>Pioneer-New Holland 170</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>088</td> <td>Pioneer-Toro Dingo</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">4.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 32,375.3</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td style="text-align: right;">16.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	12.0	088	Pioneer-Toro Dingo	0.0	4.0	Total operating hours to date: 32,375.3		Total	0.0				16.0																																
Serial Number	Description	Standby Hours	Operating Hours																																																				
072	Pioneer-New Holland 170	0.0	12.0																																																				
088	Pioneer-Toro Dingo	0.0	4.0																																																				
Total operating hours to date: 32,375.3		Total	0.0																																																				
			16.0																																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,045	Page 1 of 2
		DATE 13 Jun 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 47 °F, Max 87 °F; No Precipitation; 22 MPH Wind		
QC NARRATIVES			
<p>Activities in Progress:</p> <p>ALDAVE - Not on site AMERICAN TRADITION HOMES - Clean 53-57 HUNT ELECTRIC - No Work Performed L&L ELECTRIC - Paint ceiling patches BOWMANS - Check A/C units throughout A Loop and set A/C at 63A ENTERPRISE BUILDERS - No work performed IDAHO MASONRY CONTRACTORS - No work performed PARSONS - Punch in A/B loops. G&G INSULATION - No work performed UTAH MECHANICAL CONTRACTORS - No work performed IDAHO TRIM INC. - No work performed PATTERSON - No work performed JB'S ROOFING - No work performed PIONEER LANDSCAPE - Spread amendments in common areas WESTERN BUILDING MAINTAINCE - Clean at 31-32 and 41A HOGAN - Touch up at 44-45 and 34-37; Paint walls at 62-63 ACTION GARAGE DOOR - Installed locks and handles in B-loop</p> <p>General Comments:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspected 16-10; re-inspected 27 with COE</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Looked at A-loop catch basins</p> <p>Safety Inspection / Safety Meetings:</p> <p>QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspected 16-10; re-inspected 27 with COE</p> <p>QUALITY CONTROL TESTING AND RESULTS: None</p> <p>REMARKS: Looked at A-loop catch basins</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,045		Page 2 of 2
		DATE 13 Jun 2007 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
American Tradition H	CARPENTER	1.0	8.0	
Bow man's Inc	SHEET METAL WORKERS	4.0	19.0	
Hogan Enterprise	PAINTERS	4.0	39.0	
L&L ASSOCIATES	ELECTRICIAN	2.0	18.0	
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0	
Western Building	LABORERS	2.0	15.0	
Total hours worked to date: 326,193.7		Total	17.0	131.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
088	Pioneer-Toro Dingo	0.0	8.0	
Total operating hours to date: 32,383.3		Total	0.0	8.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,046	Page 1 of 2
		DATE 14 Jun 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 56 °F, Max 82 °F; No Precipitation; 30 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Warranty at 8393A AMERICAN TRADITION HOMES - Clean units 58-62 L&L ELECTRIC - Not on site BOWMANS - Fix A/C's at 32-45; Tie in ducts at 63A PARSONS - Punch A/B loops WESTERN BUILDING MAINTANCE - Clean at 41 HOGAN - Touch up at 45A, 31-32 and 62 PIONEER LANDSCAPING - Spread amendments in common areas General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspected 28-30 with COE; Re-inspected 31B and 32 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,046		Page 2 of 2
		DATE 14 Jun 2007 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
American Tradition H	CARPENTER		1.0	7.5
Bow man's Inc	SHEET METAL WORKERS		4.0	22.0
Hogan Enterprise	PAINTERS		4.0	41.0
Hogan Enterprise	SUPER - CONSTRUCTION		2.0	21.0
Pioneer Landscape	LANDSCAPE LABORERS		1.0	8.0
Pioneer Landscape	OPERATING ENGINEER		1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR		2.0	16.0
Preeces Tile	CARPENTER		1.0	1.0
Western Building	LABORERS		3.0	21.0
Total hours worked to date: 326,339.2		Total	19.0	145.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
072	Pioneer-New Holland 170		1.0	8.0
Total operating hours to date: 32,391.3		Total	1.0	8.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,047	Page 1 of 2
		DATE 15 Jun 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 89 °F; No Precipitation; 22 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch 27-30 and wash 63 L&L ELECTRIC - Not on site BOWMANS - Fix flex at 42B and vent furnace at 63A PARSONS - Punch A/B loops WESTERN BUILDING MAINTANCE - Clean at 41B, 42A and 31-32 HOGAN - Touch up at 35A, 46A and 34 PIONEER LANDSCAPING - Set heads in common areas IDAHO TRIM - Punch at 31-33 and 42 EARTH VIEW - Inspect water line depths General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 31-35 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Started inspection of waterlines before driveways. Mike and Mark were present Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,047		Page 2 of 2
		DATE 15 Jun 2007 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
American Tradition H	CARPENTER		1.0	5.0
Bow man's Inc	SHEET METAL WORKERS		3.0	15.0
Hogan Enterprise	PAINTERS		6.0	51.0
Hogan Enterprise	SUPER - CONSTRUCTION		2.0	20.0
Idaho Trim Inc	CARPENTER		4.0	24.0
Parsons Evergreene	CARPENTER		4.0	28.0
Parsons Evergreene	SUPER - CONSTRUCTION		2.0	21.0
Pioneer Landscape	LANDSCAPE LABORERS		1.0	8.0
Pioneer Landscape	OPERATING ENGINEER		2.0	14.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR		3.0	22.0
Western Building	LABORERS		2.0	14.0
Total hours worked to date: 326,561.2		Total	30.0	222.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
072	Pioneer-New Holland 170		1.0	6.0
088	Pioneer-Toro Dingo		1.0	8.0
Total operating hours to date: 32,405.3		Total	2.0	14.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,048		Page 1 of 2												
		DATE 16 Jun 2007 - Saturday														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004														
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 54 °F, Max 92 °F; No Precipitation; 38 MPH Wind														
QC NARRATIVES Activities in Progress: EARTHVIEW - Scan Driveways for water lines PIONEER LANDSCAPING - Water General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected water line depths in B East loops QUALITY CONTROL TESTING AND REPORTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None																
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																
ACTIVITY START/FINISH No activities were started or finished today																
QC REQUIREMENTS No QC requirements were completed today																
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																
LABOR HOURS The following labor hours were Reported today: <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 326,563.7</td> <td style="text-align: right;">Total 1.0</td> <td style="text-align: right;">2.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Pioneer Landscape	LANDSCAPE LABORERS	1.0	2.5	Total hours worked to date: 326,563.7		Total 1.0	2.5
Employer	Labor Classification	Number of Employees	Hours Worked													
Pioneer Landscape	LANDSCAPE LABORERS	1.0	2.5													
Total hours worked to date: 326,563.7		Total 1.0	2.5													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,048		Page 2 of 2
		DATE 16 Jun 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,405.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,050	Page 1 of 2
		DATE 18 Jun 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 81 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Repair Floor in 31A AMERICAN TRADITION HOMES - Fix Columns at 46 and 50 L&L ELECTRIC - Punch in B-Loop BOWMANS - Punch at 31-34 PARSONS - Punch A/B loops WESTERN BUILDING MAINTANCE - Clean at 42 HOGAN - Touch up at 45-47; Punch at 33 and 34; Prep at 62-63 PIONEER LANDSCAPING - Set heads in common areas IDAHO TRIM - Punch at 32-34 General Comments: PREECES TILE - Repair Floor in 31A AMERICAN TRADITION HOMES - Fix Columns at 46 and 50 L&L ELECTRIC - Punch in B-Loop BOWMANS - Punch at 31-34 PARSONS - Punch A/B loops WESTERN BUILDING MAINTANCE - Clean at 42 HOGAN - Touch up at 45-47; Punch at 33 and 34; Prep at 62-63 PIONEER LANDSCAPING - Set heads in common areas IDAHO TRIM - Punch at 32-34 Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,050 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 18 Jun 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Bow man's Inc	SHEET METAL WORKERS	1.0	7.5
Hogan Enterprise	PAINTERS	6.0	54.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	4.0	20.0
L&L ASSOCIATES	ELECTRICIAN	2.0	18.0
Parsons Evergreene	CARPENTER	5.0	40.0
Parsons Evergreene	SUPER - CONSTRUCTION	2.0	20.5
Parsons Evergreene	OPERATING ENGINEER	1.0	7.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	2.0	15.0
Western Building	LABORERS	3.0	23.0
Total		34.0	273.0

Total hours worked to date: 326,836.7

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	1.0	8.0
Total		1.0	8.0

Total operating hours to date: 32,413.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,051		Page 1 of 2
		DATE 19 Jun 2007 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 0 °F; 94 IN Precipitation; No Wind		
QC NARRATIVES				
<p>Activities in Progress:</p> <p> PREECES TILE - Punch in #8 AMERICAN TRADITION HOMES - Punch at 13, 16, 5, 8 and 31-34 L&L ELECTRIC - Re-check units 1-30 for completion BOWMANS - Fix A/C's at 3B and 6A PARSONS - Punch A/B loops WESTERN BUILDING MAINTANCE - Clean at 42B and 44A HOGAN - Punch at 31-33 PIONEER LANDSCAPING - Settle common area trenches and spread amendments in common areas </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected A-loop gas lines w ith COE and John Walker. Re-inspected 31-36 </p> <p> QUALITY CONTROL TESTING AND REPORTS: Tested Chlorination B-loop. Tank Tests at faucets at 36 (70ppm); 42A (60ppm), 47A (65ppm), 50B (75ppm), 57A (70ppm) and 60B (110ppm). Then cleaned lines and test samples for lab. </p> <p> REMARKS: None </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS: None </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY: None </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None </p>				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today				
ACTIVITY START/FINISH No activities were started or finished today				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer _____		Labor Classification _____		Number of Employees _____
				Hours Worked _____

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,051 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 19 Jun 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

	American Tradition H	CARPENTER	1.0	8.0
	Bow man's Inc	SHEET METAL WORKERS	1.0	3.0
	Hogan Enterprise	PAINTERS	6.0	54.0
	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
	Idaho Trim Inc	CARPENTER	3.0	18.0
	Parsons Evergreene	CARPENTER	4.0	36.5
	Parsons Evergreene	SUPER - CONSTRUCTION	2.0	21.0
	Parsons Evergreene	OPERATING ENGINEER	1.0	8.5
	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
	Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0
	Preeces Tile	CARPENTER	1.0	2.0
	Utah Mechanical Cont	LABORERS	1.0	5.0
	Utah Mechanical Cont	PLUMBER	1.0	5.0
	Western Building	LABORERS	3.0	23.0
		Total	30.0	234.0
Total hours worked to date: 327,070.7				

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	1.0	8.0
		Total	8.0

Total operating hours to date: 32,421.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,052 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Jun 2007 - Wednesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 54 °F, Max 96 °F; No Precipitation; 21 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - Punch at 31B and 35B
 AMERICAN TRADITION HOMES - Punch at 23-24, 34-36
 L&L ELECTRIC - Fix Rear porch lights 31-36
 PARSONS - Punch A/B loops, Pot hole gas lines
 WESTERN BUILDING MAINTANCE - Clean at 31-33
 HOGAN - Punch at 31-33 and 28A
 PIONEER LANDSCAPING - Punch in A loop
 IDAHO TRIM - Punch at 31, 34-36, 38, 42-43

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect 27-30 and 31-75

 QUALITY CONTROL TESTING AND REPORTS:
 None

 REMARKS:
 Turned 27-30 To COE

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,052		Page 2 of 2																																																								
		DATE 20 Jun 2007 - Wednesday																																																										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																										
<table border="0"> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td>6.0</td><td>54.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - CONSTRUCTION</td><td>2.0</td><td>18.0</td></tr> <tr><td>Idaho Trim Inc</td><td>CARPENTER</td><td>4.0</td><td>28.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>2.0</td><td>18.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td>6.0</td><td>50.0</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - CONSTRUCTION</td><td>3.0</td><td>30.5</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>1.0</td><td>10.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>2.0</td><td>16.0</td></tr> <tr><td>Preeces Tile</td><td>CARPENTER</td><td>1.0</td><td>2.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td>1.0</td><td>5.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td>4.0</td><td>20.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td>3.0</td><td>23.0</td></tr> <tr><td colspan="2">Total hours worked to date: 327,361.2</td><td>Total</td><td>290.5</td></tr> </table>		Hogan Enterprise	PAINTERS	6.0	54.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0	Idaho Trim Inc	CARPENTER	4.0	28.0	L&L ASSOCIATES	ELECTRICIAN	2.0	18.0	Parsons Evergreene	CARPENTER	6.0	50.0	Parsons Evergreene	SUPER - CONSTRUCTION	3.0	30.5	Parsons Evergreene	OPERATING ENGINEER	1.0	10.0	Pioneer Landscape	OPERATING ENGINEER	1.0	8.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0	Preeces Tile	CARPENTER	1.0	2.0	Utah Mechanical Cont	LABORERS	1.0	5.0	Utah Mechanical Cont	PLUMBER	4.0	20.0	Western Building	LABORERS	3.0	23.0	Total hours worked to date: 327,361.2		Total	290.5			
Hogan Enterprise	PAINTERS	6.0	54.0																																																									
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0																																																									
Idaho Trim Inc	CARPENTER	4.0	28.0																																																									
L&L ASSOCIATES	ELECTRICIAN	2.0	18.0																																																									
Parsons Evergreene	CARPENTER	6.0	50.0																																																									
Parsons Evergreene	SUPER - CONSTRUCTION	3.0	30.5																																																									
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0																																																									
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0																																																									
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0																																																									
Preeces Tile	CARPENTER	1.0	2.0																																																									
Utah Mechanical Cont	LABORERS	1.0	5.0																																																									
Utah Mechanical Cont	PLUMBER	4.0	20.0																																																									
Western Building	LABORERS	3.0	23.0																																																									
Total hours worked to date: 327,361.2		Total	290.5																																																									
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,421.3																																																												
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																												
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																												
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,053 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Jun 2007 - Thursday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 97 °F; No Precipitation; 18 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - Not on Site
 AMERICAN TRADITION HOMES - Punch at 5A, 11B, 23A, 33, 36-40
 PARSONS - Punch A/B loops, Locate gas lines
 WESTERN BUILDING MAINTANCE - Clean at 33B-34A
 HOGAN - Touch up at 34-35
 PIONEER LANDSCAPING - Punch in A-loop and common areas
 IDAHO TRIM - Punch at 37-40

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected units #31A/B , 32, 33A/B on B loop.
 Inspected Units #1 thru 24 on the A loop

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,053 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Jun 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Hogan Enterprise	PAINTERS	5.0	45.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	3.0	15.0
Parsons Evergreene	CARPENTER	5.0	42.0
Parsons Evergreene	SUPER - CONSTRUCTION	2.0	21.0
Parsons Evergreene	OPERATING ENGINEER	1.0	9.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Western Building	LABORERS	1.0	9.0
Total		25.0	209.0

Total hours worked to date: 327,570.2

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	1.0	8.0
Total		1.0	8.0

Total operating hours to date: 32,429.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,054 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 22 Jun 2007 - Friday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 58 °F, Max 96 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 PREECES TILE - Punch at 33A/B and 36
 AMERICAN TRADITION HOMES - Punch at 25-27, 35A and 41A
 PARSONS - Punch A/B loops, Pot hole gas lines
 WESTERN BUILDING MAINTANCE - Clean at 33B-34
 HOGAN - Touch up 34, 37 and 38
 PIONEER LANDSCAPING - Punch in common areas
 IDAHO TRIM - Punch at 33-37

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected units #31-33 for turn over to COE, sent the punch lists to Mark. Inspected units #34 thru #37

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	5.0
Hogan Enterprise	PAINTERS	4.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,054 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 22 Jun 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
Hogan Enterprise Idaho Trim Inc Pioneer Landscape Pioneer Landscape Pioneer Landscape Preeces Tile Western Building Total hours worked to date: 327,679.2	SUPER - CONSTRUCTION CARPENTER LANDSCAPE LABORERS OPERATING ENGINEER IRRIGATION SYSTEM INSTALLR CARPENTER LABORERS Total	2.0 4.0 1.0 1.0 1.0 1.0 3.0 18.0	8.0 24.0 8.0 8.0 8.0 2.0 22.0 109.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number 072 Total operating hours to date: 32,437.3	Description Pioneer-New Holland 170	Standby Hours 1.0 1.0	Operating Hours 8.0 8.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,055 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 23 Jun 2007 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 66 °F, Max 87 °F; No Precipitation; 22 MPH Wind			

QC NARRATIVES

Activities in Progress:
PIONEER LANDSCAPING - Water

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected units #35, 36, 37; Review ed housing list for units #1 - 24

 QUALITY CONTROL TESTING AND REPORTS:
 None

 REMARKS:
 Mark inspected 31A

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Pioneer Landscape	LANDSCAPE LABORERS	1.0	2.5
Total hours worked to date: 327,681.7		Total 1.0	2.5

EQUIPMENT HOURS
No equipment hours were Reported today
 Total operating hours to date: 32,437.3

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,055		Page 2 of 2
		DATE 23 Jun 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,057 Page 1 of 2																																																																													
PROJECT D/B Replace Military Family Housing P5		DATE 25 Jun 2007 - Monday																																																																													
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																													
WEATHER Weather Caused No Delay Temperature Min 50 °F, Max 75 °F; No Precipitation; 33 MPH Wind																																																																															
QC NARRATIVES No QC Narratives were reported today																																																																															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																																															
ACTIVITY START/FINISH No activities were started or finished today																																																																															
QC REQUIREMENTS No QC requirements were completed today																																																																															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																																																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																																															
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Bow man's Inc</td><td>SHEET METAL WORKERS</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td style="text-align: right;">4.0</td><td style="text-align: right;">36.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - CONSTRUCTION</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Idaho Trim Inc</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td style="text-align: right;">2.0</td><td style="text-align: right;">18.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td style="text-align: right;">4.0</td><td style="text-align: right;">31.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td style="text-align: right;">1.0</td><td style="text-align: right;">10.5</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - CONSTRUCTION</td><td style="text-align: right;">3.0</td><td style="text-align: right;">29.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">9.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Preeces Tile</td><td>CARPENTER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>LABORERS</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Utah Mechanical Cont</td><td>PLUMBER</td><td style="text-align: right;">0.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td style="text-align: right;">2.0</td><td style="text-align: right;">11.5</td></tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">28.0</td> <td style="text-align: right; border-top: 1px solid black;">227.0</td> </tr> </tbody> </table> Total hours worked to date: 327,908.7				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Bow man's Inc	SHEET METAL WORKERS	0.0	0.0	Hogan Enterprise	PAINTERS	4.0	36.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0	Idaho Trim Inc	CARPENTER	4.0	24.0	L&L ASSOCIATES	ELECTRICIAN	2.0	18.0	Parsons Evergreene	CARPENTER	4.0	31.0	Parsons Evergreene	LABORERS	1.0	10.5	Parsons Evergreene	SUPER - CONSTRUCTION	3.0	29.0	Parsons Evergreene	OPERATING ENGINEER	1.0	9.0	Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0	Pioneer Landscape	OPERATING ENGINEER	1.0	8.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0	Preeces Tile	CARPENTER	1.0	8.0	Utah Mechanical Cont	LABORERS	0.0	0.0	Utah Mechanical Cont	PLUMBER	0.0	0.0	Western Building	LABORERS	2.0	11.5	Total		28.0	227.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																																												
American Tradition H	CARPENTER	1.0	8.0																																																																												
Bow man's Inc	SHEET METAL WORKERS	0.0	0.0																																																																												
Hogan Enterprise	PAINTERS	4.0	36.0																																																																												
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0																																																																												
Idaho Trim Inc	CARPENTER	4.0	24.0																																																																												
L&L ASSOCIATES	ELECTRICIAN	2.0	18.0																																																																												
Parsons Evergreene	CARPENTER	4.0	31.0																																																																												
Parsons Evergreene	LABORERS	1.0	10.5																																																																												
Parsons Evergreene	SUPER - CONSTRUCTION	3.0	29.0																																																																												
Parsons Evergreene	OPERATING ENGINEER	1.0	9.0																																																																												
Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0																																																																												
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0																																																																												
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0																																																																												
Preeces Tile	CARPENTER	1.0	8.0																																																																												
Utah Mechanical Cont	LABORERS	0.0	0.0																																																																												
Utah Mechanical Cont	PLUMBER	0.0	0.0																																																																												
Western Building	LABORERS	2.0	11.5																																																																												
Total		28.0	227.0																																																																												
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>Pioneer-New Holland 170</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right; border-top: 1px solid black;">1.0</td> <td style="text-align: right; border-top: 1px solid black;">8.0</td> </tr> </tbody> </table> Total operating hours to date: 32,445.3				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	1.0	8.0	Total		1.0	8.0																																																																
Serial Number	Description	Standby Hours	Operating Hours																																																																												
072	Pioneer-New Holland 170	1.0	8.0																																																																												
Total		1.0	8.0																																																																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,057	Page 2 of 2
		DATE 25 Jun 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,058	Page 1 of 2
		DATE 26 Jun 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 88 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Install blinds at 31-34, 36 and 41 AMERICAN TRADITION HOMES - Punch at 28B, 31-32 and 42 HUNT ELECTRIC - Trace lines for Impact to start ASI 26 w ork L&L ELECTRIC - Work on Punch in A/B loops ENTERPRISE BUILDERS - Poured sidewalk PARSONS - Work on Punch A/B loops, remove 1A driveway WESTERN BUILDING MAINTANCE - Clean at 35B - 37 HOGAN - Punch in 36-38 and 40-41 PIONEER LANDSCAPING - Install rock and fabric in common areas IDAHO TRIM - Work on punch at 35-39 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected units #41B and #42A for a preliminary punch list. Turned Units #34 and #35 over to COE QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Mark Inspected 33A Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,058 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 26 Jun 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
Enterprise Builders	CEMENT FINISHER	3.0	6.0
Enterprise Builders	LABORER, CONCRETE PAVING	1.0	1.0
HUNT ELECTRIC	ELECTRICIAN	2.0	12.0
Hogan Enterprise	PAINTERS	4.0	36.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	4.0	22.0
L&L ASSOCIATES	ELECTRICIAN	1.0	7.0
Parsons Evergreene	CARPENTER	5.0	44.0
Parsons Evergreene	LABORERS	1.0	11.0
Parsons Evergreene	SUPER - CONSTRUCTION	3.0	30.5
Parsons Evergreene	OPERATING ENGINEER	1.0	11.5
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0
Preces Tile	CARPENTER	2.0	7.0
Western Building	LABORERS	4.0	29.5
		Total	39.0
Total hours worked to date: 328,192.7			284.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	1.0	8.0
		Total	1.0
Total operating hours to date: 32,453.3			8.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,059 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 27 Jun 2007 - Wednesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 98 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 AMERICAN TRADITION HOMES - Punch at 5A, 43, 44A and 38B
 L&L ELECTRIC - Performed grounding corrections in load centers in A-loop 1-16
 ENTERPRISE BUILDERS - Poured Sidewalk
 PARSONS - Punch A/B loops and sack foundations
 WESTERN BUILDING MAINTANCE - Clean at 37B -39A
 HOGAN - Pour touch ups in B-loop
 PIONEER LANDSCAPING - Lowered main line at 9-11; Punch items in A Loop
 IDAHO TRIM - Punch at 36-41

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspected # 42

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 Mark inspected 33B; Had walkthrough with John Walker and Mark in A-loop to inspect exposed gas lines

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,059 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 27 Jun 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Enterprise Builders	CEMENT FINISHER	3.0	6.5
Enterprise Builders	LABORER, CONCRETE PAVING	1.0	1.0
Hogan Enterprise	PAINTERS	4.0	32.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	3.0	24.0
L&L ASSOCIATES	ELECTRICIAN	2.0	17.0
Parsons Evergreene	CARPENTER	4.0	28.5
Parsons Evergreene	LABORERS	3.0	26.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	4.0	27.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	24.0
Western Building	LABORERS	4.0	25.0
Total		36.0	265.5

Total hours worked to date: 328,458.2

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	2.0	18.0
079	Pioneer-Mitsubishi Excavator	1.0	9.0
Total		3.0	27.0

Total operating hours to date: 32,480.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,060	Page 1 of 2
		DATE 28 Jun 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 58 °F, Max 99 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - Hang blinds at 53, 54, 58 and 59A AMERICAN TRADITION HOMES - Punch at 39B-46 L&L ELECTRIC - Perform load center repairs at 8B, 12A, 14, 15, 16A, 17-18 ENTERPRISE BUILDERS - Not on Site PARSONS - Punch in A/B loops; Start w ater line research WESTERN BUILDING MAINTANCE - Clean at 39-40 HOGAN - Touch up in 39-41A PIONEER LANDSCAPING - Punch in A loop IDAHO TRIM - Punch work at 41 PATTERSON - Work on ASI 26 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 36-38 </p> <p> QUALITY CONTROL TESTING AND REPORTS: None </p> <p> REMARKS: Mark inspected 35A; Held weekly QA/QC meeting with John Walker in attendance </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS: None </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY: None </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,060 Page 2 of 2																																																																	
PROJECT D/B Replace Military Family Housing P5		DATE 28 Jun 2007 - Thursday																																																																	
		CONTRACT NUMBER DACA67-02-D-2012 0004																																																																	
LABOR HOURS The following labor hours were Reported today:																																																																			
<table border="0"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr><td>American Tradition H</td><td>CARPENTER</td><td>1.0</td><td>8.0</td></tr> <tr><td>Hogan Enterprise</td><td>PAINTERS</td><td>4.0</td><td>36.0</td></tr> <tr><td>Hogan Enterprise</td><td>SUPER - CONSTRUCTION</td><td>2.0</td><td>18.0</td></tr> <tr><td>Idaho Trim Inc</td><td>CARPENTER</td><td>3.0</td><td>16.5</td></tr> <tr><td>L&L ASSOCIATES</td><td>ELECTRICIAN</td><td>2.0</td><td>18.0</td></tr> <tr><td>Parsons Evergreene</td><td>CARPENTER</td><td>4.0</td><td>40.0</td></tr> <tr><td>Parsons Evergreene</td><td>LABORERS</td><td>1.0</td><td>10.5</td></tr> <tr><td>Parsons Evergreene</td><td>SUPER - CONSTRUCTION</td><td>2.0</td><td>21.0</td></tr> <tr><td>Parsons Evergreene</td><td>OPERATING ENGINEER</td><td>1.0</td><td>10.0</td></tr> <tr><td>Pioneer Landscape</td><td>LANDSCAPE LABORERS</td><td>1.0</td><td>8.0</td></tr> <tr><td>Pioneer Landscape</td><td>OPERATING ENGINEER</td><td>2.0</td><td>16.0</td></tr> <tr><td>Pioneer Landscape</td><td>IRRIGATION SYSTEM INSTALLR</td><td>2.0</td><td>20.0</td></tr> <tr><td>Preeces Tile</td><td>CARPENTER</td><td>1.0</td><td>6.5</td></tr> <tr><td>Western Building</td><td>LABORERS</td><td>4.0</td><td>27.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 328,713.7</td> <td>Total</td> <td>30.0</td> </tr> </tbody> </table>	Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	8.0	Hogan Enterprise	PAINTERS	4.0	36.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0	Idaho Trim Inc	CARPENTER	3.0	16.5	L&L ASSOCIATES	ELECTRICIAN	2.0	18.0	Parsons Evergreene	CARPENTER	4.0	40.0	Parsons Evergreene	LABORERS	1.0	10.5	Parsons Evergreene	SUPER - CONSTRUCTION	2.0	21.0	Parsons Evergreene	OPERATING ENGINEER	1.0	10.0	Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	20.0	Preeces Tile	CARPENTER	1.0	6.5	Western Building	LABORERS	4.0	27.0	Total hours worked to date: 328,713.7		Total	30.0			
Employer	Labor Classification	Number of Employees	Hours Worked																																																																
American Tradition H	CARPENTER	1.0	8.0																																																																
Hogan Enterprise	PAINTERS	4.0	36.0																																																																
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0																																																																
Idaho Trim Inc	CARPENTER	3.0	16.5																																																																
L&L ASSOCIATES	ELECTRICIAN	2.0	18.0																																																																
Parsons Evergreene	CARPENTER	4.0	40.0																																																																
Parsons Evergreene	LABORERS	1.0	10.5																																																																
Parsons Evergreene	SUPER - CONSTRUCTION	2.0	21.0																																																																
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0																																																																
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0																																																																
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	20.0																																																																
Preeces Tile	CARPENTER	1.0	6.5																																																																
Western Building	LABORERS	4.0	27.0																																																																
Total hours worked to date: 328,713.7		Total	30.0																																																																
EQUIPMENT HOURS The following equipment hours were Reported today:																																																																			
<table border="0"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>Pioneer-New Holland 170</td> <td>0.0</td> <td>16.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 32,496.3</td> <td>Total</td> <td>0.0</td> </tr> </tbody> </table>	Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	16.0	Total operating hours to date: 32,496.3		Total	0.0																																																							
Serial Number	Description	Standby Hours	Operating Hours																																																																
072	Pioneer-New Holland 170	0.0	16.0																																																																
Total operating hours to date: 32,496.3		Total	0.0																																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,061		Page 1 of 2
		DATE 29 Jun 2007 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 67 °F, Max 97 °F; No Precipitation; No Wind		
QC NARRATIVES				
Activities in Progress: AMERICAN TRADITION HOMES - Punch at 42-43 L&L ELECTRIC - Electrical fixes 19-30 ENTERPRISE BUILDERS - Not on site PARSONS - Punch work in A/B loops; Locate A-loop gas lines WESTERN BUILDING MAINTANCE - Not on site HOGAN - Touch up at 36-41 PIONEER LANDSCAPING - Punch in A loop IDAHO TRIM - Not on Site				
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected # 39 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: None				
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today				
ACTIVITY START/FINISH No activities were started or finished today				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer _____		Labor Classification _____		Number of Employees _____
				Hours Worked _____

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,061 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 29 Jun 2007 - Friday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
American Tradition H	CARPENTER	1.0	5.0
Hogan Enterprise	PAINTERS	3.0	20.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	8.0
L&L ASSOCIATES	ELECTRICIAN	2.0	16.0
Parsons Evergreene	CARPENTER	4.0	27.5
Parsons Evergreene	LABORERS	1.0	11.0
Parsons Evergreene	SUPER - CONSTRUCTION	2.0	21.0
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	13.0
Utah Mechanical Cont	PLUMBER	1.0	10.0
Total hours worked to date: 328,879.2		Total	165.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	16.0
Total operating hours to date: 32,512.3		Total	16.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,062		Page 1 of 2								
		DATE 30 Jun 2007 - Saturday										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004										
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 52 °F, Max 98 °F; No Precipitation; No Wind										
QC NARRATIVES Activities in Progress: AMERICAN TRADITION HOMES - Not on site L&L ELECTRIC - Perform Electrical repairs in b-loop ENTERPRISE BUILDERS - Not on site PARSONS - Driveway repair at 1A and punch at 41 WESTERN BUILDING MAINTANCE - Not on site HOGAN - Not on Site PIONEER LANDSCAPING - Water IDAHO TRIM - Not on Site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: None QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Only had One sub working Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today												
ACTIVITY START/FINISH No activities were started or finished today												
QC REQUIREMENTS No QC requirements were completed today												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today												
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">Employer</th> <th style="width: 30%;">Labor Classification</th> <th style="width: 20%;">Number of Employees</th> <th style="width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td style="text-align: center;">0.0</td> <td style="text-align: center;">0.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked									
American Tradition H	CARPENTER	0.0	0.0									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,064		Page 1 of 2				
		DATE 02 Jul 2007 - Monday						
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004						
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 57 °F, Max 91 °F; No Precipitation; 29 MPH Wind						
QC NARRATIVES Activities in Progress: ENTERPRISE BUILDERS - Re-pour Driveway at 1A PARSONS - Punch -in B-Loop; locate gas lines in A-loop WESTERN BUILDING MAINTANCE - Clean at 43-44 HOGAN - Touch up at #41 PIONEER LANDSCAPING - Punch in A-loop IDAHO TRIM - Punch at 41-42 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Checked Units #36 - 40 Inspected units #44B QUALITY CONTROL TESTING AND REPORTS: Tested for Pour at 1A REMARKS: Mark inspected 35B; canceled inspections due to lack of progress Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None								
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today								
ACTIVITY START/FINISH No activities were started or finished today								
QC REQUIREMENTS No QC requirements were completed today								
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today								
LABOR HOURS The following labor hours were Reported today: <table border="0" style="width: 100%;"> <tr> <td style="width: 30%;"><u>Employer</u></td> <td style="width: 30%;"><u>Labor Classification</u></td> <td style="width: 20%;"><u>Number of Employees</u></td> <td style="width: 20%;"><u>Hours Worked</u></td> </tr> </table>					<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,064 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 02 Jul 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

American Tradition H	CARPENTER	0.0	0.0
Enterprise Builders	CEMENT FINISHER	2.0	4.5
Enterprise Builders	LABORER, CONCRETE PAVING	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0
Hogan Enterprise	PAINTERS	4.0	39.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	20.0
Idaho Trim Inc	CARPENTER	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	0.0	0.0
Parsons Evergreene	CARPENTER	3.0	32.0
Parsons Evergreene	LABORERS	1.0	11.5
Parsons Evergreene	SUPER - CONSTRUCTION	2.0	20.0
Parsons Evergreene	OPERATING ENGINEER	0.0	0.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	2.0	12.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	8.0
Preeces Tile	CARPENTER	0.0	0.0
Western Building	LABORERS	4.0	29.0
Total hours worked to date: 329,107.7		Total	23.0 192.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	12.0
Total operating hours to date: 32,524.3		Total	0.0 12.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,065	Page 1 of 2
		DATE 03 Jul 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 58 °F, Max 95 °F; No Precipitation; 10 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Punch at 50 and hang blinds at 55-60 AMERICAN TRADITION HOMES - Punch at 43-44 L&L ELECTRIC - Complete electrical repairs in service panels ENTERPRISE BUILDERS - Strip forms in B-loop PARSONS - Punch in B-loop, locate gas lines in A-loop. Cut Driveway at 1A WESTERN BUILDING MAINTANCE - Clean at 45-46 HOGAN - Touch up in 42 and punch at 39-40 PIONEER LANDSCAPING - Punch in A-Loop and common areas IDAHO TRIM - Punch at 41-42 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Review ed unit #35B with COE; Inspected unit #45 and #46A QUALITY CONTROL TESTING AND REPORTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,065 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 03 Jul 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Enterprise Builders	CEMENT FINISHER	2.0	8.5
Enterprise Builders	LABORER, CONCRETE PAVING	0.0	0.0
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0
Hogan Enterprise	PAINTERS	5.0	50.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	20.0
Idaho Trim Inc	CARPENTER	3.0	18.0
L&L ASSOCIATES	ELECTRICIAN	2.0	16.0
Parsons Evergreene	CARPENTER	3.0	17.0
Parsons Evergreene	LABORERS	2.0	20.5
Parsons Evergreene	SUPER - CONSTRUCTION	2.0	15.5
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	2.0	12.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	11.0
Preces Tile	CARPENTER	2.0	16.0
Western Building	LABORERS	4.0	29.0
		Total	34.0
Total hours worked to date: 329,367.2			259.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	2.0	12.0
		Total	2.0
Total operating hours to date: 32,536.3			12.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,067		Page 1 of 2
		DATE 05 Jul 2007 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 57 °F, Max 104 °F; No Precipitation; 10 MPH Wind		
QC NARRATIVES				
<p>Activities in Progress:</p> <p> PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch at 38A, 39A and 44B L&L ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Punch in B-Loop and Fix fences in A-loop WESTERN BUILDING MAINTANCE - Clean at 46B, 47 and 48 HOGAN - Touch up Doors at 39-41; touch up walls at 41-43 PIONEER LANDSCAPING - Replace A-loop Plants IDAHO TRIM - Punch at 39-42 </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS: Punched Units # 46A, 46B and 47A </p> <p> QUALITY CONTROL TESTING AND REPORTS: None </p> <p> REMARKS: None </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS: None </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY: None </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None </p>				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today				
ACTIVITY START/FINISH No activities were started or finished today				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer _____		Labor Classification _____		Number of Employees _____
				Hours Worked _____

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,067 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 05 Jul 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

American Tradition H	CARPENTER	1.0	8.0
Hogan Enterprise	PAINTERS	5.0	50.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	20.0
Idaho Trim Inc	CARPENTER	3.0	15.0
L&L ASSOCIATES	SUPER - CONSTRUCTION	1.0	9.0
L&L ASSOCIATES	ELECTRICIAN	1.0	9.0
Parsons Evergreene	CARPENTER	4.0	25.5
Parsons Evergreene	SUPER - CONSTRUCTION	2.0	14.5
Parsons Evergreene	OPERATING ENGINEER	1.0	6.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	2.0
Pioneer Landscape	OPERATING ENGINEER	1.0	2.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	8.5
Western Building	LABORERS	4.0	30.0
		Total	28.0
Total hours worked to date: 329,566.7			199.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	2.0
Total operating hours to date: 32,538.3		Total	0.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,068	Page 1 of 2
		DATE 06 Jul 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 64 °F, Max 105 °F; 0.01 IN Precipitation; 40 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch at 45 L&L ELECTRIC - Not on site ENTERPRISE BUILDERS - Gutters and curb repair PARSONS - Punc in B-Loop, Landscape repair in A-Loop WESTERN BUILDING MAINTANCE - Clean at 48 and 49A HOGAN - Touch up at 43-45 PIONEER LANDSCAPING - Water IDAHO TRIM - Punch at 39, 40 and 42 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Punched # 47B, 48 and 49A; Submitted units #'s 36, 37, 38 and # 39A to COE for inspection QUALITY CONTROL TESTING AND REPORTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,068 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 06 Jul 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Enterprise Builders	CEMENT FINISHER	3.0	11.5
Enterprise Builders	LABORERS	1.0	4.5
Hogan Enterprise	PAINTERS	5.0	46.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	20.0
Idaho Trim Inc	CARPENTER	4.0	15.0
L&L ASSOCIATES	SUPER - CONSTRUCTION	1.0	9.0
L&L ASSOCIATES	ELECTRICIAN	1.0	9.0
Parsons Evergreene	CARPENTER	3.0	30.0
Parsons Evergreene	LABORERS	1.0	8.5
Parsons Evergreene	OPERATING ENGINEER	1.0	7.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	2.5
Pioneer Landscape	OPERATING ENGINEER	1.0	10.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	2.5
Western Building	LABORERS	3.0	21.0
Total hours worked to date: 329,771.7		Total 29.0	205.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	0.0
Total operating hours to date: 32,538.3		Total 0.0	0.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,069		Page 1 of 2
		DATE 07 Jul 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 71 °F, Max 99 °F; No Precipitation; 31 MPH Wind		
QC NARRATIVES				
<p>Activities in Progress:</p> <p> PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Not on site L&L ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on Site PARSONS - Punch at B-Loop, landscape repair in A-Loop WESTERN BUILDING MAINTANCE - Not on Site HOGAN - Not on Site PIONEER LANDSCAPING - Water IDAHO TRIM - Not on Site </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS: Checked units # 39, 40, 41; Punched units #'s 49A </p> <p> QUALITY CONTROL TESTING AND REPORTS: None </p> <p> REMARKS: Only one Sub </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS: None </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY: None </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None </p>				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today				
ACTIVITY START/FINISH No activities were started or finished today				
QC REQUIREMENTS No QC requirements were completed today				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today				
LABOR HOURS The following labor hours were Reported today:				
Employer _____		Labor Classification _____		Number of Employees _____
				Hours Worked _____

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,069 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 07 Jul 2007 - Saturday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
American Tradition H	CARPENTER	1.0	7.0
Hogan Enterprise	PAINTERS	6.0	46.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0
Idaho Trim Inc	CARPENTER	4.0	32.0
L&L ASSOCIATES	SUPER - CONSTRUCTION	1.0	9.0
L&L ASSOCIATES	ELECTRICIAN	1.0	9.0
Parsons Evergreene	CARPENTER	3.0	14.5
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	7.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	2.5
Pioneer Landscape	OPERATING ENGINEER	1.0	10.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	2.5
Western Building	LABORERS	2.0	15.5
Total hours worked to date: 329,949.2		Total	177.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	0.0
Total operating hours to date: 32,538.3		Total	0.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,071	Page 1 of 2
		DATE 09 Jul 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 98 °F; No Precipitation; 24 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch at 45-46 L&L ELECTRIC - Punch at 41-43 and QC work at 26-33 ENTERPRISE BUILDERS - Not on Site PARSONS - Punch in B-loop and remove concrete WESTERN BUILDING MAINTANCE - Clean at 49 and 50A HOGAN - Paint pavilion and touch up at 46-50 and punch at 40-41 PIONEER LANDSCAPING - Work on irrigation between 9-11 IDAHO TRIM - Punch at 43 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspected 39-40 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Mark inspected 36 Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,071 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 09 Jul 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5
Hogan Enterprise	PAINTERS	6.0	51.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	3.0	24.0
L&L ASSOCIATES	SUPER - CONSTRUCTION	1.0	9.0
L&L ASSOCIATES	ELECTRICIAN	2.0	16.0
Parsons Evergreene	CARPENTER	5.0	45.0
Parsons Evergreene	LABORERS	1.0	10.0
Parsons Evergreene	SUPER - CONSTRUCTION	2.0	14.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	2.0	12.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0
Western Building	LABORERS	3.0	22.5
Total hours worked to date: 330,203.2	Total	31.0	254.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	12.0
Total operating hours to date: 32,550.3	Total	0.0	12.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,072	Page 1 of 2
		DATE 10 Jul 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 66 °F, Max 99 °F; No Precipitation; 24 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Punch at 41 AMERICAN TRADITION HOMES - Punch at 46-47 L&L ELECTRIC - Electrical repairs in east loop HUNT ELECTRIC - Install site lighting conduits; Moved gas line for ASI 26 ENTERPRISE BUILDERS - Not on Site PARSONS - Punch in B-loop, concrete removed in B-loop and site clean up WESTERN BUILDING MAINTANCE - Clean at 50B and 41 HOGAN - Paint Pavilion; Punch at 41-42; Touch up at 44 and 50-52 PIONEER LANDSCAPING - Work in Common areas IDAHO TRIM - Punch at 41 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspected 42 and inspected 50 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Mark Inspected 37 and 38A Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,072 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 10 Jul 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
HUNT ELECTRIC	ELECTRICIAN	3.0	27.5
Hogan Enterprise	PAINTERS	6.0	53.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	3.0	13.5
L&L ASSOCIATES	SUPER - CONSTRUCTION	1.0	9.0
L&L ASSOCIATES	ELECTRICIAN	2.0	16.0
Parsons Evergreene	CARPENTER	4.0	19.0
Parsons Evergreene	LABORERS	2.0	17.5
Parsons Evergreene	SUPER - CONSTRUCTION	2.0	21.0
Parsons Evergreene	OPERATING ENGINEER	1.0	8.5
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	2.0	12.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	13.0
Preeces Tile	CARPENTER	1.0	2.0
Western Building	LABORERS	4.0	25.5
		Total	37.0
Total hours worked to date: 330,474.7			271.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	6.0
088	Pioneer-Toro Dingo	0.0	3.0
		Total	0.0
Total operating hours to date: 32,559.3			9.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,073	Page 1 of 2
		DATE 11 Jul 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 61 °F, Max 100 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch at 47-48 L&L ELECTRIC - Electrical repairs in East loop HUNT ELECTRIC - Move gas lines for ASI 26 ENTERPRISE BUILDERS - Not on Site PARSONS - Punch in B-loop; prep in A-loop WESTERN BUILDING MAINTANCE - Clean at 41A, 42 and 51A HOGAN - Finish Painting pavilion; Touch up at 43, 46-47 and 53-54 PIONEER LANDSCAPING - Install retaining w all behind 44 IDAHO TRIM - Punch at 42-43 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected 51 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Walked B-loop w with John Walker, Cal and Mark Filling to locate gas lines; Also went w with Mark to look at site conditions for Col. Laffey; Found they were satisfactory. Informed COE A-loop w was ready for turn over Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,073 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Jul 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
HUNT ELECTRIC	OPERATING ENGINEER	1.0	9.0
HUNT ELECTRIC	ELECTRICIAN	1.0	1.0
HUNT ELECTRIC	ELECTRICIAN APPRENTICE	1.0	9.0
Hogan Enterprise	PAINTERS	5.0	44.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	3.0	22.0
L&L ASSOCIATES	SUPER - CONSTRUCTION	1.0	9.0
L&L ASSOCIATES	ELECTRICIAN	2.0	16.0
Parsons Evergreene	CARPENTER	6.0	47.5
Parsons Evergreene	LABORERS	2.0	16.5
Parsons Evergreene	SUPER - CONSTRUCTION	2.0	17.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	13.0
Pioneer Landscape	OPERATING ENGINEER	2.0	14.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0
Western Building	LABORERS	5.0	37.0
		Total	38.0
Total hours worked to date: 330,771.7			297.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	2.0	14.0
		Total	2.0
Total operating hours to date: 32,573.3			14.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,074	Page 1 of 2
		DATE 12 Jul 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 70 °F, Max 101 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch at 48-49 L&L ELECTRIC - Punch at 44-48; Repairs in East Loop HUNT ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Punch in B-loop; Locate Gas lines WESTERN BUILDING MAINTANCE - Clean at 41A and 42 HOGAN - Touch up in 44-45 PIONEER LANDSCAPING - Install retaining w all behind 44 IDAHO TRIM - Punch at 43-44 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspect 51; Re-inspect 40-41 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Mark inspected 39 Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,074 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 12 Jul 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Hogan Enterprise	PAINTERS	5.0	40.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	3.0	24.0
L&L ASSOCIATES	SUPER - CONSTRUCTION	2.0	16.0
L&L ASSOCIATES	ELECTRICIAN	1.0	9.0
Parsons Evergreene	CARPENTER	5.0	44.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	2.5
Pioneer Landscape	OPERATING ENGINEER	2.0	12.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	8.0
Western Building	LABORERS	4.0	30.0
Total hours worked to date: 330,993.2		Total 28.0	221.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	2.0	12.0
Total operating hours to date: 32,585.3		Total 2.0	12.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,075	Page 1 of 2
		DATE 13 Jul 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 69 °F, Max 104 °F; No Precipitation; 24 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Not on Site L&L ELECTRIC - Change order for dryw all repair HUNT ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Not on Site WESTERN BUILDING MAINTANCE - Not on Site HOGAN - Punch in 43; Touch up in 60 PIONEER LANDSCAPING - Work in common areas IDAHO TRIM - Not on Site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 41-42 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Had discussion about grade between 12 and 13 inch with Ed; Will get profile for him Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,076	Page 1 of 2
		DATE 14 Jul 2007 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 57 °F, Max 91 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Not on Site L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Not on Site WESTERN BUILDING MAINTANCE - Not on Site HOGAN - Not on Site PIONEER LANDSCAPING - Water IDAHO TRIM - Not on Site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: None QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Only had one sub, performed watering. Caught up on paper work Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,076 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 14 Jul 2007 - Saturday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.0
Hogan Enterprise	PAINTERS	6.0	46.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0
Idaho Trim Inc	CARPENTER	4.0	32.0
L&L ASSOCIATES	SUPER - CONSTRUCTION	1.0	9.0
L&L ASSOCIATES	ELECTRICIAN	1.0	9.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	2.5
Pioneer Landscape	OPERATING ENGINEER	1.0	10.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	12.5
Western Building	LABORERS	2.0	15.5
Total hours worked to date: 331,368.7		Total 25.0	166.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	0.0
Total operating hours to date: 32,597.3		Total 0.0	0.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,078	Page 1 of 2
		DATE 16 Jul 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 65 °F, Max 97 °F; No Precipitation; 23 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Repair carpet seams at 44B AMERICAN TRADITION HOMES - Punch at 50 and warranty in east loop L&L ELECTRIC - Punch in B-loop; Fix grounds in East loop HUNT ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Punch in B-loop and Pot hole gas lines WESTERN BUILDING MAINTANCE - Clean at 52B and 53 HOGAN - Touch up in 46-48 PIONEER LANDSCAPING - Fix irrigation in common areas IDAHO TRIM - Punch at 44 and 45 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspected 41-45 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Mark inspected 39 Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,079	Page 1 of 2
		DATE 17 Jul 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 71 °F, Max 100 °F; No Precipitation; 40 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch at 50-51; Warranty in East Loop L&L ELECTRIC - Punch in B-loop HUNT ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Punch in B-loop; Pot hole for gas lines WESTERN BUILDING MAINTANCE - Clean at #55 HOGAN - Touch-up in 49-50 PIONEER LANDSCAPING - Set heads in common areas and settle trenches IDAHO TRIM - Punch at 44-46 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspected 41-44 <input type="checkbox"/> QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Had inspection of gas lines w/ John Walker and Mark Fillins; Mark inspected 39-40; Turned unit 41 for inspection to COE Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,079 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 17 Jul 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Hogan Enterprise	PAINTERS	6.0	54.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	4.0	34.0
L&L ASSOCIATES	SUPER - CONSTRUCTION	1.0	8.0
L&L ASSOCIATES	ELECTRICIAN	1.0	8.0
Parsons Evergreene	CARPENTER	4.0	28.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	2.0	12.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0
Utah Mechanical Cont	PLUMBER	1.0	5.0
Western Building	LABORERS	4.0	32.0
Total hours worked to date: 331,872.7	Total	32.0	257.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	6.0
080	Pioneer-Curbmate	0.0	6.0
Total operating hours to date: 32,623.3	Total	0.0	12.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,080	Page 1 of 2
		DATE 18 Jul 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 70 °F, Max 101 °F; No Precipitation; 39 MPH Wind	
QC NARRATIVES			
Activities in Progress: PREECES TILE - Repair Vinyl in 43 and 46A AMERICAN TRADITION HOMES - Punch at 51 L&L ELECTRIC - Punch in B-Loop HUNT ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Punch in B-loop and pothole for gas lines WESTERN BUILDING MAINTANCE - Clean at 55B, 57B and 58A HOGAN - Touch up in 50-52 PIONEER LANDSCAPING - Set heads, nozzle, settle trenches and spread amendments IDAHO TRIM - Punch at 43-46			
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspected 42-45 and Inspected 52 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Mark Inspected 41-42, turned over units 42-43 to COE for inspection			
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,080 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 18 Jul 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.0
Hogan Enterprise	PAINTERS	5.0	45.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	4.0	21.0
L&L ASSOCIATES	SUPER - CONSTRUCTION	1.0	6.0
L&L ASSOCIATES	ELECTRICIAN	1.0	6.0
Parsons Evergreene	CARPENTER	3.0	21.5
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	2.0	12.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0
Preeces Tile	CARPENTER	1.0	4.0
Western Building	LABORERS	4.0	33.0
Total hours worked to date: 332,096.2	Total	30.0	223.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	8.0
088	Pioneer-Toro Dingo	0.0	4.0
Total operating hours to date: 32,635.3	Total	0.0	12.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,081	Page 1 of 2
		DATE 19 Jul 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 68 °F, Max 90 °F; No Precipitation; 29 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Punch in 46B AMERICAN TRADITION HOMES - Punch at 44-46 L&L ELECTRIC - Work on ground connection in east loop. Punch in B-loop HUNT ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Punch in B-loop and potholes for gas lines WESTERN BUILDING MAINTANCE - Clean at 44-45 HOGAN - Touch up in 51-52, 61-62 and punch work PIONEER LANDSCAPING - Till amendments, grade and pick up rocks IDAHO TRIM - Punch work at 45-47 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected 52-53A; Re-inspected 44 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Mark inspected units 42A/B; Attempted to have John Walker look at gas lines but he couldn't make it. Held Weekly QA/QC meeting Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,081 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 19 Jul 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Hogan Enterprise	PAINTERS	6.0	49.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	4.0	32.0
L&L ASSOCIATES	SUPER - CONSTRUCTION	1.0	7.0
L&L ASSOCIATES	ELECTRICIAN	1.0	7.0
Parsons Evergreene	CARPENTER	4.0	35.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0
Pioneer Landscape	LANDSCAPE LABORERS	3.0	16.0
Pioneer Landscape	OPERATING ENGINEER	2.0	12.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	8.0
Preeces Tile	CARPENTER	1.0	2.0
Western Building	LABORERS	4.0	29.5
Total hours worked to date: 332,329.7		Total 31.0	233.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	1.0	8.0
088	Pioneer-Toro Dingo	0.0	4.0
Total operating hours to date: 32,647.3		Total 1.0	12.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,082	Page 1 of 2
		DATE 20 Jul 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 54 °F, Max 93 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch at 47 L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Punch in B-loop and repair potholes WESTERN BUILDING MAINTANCE - Clean at 58B and 59A HOGAN - Touch up in 51-53 PIONEER LANDSCAPING - Punch work, grading and clean up rocks in common areas IDAHO TRIM - Punch work at 46-48 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected 53; re-inspected 44-46 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Drilled holes for light post along east Mellen Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,082		Page 2 of 2
		DATE 20 Jul 2007 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
American Tradition H	CARPENTER		1.0	6.0
Hogan Enterprise	PAINTERS		6.0	29.0
Hogan Enterprise	SUPER - CONSTRUCTION		2.0	8.0
Idaho Trim Inc	CARPENTER		4.0	30.0
L&L ASSOCIATES	SUPER - CONSTRUCTION		1.0	9.0
L&L ASSOCIATES	ELECTRICIAN		1.0	9.0
Parsons Evergreene	CARPENTER		4.0	33.0
Parsons Evergreene	SUPER - CONSTRUCTION		1.0	10.0
Pioneer Landscape	LANDSCAPE LABORERS		2.0	16.0
Pioneer Landscape	OPERATING ENGINEER		2.0	12.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR		2.0	8.0
Utah Mechanical Cont	PLUMBER		1.0	10.0
Western Building	LABORERS		3.0	24.5
Total hours worked to date: 332,534.2		Total	30.0	204.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
072	Pioneer-New Holland 170		0.0	8.0
088	Pioneer-Toro Dingo		0.0	4.0
Total operating hours to date: 32,659.3		Total	0.0	12.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,083	Page 1 of 2
		DATE 21 Jul 2007 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 59 °F, Max 93 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Not on site L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Punch in B-loop WESTERN BUILDING MAINTANCE - Not in Site HOGAN - Not on Site PIONEER LANDSCAPING - Water IDAHO TRIM - Punch work at 48-49 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected 53 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: 2 Subs scheduled to work Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,083 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Jul 2007 - Saturday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.0
Hogan Enterprise	PAINTERS	6.0	46.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	22.0
Idaho Trim Inc	CARPENTER	3.0	15.0
L&L ASSOCIATES	SUPER - CONSTRUCTION	1.0	9.0
L&L ASSOCIATES	ELECTRICIAN	1.0	9.0
Parsons Evergreene	CARPENTER	2.0	14.0
Parsons Evergreene	SUPER - CONSTRUCTION	2.0	11.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	1.5
Pioneer Landscape	OPERATING ENGINEER	1.0	10.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	12.5
Western Building	LABORERS	2.0	15.5
Total hours worked to date: 332,707.2		Total	28.0 173.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	0.0
Total operating hours to date: 32,659.3		Total	0.0 0.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,085	Page 1 of 2
		DATE 23 Jul 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 73 °F, Max 98 °F; No Precipitation; 25 MPH Wind		
QC NARRATIVES Activities in Progress: PREECES TILE - Not on site AMERICAN TRADITION HOMES - Punch at 49 and 50A L&L ELECTRIC - Punch in B-loop HUNT ELECTRIC - Sit sona tube for light poles ENTERPRISE BUILDERS - Not on Site PARSONS - Punch in B-loop; Remove concrete WESTERN BUILDING MAINTANCE - Clean at 59 HOGAN - Touch up in 52-53 PIONEER LANDSCAPING - Grade and clean up rock IDAHO TRIM - Punch at 49-50 UTAH MECHANICAL CONTRACTORS - Punch at 48-53 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected 54; Re-inspected 44-47 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Turned unit 44 to COE; COE inspected 43. Drilled last hole at east mellen Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,085 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 23 Jul 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Hogan Enterprise	PAINTERS	6.0	54.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	14.0
Idaho Trim Inc	CARPENTER	4.0	30.0
L&L ASSOCIATES	SUPER - CONSTRUCTION	1.0	7.0
L&L ASSOCIATES	ELECTRICIAN	1.0	7.0
Parsons Evergreene	CARPENTER	5.0	41.5
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	2.0	10.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	6.0	12.5
Utah Mechanical Cont	PLUMBER	1.0	5.0
Western Building	LABORERS	4.0	29.0
Total hours worked to date: 332,951.2		Total 36.0	244.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	10.0
Total operating hours to date: 32,669.3		Total 0.0	10.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,086	Page 1 of 2
		DATE 24 Jul 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 72 °F, Max 90 °F; No Precipitation; 25 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Punch in 51A AMERICAN TRADITION HOMES - Punch at 50B and 51 L&L ELECTRIC - Punch at 31-35 HUNT ELECTRIC - Form light pole bases on east mellen ENTERPRISE BUILDERS - Not on Site PARSONS - Punch in B-loop; Remove concrete WESTERN BUILDING MAINTANCE - clean at 60-61A HOGAN - Touch up at 53B and 54A; punch at 45 and 47 PIONEER LANDSCAPING - Clean Rocks from common areas IDAHO TRIM - Punch work at 50-51 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected w ater line depths at 52A/B; Re-inspect 46-50 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Mark inspected 44 Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,086 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 24 Jul 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
HUNT ELECTRIC	ELECTRICIAN	3.0	33.0
Hogan Enterprise	PAINTERS	6.0	50.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	6.0	40.0
L&L ASSOCIATES	SUPER - CONSTRUCTION	1.0	6.0
L&L ASSOCIATES	ELECTRICIAN	1.0	6.0
Parsons Evergreene	CARPENTER	4.0	34.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	1.0	5.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	5.0
Preeces Tile	CARPENTER	1.0	3.0
Western Building	LABORERS	5.0	38.5
Total hours worked to date: 333,223.7		Total 35.0	272.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	5.0
Total operating hours to date: 32,674.3		Total 0.0	5.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,087	Page 1 of 2
		DATE 25 Jul 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 67 °F, Max 91 °F; 0.03 IN Precipitation; 29 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - Punch in 51A AMERICAN TRADITION HOMES - Punch at 51 and 52A L&L ELECTRIC - COE punch list at 36-41A HUNT ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Remove concrete at 1A; Punch work in B-loop WESTERN BUILDING MAINTANCE - Clean at 61 HOGAN - Punch at 54 and 53B; Paint trim PIONEER LANDSCAPING - Grading and clean up rocks in common areas IDAHO TRIM - Punch work at 51-52 BEST VINYL - Punch in B-loop </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected rebar for light poles on east Mellen. Inspected 54 and re-inspect 47-48 </p> <p> QUALITY CONTROL TESTING AND REPORTS: None </p> <p> REMARKS: Slight rain in the morning. Mark inspected 45 and sent remainder (112) of occupant manuals to COE office. Mark also inspected 46, discussed with Hunt electric today about light pole power on east mellen. They cant find sleeve under road and suggest taking power from phase 6. </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS: None </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY: None </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,087 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 25 Jul 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	LABORERS	1.0	4.0
Best Vinyl	SUPER - CONSTRUCTION	1.0	4.0
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0
Hogan Enterprise	PAINTERS	5.0	45.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	4.0	28.0
L&L ASSOCIATES	SUPER - CONSTRUCTION	0.0	0.0
L&L ASSOCIATES	ELECTRICIAN	2.0	16.0
Parsons Evergreene	CARPENTER	5.0	36.0
Parsons Evergreene	SUPER - CONSTRUCTION	0.0	0.0
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0
Preeces Tile	CARPENTER	1.0	4.0
Western Building	LABORERS	3.0	24.0
Total		29.0	219.0

Total hours worked to date: 333,442.7

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	8.0
Total		0.0	8.0

Total operating hours to date: 32,682.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,088	Page 1 of 2
		DATE 26 Jul 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 70 °F, Max 94 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Punch in 51 and 52 AMERICAN TRADITION HOMES - Punch at 52-53A L&L ELECTRIC - Not on site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on Site PARSONS - Mow law ns, remove concrete and punch in B-loop WESTERN BUILDING MAINTANCE - Clean at 61B and 62A HOGAN - Touch up in 55-56 PIONEER LANDSCAPING - Unload trees and bedding, clean rocks out of common areas. IDAHO TRIM - Punch work at 51-53 BEST VINYL - Punch in B-loop General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Measured depth of water lines at units #1A, #31A/B. Checked on Hunt pouring light pole bases; Inspected #51A and 54B QUALITY CONTROL TESTING AND REPORTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,089	Page 1 of 2
		DATE 27 Jul 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 68 °F, Max 101 °F; No Precipitation; 25 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch at 53A and 53B L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Pour driveway at #1A PARSONS - Punch in B-loop WESTERN BUILDING MAINTANCE - Clean at 62 and 68A HOGAN - Punch in 31; Touch up in 57 PIONEER LANDSCAPING - Not on site IDAHO TRIM - Punch at 50-53 BEST VINYL - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Back checked units 49A/B, 50A/B, 51A/B and 52A/B; Observed concrete pour at unit 1A QUALITY CONTROL TESTING AND REPORTS: Test driveway at 1A for pour REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,089		Page 2 of 2
		DATE 27 Jul 2007 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
American Tradition H	CARPENTER		1.0	7.5
Enterprise Builders	CEMENT FINISHER		2.0	2.5
Hogan Enterprise	PAINTERS		6.0	24.0
Hogan Enterprise	SUPER - CONSTRUCTION		2.0	13.0
Idaho Trim Inc	CARPENTER		5.0	42.5
Parsons Evergreene	CARPENTER		5.0	38.5
Parsons Evergreene	SUPER - CONSTRUCTION		1.0	9.5
Western Building	LABORERS		3.0	24.5
Total hours worked to date: 333,823.7		Total	25.0	162.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
072	Pioneer-New Holland 170		1.0	8.0
Total operating hours to date: 32,696.8		Total	1.0	8.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,092	Page 1 of 2
		DATE 30 Jul 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 68 °F, Max 96 °F; No Precipitation; 22 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch at 53B and 54A L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on site PARSONS - Punch work at B-loop WESTERN BUILDING MAINTANCE - Clean at 63 HOGAN - Punch at 49-5051-52; touch up in 55-56; Punch at 34-35 PIONEER LANDSCAPING - work on walk path landscaping IDAHO TRIM - Punch at 33, 34 and 54 BEST VINYL - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected #55B and #56A QUALITY CONTROL TESTING AND REPORTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,092 Page 2 of 2	
		DATE 30 Jul 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Hogan Enterprise	PAINTERS	6.0	54.0
Hogan Enterprise	SUPER - CONSTRUCTION	3.0	27.0
Idaho Trim Inc	CARPENTER	5.0	36.5
Parsons Evergreene	CARPENTER	4.0	33.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0
Western Building	LABORERS	4.0	26.0
Total hours worked to date: 333,435.7		Total	24.0
194.5			
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,688.8			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,093	Page 1 of 2
		DATE 31 Jul 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 64 °F, Max 99 °F; No Precipitation; 22 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch at 54-55 L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on site PARSONS - Punch work at B-loop WESTERN BUILDING MAINTANCE - Clean at 63B and 57A HOGAN - Punch at 53, 37, 38; Touch up at 57, 60B and 62 PIONEER LANDSCAPING - Work along w alkpath IDAHO TRIM - Punch at 34-37 and 54 BEST VINYL - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 31-33, 52-53 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Looked at A-loop w arranty items with COE reps Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,093 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 31 Jul 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Best Vinyl	LABORERS	1.0	4.0
Best Vinyl	SUPER - CONSTRUCTION	1.0	4.0
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0
Hogan Enterprise	PAINTERS	6.0	54.0
Hogan Enterprise	SUPER - CONSTRUCTION	3.0	27.0
Idaho Trim Inc	CARPENTER	5.0	27.5
L&L ASSOCIATES	SUPER - CONSTRUCTION	0.0	0.0
L&L ASSOCIATES	ELECTRICIAN	2.0	16.0
Parsons Evergreene	CARPENTER	3.0	10.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	9.5
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	6.5
Preeces Tile	CARPENTER	1.0	4.0
Western Building	LABORERS	3.0	23.0
Total hours worked to date: 333,637.2		Total 31.0	201.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	8.0
Total operating hours to date: 32,696.8		Total 0.0	8.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,094	Page 1 of 2
		DATE 01 Aug 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 63 °F, Max 101 °F; No Precipitation; 20 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Punch at 55-56 AMERICAN TRADITION HOMES - Punch at 55B and 56A L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on site PARSONS - Punch in B-loop; Help clean up at unit 7 WESTERN BUILDING MAINTANCE - Clean at 56 and 57A HOGAN - Touch up at 59A, 62 and 58 PIONEER LANDSCAPING - Work along w alk path IDAHO TRIM - Punch at 55, 56 and 39 BEST VINYL - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected 56-52 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: COE inspected 49; Had flood in unit #7 in A-loop. Found by occupants, and they called disaster services to perform remediation Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,094 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 01 Aug 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Hogan Enterprise	PAINTERS	6.0	54.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	5.0	35.5
Parsons Evergreene	CARPENTER	4.0	35.5
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	11.5
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	2.0
Preeces Tile	CARPENTER	1.0	3.5
Utah Mechanical Cont	PLUMBER	3.0	30.0
Western Building	LABORERS	4.0	32.0
Total hours worked to date: 333,891.2		Total	31.0 254.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	8.0
Total operating hours to date: 32,704.8		Total	0.0 8.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,095	Page 1 of 2
		DATE 02 Aug 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 85 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Punch at 39B, 40B and 58A AMERICAN TRADITION HOMES - Punch at 56 and 57A L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on site PARSONS - Punch in B-loop WESTERN BUILDING MAINTANCE - Not on Site HOGAN - Punch at 59, 41-42 PIONEER LANDSCAPING - Install fabric and rock in building along east mellen IDAHO TRIM - Punch at 40, 56, 57 and 58 BEST VINYL - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected 57-56; Re-inspected 52, 53 and 54A QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Disaster Services continued clean up in unit #7; COE inspected unit 50 Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,095 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 02 Aug 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.5
Hogan Enterprise	PAINTERS	5.0	45.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	6.0	41.0
Parsons Evergreene	CARPENTER	0.0	0.0
Parsons Evergreene	SUPER - CONSTRUCTION	0.0	0.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	8.0
Preeces Tile	CARPENTER	1.0	3.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Total hours worked to date: 334,067.7		Total	22.0
			176.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	8.0
Total operating hours to date: 32,712.8		Total	0.0
			8.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,096	Page 1 of 2
		DATE 03 Aug 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 68 °F, Max 96 °F; No Precipitation; 32 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch at 57A/B; Warranty in east loop L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on site PARSONS - Punch in B-loop WESTERN BUILDING MAINTANCE - clean at 31-32 HOGAN - Punch at 54 and 42A PIONEER LANDSCAPING - Install rock and fabric in building along east mellen IDAHO TRIM - Punch work at 41, 57 and 58 BEST VINYL - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 53-54A; Inspect for fire safety inspection QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Mark inspected 50B and 51A Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,096 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 03 Aug 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
C-Forbes	CARPENTER	1.0	1.0
Hogan Enterprise	PAINTERS	6.0	24.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	8.0
Idaho Trim Inc	CARPENTER	6.0	38.5
Parsons Evergreene	CARPENTER	3.0	29.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	9.5
Pioneer Landscape	LANDSCAPE LABORERS	2.0	14.0
Pioneer Landscape	OPERATING ENGINEER	2.0	10.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	5.0
Total hours worked to date: 334,214.7		Total 25.0	147.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	10.0
Total operating hours to date: 32,722.8		Total 0.0	10.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,097	Page 1 of 2
		DATE 04 Aug 2007 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 66 °F, Max 95 °F; No Precipitation; 18 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Not on site L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on site PARSONS - Punch in B-loop WESTERN BUILDING MAINTANCE - Not on Site HOGAN - Not on site PIONEER LANDSCAPING - Water IDAHO TRIM - Not on Site BEST VINYL - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 53-54A; Inspect for fire safety inspection QUALITY CONTROL TESTING AND REPORTS: None REMARKS: No Subs scheduled to work; Parsons work on punch items Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,097		Page 2 of 2												
		DATE 04 Aug 2007 - Saturday														
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004														
LABOR HOURS The following labor hours were Reported today: <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 334,217.2</td> <td style="text-align: right;">Total 1.0</td> <td style="text-align: right;">2.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	2.5	Total hours worked to date: 334,217.2		Total 1.0	2.5
Employer	Labor Classification	Number of Employees	Hours Worked													
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	2.5													
Total hours worked to date: 334,217.2		Total 1.0	2.5													
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,722.8																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,099	Page 1 of 2
		DATE 06 Aug 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 56 °F, Max 92 °F; No Precipitation; 32 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch at 57B and 58; Warranty in East loop L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on site PARSONS - Punch work in B-loop; Mow common areas; Sack foundations WESTERN BUILDING MAINTANCE - Clean at 33-34; Clean parsons offices HOGAN - Punch work at 43-44; Touch up at 59 PIONEER LANDSCAPING - Irrigation work and install rock and fabric IDAHO TRIM - Punch work at 42, 43, 58 and 52 BEST VINYL - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 54A QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Mark inspected 51B and started 52 Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,099 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 06 Aug 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Hogan Enterprise	PAINTERS	5.0	45.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	5.0	36.5
Parsons Evergreene	CARPENTER	4.0	32.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	9.5
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	22.0
Utah Mechanical Cont	PLUMBER	3.0	30.0
Western Building	LABORERS	4.0	38.0
Total hours worked to date: 334,480.2		Total 31.0	263.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	8.0
Total operating hours to date: 32,730.8		Total 0.0	8.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,100	Page 1 of 2
		DATE 07 Aug 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 54 °F, Max 89 °F; No Precipitation; 25 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Punch at 41B, 42, 55A and 56A AMERICAN TRADITION HOMES - Punch at 59 L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on site PARSONS - Punch work in B-loop; Sack foundations WESTERN BUILDING MAINTANCE - Clean at 34B, 35-36 HOGAN - Punch work at 45-46; Touch up at 60-62 PIONEER LANDSCAPING - Install rock, fabric, edging along east mellen IDAHO TRIM - Punch work at 43-45 and 59-60 BEST VINYL - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: 9 Month warranty inspection in east loop; Fire safety inspection 31-39 Re-inspect 54B QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Had inspections with CE and inspection with Base FD Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,100 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 07 Aug 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
HUNT ELECTRIC	ELECTRICIAN	0.0	0.0
Hogan Enterprise	PAINTERS	5.0	42.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	18.0
Idaho Trim Inc	CARPENTER	6.0	39.0
Parsons Evergreene	CARPENTER	4.0	40.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	9.5
Pioneer Landscape	LANDSCAPE LABORERS	2.0	10.0
Pioneer Landscape	OPERATING ENGINEER	2.0	10.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	13.0
Preeces Tile	CARPENTER	1.0	5.0
Utah Mechanical Cont	LABORERS	1.0	10.0
Utah Mechanical Cont	PLUMBER	2.0	20.0
Western Building	LABORERS	4.0	31.0
Total hours worked to date: 334,735.7	Total	34.0	255.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	0.0
Total operating hours to date: 32,730.8		Total	0.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,101	Page 1 of 2
		DATE 08 Aug 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 90 °F; No Precipitation; 20 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Punch work in 56B and 57 AMERICAN TRADITION HOMES - Punch at 59-60 L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on site PARSONS - Punch work in B-loop WESTERN BUILDING MAINTANCE - Clean at 36, 37 and 38A HOGAN - Punch at 45, 46, 61, 62, 42A and 31A PIONEER LANDSCAPING - Not on Site IDAHO TRIM - Punch work in 47-48, 56-57 and 60-61 PATTERSON - Dig up driveways UTAH MECHANICAL CONTRACTORS - Back fill driveways at 31, 33, 49-52, 55-57 and 62-61 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspect water line depths QUALITY CONTROL TESTING AND REPORTS: Test subgrade compaction at 35A, 38A, 39A and 40B REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,101		Page 2 of 2
		DATE 08 Aug 2007 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
American Tradition H	CARPENTER		1.0	7.5
Hogan Enterprise	PAINTERS		6.0	54.0
Hogan Enterprise	SUPER - CONSTRUCTION		2.0	18.0
Idaho Trim Inc	CARPENTER		6.0	42.5
Impact	LABORERS		2.0	21.0
Impact	OPERATING ENGINEER		1.0	10.5
Preeces Tile	CARPENTER		1.0	4.0
Utah Mechanical Cont	PLUMBER		4.0	34.0
Utah Mechanical Cont	LABORER, PLUMBING		1.0	10.0
Western Building	LABORERS		4.0	31.0
Total hours worked to date: 334,968.2		Total	28.0	232.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
037	Excavator		0.0	10.5
Total operating hours to date: 32,741.3		Total	0.0	10.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,102	Page 1 of 2
		DATE 09 Aug 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 94 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on site AMERICAN TRADITION HOMES - Punch at 60-61 L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on site PARSONS - Punch work in B-loop; Sack Foundations WESTERN BUILDING MAINTANCE - Clean at 38-39 and 40A HOGAN - Punch at 62-63 and paint hydrants. PIONEER LANDSCAPING - Not on Site IDAHO TRIM - Punch work at 44, 50 and 60, 61 PATTERSON - Not on site UTAH MECHANICAL CONTRACTORS - Back fill driveway at 60 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspect water line depths QUALITY CONTROL TESTING AND REPORTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,102 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 09 Aug 2007 - Thursday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.5
Hogan Enterprise	PAINTERS	4.0	36.0
Hogan Enterprise	SUPER - CONSTRUCTION	3.0	21.0
Idaho Trim Inc	CARPENTER	4.0	31.0
Impact	LABORERS	1.0	10.5
Impact	OPERATING ENGINEER	2.0	21.0
Parsons Evergreene	CARPENTER	4.0	40.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	9.5
Utah Mechanical Cont	PLUMBER	2.0	4.0
Utah Mechanical Cont	LABORER, PLUMBING	1.0	2.0
Western Building	LABORERS	30.0	0.0
Total hours worked to date: 335,150.7		Total	53.0 182.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
032	Komatsu	0.0	10.5
037	Excavator	0.0	10.5
Total operating hours to date: 32,762.3		Total	0.0 21.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,103	Page 1 of 2
		DATE 10 Aug 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 63 °F, Max 86 °F; No Precipitation; 30 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on site AMERICAN TRADITION HOMES - Punch at 61B and 62 L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on site PARSONS - Punch in B-loop, mow lawns and sack foundations WESTERN BUILDING MAINTANCE - Punch at 40, 41 and 42A HOGAN - Punch at 47B and 48. PIONEER LANDSCAPING - Not on Site IDAHO TRIM - Punch work in 51, 62-63 PATTERSON - Not on site UTAH MECHANICAL CONTRACTORS - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected drywall work in building 7 QUALITY CONTROL TESTING AND REPORTS: Test driveway compactions for sub-grade and base grade REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,104	Page 1 of 2
		DATE 11 Aug 2007 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 63 °F, Max 81 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on site AMERICAN TRADITION HOMES - Not on Site L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on site PARSONS - Punch in B-loop WESTERN BUILDING MAINTANCE - Not on site HOGAN - Not on site PIONEER LANDSCAPING - Water IDAHO TRIM - Not on site PATTERSON - Not on site UTAH MECHANICAL CONTRACTORS - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: None QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Caught up on paper work; No subs scheduled to work Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,104 Page 2 of 2																	
		DATE 11 Aug 2007 - Saturday																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																	
LABOR HOURS The following labor hours were Reported today: <table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">17.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 335,421.2</td> <td style="text-align: right;">Total 4.0</td> <td style="text-align: right;">19.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Parsons Evergreene	CARPENTER	3.0	17.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	2.0	Total hours worked to date: 335,421.2		Total 4.0	19.0
Employer	Labor Classification	Number of Employees	Hours Worked																
Parsons Evergreene	CARPENTER	3.0	17.0																
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	2.0																
Total hours worked to date: 335,421.2		Total 4.0	19.0																
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,798.8																			
ACCIDENT REPORTING (Describe accidents) No accidents reported today																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,106	Page 1 of 2
		DATE 13 Aug 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 54 °F, Max 95 °F; No Precipitation; 16 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Punch at 58 AMERICAN TRADITION HOMES - Punch work on 63 L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on site PARSONS - Punch in B-loop WESTERN BUILDING MAINTANCE - Clean at 42 and 43 HOGAN - Punch work at 52B, 53A and 63 PIONEER LANDSCAPING - Not on site IDAHO TRIM - Punch work at 56-58 and 62-63 SAWYER - Spray Termicide at driveways 8 buildings total UTAH MECHANICAL CONTRACTORS - Not on site PATTERSON - Finish installing base in driveways and compacting General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 54-55 QUALITY CONTROL TESTING AND REPORTS: Test sub-grades and base grades for B-loop driveways REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,107	Page 1 of 2
		DATE 14 Aug 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 57 °F, Max 98 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch at 35-38A L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on site PARSONS - Punch in B-loop, mow lawns and sack foundations WESTERN BUILDING MAINTANCE - Not on Site HOGAN - Punch work at 53 PIONEER LANDSCAPING - Not on Site IDAHO TRIM - Punch work at 57-58, 60-62 and 52 SAWYER - Spray Termicide UTAH MECHANICAL CONTRACTORS - Not on site PATTERSON - Not on Site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 56-58 QUALITY CONTROL TESTING AND REPORTS: Test base grades for compaction in B-loop REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,107		Page 2 of 2																																					
		DATE 14 Aug 2007 - Tuesday																																							
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																							
LABOR HOURS The following labor hours were Reported today:																																									
<table border="0"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>7.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td>1.0</td> <td>9.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td>2.0</td> <td>14.0</td> </tr> <tr> <td>Idaho Trim Inc</td> <td>CARPENTER</td> <td>6.0</td> <td>45.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td>5.0</td> <td>47.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>SUPER - CONSTRUCTION</td> <td>1.0</td> <td>9.5</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td>2.0</td> <td>16.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 335,743.7</td> <td>Total</td> <td>18.0</td> <td>148.0</td> </tr> </tbody> </table>	Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.0	Hogan Enterprise	PAINTERS	1.0	9.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	14.0	Idaho Trim Inc	CARPENTER	6.0	45.0	Parsons Evergreene	CARPENTER	5.0	47.5	Parsons Evergreene	SUPER - CONSTRUCTION	1.0	9.5	Western Building	LABORERS	2.0	16.0	Total hours worked to date: 335,743.7		Total	18.0	148.0				
Employer	Labor Classification	Number of Employees	Hours Worked																																						
American Tradition H	CARPENTER	1.0	7.0																																						
Hogan Enterprise	PAINTERS	1.0	9.0																																						
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	14.0																																						
Idaho Trim Inc	CARPENTER	6.0	45.0																																						
Parsons Evergreene	CARPENTER	5.0	47.5																																						
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	9.5																																						
Western Building	LABORERS	2.0	16.0																																						
Total hours worked to date: 335,743.7		Total	18.0	148.0																																					
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,809.3																																									
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																									
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																									
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,108	Page 1 of 2
		DATE 15 Aug 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 61 °F, Max 101 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on site AMERICAN TRADITION HOMES - Punch at 34B-42 L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Set up driveways for concrete re-pours PARSONS - Punch in B-loop and mow lawns WESTERN BUILDING MAINTANCE - Not on site HOGAN - Spray building 7 with primer PIONEER LANDSCAPING - Not on site IDAHO TRIM - Punch work at 53, 57-59 and 62-63 SAWYER - Not on Site UTAH MECHANICAL CONTRACTORS - Punch at 54-63 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspect 58 and 59; Re-inspect 31-32 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,108 Page 2 of 2	
		DATE 15 Aug 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.5
Enterprise Builders	CONCRETE FINISHER	9.0	36.0
Enterprise Builders	LABORERS	2.0	8.0
Hogan Enterprise	PAINTERS	4.0	27.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	12.0
Idaho Trim Inc	CARPENTER	6.0	41.5
Parsons Evergreene	CARPENTER	2.0	17.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	9.5
Utah Mechanical Cont	PLUMBER	1.0	10.0
Utah Mechanical Cont	LABORER, PLUMBING	1.0	10.0
Total hours worked to date: 335,922.2		Total	29.0
			178.5
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,809.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,109	Page 1 of 2
		DATE 16 Aug 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 74 °F, Max 100 °F; No Precipitation; 25 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on site AMERICAN TRADITION HOMES - Punch work at 42 & 43 L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Pour Driveways in B-Loop PARSONS - Punch in B-loop and mow lawns WESTERN BUILDING MAINTANCE - Clean in 45-46 HOGAN - Prep in #7; Punch work at 56, 57 and 58 PIONEER LANDSCAPING - Not on site IDAHO TRIM - Punch work at 57, 61, 62 and 63 SAWYER - Not on Site UTAH MECHANICAL CONTRACTORS - Not on Site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspect 59-60 QUALITY CONTROL TESTING AND REPORTS: Test Concrete for driveways REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,109		Page 2 of 2
		DATE 16 Aug 2007 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
American Tradition H	CARPENTER	1.0	6.0	
C-Forbes	CARPENTER	1.0	9.0	
Enterprise Builders	CONCRETE FINISHER	10.0	76.5	
Enterprise Builders	LABORERS	2.0	14.0	
Hogan Enterprise	PAINTERS	4.0	36.0	
Hogan Enterprise	SUPER - CONSTRUCTION	3.0	26.0	
Idaho Trim Inc	CARPENTER	4.0	31.0	
Parsons Evergreene	CARPENTER	4.0	32.0	
Parsons Evergreene	LABORERS	1.0	12.5	
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	9.5	
Western Building	LABORERS	1.0	8.0	
Total hours worked to date: 336,182.7		Total	32.0	260.5
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,809.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,110	Page 1 of 2
		DATE 17 Aug 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 65 °F, Max 93 °F; No Precipitation; 18 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Install Blinds at 60-63 AMERICAN TRADITION HOMES - Punch work at 44-46 L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Pour driveways in B-loop PARSONS - Punch work in B-loop, mow lawns WESTERN BUILDING MAINTANCE - Clean at 46B and 47A HOGAN - Paint in 7 PIONEER LANDSCAPING - Not on site IDAHO TRIM - Punch work at 54-59 and 62-63 SAWYER - Not on Site UTAH MECHANICAL CONTRACTORS - Not on Site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspect 60 QUALITY CONTROL TESTING AND REPORTS: Tested Concrete for driveways REMARKS: Poured driveways in B-loop; Turn units 54-55 to COE Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,110 Page 2 of 2	
		DATE 17 Aug 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	7.0
Enterprise Builders	CONCRETE FINISHER	12.0	93.0
Hogan Enterprise	PAINTERS	2.0	14.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	11.0
Idaho Trim Inc	CARPENTER	4.0	22.5
Parsons Evergreene	CARPENTER	4.0	28.0
Parsons Evergreene	LABORERS	1.0	7.5
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	9.5
Preeces Tile	CARPENTER	1.0	6.5
Western Building	LABORERS	2.0	15.0
Total hours worked to date: 336,396.7		Total	30.0
			214.0
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,809.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,111 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 18 Aug 2007 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 87 °F, Max 93 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Punch in B-loop
 PIONEER LANDSCAPING - Water

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspect 61

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 Caught up on paper work; No subs scheduled to work

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Parsons Evergreene	LABORERS	2.0	7.0
Parsons Evergreene	OPERATING ENGINEER	1.0	1.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	3.0
Total hours worked to date: 336,407.7		Total 4.0	11.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,111 Page 2 of 2	
		DATE 18 Aug 2007 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
097	Parsons - Back Hoe	0.0	1.0
Total operating hours to date: 32,810.3		Total 0.0	1.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,113	Page 1 of 2
		DATE 20 Aug 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 90 °F; No Precipitation; 36 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch work at 47-50 L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Finish Pouring back driveways PARSONS - Punch work in B-loop; Mow lawns, and set mechanical room doors WESTERN BUILDING MAINTANCE - Clean at 47 and 48 HOGAN - Punch work in B-loop PIONEER LANDSCAPING - Repair driveway planters in B-loop IDAHO TRIM - Punch work at 31-33 and install trim at 7 SAWYER - Not on Site UTAH MECHANICAL CONTRACTORS - Not on Site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspect 61 and 62 QUALITY CONTROL TESTING AND REPORTS: Tested Concrete for b-loop driveways REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,113	Page 2 of 2																																								
		DATE 20 Aug 2007 - Monday																																									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																									
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>7.5</td> </tr> <tr> <td>Enterprise Builders</td> <td>CONCRETE FINISHER</td> <td>5.0</td> <td>19.0</td> </tr> <tr> <td>Enterprise Builders</td> <td>LABORERS</td> <td>1.0</td> <td>2.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td>2.0</td> <td>18.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td>2.0</td> <td>12.0</td> </tr> <tr> <td>Idaho Trim Inc</td> <td>CARPENTER</td> <td>5.0</td> <td>40.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLER</td> <td>4.0</td> <td>16.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td>3.0</td> <td>25.5</td> </tr> <tr> <td colspan="2">Total hours worked to date: 336,547.7</td> <td>Total</td> <td>23.0 140.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	7.5	Enterprise Builders	CONCRETE FINISHER	5.0	19.0	Enterprise Builders	LABORERS	1.0	2.0	Hogan Enterprise	PAINTERS	2.0	18.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	12.0	Idaho Trim Inc	CARPENTER	5.0	40.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	4.0	16.0	Western Building	LABORERS	3.0	25.5	Total hours worked to date: 336,547.7		Total	23.0 140.0
Employer	Labor Classification	Number of Employees	Hours Worked																																								
American Tradition H	CARPENTER	1.0	7.5																																								
Enterprise Builders	CONCRETE FINISHER	5.0	19.0																																								
Enterprise Builders	LABORERS	1.0	2.0																																								
Hogan Enterprise	PAINTERS	2.0	18.0																																								
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	12.0																																								
Idaho Trim Inc	CARPENTER	5.0	40.0																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLER	4.0	16.0																																								
Western Building	LABORERS	3.0	25.5																																								
Total hours worked to date: 336,547.7		Total	23.0 140.0																																								
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,810.3																																											
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																											
<div style="border: 1px solid black; height: 400px; width: 100%;"></div>																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																											
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,114	Page 1 of 2
		DATE 21 Aug 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 58 °F, Max 81 °F; No Precipitation; 25 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch work at 51-52 L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Clean driveways and strip forms PARSONS - Punch work in B-loop; Mow lawns, and set mechanical room doors WESTERN BUILDING MAINTANCE - Clean at 48-53 HOGAN - Paint in 7 and punch at 59 PIONEER LANDSCAPING - Repair driveway planters IDAHO TRIM - Not on Site SAWYER - Not on Site UTAH MECHANICAL CONTRACTORS - Not on Site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspected 62-63; Re-inspect 34A QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Mark inspected 54 Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,114 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Aug 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	3.0
Enterprise Builders	CONCRETE FINISHER	5.0	10.0
Enterprise Builders	LABORERS	1.0	2.0
Hogan Enterprise	PAINTERS	3.0	17.0
Hogan Enterprise	SUPER - CONSTRUCTION	3.0	17.0
Idaho Trim Inc	CARPENTER	5.0	32.0
Pioneer Landscape	OPERATING ENGINEER	1.0	4.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	12.0
Preeces Tile	CARPENTER	1.0	3.0
Western Building	LABORERS	9.0	27.0
		Total	32.0
Total hours worked to date: 336,674.7			127.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	4.0
		Total	0.0
Total operating hours to date: 32,814.3			4.0

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,115	Page 1 of 2
		DATE 22 Aug 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 56 °F, Max 82 °F; No Precipitation; 34 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Punch work at 52 and 53; Bend door wraps L&L ELECTRIC - Not on Site HUNT ELECTRIC - Not on site ENTERPRISE BUILDERS - Not on site PARSONS - Punch work in B loop; Mow lawns WESTERN BUILDING MAINTANCE - Clean at 50 HOGAN - Punch in B-loop PIONEER LANDSCAPING - Repair driveway planters IDAHO TRIM - work on Punch at 58-61 SAWYER - Not on Site UTAH MECHANICAL CONTRACTORS - Not on Site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspect 63; Reinspect 34, 56-58 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Mark inspected 55 Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: Removed hard hat restrictions in B-loop for punch work only PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,115 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 22 Aug 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	6.5
Hogan Enterprise	PAINTERS	1.0	9.0
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	9.0
Idaho Trim Inc	CARPENTER	3.0	18.5
Pioneer Landscape	OPERATING ENGINEER	1.0	5.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	14.0
Western Building	LABORERS	2.0	16.0
		Total	78.0

Total hours worked to date: 336,752.7

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
089	Pioneer-New Holland LS170	0.0	5.0
		Total	5.0

Total operating hours to date: 32,819.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,116	Page 1 of 2
		DATE 23 Aug 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 82 °F; No Precipitation; 28 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on site AMERICAN TRADITION HOMES - Replace garage door w raps at 33, 35, 37, 38 and 40 L&L ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Punch work in b-loop WESTERN BUILDING MAINTANCE - Clean at 49-50 HOGAN - Punch work at 59 PIONEER LANDSCAPING - Watering IDAHO TRIM - Punch work at 54 UTAH MECHANICAL CONTRACTORS - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 56 and 57, 34 and 35 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,116 Page 2 of 2	
		DATE 23 Aug 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	9.0
Hogan Enterprise	PAINTERS	1.0	6.0
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	9.0
Idaho Trim Inc	CARPENTER	2.0	15.0
Western Building	LABORERS	4.0	32.5
Total hours worked to date: 336,796.2		Total	71.5
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,819.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,117	Page 1 of 2
		DATE 24 Aug 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 52 °F, Max 87 °F; No Precipitation; No Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - Not on site AMERICAN TRADITION HOMES - Replace damaged garage w raps L&L ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Punch work in B-loop and mow lawns WESTERN BUILDING MAINTANCE - Clean at 50B and 51A HOGAN - Punch in 58A, 59B and 60 PIONEER LANDSCAPING - Not on Site IDAHO TRIM - Put unit 7 back together UTAH MECHANICAL CONTRACTORS - Not on site </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 31 and 32 </p> <p> QUALITY CONTROL TESTING AND REPORTS: None </p> <p> REMARKS: Performed most work to get Unit 7 back together </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS: None </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY: None </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,117 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 24 Aug 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Hogan Enterprise	PAINTERS	1.0	4.0
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	8.0
Idaho Trim Inc	CARPENTER	2.0	13.0
Western Building	LABORERS	3.0	25.0
Total hours worked to date: 336,854.2		Total 9.0	58.0

EQUIPMENT HOURS

No equipment hours were Reported today

Total operating hours to date: 32,819.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,118 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 25 Aug 2007 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 88 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 PIONEER LANDSCAPING - Watering

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 None

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 No Subs scheduled to work

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	2.5
Total hours worked to date: 336,856.7		Total 1.0	2.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,118 Page 2 of 2	
		DATE 25 Aug 2007 - Saturday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,819.3			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS
			DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,120	Page 1 of 2
		DATE 27 Aug 2007 - Monday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 85 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES			
<p>Activities in Progress:</p> <p> PREECES TILE - Not on site AMERICAN TRADITION HOMES - Not on site L&L ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Punch work in B-loop and mow lawns WESTERN BUILDING MAINTANCE - Clean at 52B and 7 HOGAN - Not on site PIONEER LANDSCAPING - Replaced plants at driveways IDAHO TRIM - Punch work at 55-59 and work at unit 7 UTAH MECHANICAL CONTRACTORS - Not on site </p> <p>General Comments:</p> <p> QUALITY CONTROL INSPECTIONS AND RESULTS: None </p> <p> QUALITY CONTROL TESTING AND REPORTS: None </p> <p> REMARKS: None </p> <p>Safety Inspection / Safety Meetings:</p> <p> DAILY SAFETY INSPECTIONS: None </p> <p> PREPARATORY AND/OR INITIALS HELD TODAY: None </p> <p> CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None </p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,120 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 27 Aug 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	PAINTERS	1.0	9.0
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	4.0
Idaho Trim Inc	CARPENTER	5.0	29.5
Parsons Evergreene	LABORERS	2.0	16.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0
Parsons Evergreene	OPERATING ENGINEER	1.0	6.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	6.0
Western Building	LABORERS	4.0	24.5
Total hours worked to date: 336,961.7		Total 17.0	105.0

EQUIPMENT HOURS

No equipment hours were Reported today

Total operating hours to date: 32,819.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>
--------------------------	---

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,121	Page 1 of 2
		DATE 28 Aug 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 87 °F; No Precipitation; 20 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Punch work at 58 and 60 AMERICAN TRADITION HOMES - Not on site L&L ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Punch work in B-loop and mow lawns WESTERN BUILDING MAINTANCE - Clean at 58-60 and Unit 7 HOGAN - Not on site PIONEER LANDSCAPING - Replaced bark at driveways, grade and clean up soil for wind break by golf course IDAHO TRIM - Punch work at 57-60 and work on #7 UTAH MECHANICAL CONTRACTORS - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-Inspect 41 and 42 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Started cleaning up area along golf course for trees; Had walk through building 7 (8912) with COE and Housing. Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,121		Page 2 of 2
		DATE 28 Aug 2007 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
Hogan Enterprise	PAINTERS	1.0	9.0	
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	2.0	
Idaho Trim Inc	CARPENTER	5.0	23.0	
Parsons Evergreene	CARPENTER	3.0	28.0	
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0	
Parsons Evergreene	OPERATING ENGINEER	1.0	10.0	
Pioneer Landscape	LANDSCAPE LABORERS	1.0	4.0	
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	24.0	
Preeces Tile	CARPENTER	1.0	3.0	
Western Building	LABORERS	4.0	35.5	
Total hours worked to date: 337,118.2		Total	23.0	156.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
039	Parsons-Water Truck	0.0	10.0	
072	Pioneer-New Holland 170	0.0	8.0	
Total operating hours to date: 32,837.3		Total	0.0	18.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,122	Page 1 of 2
		DATE 29 Aug 2007 - Wednesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 94 °F; No Precipitation; No Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Punch work at 61 and replace blind windows AMERICAN TRADITION HOMES - Not on site L&L ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Punch work in B-loop and mow lawns, sack foundations WESTERN BUILDING MAINTANCE - Clean at 52-53 HOGAN - Not on site PIONEER LANDSCAPING - Plant trees along driving range IDAHO TRIM - Punch work at 60-63 UTAH MECHANICAL CONTRACTORS - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-Inspect 60; Performed stone inspections of entire b-loop QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Turned Keys over to building 7 (8912) Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,122		Page 2 of 2
		DATE 29 Aug 2007 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification		Number of Employees	Hours Worked
Hogan Enterprise	PAINTERS		1.0	9.0
Hogan Enterprise	SUPER - CONSTRUCTION		1.0	2.0
Idaho Trim Inc	CARPENTER		5.0	27.0
Parsons Evergreene	CARPENTER		4.0	39.5
Parsons Evergreene	LABORERS		1.0	9.0
Parsons Evergreene	SUPER - CONSTRUCTION		1.0	10.5
Pioneer Landscape	LANDSCAPE LABORERS		3.0	18.0
Pioneer Landscape	OPERATING ENGINEER		1.0	5.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR		3.0	18.0
Preeces Tile	CARPENTER		2.0	9.0
Western Building	LABORERS		4.0	32.5
Total hours worked to date: 337,297.7		Total	26.0	179.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description		Standby Hours	Operating Hours
072	Pioneer-New Holland 170		0.0	5.0
Total operating hours to date: 32,842.3		Total	0.0	5.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,123	Page 1 of 2
		DATE 30 Aug 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 63 °F, Max 98 °F; No Precipitation; 23 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Punch work at 62 and 63 AMERICAN TRADITION HOMES - Not on Site L&L ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Punch work in B-loop and mow lawns, Clean streets WESTERN BUILDING MAINTANCE - Clean at 53 and 54 HOGAN - Not on site PIONEER LANDSCAPING - Grade work for seeding in common areas IDAHO TRIM - Punch work at 31-35 and 62-63 UTAH MECHANICAL CONTRACTORS - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-Inspect 61-63 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,123		Page 2 of 2
		DATE 30 Aug 2007 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
LABOR HOURS The following labor hours were Reported today:				
Employer	Labor Classification	Number of Employees	Hours Worked	
Hogan Enterprise	PAINTERS	1.0	9.0	
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	2.0	
Idaho Trim Inc	CARPENTER	5.0	32.0	
Parsons Evergreene	CARPENTER	3.0	25.0	
Parsons Evergreene	LABORERS	1.0	11.0	
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0	
Parsons Evergreene	OPERATING ENGINEER	1.0	5.0	
Pioneer Landscape	LANDSCAPE LABORERS	3.0	24.0	
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	24.0	
Preeces Tile	CARPENTER	1.0	4.0	
Western Building	LABORERS	3.0	24.5	
Total hours worked to date: 337,476.2		Total	24.0	178.5
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
072	Pioneer-New Holland 170	0.0	8.0	
094	Parsons-Skidster	0.0	5.0	
Total operating hours to date: 32,855.3		Total	0.0	13.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,124	Page 1 of 2
		DATE 31 Aug 2007 - Friday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 68 °F, Max 83 °F; 0.11 IN Precipitation; 44 MPH Wind	
QC NARRATIVES Activities in Progress: PREECES TILE - Not on Site AMERICAN TRADITION HOMES - Not on Site L&L ELECTRIC - Not on Site ENTERPRISE BUILDERS - Not on Site PARSONS - Punch work in B-loop and mow lawns, Clean streets WESTERN BUILDING MAINTANCE - Clean at 54-55 HOGAN - Not on site PIONEER LANDSCAPING - Spread amendments in common areas IDAHO TRIM - Punch work at 32, 33, 35, 36, 37, 56-58 UTAH MECHANICAL CONTRACTORS - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-Inspect 61-63 QUALITY CONTROL TESTING AND REPORTS: Re-inspect 60-63, and 43-45 REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,124 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 31 Aug 2007 - Friday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	PAINTERS	1.0	4.0
Idaho Trim Inc	CARPENTER	5.0	20.0
Parsons Evergreene	CARPENTER	3.0	26.5
Parsons Evergreene	LABORERS	1.0	10.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	9.0
Pioneer Landscape	OPERATING ENGINEER	1.0	5.0
Pioneer Landscape	LANDSCAPE CONTRACTOR	2.0	10.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	3.0	15.0
Western Building	LABORERS	4.0	32.0
		Total	21.0
Total hours worked to date: 337,607.7			131.5

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	5.0
094	Parsons-Skidster	0.0	5.0
		Total	10.0
Total operating hours to date: 32,865.3			

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,128 Page 1 of 2																	
		DATE 04 Sep 2007 - Tuesday																	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Caused No Delay Temperature Min 50 °F, Max 77 °F; No Precipitation; 21 MPH Wind																		
QC NARRATIVES Activities in Progress: PREECES TILE - Punch at 40B, 44A and 53A PARSONS - Punch work and mow lawns WESTERN BUILDING MAINTANCE - Clean at 55B-57A PIONEER LANDSCAPING - Plant willows along gold course IDAHO TRIM - Punch work at 38-40 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect at 60-62 and 33-35 crawl spaces. Re-inspect COE inspections QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Mark inspected 58-59A Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																			
ACTIVITY START/FINISH No activities were started or finished today																			
QC REQUIREMENTS No QC requirements were completed today																			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																			
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: center;">Number of Employees</th> <th style="text-align: center;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">9.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">2.0</td> </tr> <tr> <td>Idaho Trim Inc</td> <td>CARPENTER</td> <td style="text-align: center;">5.0</td> <td style="text-align: center;">22.5</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Hogan Enterprise	PAINTERS	1.0	9.0	Hogan Enterprise	SUPER - CONSTRUCTION	1.0	2.0	Idaho Trim Inc	CARPENTER	5.0	22.5
Employer	Labor Classification	Number of Employees	Hours Worked																
Hogan Enterprise	PAINTERS	1.0	9.0																
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	2.0																
Idaho Trim Inc	CARPENTER	5.0	22.5																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,128 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 04 Sep 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
Parsons Evergreene Parsons Evergreene Pioneer Landscape Pioneer Landscape Pioneer Landscape Preeces Tile Western Building Total hours worked to date: 337,784.2	CARPENTER SUPER - CONSTRUCTION LANDSCAPE LABORERS OPERATING ENGINEER IRRIGATION SYSTEM INSTALLER CARPENTER LABORERS Total	4.0 1.0 3.0 1.0 3.0 1.0 4.0 24.0	38.5 10.0 23.0 8.0 28.0 3.5 32.0 176.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number 072 Total operating hours to date: 32,873.3	Description Pioneer-New Holland 170	Standby Hours 0.0 0.0	Operating Hours 8.0 8.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,129 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 05 Sep 2007 - Wednesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 50 °F, Max 70 °F; No Precipitation; 21 MPH Wind			

QC NARRATIVES

Activities in Progress:
 BOWMANS - Punch work in B-loop
 IDAHO MASONRY CONTRACTORS - Punch work; mow lawns; clean streets; started doing siding for ATH
 PREECES TILE - Not on site
 PARSONS - Punch work in A-loop, clean streets and mow lawns; repairing siding for ATH
 WESTERN BUILDING MAINTANCE - Clean at 57A, 60B-62A
 PIONEER LANDSCAPING - Grade and plant trees in common areas
 IDAHO TRIM - Punch work at 40-44 and 62B

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-Inspect 62-63 and 49-52. Re-inspect 36-63 crawl spaces

 QUALITY CONTROL TESTING AND REPORTS:
 None

 REMARKS:
 Mark inspected 59-60

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Bowman's Inc	SHEET METAL WORKERS	6.0	33.0
Hogan Enterprise	PAINTERS	1.0	9.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,129		Page 2 of 2	
		DATE 05 Sep 2007 - Wednesday			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004			
Hogan Enterprise Idaho Trim Inc Parsons Evergreene Parsons Evergreene Parsons Evergreene Pioneer Landscape Pioneer Landscape Pioneer Landscape Western Building Total hours worked to date: 337,947.2		SUPER - CONSTRUCTION CARPENTER CARPENTER LABORERS SUPER - CONSTRUCTION LANDSCAPE LABORERS OPERATING ENGINEER IRRIGATION SYSTEM INSTALLR LABORERS Total		1.0 4.0 3.0 1.0 1.0 2.0 1.0 2.0 2.0 24.0	2.0 25.5 26.5 9.0 10.0 16.0 8.0 8.0 16.0 163.0
EQUIPMENT HOURS The following equipment hours were Reported today:					
Serial Number	Description	Standby Hours	Operating Hours		
072	Pioneer-New Holland 170	0.0	8.0		
Total operating hours to date: 32,881.3		Total	8.0		
ACCIDENT REPORTING (Describe accidents) No accidents reported today					
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,130 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 06 Sep 2007 - Thursday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 49 °F, Max 82 °F; No Precipitation; 23 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Punch work and mow lawns; clean streets
 WESTERN BUILDING MAINTANCE - Clean at 57B and 58A
 PIONEER LANDSCAPING - Plant trees and make tree rings in common area.
 IDAHO TRIM - Punch work in B-loop at 45-50
 HOGAN ENTERPRISES - Punch work at 63A

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspected COE punch lists

 QUALITY CONTROL TESTING AND REPORTS:
 None

 REMARKS:
 Mark inspected 60-61

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	PAINTERS	1.0	9.0
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	2.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,130 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 06 Sep 2007 - Thursday	
		CONTRACT NUMBER DACA67-02-D-2012 0004	
Idaho Trim Inc	CARPENTER	3.0	24.5
Parsons Evergreene	CARPENTER	3.0	22.5
Parsons Evergreene	LABORERS	1.0	9.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	16.0
Western Building	LABORERS	3.0	26.0
Western Building	CLEAN-UP SUPERVISOR	1.0	9.0
Total hours worked to date: 338,099.2		Total	152.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	8.0
Total operating hours to date: 32,889.3		Total	8.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,131		Page 1 of 2																
		DATE 07 Sep 2007 - Friday																		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																		
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 50 °F, Max 87 °F; No Precipitation; 17 MPH Wind																		
QC NARRATIVES Activities in Progress: PARSONS - Clean streets, mow lawns and punch work WESTERN BUILDING MAINTANCE - Clean at 58B, 59A and 63 HOGAN ENTERPRISE - Punch work at 63B and 31A PIONEER LANDSCAPING - Grade work, plant trees, and make tree rings in common areas IDAHO TRIM - Punch work at 50-54 General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspected COE punch lists QUALITY CONTROL TESTING AND REPORTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None																				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																				
ACTIVITY START/FINISH No activities were started or finished today																				
QC REQUIREMENTS No QC requirements were completed today																				
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																				
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td>1.0</td> <td>9.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td>1.0</td> <td>2.0</td> </tr> <tr> <td>Idaho Trim Inc</td> <td>CARPENTER</td> <td>3.0</td> <td>24.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Hogan Enterprise	PAINTERS	1.0	9.0	Hogan Enterprise	SUPER - CONSTRUCTION	1.0	2.0	Idaho Trim Inc	CARPENTER	3.0	24.0
Employer	Labor Classification	Number of Employees	Hours Worked																	
Hogan Enterprise	PAINTERS	1.0	9.0																	
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	2.0																	
Idaho Trim Inc	CARPENTER	3.0	24.0																	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,131		Page 2 of 2
		DATE 07 Sep 2007 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene Parsons Evergreene Parsons Evergreene Pioneer Landscape Pioneer Landscape Pioneer Landscape Western Building Total hours worked to date: 338,269.7	CARPENTER LANDSCAPE LABORERS SUPER - CONSTRUCTION OPERATING ENGINEER LANDSCAPE CONTRACTOR IRRIGATION SYSTEM INSTALLR LABORERS Total	3.0 1.0 1.0 1.0 3.0 3.0 3.0 20.0	31.5 10.0 10.0 8.0 24.0 24.0 28.0 170.5	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number 072 Total operating hours to date: 32,897.3	Description Pioneer-New Holland 170	Standby Hours 0.0 Total 0.0	Operating Hours 8.0 8.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,132 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 08 Sep 2007 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 66 °F; No Precipitation; 24 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Punch work in B-loop
 WESTERN BUILDING MAINTANCE - Not on Site
 HOGAN ENTERPRISE - Not on Site
 PIONEER LANDSCAPING - Watering
 IDAHO TRIM - Not on Site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 None

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 No Subs scheduled to work

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Parsons Evergreene	CARPENTER	2.0	13.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	8.5
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	2.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,132		Page 2 of 2
		DATE 08 Sep 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 338,293.7		Total	4.0	24.0
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,897.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,134 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 10 Sep 2007 - Monday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 47 °F, Max 80 °F; No Precipitation; 25 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Punch work, mow law ns and gutter repair
 WESTERN BUILDING MAINTANCE - Clean up at 59B - 60
 HOGAN ENTERPRISE - Punch work in 31-43
 PIONEER LANDSCAPING - Plant trees in common areas
 IDAHO TRIM - Punch work at 55-59

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect 57-59; Re-inspect 31-33

 QUALITY CONTROL TESTING AND REPORTS:
 None

 REMARKS:
 Mark inspected 61B and 62A

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	PAINTERS	1.0	9.0
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	2.0
Idaho Trim Inc	CARPENTER	3.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,134		Page 2 of 2
		DATE 10 Sep 2007 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene	CARPENTER	3.0	30.0	
Parsons Evergreene	LABORERS	1.0	10.0	
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0	
Western Building	LABORERS	4.0	36.0	
Total hours worked to date: 338,414.7		Total	14.0	121.0
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,897.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,135 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Sep 2007 - Tuesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 43 °F, Max 86 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Punch work, mow lawns
 WESTERN BUILDING MAINTANCE - Clean at 31-55
 HOGAN ENTERPRISE - Punch work at 50-54A and 31-36
 PIONEER LANDSCAPING - Install tree rings, seed common areas and repair wind break
 IDAHO TRIM - Punch work at 33, 34, 35, 36, 60 and 61
 UTAH MECHANICAL CONTRACTORS - Punch work in B-loop

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect 57-59; Re-inspect 31-33

 QUALITY CONTROL TESTING AND REPORTS:
 None

 REMARKS:
 Mark inspected 61B and 62A

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	PAINTERS	2.0	18.0
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	4.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,135 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Sep 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Idaho Trim Inc	CARPENTER	3.0	15.0
Parsons Evergreene	CARPENTER	3.0	28.5
Parsons Evergreene	LABORERS	1.0	10.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.5
Pioneer Landscape	LANDSCAPE LABORERS	3.0	24.0
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	42.0
Utah Mechanical Cont	PLUMBER	3.0	6.0
Utah Mechanical Cont	LABORER, PLUMBING	1.0	2.0
Western Building	LABORERS	3.0	24.0
Total		28.0	200.0
Total hours worked to date: 338,614.7			

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	8.0
089	Pioneer-New Holland LS170	0.0	8.0
Total		0.0	16.0

Total operating hours to date: 32,913.3

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,136 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 12 Sep 2007 - Wednesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 45 °F, Max 92 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Punch work, Mow lawns
 WESTERN BUILDING MAINTANCE - Clean at 60B, 61 and 37A
 HOGAN ENTERPRISE - Punch work at 54-58 and 37-38
 PIONEER LANDSCAPING - Plant trees and seed in common areas
 IDAHO TRIM - Punch work at 33-36 and 60-61
 UTAH MECHANICAL CONTRACTORS - Not on site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect 37-41 with COE

 QUALITY CONTROL TESTING AND REPORTS:
 None

 REMARKS:
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	PAINTERS	2.0	18.0
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	5.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,136		Page 2 of 2
		DATE 12 Sep 2007 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Idaho Trim Inc CARPENTER Parsons Evergreene CARPENTER Parsons Evergreene SUPER - CONSTRUCTION Pioneer Landscape LANDSCAPE LABORERS Pioneer Landscape OPERATING ENGINEER Pioneer Landscape IRRIGATION SYSTEM INSTALLER Western Building LABORERS Total hours worked to date: 338,801.7		4.0 3.0 1.0 3.0 1.0 4.0 4.0 Total	25.0 30.0 10.0 24.0 8.0 36.0 31.0 187.0	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
089	Pioneer-New Holland LS170	0.0	8.0	
Total operating hours to date: 32,921.3		Total	0.0	8.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,137 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 13 Sep 2007 - Thursday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 45 °F, Max 90 °F; No Precipitation; 21 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Punch work and curb repair, Mow law ns
 WESTERN BUILDING MAINTANCE - Clean at 62
 HOGAN ENTERPRISE - Punch work at 59-63, 45
 PIONEER LANDSCAPING - Re-seed common area by A-loop
 IDAHO TRIM - Punch work at 39-41, 53, 60-61
 UTAH MECHANICAL CONTRACTORS - Not on site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect 59-61

 QUALITY CONTROL TESTING AND REPORTS:
 None

 REMARKS:
 QA/QC meeting canceled, discussed remaining issues with Mike M.

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	PAINTERS	2.0	17.0
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	5.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,137		Page 2 of 2
		DATE 13 Sep 2007 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Idaho Trim Inc CARPENTER Parsons Evergreene CARPENTER Parsons Evergreene SUPER - CONSTRUCTION Pioneer Landscape LANDSCAPE LABORERS Pioneer Landscape OPERATING ENGINEER Pioneer Landscape IRRIGATION SYSTEM INSTALLER Western Building LABORERS Total hours worked to date: 338,954.2		4.0 4.0 1.0 3.0 1.0 5.0 3.0 Total	20.5 33.0 10.0 16.0 3.0 22.0 26.0 152.5	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
089	Pioneer-New Holland LS170	0.0	3.0	
Total operating hours to date: 32,924.3		Total	0.0	3.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,138		Page 1 of 2								
		DATE 14 Sep 2007 - Friday										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004										
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 61 °F, Max 87 °F; No Precipitation; 16 MPH Wind										
QC NARRATIVES Activities in Progress: PARSONS - Punch work, mow lawns and curb repair WESTERN BUILDING MAINTANCE - Clean at 62B and 63A HOGAN ENTERPRISE - Punch work at 63, 40 and 41 PATTERSON - Install Drop inlets for ASI 28 PIONEER LANDSCAPING - Work in common areas IDAHO TRIM - Not on Site UTAH MECHANICAL CONTRACTORS - Not on site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 38-41 and 62-63 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Housing come to inspect units 31-33 Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today												
ACTIVITY START/FINISH No activities were started or finished today												
QC REQUIREMENTS No QC requirements were completed today												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today												
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">Employer</th> <th style="width: 30%;">Labor Classification</th> <th style="width: 20%;">Number of Employees</th> <th style="width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">4.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Hogan Enterprise	PAINTERS	2.0	4.0
Employer	Labor Classification	Number of Employees	Hours Worked									
Hogan Enterprise	PAINTERS	2.0	4.0									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,138		Page 2 of 2	
		DATE 14 Sep 2007 - Friday			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004			
Hogan Enterprise Parsons Evergreene Parsons Evergreene Parsons Evergreene Pioneer Landscape Pioneer Landscape Pioneer Landscape Western Building		SUPER - CONSTRUCTION CARPENTER LABORERS SUPER - CONSTRUCTION LANDSCAPE LABORERS OPERATING ENGINEER IRRIGATION SYSTEM INSTALLR LABORERS		1.0 4.0 1.0 1.0 2.0 1.0 5.0 4.0 Total	3.0 43.0 5.0 10.5 16.0 8.0 40.0 24.0 153.5
Total hours worked to date: 339,107.7					
EQUIPMENT HOURS The following equipment hours were Reported today:					
Serial Number	Description	Standby Hours	Operating Hours		
089	Pioneer-New Holland LS170	0.0	8.0		
Total operating hours to date: 32,932.3		Total 0.0	8.0		
ACCIDENT REPORTING (Describe accidents) No accidents reported today					
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,139 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 15 Sep 2007 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 81 °F; No Precipitation; 22 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Punch work and curb repair
 WESTERN BUILDING MAINTANCE - Not on site
 HOGAN ENTERPRISE - Not on Site
 PIONEER LANDSCAPING - Water
 IDAHO TRIM - Not on Site
 UTAH MECHANICAL CONTRACTORS - Not on site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 None

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 No subs scheduled to work

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Parsons Evergreene	CARPENTER	2.0	10.5
Parsons Evergreene	LABORERS	1.0	5.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,139		Page 2 of 2
		DATE 15 Sep 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene Pioneer Landscape Total hours worked to date: 339,130.2	SUPER - CONSTRUCTION IRRIGATION SYSTEM INSTALLR	1.0 1.0 5.0	4.5 2.5 22.5	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number 089 Total operating hours to date: 32,932.3	Description Pioneer-New Holland LS170	Standby Hours 0.0 0.0 Total	Operating Hours 0.0 0.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,141 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 17 Sep 2007 - Monday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 50 °F, Max 70 °F; No Precipitation; 30 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Punch work, mow lawns and curb repair
 WESTERN BUILDING MAINTANCE - Clean at 63A, 31-41
 HOGAN ENTERPRISE - Not on Site
 PIONEER LANDSCAPING - Work in common Areas
 IDAHO TRIM - Not on Site
 UTAH MECHANICAL CONTRACTORS - Not on site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspected 31-33 and 59-61

 QUALITY CONTROL TESTING AND REPORTS:
 None

 REMARKS:
 Held a meeting with COE to discuss turn over of B-loop. Set Dates of October 1st and October 15th. Mark inspected 62 and 63B

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	0.0	0.0
Enterprise Builders	CONCRETE FINISHER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,141 Page 2 of 2																																																									
		DATE 17 Sep 2007 - Monday																																																									
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																																									
<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 25%;">Enterprise Builders</td> <td style="width: 45%;">LABORERS</td> <td style="width: 15%; text-align: right;">0.0</td> <td style="width: 15%; text-align: right;">0.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Idaho Trim Inc</td> <td>CARPENTER</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">30.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">35.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>PLUMBER</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Utah Mechanical Cont</td> <td>LABORER, PLUMBING</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 339,297.2</td> <td style="border-top: 1px solid black; text-align: right;">Total</td> <td style="border-top: 1px solid black; text-align: right;">19.0 167.0</td> </tr> </table>		Enterprise Builders	LABORERS	0.0	0.0	Hogan Enterprise	PAINTERS	0.0	0.0	Hogan Enterprise	SUPER - CONSTRUCTION	0.0	0.0	Idaho Trim Inc	CARPENTER	0.0	0.0	Parsons Evergreene	CARPENTER	2.0	20.0	Parsons Evergreene	LABORERS	3.0	30.0	Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0	Pioneer Landscape	LANDSCAPE LABORERS	3.0	24.0	Pioneer Landscape	OPERATING ENGINEER	2.0	16.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	35.0	Utah Mechanical Cont	PLUMBER	0.0	0.0	Utah Mechanical Cont	LABORER, PLUMBING	0.0	0.0	Western Building	LABORERS	4.0	32.0	Total hours worked to date: 339,297.2		Total	19.0 167.0		
Enterprise Builders	LABORERS	0.0	0.0																																																								
Hogan Enterprise	PAINTERS	0.0	0.0																																																								
Hogan Enterprise	SUPER - CONSTRUCTION	0.0	0.0																																																								
Idaho Trim Inc	CARPENTER	0.0	0.0																																																								
Parsons Evergreene	CARPENTER	2.0	20.0																																																								
Parsons Evergreene	LABORERS	3.0	30.0																																																								
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0																																																								
Pioneer Landscape	LANDSCAPE LABORERS	3.0	24.0																																																								
Pioneer Landscape	OPERATING ENGINEER	2.0	16.0																																																								
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	35.0																																																								
Utah Mechanical Cont	PLUMBER	0.0	0.0																																																								
Utah Mechanical Cont	LABORER, PLUMBING	0.0	0.0																																																								
Western Building	LABORERS	4.0	32.0																																																								
Total hours worked to date: 339,297.2		Total	19.0 167.0																																																								
EQUIPMENT HOURS The following equipment hours were Reported today:																																																											
Serial Number	Description	Standby Hours	Operating Hours																																																								
072	Pioneer-New Holland 170	0.0	8.0																																																								
089	Pioneer-New Holland LS170	0.0	8.0																																																								
Total operating hours to date: 32,948.3		Total	0.0 16.0																																																								
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																											
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																											
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE																																																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,142 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 18 Sep 2007 - Tuesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 65 °F; 0.09 IN Precipitation; 38 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Punch work, mow lawns and curb repair
 WESTERN BUILDING MAINTANCE - Clean at 63B and 42-53
 HOGAN ENTERPRISE - Not on Site
 PIONEER LANDSCAPING - Work in common Areas
 IDAHO TRIM - Not on Site
 UTAH MECHANICAL CONTRACTORS - Not on site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspected 42-44 with COE, re-inspected 59-62

 QUALITY CONTROL TESTING AND REPORTS:
 None

 REMARKS:
 Back check fire safety with John Walker. Mark inspected 63

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	3.0	30.0
Enterprise Builders	CONCRETE FINISHER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,142 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 18 Sep 2007 - Tuesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			

Enterprise Builders	LABORERS	0.0	0.0
Hogan Enterprise	PAINTERS	0.0	0.0
Hogan Enterprise	SUPER - CONSTRUCTION	0.0	0.0
Idaho Trim Inc	CARPENTER	0.0	0.0
Parsons Evergreene	CARPENTER	0.0	0.0
Parsons Evergreene	LABORERS	2.0	18.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0
Pioneer Landscape	LANDSCAPE LABORERS	3.0	16.0
Pioneer Landscape	OPERATING ENGINEER	2.0	12.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	30.0
Utah Mechanical Cont	PLUMBER	0.0	0.0
Utah Mechanical Cont	LABORER, PLUMBING	0.0	0.0
Western Building	LABORERS	4.0	35.0
Total		20.0	151.0

Total hours worked to date: 339,448.2

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	8.0
089	Pioneer-New Holland LS170	0.0	4.0
Total		0.0	12.0

Total operating hours to date: 32,960.3

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,143 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 19 Sep 2007 - Wednesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 45 °F, Max 65 °F; No Precipitation; 31 MPH Wind			

QC NARRATIVES

Activities in Progress:
 AMERICAN TRADITION HOMES - Punch at 42-44
 PARSONS - Punch work, mow lawns and survey in A-loop
 WESTERN BUILDING MAINTANCE - Clean at 54-58
 HOGAN ENTERPRISE - Punch at 42-47 and 54A
 PIONEER LANDSCAPING - Work in common Areas
 IDAHO TRIM - Not on Site
 UTAH MECHANICAL CONTRACTORS - Not on site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspected 45-49 with COE, and re-inspected 31-33

 QUALITY CONTROL TESTING AND REPORTS:
 None

 REMARKS:
 Housing inspected 34-37

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	5.0
Hogan Enterprise	PAINTERS	3.0	6.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,143 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 19 Sep 2007 - Wednesday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	4.0
Parsons Evergreene	CARPENTER	4.0	29.0
Parsons Evergreene	LABORERS	2.0	11.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0
Pioneer Landscape	LANDSCAPE LABORERS	1.0	8.0
Pioneer Landscape	OPERATING ENGINEER	5.0	40.0
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	1.0	8.0
Western Building	LABORERS	4.0	30.5
Total hours worked to date: 339,599.7		Total	23.0 151.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Standby Hours	Operating Hours
072	Pioneer-New Holland 170	0.0	8.0
Total operating hours to date: 32,968.3		Total	0.0 8.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,144 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 20 Sep 2007 - Thursday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 74 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 AMERICAN TRADITION HOMES - Punch work in b-loop 45-49
 PARSONS - Punch work and mow lawns
 WESTERN BUILDING MAINTANCE - Clean at 31A and 43
 HOGAN ENTERPRISE - Punch work at 34-37 and 45-49
 PIONEER LANDSCAPING - Work in common areas
 IDAHO TRIM - Repair carpet in 42
 UTAH MECHANICAL CONTRACTORS - Not on site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect 50-53, 31-33 with COE and re-inspected 44-49

 QUALITY CONTROL TESTING AND REPORTS:
 None

 REMARKS:
 Found issues with carpet in 33B, discussed plan of action with COE

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	4.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,144		Page 2 of 2
		DATE 20 Sep 2007 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Idaho Trim Inc	CARPENTER	2.0	4.0	
Parsons Evergreene	CARPENTER	2.0	20.5	
Parsons Evergreene	LABORERS	2.0	18.5	
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0	
Pioneer Landscape	LANDSCAPE LABORERS	3.0	24.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	40.0	
Western Building	LABORERS	4.0	32.0	
Total hours worked to date: 339,760.7		Total	20.0	161.0
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,968.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,145 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 21 Sep 2007 - Friday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 76 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 AMERICAN TRADITION HOMES - Punch work in 49-51A
 PARSONS - Punch work and curb and gutter repair
 WESTERN BUILDING MAINTANCE - Clean at 43-53 and clean garages at 54-63
 HOGAN ENTERPRISE - Punch at 50-54 and 38-41
 PIONEER LANDSCAPING - Work in common areas
 IDAHO TRIM - Not on site
 UTAH MECHANICAL CONTRACTORS - Not on site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspect right of ways in B-loop with COE; Re-inspect 42-50

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0
Hogan Enterprise	PAINTERS	2.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,145		Page 2 of 2
		DATE 21 Sep 2007 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene	CARPENTER	2.0	15.0	
Parsons Evergreene	LABORERS	1.0	10.0	
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0	
Pioneer Landscape	LANDSCAPE LABORERS	3.0	14.0	
Pioneer Landscape	OPERATING ENGINEER	2.0	11.0	
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	5.0	42.0	
Western Building	LABORERS	4.0	34.0	
Total hours worked to date: 339,912.7		Total	21.0	152.0
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number	Description	Standby Hours	Operating Hours	
072	Pioneer-New Holland 170	0.0	8.0	
089	Pioneer-New Holland LS170	0.0	3.0	
Total operating hours to date: 32,979.3		Total	0.0	11.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,146 Page 1 of 1																																					
		DATE 22 Sep 2007 - Saturday																																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																					
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Not Entered																																						
QC NARRATIVES No QC Narratives were reported today																																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																							
ACTIVITY START/FINISH No activities were started or finished today																																							
QC REQUIREMENTS No QC requirements were completed today																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																							
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>SUPER - CONSTRUCTION</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 339,912.7</td> <td>Total</td> <td>0.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Parsons Evergreene	CARPENTER	0.0	0.0	Parsons Evergreene	LABORERS	0.0	0.0	Parsons Evergreene	SUPER - CONSTRUCTION	0.0	0.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	0.0	0.0	Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0	Pioneer Landscape	OPERATING ENGINEER	0.0	0.0	Western Building	LABORERS	0.0	0.0	Total hours worked to date: 339,912.7		Total	0.0
Employer	Labor Classification	Number of Employees	Hours Worked																																				
Parsons Evergreene	CARPENTER	0.0	0.0																																				
Parsons Evergreene	LABORERS	0.0	0.0																																				
Parsons Evergreene	SUPER - CONSTRUCTION	0.0	0.0																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	0.0	0.0																																				
Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0																																				
Pioneer Landscape	OPERATING ENGINEER	0.0	0.0																																				
Western Building	LABORERS	0.0	0.0																																				
Total hours worked to date: 339,912.7		Total	0.0																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Serial Number</th> <th>Description</th> <th>Standby Hours</th> <th>Operating Hours</th> </tr> </thead> <tbody> <tr> <td>072</td> <td>Pioneer-New Holland 170</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>089</td> <td>Pioneer-New Holland LS170</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 32,979.3</td> <td>Total</td> <td>0.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	072	Pioneer-New Holland 170	0.0	0.0	089	Pioneer-New Holland LS170	0.0	0.0	Total operating hours to date: 32,979.3		Total	0.0																				
Serial Number	Description	Standby Hours	Operating Hours																																				
072	Pioneer-New Holland 170	0.0	0.0																																				
089	Pioneer-New Holland LS170	0.0	0.0																																				
Total operating hours to date: 32,979.3		Total	0.0																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,148 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 24 Sep 2007 - Monday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 63 °F; No Precipitation; 26 MPH Wind			

QC NARRATIVES

Activities in Progress:
 AMERICAN TRADITION HOMES - Punch work at 51-53 and 36
 PARSONS - Punch work and mow lawns
 ENTERPRISE BUILDERS - Pour catch basin in cul-de-sac
 WESTERN BUILDING MAINTANCE - Not on Site
 HOGAN ENTERPRISE - Punch work in B-loop
 PIONEER LANDSCAPING - Not on site
 IDAHO TRIM - Not on site
 UTAH MECHANICAL CONTRACTORS - Not on site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect 61-63 with COE

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 Install base locks in 31-32, 33A and 34A

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,148		Page 2 of 2
		DATE 24 Sep 2007 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Enterprise Builders	CONCRETE FINISHER	3.0	3.5	
Enterprise Builders	LABORERS	1.0	1.5	
Parsons Evergreene	CARPENTER	2.0	20.0	
Parsons Evergreene	LABORERS	1.0	10.0	
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0	
Total hours worked to date: 339,966.2		Total	9.0	53.5
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,979.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,149 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 25 Sep 2007 - Tuesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 35 °F, Max 67 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 AMERICAN TRADITION HOMES - Punch work at 54-57A
 PARSONS - Punch list work and mow lawns
 ENTERPRISE BUILDERS - Not on site
 WESTERN BUILDING MAINTANCE - Punch cleaning in B-loop
 HOGAN ENTERPRISE - Punch work in B-loop
 PIONEER LANDSCAPING - worked on Phase 6 all day
 IDAHO TRIM - Not on site
 UTAH MECHANICAL CONTRACTORS - Not on site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Inspect inner loop sprinklers with COE. Inspected common areas with COE.

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 Housing inspected 45-49

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

No activities were started or finished today

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,149		Page 2 of 2
		DATE 25 Sep 2007 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene Parsons Evergreene Parsons Evergreene Western Building Total hours worked to date: 340,061.2	CARPENTER LABORERS SUPER - CONSTRUCTION LABORERS	2.0 2.0 1.0 4.0 Total	21.0 20.0 10.0 35.5 95.0	
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,979.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,150 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 26 Sep 2007 - Wednesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 36 °F, Max 74 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 AMERICAN TRADITION HOMES - Punch work at 34-49
 PARSONS - Punch work, mow lawns and curb repair
 ENTERPRISE BUILDERS - Not on site
 WESTERN BUILDING MAINTANCE - Clean at 42-44, 46-47, 49 and 53-54
 HOGAN ENTERPRISE - Punch work in B-loop
 PIONEER LANDSCAPING - Not on site
 IDAHO TRIM - Not on site
 UTAH MECHANICAL CONTRACTORS - Not on site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect 58-60 with COE

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,150		Page 2 of 2
		DATE 26 Sep 2007 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene	CARPENTER	2.0	20.0	
Parsons Evergreene	LABORERS	2.0	20.0	
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0	
Western Building	LABORERS	2.0	15.0	
Total hours worked to date: 340,134.2		Total	8.0	73.0
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,979.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,151 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 27 Sep 2007 - Thursday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 80 °F; No Precipitation; 23 MPH Wind			

QC NARRATIVES

Activities in Progress:
 AMERICAN TRADITION HOMES - Punch at 58-60
 PARSONS - Punch work, mow lawns, and curb repair
 ENTERPRISE BUILDERS - Not on site
 WESTERN BUILDING MAINTANCE - Clean units in inner B-Loop
 HOGAN ENTERPRISE - punch work in B-loop
 PIONEER LANDSCAPING - Tear up common area at A-loop, common area punch work
 IDAHO TRIM - Not on site
 UTAH MECHANICAL CONTRACTORS - Punch work in 41-63

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect 31-49 housing lists with COE; Re-inspect 61-63 with COE

 QUALITY CONTROL TESTING AND REPORTS:
 None

 REMARKS:
 Turned 61-63 to Housing

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,151 Page 2 of 2	
		DATE 27 Sep 2007 - Thursday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
Parsons Evergreene Parsons Evergreene Parsons Evergreene Pioneer Landscape Pioneer Landscape Pioneer Landscape Utah Mechanical Cont Western Building Total hours worked to date: 340,234.2	CARPENTER LABORERS SUPER - CONSTRUCTION LANDSCAPE LABORERS OPERATING ENGINEER IRRIGATION SYSTEM INSTALLR PLUMBER LABORERS Total	2.0 1.0 1.0 2.0 1.0 3.0 3.0 2.0 16.0	20.0 10.0 10.0 6.0 3.0 20.0 9.0 14.0 100.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number 088 Total operating hours to date: 32,982.3	Description Pioneer-Toro Dingo	Standby Hours 0.0 0.0	Operating Hours 3.0 3.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,152 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 28 Sep 2007 - Friday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 73 °F; 0.03 IN Precipitation; 40 MPH Wind			

QC NARRATIVES

Activities in Progress:
 AMERICAN TRADITION HOMES - Punch at 59-63 and 50-53; Warranty work in A-loop
 PARSONS - Punch work in B-loop and mow lawns
 ENTERPRISE BUILDERS - Not on site
 WESTERN BUILDING MAINTANCE - Misc. Punch cleaning
 HOGAN ENTERPRISE - Punch work in B-loop
 PIONEER LANDSCAPING - Prepare for sod at A-loop
 IDAHO TRIM - Punch work in B-loop
 UTAH MECHANICAL CONTRACTORS - Not on site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Fire safety inspection 54-63

 QUALITY CONTROL TESTING AND REPORTS:
 None

 REMARKS:
 Housing inspected 54-56

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
American Tradition H	CARPENTER	1.0	6.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,152 Page 2 of 2																																					
		DATE 28 Sep 2007 - Friday																																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																					
<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%;">Idaho Trim Inc</td> <td style="width: 40%;">CARPENTER</td> <td style="width: 15%; text-align: right;">1.0</td> <td style="width: 15%; text-align: right;">5.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">19.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">15.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 340,343.7</td> <td style="text-align: right; border-top: 1px solid black;">Total 14.0</td> <td style="text-align: right; border-top: 1px solid black;">109.5</td> </tr> </table>		Idaho Trim Inc	CARPENTER	1.0	5.0	Parsons Evergreene	CARPENTER	2.0	20.0	Parsons Evergreene	LABORERS	2.0	19.0	Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	1.0	8.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	10.0	Western Building	LABORERS	2.0	15.0	Total hours worked to date: 340,343.7		Total 14.0	109.5		
Idaho Trim Inc	CARPENTER	1.0	5.0																																				
Parsons Evergreene	CARPENTER	2.0	20.0																																				
Parsons Evergreene	LABORERS	2.0	19.0																																				
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0																																				
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																				
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	2.0	10.0																																				
Western Building	LABORERS	2.0	15.0																																				
Total hours worked to date: 340,343.7		Total 14.0	109.5																																				
EQUIPMENT HOURS The following equipment hours were Reported today:																																							
<table style="width: 100%; border-collapse: collapse;"> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Serial Number</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> <tr> <td>088</td> <td>Pioneer-Toro Dingo</td> </tr> </table>	Serial Number	Description	088	Pioneer-Toro Dingo		Standby Hours <div style="border-top: 1px solid black; text-align: center;">0.0</div>	Operating Hours <div style="border-top: 1px solid black; text-align: center;">8.0</div>																																
Serial Number	Description																																						
088	Pioneer-Toro Dingo																																						
Total operating hours to date: 32,990.3		Total 0.0	8.0																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,153		Page 1 of 2								
		DATE 29 Sep 2007 - Saturday										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004										
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 36 °F, Max 55 °F; No Precipitation; 40 MPH Wind										
QC NARRATIVES Activities in Progress: AMERICAN TRADITION HOMES - Not on site PARSONS - Punch work ENTERPRISE BUILDERS - Not on site WESTERN BUILDING MAINTANCE - Not on Site HOGAN ENTERPRISE - Not on Site PIONEER LANDSCAPING - Water IDAHO TRIM - Not on site UTAH MECHANICAL CONTRACTORS - Not on Site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: None QUALITY CONTROL TESTING AND REPORTS: None REMARKS: No Scheduled Sub Labor Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today												
ACTIVITY START/FINISH No activities were started or finished today												
QC REQUIREMENTS No QC requirements were completed today												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today												
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">Employer</th> <th style="width: 30%;">Labor Classification</th> <th style="width: 20%;">Number of Employees</th> <th style="width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">5.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Hogan Enterprise	SUPER - CONSTRUCTION	1.0	5.0
Employer	Labor Classification	Number of Employees	Hours Worked									
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	5.0									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,153		Page 2 of 2
		DATE 29 Sep 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene Pioneer Landscape Total hours worked to date: 340,359.7	CARPENTER IRRIGATION SYSTEM INSTALLR	2.0 1.0 4.0	10.0 1.0 16.0	
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 32,990.3				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,155		Page 1 of 2								
		DATE 01 Oct 2007 - Monday										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004										
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 58 °F; 0.06 IN Precipitation; 30 MPH Wind										
QC NARRATIVES Activities in Progress: AMERICAN TRADITION HOMES - Not on site PARSONS - Punch work and Mow lawns ENTERPRISE BUILDERS - Not on site WESTERN BUILDING MAINTANCE - Clean at 54-56 HOGAN ENTERPRISE - Touch up in B-loop PIONEER LANDSCAPING - Prep for sod at A-loop IDAHO TRIM - Not on site UTAH MECHANICAL CONTRACTORS - Not on Site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect 38-49 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today												
ACTIVITY START/FINISH No activities were started or finished today												
QC REQUIREMENTS No QC requirements were completed today												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today												
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">Employer</th> <th style="width: 30%;">Labor Classification</th> <th style="width: 20%;">Number of Employees</th> <th style="width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">20.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Parsons Evergreene	CARPENTER	2.0	20.0
Employer	Labor Classification	Number of Employees	Hours Worked									
Parsons Evergreene	CARPENTER	2.0	20.0									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,155 Page 2 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 01 Oct 2007 - Monday	
CONTRACT NUMBER DACA67-02-D-2012 0004			
Parsons Evergreene Parsons Evergreene Pioneer Landscape Pioneer Landscape Pioneer Landscape Western Building	LABORERS SUPER - CONSTRUCTION LANDSCAPE LABORERS OPERATING ENGINEER IRRIGATION SYSTEM INSTALLR LABORERS	1.0 1.0 3.0 1.0 3.0 3.0	7.0 10.0 7.5 2.5 7.5 24.0
Total hours worked to date: 340,438.2		Total 14.0	78.5
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number 072	Description Pioneer-New Holland 170	Standby Hours 0.0	Operating Hours 2.5
Total operating hours to date: 32,992.8		Total 0.0	2.5
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION			
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,156 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 02 Oct 2007 - Tuesday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 64 °F; No Precipitation; 22 MPH Wind			

QC NARRATIVES

Activities in Progress:
 AMERICAN TRADITION HOMES - Punch in B-loop
 PARSONS - Punch work and curb/gutter repair
 ENTERPRISE BUILDERS - Not on site
 WESTERN BUILDING MAINTANCE - Punch work in B-loop
 HOGAN ENTERPRISE - Punch in B-loop
 PIONEER LANDSCAPING - Clean around A-loop
 IDAHO TRIM - Not on site
 UTAH MECHANICAL CONTRACTORS - Not on Site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect 50-59; Inspect tub over flows in 31-36

 QUALITY CONTROL TESTING AND REPORTS:
 None

 REMARKS:
 Housing inspected 58-62 and 63B

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

 PREPARATORY AND/OR INITIALS HELD TODAY:
 None

 CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS
The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,156 Page 2 of 2																																					
PROJECT D/B Replace Military Family Housing P5		DATE 02 Oct 2007 - Tuesday																																					
CONTRACT NUMBER DACA67-02-D-2012 0004																																							
<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 30%;">American Tradition H</td> <td style="width: 40%;">CARPENTER</td> <td style="width: 15%; text-align: right;">1.0</td> <td style="width: 15%; text-align: right;">8.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">20.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">16.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">8.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">4.0</td> <td style="text-align: right;">32.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td colspan="2" style="border-top: 1px solid black;">Total hours worked to date: 340,544.7</td> <td style="text-align: right; border-top: 1px solid black;">Total 14.0</td> <td style="text-align: right; border-top: 1px solid black;">106.5</td> </tr> </table>		American Tradition H	CARPENTER	1.0	8.5	Parsons Evergreene	CARPENTER	2.0	20.0	Parsons Evergreene	LABORERS	1.0	10.0	Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0	Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0	Pioneer Landscape	OPERATING ENGINEER	1.0	8.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	32.0	Western Building	LABORERS	2.0	2.0	Total hours worked to date: 340,544.7		Total 14.0	106.5		
American Tradition H	CARPENTER	1.0	8.5																																				
Parsons Evergreene	CARPENTER	2.0	20.0																																				
Parsons Evergreene	LABORERS	1.0	10.0																																				
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0																																				
Pioneer Landscape	LANDSCAPE LABORERS	2.0	16.0																																				
Pioneer Landscape	OPERATING ENGINEER	1.0	8.0																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	4.0	32.0																																				
Western Building	LABORERS	2.0	2.0																																				
Total hours worked to date: 340,544.7		Total 14.0	106.5																																				
EQUIPMENT HOURS The following equipment hours were Reported today:																																							
Serial Number	Description	Standby Hours	Operating Hours																																				
089	Pioneer-New Holland LS170	0.0	8.0																																				
Total operating hours to date: 33,000.8		Total 0.0	8.0																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,157		Page 1 of 2								
		DATE 03 Oct 2007 - Wednesday										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004										
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 61 °F; No Precipitation; 41 MPH Wind										
QC NARRATIVES												
Activities in Progress: AMERICAN TRADITION HOMES - Punch in B-loop PARSONS - Punch work, mow lawns and Curb repair ENTERPRISE BUILDERS - Not on site WESTERN BUILDING MAINTANCE - Clean at 42A and clean common ground HOGAN ENTERPRISE - Punch in B-loop PIONEER LANDSCAPING - Grade set and clean at A-loop IDAHO TRIM - Not on site UTAH MECHANICAL CONTRACTORS - Not on Site												
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Inspect 38-46 with COE, Re-inspect 54-62 QUALITY CONTROL TESTING AND REPORTS: None REMARKS: None												
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today												
ACTIVITY START/FINISH No activities were started or finished today												
QC REQUIREMENTS No QC requirements were completed today												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today												
LABOR HOURS The following labor hours were Reported today: <table border="1"> <thead> <tr> <th>Employer</th> <th>Labor Classification</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>American Tradition H</td> <td>CARPENTER</td> <td>1.0</td> <td>6.5</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	American Tradition H	CARPENTER	1.0	6.5
Employer	Labor Classification	Number of Employees	Hours Worked									
American Tradition H	CARPENTER	1.0	6.5									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,157		Page 2 of 2
		DATE 03 Oct 2007 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene Parsons Evergreene Parsons Evergreene Pioneer Landscape Pioneer Landscape Pioneer Landscape Western Building Total hours worked to date: 340,671.2	CARPENTER LABORERS SUPER - CONSTRUCTION LANDSCAPE LABORERS OPERATING ENGINEER IRRIGATION SYSTEM INSTALLER LABORERS Total	2.0 2.0 1.0 2.0 1.0 5.0 2.0 16.0	20.0 20.0 10.0 10.0 4.0 42.0 14.0 126.5	
EQUIPMENT HOURS The following equipment hours were Reported today:				
Serial Number 089 Total operating hours to date: 33,004.8	Description Pioneer-New Holland LS170	Standby Hours 0.0 Total 0.0	Operating Hours 4.0 4.0	
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,158 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 04 Oct 2007 - Thursday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 59 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 AMERICAN TRADITION HOMES - Punch work
 PARSONS - Punch work in B-loop, mow lawns
 ENTERPRISE BUILDERS - Not on site
 WESTERN BUILDING MAINTANCE - Clean at 42A and 31-41 garages
 HOGAN ENTERPRISE - Punch work through out B-loop
 PIONEER LANDSCAPING - Not on Site
 IDAHO TRIM - Not on site
 UTAH MECHANICAL CONTRACTORS - Not on Site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect 47-53 with COE

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	PAINTERS	1.0	4.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,158		Page 2 of 2
		DATE 04 Oct 2007 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Hogan Enterprise Western Building Total hours worked to date: 340,714.2	SUPER - CONSTRUCTION LABORERS	2.0 3.0 6.0	14.0 25.0 43.0	Total
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 33,004.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,159 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 05 Oct 2007 - Friday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 57 °F; No Precipitation; 34 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Punch work and clean curb and gutter
 ENTERPRISE BUILDERS - Not on site
 WESTERN BUILDING MAINTANCE - Not on site
 HOGAN ENTERPRISE - Repair B-loop and punch work
 PIONEER LANDSCAPING - Not on Site
 IDAHO TRIM - Not on site
 UTAH MECHANICAL CONTRACTORS - Not on Site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect B-loop punch lists

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	8.0
Parsons Evergreene	CARPENTER	2.0	20.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,159		Page 2 of 2
		DATE 05 Oct 2007 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene LABORERS Total hours worked to date: 340,752.2		Total	$\frac{1.0}{5.0}$	$\frac{10.0}{38.0}$
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 33,004.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,160 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 06 Oct 2007 - Saturday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 56 °F; No Precipitation; 43 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Punch work
 ENTERPRISE BUILDERS - Not on site
 WESTERN BUILDING MAINTANCE - Not on site
 HOGAN ENTERPRISE - Not on Site
 PIONEER LANDSCAPING - Not on Site
 IDAHO TRIM - Not on site
 UTAH MECHANICAL CONTRACTORS - Not on Site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 None

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 No subs scheduled to work. Parsons caught up on punch work and house keeping

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Parsons Evergreene	CARPENTER	2.0	10.0
Parsons Evergreene	LABORERS	1.0	5.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,160		Page 2 of 2
		DATE 06 Oct 2007 - Saturday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 340,767.2		Total	3.0	15.0
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 33,004.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,162 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 08 Oct 2007 - Monday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 73 °F; No Precipitation; 32 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Punch work
 ENTERPRISE BUILDERS - Not on site
 WESTERN BUILDING MAINTANCE - Clean garages at 42-63
 NAMPA FLOORS - Warranty work in A-loop
 HOGAN ENTERPRISE - Not on Site
 PIONEER LANDSCAPING - Not on Site
 IDAHO TRIM - Not on site
 UTAH MECHANICAL CONTRACTORS - Not on Site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect B-loop punch lists

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Nampa Floors	CARPENTER	1.0	2.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,162		Page 2 of 2	
		DATE 08 Oct 2007 - Monday			
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004			
Nampa Floors Parsons Evergreene Parsons Evergreene Parsons Evergreene Western Building Total hours worked to date: 340,814.2	LABORER, CARPENTRY CARPENTER LABORERS SUPER - CONSTRUCTION LABORERS	2.0 1.0 1.0 1.0 2.0 Total	4.0 10.0 7.0 10.0 14.0 47.0		
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 33,004.8					
ACCIDENT REPORTING (Describe accidents) No accidents reported today					
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,163		Page 1 of 2								
		DATE 09 Oct 2007 - Tuesday										
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004										
CONTRACTOR Parsons Evergreene Construction, L.L.C.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 80 °F; No Precipitation; 40 MPH Wind										
QC NARRATIVES Activities in Progress: PARSONS - Punch work and mow lawns ENTERPRISE BUILDERS - Not on site WESTERN BUILDING MAINTANCE - Not on Site NAMPA FLOORS - Not on Site HOGAN ENTERPRISE - Repairs in 54A PIONEER LANDSCAPING - Not on Site IDAHO TRIM - Not on site UTAH MECHANICAL CONTRACTORS - Not on Site General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: None QUALITY CONTROL TESTING AND REPORTS: None REMARKS: None Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today												
ACTIVITY START/FINISH No activities were started or finished today												
QC REQUIREMENTS No QC requirements were completed today												
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today												
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">Employer</th> <th style="width: 30%;">Labor Classification</th> <th style="width: 20%;">Number of Employees</th> <th style="width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td>2.0</td> <td>3.0</td> </tr> </tbody> </table>					Employer	Labor Classification	Number of Employees	Hours Worked	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	3.0
Employer	Labor Classification	Number of Employees	Hours Worked									
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	3.0									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,163		Page 2 of 2
		DATE 09 Oct 2007 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene	CARPENTER	1.0	10.0	
Parsons Evergreene	LABORERS	1.0	10.0	
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0	
Total hours worked to date: 340,847.2		Total	5.0	33.0
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 33,004.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,164 Page 1 of 2													
PROJECT D/B Replace Military Family Housing P5		DATE 10 Oct 2007 - Wednesday													
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004													
WEATHER Weather Caused No Delay Temperature Min 38 °F, Max 64 °F; 0.07 IN Precipitation; 43 MPH Wind															
QC NARRATIVES															
Activities in Progress: PARSONS - Punch work and asphalt repair ENTERPRISE BUILDERS - Not on site WESTERN BUILDING MAINTANCE - Clean at 54A and 42-47 HOGAN ENTERPRISE - Repairs in 54A and 60B PIONEER LANDSCAPING - Punch work IDAHO TRIM - Not on site UTAH MECHANICAL CONTRACTORS - Not on Site															
General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect punch work in B-loop QUALITY CONTROL TESTING AND REPORTS: None REMARKS: None															
Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today															
ACTIVITY START/FINISH No activities were started or finished today															
QC REQUIREMENTS No QC requirements were completed today															
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today															
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Hogan Enterprise</td> <td>PAINTERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">4.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Hogan Enterprise	PAINTERS	1.0	2.0	Hogan Enterprise	SUPER - CONSTRUCTION	2.0	4.0
Employer	Labor Classification	Number of Employees	Hours Worked												
Hogan Enterprise	PAINTERS	1.0	2.0												
Hogan Enterprise	SUPER - CONSTRUCTION	2.0	4.0												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,164		Page 2 of 2
		DATE 10 Oct 2007 - Wednesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene	LABORERS	1.0	10.0	
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0	
Western Building	LABORERS	2.0	15.5	
Total hours worked to date: 340,888.7		Total	7.0	41.5
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 33,004.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,165 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 11 Oct 2007 - Thursday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 30 °F, Max 61 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Mow lawns and Punch work
 WESTERN BUILDING MAINTANCE - Clean at 48-51, 33B, 62B, 63A and 39A
 HOGAN ENTERPRISE - Repairs at 60B and 63B
 PIONEER LANDSCAPING - Not on Site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect 54-63 with COE

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

No activities were started or finished today

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	2.0
Hogan Enterprise	PAINTERS	1.0	4.0
Parsons Evergreene	CARPENTER	1.0	10.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,165		Page 2 of 2
		DATE 11 Oct 2007 - Thursday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0	
Parsons Evergreene	LABORERS	2.0	20.0	
Western Building	LABORERS	2.0	16.0	
Total hours worked to date: 340,950.7		Total	8.0	62.0
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 33,004.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,166 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 12 Oct 2007 - Friday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 56 °F; No Precipitation; No Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Mow lawns and Punch work
 WESTERN BUILDING MAINTANCE - Final Cleaning at 52-63
 HOGAN ENTERPRISE - Not on Site
 PIONEER LANDSCAPING - Not on Site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect punch list items

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 None

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH
No activities were started or finished today

QC REQUIREMENTS
No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)
No QC Punch List items were issued today
No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.5
Parsons Evergreene	LABORERS	2.0	20.0
Western Building	LABORERS	2.0	18.0
Total		5.0	48.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,166		Page 2 of 2
		DATE 12 Oct 2007 - Friday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 340,999.2				
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 33,004.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,167 Page 1 of 1																																					
		DATE 13 Oct 2007 - Saturday																																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																					
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Not Entered																																						
QC NARRATIVES No QC Narratives were reported today																																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																							
ACTIVITY START/FINISH No activities were started or finished today																																							
QC REQUIREMENTS No QC requirements were completed today																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																							
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 340,999.2</td> <td style="text-align: right;">Total 0.0</td> <td style="text-align: right;">0.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Parsons Evergreene	CARPENTER	0.0	0.0	Parsons Evergreene	LABORERS	0.0	0.0	Parsons Evergreene	SUPER - CONSTRUCTION	0.0	0.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	0.0	0.0	Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0	Pioneer Landscape	OPERATING ENGINEER	0.0	0.0	Western Building	LABORERS	0.0	0.0	Total hours worked to date: 340,999.2		Total 0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked																																				
Parsons Evergreene	CARPENTER	0.0	0.0																																				
Parsons Evergreene	LABORERS	0.0	0.0																																				
Parsons Evergreene	SUPER - CONSTRUCTION	0.0	0.0																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	0.0	0.0																																				
Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0																																				
Pioneer Landscape	OPERATING ENGINEER	0.0	0.0																																				
Western Building	LABORERS	0.0	0.0																																				
Total hours worked to date: 340,999.2		Total 0.0	0.0																																				
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Standby Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td>089</td> <td>Pioneer-New Holland LS170</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2">Total operating hours to date: 33,004.8</td> <td style="text-align: right;">Total 0.0</td> <td style="text-align: right;">0.0</td> </tr> </tbody> </table>				Serial Number	Description	Standby Hours	Operating Hours	089	Pioneer-New Holland LS170	0.0	0.0	Total operating hours to date: 33,004.8		Total 0.0	0.0																								
Serial Number	Description	Standby Hours	Operating Hours																																				
089	Pioneer-New Holland LS170	0.0	0.0																																				
Total operating hours to date: 33,004.8		Total 0.0	0.0																																				
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,169 Page 1 of 2	
PROJECT D/B Replace Military Family Housing P5		DATE 15 Oct 2007 - Monday	
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004	
WEATHER Weather Caused No Delay Temperature Min 39 °F, Max 74 °F; No Precipitation; 28 MPH Wind			

QC NARRATIVES

Activities in Progress:
 PARSONS - Punch work
 WESTERN BUILDING MAINTANCE - Spot Cleaning
 HOGAN ENTERPRISE - Not on Site
 PIONEER LANDSCAPING - Not on Site

General Comments:
 QUALITY CONTROL INSPECTIONS AND RESULTS:
 Re-inspect units 31-45 with COE

QUALITY CONTROL TESTING AND REPORTS:
 None

REMARKS:
 Installed base housing cores in lock through 45

Safety Inspection / Safety Meetings:
 DAILY SAFETY INSPECTIONS:
 None

PREPARATORY AND/OR INITIALS HELD TODAY:
 None

CONTRACTORS FIRST AND/OR LAST DAY ONSITE:
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

No activities were started or finished today

QC REQUIREMENTS

No QC requirements were completed today

QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected)

No QC Punch List items were issued today

No Punch List items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Parsons Evergreene	LABORERS	1.0	10.0
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	10.0
Western Building	LABORERS	2.0	11.0
Total		4.0	31.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,169		Page 2 of 2
		DATE 15 Oct 2007 - Monday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 341,030.2				
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 33,004.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,170 Page 1 of 2																					
PROJECT D/B Replace Military Family Housing P5		DATE 16 Oct 2007 - Tuesday																					
CONTRACTOR Parsons Evergreene Construction, L.L.C.		CONTRACT NUMBER DACA67-02-D-2012 0004																					
WEATHER Weather Caused No Delay Temperature Min 43 °F, Max 62 °F; 0.01 IN Precipitation; 24 MPH Wind																							
QC NARRATIVES <div style="margin-left: 20px;"> Activities in Progress: PARSONS - Punch work WESTERN BUILDING MAINTANCE - Not on Site HOGAN ENTERPRISE - Repairs at 50B and 63B PIONEER LANDSCAPING - Not on Site </div> <div style="margin-left: 20px;"> General Comments: QUALITY CONTROL INSPECTIONS AND RESULTS: Re-inspect units 46-63 with COE QUALITY CONTROL TESTING AND REPORTS: None REMARKS: Installed base housing cores in Units 46-63 </div> <div style="margin-left: 20px;"> Safety Inspection / Safety Meetings: DAILY SAFETY INSPECTIONS: None PREPARATORY AND/OR INITIALS HELD TODAY: None CONTRACTORS FIRST AND/OR LAST DAY ONSITE: None </div>																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																							
ACTIVITY START/FINISH No activities were started or finished today																							
QC REQUIREMENTS No QC requirements were completed today																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																							
LABOR HOURS <div style="margin-left: 20px;"> The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Hogan Enterprise</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">2.5</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">10.0</td> </tr> <tr> <td colspan="2" style="text-align: right;">Total</td> <td style="text-align: right;">3.0</td> <td style="text-align: right;">14.5</td> </tr> </tbody> </table> </div>				Employer	Labor Classification	Number of Employees	Hours Worked	Hogan Enterprise	SUPER - CONSTRUCTION	1.0	2.0	Parsons Evergreene	SUPER - CONSTRUCTION	1.0	2.5	Parsons Evergreene	LABORERS	1.0	10.0	Total		3.0	14.5
Employer	Labor Classification	Number of Employees	Hours Worked																				
Hogan Enterprise	SUPER - CONSTRUCTION	1.0	2.0																				
Parsons Evergreene	SUPER - CONSTRUCTION	1.0	2.5																				
Parsons Evergreene	LABORERS	1.0	10.0																				
Total		3.0	14.5																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,170		Page 2 of 2
		DATE 16 Oct 2007 - Tuesday		
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004		
Total hours worked to date: 341,044.7				
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 33,004.8				
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,171 Page 1 of 1																																					
		DATE 17 Oct 2007 - Wednesday																																					
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004																																					
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Not Entered																																						
QC NARRATIVES No QC Narratives were reported today																																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																							
ACTIVITY START/FINISH No activities were started or finished today																																							
QC REQUIREMENTS No QC requirements were completed today																																							
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today																																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																							
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Parsons Evergreene</td> <td>CARPENTER</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>LABORERS</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Parsons Evergreene</td> <td>SUPER - CONSTRUCTION</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>IRRIGATION SYSTEM INSTALLR</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>LANDSCAPE LABORERS</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Pioneer Landscape</td> <td>OPERATING ENGINEER</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Western Building</td> <td>LABORERS</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td colspan="2">Total hours worked to date: 341,044.7</td> <td style="text-align: right;">Total 0.0</td> <td style="text-align: right;">0.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Parsons Evergreene	CARPENTER	0.0	0.0	Parsons Evergreene	LABORERS	0.0	0.0	Parsons Evergreene	SUPER - CONSTRUCTION	0.0	0.0	Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	0.0	0.0	Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0	Pioneer Landscape	OPERATING ENGINEER	0.0	0.0	Western Building	LABORERS	0.0	0.0	Total hours worked to date: 341,044.7		Total 0.0	0.0
Employer	Labor Classification	Number of Employees	Hours Worked																																				
Parsons Evergreene	CARPENTER	0.0	0.0																																				
Parsons Evergreene	LABORERS	0.0	0.0																																				
Parsons Evergreene	SUPER - CONSTRUCTION	0.0	0.0																																				
Pioneer Landscape	IRRIGATION SYSTEM INSTALLR	0.0	0.0																																				
Pioneer Landscape	LANDSCAPE LABORERS	0.0	0.0																																				
Pioneer Landscape	OPERATING ENGINEER	0.0	0.0																																				
Western Building	LABORERS	0.0	0.0																																				
Total hours worked to date: 341,044.7		Total 0.0	0.0																																				
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 33,004.8																																							
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																							
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - MILITARY		REPORT NUMBER 1,212 Page 1 of 1	
		DATE 27 Nov 2007 - Tuesday	
PROJECT D/B Replace Military Family Housing P5		CONTRACT NUMBER DACA67-02-D-2012 0004	
CONTRACTOR Parsons Evergreene Construction, L.L.C.	WEATHER Weather Not Entered		
QC NARRATIVES No QC Narratives were reported today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC PUNCH LIST (Describe QC Punch List items issued, Report QC and QA Punch List items corrected) No QC Punch List items were issued today No Punch List items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS No labor hours were Reported today Total hours worked to date: 341,044.7			
EQUIPMENT HOURS No equipment hours were Reported today Total operating hours to date: 33,004.8			
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE